| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FINAL SITE WORK | | | | | | | | | | | |
| 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 |
| [0016 BIM CLASH DETECTION | | | | | | | | | | | |
| 70016 | 5 | 1 | 1 | 80 | P016 | P0016 BIM CLASH DETECTION | 3DEC14A | 1JUL16 | | 24DEC15 | -133 |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | | | |
| 70014 | 5 | 2 | 1 | 58 | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 1JUN16A | 5JUL16 | | 24DEC15 | -134 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | | | |
| 70020 | 5 | 2 | 1 | 58 | P020 | P0020 ASI-01 &01R1 ELECTRICAL | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | |
| 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | |
| 72238 | 5 | 4 | 1 | 16 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 7JUL16 | | 24DEC15 | -136 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40060 | 1 | 0 | 1 | 90 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 8JUL16 | | 21AUG15 | -223 |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | |
| 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | |
| 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | |
| 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | |
| 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | |
| 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | | | |
| 72240 | 5 | 5 | 1 | 1 | P040 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 1APR16A | 8JUL16 | | 24DEC15 | -137 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | |
| 72242 | 5 | 5 | 1 | 1 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 8JUL16 | | 24DEC15 | -137 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40105 | 10 | 2 | 1 | 80 | RI-LB | MEC PIPING LEVEL B | 24APR16A | 12JUL16 | | 14JUL15 | -253 |
| 40108 | 5 | 1 | 1 | 80 | RI-LB | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42105 | 15 | 3 | 1 | 80 | RI-L1 | MEC PIPING LEVEL 1 | 22FEB16A | 15JUL16 | | 9SEP15 | -216 |
| 42112 | 2 | 2 | 1 | 0 | RI-L1 | MEC PIPE TESTING LEVEL 1 | 18JUL16 | 19JUL16 | 10SEP15 | 11SEP15 | -216 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 18JUL16 | 19JUL16 | 24SEP15 | 25SEP15 | -206 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40110 | 10 | 9 | 1 | 10 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 26JUL16 | | 28JUL15 | -253 |
| 40112 | 2 | 2 | 1 | 0 | RI-LB | MEC PIPE TESTING LEVEL B | 27JUL16 | 28JUL16 | 26AUG15 | 27AUG15 | -233 |
| 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 28JUL16 | | 5OCT15 | -207 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42140 | 5 | 1 | 1 | 75 | RI-L1 | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 28JUL16 | | 13OCT15 | -201 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 28JUL16 | | 21OCT15 | -195 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40102 | 4 | 4 | 1 | 0 | RI-LB | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42102 | 4 | 4 | 1 | 0 | RI-L1 | PLB O/H INSULATION LEVEL 1 | 26AUG16 | 31AUG16 | 8SEP15 | 11SEP15 | -247 |
| SITE UTILITIES | | | | | | | | | | | |
| 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12AUG16 | 1SEP16 | 24SEP15 | 14OCT15 | -225 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| ROOF | | | | | | | | | | | |
| 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 2SEP16 | 6SEP16 | 26OCT15 | 27OCT15 | -218 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44102 | 4 | 4 | 1 | 0 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 1SEP16 | 7SEP16 | 22SEP15 | 25SEP15 | -241 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40120 | 10 | 10 | 1 | 0 | RI-LB | MEC PIPE INSULATION LEVEL B | 26AUG16 | 9SEP16 | 28AUG15 | 11SEP15 | -253 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42120 | 10 | 10 | 1 | 0 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44120 | 10 | 10 | 1 | 0 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 26SEP16 | 7OCT16 | 28SEP15 | 9OCT15 | -253 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 20OCT16 | 21OCT16 | 28OCT15 | 29OCT15 | -249 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 28OCT16 | 3NOV16 | 26OCT15 | 30OCT15 | -257 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 8JUL16 | | 9NOV15 | -168 |
| 4050 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING | 24JUN14A | 8JUL16 | | 10JUL15 | -253 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 1JUL16 | 8JUL16 | 17AUG15 | 21AUG15 | -223 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 8JUL16 | | 30NOV15 | -155 |
| 4080 | 5 | 5 | 1 | 0 | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 8JUL16 | | 14JUL15 | -251 |
| 4090 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 8JUL16 | | 15JUL15 | -250 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 8JUL16 | | 23OCT15 | -179 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 8JUL16 | | 21AUG15 | -223 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 8JUL16 | | 27AUG15 | -219 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 8JUL16 | | 9OCT15 | -189 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 15JUL16 | | 2DEC15 | -158 |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 | 20NOV15 | 30NOV15 | -182 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 12SEP16 | 23SEP16 | 29OCT15 | 11NOV15 | -220 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40350 | 6 | 6 | 1 | 0 | FN-LB | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42350 | 4 | 4 | 1 | 0 | FN-L1 | PRIME PAINT LEVEL 1 | 28SEP16 | 3OCT16 | 25SEP15 | 30SEP15 | -256 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 7OCT16 | 14OCT16 | 2OCT15 | 9OCT15 | -258 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 30JUN16 | | 3DEC15 | -147 |
| 2394 | 20 | 2 | 1 | 90 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 5JUL16 | | 26JUN15 | -259 |
| 2424 | 40 | 2 | 1 | 95 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 5JUL16 | | 25JUN15 | -260 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 5JUL16 | | 18SEP15 | -201 |
| 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 8JUL16 | | 24JUL15 | -243 |
| 2524 | 20 | 5 | 1 | 75 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 8JUL16 | | 16NOV15 | -163 |
| 2604 | 40 | 5 | 1 | 88 | DELV | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 8JUL16 | | 6NOV15 | -169 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 8JUL16 | | 21OCT15 | -181 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 8JUL16 | | 16OCT15 | -184 |
| 3254 | 20 | 5 | 1 | 75 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 8JUL16 | | 15JUL15 | -250 |
| 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 8JUL16 | | 6OCT15 | -192 |
| 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 8JUL16 | | 24JUL15 | -243 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 8JUL16 | | 10DEC15 | -147 |
| 2314 | 10 | 10 | 1 | 0 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 15JUL16 | | 24JUL15 | -248 |
| 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 15JUL16 | | 12NOV15 | -170 |
| 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 15JUL16 | | 24JUL15 | -248 |
| 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 15JUL16 | | 12AUG15 | -235 |
| 2664 | 20 | 10 | 1 | 50 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 15JUL16 | | 20JUL15 | -252 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 15JUL16 | | 30JUL15 | -244 |
| 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 15JUL16 | | 5OCT15 | -198 |
| 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 15JUL16 | | 23SEP15 | -206 |
| 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 15JUL16 | | 7OCT15 | -196 |
| 3374 | 20 | 10 | 1 | 50 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16 | | 16JUL15 | -254 |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 15JUL16 | | 7DEC15 | -155 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 15JUL16 | | 29SEP15 | -202 |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 15JUL16 | | 31AUG15 | -222 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 15JUL16 | | 2SEP15 | -220 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 15JUL16 | | 17NOV15 | -167 |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 15JUL16 | | 7OCT15 | -196 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 15JUL16 | | 29SEP15 | -202 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 15JUL16 | | 16OCT15 | -189 |
| 3644 | 60 | 10 | 1 | 83 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 15JUL16 | | 20JUL15 | -252 |
| 3674 | 50 | 10 | 1 | 80 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 15JUL16 | | 28JUL15 | -246 |
| 3704 | 60 | 10 | 1 | 83 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 15JUL16 | | 22JUL15 | -250 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| PROCURE & DELIVER | | | | | | | | | | | |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 15JUL16 | | 21OCT15 | -186 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1JUL16 | 15JUL16 | 22OCT15 | 4NOV15 | -176 |
| 2794 | 30 | 10 | 1 | 67 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 18JUL16 | | 24JUL15 | -249 |
| 3554 | 60 | 12 | 1 | 80 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 19JUL16 | | 16JUL15 | -256 |
| 2614 | 60 | 15 | 1 | 75 | DELV | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 22JUL16 | | 15JUL15 | -260 |
| 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 29JUL16 | | 10NOV15 | -182 |
| 2384 | 20 | 20 | 1 | 0 | DELV | P&D THERMAL INSULATION (07 21 13) | 1JUL16 | 29JUL16 | 26JUN15 | 24JUL15 | -258 |
| 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 29JUL16 | | 2NOV15 | -188 |
| 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 1JUL16 | 29JUL16 | 28OCT15 | 24NOV15 | -172 |
| 2634 | 30 | 20 | 1 | 33 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 29JUL16 | | 24NOV15 | -172 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 1JUL16 | 29JUL16 | 13AUG15 | 10SEP15 | -225 |
| 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 29JUL16 | | 20OCT15 | -197 |
| 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 29JUL16 | | 20OCT15 | -197 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 29JUL16 | | 13OCT15 | -202 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 29JUL16 | | 13OCT15 | -202 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 29JUL16 | | 13OCT15 | -202 |
| 3624 | 60 | 20 | 1 | 67 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 29JUL16 | | 24JUL15 | -258 |
| 3634 | 60 | 20 | 1 | 67 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 29JUL16 | | 24JUL15 | -258 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 1JUL16 | 29JUL16 | 22OCT15 | 18NOV15 | -176 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 1JUL16 | 29JUL16 | 29OCT15 | 25NOV15 | -171 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 29JUL16 | | 18NOV15 | -176 |
| 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 2AUG16 | | 20OCT15 | -199 |
| 3274 | 50 | 25 | 1 | 50 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 5AUG16 | | 7AUG15 | -253 |
| 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 2AUG16 | 8AUG16 | 27OCT15 | 2NOV15 | -194 |
| 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9AUG16 | | 19NOV15 | -182 |
| 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS (10 44 16) | 18JUL16 | 12AUG16 | 19AUG15 | 16SEP15 | -231 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12AUG16 | | 13OCT15 | -212 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1JUL16 | 19AUG16 | 11SEP15 | 29OCT15 | -205 |
| 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 13JUL16 | 23AUG16 | 8OCT15 | 18NOV15 | -193 |
| 2624 | 40 | 40 | 1 | 0 | DELV | P&D DOOR HARDWARE (08 71 00) | 1JUL16 | 26AUG16 | 24SEP15 | 18NOV15 | -196 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1JUL16 | 26AUG16 | 10SEP15 | 4NOV15 | -206 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 18JUL16 | 26AUG16 | 8SEP15 | 19OCT15 | -218 |
| 2994 | 60 | 40 | 1 | 33 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26AUG16 | | 15SEP15 | -242 |
| 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26AUG16 | | 20OCT15 | -217 |
| 3494 | 60 | 42 | 1 | 30 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 30AUG16 | | 15SEP15 | -244 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS (26 36 23) | 23MAY14A | 30AUG16 | | 5OCT15 | -230 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 22SEP15 | 19OCT15 | -223 |
| 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 1AUG16 | 12SEP16 | 22OCT15 | 4DEC15 | -196 |
| 2684 | 30 | 30 | 1 | 0 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 19SEP16 | 14AUG15 | 25SEP15 | -249 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING (09 65 16) | 8AUG16 | 19SEP16 | 2SEP15 | 14OCT15 | -236 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 8AUG16 | 19SEP16 | 29OCT15 | 11DEC15 | -196 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 8AUG16 | 19SEP16 | 17SEP15 | 28OCT15 | -226 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 23SEP16 | 1SEP15 | 13OCT15 | -241 |
| 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 15AUG16 | 26SEP16 | 29OCT15 | 11DEC15 | -201 |
| 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 15AUG16 | 26SEP16 | 15OCT15 | 25NOV15 | -211 |
| 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 3AUG16 | 28SEP16 | 1OCT15 | 25NOV15 | -213 |
| 2714 | 40 | 40 | 1 | 0 | DELV | P&D STONE FLOORING (09 63 40) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 22AUG16 | 3OCT16 | 14OCT15 | 24NOV15 | -217 |
| 2784 | 40 | 40 | 1 | 0 | DELV | P&D STONE FACING (09 75 00) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION (10 26 00) | 15AUG16 | 10OCT16 | 10SEP15 | 4NOV15 | -236 |
| 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 15AUG16 | 10OCT16 | 28SEP15 | 20NOV15 | -224 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING (09 72 61) | 22AUG16 | 17OCT16 | 18SEP15 | 12NOV15 | -235 |
| 2574 | 60 | 60 | 1 | 0 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 31OCT16 | 10AUG15 | 2NOV15 | -253 |
| 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 15AUG16 | 7NOV16 | 28AUG15 | 20NOV15 | -244 |
| REVIEW & APPROVAL | | | | | | | | | | | |
| 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS (09 84 33) | 15NOV15A | 1JUL16 | | 10JUL15 | -249 |
| 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 8SEP15A | 12JUL16 | | 7OCT15 | -193 |
| 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 15JUL16 | | 4SEP15 | -218 |
| 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS (10 44 16) | 10SEP15A | 15JUL16 | | 18AUG15 | -231 |
| 2922 | 20 | 20 | 1 | 0 | APPR | R&A WINDOW SHADES (12 24 00) | 1JUL16 | 29JUL16 | 24SEP15 | 21OCT15 | -196 |
| 2202 | 20 | 20 | 1 | 0 | APPR | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 5JUL16 | 1AUG16 | 29SEP15 | 26OCT15 | -194 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL (04 72 10) | 6JUL16 | 2AUG16 | 2SEP15 | 30SEP15 | -213 |
| 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 6JUL16 | 2AUG16 | 22OCT15 | 18NOV15 | -178 |
| 2572 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR WOOD DOORS (08 14 00) | 11JUL16 | 5AUG16 | 13JUL15 | 7AUG15 | -253 |
| 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS (08 83 00) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 11JUL16 | 5AUG16 | 17JUL15 | 13AUG15 | -249 |
| 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING (09 63 40) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING (09 65 16) | 11JUL16 | 5AUG16 | 5AUG15 | 1SEP15 | -236 |
| 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING (09 75 00) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE (10 14 00) | 11JUL16 | 5AUG16 | 1OCT15 | 28OCT15 | -196 |
| 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 11JUL16 | 5AUG16 | 19AUG15 | 16SEP15 | -226 |
| 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS (09 54 26) | 15JUL16 | 11AUG16 | 4AUG15 | 31AUG15 | -241 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| REVIEW & APPROVAL | | | | | | | | | | | | |
| 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 18JUL16 | 12AUG16 | 12AUG15 | 9SEP15 | -236 |
| 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 18JUL16 | 12AUG16 | 1OCT15 | 28OCT15 | -201 |
| 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE | (11 66 23.62) | 18JUL16 | 12AUG16 | 28AUG15 | 25SEP15 | -224 |
| 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES | (12 36 50) | 18JUL16 | 12AUG16 | 17SEP15 | 14OCT15 | -211 |
| 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS | (12 66 13) | 18JUL16 | 12AUG16 | 31JUL15 | 27AUG15 | -244 |
| 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING | (09 68 00) | 25JUL16 | 19AUG16 | 16SEP15 | 13OCT15 | -217 |
| 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 25JUL16 | 19AUG16 | 20AUG15 | 17SEP15 | -235 |
| SUBMITTALS | | | | | | | | | | | | |
| 2200 | 60 | 1 | 1 | 99 | SUBM | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | 28APR14A | 1JUL16 | | 28SEP15 | -194 |
| 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G | (28 08 00) | 28APR14A | 1JUL16 | | 22SEP15 | -198 |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL | (04 72 10) | 28APR14A | 5JUL16 | | 1SEP15 | -213 |
| 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING | (07 08 00) | 28APR14A | 5JUL16 | | 21OCT15 | -178 |
| 2570 | 160 | 5 | 1 | 97 | SUBM | SUB INTERIOR WOOD DOORS | (08 14 00) | 28APR14A | 8JUL16 | | 10JUL15 | -253 |
| 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS | (08 83 00) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| 2680 | 180 | 5 | 1 | 97 | SUBM | SUB CERAMIC/PORCELAIN TILE | (09 30 13) | 28APR14A | 8JUL16 | | 16JUL15 | -249 |
| 2710 | 80 | 5 | 1 | 94 | SUBM | SUB STONE FLOORING | (09 63 40) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES | (09 65 13) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING | (09 65 16) | 28APR14A | 8JUL16 | | 4AUG15 | -236 |
| 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING | (09 65 19) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| 2780 | 80 | 5 | 1 | 94 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE | (10 14 00) | 28APR14A | 8JUL16 | | 30SEP15 | -196 |
| 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES | (32 31 13) | 28APR14A | 8JUL16 | | 18AUG15 | -226 |
| 2700 | 180 | 9 | 1 | 95 | SUBM | SUB LINEAR WOOD CEILINGS | (09 54 26) | 28APR14A | 14JUL16 | | 3AUG15 | -241 |
| 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 15JUL16 | | 11AUG15 | -236 |
| 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES | (10 81 13) | 28APR14A | 15JUL16 | | 30SEP15 | -201 |
| 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE | (11 66 23.62) | 28APR14A | 15JUL16 | | 27AUG15 | -224 |
| 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES | (12 36 50) | 28APR14A | 15JUL16 | | 16SEP15 | -211 |
| 2960 | 180 | 10 | 1 | 94 | SUBM | SUB TELESCOPING STANDS | (12 66 13) | 28APR14A | 15JUL16 | | 30JUL15 | -244 |
| 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING | (09 68 00) | 28APR14A | 22JUL16 | | 15SEP15 | -217 |
| 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING | (09 72 61) | 28APR14A | 22JUL16 | | 19AUG15 | -235 |
| REVIEW & APPROVAL | | | | | | | | | | | | |
| 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | | 5JUL16 | 1AUG16 | 28JUL15 | 24AUG15 | -238 |
| ROOF | | | | | | | | | | | | |
| 30110 | 4 | 4 | 1 | 0 | ROOF | LOAD ROOF MATERIAL | MAIN RF | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 |
| 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL | VEG.2FL RF | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 |
| 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL | VEG.2FL RF | 27JUL16 | 29JUL16 | 28OCT15 | 30OCT15 | -189 |
| 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. | VEG.2FF RF | 27JUL16 | 3AUG16 | 18AUG15 | 25AUG15 | -239 |
| 30120 | 14 | 14 | 1 | 0 | ROOF | 3-PLY SBS/BUR | MAIN RF | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 |
| 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH | MAIN RF | 11AUG16 | 12AUG16 | 10NOV15 | 11NOV15 | -191 |
| 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD | VEG.2FL RF | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 |
| 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM | VEG.2FL RF | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 |
| 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY | VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH | VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES | VEG.2FL RF | 31AUG16 | 6SEP16 | 17NOV15 | 20NOV15 | -200 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| ROOF | | | | | | | | | | | | |
| 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN | MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |
| 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS | MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS | MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | | 4OCT16 | 17OCT16 | 4DEC15 | 17DEC15 | -212 |
| SITE UTILITIES | | | | | | | | | | | | |
| 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | | 27APR15A | 30JUN16 | | 2DEC15 | -148 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64010 | 2 | 2 | 1 | 0 | FSITE | UTIL STORM DRAIN LIFT STATION | | 1JUL16 | 5JUL16 | 28SEP15 | 29SEP15 | -194 |
| 64020 | 6 | 2 | 1 | 75 | FSITE | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 7JUL16 | | 1OCT15 | -194 |
| 64030 | 1 | 1 | 1 | 0 | FSITE | UTIL 8HDPE - SOIL TIGHT | | 8JUL16 | 8JUL16 | 2OCT15 | 2OCT15 | -194 |
| 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | | 11JUL16 | 13JUL16 | 5OCT15 | 7OCT15 | -194 |
| 64050 | 5 | 5 | 1 | 0 | FSITE | UTIL SDDI | | 14JUL16 | 20JUL16 | 8OCT15 | 14OCT15 | -194 |
| ENCLOSURE | | | | | | | | | | | | |
| 35810 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | WEST | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 |
| 35820 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | NORTH | 6SEP16 | 13SEP16 | 28OCT15 | 4NOV15 | -217 |
| 35830 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | EAST | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| 35840 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | SOUTH | 26SEP16 | 3OCT16 | 11NOV15 | 18NOV15 | -221 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE | LEVEL B | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE | LEVEL 1 | 6DEC16 | 9DEC16 | 14DEC15 | 17DEC15 | -250 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE | LEVEL 2 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FINAL SITE WORK | | | | | | | | | | | |
| 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | 4OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 |
| 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | 4OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40160 | 8 | 1 | 1 | 93 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 1JUL16 | | 28JUL15 | -237 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1JUL16 | | 11AUG15 | -227 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 5JUL16 | | 21AUG15 | -220 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 10OCT16 | 13OCT16 | 8OCT15 | 13OCT15 | -255 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 15DEC16 | 19DEC16 | 11DEC15 | 15DEC15 | -258 |
| 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 20DEC16 | 21DEC16 | 16DEC15 | 17DEC15 | -258 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 |
| 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 4NOV16 | 7NOV16 | 3NOV15 | 4NOV15 | -256 |
| 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS LEVEL 2 | 4NOV16 | 8NOV16 | 2NOV15 | 4NOV15 | -257 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 26JUL16 | | 5OCT15 | -205 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42130 | 8 | 1 | 1 | 85 | RI-L1 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 27JUL16 | | 12OCT15 | -201 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44130 | 8 | 1 | 1 | 90 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 28JUL16 | | 21OCT15 | -195 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 10OCT16 | 17OCT16 | 6OCT15 | 13OCT15 | -257 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE LEVEL B | 9NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE LEVEL 1 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE LEVEL 2 | 1DEC16 | 2DEC16 | 23NOV15 | 24NOV15 | -260 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 5DEC16 | 6DEC16 | 25NOV15 | 30NOV15 | -260 |
| 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 7DEC16 | 8DEC16 | 1DEC15 | 2DEC15 | -260 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 10OCT16 | 11OCT16 | 12OCT15 | 13OCT15 | -253 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 27OCT16 | 28OCT16 | 26OCT15 | 27OCT15 | -256 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT LEVEL B | 30NOV16 | 6DEC16 | 11DEC15 | 17DEC15 | -247 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT LEVEL 1 | 6DEC16 | 12DEC16 | 11DEC15 | 17DEC15 | -251 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT LEVEL 2 | 15DEC16 | 21DEC16 | 11DEC15 | 17DEC15 | -258 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION LEVEL B | 3NOV16 | 10NOV16 | 5NOV15 | 12NOV15 | -253 |
| 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS LEVEL B | 11NOV16 | 16NOV16 | 19NOV15 | 24NOV15 | -249 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION LEVEL 1 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 |
| 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS LEVEL 1 | 17NOV16 | 18NOV16 | 1DEC15 | 2DEC15 | -247 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |

HALBERT CONSTRUCTION.CO.INC — 1501 FORWARD ASSOCIATES LTD — VAMC PALO ALTO REC THERAPY BLDG

Project Name: 07BO

REPORT DATE 05JUL16 12:26 RUN NO. 938 — START DATE 11MAR14 FIN DATE 03JAN17

RW-04 CONST LOOK AHEAD REPORT-PAY APP — DATA DATE 01JUL16 PAGE NO. 1

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MATERIAL STORED | | | | | | | | | | | |
| 4054 | 2 | 0 | 21MAR16 | 21MAR16 | 21MAR16 | 21MAR16 | MOS SWITCHGEAR | 100 | | 124227 | 0 |
| | 2 | 0 | 21MAR16 | 21MAR16 | | | | 100 | | 124227 | 0 |
| Project Management | | | | | | | | | | | |
| 1120 | 200 | 84 | 30SEP14 | 28OCT16 | 30SEP14 | _____ | MONTHLY SCHEDULE UPDATES | 58 | ____ | 15000 | 12750 |
| 1130 | 200 | 84 | 28APR14 | 28OCT16 | 28APR14 | _____ | CONSTRUCTION PHOTO'S | 58 | ____ | 14552 | 9459 |
| | 639 | 84 | 28APR14 | 28OCT16 | | | | 58 | | 29552 | 22209 |
| CHANGE ORDERS | | | | | | | | | | | |
| 70004 | 5 | 5 | 11MAR14 | 08JUL16 | 11MAR14 | _____ | P0004 OSHA REPORTING | 0 | ____ | | |
| 70005 | 5 | 2 | 30SEP14 | 05JUL16 | 30SEP14 | _____ | P0005 TRANSFORMER RELOCATION | 65 | ____ | 37927 | 13274 |
| 70009 | 5 | 2 | 29OCT14 | 05JUL16 | 29OCT14 | _____ | P0009 BALANCE TRANSFOREMR RELO | 70 | ____ | 22860 | 6858 |
| 70012 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0012 ELECTRIC MANHOLE PMH-28 | 0 | ____ | 12898 | 12898 |
| 70013 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0013 REVISE CONTRACT START DATE 4-2 | 0 | ____ | 0 | 0 |
| 70014 | 5 | 2 | 01JUN16 | 05JUL16 | 01JUN16 | _____ | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 58 | ____ | 16000 | 6720 |
| 70016 | 5 | 1 | 03DEC14 | 01JUL16 | 03DEC14 | _____ | P0016 BIM CLASH DETECTION | 80 | ____ | 6050 | 1210 |
| 70020 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | _____ | P0020 ASI-01 &01R1 ELECTRICAL | 58 | ____ | 0 | 0 |
| 70021 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | _____ | P0021 ASI-01 &01R1 MISC | 58 | ____ | 93500 | 39270 |
| 70022 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | _____ | P0022 ASI-01 &01R1 CONCRETE | 58 | ____ | -3438 | -1444 |
| 70023 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0023 SETTLEMENT BY DETERMINATION P0 | 0 | ____ | 10956 | 10956 |
| 70024 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0024 MOTORIZED MONITOR LIST RFI 050 | 0 | ____ | 2271 | 2271 |
| 70025 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0025ASU005 RFI 77B MS NETWORK DROPS | 0 | ____ | 3744 | 3744 |
| 70026 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0026 f30 MATERIALS STORED ON SITE N | 0 | ____ | | |
| 70027 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | P0027 REV AIR TERMINAL SIZE NO COST | 0 | ____ | | |
| 70031 | 3 | 3 | 14SEP16 | 16SEP16 | _____ | _____ | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | ____ | 0 | 0 |
| 70032 | 3 | 3 | 14SEP16 | 16SEP16 | _____ | _____ | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | ____ | 0 | 0 |
| 70033 | 3 | 3 | 14SEP16 | 16SEP16 | _____ | _____ | P0033 REV1 SAN SEWER DELAY 10CD MORE | 0 | ____ | 0 | 0 |
| 72230 | 3 | 3 | 14SEP16 | 16SEP16 | _____ | _____ | Restore Temp Sidewalk Area to Existi | 0 | ____ | | |
| 72238 | 5 | 4 | 12FEB16 | 07JUL16 | 12FEB16 | _____ | P038 CURTAIN WALL CURB ATTACHMENT | 16 | ____ | 60000 | 50400 |
| 72239 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | MOCKUP ON BUILDING | 0 | ____ | -45120 | -45120 |
| 72240 | 5 | 5 | 01APR16 | 08JUL16 | 01APR16 | _____ | P040 RECONCILIATION OF ROUGH OPENING | 1 | ____ | 6493 | 6428 |
| 72242 | 5 | 5 | 01APR16 | 08JUL16 | 01APR16 | _____ | P042 WATER FOUNTAIN CHANGES | 1 | ____ | 7268 | 7195 |
| 72244 | 3 | 3 | 14SEP16 | 16SEP16 | _____ | _____ | P0044 EXT FRAMING PER H0035 UNILATER | 0 | ____ | 20000 | 20000 |
| | 643 | 54 | 11MAR14 | 16SEP16 | | | | 21 | | 251409 | 134661 |
| Mobilize - Start Up | | | | | | | | | | | |
| 10004 | 10 | 4 | 31JUL14 | 07JUL16 | 31JUL14 | _____ | LEED DESIGN | 58 | ____ | 22500 | 9450 |
| 10012 | 200 | 50 | 15JUL14 | 12SEP16 | 15JUL14 | _____ | MAINTAIN ERROSION CONTROLS | 75 | ____ | 1605 | 401 |
| 10030 | 3 | 3 | 01JUL16 | 06JUL16 | _____ | _____ | TRANSPLANT & REMOVE TREES | 0 | ____ | 24343 | 24343 |
| 10040 | 4 | 1 | 12MAY14 | 01JUL16 | 12MAY14 | _____ | SITE SURVEY | 75 | ____ | 29693 | 7423 |
| | 595 | 50 | 12MAY14 | 12SEP16 | | | | 73 | | 78141 | 41618 |
| Site Utilities | | | | | | | | | | | |
| 11290 | 5 | 0 | 14MAR16 | 14MAR16 | 14MAR16 | 14MAR16 | MOBILIZE ELECTRICAL LEVEL B | 0 | | 43870 | 0 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Site Utilities | | | | | | | | | | | |
| 11320 | 10 | 2 | 30SEP14 | 18JUL16 | 30SEP14 | _____ | ELE SECONDARY DUCT BANKS | 84 | ____ | 119840 | 18935 |
| 11330 | 8 | 8 | 15JUL16 | 26JUL16 | _____ | _____ | ELE PULL/TERM&TEST PRI.CABLES | 0 | ____ | 44940 | 44940 |
| 11340 | 7 | 7 | 19JUL16 | 27JUL16 | _____ | _____ | ELE FEEDER WIRE TO AQUATICS | 0 | ____ | 94695 | 94695 |
| 11510 | 10 | 8 | 30SEP14 | 26JUL16 | 30SEP14 | _____ | TEMP POWER TO AQUATICS | 19 | ____ | 42800 | 34839 |
| 11600 | 6 | 3 | 30SEP14 | 06JUL16 | 30SEP14 | _____ | ELE TELEPHONE DUCT BANKS | 45 | ____ | 34240 | 18832 |
| 11610 | 5 | 5 | 07JUL16 | 13JUL16 | _____ | _____ | ELE TRANSFORMERS E&N | 0 | ____ | 20330 | 20330 |
| 11620 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | ELE PULL MAIN FDRS TO MSB&ATS | 0 | ____ | 108070 | 108070 |
| 11700 | 20 | 20 | 15JUL16 | 11AUG16 | _____ | _____ | MECHANICAL VAULT | 0 | ____ | 246100 | 246100 |
| 11710 | 15 | 15 | 12AUG16 | 01SEP16 | _____ | _____ | MECH SITE UTILITY PIPING | 0 | ____ | 130540 | 130540 |
| 64060 | 3 | 0 | 27APR15 | 30JUN16 | 27APR15 | _____ | SITE UTILITY DEMOBILIZATION | 90 | ____ | 20865 | 2087 |
| | 491 | 44 | 30SEP14 | 01SEP16 | | | | 22 | | 906290 | 719367 |
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | | | | | | |
| 11400 | 5 | 0 | 07DEC15 | 08MAR16 | 07DEC15 | 08MAR16 | CONSTRUCT EX.LOBBY PROTECTION | 100 | | 61478 | 0 |
| 11410 | 10 | 0 | 03MAR16 | 24MAR16 | 03MAR16 | 24MAR16 | DEMO EX.LOBBY | 100 | | 134623 | 0 |
| | 77 | 0 | 07DEC15 | 24MAR16 | | | | 100 | | 196101 | 0 |
| Foundations | | | | | | | | | | | |
| 20120 | 4 | 0 | 31AUG15 | 21APR16 | 31AUG15 | 21APR16 | ELEVATOR CASINGS | 100 | | 56025 | 0 |
| 20220 | 6 | 0 | 14MAR16 | 21APR16 | 14MAR16 | 21APR16 | FEEDER CONDUIT LEV-B | 100 | | 19260 | 0 |
| 20230 | 5 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG LEV-B | 100 | | 81320 | 0 |
| 20232 | 4 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG (LEV-B) ** | 100 | | 81320 | 0 |
| 20250 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (0-33%) ** | 100 | | 7116 | 0 |
| 20252 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (33-66%) ** | 100 | | 7116 | 0 |
| 20254 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (66-100%) ** | 100 | | 7116 | 0 |
| 20260 | 4 | 0 | 30SEP14 | 26MAY16 | 30SEP14 | 26MAY16 | BACKFILL FNDS (0-33%) ** | 100 | | 63091 | 0 |
| 20262 | 3 | 0 | 27APR16 | 26MAY16 | 27APR16 | 26MAY16 | BACKFILL FNDS (33-66%) ** | 100 | | 63091 | 0 |
| | 422 | 0 | 30SEP14 | 26MAY16 | | | | 100 | | 385455 | 0 |
| Structure | | | | | | | | | | | |
| 25430 | 2 | 0 | 09MAR16 | 19MAY16 | 09MAR16 | 19MAY16 | ROOF & OVERFLOW DRAINS LEV-2 | 100 | | 9095 | 0 |
| 25432 | 2 | 0 | 10MAR16 | 03MAY16 | 10MAR16 | 03MAY16 | ROOF & OVERFLOW DRAINS ROOF | 100 | | 6848 | 0 |
| 25440 | 4 | 0 | 10DEC15 | 01APR16 | 10DEC15 | 01APR16 | FORM & REBAR SOMD LEV-2 | 100 | | 26750 | 0 |
| 25460 | 2 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION ROOF (RFI ) | 100 | | 384130 | 0 |
| 25490 | 6 | 3 | 07OCT15 | 06JUL16 | 07OCT15 | _____ | FORM/REBAR&POUR STAIRS | 50 | ____ | 60990 | 30495 |
| | 190 | 3 | 07OCT15 | 06JUL16 | | | | 81 | | 487813 | 30495 |
| Roof | | | | | | | | | | | |
| 30110 | 4 | 4 | 18JUL16 | 21JUL16 | _____ | _____ | LOAD ROOF MATERIAL MAIN RF | 0 | ____ | 63879 | 63879 |
| 30120 | 14 | 14 | 22JUL16 | 10AUG16 | _____ | _____ | 3-PLY SBS/BUR MAIN RF | 0 | ____ | 48591 | 48591 |
| 30140 | 2 | 2 | 11AUG16 | 12AUG16 | _____ | _____ | WATER TEST/PUNCH MAIN RF | 0 | ____ | 1605 | 1605 |
| 30210 | 3 | 3 | 22JUL16 | 26JUL16 | _____ | _____ | LOAD ROOF MATERIAL VEG.2FL RF | 0 | ____ | 170130 | 170130 |
| 30220 | 6 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION VEG.2FL RF | 100 | | 14766 | 0 |
| 30230 | 6 | 6 | 27JUL16 | 03AUG16 | _____ | _____ | HOT RUBBER W.P. VEG.2FF RF | 0 | ____ | 14766 | 14766 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Roof | | | | | | | | | | | |
| 30240 | 3 | 3 | 11AUG16 | 15AUG16 | | | DRAINAGE BOARD VEG.2FL RF | 0 | | 7062 | 7062 |
| 30310 | 3 | 3 | 27JUL16 | 29JUL16 | | | LOAD VEG. MATERIAL VEG.2FL RF | 0 | | 51360 | 51360 |
| 30320 | 8 | 8 | 16AUG16 | 25AUG16 | | | VEGETATED ASSEMBLY VEG.2FL RF | 0 | | 25119 | 25119 |
| 30410 | 4 | 4 | 11AUG16 | 16AUG16 | | | RF HATCH&SAFETY RAIL MAIN RF | 0 | | 803 | 803 |
| 30430 | 2 | 2 | 16AUG16 | 17AUG16 | | | ROOF FLASHINGS/SM VEG.2FL RF | 0 | | 85386 | 85386 |
| 30440 | 3 | 3 | 26AUG16 | 30AUG16 | | | WATER TEST/PUNCH VEG.2FL RF | 0 | | 3210 | 3210 |
| 30450 | 4 | 4 | 31AUG16 | 06SEP16 | | | ROOF ACCESSORIES VEG.2FL RF | 0 | | 85386 | 85386 |
| 30470 | 6 | 6 | 31AUG16 | 08SEP16 | | | EXP.JONT COVERS RF | 0 | | 25209 | 25209 |
| 30510 | 5 | 5 | 22JUL16 | 28JUL16 | | | FRP EQUIP PADS MAIN RF | 0 | | 53500 | 53500 |
| 30520 | 4 | 0 | 03MAR16 | 25MAY16 | 03MAR16 | 25MAY16 | SET AHU UNITS MAIN RF | 100 | | 374500 | 0 |
| 30530 | 5 | 1 | 17MAR16 | 29AUG16 | 17MAR16 | | EXH.FANS&VENTILATORS MAIN RF | 75 | | 6420 | 1605 |
| 30540 | 2 | 2 | 02SEP16 | 06SEP16 | | | MEC EQ PPG&CONNECTION MAIN RF | 0 | | 5350 | 5350 |
| 30550 | 15 | 15 | 31AUG16 | 21SEP16 | | | PV SYSTEM RACKING MAIN RF | 0 | | 97370 | 97370 |
| 30560 | 5 | 5 | 22SEP16 | 28SEP16 | | | ELE ROUGH-IN CONDUIT MAIN RF | 0 | | 32100 | 32100 |
| 30570 | 6 | 6 | 29SEP16 | 06OCT16 | | | ELE BRANCH WIRING MAIN RF | 0 | | 19795 | 19795 |
| 30610 | 15 | 15 | 31AUG16 | 21SEP16 | | | PV PANELS MAIN RF | 0 | | 108620 | 108620 |
| 30620 | 15 | 15 | 22SEP16 | 12OCT16 | | | WIRE PV PNLS&INVERTER MAIN RF | 0 | | 33170 | 33170 |
| 30630 | 5 | 5 | 13OCT16 | 19OCT16 | | | TEST PV SYSTEM MAIN RF | 0 | | 6420 | 6420 |
| 30700 | 10 | 10 | 13OCT16 | 26OCT16 | | | ERECT&WELD MEC SCREEN MAIN RF | 0 | | 37450 | 37450 |
| 30710 | 10 | 10 | 27OCT16 | 09NOV16 | | | EXT.GRATINGS MAIN RF | 0 | | 803 | 803 |
| 30720 | 10 | 10 | 27OCT16 | 09NOV16 | | | EXT.RAILINGS MAIN RF | 0 | | 1338 | 1338 |
| | 177 | 82 | 03MAR16 | 09NOV16 | | | | 8 | | 1374108 | 980027 |
| Enclosure | | | | | | | | | | | |
| 35210 | 4 | 4 | 06JUL16 | 11JUL16 | | | MOD.SHEET AIR BARRIER WEST | 0 | | 24117 | 24117 |
| 35220 | 6 | 6 | 12JUL16 | 19JUL16 | | | MOD.SHEET AIR BARRIER NORTH | 0 | | 24117 | 24117 |
| 35230 | 4 | 4 | 20JUL16 | 25JUL16 | | | MOD.SHEET AIR BARRIER EAST | 0 | | 24117 | 24117 |
| 35240 | 6 | 6 | 26JUL16 | 02AUG16 | | | MOD.SHEET AIR BARRIER SOUTH | 0 | | 24117 | 24117 |
| 35310 | 8 | 8 | 13JUL16 | 22JUL16 | | | TRESPA WALL PANELS WEST | 0 | | 173543 | 173543 |
| 35320 | 10 | 10 | 25JUL16 | 05AUG16 | | | TRESPA WALL PANELS NORTH | 0 | | 173544 | 173544 |
| 35330 | 8 | 8 | 08AUG16 | 17AUG16 | | | TRESPA WALL PANELS EAST | 0 | | 173543 | 173543 |
| 35340 | 10 | 10 | 18AUG16 | 31AUG16 | | | TRESPA WALL PANELS SOUTH | 0 | | 173544 | 173544 |
| 35410 | 6 | 6 | 25JUL16 | 01AUG16 | | | CURTAINWALL FRAMING WEST | 0 | | 84497 | 84497 |
| 35420 | 8 | 8 | 02AUG16 | 11AUG16 | | | CURTAINWALL FRAMING NORTH | 0 | | 84497 | 84497 |
| 35430 | 6 | 6 | 12AUG16 | 19AUG16 | | | CURTAINWALL FRAMING EAST | 0 | | 84497 | 84497 |
| 35440 | 8 | 8 | 22AUG16 | 31AUG16 | | | CURTAINWALL FRAMING SOUTH | 0 | | 84497 | 84497 |
| 35510 | 6 | 6 | 02AUG16 | 09AUG16 | | | EXT.GLAZING/WINDOWS WEST | 0 | | 37204 | 37204 |
| 35520 | 8 | 8 | 12AUG16 | 23AUG16 | | | EXT.GLAZING/WINDOWS NORTH | 0 | | 37204 | 37204 |
| 35530 | 6 | 6 | 24AUG16 | 31AUG16 | | | EXT.GLAZING/WINDOWS EAST | 0 | | 37204 | 37204 |
| 35540 | 8 | 8 | 01SEP16 | 13SEP16 | | | EXT.GLAZING/WINDOWS SOUTH | 0 | | 37204 | 37204 |
| 35610 | 2 | 2 | 10AUG16 | 11AUG16 | | | ALUM SOFFIT PANELS WEST | 0 | | 35460 | 35460 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Enclosure | | | | | | | | | | | |
| 35620 | 4 | 4 | 24AUG16 | 29AUG16 | | | ALUM SOFFIT PANELS NORTH | 0 | | 35460 | 35460 |
| 35630 | 2 | 2 | 01SEP16 | 02SEP16 | | | ALUM SOFFIT PANELS EAST | 0 | | 35460 | 35460 |
| 35640 | 4 | 4 | 14SEP16 | 19SEP16 | | | ALUM SOFFIT PANELS SOUTH | 0 | | 35460 | 35460 |
| 35710 | 4 | 4 | 10AUG16 | 15AUG16 | | | EXT.COPING&FLASHINGS WEST | 0 | | 13910 | 13910 |
| 35720 | 8 | 8 | 24AUG16 | 02SEP16 | | | EXT.COPING&FLASHINGS NORTH | 0 | | 13910 | 13910 |
| 35730 | 4 | 4 | 06SEP16 | 09SEP16 | | | EXT.COPING&FLASHINGS EAST | 0 | | 13910 | 13910 |
| 35740 | 8 | 8 | 14SEP16 | 23SEP16 | | | EXT.COPING&FLASHINGS SOUTH | 0 | | 13910 | 13910 |
| 35810 | 4 | 4 | 16AUG16 | 19AUG16 | | | EXT.SEALANTS&CAULKING WEST | 0 | | 5617 | 5617 |
| 35820 | 6 | 6 | 06SEP16 | 13SEP16 | | | EXT.SEALANTS&CAULKING NORTH | 0 | | 5618 | 5618 |
| 35830 | 4 | 4 | 14SEP16 | 19SEP16 | | | EXT.SEALANTS&CAULKING EAST | 0 | | 5617 | 5617 |
| 35840 | 6 | 6 | 26SEP16 | 03OCT16 | | | EXT.SEALANTS&CAULKING SOUTH | 0 | | 5618 | 5618 |
| 35920 | 12 | 12 | 01SEP16 | 19SEP16 | | | EXT.ALUM GRATINGS | 0 | | 7865 | 7865 |
| 35930 | 8 | 8 | 20SEP16 | 29SEP16 | | | EXT.ORAMENTAL RAILINGS | 0 | | 56710 | 56710 |
| 35940 | 8 | 8 | 01SEP16 | 13SEP16 | | | ALUM ENTRANCES&STOREFRONT | 0 | | 84017 | 84017 |
| 35950 | 8 | 8 | 14SEP16 | 23SEP16 | | | STANDING SEAM ROOF | 0 | | 38048 | 38048 |
| | 63 | 63 | 06JUL16 | 03OCT16 | | | | 0 | | 1684036 | 1684036 |
| Rough-In Level B | | | | | | | | | | | |
| 40006 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | INSTALL TOP TRACK LEVEL B | 100 | | 5970 | 0 |
| 40010 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | LAYOUT PARTITIONS LEVEL B | 100 | | 1605 | 0 |
| 40020 | 4 | 1 | 28APR16 | 01JUL16 | 28APR16 | | FRAME,TOP OUT & TAPE LEVEL B | 85 | | 28355 | 4253 |
| 40056 | 8 | 0 | 22APR16 | 26MAY16 | 22APR16 | 26MAY16 | PLB A/G W&V/STORM DRN LEVEL B | 100 | | 24610 | 0 |
| 40060 | 1 | 0 | 08JUN16 | 08JUL16 | 08JUN16 | | PLB CONDENSATE PIPING LEVEL B | 90 | | 1605 | 161 |
| 40061 | 5 | 0 | 21APR16 | 29APR16 | 21APR16 | 29APR16 | PLB EQUIPMENT LEVEL B | 100 | | 24940 | 0 |
| 40065 | 8 | 0 | 25APR16 | 08JUL16 | 25APR16 | | DUCTWORK MAINS LEVEL B | 98 | | 33097 | 662 |
| 40070 | 7 | 0 | 25APR16 | 08JUL16 | 25APR16 | | DUCTWORK BRANCHES LEVEL B | 98 | | 33096 | 662 |
| 40080 | 4 | 1 | 27APR16 | 11JUL16 | 27APR16 | | FIRE SMOKE DAMPERS LEVEL B | 80 | | 12712 | 2542 |
| 40090 | 4 | 0 | 20APR16 | 18MAY16 | 20APR16 | 18MAY16 | HANG VAV UNITS LEVEL B | 100 | | 7490 | 0 |
| 40100 | 10 | 10 | 08AUG16 | 19AUG16 | | | DUCT INSULATION LEVEL B | 0 | | 14713 | 14713 |
| 40102 | 4 | 4 | 22AUG16 | 25AUG16 | | | PLB O/H INSULATION LEVEL B | 0 | | 6420 | 6420 |
| 40105 | 10 | 2 | 24APR16 | 12JUL16 | 24APR16 | | MEC PIPING LEVEL B | 80 | | 37450 | 7490 |
| 40108 | 5 | 1 | 03MAY16 | 13JUL16 | 03MAY16 | | MEC EQ MEC RM LEVEL B | 80 | | 27450 | 5490 |
| 40110 | 10 | 9 | 10MAY16 | 26JUL16 | 10MAY16 | | MEC PIPING MEC RM LEVEL B | 10 | | 64200 | 57780 |
| 40112 | 2 | 2 | 27JUL16 | 28JUL16 | | | MEC PIPE TESTING LEVEL B | 0 | | 1605 | 1605 |
| 40120 | 10 | 10 | 26AUG16 | 09SEP16 | | | MEC PIPE INSULATION LEVEL B | 0 | | 19260 | 19260 |
| 40128 | 2 | 0 | 27APR16 | 27APR16 | 27APR16 | 27APR16 | MOBILIZE CONTROLS LEVEL B | 100 | | 17675 | 0 |
| 40130 | 8 | 0 | 27APR16 | 26JUL16 | 27APR16 | | R/I TEMP.CONTROL LEVEL B | 95 | | 121955 | 6098 |
| 40140 | 4 | 0 | 10MAY16 | 28JUL16 | 10MAY16 | | MEC PIPE EQ CONNS LEVEL B | 95 | | 16050 | 803 |
| 40144 | 5 | 0 | 18MAR16 | 16APR16 | 18MAR16 | 16APR16 | ELE UNDERSLAB ROUGH-IN LEVEL B | 100 | | 40000 | 0 |
| 40145 | 10 | 2 | 19APR16 | 21JUL16 | 19APR16 | | ELE CEILING ROUGH-IN LEVEL B | 80 | | 24200 | 4840 |
| 40158 | 2 | 0 | 25APR16 | 25APR16 | 25APR16 | 25APR16 | MOBILIZE FIRE PROTECT LEVEL B | 100 | | 28795 | 0 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level B | | | | | | | | | | | | |
| 40160 | 8 | 1 | 25APR16 | 01JUL16 | 25APR16 | | R/I SPRINKLER PPG | LEVEL B | 93 | | 20004 | 1400 |
| 40180 | 12 | 1 | 28APR16 | 22JUL16 | 28APR16 | | FRAME PARTITIONS | LEVEL B | 95 | | 68052 | 3403 |
| 40190 | 4 | 0 | 18MAY16 | 21JUL16 | 18MAY16 | | IN-WALL BLOCKING | LEVEL B | 95 | | 2408 | 120 |
| 40200 | 4 | 4 | 01AUG16 | 04AUG16 | | | THERMAL INSULATION | LEVEL B | 0 | | 35698 | 35698 |
| 40230 | 3 | 3 | 22JUL16 | 26JUL16 | | | SET HM FRAMES | LEVEL B | 0 | | 5347 | 5347 |
| 40250 | 2 | 2 | 22JUL16 | 25JUL16 | | | ELE SET SWITCHGEAR | | 0 | | 13803 | 13803 |
| 40252 | 10 | 10 | 26JUL16 | 08AUG16 | | | ELE INSTALL SWITCHGEAR | | 0 | | 29960 | 29960 |
| 40254 | 2 | 2 | 31AUG16 | 01SEP16 | | | ELE AUTO TRANSFER SWITCH | | 0 | | 41088 | 41088 |
| 40272 | 4 | 3 | 20APR16 | 26JUL16 | 20APR16 | | ELE PANELS | LEVEL B | 25 | | 10700 | 8025 |
| 40274 | 8 | 4 | 14MAR16 | 27JUL16 | 14MAR16 | | ELE IN-WALL ROUGH-IN | LEVEL B | 50 | | 39590 | 19795 |
| 40280 | 4 | 4 | 09AUG16 | 12AUG16 | | | ELE FEEDER WIRE | LEVEL B | 0 | | 12519 | 12519 |
| 40290 | 10 | 10 | 15AUG16 | 26AUG16 | | | ELE BRANCH WIRING | LEVEL B | 0 | | 20330 | 20330 |
| 40294 | 3 | 3 | 29AUG16 | 31AUG16 | | | ELE DATA WIRING | LEVEL B | 0 | | 21400 | 21400 |
| 40295 | 4 | 4 | 22JUL16 | 27JUL16 | | | ELE F.A. WIRING | LEVEL B | 0 | | 6420 | 6420 |
| 40297 | 3 | 3 | 22JUL16 | 26JUL16 | | | ELE PA WIRING | LEVEL B | 0 | | 5350 | 5350 |
| 40298 | 3 | 3 | 27JUL16 | 29JUL16 | | | ELE SECUR. WIRING | LEVEL B | 0 | | 4280 | 4280 |
| 40299 | 2 | 2 | 01AUG16 | 02AUG16 | | | ELE A/V WIRING | LEVEL B | 0 | | 3210 | 3210 |
| 40300 | 5 | 5 | 02SEP16 | 09SEP16 | | | ELE PNL TERMINATIONS | LEVEL B | 0 | | 535 | 535 |
| | 127 | 49 | 14MAR16 | 09SEP16 | | | | | 51 | | 933947 | 365462 |
| Rough-In Level 1 | | | | | | | | | | | | |
| 42006 | 2 | 0 | 09FEB16 | 28APR16 | 09FEB16 | 28APR16 | INSTALL TOP TRACK | LEVEL 1 | 100 | | 12065 | 0 |
| 42010 | 2 | 0 | 28JAN16 | 03MAY16 | 28JAN16 | 03MAY16 | LAYOUT PARTITIONS | LEVEL 1 | 100 | | 2675 | 0 |
| 42020 | 4 | 1 | 04FEB16 | 01JUL16 | 04FEB16 | | FRAME,TOP OUT & TAPE | LEVEL 1 | 85 | | 28355 | 4253 |
| 42065 | 10 | 1 | 16FEB16 | 11JUL16 | 16FEB16 | | DUCTWORK MAINS | LEVEL 1 | 95 | | 44897 | 2245 |
| 42070 | 8 | 0 | 01MAR16 | 11JUL16 | 01MAR16 | | DUCTWORK BRANCHES | LEVEL 1 | 95 | | 44898 | 2245 |
| 42090 | 4 | 0 | 02FEB16 | 18MAY16 | 02FEB16 | 18MAY16 | HANG VAV UNITS | LEVEL 1 | 100 | | 7865 | 0 |
| 42100 | 10 | 10 | 08AUG16 | 19AUG16 | | | DUCT INSULATION | LEVEL 1 | 0 | | 14713 | 14713 |
| 42102 | 4 | 4 | 26AUG16 | 31AUG16 | | | PLB O/H INSULATION | LEVEL 1 | 0 | | 6420 | 6420 |
| 42104 | 1 | 0 | 22FEB16 | 03MAY16 | 22FEB16 | 03MAY16 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 100 | | 535 | 0 |
| 42105 | 15 | 3 | 22FEB16 | 15JUL16 | 22FEB16 | | MEC PIPING | LEVEL 1 | 80 | | 69550 | 13910 |
| 42112 | 2 | 2 | 18JUL16 | 19JUL16 | | | MEC PIPE TESTING | LEVEL 1 | 0 | | 1605 | 1605 |
| 42120 | 10 | 10 | 12SEP16 | 23SEP16 | | | MEC PIPE INSULATION | LEVEL 1 | 0 | | 19260 | 19260 |
| 42130 | 8 | 1 | 29FEB16 | 27JUL16 | 29FEB16 | | R/I TEMP.CONTROL | LEVEL 1 | 85 | | 121955 | 18293 |
| 42140 | 5 | 1 | 23MAR16 | 28JUL16 | 23MAR16 | | MEC PIPE EQ CONNS | LEVEL 1 | 75 | | 16050 | 4013 |
| 42145 | 15 | 3 | 11FEB16 | 26JUL16 | 11FEB16 | | ELE CEILING ROUGH-IN | LEVEL 1 | 80 | | 127865 | 25573 |
| 42160 | 8 | 0 | 03FEB16 | 01JUL16 | 03FEB16 | | R/I SPRINKLER PPG | LEVEL 1 | 98 | | 20004 | 400 |
| 42180 | 8 | 2 | 04FEB16 | 28JUL16 | 04FEB16 | | FRAME PARTITIONS | LEVEL 1 | 75 | | 68052 | 17013 |
| 42190 | 4 | 2 | 10FEB16 | 28JUL16 | 10FEB16 | | IN-WALL BLOCKING | LEVEL 1 | 40 | | 2408 | 1445 |
| 42200 | 4 | 4 | 02AUG16 | 05AUG16 | | | THERMAL INSULATION | LEVEL 1 | 0 | | 35698 | 35698 |
| 42230 | 6 | 6 | 27JUL16 | 03AUG16 | | | SET HM FRAMES | LEVEL 1 | 0 | | 5348 | 5348 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 1 | | | | | | | | | | | | |
| 42272 | 4 | 4 | 27JUL16 | 01AUG16 | _____ | _____ | ELE PANELS | LEVEL 1 | 0 | ____ | 5350 | 5350 |
| 42274 | 10 | 1 | 11FEB16 | 27JUL16 | 11FEB16 | _____ | ELE IN-WALL ROUGH-IN | LEVEL 1 | 90 | ____ | 59920 | 5992 |
| 42280 | 3 | 2 | 24FEB16 | 03AUG16 | 24FEB16 | _____ | ELE FEEDER WIRE | LEVEL 1 | 25 | ____ | 12519 | 9389 |
| 42290 | 15 | 4 | 24MAR16 | 09AUG16 | 24MAR16 | _____ | ELE BRANCH WIRING | LEVEL 1 | 75 | ____ | 47080 | 11770 |
| 42294 | 4 | 4 | 01SEP16 | 07SEP16 | _____ | _____ | ELE DATA WIRING | LEVEL 1 | 0 | ____ | 41730 | 41730 |
| 42295 | 7 | 7 | 28JUL16 | 05AUG16 | _____ | _____ | ELE F.A. WIRING | LEVEL 1 | 0 | ____ | 10700 | 10700 |
| 42297 | 4 | 4 | 27JUL16 | 01AUG16 | _____ | _____ | ELE PA WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42298 | 4 | 4 | 02AUG16 | 05AUG16 | _____ | _____ | ELE SECUR. WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42299 | 4 | 4 | 02AUG16 | 05AUG16 | _____ | _____ | ELE A/V WIRING | LEVEL 1 | 0 | ____ | 3210 | 3210 |
| 42300 | 8 | 8 | 10AUG16 | 19AUG16 | _____ | _____ | ELE PNL TERMINATIONS | LEVEL 1 | 0 | ____ | 535 | 535 |
| | 169 | 59 | 28JAN16 | 23SEP16 | | | | | 52 | | 850522 | 280370 |
| Rough-In Level 2 | | | | | | | | | | | | |
| 44006 | 2 | 0 | 04FEB16 | 04MAY16 | 04FEB16 | 04MAY16 | INSTALL TOP TRACK | LEVEL 2 | 100 | | 12065 | 0 |
| 44010 | 2 | 0 | 02JAN16 | 30JUN16 | 02JAN16 | _____ | LAYOUT PARTITIONS | LEVEL 2 | 90 | ____ | 2675 | 268 |
| 44020 | 4 | 1 | 04FEB16 | 01JUL16 | 04FEB16 | _____ | FRAME,TOP OUT & TAPE | LEVEL 2 | 85 | ____ | 28355 | 4253 |
| 44056 | 8 | 0 | 10FEB16 | 04MAY16 | 10FEB16 | 04MAY16 | PLB A/G W&V/STORM DRN | LEVEL 2 | 100 | | 18725 | 0 |
| 44065 | 10 | 0 | 05FEB16 | 11JUL16 | 05FEB16 | _____ | DUCTWORK MAINS | LEVEL 2 | 98 | ____ | 44551 | 891 |
| 44070 | 10 | 0 | 12FEB16 | 20APR16 | 12FEB16 | 20APR16 | DUCTWORK BRANCHES | LEVEL 2 | 100 | | 44552 | 0 |
| 44080 | 5 | 0 | 04FEB16 | 20APR16 | 04FEB16 | 20APR16 | FIRE SMOKE DAMPERS | LEVEL 2 | 100 | | 12712 | 0 |
| 44100 | 10 | 10 | 08AUG16 | 19AUG16 | _____ | _____ | DUCT INSULATION | LEVEL 2 | 0 | ____ | 14713 | 14713 |
| 44102 | 4 | 4 | 01SEP16 | 07SEP16 | _____ | _____ | PLB O/H INSULATION | LEVEL 2 | 0 | ____ | 6420 | 6420 |
| 44104 | 1 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 100 | | 535 | 0 |
| 44105 | 10 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | MEC PIPING | LEVEL 2 | 100 | | 58850 | 0 |
| 44112 | 2 | 2 | 18JUL16 | 19JUL16 | _____ | _____ | MEC PIPE TESTING | LEVEL 2 | 0 | ____ | 1605 | 1605 |
| 44120 | 10 | 10 | 26SEP16 | 07OCT16 | _____ | _____ | MEC PIPE INSULATION | LEVEL 2 | 0 | ____ | 19260 | 19260 |
| 44130 | 8 | 1 | 25MAR16 | 28JUL16 | 25MAR16 | _____ | R/I TEMP.CONTROL | LEVEL 2 | 90 | ____ | 121955 | 12196 |
| 44140 | 5 | 0 | 03MAR16 | 28JUL16 | 03MAR16 | _____ | MEC PIPE EQ CONNS | LEVEL 2 | 95 | ____ | 16050 | 803 |
| 44145 | 5 | 0 | 05FEB16 | 26JUL16 | 05FEB16 | _____ | ELE CEILING ROUGH-IN | LEVEL 2 | 95 | ____ | 32100 | 1605 |
| 44160 | 8 | 1 | 21JAN16 | 05JUL16 | 21JAN16 | _____ | R/I SPRINKLER PPG | LEVEL 2 | 90 | ____ | 20005 | 2001 |
| 44180 | 12 | 1 | 05FEB16 | 29JUL16 | 05FEB16 | _____ | FRAME PARTITIONS | LEVEL 2 | 95 | ____ | 68052 | 3403 |
| 44190 | 4 | 0 | 21FEB16 | 28JUL16 | 21FEB16 | _____ | IN-WALL BLOCKING | LEVEL 2 | 95 | ____ | 2408 | 120 |
| 44200 | 4 | 4 | 04AUG16 | 09AUG16 | _____ | _____ | THERMAL INSULATION | LEVEL 2 | 0 | ____ | 35698 | 35698 |
| 44274 | 13 | 1 | 02FEB16 | 29JUL16 | 02FEB16 | _____ | ELE IN-WALL ROUGH-IN | LEVEL 2 | 95 | ____ | 75970 | 3799 |
| 44280 | 3 | 3 | 01JUL16 | 06JUL16 | _____ | _____ | ELE FEEDER WIRE | LEVEL 2 | 0 | ____ | 12519 | 12519 |
| 44290 | 6 | 0 | 05MAY16 | 06JUL16 | 05MAY16 | _____ | ELE BRANCH WIRING | LEVEL 2 | 95 | ____ | 19795 | 990 |
| 44294 | 3 | 3 | 08SEP16 | 12SEP16 | _____ | _____ | ELE DATA WIRING | LEVEL 2 | 0 | ____ | 21400 | 21400 |
| 44295 | 4 | 4 | 08AUG16 | 11AUG16 | _____ | _____ | ELE F.A. WIRING | LEVEL 2 | 0 | ____ | 6420 | 6420 |
| 44297 | 3 | 3 | 29JUL16 | 02AUG16 | _____ | _____ | ELE PA WIRING | LEVEL 2 | 0 | ____ | 5350 | 5350 |
| 44298 | 3 | 3 | 03AUG16 | 05AUG16 | _____ | _____ | ELE SECUR. WIRING | LEVEL 2 | 0 | ____ | 4280 | 4280 |
| 44299 | 2 | 2 | 03AUG16 | 04AUG16 | _____ | _____ | ELE A/V WIRING | LEVEL 2 | 0 | ____ | 4280 | 4280 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 2 | | | | | | | | | | | | |
| 44300 | 8 | 8 | 07JUL16 | 18JUL16 | | | ELE PNL TERMINATIONS | LEVEL 2 | 0 | | 535 | 535 |
| | 197 | 69 | 02JAN16 | 07OCT16 | | | | | 64 | | 711835 | 162807 |
| Finishes LEVEL B | | | | | | | | | | | | |
| 40320 | 10 | 10 | 05AUG16 | 18AUG16 | | | HANG DRYWALL | LEVEL B | 0 | | 45368 | 45368 |
| 40330 | 8 | 8 | 19AUG16 | 30AUG16 | | | TAPE&FINISH DRYWALL | LEVEL B | 0 | | 28355 | 28355 |
| 40340 | 8 | 8 | 19AUG16 | 30AUG16 | | | FRAME D/W CLG&SOFFIT | LEVEL B | 0 | | 31386 | 31386 |
| 40342 | 2 | 2 | 19AUG16 | 22AUG16 | | | PLB FIRESTOPPING | LEVEL B | 0 | | 1391 | 1391 |
| 40344 | 2 | 2 | 19AUG16 | 22AUG16 | | | MEC FIRESTOPPING | LEVEL B | 0 | | 856 | 856 |
| 40345 | 8 | 8 | 31AUG16 | 12SEP16 | | | D/W&FIN CLG&SOFFIT | LEVEL B | 0 | | 11342 | 11342 |
| 40350 | 6 | 6 | 20SEP16 | 27SEP16 | | | PRIME PAINT | LEVEL B | 0 | | 12953 | 12953 |
| 40370 | 2 | 2 | 31AUG16 | 01SEP16 | | | FIRE EXT.CABINETS | LEVEL B | 0 | | 1337 | 1337 |
| 40380 | 8 | 8 | 28SEP16 | 07OCT16 | | | ACOUS.GRID | LEVEL B | 0 | | 70141 | 70141 |
| 40382 | 2 | 2 | 28SEP16 | 29SEP16 | | | HARD FLR PREP | LEVEL B | 0 | | 1606 | 1606 |
| 40390 | 4 | 4 | 10OCT16 | 13OCT16 | | | SPRINK DROPS & HEADS | LEVEL B | 0 | | 12305 | 12305 |
| 40400 | 6 | 6 | 10OCT16 | 17OCT16 | | | TRIM&TERM TEMP.CNTRL | LEVEL B | 0 | | 54410 | 54410 |
| 40410 | 5 | 5 | 28SEP16 | 04OCT16 | | | HVA AIR DISTRIBUTION | LEVEL B | 0 | | 14254 | 14254 |
| 40420 | 10 | 10 | 28SEP16 | 11OCT16 | | | ELE LIGHTS & TRIM | LEVEL B | 0 | | 91271 | 91271 |
| 40424 | 2 | 2 | 10OCT16 | 11OCT16 | | | VA O/H INSPECT & APP | LEVEL B | 0 | | | |
| 40450 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE DATA TRIM&TEST | LEVEL B | 0 | | 2140 | 2140 |
| 40460 | 4 | 4 | 10OCT16 | 13OCT16 | | | ELE F.A. TRIM&TEST | LEVEL B | 0 | | 13910 | 13910 |
| 40470 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE PA TRIM&TEST | LEVEL B | 0 | | 3210 | 3210 |
| 40480 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL B | 0 | | 11770 | 11770 |
| 40490 | 4 | 4 | 10OCT16 | 13OCT16 | | | ELE A/V TRIM&TEST | LEVEL B | 0 | | 26750 | 26750 |
| 40500 | 8 | 8 | 04OCT16 | 13OCT16 | | | HARD FLR&STONE FACING | LEVEL B | 0 | | 28040 | 28040 |
| 40520 | 5 | 5 | 14OCT16 | 20OCT16 | | | PLB FIXTURES & TRIM | LEVEL B | 0 | | 21400 | 21400 |
| 40530 | 2 | 2 | 21OCT16 | 24OCT16 | | | TOILET & BATH ACCESS | LEVEL B | 0 | | 2247 | 2247 |
| 40540 | 3 | 3 | 21OCT16 | 25OCT16 | | | TOILET COMPARTMENTS | LEVEL B | 0 | | 3852 | 3852 |
| 40580 | 6 | 6 | 18OCT16 | 25OCT16 | | | ACOUS.CLG TILE | LEVEL B | 0 | | 46760 | 46760 |
| 40590 | 6 | 6 | 18OCT16 | 25OCT16 | | | LINEAR WOOD CEILING | LEVEL B | 0 | | 26236 | 26236 |
| 40612 | 4 | 4 | 26OCT16 | 31OCT16 | | | ACCESS DRS & LOUVERS | LEVEL B | 0 | | 1605 | 1605 |
| 40620 | 6 | 6 | 26OCT16 | 02NOV16 | | | FINISH PAINT | LEVEL B | 0 | | 12953 | 12953 |
| 40630 | 4 | 4 | 03NOV16 | 08NOV16 | | | ELE TRIM & TEST | LEVEL B | 0 | | 4280 | 4280 |
| 40640 | 6 | 6 | 03NOV16 | 10NOV16 | | | VCT/RESILIENT&BASE | LEVEL B | 0 | | 28040 | 28040 |
| 40650 | 8 | 8 | 03NOV16 | 14NOV16 | | | FINISH CARPENTRY | LEVEL B | 0 | | 72046 | 72046 |
| 40690 | 4 | 4 | 03NOV16 | 08NOV16 | | | HANG DOORS | LEVEL B | 0 | | 16045 | 16045 |
| 40700 | 4 | 4 | 09NOV16 | 14NOV16 | | | BUILDERS HARDWARE | LEVEL B | 0 | | 5347 | 5347 |
| 40710 | 4 | 4 | 09NOV16 | 14NOV16 | | | INT GLAZING | LEVEL B | 0 | | 11256 | 11256 |
| 40720 | 6 | 6 | 03NOV16 | 10NOV16 | | | WALL PROTECTION | LEVEL B | 0 | | 19795 | 19795 |
| 40726 | 12 | 12 | 03NOV16 | 18NOV16 | | | ATHLETIC FLOORING | LEVEL B | 0 | | 119460 | 119460 |
| 40730 | 4 | 4 | 11NOV16 | 16NOV16 | | | RAILS&CORNER GUARDS | LEVEL B | 0 | | 2354 | 2354 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL B | | | | | | | | | | | | |
| 40750 | 4 | 4 | 21NOV16 | 24NOV16 | | | FINAL FINISH COAT | LEVEL B | 0 | | 12953 | 12953 |
| 40760 | 6 | 6 | 21NOV16 | 29NOV16 | | | TELESCOPING STANDS | LEVEL B | 0 | | 44159 | 44159 |
| 40800 | 2 | 2 | 09NOV16 | 10NOV16 | | | TEST/BALANCE | LEVEL B | 0 | | 6527 | 6527 |
| 40900 | 4 | 4 | 30NOV16 | 05DEC16 | | | FINAL CLEAN-UP | LEVEL B | 0 | | 3566 | 3566 |
| 40910 | 4 | 4 | 30NOV16 | 05DEC16 | | | INTERIOR SIGNAGE | LEVEL B | 0 | | 6281 | 6281 |
| | 85 | 85 | 05AUG16 | 05DEC16 | | | | | 0 | | 929957 | 929957 |
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42320 | 8 | 8 | 19AUG16 | 30AUG16 | | | HANG DRYWALL | LEVEL 1 | 0 | | 45368 | 45368 |
| 42330 | 6 | 6 | 31AUG16 | 08SEP16 | | | TAPE&FINISH DRYWALL | LEVEL 1 | 0 | | 28355 | 28355 |
| 42335 | 2 | 2 | 09SEP16 | 12SEP16 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 0 | | | |
| 42340 | 6 | 6 | 31AUG16 | 08SEP16 | | | FRAME D/W CLG&SOFFIT | LEVEL 1 | 0 | | 31386 | 31386 |
| 42342 | 2 | 2 | 31AUG16 | 01SEP16 | | | PLB FIRESTOPPING | LEVEL 1 | 0 | | 1391 | 1391 |
| 42344 | 2 | 2 | 31AUG16 | 01SEP16 | | | MEC FIRESTOPPING | LEVEL 1 | 0 | | 963 | 963 |
| 42345 | 6 | 6 | 09SEP16 | 16SEP16 | | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 0 | | 11342 | 11342 |
| 42350 | 4 | 4 | 28SEP16 | 03OCT16 | | | PRIME PAINT | LEVEL 1 | 0 | | 12953 | 12953 |
| 42370 | 2 | 2 | 09SEP16 | 12SEP16 | | | FIRE EXT.CABINETS | LEVEL 1 | 0 | | 1338 | 1338 |
| 42380 | 4 | 4 | 10OCT16 | 13OCT16 | | | ACOUS.GRID | LEVEL 1 | 0 | | 70141 | 70141 |
| 42382 | 2 | 2 | 04OCT16 | 05OCT16 | | | HARD FLR PREP | LEVEL 1 | 0 | | 2675 | 2675 |
| 42390 | 2 | 2 | 14OCT16 | 17OCT16 | | | SPRINK DROPS & HEADS | LEVEL 1 | 0 | | 12305 | 12305 |
| 42400 | 6 | 6 | 14OCT16 | 21OCT16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 0 | | 54410 | 54410 |
| 42410 | 5 | 5 | 10OCT16 | 14OCT16 | | | HVA AIR DISTRIBUTION | LEVEL 1 | 0 | | 16692 | 16692 |
| 42420 | 15 | 15 | 10OCT16 | 28OCT16 | | | ELE LIGHTS & TRIM | LEVEL 1 | 0 | | 161913 | 161913 |
| 42450 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE DATA TRIM&TEST | LEVEL 1 | 0 | | 4280 | 4280 |
| 42460 | 7 | 7 | 14OCT16 | 24OCT16 | | | ELE F.A. TRIM&TEST | LEVEL 1 | 0 | | 27820 | 27820 |
| 42470 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE PA TRIM&TEST | LEVEL 1 | 0 | | 7490 | 7490 |
| 42480 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL 1 | 0 | | 22470 | 22470 |
| 42490 | 6 | 6 | 14OCT16 | 21OCT16 | | | ELE A/V TRIM&TEST | LEVEL 1 | 0 | | 26750 | 26750 |
| 42500 | 4 | 4 | 14OCT16 | 19OCT16 | | | HARD FLR&STONE FACING | LEVEL 1 | 0 | | 28040 | 28040 |
| 42520 | 2 | 2 | 20OCT16 | 21OCT16 | | | PLB FIXTURES & TRIM | LEVEL 1 | 0 | | 6420 | 6420 |
| 42580 | 4 | 4 | 31OCT16 | 03NOV16 | | | ACOUS.CLG TILE | LEVEL 1 | 0 | | 46760 | 46760 |
| 42590 | 4 | 4 | 31OCT16 | 03NOV16 | | | LINEAR WOOD CEILING | LEVEL 1 | 0 | | 26236 | 26236 |
| 42612 | 2 | 2 | 04NOV16 | 07NOV16 | | | ACCESS DRS & LOUVERS | LEVEL 1 | 0 | | 1605 | 1605 |
| 42620 | 4 | 4 | 04NOV16 | 09NOV16 | | | FINISH PAINT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42630 | 7 | 7 | 10NOV16 | 18NOV16 | | | ELE TRIM & TEST | LEVEL 1 | 0 | | 8560 | 8560 |
| 42640 | 6 | 6 | 11NOV16 | 18NOV16 | | | VCT/RESILIENT&BASE | LEVEL 1 | 0 | | 28040 | 28040 |
| 42642 | 4 | 4 | 21NOV16 | 24NOV16 | | | ENTRANCE FL GRILLES | LEVEL 1 | 0 | | 5992 | 5992 |
| 42650 | 8 | 8 | 10NOV16 | 21NOV16 | | | FINISH CARPENTRY | LEVEL 1 | 0 | | 72046 | 72046 |
| 42660 | 4 | 4 | 28NOV16 | 01DEC16 | | | CARPET & BASE | LEVEL 1 | 0 | | 26322 | 26322 |
| 42690 | 4 | 4 | 10NOV16 | 15NOV16 | | | HANG DOORS | LEVEL 1 | 0 | | 16045 | 16045 |
| 42700 | 2 | 2 | 16NOV16 | 17NOV16 | | | BUILDERS HARDWARE | LEVEL 1 | 0 | | 5348 | 5348 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42710 | 2 | 2 | 16NOV16 | 17NOV16 | | | INT GLAZING | LEVEL 1 | 0 | | 24470 | 24470 |
| 42720 | 4 | 4 | 11NOV16 | 16NOV16 | | | WALL PROTECTION | LEVEL 1 | 0 | | 19795 | 19795 |
| 42730 | 2 | 2 | 17NOV16 | 18NOV16 | | | RAILS&CORNER GUARDS | LEVEL 1 | 0 | | 2354 | 2354 |
| 42750 | 2 | 2 | 02DEC16 | 05DEC16 | | | FINAL FINISH COAT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42800 | 2 | 2 | 16NOV16 | 17NOV16 | | | TEST/BALANCE | LEVEL 1 | 0 | | 6527 | 6527 |
| 42900 | 2 | 2 | 06DEC16 | 07DEC16 | | | FINAL CLEAN-UP | LEVEL 1 | 0 | | 3566 | 3566 |
| 42910 | 4 | 4 | 06DEC16 | 09DEC16 | | | INTERIOR SIGNAGE | LEVEL 1 | 0 | | 12947 | 12947 |
| | 79 | 79 | 19AUG16 | 09DEC16 | | | | | 0 | | 907025 | 907025 |
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44320 | 10 | 10 | 31AUG16 | 14SEP16 | | | HANG DRYWALL | LEVEL 2 | 0 | | 45368 | 45368 |
| 44330 | 8 | 8 | 15SEP16 | 26SEP16 | | | TAPE&FINISH DRYWALL | LEVEL 2 | 0 | | 28355 | 28355 |
| 44335 | 2 | 2 | 27SEP16 | 28SEP16 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 2 | 0 | | | |
| 44340 | 8 | 8 | 15SEP16 | 26SEP16 | | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 0 | | 31386 | 31386 |
| 44342 | 2 | 2 | 15SEP16 | 16SEP16 | | | PLB FIRESTOPPING | LEVEL 2 | 0 | | 1498 | 1498 |
| 44344 | 2 | 2 | 15SEP16 | 16SEP16 | | | MEC FIRESTOPPING | LEVEL 2 | 0 | | 963 | 963 |
| 44345 | 8 | 8 | 27SEP16 | 06OCT16 | | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 0 | | 11342 | 11342 |
| 44350 | 6 | 6 | 07OCT16 | 14OCT16 | | | PRIME PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44370 | 2 | 2 | 27SEP16 | 28SEP16 | | | FIRE EXT.CABINETS | LEVEL 2 | 0 | | 1338 | 1338 |
| 44380 | 8 | 8 | 17OCT16 | 26OCT16 | | | ACOUS.GRID | LEVEL 2 | 0 | | 70141 | 70141 |
| 44382 | 2 | 2 | 17OCT16 | 18OCT16 | | | HARD FLR PREP | LEVEL 2 | 0 | | 2675 | 2675 |
| 44390 | 4 | 4 | 27OCT16 | 01NOV16 | | | SPRINK DROPS & HEADS | LEVEL 2 | 0 | | 12305 | 12305 |
| 44400 | 4 | 4 | 27OCT16 | 01NOV16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 0 | | 54410 | 54410 |
| 44410 | 10 | 10 | 17OCT16 | 28OCT16 | | | HVA AIR DISTRIBUTION | LEVEL 2 | 0 | | 25386 | 25386 |
| 44420 | 10 | 10 | 17OCT16 | 28OCT16 | | | ELE LIGHTS & TRIM | LEVEL 2 | 0 | | 81106 | 81106 |
| 44450 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE DATA TRIM&TEST | LEVEL 2 | 0 | | 2140 | 2140 |
| 44460 | 4 | 4 | 27OCT16 | 01NOV16 | | | ELE F.A. TRIM&TEST | LEVEL 2 | 0 | | 13910 | 13910 |
| 44470 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE PA TRIM&TEST | LEVEL 2 | 0 | | 3210 | 3210 |
| 44480 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL 2 | 0 | | 11770 | 11770 |
| 44490 | 4 | 4 | 27OCT16 | 01NOV16 | | | ELE A/V TRIM&TEST | LEVEL 2 | 0 | | 39590 | 39590 |
| 44500 | 6 | 6 | 20OCT16 | 27OCT16 | | | HARD FLR&STONE FACING | LEVEL 2 | 0 | | 28040 | 28040 |
| 44520 | 5 | 5 | 28OCT16 | 03NOV16 | | | PLB FIXTURES & TRIM | LEVEL 2 | 0 | | 13910 | 13910 |
| 44530 | 2 | 2 | 04NOV16 | 07NOV16 | | | TOILET & BATH ACCESS | LEVEL 2 | 0 | | 2247 | 2247 |
| 44540 | 3 | 3 | 04NOV16 | 08NOV16 | | | TOILET COMPARTMENTS | LEVEL 2 | 0 | | 3852 | 3852 |
| 44580 | 6 | 6 | 04NOV16 | 11NOV16 | | | ACOUS.CLG TILE | LEVEL 2 | 0 | | 46760 | 46760 |
| 44590 | 6 | 6 | 02NOV16 | 09NOV16 | | | LINEAR WOOD CEILING | LEVEL 2 | 0 | | 2621 | 2621 |
| 44600 | 4 | 4 | 14NOV16 | 17NOV16 | | | WINDOW SHADES | | 0 | | 54784 | 54784 |
| 44612 | 4 | 4 | 14NOV16 | 17NOV16 | | | ACCESS DRS & LOUVERS | LEVEL 2 | 0 | | 1605 | 1605 |
| 44620 | 6 | 6 | 14NOV16 | 21NOV16 | | | FINISH PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44630 | 4 | 4 | 22NOV16 | 28NOV16 | | | ELE TRIM & TEST | LEVEL 2 | 0 | | 4280 | 4280 |
| 44640 | 6 | 6 | 22NOV16 | 30NOV16 | | | VCT/RESILIENT&BASE | LEVEL 2 | 0 | | 28040 | 28040 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44650 | 8 | 8 | 22NOV16 | 02DEC16 | | | FINISH CARPENTRY | LEVEL 2 | 0 | | 72047 | 72047 |
| 44660 | 4 | 4 | 05DEC16 | 08DEC16 | | | CARPET & BASE | LEVEL 2 | 0 | | 26322 | 26322 |
| 44690 | 6 | 6 | 22NOV16 | 30NOV16 | | | HANG DOORS | LEVEL 2 | 0 | | 16045 | 16045 |
| 44700 | 4 | 4 | 01DEC16 | 06DEC16 | | | BUILDERS HARDWARE | LEVEL 2 | 0 | | 5348 | 5348 |
| 44710 | 4 | 4 | 01DEC16 | 06DEC16 | | | INT GLAZING | LEVEL 2 | 0 | | 24500 | 24500 |
| 44720 | 6 | 6 | 22NOV16 | 30NOV16 | | | WALL PROTECTION | LEVEL 2 | 0 | | 19795 | 19795 |
| 44722 | 8 | 8 | 22NOV16 | 02DEC16 | | | BALLET BARRE | LEVEL 2 | 0 | | 4012 | 4012 |
| 44730 | 4 | 4 | 01DEC16 | 06DEC16 | | | RAILS&CORNER GUARDS | LEVEL 2 | 0 | | 2354 | 2354 |
| 44750 | 4 | 4 | 09DEC16 | 14DEC16 | | | FINAL FINISH COAT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44800 | 2 | 2 | 01DEC16 | 02DEC16 | | | TEST/BALANCE | LEVEL 2 | 0 | | 6527 | 6527 |
| 44900 | 4 | 4 | 15DEC16 | 20DEC16 | | | FINAL CLEAN-UP | LEVEL 2 | 0 | | 3566 | 3566 |
| 44910 | 4 | 4 | 15DEC16 | 20DEC16 | | | INTERIOR SIGNAGE | LEVEL 2 | 0 | | 12947 | 12947 |
| 44990 | 0 | 0 | 21DEC16 | 20DEC16 | | | COMPLETE | LEVEL 2 | 0 | | | |
| | 78 | 78 | 31AUG16 | 20DEC16 | | | | | 0 | | 855354 | 855354 |
| Elevators | | | | | | | | | | | | |
| 45000 | 5 | 5 | 29AUG16 | 02SEP16 | | | MOBILIZE ELEVATORS | | 0 | | 1605 | 1605 |
| 45010 | 6 | 6 | 06SEP16 | 13SEP16 | | | ELEV.RAILS | BP01 | 0 | | 44159 | 44159 |
| 45020 | 8 | 8 | 14SEP16 | 23SEP16 | | | ELEV.EQUIP. | BP01 | 0 | | 66725 | 66725 |
| 45030 | 4 | 4 | 26SEP16 | 29SEP16 | | | ELEV.PLATFORM | BP01 | 0 | | 30153 | 30153 |
| 45040 | 6 | 6 | 30SEP16 | 07OCT16 | | | ELEV.CAB & FINISHES | BP01 | 0 | | 28013 | 28013 |
| 45050 | 9 | 9 | 10OCT16 | 20OCT16 | | | ELEV.WIRING & CONTROLS | BP01 | 0 | | 44063 | 44063 |
| 45060 | 6 | 6 | 21OCT16 | 28OCT16 | | | ELEV.FRAMES & DOORS | BP01 | 0 | | 45229 | 45229 |
| 45070 | 4 | 4 | 31OCT16 | 03NOV16 | | | ELEV.TEST & ADJUST | BP01 | 0 | | 1685 | 1685 |
| 45110 | 6 | 6 | 14SEP16 | 21SEP16 | | | ELEV.RAILS | BP02 | 0 | | 44159 | 44159 |
| 45120 | 8 | 8 | 26SEP16 | 05OCT16 | | | ELEV.EQUIP. | BP02 | 0 | | 66725 | 66725 |
| 45130 | 4 | 4 | 06OCT16 | 11OCT16 | | | ELEV.PLATFORM | BP02 | 0 | | 30153 | 30153 |
| 45140 | 6 | 6 | 12OCT16 | 19OCT16 | | | ELEV.CAB & FINISHES | BP02 | 0 | | 28013 | 28013 |
| 45150 | 9 | 9 | 21OCT16 | 02NOV16 | | | ELEV.WIRING & CONTROLS | BP02 | 0 | | 44063 | 44063 |
| 45160 | 6 | 6 | 03NOV16 | 10NOV16 | | | ELEV.FRAMES & DOORS | BP02 | 0 | | 45229 | 45229 |
| 45170 | 4 | 4 | 11NOV16 | 16NOV16 | | | ELEV.TEST & ADJUST | BP02 | 0 | | 1685 | 1685 |
| | 57 | 57 | 29AUG16 | 16NOV16 | | | | | 0 | | 521659 | 521659 |
| Final Site Work | | | | | | | | | | | | |
| 64010 | 2 | 2 | 01JUL16 | 05JUL16 | | | UTIL STORM DRAIN LIFT STATION | | 0 | | 18720 | 18720 |
| 64020 | 6 | 2 | 11MAY16 | 07JUL16 | 11MAY16 | | UTIL 6HDPE - SOIL TIGHT | | 75 | | 40446 | 10112 |
| 64030 | 1 | 1 | 08JUL16 | 08JUL16 | | | UTIL 8HDPE - SOIL TIGHT | | 0 | | 5618 | 5618 |
| 64040 | 3 | 3 | 11JUL16 | 13JUL16 | | | UTIL 8FES W/RIP RAP | | 0 | | 8453 | 8453 |
| 64050 | 5 | 5 | 14JUL16 | 20JUL16 | | | UTIL SDDI | | 0 | | 51093 | 51093 |
| 64500 | 5 | 5 | 02SEP16 | 09SEP16 | | | SITE FINAL GRADING | | 0 | | 6286 | 6286 |
| 64510 | 10 | 10 | 12SEP16 | 23SEP16 | | | SITE CONCRETE WALLS | | 0 | | 48150 | 48150 |
| 64520 | 10 | 10 | 26SEP16 | 07OCT16 | | | SITE CONCRETE WALKS | | 0 | | 112350 | 112350 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Final Site Work | | | | | | | | | | | |
| 64522 | 12 | 12 | 10OCT16 | 25OCT16 | | | SITE MISC. CONCRETE | 0 | | 23540 | 23540 |
| 64530 | 12 | 12 | 26SEP16 | 11OCT16 | | | SITE U/G CONDUIT | 0 | | 41730 | 41730 |
| 64540 | 15 | 15 | 12OCT16 | 01NOV16 | | | SITE LIGHTING | 0 | | 38520 | 38520 |
| 64550 | 10 | 10 | 20SEP16 | 03OCT16 | | | SITE FENCING & GATES | 0 | | 18915 | 18915 |
| 64560 | 10 | 10 | 12SEP16 | 23SEP16 | | | SITE ASPHALT & PAVEMENT | 0 | | 149003 | 149003 |
| 64620 | 10 | 10 | 10OCT16 | 21OCT16 | | | SITE LANDSCAPE/IRRIGATION | 0 | | 110103 | 110103 |
| 64622 | 5 | 5 | 10OCT16 | 14OCT16 | | | SITE PLANT MATERIAL | 0 | | 73402 | 73402 |
| 64630 | 10 | 10 | 04OCT16 | 17OCT16 | | | SITE FURNISHINGS | 0 | | 2675 | 2675 |
| 64650 | 15 | 15 | 04OCT16 | 24OCT16 | | | SITE CONCRETE PAVERS | 0 | | 38033 | 38033 |
| 64652 | 10 | 10 | 04OCT16 | 17OCT16 | | | SITE METALWORK | 0 | | 39892 | 39892 |
| 64660 | 10 | 10 | 18OCT16 | 31OCT16 | | | SITE STONE @BENCHES | 0 | | 228360 | 228360 |
| 64720 | 4 | 4 | 04OCT16 | 07OCT16 | | | SITE BIRD CONTROL | 0 | | 6955 | 6955 |
| 64810 | 4 | 4 | 01NOV16 | 04NOV16 | | | SITE SIGNAGE | 0 | | 1605 | 1605 |
| | 126 | 89 | 11MAY16 | 04NOV16 | | | | 2 | | 1063849 | 1033515 |
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 66560 | 4 | 4 | 05DEC16 | 08DEC16 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 535 | 535 |
| 66880 | 4 | 4 | 09DEC16 | 14DEC16 | | | ELE A/V SYSTEM START&TEST | 0 | | 535 | 535 |
| 68050 | 4 | 4 | 05DEC16 | 08DEC16 | | | SPRINK CLOSEOUT RECORD DWGS | 0 | | 279 | 279 |
| 68900 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST SWITCHGEAR | 0 | | 535 | 535 |
| 68920 | 2 | 2 | 05DEC16 | 06DEC16 | | | HCC PRETEST CONTROL SYS | 0 | | 2000 | 2000 |
| 68922 | 2 | 2 | 07DEC16 | 08DEC16 | | | TAB REPORTS | 0 | | 2000 | 2000 |
| 68930 | 2 | 2 | 05DEC16 | 06DEC16 | | | HCC PRETEST MECH SYS | 0 | | 535 | 535 |
| 68950 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST HCC FA SYS | 0 | | 535 | 535 |
| 68954 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST INTERCOM/RADIO/TV | 0 | | 535 | 535 |
| 68960 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST TELECOM SYS | 0 | | 535 | 535 |
| 68962 | 2 | 2 | 05DEC16 | 06DEC16 | | | HCC PRETEST PAGING SYS | 0 | | 535 | 535 |
| 68964 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST SECUR. SYS | 0 | | 535 | 535 |
| 68966 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST A/V. SYS | 0 | | 0 | 0 |
| 68970 | 4 | 4 | 05DEC16 | 08DEC16 | | | HCC PRETEST ELEVATORS | 0 | | 1605 | 1605 |
| 69010 | 4 | 4 | 09DEC16 | 14DEC16 | | | ELEVATORS START&TEST | 0 | | 1605 | 1605 |
| 69012 | 3 | 3 | 15DEC16 | 19DEC16 | | | ELEVATORS DEMONSTRATION & O&M'S | 0 | | 1605 | 1605 |
| 69014 | 1 | 1 | 20DEC16 | 20DEC16 | | | ELEVATORS CX TEST&TRAIN | 0 | | 1336 | 1336 |
| 69020 | 4 | 4 | 09DEC16 | 14DEC16 | | | FIRE PROT SYS. START&TEST | 0 | | 535 | 535 |
| 69022 | 3 | 3 | 15DEC16 | 19DEC16 | | | FIRE PROT SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69024 | 2 | 2 | 20DEC16 | 21DEC16 | | | FIRE PROT SYS. CX TEST&TRAIN | 0 | | 1605 | 1605 |
| 69210 | 4 | 4 | 09DEC16 | 14DEC16 | | | HV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69212 | 2 | 2 | 15DEC16 | 16DEC16 | | | HV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69214 | 2 | 2 | 19DEC16 | 20DEC16 | | | HV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69220 | 4 | 4 | 09DEC16 | 14DEC16 | | | LV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69222 | 2 | 2 | 15DEC16 | 16DEC16 | | | LV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 69224 | 2 | 2 | 19DEC16 | 20DEC16 | | | LV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69230 | 4 | 4 | 09DEC16 | 14DEC16 | | | ATS & CONTROLS START&TEST | 0 | | 535 | 535 |
| 69232 | 2 | 2 | 19DEC16 | 20DEC16 | | | ATS & CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69250 | 2 | 2 | 09DEC16 | 12DEC16 | | | COMM/DATA/TELE START&TEST | 0 | | 535 | 535 |
| 69252 | 2 | 2 | 13DEC16 | 14DEC16 | | | COMM/DATA/TELE DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69254 | 1 | 1 | 15DEC16 | 15DEC16 | | | COMM/DATA/TELE CX TEST&TRAIN | 0 | | 535 | 535 |
| 69260 | 2 | 2 | 09DEC16 | 12DEC16 | | | EMERG. CONTROL START&TEST | 0 | | 535 | 535 |
| 69262 | 2 | 2 | 13DEC16 | 14DEC16 | | | EMERG. CONTROL DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69264 | 1 | 1 | 15DEC16 | 15DEC16 | | | EMERG. CONTROL CX TEST&TRAIN | 0 | | 535 | 535 |
| 69300 | 4 | 4 | 09DEC16 | 14DEC16 | | | FIRE ALARM SYS. START&TEST | 0 | | 535 | 535 |
| 69302 | 2 | 2 | 15DEC16 | 16DEC16 | | | FIRE ALARM SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69304 | 2 | 2 | 19DEC16 | 20DEC16 | | | FIRE ALARM SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69320 | 2 | 2 | 09DEC16 | 12DEC16 | | | ELE PA SYSTEM START&TEST | 0 | | 535 | 535 |
| 69322 | 1 | 1 | 13DEC16 | 13DEC16 | | | ELE PA SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69324 | 2 | 2 | 14DEC16 | 15DEC16 | | | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 0 | | 535 | 535 |
| 69330 | 4 | 4 | 09DEC16 | 14DEC16 | | | ELE SECUR. SYS. START&TEST | 0 | | 535 | 535 |
| 69332 | 2 | 2 | 15DEC16 | 16DEC16 | | | ELE SECUR. SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69334 | 2 | 2 | 19DEC16 | 20DEC16 | | | ELE SECUR. SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69340 | 4 | 4 | 05DEC16 | 08DEC16 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 0 | 0 |
| 69342 | 2 | 2 | 15DEC16 | 16DEC16 | | | ELE A/V SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69344 | 2 | 2 | 19DEC16 | 20DEC16 | | | ELE A/V SYSTEM CX TEST&TRAIN | 0 | | 535 | 535 |
| 69400 | 4 | 4 | 09DEC16 | 14DEC16 | | | MAJOR PLBG EQ. START&TEST | 0 | | 535 | 535 |
| 69402 | 4 | 4 | 15DEC16 | 20DEC16 | | | MAJOR PLBG EQ. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69500 | 6 | 6 | 09DEC16 | 16DEC16 | | | AHU/HVAC/CNTRLS START&TEST | 0 | | 3000 | 3000 |
| 69502 | 3 | 3 | 19DEC16 | 21DEC16 | | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69504 | 5 | 5 | 19DEC16 | 23DEC16 | | | AHU/HVAC/CNTRLS CX TEST&TRAIN | 0 | | 535 | 535 |
| 69510 | 6 | 6 | 09DEC16 | 16DEC16 | | | PUMPS&CONTROLS START&TEST | 0 | | 1605 | 1605 |
| 69512 | 1 | 1 | 19DEC16 | 19DEC16 | | | PUMPS&CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69514 | 1 | 1 | 19DEC16 | 19DEC16 | | | PUMPS&CONTROLS CX TEST&TRAIN | 0 | | 0 | 0 |
| 69525 | 5 | 5 | 09DEC16 | 15DEC16 | | | MAIN BUR ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| 69530 | 5 | 5 | 09DEC16 | 15DEC16 | | | VEGETATED ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| | 15 | 15 | 05DEC16 | 23DEC16 | | | | 0 | | 43075 | 43075 |
| 1431 | 13 | 7 | 06MAR15 | 12JUL16 | 06MAR15 | | BIM COBIE REVIEW L-2 | 50 | | | |
| 2194 | 5 | 5 | 10DEC14 | 08JUL16 | 10DEC14 | | P&D LIGHTWEIGHT CONC RF INSUL (03 52 | 0 | | | |
| 2200 | 60 | 1 | 28APR14 | 01JUL16 | 28APR14 | | SUB HYD CEMENT UNDERLAYMENT (03 54 | 99 | | | |
| 2202 | 20 | 20 | 05JUL16 | 01AUG16 | | | R&A HYD CEMENT UNDERLAYMENT (03 54 | 0 | | | |
| 2204 | 5 | 5 | 02AUG16 | 08AUG16 | | | P&D HYD CEMENT UNDERLAYMENT (03 54 | 0 | | | |
| 2210 | 200 | 2 | 28APR14 | 05JUL16 | 28APR14 | | SUB STONE VENEER WALL (04 72 | 99 | | | |
| 2212 | 20 | 20 | 06JUL16 | 02AUG16 | | | R&A STONE VENEER WALL (04 72 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2214 | 40 | 40 | 03AUG16 | 28SEP16 | | | P&D STONE VENEER WALL (04 72 | | 0 | | |
| 2294 | 0 | 0 | 11MAR14 | 30JUN16 | 11MAR14 | | P&D LANDSCAPE METALWORK (nic) | | 0 | | |
| 2304 | 40 | 20 | 07NOV14 | 29JUL16 | 07NOV14 | | P&D DECORATIVE FORMED METAL (05 75 | | 50 | | |
| 2314 | 10 | 10 | 03OCT14 | 15JUL16 | 03OCT14 | | P&D ROUGH CARPENTRY (06 10 | | 0 | | |
| 2324 | 60 | 10 | 03OCT14 | 15JUL16 | 03OCT14 | | P&D FINISH CARPENTRY (06 20 | | 83 | | |
| 2330 | 200 | 2 | 28APR14 | 05JUL16 | 28APR14 | | SUB EXT CLOSURE COMMISSIONING (07 08 | | 99 | | |
| 2332 | 20 | 20 | 06JUL16 | 02AUG16 | | | R&A EXT CLOSURE COMMISSIONING (07 08 | | 0 | | |
| 2384 | 20 | 20 | 01JUL16 | 29JUL16 | | | P&D THERMAL INSULATION (07 21 | | 0 | | |
| 2394 | 20 | 2 | 14APR15 | 05JUL16 | 14APR15 | | P&D BIT SHEET AIR BARRIERS (07 27 | | 90 | | |
| 2424 | 40 | 2 | 14MAY15 | 05JUL16 | 14MAY15 | | P&D FIBER CEMENT WALL PANELS (07 42 | | 95 | | |
| 2434 | 20 | 10 | 14JUL14 | 15JUL16 | 14JUL14 | | P&D MOD BIT MEMBRANE ROOFING (07 52 | | 50 | | |
| 2444 | 20 | 10 | 19DEC14 | 15JUL16 | 19DEC14 | | P&D VEGETATED MEMBRANE ROOF (07 55 | | 50 | | |
| 2524 | 20 | 5 | 29APR15 | 08JUL16 | 29APR15 | | P&D RF EXPANSION JOINT COVERS (07 72 | | 75 | | |
| 2570 | 160 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB INTERIOR WOOD DOORS (08 14 | | 97 | | |
| 2572 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A INTERIOR WOOD DOORS (08 14 | | 0 | | |
| 2574 | 60 | 60 | 08AUG16 | 31OCT16 | | | P&D INTERIOR WOOD DOORS (08 14 | | 0 | | |
| 2584 | 60 | 20 | 01FEB16 | 29JUL16 | 01FEB16 | | P&D INTEGRATED DR ASSEMBLIES (08 17 | | 67 | | |
| 2594 | 20 | 20 | 01JUL16 | 29JUL16 | | | P&D ACCESS DOORS&FRAMES (08 31 | | 0 | | |
| 2604 | 40 | 5 | 07JAN16 | 08JUL16 | 07JAN16 | | P&D ALUM-FRM ENT & STRFRNTS (08 44 | | 88 | | |
| 2614 | 60 | 15 | 25APR16 | 22JUL16 | 25APR16 | | P&D GLZED ALUM CURTAIN WALLS (08 44 | | 75 | | |
| 2624 | 40 | 40 | 01JUL16 | 26AUG16 | | | P&D DOOR HARDWARE (08 71 | | 0 | | |
| 2634 | 30 | 20 | 12NOV15 | 29JUL16 | 12NOV15 | | P&D GLAZING (08 80 | | 33 | | |
| 2640 | 200 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB MIRRORS (08 83 | | 98 | | |
| 2642 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A MIRRORS (08 83 | | 0 | | |
| 2644 | 20 | 20 | 08AUG16 | 02SEP16 | | | P&D MIRRORS (08 83 | | 0 | | |
| 2664 | 20 | 10 | 19MAY15 | 15JUL16 | 19MAY15 | | P&D NON-STRUC MTL FRAMING (09 22 | | 50 | | |
| 2674 | 20 | 10 | 19MAY15 | 15JUL16 | 19MAY15 | | P&D GYPSUM BOARD (09 29 | | 50 | | |
| 2680 | 180 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB CERAMIC/PORCELAIN TILE (09 30 | | 97 | | |
| 2682 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A CERAMIC/PORCELAIN TILE (09 30 | | 0 | | |
| 2684 | 30 | 30 | 08AUG16 | 19SEP16 | | | P&D CERAMIC/PORCELAIN TILE (09 30 | | 0 | | |
| 2694 | 20 | 2 | 10MAR15 | 05JUL16 | 10MAR15 | | P&D ACOUSTICAL CEILINGS (09 51 | | 90 | | |
| 2700 | 180 | 9 | 28APR14 | 14JUL16 | 28APR14 | | SUB LINEAR WOOD CEILINGS (09 54 | | 95 | | |
| 2702 | 20 | 20 | 15JUL16 | 11AUG16 | | | R&A LINEAR WOOD CEILINGS (09 54 | | 0 | | |
| 2704 | 30 | 30 | 12AUG16 | 23SEP16 | | | P&D LINEAR WOOD CEILINGS (09 54 | | 0 | | |
| 2710 | 80 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB STONE FLOORING (09 63 | | 94 | | |
| 2712 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A STONE FLOORING (09 63 | | 0 | | |
| 2714 | 40 | 40 | 08AUG16 | 03OCT16 | | | P&D STONE FLOORING (09 63 | | 0 | | |
| 2724 | 40 | 40 | 01JUL16 | 26AUG16 | | | P&D WOOD ATHLETIC FLOORING (09 64 | | 0 | | |
| 2730 | 200 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB RESILIENT BASE & ACCES (09 65 | | 98 | | |
| 2732 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A RESILIENT BASE & ACCES (09 65 | | 0 | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2734 | 30 | 30 | 08AUG16 | 19SEP16 | | | P&D RESILIENT BASE & ACCES (09 | 65 | 0 | | |
| 2740 | 60 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB RESILIENT SHEET FLOORING (09 | 65 | 92 | | |
| 2742 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A RESILIENT SHEET FLOORING (09 | 65 | 0 | | |
| 2744 | 30 | 30 | 08AUG16 | 19SEP16 | | | P&D RESILIENT SHEET FLOORING (09 | 65 | 0 | | |
| 2750 | 200 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB RESILIENT TILE FLOORING (09 | 65 | 98 | | |
| 2752 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A RESILIENT TILE FLOORING (09 | 65 | 0 | | |
| 2754 | 30 | 30 | 08AUG16 | 19SEP16 | | | P&D RESILIENT TILE FLOORING (09 | 65 | 0 | | |
| 2760 | 220 | 15 | 28APR14 | 22JUL16 | 28APR14 | | SUB CARPETING (09 | 68 | 93 | | |
| 2762 | 20 | 20 | 25JUL16 | 19AUG16 | | | R&A CARPETING (09 | 68 | 0 | | |
| 2764 | 30 | 30 | 22AUG16 | 03OCT16 | | | P&D CARPETING (09 | 68 | 0 | | |
| 2770 | 200 | 15 | 28APR14 | 22JUL16 | 28APR14 | | SUB SOLID SURFACE CLADDING (09 | 72 | 93 | | |
| 2772 | 20 | 20 | 25JUL16 | 19AUG16 | | | R&A SOLID SURFACE CLADDING (09 | 72 | 0 | | |
| 2774 | 40 | 40 | 22AUG16 | 17OCT16 | | | P&D SOLID SURFACE CLADDING (09 | 72 | 0 | | |
| 2780 | 80 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB STONE FACING (09 | 75 | 94 | | |
| 2782 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A STONE FACING (09 | 75 | 0 | | |
| 2784 | 40 | 40 | 08AUG16 | 03OCT16 | | | P&D STONE FACING (09 | 75 | 0 | | |
| 2792 | 20 | 1 | 15NOV15 | 01JUL16 | 15NOV15 | | R&A SOUND ABSORBING UNITS (09 | 84 | 95 | | |
| 2794 | 30 | 10 | 29JUN16 | 18JUL16 | 29JUN16 | | P&D SOUND ABSORBING UNITS (09 | 84 | 67 | | |
| 2804 | 20 | 20 | 01JUL16 | 29JUL16 | | | P&D PAINTS & COATINGS (09 | 91 | 0 | | |
| 2814 | 30 | 5 | 20NOV15 | 08JUL16 | 20NOV15 | | P&D PVDF COATING SYSTEM (09 | 96 | 83 | | |
| 2820 | 220 | 5 | 28APR14 | 08JUL16 | 28APR14 | | SUB INTERIOR SIGNAGE (10 | 14 | 98 | | |
| 2822 | 20 | 20 | 11JUL16 | 05AUG16 | | | R&A INTERIOR SIGNAGE (10 | 14 | 0 | | |
| 2824 | 30 | 30 | 08AUG16 | 19SEP16 | | | P&D INTERIOR SIGNAGE (10 | 14 | 0 | | |
| 2834 | 30 | 5 | 18NOV15 | 08JUL16 | 18NOV15 | | P&D TOILET COMPARTMENTS (10 | 21 | 83 | | |
| 2850 | 200 | 10 | 28APR14 | 15JUL16 | 28APR14 | | SUB WALL&CORNER PROTECTION (10 | 26 | 95 | | |
| 2852 | 20 | 20 | 18JUL16 | 12AUG16 | | | R&A WALL&CORNER PROTECTION (10 | 26 | 0 | | |
| 2854 | 40 | 40 | 15AUG16 | 10OCT16 | | | P&D WALL&CORNER PROTECTION (10 | 26 | 0 | | |
| 2862 | 20 | 10 | 10SEP15 | 15JUL16 | 10SEP15 | | R&A TOIL, BATH&LAUNDRY ACCESS (10 | 28 | 50 | | |
| 2864 | 30 | 30 | 18JUL16 | 26AUG16 | | | P&D TOIL, BATH&LAUNDRY ACCESS (10 | 28 | 0 | | |
| 2872 | 20 | 10 | 10SEP15 | 15JUL16 | 10SEP15 | | R&A FIRE EXTING CABINETS (10 | 44 | 50 | | |
| 2874 | 20 | 20 | 18JUL16 | 12AUG16 | | | P&D FIRE EXTING CABINETS (10 | 44 | 0 | | |
| 2880 | 220 | 10 | 28APR14 | 15JUL16 | 28APR14 | | SUB BIRD CONTROL DEVICES (10 | 81 | 96 | | |
| 2882 | 20 | 20 | 18JUL16 | 12AUG16 | | | R&A BIRD CONTROL DEVICES (10 | 81 | 0 | | |
| 2884 | 30 | 30 | 15AUG16 | 26SEP16 | | | P&D BIRD CONTROL DEVICES (10 | 81 | 0 | | |
| 2910 | 200 | 10 | 28APR14 | 15JUL16 | 28APR14 | | SUB BALLET BARRE (11 | 66 | 95 | | |
| 2912 | 20 | 20 | 18JUL16 | 12AUG16 | | | R&A BALLET BARRE (11 | 66 | 0 | | |
| 2914 | 40 | 40 | 15AUG16 | 10OCT16 | | | P&D BALLET BARRE (11 | 66 | 0 | | |
| 2922 | 20 | 20 | 01JUL16 | 29JUL16 | | | R&A WINDOW SHADES (12 | 24 | 0 | | |
| 2924 | 30 | 30 | 01AUG16 | 12SEP16 | | | P&D WINDOW SHADES (12 | 24 | 0 | | |
| 2940 | 220 | 10 | 28APR14 | 15JUL16 | 28APR14 | | SUB STONE BENCHES (12 | 36 | 96 | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2942 | 20 | 20 | 18JUL16 | 12AUG16 | | | R&A STONE BENCHES | (12 36 | 0 | | |
| 2944 | 30 | 30 | 15AUG16 | 26SEP16 | | | P&D STONE BENCHES | (12 36 | 0 | | |
| 2952 | 20 | 7 | 08SEP15 | 12JUL16 | 08SEP15 | | R&A ENTRANCE FLOOR GRILLES | (12 48 | 65 | | |
| 2954 | 30 | 30 | 13JUL16 | 23AUG16 | | | P&D ENTRANCE FLOOR GRILLES | (12 48 | 0 | | |
| 2960 | 180 | 10 | 28APR14 | 15JUL16 | 28APR14 | | SUB TELESCOPING STANDS | (12 66 | 94 | | |
| 2962 | 20 | 20 | 18JUL16 | 12AUG16 | | | R&A TELESCOPING STANDS | (12 66 | 0 | | |
| 2964 | 60 | 60 | 15AUG16 | 07NOV16 | | | P&D TELESCOPING STANDS | (12 66 | 0 | | |
| 2994 | 60 | 40 | 19MAY15 | 26AUG16 | 19MAY15 | | P&D HYDRAULIC ELEVATORS | (14 24 | 33 | | |
| 3114 | 50 | 27 | 24JUL15 | 09AUG16 | 24JUL15 | | P&D SUBMERSIBLE PUMPS | (22 14 | 46 | | |
| 3194 | 40 | 10 | 30MAR15 | 15JUL16 | 30MAR15 | | P&D DDC SYS - HVAC | (23 09 | 75 | | |
| 3254 | 20 | 5 | 03JUN15 | 08JUL16 | 03JUN15 | | P&D HVAC DUCTS&CSGS | (23 31 | 75 | | |
| 3264 | 40 | 22 | 14NOV14 | 02AUG16 | 14NOV14 | | P&D HVAC FANS | (23 34 | 45 | | |
| 3274 | 50 | 25 | 13AUG15 | 05AUG16 | 13AUG15 | | P&D AIR TERMINAL UNITS | (23 36 | 50 | | |
| 3284 | 40 | 5 | 14NOV14 | 08JUL16 | 14NOV14 | | P&D AIR OUTLETS&INLETS | (23 37 | 88 | | |
| 3304 | 90 | 20 | 28JAN15 | 29JUL16 | 28JAN15 | | P&D PACKAGED AHU UNITS | (23 74 | 78 | | |
| 3314 | 90 | 20 | 29AUG14 | 29JUL16 | 29AUG14 | | P&D HEATING&COOLING UNITS | (23 82 | 78 | | |
| 3324 | 90 | 40 | 05JAN15 | 26AUG16 | 05JAN15 | | P&D AIR COILS | (23 82 | 56 | | |
| 3344 | 40 | 10 | 23JUN14 | 15JUL16 | 23JUN14 | | P&D MEDIUM VOLTAGE CABLES | (26 05 | 75 | | |
| 3354 | 40 | 5 | 09JUN15 | 08JUL16 | 09JUN15 | | P&D LV ELEC PWR CONDS&CBLS | (26 05 | 88 | | |
| 3364 | 20 | 10 | 09JUN15 | 15JUL16 | 09JUN15 | | P&D GND - ELEC SYS | (26 05 | 50 | | |
| 3374 | 20 | 10 | 20JUL15 | 15JUL16 | 20JUL15 | | P&D RCWY & BOXES FOR ELEC SYS | (26 05 | 50 | | |
| 3404 | 10 | 10 | 07JUL15 | 15JUL16 | 07JUL15 | | P&D COMMISSION - ELEC SYS | (26 08 | 0 | | |
| 3414 | 40 | 10 | 09JUN14 | 15JUL16 | 09JUN14 | | P&D LIGHTING CONTROLS | (26 09 | 75 | | |
| 3434 | 80 | 10 | 30JUL15 | 15JUL16 | 30JUL15 | | P&D DISTRIBUTION SWITCHGEAR | (26 24 | 88 | | |
| 3444 | 50 | 10 | 09NOV15 | 15JUL16 | 09NOV15 | | P&D PANELBOARDS | (26 24 | 80 | | |
| 3454 | 60 | 10 | 25JUL15 | 15JUL16 | 25JUL15 | | P&D ELECTRIC METERING | (26 27 | 83 | | |
| 3464 | 40 | 10 | 24NOV15 | 15JUL16 | 24NOV15 | | P&D WIRING DEVICES | (26 27 | 75 | | |
| 3484 | 40 | 10 | 24NOV15 | 15JUL16 | 24NOV15 | | P&D DISCONNECT SWITCHES | (26 29 | 75 | | |
| 3494 | 60 | 42 | 19JAN15 | 30AUG16 | 19JAN15 | | P&D PHOTOVOLTAIC SYSTEMS | (26 30 | 30 | | |
| 3504 | 60 | 42 | 23MAY14 | 30AUG16 | 23MAY14 | | P&D ATS | (26 36 | 30 | | |
| 3514 | 80 | 10 | 14OCT14 | 15JUL16 | 14OCT14 | | P&D INTERIOR LIGHTING | (26 51 | 88 | | |
| 3544 | 60 | 10 | 09JUN15 | 15JUL16 | 09JUN15 | | P&D GND - COMM SYS | (27 05 | 83 | | |
| 3554 | 60 | 12 | 09JUN15 | 19JUL16 | 09JUN15 | | P&D RCWYS&BXS FOR COMM SYS | (27 05 | 80 | | |
| 3574 | 40 | 5 | 03FEB15 | 08JUL16 | 03FEB15 | | P&D COMMUNICATIONS TESTING | (27 08 | 88 | | |
| 3584 | 60 | 20 | 27FEB15 | 29JUL16 | 27FEB15 | | P&D COMM EQUIP RM FITTINGS | (27 11 | 67 | | |
| 3594 | 60 | 30 | 09APR15 | 12AUG16 | 09APR15 | | P&D COMM BCKBNE OSP CABLING | (27 13 | 50 | | |
| 3604 | 60 | 20 | 03FEB15 | 29JUL16 | 03FEB15 | | P&D TELECOM OSP FIBER CABLING | (27 13 | 67 | | |
| 3614 | 60 | 20 | 02FEB15 | 29JUL16 | 02FEB15 | | P&D COMM CABLING | (27 15 | 67 | | |
| 3624 | 60 | 20 | 04NOV14 | 29JUL16 | 04NOV14 | | P&D INTEG AUDIOVISUAL SYSTEMS | (27 41 | 67 | | |
| 3634 | 60 | 20 | 27JAN15 | 29JUL16 | 27JAN15 | | P&D MSTR ANT TV EQUIP&SYS | (27 41 | 67 | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3644 | 60 | 10 | 19DEC14 | 15JUL16 | 19DEC14 | _____ | P&D PA&MASS NOTIFICATION SYS (27 51 | 83 | ____ | | |
| 3654 | 40 | 40 | 01JUL16 | 26AUG16 | _____ | _____ | P&D SFTY&SEC INSTALLATION REQ'(28 05 | 0 | ____ | | |
| 3662 | 20 | 0 | 11NOV15 | 03MAR16 | 11NOV15 | 03MAR16 | R&A COND-CABLES ELEC SFTY&SEC (28 05 | 100 | | | |
| 3664 | 35 | 35 | 01JUL16 | 19AUG16 | _____ | _____ | P&D COND-CABLES ELEC SFTY&SEC (28 05 | 0 | ____ | | |
| 3674 | 50 | 10 | 30JUN16 | 15JUL16 | 30JUN16 | _____ | P&D SECURITY SYS LABELING (28 05 | 80 | ____ | | |
| 3680 | 100 | 1 | 28APR14 | 01JUL16 | 28APR14 | _____ | SUB SECURITY SYS COMMISSION'G (28 08 | 99 | ____ | | |
| 3682 | 20 | 20 | 05JUL16 | 01AUG16 | _____ | _____ | R&A SECURITY SYS COMMISSION'G (28 08 | 0 | ____ | | |
| 3684 | 40 | 40 | 28APR14 | 27SEP16 | 28APR14 | _____ | P&D SECURITY SYS COMMISSION'G (28 08 | 0 | ____ | | |
| 3694 | 40 | 20 | 08JAN16 | 29JUL16 | 08JAN16 | _____ | P&D ACCESS CONTROL SYS (28 13 | 50 | ____ | | |
| 3704 | 60 | 10 | 14NOV14 | 15JUL16 | 14NOV14 | _____ | P&D FIRE DETECTION&ALARM (28 31 | 83 | ____ | | |
| 3754 | 10 | 10 | 01DEC14 | 15JUL16 | 01DEC14 | _____ | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 | 0 | ____ | | |
| 3764 | 10 | 10 | 01JUL16 | 15JUL16 | _____ | _____ | P&D CMT&CONC FOR EXT IMPRVMS (32 05 | 0 | ____ | | |
| 3772 | 20 | 0 | 23NOV15 | 15MAR16 | 23NOV15 | 15MAR16 | R&A CONCRETE PAVERS (32 14 | 100 | | | |
| 3774 | 20 | 20 | 01JUL16 | 29JUL16 | _____ | _____ | P&D CONCRETE PAVERS (32 14 | 0 | ____ | | |
| 3780 | 200 | 5 | 28APR14 | 08JUL16 | 28APR14 | _____ | SUB FENCES&GATES (32 31 | 98 | ____ | | |
| 3782 | 20 | 20 | 11JUL16 | 05AUG16 | _____ | _____ | R&A FENCES&GATES (32 31 | 0 | ____ | | |
| 3784 | 30 | 30 | 08AUG16 | 19SEP16 | _____ | _____ | P&D FENCES&GATES (32 31 | 0 | ____ | | |
| 3794 | 20 | 20 | 01JUL16 | 29JUL16 | _____ | _____ | P&D IRRIGATION (32 84 | 0 | ____ | | |
| 3804 | 20 | 20 | 12MAY15 | 29JUL16 | 12MAY15 | _____ | P&D PLANTING (32 90 | 0 | ____ | | |
| 3900 | 20 | 1 | 01JUL16 | 01JUL16 | _____ | _____ | SUB EXTERIOR MOCK-UP | 95 | ____ | | |
| 3902 | 20 | 20 | 05JUL16 | 01AUG16 | _____ | _____ | APP EXTERIOR MOCK-UP | 0 | ____ | | |
| 4020 | 5 | 5 | 24JUL14 | 08JUL16 | 24JUL14 | _____ | DEL ROOF & OVERFLOW DRAINS | 0 | ____ | 0 | 0 |
| 4030 | 5 | 0 | 13MAY14 | 22APR16 | 13MAY14 | 22APR16 | DEL PLB A/G W&V/STORM DRN&WTR | 100 | | 0 | 0 |
| 4040 | 5 | 5 | 10AUG16 | 16AUG16 | _____ | _____ | DEL PLB HEX/TMV/ET/DWCP | 0 | ____ | 0 | 0 |
| 4050 | 5 | 5 | 24JUN14 | 08JUL16 | 24JUN14 | _____ | DEL MEC PIPING | 0 | ____ | 0 | 0 |
| 4060 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | DEL PLB CONDENSATE PIPING | 0 | ____ | 0 | 0 |
| 4070 | 5 | 5 | 19DEC14 | 08JUL16 | 19DEC14 | _____ | DEL PLB EQUIPMENT | 0 | ____ | 0 | 0 |
| 4080 | 5 | 5 | 24JUN14 | 08JUL16 | 24JUN14 | _____ | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/C | 0 | ____ | 0 | 0 |
| 4090 | 5 | 5 | 24JUN14 | 08JUL16 | 24JUN14 | _____ | DEL MEC PIPING MEC RM | 0 | ____ | 0 | 0 |
| 4100 | 5 | 5 | 24JUN14 | 08JUL16 | 24JUN14 | _____ | DEL MEC EQ PIPING | 0 | ____ | 0 | 0 |
| 4110 | 5 | 5 | 05JUL14 | 08JUL16 | 05JUL14 | _____ | DEL PLB FIRESTOPPING | 0 | ____ | 0 | 0 |
| 4120 | 5 | 5 | 05JUL14 | 08JUL16 | 05JUL14 | _____ | DEL MEC FIRESTOPPING | 0 | ____ | 0 | 0 |
| 4130 | 5 | 5 | 20DEC14 | 08JUL16 | 20DEC14 | _____ | DEL PLB O/H INSULATION | 0 | ____ | 0 | 0 |
| 4140 | 5 | 5 | 20DEC14 | 08JUL16 | 20DEC14 | _____ | DEL MEC PIPE INSULATION | 0 | ____ | 0 | 0 |
| 4150 | 5 | 5 | 16SEP14 | 08JUL16 | 16SEP14 | _____ | DEL PLB FIXTURES & TRIM | 0 | ____ | 0 | 0 |
| 4200 | 5 | 5 | 06JUL16 | 12JUL16 | _____ | _____ | DEL TRESPA WALL PANELS | 0 | ____ | 0 | 0 |
| 11405 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | INSTALL TEMP INT & EXT SIGNAGE | 0 | ____ | | |
| 11612 | 3 | 3 | 27JUL16 | 29JUL16 | _____ | _____ | ELE SHUTDOWN | 0 | ____ | | |
| 25150 | 5 | 5 | 01JUL16 | 08JUL16 | _____ | _____ | STAIR FLASHINGS | 0 | ____ | 0 | 0 |
| 30330 | 8 | 8 | 16AUG16 | 25AUG16 | _____ | _____ | COUNTERFLASHING VEG.2FL RF | 0 | ____ | 0 | 0 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 30420 | 0 | 0 | 17AUG16 | 16AUG16 | | | TEMP ROOF DRY-IN | 0 | | | |
| 30460 | 2 | 2 | 31AUG16 | 01SEP16 | | | ROOF THRESHOLD FLASHINGS RF | 0 | | 0 | 0 |
| 30532 | 4 | 4 | 30AUG16 | 02SEP16 | | | MECH CURB FLASHING MAIN RF | 0 | | 0 | 0 |
| 30534 | 2 | 2 | 06SEP16 | 07SEP16 | | | PAD COVER @HOUSEKEEPING | 0 | | 0 | 0 |
| 30542 | 0 | 0 | 12SEP16 | 09SEP16 | | | TEMP COOLING AVAILABLE | 0 | | | |
| 30640 | 5 | 5 | 20OCT16 | 26OCT16 | | | CxA (FTP) Solar PV | 0 | | | |
| 30800 | 0 | 0 | 10NOV16 | 09NOV16 | | | ROOF COMPLETE | 0 | | | |
| 35560 | 2 | 2 | 10AUG16 | 11AUG16 | | | SILL PAD FLASHING WEST | 0 | | 0 | 0 |
| 35570 | 4 | 4 | 24AUG16 | 29AUG16 | | | SILL PAD FLASHING NORTH | 0 | | 0 | 0 |
| 35580 | 2 | 2 | 01SEP16 | 02SEP16 | | | SILL PAD FLASHING EAST | 0 | | 0 | 0 |
| 35590 | 4 | 4 | 14SEP16 | 19SEP16 | | | SILL PAD FLASHING SOUTH | 0 | | 0 | 0 |
| 35910 | 0 | 0 | 01SEP16 | 31AUG16 | | | TEMPORARY EXTERIOR ENCLOSURE | 0 | | | |
| 35960 | 15 | 15 | 14SEP16 | 04OCT16 | | | SS COLUMN COVERS | 0 | | 0 | 0 |
| 35990 | 0 | 0 | 27OCT16 | 26OCT16 | | | EXTERIOR COMPLETE | 0 | | | |
| 36000 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -ASTM E783-Air Leakage Test-Wind | 0 | | | |
| 36010 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -ASTM E1186-Air Leakage Test-Eve | 0 | | | |
| 36015 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -ASTM E1153- Roofing Insulation- | 0 | | | |
| 36020 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -ASTM D5957-Flood Testing-Horizo | 0 | | | |
| 36025 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -ASTM E1105-Water Penetration Te | 0 | | | |
| 36030 | 4 | 4 | 27OCT16 | 01NOV16 | | | CxA -AAMA 501.2-Water Leakage Field | 0 | | | |
| 40192 | 4 | 4 | 22JUL16 | 27JUL16 | | | JAMB,SHELF&BASE FLASH LEVEL B | 0 | | 0 | 0 |
| 40302 | 0 | 0 | 12SEP16 | 09SEP16 | | | POWER AVAILABLE | 0 | | | |
| 40318 | 2 | 2 | 03AUG16 | 04AUG16 | | | VA I/W INSPECT & APP LEVEL B | 0 | | | |
| 40902 | 5 | 5 | 30NOV16 | 06DEC16 | | | VA INSPECT LEVEL B | 0 | | | |
| 40990 | 0 | 0 | 06DEC16 | 05DEC16 | | | COMPLETE LEVEL B | 0 | | | |
| 42192 | 4 | 4 | 27JUL16 | 01AUG16 | | | JAMB,SHELF&BASE FLASH LEVEL 1 | 0 | | 0 | 0 |
| 42318 | 2 | 2 | 08AUG16 | 09AUG16 | | | VA I/W INSPECT & APP LEVEL 1 | 0 | | | |
| 42424 | 2 | 2 | 14OCT16 | 17OCT16 | | | VA O/H INSPECT & APP LEVEL 1 | 0 | | | |
| 42902 | 5 | 5 | 06DEC16 | 12DEC16 | | | VA INSPECT LEVEL 1 | 0 | | | |
| 42990 | 0 | 0 | 12DEC16 | 09DEC16 | | | COMPLETE LEVEL 1 | 0 | | | |
| 44192 | 4 | 4 | 29JUL16 | 03AUG16 | | | JAMB,SHELF&BASE FLASH LEVEL 2 | 0 | | 0 | 0 |
| 44318 | 2 | 2 | 12AUG16 | 15AUG16 | | | VA I/W INSPECT & APP LEVEL 2 | 0 | | | |
| 44424 | 2 | 2 | 27OCT16 | 28OCT16 | | | VA O/H INSPECT & APP LEVEL 2 | 0 | | | |
| 44902 | 5 | 5 | 15DEC16 | 21DEC16 | | | VA INSPECT LEVEL 2 | 0 | | | |
| 64624 | 10 | 10 | 17OCT16 | 28OCT16 | | | SITE ROCK/GROUND COVER | 0 | | 0 | 0 |
| 64990 | 0 | 0 | 07NOV16 | 04NOV16 | | | SITEWORK COMPLETE | 0 | | | |
| 66000 | 0 | 0 | | 08DEC16 | | | SUBSTANTIAL COMPLETION | 0 | | | |
| 66722 | 2 | 2 | 15DEC16 | 16DEC16 | | | CxA (FTP) 530-ATS-E | 0 | | | |
| 66892 | 1 | 1 | 15DEC16 | 15DEC16 | | | CxA (FTP) A/V | 0 | | | |
| 66912 | 1 | 1 | 15DEC16 | 15DEC16 | | | CxA (FTP) DCW | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 66914 | 1 | 1 | 15DEC16 | 15DEC16 | | | CxA (FTP) DHW | 0 | | | |
| 66932 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-CRP-1 | 0 | | | |
| 66941 | 1 | 1 | 22DEC16 | 22DEC16 | | | CxA (FTP) 530-AHU-1 | 0 | | | |
| 66942 | 1 | 1 | 22DEC16 | 22DEC16 | | | CxA (FTP) 530-AHU-2 | 0 | | | |
| 66943 | 1 | 1 | 22DEC16 | 22DEC16 | | | CxA (FTP) VAV/CAV | 0 | | | |
| 66944 | 1 | 1 | 22DEC16 | 22DEC16 | | | CxA (FTP) FCU | 0 | | | |
| 66945 | 1 | 1 | 22DEC16 | 22DEC16 | | | CxA (FTP) EF | 0 | | | |
| 68010 | 0 | 0 | 05DEC16 | | | | START TESTING | 0 | | | |
| 68030 | 4 | 4 | 05DEC16 | 08DEC16 | | | PREPUNCH LIST | 0 | | | |
| 68410 | 1 | 1 | 24OCT16 | 24OCT16 | | | CxA (FTP) Irrigation | 0 | | | |
| 68925 | 1 | 1 | 09DEC16 | 09DEC16 | | | CxA TAB B/C-CHW | 0 | | | |
| 68926 | 1 | 1 | 09DEC16 | 09DEC16 | | | CxA TAB B/C-HHW | 0 | | | |
| 68928 | 2 | 2 | 09DEC16 | 12DEC16 | | | CxA TAB B/C-AIRSIDE | 0 | | | |
| 69225 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) Lighting Control | 0 | | | |
| 69515 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-CHWP-1 | 0 | | | |
| 69516 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-CHWP-2 | 0 | | | |
| 69517 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-HHWP-1 | 0 | | | |
| 69518 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-HHWP-2 | 0 | | | |
| 69519 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-HEX-1 | 0 | | | |
| 69520 | 1 | 1 | 19DEC16 | 19DEC16 | | | CxA (FTP) 530-HEX-2 | 0 | | | |
| 69540 | 5 | 5 | 09DEC16 | 15DEC16 | | | BIM COMMISSIONING | 0 | | 0 | 0 |
| 69700 | 5 | 5 | 27DEC16 | 03JAN17 | | | VA FINAL INSPECTION | 0 | | | |
| 69900 | 0 | 0 | | 03JAN17 | | | PROJECT COMPLETE (P0032) 11/21/15 | 0 | | | |
| 70030 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0030 Temp Lighting and Sidewalk | 0 | | 25576 | 25576 |
| 70036 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0036 CORRECT ROUGH OPENING DOORS BS | 0 | | 13000 | 13000 |
| 70037 | 5 | 3 | 30NOV15 | 06JUL16 | 30NOV15 | | P00037 EL NINO MITIGATION | 45 | | 85000 | 46730 |
| 70830 | 10 | 0 | 27JAN16 | 09MAR16 | 27JAN16 | 09MAR16 | Submit ILSM Form (2 Weeks Notice) | 100 | | | |
| 70930 | 2 | 0 | 11MAR16 | 12MAR16 | 11MAR16 | 12MAR16 | Grade for Temp Sidwalks, part 1 | 100 | | | |
| 71030 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Form and rebar Sidewalks, part 1 | 100 | | | |
| 71130 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Pour Sidewalks, part 1 | 100 | | | |
| 71230 | 1 | 0 | 17MAR16 | 17MAR16 | 17MAR16 | 17MAR16 | Strip Forms, Part 1 | 100 | | | |
| 71330 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Finish Grade, Part 1 | 100 | | | |
| 71430 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Relocate Temp Fencing | 100 | | | |
| 71530 | 3 | 0 | 28MAR16 | 28MAR16 | 28MAR16 | 28MAR16 | Install Temp Lighting/Reconfigure Ex | 100 | | | |
| 71630 | 5 | 5 | 01JUL16 | 08JUL16 | | | Coordinate with RE Office Prior to | 0 | | | |
| 71730 | 1 | 1 | 11JUL16 | 11JUL16 | | | Form and Rebar Temp Sidewalks, Part | 0 | | | |
| 71830 | 1 | 1 | 12JUL16 | 12JUL16 | | | Pour Sidewalks, Part 2 | 0 | | | |
| 71930 | 1 | 1 | 13JUL16 | 13JUL16 | | | Strip Forms, Part 2 | 0 | | | |
| 72030 | 1 | 1 | 14JUL16 | 14JUL16 | | | Finish Grade, Part 2 | 0 | | | |
| 72130 | 2 | 2 | 12SEP16 | 13SEP16 | | | Demo Temp Sidewalk and Lighting | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| RAIN03 | 9 | 0 | 04MAR16 | 22MAR16 | 04MAR16 | 22MAR16 | 9 DAYS RAIN 3/4 TO 3/22 | | 100 | | | |
| | 717 | 128 | 11MAR14 | 03JAN17 | | | | | 66 | | 123576 | 85307 |
| ILENCLO | | | | | | | | | | | | |
| 35150 | 2 | 2 | 01JUL16 | 05JUL16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | WE | 0 | ____ | | |
| 35160 | 2 | 2 | 01JUL16 | 05JUL16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | N | 0 | ____ | | |
| 35170 | 2 | 2 | 01JUL16 | 05JUL16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | | 0 | ____ | | |
| 35180 | 2 | 2 | 01JUL16 | 05JUL16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | | 0 | ____ | | |
| | 2 | 2 | 01JUL16 | 05JUL16 | | | | | 0 | | | |
| ILFINLV | | | | | | | | | | | | |
| 40335 | 2 | 2 | 31AUG16 | 01SEP16 | _____ | _____ | SOUND/FIRE CAULK T&B WALL LEVEL B | | 0 | ____ | | |
| | 2 | 2 | 31AUG16 | 01SEP16 | | | | | 0 | | | |
| | 717 | 128 | 11MAR14 | 03JAN17 | | | | | 56 | | 12457932 | 8796942 |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 2010 | SUB SAFETY PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2012 | R&A SAFETY PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2020 | SUB ENVIRO PROTECT PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2022 | R&A ENVIRO PROTECT PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2030 | SUB LIFE SAFETY PLAN | | 20 | 26MAY14A | 26MAY14 | 26MAY14 | |
| 2032 | APP LIFE SAFETY PLAN | | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 2040 | SUB SITE PLAN&ACCESS | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2042 | R&A SITE PLAN&ACCESS | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2050 | SUB TRAFFIC CONTROL PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2052 | R&A TRAFFIC CONTROL PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2060 | SUB SITE UTILITIES DEV PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2062 | R&A SITE UTILITIES DEV PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | | 80 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | | 20 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2080 | SUB PROJECT SCHEDULE | | 23 | 15APR14A | 15APR14 | 15APR14 | |
| 2082 | R&A PROJECT SCHEDULE | | 20 | 14MAY14A | 14MAY14 | 14MAY14 | |
| 2084 | SUB APPROVED PROJECT SCHEDULE | | 30 | 20JUN14A | 20JUN14 | 20JUN14 | |
| 2090 | SUB TESTING LAB SERVICES | (01 45 29) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2092 | R&A TESTING LAB SERVICES | (01 45 29) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2100 | SUB TEMP ENVIR CONTROLS | (01 57 19) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2102 | R&A TEMP ENVIR CONTROLS | (01 57 19) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2104 | P&D TEMP ENVIR CONTROLS | (01 57 19) | 1 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2110 | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 200 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 2112 | R&A TEMP INT & EXT SIGNAGE | (01 58 16) | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2114 | P&D TEMP INT & EXT SIGNAGE | (01 58 16) | 5 | 21FEB15A | 21FEB15 | 21FEB15 | |
| 2120 | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 30 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2122 | R&A SURVEYOR QUALIFICATIONS | (01 70 00) | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2130 | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 33 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 2132 | R&A WASTE MANAGEMENT PLAN | (01 74 19) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 2140 | SUB LEED | | 200 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 2142 | R&A LEED | | 20 | 11JUL14A | 11JUL14 | 11JUL14 | |
| 2150 | SUB CAST-IN-PLACE CONC | (03 05 23) | 65 | 30JUL14A | 30JUL14 | 30JUL14 | |
| 2152 | R&A CAST-IN-PLACE CONC | (03 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2154 | P&D CAST-IN-PLACE CONC | (03 05 23) | 5 | 21JUL15A | 21JUL15 | 21JUL15 | |
| 2160 | SUB CONC REINF STEEL | | 40 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 2162 | R&A CONC REINF STEEL | | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2164 | P&D CONC REINF STEEL | | 10 | 13JUL15A | 13JUL15 | 13JUL15 | |
| 2170 | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 70 | 24AUG14A | 24AUG14 | 24AUG14 | |
| 2172 | R&A ARCHITECTURAL CONCRETE | (03 33 00) | 20 | 24AUG15A | 24AUG15 | 24AUG15 | |
| 2174 | P&D ARCHITECTURAL CONCRETE | (03 33 00) | 5 | 04AUG15A | 04AUG15 | 04AUG15 | |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 120 | 05DEC14A | 05DEC14 | 05DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 20 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5 | 08JUL16 | _____ | _____ | -243 |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 60 | 01JUL16 | _____ | _____ | -194 |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 20 | 01AUG16 | _____ | _____ | -194 |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 5 | 08AUG16 | _____ | _____ | -194 |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 200 | 05JUL16 | _____ | _____ | -213 |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 20 | 02AUG16 | _____ | _____ | -213 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 40 | 28SEP16 | _____ | _____ | -213 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 60 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 30 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 30 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 40 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 40 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 80 | 22AUG14A | 22AUG14 | 22AUG14 | |
| 2252 | R&A COMP METAL DECKING (05 36 00) | 20 | 09SEP14A | 09SEP14 | 09SEP14 | |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 200 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 20 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 30 | 22NOV14A | 22NOV14 | 22NOV14 | |
| 2280 | SUB METAL STAIRS (05 51 00) | 80 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2282 | R&A METAL STAIRS (05 51 00) | 20 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2284 | P&D METAL STAIRS (05 51 00) | 30 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 0 | 14APR15A | 14APR15 | 14APR15 | |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 0 | 30JUN16 | _____ | _____ | -147 |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 60 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 40 | 29JUL16 | _____ | _____ | -182 |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 40 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 10 | 15JUL16 | _____ | _____ | -248 |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 180 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 60 | 15JUL16 | _____ | _____ | -170 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 200 | 05JUL16 | _____ | _____ | -178 |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 20 | 02AUG16 | _____ | _____ | -178 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2370 | SUB WATER REPELLENTS (07 19 00) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2372 | R&A WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2374 | P&D WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 140 | 24DEC15A | 24DEC15 | 24DEC15 | |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 20 | 08JAN16A | 08JAN16 | 08JAN16 | |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 20 | 29JUL16 | _____ | _____ | -258 |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 120 | 07APR15A | 07APR15 | 07APR15 | |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 20 | 14APR15A | 14APR15 | 14APR15 | |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 20 | 05JUL16 | _____ | _____ | -259 |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 160 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 30 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 50 | 21OCT14A | 21OCT14 | 21OCT14 | |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 40 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 100 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 40 | 05JUL16 | _____ | _____ | -260 |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 120 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 15JUL16 | _____ | _____ | -248 |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 120 | 10NOV14A | 10NOV14 | 10NOV14 | |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 15JUL16 | _____ | _____ | -235 |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 180 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 20 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 160 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 30 | 21SEP14A | 21SEP14 | 21SEP14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2470 | SUB ROOF HATCH (07 72 00.1) | 120 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2474 | P&D ROOF HATCH (07 72 00.1) NI | 40 | 20SEP15A | 20SEP15 | 20SEP15 | |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NI | 100 | 28APR14A | 28APR14 | 28APR14 | |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2510 | SUB COPINGS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2514 | P&D COPINGS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 20 | 08JUL16 | _____ | _____ | -163 |
| 2530 | SUB FIRESTOPPING (07 84 00) | 160 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2532 | R&A FIRESTOPPING (07 84 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2534 | P&D FIRESTOPPING (07 84 00) | 10 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 180 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 20 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 30 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 120 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 20 | 30OCT14A | 30OCT14 | 30OCT14 | |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 40 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 160 | 08JUL16 | _____ | _____ | -253 |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 20 | 05AUG16 | _____ | _____ | -253 |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 60 | 31OCT16 | _____ | _____ | -253 |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 40 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 20 | 01FEB16A | 01FEB16 | 01FEB16 | |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 60 | 29JUL16 | _____ | _____ | -188 |
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 200 | 24JUN15A | 24JUN15 | 24JUN15 | |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 20 | 29JUL16 | _____ | _____ | -172 |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 160 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |

| ACTIVITY ID | Description | | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|
| 2604 | P&D ALUM-FRM ENT & STRFRNTS | (08 44 13) | | 40 | 08JUL16 | | | -169 |
| 2610 | SUB GLZED ALUM CURTAIN WALLS | (08 44 13) | | 100 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2612 | R&A GLZED ALUM CURTAIN WALLS | (08 44 13) | | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |
| 2614 | P&D GLZED ALUM CURTAIN WALLS | (08 44 13) | | 60 | 22JUL16 | | | -260 |
| 2620 | SUB DOOR HARDWARE | (08 71 00) | | 180 | 17SEP15A | 17SEP15 | 17SEP15 | |
| 2622 | R&A DOOR HARDWARE | (08 71 00) | | 25 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2624 | P&D DOOR HARDWARE | (08 71 00) | | 40 | 26AUG16 | | | -196 |
| 2630 | SUB GLAZING | (08 80 00) | | 200 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2632 | R&A GLAZING | (08 80 00) | | 20 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 2634 | P&D GLAZING | (08 80 00) | | 30 | 29JUL16 | | | -172 |
| 2640 | SUB MIRRORS | (08 83 00) | | 200 | 08JUL16 | | | -223 |
| 2642 | R&A MIRRORS | (08 83 00) | | 20 | 05AUG16 | | | -223 |
| 2644 | P&D MIRRORS | (08 83 00) | | 20 | 02SEP16 | | | -223 |
| 2650 | SUB LOUVERS & VENTS | (08 90 00) | NIC | 200 | 20APR15A | 20APR15 | 20APR15 | |
| 2652 | R&A LOUVERS & VENTS | (08 90 00) | NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2654 | P&D LOUVERS & VENTS | (08 90 00) | NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2660 | SUB NON-STRUC MTL FRAMING | (09 22 16) | | 120 | 20APR15A | 20APR15 | 20APR15 | |
| 2662 | R&A NON-STRUC MTL FRAMING | (09 22 16) | | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2664 | P&D NON-STRUC MTL FRAMING | (09 22 16) | | 20 | 15JUL16 | | | -252 |
| 2670 | SUB GYPSUM BOARD | (09 29 00) | | 140 | 21APR15A | 21APR15 | 21APR15 | |
| 2672 | R&A GYPSUM BOARD | (09 29 00) | | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2674 | P&D GYPSUM BOARD | (09 29 00) | | 20 | 15JUL16 | | | -244 |
| 2680 | SUB CERAMIC/PORCELAIN TILE | (09 30 13) | | 180 | 08JUL16 | | | -249 |
| 2682 | R&A CERAMIC/PORCELAIN TILE | (09 30 13) | | 20 | 05AUG16 | | | -249 |
| 2684 | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | | 30 | 19SEP16 | | | -249 |
| 2690 | SUB ACOUSTICAL CEILINGS | (09 51 00) | | 180 | 06FEB15A | 06FEB15 | 06FEB15 | |
| 2692 | R&A ACOUSTICAL CEILINGS | (09 51 00) | | 20 | 10MAR15A | 10MAR15 | 10MAR15 | |
| 2694 | P&D ACOUSTICAL CEILINGS | (09 51 00) | | 20 | 05JUL16 | | | -201 |
| 2700 | SUB LINEAR WOOD CEILINGS | (09 54 26) | | 180 | 14JUL16 | | | -241 |
| 2702 | R&A LINEAR WOOD CEILINGS | (09 54 26) | | 20 | 11AUG16 | | | -241 |
| 2704 | P&D LINEAR WOOD CEILINGS | (09 54 26) | | 30 | 23SEP16 | | | -241 |
| 2710 | SUB STONE FLOORING | (09 63 40) | | 80 | 08JUL16 | | | -257 |
| 2712 | R&A STONE FLOORING | (09 63 40) | | 20 | 05AUG16 | | | -257 |
| 2714 | P&D STONE FLOORING | (09 63 40) | | 40 | 03OCT16 | | | -257 |
| 2720 | SUB WOOD ATHLETIC FLOORING | (09 64 66) | | 200 | 04MAR15A | 04MAR15 | 04MAR15 | |
| 2722 | R&A WOOD ATHLETIC FLOORING | (09 64 66) | | 20 | 30JUN16A | 30JUN16 | 30JUN16 | |
| 2724 | P&D WOOD ATHLETIC FLOORING | (09 64 66) | | 40 | 26AUG16 | | | -206 |
| 2730 | SUB RESILIENT BASE & ACCES | (09 65 13) | | 200 | 08JUL16 | | | -223 |
| 2732 | R&A RESILIENT BASE & ACCES | (09 65 13) | | 20 | 05AUG16 | | | -223 |
| 2734 | P&D RESILIENT BASE & ACCES | (09 65 13) | | 30 | 19SEP16 | | | -223 |
| 2740 | SUB RESILIENT SHEET FLOORING | (09 65 16) | | 60 | 08JUL16 | | | -236 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 20 | 05AUG16 | | | -236 |
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 30 | 19SEP16 | | | -236 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 200 | 08JUL16 | | | -223 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 20 | 05AUG16 | | | -223 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 30 | 19SEP16 | | | -223 |
| 2760 | SUB CARPETING (09 68 00) | 220 | 22JUL16 | | | -217 |
| 2762 | R&A CARPETING (09 68 00) | 20 | 19AUG16 | | | -217 |
| 2764 | P&D CARPETING (09 68 00) | 30 | 03OCT16 | | | -217 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 200 | 22JUL16 | | | -235 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 20 | 19AUG16 | | | -235 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 40 | 17OCT16 | | | -235 |
| 2780 | SUB STONE FACING (09 75 00) | 80 | 08JUL16 | | | -257 |
| 2782 | R&A STONE FACING (09 75 00) | 20 | 05AUG16 | | | -257 |
| 2784 | P&D STONE FACING (09 75 00) | 40 | 03OCT16 | | | -257 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 120 | 15NOV15A | 15NOV15 | 15NOV15 | |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 20 | 01JUL16 | | | -249 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 30 | 18JUL16 | | | -249 |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 180 | 08FEB16A | 08FEB16 | 08FEB16 | |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 20 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 20 | 29JUL16 | | | -225 |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 200 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 20 | 20NOV15A | 20NOV15 | 20NOV15 | |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 30 | 08JUL16 | | | -181 |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 220 | 08JUL16 | | | -196 |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 20 | 05AUG16 | | | -196 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 30 | 19SEP16 | | | -196 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 180 | 03NOV15A | 03NOV15 | 03NOV15 | |
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 30 | 08JUL16 | | | -184 |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 200 | 15JUL16 | | | -236 |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 20 | 12AUG16 | | | -236 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 40 | 10OCT16 | | | -236 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 20 | 15JUL16 | | | -218 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 30 | 26AUG16 | | | -218 |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 20 | 15JUL16 | | | -231 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 20 | 12AUG16 | | | -231 |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 220 | 15JUL16 | | | -201 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 20 | 12AUG16 | | | -201 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 30 | 26SEP16 | | | -201 |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 2890 | SUB SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 100 | 24SEP14A | 24SEP14 | 24SEP14 | |
| 2892 | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2894 | P&D SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 10 | 23OCT15A | 23OCT15 | 23OCT15 | |
| 2910 | SUB BALLET BARRE | (11 66 23.62) | 200 | 15JUL16 | _____ | _____ | -224 |
| 2912 | R&A BALLET BARRE | (11 66 23.62) | 20 | 12AUG16 | _____ | _____ | -224 |
| 2914 | P&D BALLET BARRE | (11 66 23.62) | 40 | 10OCT16 | _____ | _____ | -224 |
| 2920 | SUB WINDOW SHADES | (12 24 00) | 220 | 10JUN16A | 10JUN16 | 10JUN16 | |
| 2922 | R&A WINDOW SHADES | (12 24 00) | 20 | 29JUL16 | _____ | _____ | -196 |
| 2924 | P&D WINDOW SHADES | (12 24 00) | 30 | 12SEP16 | _____ | _____ | -196 |
| 2930 | SUB COUNTERTOPS | (12 36 00) | 200 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2932 | R&A COUNTERTOPS | (12 36 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2934 | P&D COUNTERTOPS | (12 36 00) | 40 | 15OCT14A | 15OCT14 | 15OCT14 | |
| 2940 | SUB STONE BENCHES | (12 36 50) | 220 | 15JUL16 | _____ | _____ | -211 |
| 2942 | R&A STONE BENCHES | (12 36 50) | 20 | 12AUG16 | _____ | _____ | -211 |
| 2944 | P&D STONE BENCHES | (12 36 50) | 30 | 26SEP16 | _____ | _____ | -211 |
| 2950 | SUB ENTRANCE FLOOR GRILLES | (12 48 16) | 200 | 08SEP15A | 08SEP15 | 08SEP15 | |
| 2952 | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 20 | 12JUL16 | _____ | _____ | -193 |
| 2954 | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 30 | 23AUG16 | _____ | _____ | -193 |
| 2960 | SUB TELESCOPING STANDS | (12 66 13) | 180 | 15JUL16 | _____ | _____ | -244 |
| 2962 | R&A TELESCOPING STANDS | (12 66 13) | 20 | 12AUG16 | _____ | _____ | -244 |
| 2964 | P&D TELESCOPING STANDS | (12 66 13) | 60 | 07NOV16 | _____ | _____ | -244 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S | (13 05 41) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 2982 | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 20 | 15MAY14A | 15MAY14 | 15MAY14 | |
| 2984 | P&D SEISMIC RESTRAINT REQ'S | (13 05 41) | 20 | 16MAY14A | 16MAY14 | 16MAY14 | |
| 2990 | SUB HYDRAULIC ELEVATORS | (14 24 00) | 140 | 14APR15A | 14APR15 | 14APR15 | |
| 2992 | R&A HYDRAULIC ELEVATORS | (14 24 00) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2994 | P&D HYDRAULIC ELEVATORS | (14 24 00) | 60 | 26AUG16 | _____ | _____ | -242 |
| 3000 | SUB COMMON - FIRE SUPP | (21 05 11) | 40 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3002 | R&A COMMON - FIRE SUPP | (21 05 11) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3004 | P&D COMMON - FIRE SUPP | (21 05 11) | 10 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3010 | SUB WET-PIPE SPRINKLER SYS | (21 13 13) | 120 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3012 | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3014 | P&D WET-PIPE SPRINKLER SYS | (21 13 13) | 40 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3020 | SUB COMMON PLUMBING MAT'L | (22 05 11) | 140 | 30APR14A | 30APR14 | 30APR14 | |
| 3022 | R&A COMMON PLUMBING MAT'L | (22 05 11) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3024 | P&D COMMON PLUMBING MAT'L | (22 05 11) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3030 | SUB GEN MTR REQ PLBG EQUIP | (22 05 12) | 50 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3032 | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3034 | P&D GEN MTR REQ PLBG EQUIP | (22 05 12) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3040 | SUB METERS&GAGES - PLBG | (22 05 19) | 140 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3042 | R&A METERS&GAGES - PLBG | (22 05 19) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3044 | P&D METERS&GAGES - PLBG | (22 05 19) | 30 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3050 | SUB GEN-DUTY VALVES - PLBG | (22 05 23) | 140 | 12NOV14A | 12NOV14 | 12NOV14 | |
| 3052 | R&A GEN-DUTY VALVES - PLBG | (22 05 23) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3054 | P&D GEN-DUTY VALVES - PLBG | (22 05 23) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3060 | SUB PLUMBING INSULATION | (22 07 11) | 160 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3062 | R&A PLUMBING INSULATION | (22 07 11) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 3064 | P&D PLUMBING INSULATION | (22 07 11) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 3070 | SUB FACILITY WATER DIST | (22 11 00) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 3072 | R&A FACILITY WATER DIST | (22 11 00) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3074 | P&D FACILITY WATER DIST | (22 11 00) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3080 | SUB DOMESTIC WATER PUMPS | (22 11 23) | 50 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 3082 | R&A DOMESTIC WATER PUMPS | (22 11 23) | 20 | 09OCT14A | 09OCT14 | 09OCT14 | |
| 3084 | P&D DOMESTIC WATER PUMPS | (22 11 23) | 40 | 10OCT14A | 10OCT14 | 10OCT14 | |
| 3090 | SUB FACILITY SAN. SEWERAGE | (22 13 00) | 60 | 20MAY14A | 20MAY14 | 20MAY14 | |
| 3092 | R&A FACILITY SAN. SEWERAGE | (22 13 00) | 20 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3094 | P&D FACILITY SAN. SEWERAGE | (22 13 00) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3100 | SUB FACILITY STORM DRAINAGE | (22 14 00) | 5 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 3102 | R&A FACILITY STORM DRAINAGE | (22 14 00) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3104 | P&D FACILITY STORM DRAINAGE | (22 14 00) | 3 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3110 | SUB SUBMERSIBLE PUMPS | (22 14 36) | 120 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3112 | R&A SUBMERSIBLE PUMPS | (22 14 36) | 20 | 24JUL15A | 24JUL15 | 24JUL15 | |
| 3114 | P&D SUBMERSIBLE PUMPS | (22 14 36) | 50 | 09AUG16 | _____ | _____ | -182 |
| 3120 | SUB DOMESTIC WATER HEAT EXCH | (22 35 00) | 120 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3122 | R&A DOMESTIC WATER HEAT EXCH | (22 35 00) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3124 | P&D DOMESTIC WATER HEAT EXCH | (22 35 00) | 50 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3130 | SUB PLUMBING FIXTURES | (22 40 00) | 160 | 19AUG14A | 19AUG14 | 19AUG14 | |
| 3132 | R&A PLUMBING FIXTURES | (22 40 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 3134 | P&D PLUMBING FIXTURES | (22 40 00) | 40 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3140 | SUB COMMON WORK - HVAC | (23 05 11) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3142 | R&A COMMON WORK - HVAC | (23 05 11) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3144 | P&D COMMON WORK - HVAC | (23 05 11) | 5 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 3150 | SUB STM GEN EQUIP (nic) | (23 05 12) | 120 | 28APR14A | 28APR14 | 28APR14 | |
| 3152 | R&A STM GEN EQUIP ( nic) | (23 05 12) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ | (23 05 41) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ | (23 05 41) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ | (23 05 41) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC | (23 05 93) | 200 | 22DEC15A | 22DEC15 | 22DEC15 | |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC | (23 05 93) | 20 | 19JAN16A | 19JAN16 | 19JAN16 | |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC | (23 05 93) | 5 | 28APR14A | 28APR14 | 28APR14 | |
| 3180 | SUB HVAC & PLBG INSULATION | (23 07 11) | 140 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3182 | R&A HVAC & PLBG INSULATION | (23 07 11) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3184 | P&D HVAC & PLBG INSULATION | (23 07 11) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 3190 | SUB DDC SYS - HVAC | (23 09 23) | 50 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3192 | R&A DDC SYS - HVAC | (23 09 23) | 20 | 30MAR15A | 30MAR15 | 30MAR15 | |
| 3194 | P&D DDC SYS - HVAC | (23 09 23) | 40 | 15JUL16 | _____ | _____ | -198 |
| 3200 | SUB HYDRONIC PIPING | (23 21 13) | 120 | 30MAY14A | 30MAY14 | 30MAY14 | |
| 3202 | R&A HYDRONIC PIPING | (23 21 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3204 | P&D HYDRONIC PIPING | (23 21 13) | 20 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3210 | SUB HYDRONIC PUMPS | (23 21 23) | 100 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3212 | R&A HYDRONIC PUMPS | (23 21 23) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3214 | P&D HYDRONIC PUMPS | (23 21 23) | 50 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3220 | SUB STEAM&COND HEATING PIPING | (23 22 13) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3222 | R&A STEAM&COND HEATING PIPING | (23 22 13) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3224 | P&D STEAM&COND HEATING PIPING | (23 22 13) | 20 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3230 | SUB STEAM COND PUMPS | (23 22 23) | 100 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3232 | R&A STEAM COND PUMPS | (23 22 23) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3234 | P&D STEAM COND PUMPS | (23 22 23) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3240 | SUB HVAC WATER TREATMENT | (23 25 00) | 160 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3242 | R&A HVAC WATER TREATMENT | (23 25 00) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3244 | P&D HVAC WATER TREATMENT | (23 25 00) | 30 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3250 | SUB HVAC DUCTS&CSGS | (23 31 00) | 50 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3252 | R&A HVAC DUCTS&CSGS | (23 31 00) | 20 | 03JUN15A | 03JUN15 | 03JUN15 | |
| 3254 | P&D HVAC DUCTS&CSGS | (23 31 00) | 20 | 08JUL16 | _____ | _____ | -250 |
| 3260 | SUB HVAC FANS | (23 34 00) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3262 | R&A HVAC FANS | (23 34 00) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 3264 | P&D HVAC FANS | (23 34 00) | 40 | 02AUG16 | _____ | _____ | -199 |
| 3270 | SUB AIR TERMINAL UNITS | (23 36 00) | 50 | 08APR15A | 08APR15 | 08APR15 | |
| 3272 | R&A AIR TERMINAL UNITS | (23 36 00) | 30 | 13AUG15A | 13AUG15 | 13AUG15 | |
| 3274 | P&D AIR TERMINAL UNITS | (23 36 00) | 50 | 05AUG16 | _____ | _____ | -253 |
| 3280 | SUB AIR OUTLETS&INLETS | (23 37 00) | 160 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3282 | R&A AIR OUTLETS&INLETS | (23 37 00) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3284 | P&D AIR OUTLETS&INLETS | (23 37 00) | 40 | 08JUL16 | _____ | _____ | -192 |
| 3290 | SUB HVAC AIR CLG DEVICES | (23 40 00) | 160 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3292 | R&A HVAC AIR CLG DEVICES | (23 40 00) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3294 | P&D HVAC AIR CLG DEVICES | (23 40 00) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3300 | SUB PACKAGED AHU UNITS | (23 74 13) | 40 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3302 | R&A PACKAGED AHU UNITS | (23 74 13) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3304 | P&D PACKAGED AHU UNITS | (23 74 13) | 90 | 29JUL16 | _____ | _____ | -197 |
| 3310 | SUB HEATING&COOLING UNITS | (23 82 00) | 40 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3312 | R&A HEATING&COOLING UNITS | (23 82 00) | 20 | 29AUG14A | 29AUG14 | 29AUG14 | |
| 3314 | P&D HEATING&COOLING UNITS | (23 82 00) | 90 | 29JUL16 | _____ | _____ | -197 |
| 3320 | SUB AIR COILS | (23 82 16) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3322 | R&A AIR COILS | (23 82 16) | 20 | 05JAN15A | 05JAN15 | 05JAN15 | |
| 3324 | P&D AIR COILS | (23 82 16) | 90 | 26AUG16 | _____ | _____ | -217 |
| 3330 | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 120 | 09MAY14A | 09MAY14 | 09MAY14 | |
| 3332 | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3334 | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 10 | 24MAY14A | 24MAY14 | 24MAY14 | |
| 3340 | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 120 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3342 | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3344 | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 40 | 15JUL16 | _____ | _____ | -206 |
| 3350 | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3352 | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3354 | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 40 | 08JUL16 | _____ | _____ | -243 |
| 3360 | SUB GND - ELEC SYS | (26 05 26) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3362 | R&A GND - ELEC SYS | (26 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3364 | P&D GND - ELEC SYS | (26 05 26) | 20 | 15JUL16 | _____ | _____ | -196 |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 15JUL16 | _____ | _____ | -254 |
| 3380 | SUB ELEC UNDERGROUND CONST | (26 05 41) | 100 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3382 | R&A ELEC UNDERGROUND CONST | (26 05 41) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3384 | P&D ELEC UNDERGROUND CONST | (26 05 41) | 5 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3390 | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 40 | 06NOV14A | 06NOV14 | 06NOV14 | |
| 3392 | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 20 | 26NOV14A | 26NOV14 | 26NOV14 | |
| 3400 | SUB COMMISSION - ELEC SYS | (26 08 00) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3402 | R&A COMMISSION - ELEC SYS | (26 08 00) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 3404 | P&D COMMISSION - ELEC SYS | (26 08 00) | 10 | 15JUL16 | _____ | _____ | -155 |
| 3410 | SUB LIGHTING CONTROLS | (26 09 23) | 40 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3412 | R&A LIGHTING CONTROLS | (26 09 23) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3414 | P&D LIGHTING CONTROLS | (26 09 23) | 40 | 15JUL16 | _____ | _____ | -202 |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 35 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 20 | 05AUG15A | 05AUG15 | 05AUG15 | |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 60 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 3430 | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3432 | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20 | 30JUL15A | 30JUL15 | 30JUL15 | |
| 3434 | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 80 | 15JUL16 | _____ | _____ | -222 |
| 3440 | SUB PANELBOARDS | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3442 | R&A PANELBOARDS | (26 24 11) | 20 | 09NOV15A | 09NOV15 | 09NOV15 | |
| 3450 | SUB ELECTRIC METERING | (26 27 13) | 40 | 17SEP14A | 17SEP14 | 17SEP14 | |
| 3452 | R&A ELECTRIC METERING | (26 27 13) | 20 | 25JUL15A | 25JUL15 | 25JUL15 | |
| 3454 | P&D ELECTRIC METERING | (26 27 13) | 60 | 15JUL16 | _____ | _____ | -220 |
| 3460 | SUB WIRING DEVICES | (26 27 26) | 180 | 04NOV15A | 04NOV15 | 04NOV15 | |
| 3462 | R&A WIRING DEVICES | (26 27 26) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3464 | P&D WIRING DEVICES | (26 27 26) | 40 | 15JUL16 | _____ | _____ | -167 |
| 3470 | SUB MOTOR STARTERS | (26 29 11) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3472 | R&A MOTOR STARTERS | (26 29 11) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3474 | P&D MOTOR STARTERS | (26 29 11) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3480 | SUB DISCONNECT SWITCHES | (26 29 21) | 40 | 15JUN15A | 15JUN15 | 15JUN15 | |
| 3482 | R&A DISCONNECT SWITCHES | (26 29 21) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |
| 3484 | P&D DISCONNECT SWITCHES | (26 29 21) | 40 | 15JUL16 | _____ | _____ | -196 |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 40 | 21APR15A | 21APR15 | 21APR15 | |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 20 | 19JAN15A | 19JAN15 | 19JAN15 | |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 60 | 30AUG16 | _____ | _____ | -244 |
| 3500 | SUB ATS | (26 36 23) | 40 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3502 | R&A ATS | (26 36 23) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3504 | P&D ATS | (26 36 23) | 60 | 30AUG16 | _____ | _____ | -230 |
| 3510 | SUB INTERIOR LIGHTING | (26 51 00) | 40 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3512 | R&A INTERIOR LIGHTING | (26 51 00) | 20 | 14OCT14A | 14OCT14 | 14OCT14 | |
| 3514 | P&D INTERIOR LIGHTING | (26 51 00) | 80 | 15JUL16 | _____ | _____ | -202 |
| 3520 | SUB EXTERIOR LIGHTING | (26 56 00) | 200 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3522 | R&A EXTERIOR LIGHTING | (26 56 00) | 20 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3524 | P&D EXTERIOR LIGHTING | (26 56 00) | 40 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 3530 | SUB COMM INSTALLATION REQ'S | (27 05 11) | 110 | 30JUN14A | 30JUN14 | 30JUN14 | |
| 3532 | R&A COMM INSTALLATION REQ'S | (27 05 11) | 20 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3534 | P&D COMM INSTALLATION REQ'S | (27 05 11) | 60 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3540 | SUB GND - COMM SYS | (27 05 26) | 160 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3542 | R&A GND - COMM SYS | (27 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3544 | P&D GND - COMM SYS | (27 05 26) | 60 | 15JUL16 | _____ | _____ | -189 |
| 3550 | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3552 | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3554 | P&D RCWYS&BXS FOR COMM SYS | (27 05 33) | 60 | 19JUL16 | _____ | _____ | -256 |
| 3560 | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3562 | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3564 | P&D COMM UG DUCTS&RACEWAYS | (27 05 43) | 5 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3570 | SUB COMMUNICATIONS TESTING | (27 08 11) | 220 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3572 | R&A COMMUNICATIONS TESTING | (27 08 11) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3574 | P&D COMMUNICATIONS TESTING | (27 08 11) | 40 | 08JUL16 | _____ | _____ | -147 |
| 3580 | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 160 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3582 | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 20 | 27FEB15A | 27FEB15 | 27FEB15 | |
| 3584 | P&D COMM EQUIP RM FITTINGS | (27 11 00) | 60 | 29JUL16 | _____ | _____ | -202 |
| 3590 | SUB COMM BCKBNE OSP CABLING | (27 13 14) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3592 | R&A COMM BCKBNE OSP CABLING | (27 13 14) | 20 | 09APR15A | 09APR15 | 09APR15 | |
| 3594 | P&D COMM BCKBNE OSP CABLING | (27 13 14) | 60 | 12AUG16 | _____ | _____ | -212 |
| 3600 | SUB TELECOM OSP FIBER CABLING | (27 13 24) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 60 | 29JUL16 | _____ | _____ | -202 |
| 3610 | SUB COMM CABLING (27 15 00) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3612 | R&A COMM CABLING (27 15 00) | 20 | 02FEB15A | 02FEB15 | 02FEB15 | |
| 3614 | P&D COMM CABLING (27 15 00) | 60 | 29JUL16 | _____ | _____ | -202 |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 100 | 13OCT14A | 13OCT14 | 13OCT14 | |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 20 | 04NOV14A | 04NOV14 | 04NOV14 | |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 60 | 29JUL16 | _____ | _____ | -258 |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 100 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 20 | 27JAN15A | 27JAN15 | 27JAN15 | |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 60 | 29JUL16 | _____ | _____ | -258 |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 60 | 15JUL16 | _____ | _____ | -252 |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 100 | 10NOV15A | 10NOV15 | 10NOV15 | |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 100 | 18DEC15A | 18DEC15 | 18DEC15 | |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 35 | 19AUG16 | _____ | _____ | -205 |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 100 | 02NOV15A | 02NOV15 | 02NOV15 | |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 50 | 15JUL16 | _____ | _____ | -246 |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 100 | 01JUL16 | _____ | _____ | -198 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 100 | 10DEC15A | 10DEC15 | 10DEC15 | |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 40 | 01OCT14A | 01OCT14 | 01OCT14 | |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 20 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 60 | 15JUL16 | _____ | _____ | -250 |
| 3710 | SUB EARTH MOVING (31 20 00) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3712 | R&A EARTH MOVING (31 20 00) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3714 | P&D EARTH MOVING (31 20 00) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3720 | SUB DEWATERING (31 23 19) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3722 | R&A DEWATERING (31 23 19) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3724 | P&D DEWATERING (31 23 19) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 40 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 5 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 5 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 10 | 15JUL16 | _____ | _____ | -186 |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 10 | 15JUL16 | _____ | _____ | -176 |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 200 | 23NOV15A | 23NOV15 | 23NOV15 | |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 20 | 15MAR16A | 15MAR16 | 15MAR16 | |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 20 | 29JUL16 | _____ | _____ | -176 |
| 3780 | SUB FENCES&GATES (32 31 13) | 200 | 08JUL16 | _____ | _____ | -226 |
| 3782 | R&A FENCES&GATES (32 31 13) | 20 | 05AUG16 | _____ | _____ | -226 |
| 3784 | P&D FENCES&GATES (32 31 13) | 30 | 19SEP16 | _____ | _____ | -226 |
| 3790 | SUB IRRIGATION (32 84 00) | 200 | 10AUG15A | 10AUG15 | 10AUG15 | |
| 3792 | R&A IRRIGATION (32 84 00) | 20 | 07AUG15A | 07AUG15 | 07AUG15 | |
| 3794 | P&D IRRIGATION (32 84 00) | 20 | 29JUL16 | _____ | _____ | -171 |
| 3800 | SUB PLANTING (32 90 00) | 60 | 12MAY15A | 12MAY15 | 12MAY15 | |
| 3802 | R&A PLANTING (32 90 00) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3804 | P&D PLANTING (32 90 00) | 20 | 29JUL16 | _____ | _____ | -176 |
| 3810 | SUB WATER UTILITIES (33 10 00) | 5 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3812 | R&A WATER UTILITIES (33 10 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3814 | P&D WATER UTILITIES (33 10 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25 | 02MAY14A | 02MAY14 | 02MAY14 | |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 20 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 10 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 2 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 20 | 27MAY14A | 27MAY14 | 27MAY14 | |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 2 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 100 | 13NOV14A | 13NOV14 | 13NOV14 | |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 04DEC14A | 04DEC14 | 04DEC14 | |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 05DEC14A | 05DEC14 | 05DEC14 | |
| 3900 | SUB EXTERIOR MOCK-UP | 20 | 01JUL16 | _____ | _____ | -238 |
| 3902 | APP EXTERIOR MOCK-UP | 20 | 01AUG16 | _____ | _____ | -238 |
| | | 720 | 07NOV16 | | | -231 |

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Total | | 760 | 128 | 48 | 20,424,593.41 | 11,583,761.42 | 09JAN14A | 03JAN17 | 09JAN14A | 27DEC15 | -260 | |
| SUMMARY & MILESTONES | | | | | | | | | | | | |
| Subtotal | | 716 | 128 | 66 | 0.00 | 0.00 | 12MAR14A | 03JAN17 | 12MAR14A | 27DEC15 | -260 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1000 | NOTICE TO PROCEED | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR14A | 12MAR14A | 12MAR14A | 12MAR14A | | |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | 32 | 0 | 100 | 0.00 | 0.00 | 13MAR14A | 25APR14A | 13MAR14A | 25APR14A | | 1000 |
| 1200 | BIM AWARD & COMMENCMENT | 60 | 0 | 100 | 0.00 | 0.00 | 28APR14A | 28APR14A | 28APR14A | 28APR14A | | 1010, 10006 |
| 1202 | BIM MODEL VALIDATION | 5 | 0 | 100 | 0.00 | 0.00 | 01JUN14A | 01AUG14A | 01JUN14A | 01AUG14A | | 1200 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 5 | 0 | 100 | 0.00 | 0.00 | 12AUG14A | 21NOV14A | 12AUG14A | 21NOV14A | | 1200 |
| 1206 | BIM SITE & PROJECT SETUP | 10 | 0 | 100 | 0.00 | 0.00 | 08AUG14A | 08AUG14A | 08AUG14A | 08AUG14A | | 1200 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 19 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1202, 1204, 1206 |
| 1220 | BIM 3D DUCT MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1222 | BIM 3D PIPE MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1224 | BIM 3D ELEC MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1230 | BIM AOR REVIEW L-B | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1220, 1222, 1224 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 20 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1320 | BIM 3D DUCT MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1322 | BIM 3D PIPE MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1324 | BIM 3D ELEC MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1330 | BIM AOR REVIEW L-1 | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1230, 1320, 1322, 1324 |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 20 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1310 |
| 1420 | BIM 3D DUCT MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1422 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1424 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1430 | BIM AOR REVIEW L-2 | 13 | 0 | 100 | 0.00 | 0.00 | 03DEC14A | 03DEC14A | 03DEC14A | 03DEC14A | | 1330, 1420, 1422, 1424 |
| 1431 | BIM COBIE REVIEW L-2 | 13 | 7 | 50 | 0.00 | 0.00 | 06MAR15A | 12JUL16 | 06MAR15A | 24DEC15 | -139 | 1330*, 1420*, 1422*, 1424* |
| 69800 | Weather Delay Days Bank | 16 | 0 | 100 | 0.00 | 0.00 | 22DEC14A | 09FEB15A | 22DEC14A | 09FEB15A | | 69700* |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0 | 0 | 0 | 0.00 | 0.00 | | 03JAN17 | | 27DEC15* | -373 | 1120, 1130, 1431, 2000, |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | 8 | 0 | 100 | 0.00 | 0.00 | 05JAN16A | 22JAN16A | 05JAN16A | 22JAN16A | | 25470* |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | 4 | 0 | 100 | 0.00 | 0.00 | 01NOV15A | 25NOV15A | 01NOV15A | 25NOV15A | | |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | 6 | 0 | 100 | 0.00 | 0.00 | 03DEC15A | 24DEC15A | 03DEC15A | 24DEC15A | | |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | 2 | 0 | 100 | 0.00 | 0.00 | 15FEB16A | 19FEB16A | 15FEB16A | 19FEB16A | | 42056, 42058, 44070* |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | 9 | 0 | 100 | 0.00 | 0.00 | 04MAR16A | 22MAR16A | 04MAR16A | 22MAR16A | | 25414 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11122 | GAS SHUTDOWN | 3 | 0 | 100 | 0.00 | 0.00 | 01OCT14A | 01OCT14A | 01OCT14A | 01OCT14A | | 3844, 11110 |
| 11202 | DOMESTIC WATER SHUTDOWN | 4 | 0 | 100 | 0.00 | 0.00 | 03AUG14A | 25SEP14A | 03AUG14A | 25SEP14A | | 11190 |
| 11612 | ELE SHUTDOWN | 3 | 3 | 0 | 0.00 | 0.00 | 27JUL16 | 29JUL16 | 28SEP15 | 30SEP15 | -211 | 11510*, 11610 |
| 11892 | FIRE WATER SHUTDOWN | 2 | 0 | 100 | 0.00 | 0.00 | 23AUG14A | 23AUG14A | 23AUG14A | 23AUG14A | | 11880 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 03SEP15 | 10SEP15 | -210 | 2114*, 25100* |
| FOUNDATIONS | | | | | | | | | | | | |
| 20190 | CURE CIP WALLS (0-33%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20180 |
| 20192 | CURE CIP WALLS (33-66%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20182 |
| 20193 | CURE CIP WALLS (66-100%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 17SEP15A | 19SEP15A | 17SEP15A | 19SEP15A | | 20184 |
| STRUCTURE | | | | | | | | | | | | |
| 25150 | STAIR FLASHINGS | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 03SEP15 | 10SEP15 | -210 | 2284*, 25130* |
| 25414 | CURE SOMD LEV-1 | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 01MAR16A | 21JAN16A | 01MAR16A | | 25412 |
| 25444 | CURE SOMD LEV-2 | 3 | 0 | 100 | 0.00 | 0.00 | 24DEC15A | 11JAN16A | 24DEC15A | 11JAN16A | | 25414, 25442 |
| 25454 | CURE SOMD ROOF | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 07FEB16A | 21JAN16A | 07FEB16A | | 25444, 25452 |
| ROOF | | | | | | | | | | | | |
| 30330 | COUNTERFLASHING VEG.2FL RF | 8 | 8 | 0 | 0.00 | 0.00 | 16AUG16 | 25AUG16 | 02NOV15 | 11NOV15 | -200 | 30320* |
| 30420 | TEMP ROOF DRY-IN | 0 | 0 | 0 | 0.00 | 0.00 | 17AUG16 | 16AUG16 | 26AUG15 | 25AUG15 | -248 | 30230, 30410* |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 2 | 2 | 0 | 0.00 | 0.00 | 31AUG16 | 01SEP16 | 23NOV15 | 24NOV15 | -196 | 2524, 30450* |
| 30532 | MECH CURB FLASHING MAIN RF | 4 | 4 | 0 | 0.00 | 0.00 | 30AUG16 | 02SEP16 | 17NOV15 | 20NOV15 | -199 | 30530* |
| 30534 | PAD COVER @HOUSEKEEPING | 2 | 2 | 0 | 0.00 | 0.00 | 06SEP16 | 07SEP16 | 23NOV15 | 24NOV15 | -199 | 30532* |
| 30542 | TEMP COOLING AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 12SEP16 | 09SEP16 | 03NOV15 | 02NOV15 | -217 | 30540, 40302* |
| 30800 | ROOF COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 10NOV16 | 09NOV16 | 25NOV15 | 24NOV15 | -244 | 30450, 30460, 30470, 30534, |
| ENCLOSURE | | | | | | | | | | | | |
| 35560 | SILL PAD FLASHING WEST | 2 | 2 | 0 | 0.00 | 0.00 | 10AUG16 | 11AUG16 | 25AUG15 | 26AUG15 | -244 | 35510* |
| 35570 | SILL PAD FLASHING NORTH | 4 | 4 | 0 | 0.00 | 0.00 | 24AUG16 | 29AUG16 | 27AUG15 | 01SEP15 | -252 | 35520*, 35560 |
| 35580 | SILL PAD FLASHING EAST | 2 | 2 | 0 | 0.00 | 0.00 | 01SEP16 | 02SEP16 | 02SEP15 | 03SEP15 | -254 | 35530*, 35570 |
| 35590 | SILL PAD FLASHING SOUTH | 4 | 4 | 0 | 0.00 | 0.00 | 14SEP16 | 19SEP16 | 04SEP15 | 10SEP15 | -260 | 35540*, 35580 |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | 0 | 0 | 0 | 0.00 | 0.00 | 01SEP16 | 31AUG16 | 11SEP15 | 10SEP15 | -248 | 11410, 35340* |
| 35960 | SS COLUMN COVERS | 15 | 15 | 0 | 0.00 | 0.00 | 14SEP16 | 04OCT16 | 29OCT15 | 18NOV15 | -222 | 35340, 35540* |
| 35990 | EXTERIOR COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 | 2332, 30640*, 35840, 35910, |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 4 | 4 | 0 | 0.00 | 0.00 | 22JUL16 | 27JUL16 | 21JUL15 | 24JUL15 | -256 | 40180* |
| 40302 | POWER AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 12SEP16 | 09SEP16 | 03NOV15 | 02NOV15 | -217 | 40300* |
| 40318 | VA I/W INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 03AUG16 | 04AUG16 | 29JUL15 | 30JUL15 | -258 | 3674, 40110, 40160, 40180, |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 4 | 4 | 0 | 0.00 | 0.00 | 27JUL16 | 01AUG16 | 04AUG15 | 07AUG15 | -249 | 42180* |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 08AUG16 | 09AUG16 | 12AUG15 | 13AUG15 | -251 | 42160, 42180, 42192, 42230, |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 4 | 4 | 0 | 0.00 | 0.00 | 29JUL16 | 03AUG16 | 14AUG15 | 19AUG15 | -243 | 44180* |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 | 44160, 44180, 44192, 44230, |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40902 | VA INSPECT LEVEL B | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 11DEC15 | 17DEC15 | -247 | 40900* |
| 40990 | COMPLETE LEVEL B | 0 | 0 | 0 | 0.00 | 0.00 | 06DEC16 | 05DEC16 | 18DEC15 | 17DEC15 | -246 | 40900*, 40910* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 | 42380* |
| 42902 | VA INSPECT LEVEL 1 | 5 | 5 | 0 | 0.00 | 0.00 | 06DEC16 | 12DEC16 | 11DEC15 | 17DEC15 | -251 | 42900* |
| 42990 | COMPLETE LEVEL 1 | 0 | 0 | 0 | 0.00 | 0.00 | 12DEC16 | 09DEC16 | 18DEC15 | 17DEC15 | -250 | 40990, 42900, 42910* |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 27OCT16 | 28OCT16 | 26OCT15 | 27OCT15 | -256 | 44380* |
| 44902 | VA INSPECT LEVEL 2 | 5 | 5 | 0 | 0.00 | 0.00 | 15DEC16 | 21DEC16 | 11DEC15 | 17DEC15 | -258 | 44900* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64624 | SITE ROCK/GROUND COVER | 10 | 10 | 0 | 0.00 | 0.00 | 17OCT16 | 28OCT16 | 30NOV15 | 11DEC15 | -225 | 64622* |
| 64990 | SITEWORK COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 07NOV16 | 04NOV16 | 18DEC15 | 17DEC15 | -226 | 64522, 64540, 64630, 64652, |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 30640 | CxA (FTP) Solar PV | 5 | 5 | 0 | 0.00 | 0.00 | 20OCT16 | 26OCT16 | 12NOV15 | 18NOV15 | -238 | 30630* |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 4 | 4 | 0 | 0.00 | 0.00 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 35990* |
| 66000 | SUBSTANTIAL COMPLETION | 0 | 0 | 0 | 0.00 | 0.00 | | 08DEC16 | | 02DEC15 | -260 | 64060, 66560*, 68030*, |
| 66722 | CxA (FTP) 530-ATS-E | 2 | 2 | 0 | 0.00 | 0.00 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69230* |
| 66892 | CxA (FTP) A/V | 1 | 1 | 0 | 0.00 | 0.00 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 66880* |
| 66912 | CxA (FTP) DCW | 1 | 1 | 0 | 0.00 | 0.00 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69400* |
| 66914 | CxA (FTP) DHW | 1 | 1 | 0 | 0.00 | 0.00 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69400* |
| 66932 | CxA (FTP) 530-CRP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 | 69500* |
| 66941 | CxA (FTP) 530-AHU-1 | 1 | 1 | 0 | 0.00 | 0.00 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 68928, 69502* |
| 66942 | CxA (FTP) 530-AHU-2 | 1 | 1 | 0 | 0.00 | 0.00 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 68928, 69502* |
| 66943 | CxA (FTP) VAV/CAV | 1 | 1 | 0 | 0.00 | 0.00 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 68928, 69502* |
| 66944 | CxA (FTP) FCU | 1 | 1 | 0 | 0.00 | 0.00 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 68928, 69502* |
| 66945 | CxA (FTP) EF | 1 | 1 | 0 | 0.00 | 0.00 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 68928, 69502* |
| 68010 | START TESTING | 0 | 0 | 0 | 0.00 | 0.00 | 05DEC16 | | 25NOV15 | | -260 | 2142, 44800* |
| 68030 | PREPUNCH LIST | 4 | 4 | 0 | 0.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 30800, 36000, 36010, 36015, |
| 68410 | CxA (FTP) Irrigation | 1 | 1 | 0 | 0.00 | 0.00 | 24OCT16 | 24OCT16 | 17DEC15 | 17DEC15 | -217 | 64620* |
| 68925 | CxA TAB B/C-CHW | 1 | 1 | 0 | 0.00 | 0.00 | 09DEC16 | 09DEC16 | 10DEC15 | 10DEC15 | -255 | 68922* |
| 68926 | CxA TAB B/C-HHW | 1 | 1 | 0 | 0.00 | 0.00 | 09DEC16 | 09DEC16 | 10DEC15 | 10DEC15 | -255 | 68922* |
| 68928 | CxA TAB B/C-AIRSIDE | 2 | 2 | 0 | 0.00 | 0.00 | 09DEC16 | 12DEC16 | 09DEC15 | 10DEC15 | -256 | 68922* |
| 69225 | CxA (FTP) Lighting Control | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 | 69224* |
| 69515 | CxA (FTP) 530-CHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69512*, 69514* |
| 69516 | CxA (FTP) 530-CHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69512*, 69514* |
| 69517 | CxA (FTP) 530-HHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 68925, 68926, 69512*, 69514* |
| 69518 | CxA (FTP) 530-HHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 68925, 68926, 69512*, 69514* |
| 69519 | CxA (FTP) 530-HEX-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 68925, 68926, 69512*, 69514* |
| 69520 | CxA (FTP) 530-HEX-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 68925, 68926, 69512*, 69514* |
| 69540 | BIM COMMISSIONING | 5 | 5 | 0 | 0.00 | 0.00 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 66000* |
| 69700 | VA FINAL INSPECTION | 5 | 5 | 0 | 0.00 | 0.00 | 27DEC16 | 03JAN17 | 18DEC15 | 24DEC15 | -260 | 40902, 42902, 44902, 44990, |
| BASE CONTRACT | | | | | | | | | | | | |
| Subtotal | | 710 | 123 | 41 | 19,882,534.00 | 11,261,689.84 | 13MAR14A | 23DEC16 | 13MAR14A | 24DEC15 | -255 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 22 | 0 | 100 | 17,500.00 | 17,500.00 | 28APR14A | 02FEB15A | 28APR14A | 02FEB15A | | 1010 |
| 1120 | MONTHLY SCHEDULE UPDATES | 200 | 84 | 58 | 15,000.00 | 2,250.00 | 30SEP14A | 28OCT16 | 30SEP14A | 24DEC15 | -216 | 1110* |
| 1130 | CONSTRUCTION PHOTO'S | 200 | 84 | 58 | 14,552.00 | 5,093.20 | 28APR14A | 28OCT16 | 28APR14A | 24DEC15 | -216 | 1010* |
| 1990 | Payment and Performance Bond | 1 | 0 | 100 | 116,163.00 | 116,163.00 | 13MAR14A | 13MAR14A | 13MAR14A | 13MAR14A | | 1000 |
| 2000 | SUB BONDS&INSURANCES | 1 | 0 | 100 | 173,425.00 | 173,425.00 | 13MAR14A | 01JUN15A | 13MAR14A | 01JUN15A | | 1000 |
| MOBILIZATION/START-UP | | | | | | | | | | | | |
| 10000 | HCC MOBILIZATION | 10 | 0 | 100 | 30,783.00 | 30,783.00 | 28APR14A | 09MAY14A | 28APR14A | 09MAY14A | | 1010, 1990 |
| 10002 | SWPP PLAN DEVELOPMENT | 12 | 0 | 100 | 13,200.00 | 13,200.00 | 12MAY14A | 28MAY14A | 12MAY14A | 28MAY14A | | 10000 |
| 10004 | LEED DESIGN | 10 | 4 | 58 | 22,500.00 | 13,050.00 | 31JUL14A | 07JUL16 | 31JUL14A | 24DEC15 | -136 | 10002* |
| 10006 | BIM REQUIREMENTS | 5 | 0 | 100 | 15,000.00 | 15,000.00 | 31JUL14A | 03DEC14A | 31JUL14A | 03DEC14A | | 1000 |
| 10008 | CONSTRUCT FIRE ROAD | 3 | 0 | 100 | 40,000.00 | 40,000.00 | 29MAY14A | 02JUN14A | 29MAY14A | 02JUN14A | | 10000 |
| 10010 | ERROSION CONTROLS | 4 | 0 | 100 | 2,675.00 | 2,675.00 | 11JUL14A | 17JUL14A | 11JUL14A | 17JUL14A | | 2012, 2022, 2104, 10002 |
| 10012 | MAINTAIN ERROSION CONTROLS | 200 | 50 | 75 | 1,605.00 | 1,203.75 | 15JUL14A | 12SEP16 | 15JUL14A | 24DEC15 | -182 | 10010* |
| 10020 | CONSTRUCTION FENCING | 4 | 0 | 100 | 10,433.00 | 10,433.00 | 12MAY14A | 01DEC14A | 12MAY14A | 01DEC14A | | 10000 |
| 10030 | TRANSPLANT & REMOVE TREES | 3 | 3 | 0 | 24,343.00 | 0.00 | 01JUL16 | 06JUL16 | 12OCT15 | 14OCT15 | -184 | 10008*, 10010*, 10020* |
| 10040 | SITE SURVEY | 4 | 1 | 75 | 29,693.00 | 22,269.75 | 12MAY14A | 01JUL16 | 12MAY14A | 04NOV15 | -167 | 10000*, RAIN03 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11000 | SITE UTILITY MOBILIZATION | 4 | 0 | 100 | 20,865.00 | 20,865.00 | 03JUN14A | 06JUN14A | 03JUN14A | 06JUN14A | | 2042, 2052, 10008, 10020 |
| 11010 | SITE POTHOLING | 4 | 0 | 100 | 11,877.00 | 11,877.00 | 04JUN14A | 25SEP14A | 04JUN14A | 25SEP14A | | 2062, 11000* |
| 11020 | RELOCATE EX.4000G SEWER TANK | 5 | 0 | 100 | 32,731.00 | 32,731.00 | 06JUN14A | 07FEB15A | 06JUN14A | 07FEB15A | | 11000 |
| 11030 | DEMO SD @BLDG PAD | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11000, 11010 |
| 11040 | UTIL 10SD355 | 3 | 0 | 100 | 27,981.00 | 27,981.00 | 13NOV14A | 19NOV14A | 13NOV14A | 19NOV14A | | 3824, 11000, 11010 |
| 11050 | UTIL SSMH | 3 | 0 | 100 | 29,960.00 | 29,960.00 | 21OCT14A | 10DEC14A | 21OCT14A | 10DEC14A | | 11040* |
| 11060 | UTIL SEWER TESTING | 1 | 0 | 100 | 2,756.00 | 2,756.00 | 11DEC14A | 12DEC14A | 11DEC14A | 12DEC14A | | 11040, 11050 |
| 11070 | UTIL SS POC | 2 | 0 | 100 | 14,017.00 | 14,017.00 | 13DEC14A | 14DEC14A | 13DEC14A | 14DEC14A | | 11060* |
| 11080 | UTIL EAST SD MAIN 12RCP | 3 | 0 | 100 | 9,336.00 | 9,336.00 | 18NOV14A | 13DEC14A | 18NOV14A | 13DEC14A | | 3104, 3834, 11060, 11070 |
| 11090 | UTIL EAST SDMH | 2 | 0 | 100 | 19,581.00 | 19,581.00 | 20NOV14A | 14DEC14A | 20NOV14A | 14DEC14A | | 11080* |
| 11100 | UTIL EAST SD MAIN TESTS | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 14DEC14A | 15DEC14A | 14DEC14A | 15DEC14A | | 11080, 11090 |
| 11102 | UTIL EAST SD POC | 3 | 0 | 100 | 23,540.00 | 23,540.00 | 18DEC14A | 18DEC14A | 16DEC14A | 18DEC14A | | 11100* |
| 11110 | UTIL 10DIP | 6 | 0 | 100 | 50,418.00 | 50,418.00 | 16JUN14A | 08AUG14A | 16JUN14A | 08AUG14A | | 11040 |
| 11120 | UTIL 6PE GAS | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 28SEP14A | 01OCT14A | 28SEP14A | 01OCT14A | | 3844, 11110 |
| 11130 | UTIL EAST WATER-6DIP | 5 | 0 | 100 | 29,853.00 | 29,853.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11140 | UTIL 6BACKFLOW PRV | 2 | 0 | 100 | 16,425.00 | 16,425.00 | 01JUL14A | 19AUG14A | 01JUL14A | 19AUG14A | | 11102, 11130 |
| 11150 | UTIL EAST WATER-8DIP | 4 | 0 | 100 | 33,384.00 | 33,384.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11160 | UTIL 8DOUBLE DETECTOR | 3 | 0 | 100 | 42,907.00 | 42,907.00 | 30JUN14A | 07SEP14A | 30JUN14A | 07SEP14A | | 11102, 11150 |
| 11170 | UTIL 8BACKFLOW PRV | 2 | 0 | 100 | 14,124.00 | 14,124.00 | 30JUN14A | 09SEP14A | 30JUN14A | 09SEP14A | | 11102, 11150 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 2 | 0 | 100 | 1,070.00 | 1,070.00 | 03JUL14A | 15SEP14A | 03JUL14A | 15SEP14A | | 2092, 11140, 11160, 11170 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 07JUL14A | 12SEP14A | 07JUL14A | 12SEP14A | | 11180 |
| 11200 | UTIL WATER POC | 3 | 0 | 100 | 44,031.00 | 44,031.00 | 20AUG14A | 25SEP14A | 20AUG14A | 25SEP14A | | 11190 |
| 11210 | UTIL 10LINE STOPS | 5 | 0 | 100 | 44,940.00 | 44,940.00 | 20AUG14A | 26AUG14A | 20AUG14A | 26AUG14A | | 11120, 11122, 11140, 11160, |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 5 | 0 | 100 | 43,870.00 | 0.00 | 14MAR16A | 14MAR16A | 14MAR16A | 14MAR16A | | 20152 |
| 11300 | ELE VAULTS ES1.1.1 | 15 | 0 | 100 | 69,978.00 | 69,978.00 | 22OCT14A | 13NOV14A | 22OCT14A | 13NOV14A | | 2042, 2052, 2072, 3384, |
| 11310 | ELE PRIMARY DUCT BANKS | 12 | 0 | 100 | 77,040.00 | 77,040.00 | 30SEP14A | 10JUN16A | 30SEP14A | 10JUN16A | | 3564, 11300, 72030* |
| 11320 | ELE SECONDARY DUCT BANKS | 10 | 2 | 84 | 119,840.00 | 100,905.28 | 30SEP14A | 18JUL16 | 30SEP14A | 28SEP15 | -204 | 3564, 11300, 72030* |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 8 | 8 | 0 | 44,940.00 | 0.00 | 15JUL16 | 26JUL16 | 28SEP15 | 07OCT15 | -203 | 11310* |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 7 | 7 | 0 | 94,695.00 | 0.00 | 19JUL16 | 27JUL16 | 29SEP15 | 07OCT15 | -204 | 11300, 11310, 11320* |
| 11500 | DEMO REMAINING UTILITIES | 2 | 0 | 100 | 3,884.00 | 3,884.00 | 27AUG14A | 29SEP14A | 27AUG14A | 29SEP14A | | 11200, 11202, 11210, 11890, |
| 11510 | TEMP POWER TO AQUATICS | 10 | 8 | 19 | 42,800.00 | 7,960.80 | 30SEP14A | 26JUL16 | 30SEP14A | 10SEP15 | -222 | 1000, 72030* |
| 11600 | ELE TELEPHONE DUCT BANKS | 6 | 3 | 45 | 34,240.00 | 15,408.00 | 30SEP14A | 06JUL16 | 30SEP14A | 18SEP15 | -202 | 11300* |
| 11610 | ELE TRANSFORMERS E&N | 5 | 5 | 0 | 20,330.00 | 0.00 | 07JUL16 | 13JUL16 | 21SEP15 | 25SEP15 | -202 | 3424, 11600* |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 5 | 5 | 0 | 108,070.00 | 0.00 | 01AUG16 | 05AUG16 | 01OCT15 | 07OCT15 | -211 | 11612* |
| 11700 | MECHANICAL VAULT | 20 | 20 | 0 | 246,100.00 | 0.00 | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 | 11500, 25100, 72030* |
| 11710 | MECH SITE UTILITY PIPING | 15 | 15 | 0 | 130,540.00 | 0.00 | 12AUG16 | 01SEP16 | 24SEP15 | 14OCT15 | -225 | 3854, 4000, 11700* |
| 11800 | UTIL FW 8DIP | 2 | 0 | 100 | 8,667.00 | 8,667.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11810 | UTIL FW 6DIP | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 1 | 0 | 100 | 13,910.00 | 13,910.00 | 06AUG14A | 19AUG14A | 06AUG14A | 19AUG14A | | 11800, 11810 |
| 11830 | UTIL FW 2SCH80 FW | 1 | 0 | 100 | 2,782.00 | 2,782.00 | 02AUG14A | 17AUG14A | 02AUG14A | 17AUG14A | | 11820 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 1 | 0 | 100 | 7,206.00 | 7,206.00 | 08AUG14A | 11AUG14A | 08AUG14A | 11AUG14A | | 11830 |
| 11850 | UTIL FW FDC | 1 | 0 | 100 | 10,272.00 | 10,272.00 | 11AUG14A | 12AUG14A | 11AUG14A | 12AUG14A | | 11840 |
| 11860 | UTIL FW PIV | 1 | 0 | 100 | 1,231.00 | 1,231.00 | 24JUN14A | 17AUG14A | 24JUN14A | 17AUG14A | | 11850 |
| 11870 | UTIL FW BACTERIA TEST | 1 | 0 | 100 | 963.00 | 963.00 | 25JUN14A | 14AUG14A | 25JUN14A | 14AUG14A | | 11860 |
| 11880 | UTIL FW PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 26JUN14A | 14AUG14A | 26JUN14A | 14AUG14A | | 11870 |
| 11890 | UTIL FW WATER POC-HOT TAP | 1 | 0 | 100 | 9,630.00 | 9,630.00 | 14AUG14A | 15AUG14A | 14AUG14A | 15AUG14A | | 11880 |
| 11900 | UTIL 4SDR35 | 2 | 0 | 100 | 3,157.00 | 3,157.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11800, 11810 |
| 11910 | UTIL SS CHECK VALVE | 1 | 0 | 100 | 3,478.00 | 3,478.00 | 08NOV14A | 09NOV14A | 08NOV14A | 09NOV14A | | 11900 |
| 11920 | UTIL SS POC | 1 | 0 | 100 | 1,498.00 | 1,498.00 | 11NOV14A | 12NOV14A | 11NOV14A | 12NOV14A | | 11910 |
| 64060 | SITE UTILITY DEMOBILIZATION | 3 | 0 | 90 | 20,865.00 | 18,778.50 | 27APR15A | 30JUN16 | 27APR15A | 02DEC15 | -148 | 11920* |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 5 | 0 | 100 | 61,478.00 | 61,478.00 | 07DEC15A | 08MAR16A | 07DEC15A | 08MAR16A | | 2042, 2052, 10020, 11510* |
| 11410 | DEMO EX.LOBBY | 10 | 0 | 100 | 134,623.00 | 134,623.00 | 03MAR16A | 24MAR16A | 03MAR16A | 24MAR16A | | 2032, 11400*, 11405, RAIN03 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 7 | 0 | 100 | 506,257.00 | 506,257.00 | 29AUG14A | 21MAR15A | 29AUG14A | 21MAR15A | | 2122, 2132, 3744, 10010, |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 6 | 0 | 100 | 249,516.00 | 249,516.00 | 22MAR15A | 20MAY15A | 22MAR15A | 20MAY15A | | 11520 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 7 | 0 | 100 | 176,274.00 | 176,274.00 | 20APR15A | 24APR15A | 20APR15A | 24APR15A | | 3714, 3724, 3734, 11030, |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 9 | 0 | 100 | 335,525.00 | 335,525.00 | 25APR15A | 20MAY15A | 25APR15A | 20MAY15A | | 11530 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 27 | 0 | 100 | 28,634.00 | 28,634.00 | 17JUL14A | 20MAY15A | 17JUL14A | 20MAY15A | | 11520* |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 7 | 0 | 100 | 165,057.00 | 165,057.00 | 05MAR15A | 24APR15A | 05MAR15A | 24APR15A | | 11532 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 3 | 0 | 100 | 82,528.00 | 82,528.00 | 25JUL14A | 28JUL15A | 25JUL14A | 28JUL15A | | 11540 |
| FOUNDATIONS | | | | | | | | | | | | |
| 20100 | L/O & SET CONTROL (0-60%) ** | 2 | 0 | 100 | 3,210.00 | 3,210.00 | 28MAY15A | 28MAY15A | 28MAY15A | 28MAY15A | | 11532 |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2 | 0 | 100 | 2,140.00 | 2,140.00 | 29MAY15A | 29MAY15A | 29MAY15A | 29MAY15A | | 11534, 20100 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 3 | 0 | 100 | 6,420.00 | 6,420.00 | 03JUN15A | 05JUN15A | 03JUN15A | 05JUN15A | | 20100* |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 4 | 0 | 100 | 25,680.00 | 25,680.00 | 08JUN15A | 03SEP15A | 08JUN15A | 03SEP15A | | 20110 |
| 20120 | ELEVATOR CASINGS | 4 | 0 | 100 | 56,025.00 | 56,025.00 | 31AUG15A | 21APR16A | 31AUG15A | 21APR16A | | 20110* |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 5 | 0 | 100 | 38,520.00 | 38,520.00 | 15JUN15A | 19JUN15A | 15JUN15A | 19JUN15A | | 2084, 20110 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 5 | 0 | 100 | 20,330.00 | 20,330.00 | 23JUN15A | 15SEP15A | 23JUN15A | 15SEP15A | | 20102, 20112, 20130 |
| 20140 | RAT & PROTECTION SLABS | 5 | 0 | 100 | 32,100.00 | 32,100.00 | 25JUN15A | 07JUL15A | 25JUN15A | 07JUL15A | | 20112 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29JUN15A | 30JUL15A | 29JUN15A | 30JUL15A | | 20112 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 20AUG15A | 02JUL15A | 20AUG15A | | 20110 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 20AUG15A | 09JUL15A | 20AUG15A | | 20112, 20150 |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 09SEP15A | 09JUL15A | 09SEP15A | | 20152 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 2164, 20112, 20150 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20120, 20132, 20140, 20142, |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 2 | 0 | 100 | 103,790.00 | 103,790.00 | 16JUL15A | 14SEP15A | 16JUL15A | 14SEP15A | | 20154, 20162 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 21JUL15A | 21JUL15A | 21JUL15A | 21JUL15A | | 2154, 20160 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 28JUL15A | 16SEP15A | 28JUL15A | 16SEP15A | | 20162, 20170 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 15 | 0 | 100 | 248,240.00 | 248,240.00 | 05AUG15A | 29SEP15A | 05AUG15A | 29SEP15A | | 2174, 20170 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 14AUG15A | 29SEP15A | 14AUG15A | 29SEP15A | | 20172, 20180 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 17SEP15A | 30OCT15A | 17SEP15A | 30OCT15A | | 20164, 20172, 20182 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 21AUG15A | 28SEP15A | 21AUG15A | 28SEP15A | | 20190 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 28AUG15A | 29SEP15A | 28AUG15A | 29SEP15A | | 20192, 20200 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 02OCT15A | 06OCT15A | 02OCT15A | 06OCT15A | | 20193 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 10 | 0 | 100 | 70,620.00 | 70,620.00 | 04AUG15A | 18FEB16A | 04AUG15A | 18FEB16A | | 4010, 20170 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 5 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20210, 25130, RAIN03* |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20202, 20204, 20230, 40144 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 2344, 2354, 20200 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20202, 20240 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 09SEP15A | 02JUL15A | 09SEP15A | | 20204, 20242 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20240* |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20242*, 20250 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20244, 20252 |
| 20260 | BACKFILL FNDS (0-33%) ** | 4 | 0 | 100 | 63,091.00 | 63,091.00 | 30SEP14A | 26MAY16A | 30SEP14A | 26MAY16A | | 20240, 20250 |
| 20262 | BACKFILL FNDS (33-66%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 26MAY16A | 27APR16A | 26MAY16A | | 20242, 20252, 20260 |
| 20264 | BACKFILL FNDS (66-100%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 28JUN16A | 27APR16A | 28JUN16A | | 20232, 20244, 20254, 20262 |
| STRUCTURE | | | | | | | | | | | | |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 6 | 0 | 100 | 216,887.00 | 216,887.00 | 13OCT15A | 11NOV15A | 13OCT15A | 11NOV15A | | 2224, 2236, 2244, 20204 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 4 | 0 | 100 | 107,000.00 | 107,000.00 | 31JUL14A | 26APR15A | 31JUL14A | 26APR15A | | 2220* |
| 25120 | LAYOUT DECK LEV-1 | 2 | 0 | 100 | 53,500.00 | 53,500.00 | 20OCT15A | 30OCT15A | 20OCT15A | 30OCT15A | | 2254, 25100 |
| 25130 | SET DECKING LEV-1 | 7 | 0 | 100 | 100,580.00 | 100,580.00 | 28OCT15A | 18FEB16A | 28OCT15A | 18FEB16A | | 25120 |
| 25140 | ERECT STAIRS | 5 | 0 | 100 | 37,450.00 | 37,450.00 | 11NOV15A | 09DEC15A | 11NOV15A | 09DEC15A | | 2284, 25130 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 11 | 0 | 100 | 329,261.00 | 329,261.00 | 13OCT15A | 04DEC15A | 13OCT15A | 04DEC15A | | 2234, 2236, 25100 |
| 25210 | DETAIL STR.STEEL LEV-2 | 4 | 0 | 100 | 160,500.00 | 160,500.00 | 30APR15A | 05MAY15A | 30APR15A | 05MAY15A | | 25110 |
| 25220 | LAYOUT DECK LEV-2 | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 21OCT15A | 20NOV15A | 21OCT15A | 20NOV15A | | 25200 |
| 25230 | SET DECKING LEV-2 | 8 | 0 | 100 | 150,870.00 | 150,870.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25130, 25220 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 6 | 0 | 100 | 413,020.00 | 413,020.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25200 |
| 25310 | DETAIL STR.STEEL ROOF | 4 | 0 | 100 | 89,880.00 | 89,880.00 | 06MAY15A | 11MAY15A | 06MAY15A | 11MAY15A | | 25210 |
| 25320 | LAYOUT DECK ROOF | 2 | 0 | 100 | 44,940.00 | 44,940.00 | 09NOV15A | 29DEC15A | 09NOV15A | 29DEC15A | | 25300 |
| 25330 | SET DECKING ROOF | 5 | 0 | 100 | 83,460.00 | 83,460.00 | 09NOV15A | 14DEC15A | 09NOV15A | 14DEC15A | | 25140, 25230, 25320 |
| 25410 | FORM & REBAR SOMD LEV-1 | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29DEC15A | 21JAN16A | 29DEC15A | 21JAN16A | | 25230 |
| 25412 | PLACE & POUR SOMD LEV-1 | 1 | 0 | 100 | 85,600.00 | 85,600.00 | 21JAN16A | 21JAN16A | 21JAN16A | 21JAN16A | | 25410 |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23OCT15A | 12NOV15A | 23OCT15A | 12NOV15A | | 2484, 2894, 25330 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 12NOV15A | 15NOV15A | 12NOV15A | 15NOV15A | | 25420 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 2 | 0 | 100 | 9,095.00 | 9,095.00 | 09MAR16A | 19MAY16A | 09MAR16A | 19MAY16A | | 4020*, 25330 |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 2 | 0 | 100 | 6,848.00 | 6,848.00 | 10MAR16A | 03MAY16A | 10MAR16A | 03MAY16A | | 25430* |
| 25440 | FORM & REBAR SOMD LEV-2 | 4 | 0 | 100 | 26,750.00 | 26,750.00 | 10DEC15A | 01APR16A | 10DEC15A | 01APR16A | | 25330, 25410 |
| 25442 | PLACE & POUR SOMD LEV-2 | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 18DEC15A | 18DEC15A | 18DEC15A | 18DEC15A | | 25412, 25420, 25440 |
| 25450 | FORM & REBAR SOMD ROOF | 3 | 0 | 100 | 26,750.00 | 26,750.00 | 21DEC15A | 21JAN16A | 21DEC15A | 21JAN16A | | 25440, RAIN01* |
| 25452 | PLACE & POUR SOMD ROOF | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 21JAN15A | 21JAN16A | 21JAN15A | 21JAN16A | | 25422, 25442, 25450, |
| 25460 | RIGID INSULATION ROOF (RFI ) | 2 | 0 | 100 | 384,130.00 | 384,130.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 2194*, 25454 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 6 | 0 | 100 | 53,500.00 | 53,500.00 | 28DEC15A | 12JAN16A | 28DEC15A | 12JAN16A | | 25330, 25410 |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 10 | 0 | 100 | 107,000.00 | 107,000.00 | 28DEC15A | 18FEB16A | 28DEC15A | 18FEB16A | | 25454, 25470 |
| 25490 | FORM/REBAR&POUR STAIRS | 6 | 3 | 50 | 60,990.00 | 30,495.00 | 07OCT15A | 06JUL16 | 07OCT15A | 20JUL15 | -245 | 25454*, 25470* |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 5 | 0 | 100 | 40,000.00 | 40,000.00 | 18MAR16A | 16APR16A | 18MAR16A | 16APR16A | | 20210, 25130 |
| ROOF | | | | | | | | | | | | |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 4 | 4 | 0 | 63,879.00 | 0.00 | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 | 2434*, 25460 |
| 30120 | 3-PLY SBS/BUR MAIN RF | 14 | 14 | 0 | 48,591.00 | 0.00 | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 | 25480, 30110* |
| 30140 | WATER TEST/PUNCH MAIN RF | 2 | 2 | 0 | 1,605.00 | 0.00 | 11AUG16 | 12AUG16 | 10NOV15 | 11NOV15 | -191 | 30120* |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 3 | 3 | 0 | 170,130.00 | 0.00 | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 | 2444, 30110* |
| 30220 | RIGID INSULATION VEG.2FL RF | 6 | 0 | 100 | 14,766.00 | 14,766.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30210* |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 6 | 6 | 0 | 14,766.00 | 0.00 | 27JUL16 | 03AUG16 | 18AUG15 | 25AUG15 | -239 | 30220* |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 3 | 3 | 0 | 7,062.00 | 0.00 | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 | 30120*, 30230 |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 3 | 3 | 0 | 51,360.00 | 0.00 | 27JUL16 | 29JUL16 | 28OCT15 | 30OCT15 | -189 | 30210* |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 8 | 8 | 0 | 25,119.00 | 0.00 | 16AUG16 | 25AUG16 | 02NOV15 | 11NOV15 | -200 | 30240*, 30310 |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 4 | 4 | 0 | 803.00 | 0.00 | 11AUG16 | 16AUG16 | 20AUG15 | 25AUG15 | -248 | 2474, 30120* |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 2 | 2 | 0 | 85,386.00 | 0.00 | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 | 2454, 25432, 30240* |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3 | 3 | 0 | 3,210.00 | 0.00 | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 | 30140, 30320*, 30330*, 30430 |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 4 | 4 | 0 | 85,386.00 | 0.00 | 31AUG16 | 06SEP16 | 17NOV15 | 20NOV15 | -200 | 2464, 30440* |
| 30470 | EXP.JONT COVERS RF | 6 | 6 | 0 | 25,209.00 | 0.00 | 31AUG16 | 08SEP16 | 17NOV15 | 24NOV15 | -200 | 2524, 30450* |

Start Date 11MAR14
Finish Date 03JAN17
Data Date 01JUL16
Run Date 05JUL16 12:30

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC
VAMC PALO ALTO REC THERAPY BLDG
01 GANT OVERALL BY AREA

Sheet 1 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 003979 |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 30510 | FRP EQUIP PADS MAIN RF | 5 | 5 | 0 | 53,500.00 | 0.00 | 22JUL16 | 28JUL16 | 14OCT15 | 20OCT15 | -196 | 30110* |
| 30520 | SET AHU UNITS MAIN RF | 4 | 0 | 100 | 374,500.00 | 374,500.00 | 03MAR16A | 25MAY16A | 03MAR16A | 25MAY16A | | 3164, 3264, 3304, 3314, |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 5 | 1 | 75 | 6,420.00 | 4,815.00 | 17MAR16A | 29AUG16 | 17MAR16A | 27OCT15 | -213 | 2494, 30520* |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 2 | 2 | 0 | 5,350.00 | 0.00 | 02SEP16 | 06SEP16 | 26OCT15 | 27OCT15 | -218 | 4100, 11710*, 30520 |
| 30550 | PV SYSTEM RACKING MAIN RF | 15 | 15 | 0 | 97,370.00 | 0.00 | 31AUG16 | 21SEP16 | 16SEP15 | 06OCT15 | -244 | 3494*, 30120 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 5 | 5 | 0 | 32,100.00 | 0.00 | 22SEP16 | 28SEP16 | 21OCT15 | 27OCT15 | -234 | 30520, 30550* |
| 30570 | ELE BRANCH WIRING MAIN RF | 6 | 6 | 0 | 19,795.00 | 0.00 | 29SEP16 | 06OCT16 | 28OCT15 | 04NOV15 | -234 | 30530, 30540, 30560* |
| 30610 | PV PANELS MAIN RF | 15 | 15 | 0 | 108,620.00 | 0.00 | 31AUG16 | 21SEP16 | 16SEP15 | 06OCT15 | -244 | 30550* |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 15 | 15 | 0 | 33,170.00 | 0.00 | 22SEP16 | 12OCT16 | 07OCT15 | 27OCT15 | -244 | 30550*, 30610* |
| 30630 | TEST PV SYSTEM MAIN RF | 5 | 5 | 0 | 6,420.00 | 0.00 | 13OCT16 | 19OCT16 | 05NOV15 | 11NOV15 | -238 | 30570, 30620* |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 10 | 10 | 0 | 37,450.00 | 0.00 | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 | 2274, 30530, 30540, 30620* |
| 30710 | EXT.GRATINGS MAIN RF | 10 | 10 | 0 | 803.00 | 0.00 | 27OCT16 | 09NOV16 | 11NOV15 | 24NOV15 | -244 | 30700* |
| 30720 | EXT.RAILINGS MAIN RF | 10 | 10 | 0 | 1,338.00 | 0.00 | 27OCT16 | 09NOV16 | 11NOV15 | 24NOV15 | -244 | 2304, 30710* |
| ENCLOSURE | | | | | | | | | | | | |
| 35110 | EXT.WALL FRAMING WEST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 06JUN16A | 24JUN16A | 06JUN16A | 24JUN16A | | 2264, 25454 |
| 35120 | EXT.WALL FRAMING NORTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 08JUN16A | 24JUN16A | 08JUN16A | 24JUN16A | | 35110 |
| 35130 | EXT.WALL FRAMING EAST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 13JUN16A | 23JUN16A | 13JUN16A | 23JUN16A | | 35120 |
| 35140 | EXT.WALL FRAMING SOUTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 15JUN16A | 23JUN16A | 15JUN16A | 23JUN16A | | 35130 |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | 2 | 2 | 0 | 0.00 | 0.00 | 01JUL16 | 05JUL16 | 25JUN15 | 26JUN15 | -259 | 35110* |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | 2 | 2 | 0 | 0.00 | 0.00 | 01JUL16 | 05JUL16 | 06JUL15 | 07JUL15 | -253 | 35120* |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | 2 | 2 | 0 | 0.00 | 0.00 | 01JUL16 | 05JUL16 | 22JUL15 | 23JUL15 | -241 | 35130* |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | 2 | 2 | 0 | 0.00 | 0.00 | 01JUL16 | 05JUL16 | 30JUL15 | 31JUL15 | -235 | 35140* |
| 35210 | MOD.SHEET AIR BARRIER WEST | 4 | 4 | 0 | 24,117.00 | 0.00 | 06JUL16 | 11JUL16 | 29JUN15 | 02JUL15 | -259 | 2364, 2374, 2394*, 35110, |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 6 | 6 | 0 | 24,117.00 | 0.00 | 12JUL16 | 19JUL16 | 08JUL15 | 15JUL15 | -257 | 35120, 35160, 35210* |
| 35230 | MOD.SHEET AIR BARRIER EAST | 4 | 4 | 0 | 24,117.00 | 0.00 | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 | 35130, 35170, 35220* |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 6 | 6 | 0 | 24,117.00 | 0.00 | 26JUL16 | 02AUG16 | 03AUG15 | 10AUG15 | -249 | 35140, 35180, 35230* |
| 35310 | TRESPA WALL PANELS WEST | 8 | 8 | 0 | 173,543.00 | 0.00 | 13JUL16 | 22JUL16 | 06JUL15 | 15JUL15 | -260 | 4200*, 35210 |
| 35320 | TRESPA WALL PANELS NORTH | 10 | 10 | 0 | 173,544.00 | 0.00 | 25JUL16 | 05AUG16 | 16JUL15 | 29JUL15 | -260 | 35220, 35310* |
| 35330 | TRESPA WALL PANELS EAST | 8 | 8 | 0 | 173,543.00 | 0.00 | 08AUG16 | 17AUG16 | 30JUL15 | 10AUG15 | -260 | 35230, 35320* |
| 35340 | TRESPA WALL PANELS SOUTH | 10 | 10 | 0 | 173,544.00 | 0.00 | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 | 3902, 35240, 35330* |
| 35410 | CURTAINWALL FRAMING WEST | 6 | 6 | 0 | 84,497.00 | 0.00 | 25JUL16 | 01AUG16 | 16JUL15 | 23JUL15 | -260 | 2614*, 35210 |
| 35420 | CURTAINWALL FRAMING NORTH | 8 | 8 | 0 | 84,497.00 | 0.00 | 02AUG16 | 11AUG16 | 24JUL15 | 04AUG15 | -260 | 35220, 35410* |
| 35430 | CURTAINWALL FRAMING EAST | 6 | 6 | 0 | 84,497.00 | 0.00 | 12AUG16 | 19AUG16 | 05AUG15 | 12AUG15 | -260 | 35230, 35420* |
| 35440 | CURTAINWALL FRAMING SOUTH | 8 | 8 | 0 | 84,497.00 | 0.00 | 22AUG16 | 31AUG16 | 13AUG15 | 24AUG15 | -260 | 35240, 35430* |
| 35510 | EXT.GLAZING/WINDOWS WEST | 6 | 6 | 0 | 37,204.00 | 0.00 | 02AUG16 | 09AUG16 | 28JUL15 | 04AUG15 | -258 | 35310, 35410* |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 8 | 8 | 0 | 37,204.00 | 0.00 | 12AUG16 | 23AUG16 | 05AUG15 | 14AUG15 | -260 | 35320, 35420*, 35510 |
| 35530 | EXT.GLAZING/WINDOWS EAST | 6 | 6 | 0 | 37,204.00 | 0.00 | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 | 35330, 35430, 35520* |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 8 | 8 | 0 | 37,204.00 | 0.00 | 01SEP16 | 13SEP16 | 25AUG15 | 03SEP15 | -260 | 35340*, 35440*, 35530* |
| 35610 | ALUM SOFFIT PANELS WEST | 2 | 2 | 0 | 35,460.00 | 0.00 | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 | 2414, 2504, 35510* |
| 35620 | ALUM SOFFIT PANELS NORTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 24AUG16 | 29AUG16 | 22OCT15 | 27OCT15 | -213 | 35520*, 35610 |
| 35630 | ALUM SOFFIT PANELS EAST | 2 | 2 | 0 | 35,460.00 | 0.00 | 01SEP16 | 02SEP16 | 03NOV15 | 04NOV15 | -211 | 35530*, 35620 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 14SEP16 | 19SEP16 | 05NOV15 | 10NOV15 | -217 | 35540*, 35630 |
| 35710 | EXT.COPING&FLASHINGS WEST | 4 | 4 | 0 | 13,910.00 | 0.00 | 10AUG16 | 15AUG16 | 08OCT15 | 13OCT15 | -213 | 2514, 35510* |
| 35720 | EXT.COPING&FLASHINGS NORTH | 8 | 8 | 0 | 13,910.00 | 0.00 | 24AUG16 | 02SEP16 | 14OCT15 | 23OCT15 | -219 | 35520*, 35710 |
| 35730 | EXT.COPING&FLASHINGS EAST | 4 | 4 | 0 | 13,910.00 | 0.00 | 06SEP16 | 09SEP16 | 26OCT15 | 29OCT15 | -219 | 35530, 35720* |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 8 | 8 | 0 | 13,910.00 | 0.00 | 14SEP16 | 23SEP16 | 30OCT15 | 10NOV15 | -221 | 35540*, 35730 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 4 | 4 | 0 | 5,617.00 | 0.00 | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 | 2544, 35610, 35710* |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 6 | 6 | 0 | 5,618.00 | 0.00 | 06SEP16 | 13SEP16 | 28OCT15 | 04NOV15 | -217 | 35620, 35720*, 35810 |
| 35830 | EXT.SEALANTS&CAULKING EAST | 4 | 4 | 0 | 5,617.00 | 0.00 | 14SEP16 | 19SEP16 | 05NOV15 | 10NOV15 | -217 | 35630, 35730, 35820* |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 6 | 6 | 0 | 5,618.00 | 0.00 | 26SEP16 | 03OCT16 | 11NOV15 | 18NOV15 | -221 | 35640, 35740*, 35830 |
| 35920 | EXT.ALUM GRATINGS | 12 | 12 | 0 | 7,865.00 | 0.00 | 01SEP16 | 19SEP16 | 22OCT15 | 06NOV15 | -219 | 35440* |
| 35930 | EXT.ORAMENTAL RAILINGS | 8 | 8 | 0 | 56,710.00 | 0.00 | 20SEP16 | 29SEP16 | 09NOV15 | 18NOV15 | -219 | 35920* |
| 35940 | ALUM ENTRANCES&STOREFRONT | 8 | 8 | 0 | 84,017.00 | 0.00 | 01SEP16 | 13SEP16 | 09NOV15 | 18NOV15 | -207 | 2604, 35340*, 35440* |
| 35950 | STANDING SEAM ROOF | 8 | 8 | 0 | 38,048.00 | 0.00 | 14SEP16 | 23SEP16 | 09NOV15 | 18NOV15 | -215 | 2404, 35340, 35540* |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 4054 | MOS SWITCHGEAR | 2 | 0 | 100 | 124,227.00 | 124,227.00 | 21MAR16A | 21MAR16A | 21MAR16A | 21MAR16A | | |
| 20220 | FEEDER CONDUIT LEV-B | 6 | 0 | 100 | 19,260.00 | 19,260.00 | 14MAR16A | 21APR16A | 14MAR16A | 21APR16A | | 11290, 40006 |
| 40006 | INSTALL TOP TRACK LEVEL B | 2 | 0 | 100 | 5,970.00 | 5,970.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 40010 |
| 40010 | LAYOUT PARTITIONS LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 20232 |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 4 | 1 | 85 | 28,355.00 | 24,101.75 | 28APR16A | 01JUL16 | 28APR16A | 15JUL15 | -246 | 40006*, 40010* |
| 40054 | MOBILIZE PLUMBING LEVEL B | 2 | 0 | 100 | 6,420.00 | 6,420.00 | 02FEB16A | 18FEB16A | 02FEB16A | 18FEB16A | | 2984, 3024 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 22APR16A | 26MAY16A | 22APR16A | 26MAY16A | | 4030, 40006, 40054 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 27APR16A | 08JUN16A | 27APR16A | 08JUN16A | | 4030, 40010, 40056 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1 | 0 | 90 | 1,605.00 | 1,444.50 | 08JUN16A | 08JUL16 | 08JUN16A | 21AUG15 | -223 | 3054, 4060*, 40058 |
| 40061 | PLB EQUIPMENT LEVEL B | 5 | 0 | 100 | 24,940.00 | 24,940.00 | 21APR16A | 29APR16A | 21APR16A | 29APR16A | | 3154, 4040*, 4053, 4055, |
| 40062 | PLB PIPE TESTING LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 15JUN16A | 27JUN16A | 15JUN16A | 27JUN16A | | 40060* |
| 40063 | MOBILIZE HVAC LEVEL B | 2 | 0 | 100 | 9,630.00 | 9,630.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 12JAN16A | 12JAN16A | 12JAN16A | 12JAN16A | | 3254*, 40006, 40063 |
| 40065 | DUCTWORK MAINS LEVEL B | 8 | 0 | 98 | 33,097.00 | 32,435.06 | 25APR16A | 08JUL16 | 25APR16A | 15JUL15 | -250 | 40010, 40064* |
| 40070 | DUCTWORK BRANCHES LEVEL B | 7 | 0 | 98 | 33,096.00 | 32,434.08 | 25APR16A | 08JUL16 | 25APR16A | 15JUL15 | -250 | 40020, 40058, 40065* |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 4 | 1 | 80 | 12,712.00 | 10,169.60 | 27APR16A | 11JUL16 | 27APR16A | 07AUG15 | -234 | 40070* |
| 40090 | HANG VAV UNITS LEVEL B | 4 | 0 | 100 | 7,490.00 | 7,490.00 | 20APR16A | 18MAY16A | 20APR16A | 18MAY16A | | 3274*, 40070 |
| 40091 | FAN COIL UNITS LEVEL B | 15 | 0 | 100 | 25,680.00 | 25,680.00 | 19MAY16A | 22JUN16A | 19MAY16A | 22JUN16A | | 40090* |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 40070, 40080* |
| 40100 | DUCT INSULATION LEVEL B | 10 | 10 | 0 | 14,713.00 | 0.00 | 08AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 | 40090*, 40091*, 40092 |
| 40102 | PLB O/H INSULATION LEVEL B | 4 | 4 | 0 | 6,420.00 | 0.00 | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 | 3064, 4130, 40062, 40100* |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 4 | 0 | 100 | 6,420.00 | 6,420.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 1 | 0 | 100 | 535.00 | 535.00 | 20APR16A | 27JUN16A | 20APR16A | 27JUN16A | | 40006, 40103 |
| 40105 | MEC PIPING LEVEL B | 10 | 2 | 80 | 37,450.00 | 29,960.00 | 24APR16A | 12JUL16 | 24APR16A | 14JUL15 | -253 | 4050*, 40010, 40104 |
| 40108 | MEC EQ MEC RM LEVEL B | 5 | 1 | 80 | 27,450.00 | 21,960.00 | 03MAY16A | 13JUL16 | 03MAY16A | 15JUL15 | -253 | 3164, 4053, 4055, 4056, 4080, |
| 40110 | MEC PIPING MEC RM LEVEL B | 10 | 9 | 10 | 64,200.00 | 6,420.00 | 10MAY16A | 26JUL16 | 10MAY16A | 28JUL15 | -253 | 4090, 40070, 40108* |
| 40112 | MEC PIPE TESTING LEVEL B | 2 | 2 | 0 | 1,605.00 | 0.00 | 27JUL16 | 28JUL16 | 26AUG15 | 27AUG15 | -233 | 40110* |
| 40120 | MEC PIPE INSULATION LEVEL B | 10 | 10 | 0 | 19,260.00 | 0.00 | 26AUG16 | 09SEP16 | 28AUG15 | 11SEP15 | -253 | 4140, 40102*, 40112 |
| 40128 | MOBILIZE CONTROLS LEVEL B | 2 | 0 | 100 | 17,675.00 | 17,675.00 | 27APR16A | 27APR16A | 27APR16A | 27APR16A | | 3194*, 40105 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 8 | 0 | 95 | 121,955.00 | 115,857.25 | 27APR16A | 26JUL16 | 27APR16A | 05OCT15 | -205 | 40110*, 40128 |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 4 | 0 | 95 | 16,050.00 | 15,247.50 | 10MAY16A | 28JUL16 | 10MAY16A | 05OCT15 | -207 | 3244, 40112*, 40130 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 10 | 2 | 80 | 24,200.00 | 19,360.00 | 19APR16A | 21JUL16 | 19APR16A | 20JUL15 | -256 | 3334, 3374, 3554*, 20220, |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 2 | 0 | 100 | 28,795.00 | 28,795.00 | 25APR16A | 25APR16A | 25APR16A | 25APR16A | | 3004, 3014, 40010 |
| 40160 | R/I SPRINKLER PPG LEVEL B | 8 | 1 | 93 | 20,004.00 | 18,603.72 | 25APR16A | 01JUL16 | 25APR16A | 28JUL15 | -237 | 40158* |
| 40180 | FRAME PARTITIONS LEVEL B | 12 | 1 | 95 | 68,052.00 | 64,649.40 | 28APR16A | 22JUL16 | 28APR16A | 21JUL15 | -256 | 2664, 25412, 25490, 40070, |
| 40190 | IN-WALL BLOCKING LEVEL B | 4 | 0 | 95 | 2,408.00 | 2,287.60 | 18MAY16A | 21JUL16 | 18MAY16A | 24JUL15 | -252 | 2314, 40180* |
| 40200 | THERMAL INSULATION LEVEL B | 4 | 4 | 0 | 35,698.00 | 0.00 | 01AUG16 | 04AUG16 | 27JUL15 | 30JUL15 | -258 | 2384*, 2794, 40190, 40192 |
| 40230 | SET HM FRAMES LEVEL B | 3 | 3 | 0 | 5,347.00 | 0.00 | 22JUL16 | 26JUL16 | 24JUL15 | 28JUL15 | -253 | 2564, 40180* |
| 40250 | ELE SET SWITCHGEAR | 2 | 2 | 0 | 13,803.00 | 0.00 | 22JUL16 | 25JUL16 | 01SEP15 | 02SEP15 | -226 | 3434, 40180* |
| 40252 | ELE INSTALL SWITCHGEAR | 10 | 10 | 0 | 29,960.00 | 0.00 | 26JUL16 | 08AUG16 | 03SEP15 | 17SEP15 | -226 | 3454, 40250* |
| 40254 | ELE AUTO TRANSFER SWITCH | 2 | 2 | 0 | 41,088.00 | 0.00 | 31AUG16 | 01SEP16 | 06OCT15 | 07OCT15 | -230 | 3504*, 40252 |
| 40272 | ELE PANELS LEVEL B | 4 | 3 | 25 | 10,700.00 | 2,675.00 | 20APR16A | 26JUL16 | 20APR16A | 28JUL15 | -253 | 40180* |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 8 | 4 | 50 | 39,590.00 | 19,795.00 | 14MAR16A | 27JUL16 | 14MAR16A | 28JUL15 | -254 | 3534, 40180* |
| 40280 | ELE FEEDER WIRE LEVEL B | 4 | 4 | 0 | 12,519.00 | 0.00 | 09AUG16 | 12AUG16 | 18SEP15 | 23SEP15 | -226 | 40252*, 40272 |
| 40290 | ELE BRANCH WIRING LEVEL B | 10 | 10 | 0 | 20,330.00 | 0.00 | 15AUG16 | 26AUG16 | 24SEP15 | 07OCT15 | -226 | 3344, 40280* |
| 40294 | ELE DATA WIRING LEVEL B | 3 | 3 | 0 | 21,400.00 | 0.00 | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 | 3584, 3594, 3604, 3614, |
| 40295 | ELE F.A. WIRING LEVEL B | 4 | 4 | 0 | 6,420.00 | 0.00 | 22JUL16 | 27JUL16 | 23JUL15 | 28JUL15 | -254 | 3704, 40180* |
| 40297 | ELE PA WIRING LEVEL B | 3 | 3 | 0 | 5,350.00 | 0.00 | 22JUL16 | 26JUL16 | 21JUL15 | 23JUL15 | -256 | 3644, 40180* |
| 40298 | ELE SECUR. WIRING LEVEL B | 3 | 3 | 0 | 4,280.00 | 0.00 | 27JUL16 | 29JUL16 | 24JUL15 | 28JUL15 | -256 | 40297* |
| 40299 | ELE A/V WIRING LEVEL B | 2 | 2 | 0 | 3,210.00 | 0.00 | 01AUG16 | 02AUG16 | 27JUL15 | 28JUL15 | -258 | 3354, 3624*, 3634*, 40297 |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 5 | 5 | 0 | 535.00 | 0.00 | 02SEP16 | 09SEP16 | 08OCT15 | 14OCT15 | -230 | 3364, 3474, 3484, 11330, |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 31AUG16 | 01SEP16 | 09SEP15 | 10SEP15 | -249 | 40330* |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 09FEB16A | 28APR16A | 09FEB16A | 28APR16A | | 40006, 42010 |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2 | 0 | 100 | 2,675.00 | 2,675.00 | 28JAN16A | 03MAY16A | 28JAN16A | 03MAY16A | | 25412 |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 4 | 1 | 85 | 28,355.00 | 24,101.75 | 04FEB16A | 01JUL16 | 04FEB16A | 30JUL15 | -235 | 42006*, 42010* |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 8 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 24JUN16A | 12FEB16A | 24JUN16A | | 40056, 42006 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 7 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 17JUN16A | 12FEB16A | 17JUN16A | | 40058, 42010, 42056 |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 17JUN16A | 17JUN16A | 17JUN16A | 17JUN16A | | 42058 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23JUN16A | 28JUN16A | 23JUN16A | 28JUN16A | | 42058, 42060 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 09FEB16A | 18FEB16A | 09FEB16A | 18FEB16A | | 42006 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 10 | 1 | 95 | 44,897.00 | 42,652.15 | 16FEB16A | 11JUL16 | 16FEB16A | 30JUL15 | -240 | 40065*, 42010, 42058, 42064 |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 8 | 0 | 95 | 44,898.00 | 42,653.10 | 01MAR16A | 11JUL16 | 01MAR16A | 30JUL15 | -240 | 40070, 42020, 42058, 42065* |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 16FEB16A | 14JUN16A | 16FEB16A | 14JUN16A | | 42070* |
| 42090 | HANG VAV UNITS LEVEL 1 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 02FEB16A | 18MAY16A | 02FEB16A | 18MAY16A | | 40090*, 42070 |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 22MAR16A | 16JUN16A | 22MAR16A | 16JUN16A | | 42070*, 42080* |
| 42100 | DUCT INSULATION LEVEL 1 | 10 | 10 | 0 | 14,713.00 | 0.00 | 08AUG16 | 19AUG16 | 24AUG15 | 04SEP15 | -243 | 42090*, 42092 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 4 | 4 | 0 | 6,420.00 | 0.00 | 26AUG16 | 31AUG16 | 08SEP15 | 11SEP15 | -247 | 40102*, 42062, 42100 |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 1 | 0 | 100 | 535.00 | 535.00 | 22FEB16A | 03MAY16A | 22FEB16A | 03MAY16A | | 42006, RAIN02* |
| 42105 | MEC PIPING LEVEL 1 | 15 | 3 | 80 | 69,550.00 | 55,640.00 | 22FEB16A | 15JUL16 | 22FEB16A | 09SEP15 | -216 | 40105*, 42010, 42104 |
| 42112 | MEC PIPE TESTING LEVEL 1 | 2 | 2 | 0 | 1,605.00 | 0.00 | 18JUL16 | 19JUL16 | 10SEP15 | 11SEP15 | -216 | 42105* |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 10 | 10 | 0 | 19,260.00 | 0.00 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 | 40120*, 42102, 42112 |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 8 | 1 | 85 | 121,955.00 | 103,661.75 | 29FEB16A | 27JUL16 | 29FEB16A | 12OCT15 | -201 | 40130*, 42065, 42105 |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 5 | 1 | 75 | 16,050.00 | 12,037.50 | 23MAR16A | 28JUL16 | 23MAR16A | 13OCT15 | -201 | 42112, 42130* |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 15 | 3 | 80 | 127,865.00 | 102,292.00 | 11FEB16A | 26JUL16 | 11FEB16A | 30JUL15 | -251 | 40145*, 42010 |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 8 | 0 | 98 | 20,004.00 | 19,603.92 | 03FEB16A | 01JUL16 | 03FEB16A | 11AUG15 | -227 | 40160*, 42010 |
| 42180 | FRAME PARTITIONS LEVEL 1 | 8 | 2 | 75 | 68,052.00 | 51,039.00 | 04FEB16A | 28JUL16 | 04FEB16A | 03AUG15 | -251 | 40180, 42070, 42145* |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 4 | 2 | 40 | 2,408.00 | 963.20 | 10FEB16A | 28JUL16 | 10FEB16A | 07AUG15 | -247 | 42180* |
| 42200 | THERMAL INSULATION LEVEL 1 | 4 | 4 | 0 | 35,698.00 | 0.00 | 02AUG16 | 05AUG16 | 10AUG15 | 13AUG15 | -249 | 42190, 42192* |
| 42230 | SET HM FRAMES LEVEL 1 | 6 | 6 | 0 | 5,348.00 | 0.00 | 27JUL16 | 03AUG16 | 04AUG15 | 11AUG15 | -249 | 42180* |
| 42272 | ELE PANELS LEVEL 1 | 4 | 4 | 0 | 5,350.00 | 0.00 | 27JUL16 | 01AUG16 | 06AUG15 | 11AUG15 | -247 | 40272*, 42180* |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 10 | 1 | 90 | 59,920.00 | 53,928.00 | 11FEB16A | 27JUL16 | 11FEB16A | 11AUG15 | -244 | 42180* |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 3 | 2 | 25 | 12,519.00 | 3,129.75 | 24FEB16A | 03AUG16 | 24FEB16A | 02OCT15 | -212 | 42272* |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 15 | 4 | 75 | 47,080.00 | 35,310.00 | 24MAR16A | 09AUG16 | 24MAR16A | 08OCT15 | -212 | 42280* |
| 42294 | ELE DATA WIRING LEVEL 1 | 4 | 4 | 0 | 41,730.00 | 0.00 | 01SEP16 | 07SEP16 | 20OCT15 | 23OCT15 | -221 | 40294*, 42290 |
| 42295 | ELE F.A. WIRING LEVEL 1 | 7 | 7 | 0 | 10,700.00 | 0.00 | 28JUL16 | 05AUG16 | 03AUG15 | 11AUG15 | -251 | 40295*, 42180 |
| 42297 | ELE PA WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 27JUL16 | 01AUG16 | 31JUL15 | 05AUG15 | -251 | 42180* |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 02AUG16 | 05AUG16 | 06AUG15 | 11AUG15 | -251 | 42297* |
| 42299 | ELE A/V WIRING LEVEL 1 | 4 | 4 | 0 | 3,210.00 | 0.00 | 02AUG16 | 05AUG16 | 06AUG15 | 11AUG15 | -251 | 42297* |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 8 | 8 | 0 | 535.00 | 0.00 | 10AUG16 | 19AUG16 | 09OCT15 | 20OCT15 | -212 | 42290* |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 04FEB16A | 04MAY16A | 04FEB16A | 04MAY16A | | 42006, 44010* |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2 | 0 | 90 | 2,675.00 | 2,407.50 | 02JAN16A | 30JUN16 | 02JAN16A | 12AUG15 | -225 | 25442* |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 4 | 1 | 85 | 28,355.00 | 24,101.75 | 04FEB16A | 01JUL16 | 04FEB16A | 13AUG15 | -225 | 44006*, 44010* |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 8 | 0 | 100 | 18,725.00 | 18,725.00 | 10FEB16A | 04MAY16A | 10FEB16A | 04MAY16A | | 42056, 44006 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 7 | 0 | 100 | 18,725.00 | 18,725.00 | 02JAN16A | 16JUN16A | 02JAN16A | 16JUN16A | | 42058, 44010*, 44056 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 02JAN16A | 15JUN16A | 02JAN16A | 15JUN16A | | 44058 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 22JUN16A | 28JUN16A | 22JUN16A | 28JUN16A | | 44058, 44060 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 04FEB16A | 17FEB16A | 04FEB16A | 17FEB16A | | 44006 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 10 | 0 | 98 | 44,551.00 | 43,659.98 | 05FEB16A | 11JUL16 | 05FEB16A | 13AUG15 | -230 | 42065*, 44010, 44064 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 10 | 0 | 100 | 44,552.00 | 44,552.00 | 12FEB16A | 20APR16A | 12FEB16A | 20APR16A | | 42070*, 44020, 44058, 44065* |
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 04FEB16A | 20APR16A | 04FEB16A | 20APR16A | | 44070* |
| 44090 | HANG VAV UNITS LEVEL 2 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 28FEB16A | 28FEB16A | 28FEB16A | 28FEB16A | | 42090*, 44070 |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 23MAR16A | 16JUN16A | 23MAR16A | 16JUN16A | | 44070*, 44080* |
| 44100 | DUCT INSULATION LEVEL 2 | 10 | 10 | 0 | 14,713.00 | 0.00 | 08AUG16 | 19AUG16 | 08SEP15 | 21SEP15 | -233 | 44090*, 44092 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 4 | 4 | 0 | 6,420.00 | 0.00 | 01SEP16 | 07SEP16 | 22SEP15 | 25SEP15 | -241 | 42102*, 44062, 44100 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 1 | 0 | 100 | 535.00 | 535.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44006 |
| 44105 | MEC PIPING LEVEL 2 | 10 | 0 | 100 | 58,850.00 | 58,850.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 42105*, 44010, 44104 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 2 | 2 | 0 | 1,605.00 | 0.00 | 18JUL16 | 19JUL16 | 24SEP15 | 25SEP15 | -206 | 44105* |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 10 | 10 | 0 | 19,260.00 | 0.00 | 26SEP16 | 07OCT16 | 28SEP15 | 09OCT15 | -253 | 42120*, 44102, 44112 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 8 | 1 | 90 | 121,955.00 | 109,759.50 | 25MAR16A | 28JUL16 | 25MAR16A | 21OCT15 | -195 | 42130*, 44065, 44105 |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 5 | 0 | 95 | 16,050.00 | 15,247.50 | 03MAR16A | 28JUL16 | 03MAR16A | 21OCT15 | -195 | 44112, 44130* |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 5 | 0 | 95 | 32,100.00 | 30,495.00 | 05FEB16A | 26JUL16 | 05FEB16A | 13AUG15 | -241 | 42145*, 44010 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 8 | 1 | 90 | 20,005.00 | 18,004.50 | 21JAN16A | 05JUL16 | 21JAN16A | 21AUG15 | -220 | 42160*, 44010 |
| 44180 | FRAME PARTITIONS LEVEL 2 | 12 | 1 | 95 | 68,052.00 | 64,649.40 | 05FEB16A | 29JUL16 | 05FEB16A | 14AUG15 | -243 | 25454, 42180*, 44070, 44145 |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 4 | 0 | 95 | 2,408.00 | 2,287.60 | 21FEB16A | 28JUL16 | 21FEB16A | 19AUG15 | -239 | 44180*, RAIN02 |
| 44200 | THERMAL INSULATION LEVEL 2 | 4 | 4 | 0 | 35,698.00 | 0.00 | 04AUG16 | 09AUG16 | 20AUG15 | 25AUG15 | -243 | 44190, 44192* |
| 44230 | SET HM FRAMES LEVEL 2 | 6 | 0 | 100 | 5,348.00 | 5,348.00 | 27JUN16A | 29JUN16A | 27JUN16A | 29JUN16A | | 44180* |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 13 | 1 | 95 | 75,970.00 | 72,171.50 | 02FEB16A | 29JUL16 | 02FEB16A | 21AUG15 | -238 | 44180* |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 3 | 3 | 0 | 12,519.00 | 0.00 | 01JUL16 | 06JUL16 | 15OCT15 | 19OCT15 | -181 | |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 6 | 0 | 95 | 19,795.00 | 18,805.25 | 05MAY16A | 06JUL16 | 05MAY16A | 19OCT15 | -181 | 44280* |
| 44294 | ELE DATA WIRING LEVEL 2 | 3 | 3 | 0 | 21,400.00 | 0.00 | 08SEP16 | 12SEP16 | 28OCT15 | 30OCT15 | -219 | 42294*, 44290 |
| 44295 | ELE F.A. WIRING LEVEL 2 | 4 | 4 | 0 | 6,420.00 | 0.00 | 08AUG16 | 11AUG16 | 18AUG15 | 21AUG15 | -247 | 42295*, 44180 |
| 44297 | ELE PA WIRING LEVEL 2 | 3 | 3 | 0 | 5,350.00 | 0.00 | 29JUL16 | 02AUG16 | 14AUG15 | 18AUG15 | -243 | 44180* |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 3 | 3 | 0 | 4,280.00 | 0.00 | 03AUG16 | 05AUG16 | 19AUG15 | 21AUG15 | -243 | 44297* |
| 44299 | ELE A/V WIRING LEVEL 2 | 2 | 2 | 0 | 4,280.00 | 0.00 | 03AUG16 | 04AUG16 | 20AUG15 | 21AUG15 | -242 | 44297* |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 8 | 8 | 0 | 535.00 | 0.00 | 07JUL16 | 18JUL16 | 20OCT15 | 29OCT15 | -181 | 44290* |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 27SEP16 | 28SEP16 | 30SEP15 | 01OCT15 | -252 | 44330* |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40320 | HANG DRYWALL LEVEL B | 10 | 10 | 0 | 45,368.00 | 0.00 | 05AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 | 2674, 40200*, 40318* |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 8 | 8 | 0 | 28,355.00 | 0.00 | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 | 40320* |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 31,386.00 | 0.00 | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 | 40320* |
| 40342 | PLB FIRESTOPPING LEVEL B | 2 | 2 | 0 | 1,391.00 | 0.00 | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 | 4110, 40320* |
| 40344 | MEC FIRESTOPPING LEVEL B | 2 | 2 | 0 | 856.00 | 0.00 | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 | 4120, 40320* |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 11,342.00 | 0.00 | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 | 40330*, 40340*, 40342, 40344 |
| 40350 | PRIME PAINT LEVEL B | 6 | 6 | 0 | 12,953.00 | 0.00 | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 | 2804, 25150, 35590*, 35910, |
| 40370 | FIRE EXT.CABINETS LEVEL B | 2 | 2 | 0 | 1,337.00 | 0.00 | 31AUG16 | 01SEP16 | 17SEP15 | 18SEP15 | -243 | 2874, 40330* |
| 40380 | ACOUS.GRID LEVEL B | 8 | 8 | 0 | 70,141.00 | 0.00 | 28SEP16 | 07OCT16 | 21SEP15 | 30SEP15 | -260 | 2694, 40120, 40350*, 40370 |
| 40382 | HARD FLR PREP LEVEL B | 2 | 2 | 0 | 1,606.00 | 0.00 | 28SEP16 | 29SEP16 | 28SEP15 | 29SEP15 | -255 | 2684, 40350* |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 4 | 4 | 0 | 12,305.00 | 0.00 | 10OCT16 | 13OCT16 | 08OCT15 | 13OCT15 | -255 | 40380* |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 6 | 6 | 0 | 54,410.00 | 0.00 | 10OCT16 | 17OCT16 | 06OCT15 | 13OCT15 | -257 | 40140, 40380* |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 5 | 5 | 0 | 14,254.00 | 0.00 | 28SEP16 | 04OCT16 | 07OCT15 | 13OCT15 | -248 | 3284, 3294, 40380* |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 10 | 10 | 0 | 91,271.00 | 0.00 | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 | 3414, 3514, 40380* |
| 40424 | VA O/H INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 10OCT16 | 11OCT16 | 12OCT15 | 13OCT15 | -253 | 40380* |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 3 | 3 | 0 | 2,140.00 | 0.00 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 3544, 40294, 40300, 40380* |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 4 | 4 | 0 | 13,910.00 | 0.00 | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 | 2744, 40300, 40380* |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3 | 3 | 0 | 3,210.00 | 0.00 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 40300, 40380* |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 3 | 3 | 0 | 11,770.00 | 0.00 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 3654, 3694, 40300, 40380* |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 4 | 4 | 0 | 26,750.00 | 0.00 | 10OCT16 | 13OCT16 | 16OCT15 | 21OCT15 | -249 | 40300, 40380* |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8 | 8 | 0 | 28,040.00 | 0.00 | 04OCT16 | 13OCT16 | 30SEP15 | 09OCT15 | -257 | 2714*, 2784*, 40382 |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5 | 5 | 0 | 21,400.00 | 0.00 | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 | 4150, 40500* |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2 | 2 | 0 | 2,247.00 | 0.00 | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 | 2644, 2864, 40520* |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3 | 3 | 0 | 3,852.00 | 0.00 | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 | 2834, 40520* |
| 40580 | ACOUS.CLG TILE LEVEL B | 6 | 6 | 0 | 46,760.00 | 0.00 | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 | 40390, 40400*, 40410, 40420, |
| 40590 | LINEAR WOOD CEILING LEVEL B | 6 | 6 | 0 | 26,236.00 | 0.00 | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 | 2704, 40390, 40400*, 40410, |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 4 | 4 | 0 | 1,605.00 | 0.00 | 26OCT16 | 31OCT16 | 25NOV15 | 02DEC15 | -233 | 2594, 2654, 40580* |
| 40620 | FINISH PAINT LEVEL B | 6 | 6 | 0 | 12,953.00 | 0.00 | 26OCT16 | 02NOV16 | 22OCT15 | 29OCT15 | -257 | 2814, 40450, 40460, 40470, |
| 40630 | ELE TRIM & TEST LEVEL B | 4 | 4 | 0 | 4,280.00 | 0.00 | 03NOV16 | 08NOV16 | 18NOV15 | 23NOV15 | -244 | 3464, 40620* |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 6 | 6 | 0 | 28,040.00 | 0.00 | 03NOV16 | 10NOV16 | 03NOV15 | 10NOV15 | -255 | 2204, 2554, 2734, 2754, |
| 40650 | FINISH CARPENTRY LEVEL B | 8 | 8 | 0 | 72,046.00 | 0.00 | 03NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 | 2324, 2774, 2934, 40620* |
| 40690 | HANG DOORS LEVEL B | 4 | 4 | 0 | 16,045.00 | 0.00 | 03NOV16 | 08NOV16 | 03NOV15 | 06NOV15 | -255 | 2574, 2584, 40620* |
| 40700 | BUILDERS HARDWARE LEVEL B | 4 | 4 | 0 | 5,347.00 | 0.00 | 09NOV16 | 14NOV16 | 19NOV15 | 24NOV15 | -247 | 2624, 40690* |
| 40710 | INT GLAZING LEVEL B | 4 | 4 | 0 | 11,256.00 | 0.00 | 09NOV16 | 14NOV16 | 25NOV15 | 02DEC15 | -243 | 2634, 40690* |
| 40720 | WALL PROTECTION LEVEL B | 6 | 6 | 0 | 19,795.00 | 0.00 | 03NOV16 | 10NOV16 | 05NOV15 | 12NOV15 | -253 | 2854, 40620* |
| 40726 | ATHLETIC FLOORING LEVEL B | 12 | 12 | 0 | 119,460.00 | 0.00 | 03NOV16 | 18NOV16 | 05NOV15 | 20NOV15 | -253 | 2724, 30542, 40620* |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 4 | 4 | 0 | 2,354.00 | 0.00 | 11NOV16 | 16NOV16 | 19NOV15 | 24NOV15 | -249 | 40720* |
| 40750 | FINAL FINISH COAT LEVEL B | 4 | 4 | 0 | 12,953.00 | 0.00 | 21NOV16 | 24NOV16 | 25NOV15 | 02DEC15 | -251 | 40640, 40650, 40700, 40726*, |
| 40760 | TELESCOPING STANDS LEVEL B | 6 | 6 | 0 | 44,159.00 | 0.00 | 21NOV16 | 29NOV16 | 23NOV15 | 02DEC15 | -253 | 2964, 40726* |
| 40800 | TEST/BALANCE LEVEL B | 2 | 2 | 0 | 6,527.00 | 0.00 | 09NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 | 3172, 3174, 40690* |
| 40900 | FINAL CLEAN-UP LEVEL B | 4 | 4 | 0 | 3,566.00 | 0.00 | 30NOV16 | 05DEC16 | 03DEC15 | 08DEC15 | -253 | 40612, 40630, 40710, 40750, |
| 40910 | INTERIOR SIGNAGE LEVEL B | 4 | 4 | 0 | 6,281.00 | 0.00 | 30NOV16 | 05DEC16 | 14DEC15 | 17DEC15 | -246 | 2824, 40900* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42320 | HANG DRYWALL LEVEL 1 | 8 | 8 | 0 | 45,368.00 | 0.00 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 | 40320*, 42200, 42318 |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 6 | 6 | 0 | 28,355.00 | 0.00 | 31AUG16 | 08SEP16 | 01SEP15 | 09SEP15 | -254 | 40330*, 42320* |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 31,386.00 | 0.00 | 31AUG16 | 08SEP16 | 09SEP15 | 16SEP15 | -249 | 42320* |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 1,391.00 | 0.00 | 31AUG16 | 01SEP16 | 15SEP15 | 16SEP15 | -245 | 42320* |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 963.00 | 0.00 | 31AUG16 | 01SEP16 | 15SEP15 | 16SEP15 | -245 | 42320* |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 11,342.00 | 0.00 | 09SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 | 42330*, 42340*, 42342, 42344 |
| 42350 | PRIME PAINT LEVEL 1 | 4 | 4 | 0 | 12,953.00 | 0.00 | 28SEP16 | 03OCT16 | 25SEP15 | 30SEP15 | -256 | 40350*, 42335, 42345 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 2 | 2 | 0 | 1,338.00 | 0.00 | 09SEP16 | 12SEP16 | 29SEP15 | 30SEP15 | -241 | 42330* |
| 42380 | ACOUS.GRID LEVEL 1 | 4 | 4 | 0 | 70,141.00 | 0.00 | 10OCT16 | 13OCT16 | 01OCT15 | 06OCT15 | -260 | 40380*, 42120, 42350, 42370 |
| 42382 | HARD FLR PREP LEVEL 1 | 2 | 2 | 0 | 2,675.00 | 0.00 | 04OCT16 | 05OCT16 | 08OCT15 | 09OCT15 | -251 | 42350* |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 2 | 2 | 0 | 12,305.00 | 0.00 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 | 42380* |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 6 | 6 | 0 | 54,410.00 | 0.00 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 | 42140, 42380* |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 5 | 5 | 0 | 16,692.00 | 0.00 | 10OCT16 | 14OCT16 | 15OCT15 | 21OCT15 | -250 | 42380* |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 15 | 15 | 0 | 161,913.00 | 0.00 | 10OCT16 | 28OCT16 | 01OCT15 | 21OCT15 | -260 | 42380* |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 4,280.00 | 0.00 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 40450, 42294, 42300, 42380* |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 7 | 7 | 0 | 27,820.00 | 0.00 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 | 40460*, 42300, 42380* |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 7,490.00 | 0.00 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 42300, 42380* |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 22,470.00 | 0.00 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 42300, 42380* |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 6 | 6 | 0 | 26,750.00 | 0.00 | 14OCT16 | 21OCT16 | 22OCT15 | 29OCT15 | -249 | 42300, 42380* |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4 | 4 | 0 | 28,040.00 | 0.00 | 14OCT16 | 19OCT16 | 12OCT15 | 15OCT15 | -257 | 40500*, 42382 |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 2 | 2 | 0 | 6,420.00 | 0.00 | 20OCT16 | 21OCT16 | 28OCT15 | 29OCT15 | -249 | 42500* |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 4 | 4 | 0 | 46,760.00 | 0.00 | 31OCT16 | 03NOV16 | 22OCT15 | 27OCT15 | -260 | 40580, 42390, 42400, 42410, |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 4 | 4 | 0 | 26,236.00 | 0.00 | 31OCT16 | 03NOV16 | 26OCT15 | 29OCT15 | -258 | 42390, 42400, 42410, 42420*, |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 2 | 2 | 0 | 1,605.00 | 0.00 | 04NOV16 | 07NOV16 | 07DEC15 | 08DEC15 | -234 | 42580* |
| 42620 | FINISH PAINT LEVEL 1 | 4 | 4 | 0 | 12,955.00 | 0.00 | 04NOV16 | 09NOV16 | 30OCT15 | 04NOV15 | -258 | 40620, 42450, 42460, 42470, |
| 42630 | ELE TRIM & TEST LEVEL 1 | 7 | 7 | 0 | 8,560.00 | 0.00 | 10NOV16 | 18NOV16 | 24NOV15 | 04DEC15 | -245 | 40630, 42620* |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 6 | 6 | 0 | 28,040.00 | 0.00 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 | 30542, 40640*, 42620 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 4 | 4 | 0 | 5,992.00 | 0.00 | 21NOV16 | 24NOV16 | 19NOV15 | 24NOV15 | -255 | 2954, 42640* |
| 42650 | FINISH CARPENTRY LEVEL 1 | 8 | 8 | 0 | 72,046.00 | 0.00 | 10NOV16 | 21NOV16 | 13NOV15 | 24NOV15 | -252 | 42620* |
| 42660 | CARPET & BASE LEVEL 1 | 4 | 4 | 0 | 26,322.00 | 0.00 | 28NOV16 | 01DEC16 | 25NOV15 | 02DEC15 | -255 | 2764, 30542, 42640, 42642*, |
| 42690 | HANG DOORS LEVEL 1 | 4 | 4 | 0 | 16,045.00 | 0.00 | 10NOV16 | 15NOV16 | 09NOV15 | 12NOV15 | -256 | 40690, 42620* |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 2 | 2 | 0 | 5,348.00 | 0.00 | 16NOV16 | 17NOV16 | 25NOV15 | 30NOV15 | -248 | 40700, 42690* |
| 42710 | INT GLAZING LEVEL 1 | 2 | 2 | 0 | 24,470.00 | 0.00 | 16NOV16 | 17NOV16 | 03DEC15 | 04DEC15 | -244 | 40710, 42690* |
| 42720 | WALL PROTECTION LEVEL 1 | 4 | 4 | 0 | 19,795.00 | 0.00 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 | 40720*, 42620 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2 | 2 | 0 | 2,354.00 | 0.00 | 17NOV16 | 18NOV16 | 01DEC15 | 02DEC15 | -247 | 42720* |
| 42750 | FINAL FINISH COAT LEVEL 1 | 2 | 2 | 0 | 12,955.00 | 0.00 | 02DEC16 | 05DEC16 | 03DEC15 | 04DEC15 | -255 | 40750, 42660*, 42700, 42730 |
| 42800 | TEST/BALANCE LEVEL 1 | 2 | 2 | 0 | 6,527.00 | 0.00 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 | 40800, 42690* |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 2 | 2 | 0 | 3,566.00 | 0.00 | 06DEC16 | 07DEC16 | 09DEC15 | 10DEC15 | -253 | 40900*, 42612, 42630, 42710, |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 4 | 4 | 0 | 12,947.00 | 0.00 | 06DEC16 | 09DEC16 | 14DEC15 | 17DEC15 | -250 | 42900* |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 6 | 6 | 0 | 46,760.00 | 0.00 | 04NOV16 | 11NOV16 | 28OCT15 | 04NOV15 | -260 | 42580*, 44390, 44400, 44410, |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44320 | HANG DRYWALL LEVEL 2 | 10 | 10 | 0 | 45,368.00 | 0.00 | 31AUG16 | 14SEP16 | 26AUG15 | 09SEP15 | -258 | 30420, 42320*, 44200, 44318 |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 8 | 8 | 0 | 28,355.00 | 0.00 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 | 42330, 44320* |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 31,386.00 | 0.00 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 | 44320* |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 1,498.00 | 0.00 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 | 44320* |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 963.00 | 0.00 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 | 44320* |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 11,342.00 | 0.00 | 27SEP16 | 06OCT16 | 22SEP15 | 01OCT15 | -258 | 44330*, 44340*, 44342, 44344 |
| 44350 | PRIME PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 07OCT16 | 14OCT16 | 02OCT15 | 09OCT15 | -258 | 42350, 44335, 44345* |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 2 | 2 | 0 | 1,338.00 | 0.00 | 27SEP16 | 28SEP16 | 08OCT15 | 09OCT15 | -246 | 44330* |
| 44380 | ACOUS.GRID LEVEL 2 | 8 | 8 | 0 | 70,141.00 | 0.00 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 | 42380, 44120, 44350*, 44370 |
| 44382 | HARD FLR PREP LEVEL 2 | 2 | 2 | 0 | 2,675.00 | 0.00 | 17OCT16 | 18OCT16 | 14OCT15 | 15OCT15 | -256 | 44350* |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 4 | 4 | 0 | 12,305.00 | 0.00 | 27OCT16 | 01NOV16 | 22OCT15 | 27OCT15 | -258 | 44380* |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 4 | 4 | 0 | 54,410.00 | 0.00 | 27OCT16 | 01NOV16 | 22OCT15 | 27OCT15 | -258 | 44140, 44380* |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 10 | 10 | 0 | 25,386.00 | 0.00 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 | 44380* |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 10 | 10 | 0 | 81,106.00 | 0.00 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 | 44380* |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 2,140.00 | 0.00 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 42450, 44294, 44300, 44380* |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 13,910.00 | 0.00 | 27OCT16 | 01NOV16 | 30OCT15 | 04NOV15 | -252 | 3664, 42460, 44300, 44380* |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 3,210.00 | 0.00 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 44300, 44380* |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 11,770.00 | 0.00 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 44300, 44380* |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 39,590.00 | 0.00 | 27OCT16 | 01NOV16 | 30OCT15 | 04NOV15 | -252 | 44300, 44380* |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 20OCT16 | 27OCT16 | 16OCT15 | 23OCT15 | -257 | 42500*, 44382 |

Start Date 11MAR14
Finish Date 03JAN17
Data Date 01JUL16
Run Date 05JUL16 12:30

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC
VAMC PALO ALTO REC THERAPY BLDG
01 GANT OVERALL BY AREA

Sheet 2 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 003980 |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5 | 5 | 0 | 13,910.00 | 0.00 | 28OCT16 | 03NOV16 | 26OCT15 | 30OCT15 | -257 | 44500* |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2 | 2 | 0 | 2,247.00 | 0.00 | 04NOV16 | 07NOV16 | 03NOV15 | 04NOV15 | -256 | 44520* |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3 | 3 | 0 | 3,852.00 | 0.00 | 04NOV16 | 08NOV16 | 02NOV15 | 04NOV15 | -257 | 44520* |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 6 | 6 | 0 | 2,621.00 | 0.00 | 02NOV16 | 09NOV16 | 28OCT15 | 04NOV15 | -258 | 44390*, 44400*, 44410, |
| 44600 | WINDOW SHADES | 4 | 4 | 0 | 54,784.00 | 0.00 | 14NOV16 | 17NOV16 | 07DEC15 | 10DEC15 | -240 | 2924, 44580* |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 4 | 4 | 0 | 1,605.00 | 0.00 | 14NOV16 | 17NOV16 | 07DEC15 | 10DEC15 | -240 | 44580* |
| 44620 | FINISH PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 14NOV16 | 21NOV16 | 05NOV15 | 12NOV15 | -260 | 42620, 44450, 44460, 44470, |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4 | 4 | 0 | 4,280.00 | 0.00 | 22NOV16 | 28NOV16 | 07DEC15 | 10DEC15 | -246 | 42630, 44620* |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 | 30542, 42640, 44620* |
| 44650 | FINISH CARPENTRY LEVEL 2 | 8 | 8 | 0 | 72,047.00 | 0.00 | 22NOV16 | 02DEC16 | 17NOV15 | 30NOV15 | -258 | 44620* |
| 44660 | CARPET & BASE LEVEL 2 | 4 | 4 | 0 | 26,322.00 | 0.00 | 05DEC16 | 08DEC16 | 01DEC15 | 04DEC15 | -258 | 30542, 44640, 44650* |
| 44690 | HANG DOORS LEVEL 2 | 6 | 6 | 0 | 16,045.00 | 0.00 | 22NOV16 | 30NOV16 | 13NOV15 | 20NOV15 | -260 | 42690, 44620* |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 4 | 4 | 0 | 5,348.00 | 0.00 | 01DEC16 | 06DEC16 | 01DEC15 | 04DEC15 | -256 | 42700, 44690* |
| 44710 | INT GLAZING LEVEL 2 | 4 | 4 | 0 | 24,500.00 | 0.00 | 01DEC16 | 06DEC16 | 07DEC15 | 10DEC15 | -252 | 42710, 44690* |
| 44720 | WALL PROTECTION LEVEL 2 | 6 | 6 | 0 | 19,795.00 | 0.00 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 | 42720, 44620* |
| 44722 | BALLET BARRE LEVEL 2 | 8 | 8 | 0 | 4,012.00 | 0.00 | 22NOV16 | 02DEC16 | 23NOV15 | 04DEC15 | -254 | 2914, 44620* |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 4 | 4 | 0 | 2,354.00 | 0.00 | 01DEC16 | 06DEC16 | 01DEC15 | 04DEC15 | -256 | 44720* |
| 44750 | FINAL FINISH COAT LEVEL 2 | 4 | 4 | 0 | 12,953.00 | 0.00 | 09DEC16 | 14DEC16 | 07DEC15 | 10DEC15 | -258 | 42750, 44660*, 44700, 44722, |
| 44800 | TEST/BALANCE LEVEL 2 | 2 | 2 | 0 | 6,527.00 | 0.00 | 01DEC16 | 02DEC16 | 23NOV15 | 24NOV15 | -260 | 42800, 44690* |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 4 | 4 | 0 | 3,566.00 | 0.00 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 | 42900, 44600, 44612, 44630, |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 4 | 4 | 0 | 12,947.00 | 0.00 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 | 44900* |
| 44990 | COMPLETE LEVEL 2 | 0 | 0 | 0 | 0.00 | 0.00 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 | 3684, 42990, 44900*, 44910* |
| ELEVATORS | | | | | | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 5 | 5 | 0 | 1,605.00 | 0.00 | 29AUG16 | 02SEP16 | 16SEP15 | 22SEP15 | -242 | 2994*, 42180 |
| 45010 | ELEV.RAILS BP01 | 6 | 6 | 0 | 44,159.00 | 0.00 | 06SEP16 | 13SEP16 | 23SEP15 | 30SEP15 | -242 | 44180, 45000* |
| 45020 | ELEV.EQUIP. BP01 | 8 | 8 | 0 | 66,725.00 | 0.00 | 14SEP16 | 23SEP16 | 01OCT15 | 12OCT15 | -242 | 45010* |
| 45030 | ELEV.PLATFORM BP01 | 4 | 4 | 0 | 30,153.00 | 0.00 | 26SEP16 | 29SEP16 | 13OCT15 | 16OCT15 | -242 | 45020* |
| 45040 | ELEV.CAB & FINISHES BP01 | 6 | 6 | 0 | 28,013.00 | 0.00 | 30SEP16 | 07OCT16 | 19OCT15 | 26OCT15 | -242 | 45030* |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 9 | 9 | 0 | 44,063.00 | 0.00 | 10OCT16 | 20OCT16 | 27OCT15 | 06NOV15 | -242 | 45040* |
| 45060 | ELEV.FRAMES & DOORS BP01 | 6 | 6 | 0 | 45,229.00 | 0.00 | 21OCT16 | 28OCT16 | 12NOV15 | 19NOV15 | -239 | 45050* |
| 45070 | ELEV.TEST & ADJUST BP01 | 4 | 4 | 0 | 1,685.00 | 0.00 | 31OCT16 | 03NOV16 | 24NOV15 | 01DEC15 | -237 | 45060* |
| 45110 | ELEV.RAILS BP02 | 6 | 6 | 0 | 44,159.00 | 0.00 | 14SEP16 | 21SEP16 | 06OCT15 | 13OCT15 | -239 | 45010* |
| 45120 | ELEV.EQUIP. BP02 | 8 | 8 | 0 | 66,725.00 | 0.00 | 26SEP16 | 05OCT16 | 14OCT15 | 23OCT15 | -241 | 45020*, 45110 |
| 45130 | ELEV.PLATFORM BP02 | 4 | 4 | 0 | 30,153.00 | 0.00 | 06OCT16 | 11OCT16 | 26OCT15 | 29OCT15 | -241 | 45030, 45120* |
| 45140 | ELEV.CAB & FINISHES BP02 | 6 | 6 | 0 | 28,013.00 | 0.00 | 12OCT16 | 19OCT16 | 30OCT15 | 06NOV15 | -241 | 45130* |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 9 | 9 | 0 | 44,063.00 | 0.00 | 21OCT16 | 02NOV16 | 09NOV15 | 19NOV15 | -242 | 45050*, 45140 |
| 45160 | ELEV.FRAMES & DOORS BP02 | 6 | 6 | 0 | 45,229.00 | 0.00 | 03NOV16 | 10NOV16 | 20NOV15 | 01DEC15 | -242 | 45060, 45150* |
| 45170 | ELEV.TEST & ADJUST BP02 | 4 | 4 | 0 | 1,685.00 | 0.00 | 11NOV16 | 16NOV16 | 02DEC15 | 07DEC15 | -242 | 45070, 45160* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64010 | UTIL STORM DRAIN LIFT STATION | 2 | 2 | 0 | 18,720.00 | 0.00 | 01JUL16 | 05JUL16 | 28SEP15 | 29SEP15 | -194 | 20262* |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 6 | 2 | 75 | 40,446.00 | 30,334.50 | 11MAY16A | 07JUL16 | 11MAY16A | 01OCT15 | -194 | 64010* |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 1 | 1 | 0 | 5,618.00 | 0.00 | 08JUL16 | 08JUL16 | 02OCT15 | 02OCT15 | -194 | 64020* |
| 64040 | UTIL 8FES W/RIP RAP | 3 | 3 | 0 | 8,453.00 | 0.00 | 11JUL16 | 13JUL16 | 05OCT15 | 07OCT15 | -194 | 64030* |
| 64050 | UTIL SDDI | 5 | 5 | 0 | 51,093.00 | 0.00 | 14JUL16 | 20JUL16 | 08OCT15 | 14OCT15 | -194 | 20264, 64040* |
| 64500 | SITE FINAL GRADING | 5 | 5 | 0 | 6,286.00 | 0.00 | 02SEP16 | 09SEP16 | 15OCT15 | 21OCT15 | -225 | 10030, 11310, 11320, 11542, |
| 64510 | SITE CONCRETE WALLS | 10 | 10 | 0 | 48,150.00 | 0.00 | 12SEP16 | 23SEP16 | 22OCT15 | 04NOV15 | -225 | 3754, 64500* |
| 64520 | SITE CONCRETE WALKS | 10 | 10 | 0 | 112,350.00 | 0.00 | 26SEP16 | 07OCT16 | 05NOV15 | 18NOV15 | -225 | 3764, 10040, 64510* |
| 64522 | SITE MISC. CONCRETE | 12 | 12 | 0 | 23,540.00 | 0.00 | 10OCT16 | 25OCT16 | 02DEC15 | 17DEC15 | -218 | 64520* |
| 64530 | SITE U/G CONDUIT | 12 | 12 | 0 | 41,730.00 | 0.00 | 26SEP16 | 11OCT16 | 09NOV15 | 24NOV15 | -223 | 64510* |
| 64540 | SITE LIGHTING | 15 | 15 | 0 | 38,520.00 | 0.00 | 12OCT16 | 01NOV16 | 25NOV15 | 17DEC15 | -223 | 3524, 64530* |
| 64550 | SITE FENCING & GATES | 10 | 10 | 0 | 18,915.00 | 0.00 | 20SEP16 | 03OCT16 | 29OCT15 | 11NOV15 | -226 | 3784*, 64500 |
| 64560 | SITE ASPHALT & PAVEMENT | 10 | 10 | 0 | 149,003.00 | 0.00 | 12SEP16 | 23SEP16 | 29OCT15 | 11NOV15 | -220 | 64500* |
| 64620 | SITE LANDSCAPE/IRRIGATION | 10 | 10 | 0 | 110,103.00 | 0.00 | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 | 3794, 64520*, 64550 |
| 64622 | SITE PLANT MATERIAL | 5 | 5 | 0 | 73,402.00 | 0.00 | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 | 3804, 64520*, 64550 |
| 64630 | SITE FURNISHINGS | 10 | 10 | 0 | 2,675.00 | 0.00 | 04OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 | 64550*, 64560 |
| 64650 | SITE CONCRETE PAVERS | 15 | 15 | 0 | 38,033.00 | 0.00 | 04OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 | 3774, 64550*, 64560 |
| 64652 | SITE METALWORK | 10 | 10 | 0 | 39,892.00 | 0.00 | 04OCT16 | 17OCT16 | 04DEC15 | 17DEC15 | -212 | 2294, 64550*, 64560 |
| 64660 | SITE STONE @BENCHES | 10 | 10 | 0 | 228,360.00 | 0.00 | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 | 2214, 2944, 64630* |
| 64720 | SITE BIRD CONTROL | 4 | 4 | 0 | 6,955.00 | 0.00 | 04OCT16 | 07OCT16 | 14DEC15 | 17DEC15 | -206 | 2884, 64550*, 64560 |
| 64810 | SITE SIGNAGE | 4 | 4 | 0 | 1,605.00 | 0.00 | 01NOV16 | 04NOV16 | 14DEC15 | 17DEC15 | -226 | 64620, 64624, 64650, 64660* |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40145, 68010* |
| 66880 | ELE A/V SYSTEM START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 40145, 66000* |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4 | 4 | 0 | 279.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 68030* |
| 68900 | HCC PRETEST SWITCHGEAR | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 68010* |
| 68920 | HCC PRETEST CONTROL SYS | 2 | 2 | 0 | 2,000.00 | 0.00 | 05DEC16 | 06DEC16 | 25NOV15 | 30NOV15 | -260 | 68010* |
| 68922 | TAB REPORTS | 2 | 2 | 0 | 2,000.00 | 0.00 | 07DEC16 | 08DEC16 | 01DEC15 | 02DEC15 | -260 | 68920* |
| 68930 | HCC PRETEST MECH SYS | 2 | 2 | 0 | 535.00 | 0.00 | 05DEC16 | 06DEC16 | 01DEC15 | 02DEC15 | -258 | 40061, 40145, 68010* |
| 68950 | HCC PRETEST HCC FA SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40145, 68010* |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40145, 68010* |
| 68960 | HCC PRETEST TELECOM SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40145, 68010* |
| 68962 | HCC PRETEST PAGING SYS | 2 | 2 | 0 | 535.00 | 0.00 | 05DEC16 | 06DEC16 | 01DEC15 | 02DEC15 | -258 | 40145, 68010* |
| 68964 | HCC PRETEST SECUR. SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40302, 68010* |
| 68966 | HCC PRETEST A/V. SYS | 4 | 4 | 0 | 0.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40302, 68010* |
| 68970 | HCC PRETEST ELEVATORS | 4 | 4 | 0 | 1,605.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 40302, 68010* |
| 69010 | ELEVATORS START&TEST | 4 | 4 | 0 | 1,605.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 40302, 45170, 66000* |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 1,605.00 | 0.00 | 15DEC16 | 19DEC16 | 14DEC15 | 16DEC15 | -257 | 69010* |
| 69014 | ELEVATORS CX TEST&TRAIN | 1 | 1 | 0 | 1,336.00 | 0.00 | 20DEC16 | 20DEC16 | 17DEC15 | 17DEC15 | -257 | 69012* |
| 69020 | FIRE PROT SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 07DEC15 | 10DEC15 | -258 | 66000* |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 15DEC16 | 19DEC16 | 11DEC15 | 15DEC15 | -258 | 69020* |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 2 | 2 | 0 | 1,605.00 | 0.00 | 20DEC16 | 21DEC16 | 16DEC15 | 17DEC15 | -258 | 69022* |
| 69210 | HV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 3404, 66000* |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69210* |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69212* |
| 69220 | LV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 09DEC15 | 14DEC15 | -256 | 3404, 66000* |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 15DEC16 | 16DEC16 | 15DEC15 | 16DEC15 | -256 | 69220* |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 17DEC15 | 18DEC15 | -256 | 69222* |
| 69230 | ATS & CONTROLS START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66000* |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 66722*, 69230 |
| 69250 | COMM/DATA/TELE START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 3574, 66000* |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 | 69250* |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69252* |
| 69260 | EMERG. CONTROL START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 66000* |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 | 69260* |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69262* |
| 69300 | FIRE ALARM SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66000* |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69300* |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69302* |
| 69320 | ELE PA SYSTEM START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 66000* |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 13DEC16 | 13DEC16 | 15DEC15 | 15DEC15 | -254 | 69320* |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 14DEC16 | 15DEC16 | 16DEC15 | 17DEC15 | -254 | 69322* |
| 69330 | ELE SECUR. SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66000* |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69330* |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69332* |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 0.00 | 0.00 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 68010* |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 66880* |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69342* |
| 69400 | MAJOR PLBG EQ. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66000* |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 4 | 4 | 0 | 535.00 | 0.00 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 | 69400* |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6 | 6 | 0 | 3,000.00 | 0.00 | 09DEC16 | 16DEC16 | 03DEC15 | 10DEC15 | -260 | 66000* |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 19DEC16 | 21DEC16 | 11DEC15 | 15DEC15 | -260 | 69500* |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5 | 5 | 0 | 535.00 | 0.00 | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 | 68928, 69502*, 69515*, |
| 69510 | PUMPS&CONTROLS START&TEST | 6 | 6 | 0 | 1,605.00 | 0.00 | 09DEC16 | 16DEC16 | 03DEC15 | 10DEC15 | -260 | 3444, 66000* |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 3444, 69510* |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1 | 1 | 0 | 0.00 | 0.00 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69510* |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 66000* |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 66000* |
| MOS MATERIAL VALUE | | | | | | | | | | | | |
| 2236 | MOS STEEL | 1 | 0 | 100 | 679,953.00 | 679,953.00 | 30SEP14A | 30APR15A | 30SEP14A | 30APR15A | | 2232 |
| 4053 | MOS PLUMBING | 1 | 0 | 100 | 44,029.00 | 44,029.00 | 01SEP14A | 30APR15A | 01SEP14A | 30APR15A | | 3224 |
| 4055 | MOS LIGHT FIXTURES | 1 | 0 | 100 | 25,337.00 | 25,337.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| 4056 | MOS PV PANELS | 1 | 0 | 100 | 28,340.00 | 28,340.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| CHANGE | | | | | | | | | | | | |
| Subtotal | | 686 | 54 | 51 | 542,059.41 | 322,071.58 | 09JAN14A | 16SEP16 | 09JAN14A | 24DEC15 | -186 | |
| P0001 ADMIN SUBMITTALS | | | | | | | | | | | | |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | 5 | 0 | 100 | 0.00 | 0.00 | 16OCT14A | 06APR15A | 16OCT14A | 06APR15A | | 1000 |
| ADMINISTRATIVER NTP | | | | | | | | | | | | |
| 70002 | P0002 ADMINISTRATIVE NTP | 5 | 0 | 100 | 0.00 | 0.00 | 09JAN14A | 09JAN14A | 09JAN14A | 09JAN14A | | 1000 |
| TRIRIGA LICENSE | | | | | | | | | | | | |
| 70003 | P0003 TRIRIGA LICENSE | 5 | 0 | 100 | 10,000.00 | 10,000.00 | 14APR14A | 06APR15A | 14APR14A | 06APR15A | | 1000 |
| P0004 OSHA REPORTING | | | | | | | | | | | | |
| 70004 | P0004 OSHA REPORTING | 5 | 5 | 0 | 0.00 | 0.00 | 11MAR14A | 08JUL16 | 11MAR14A | 24DEC15 | -137 | 1000* |
| P000P TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70005 | P0005 TRANSFORMER RELOCATION | 5 | 2 | 65 | 37,927.00 | 24,652.55 | 30SEP14A | 05JUL16 | 30SEP14A | 24DEC15 | -134 | 1000* |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | | | | |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 5 | 0 | 100 | 7,000.00 | 7,000.00 | 20JUN14A | 24JUN14A | 20JUN14A | 24JUN14A | | 1000 |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | | | | |
| 70007 | P0007 WATER TIE IN HOT TAP | 5 | 0 | 100 | 6,000.00 | 6,000.00 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | | | | |
| 70008 | P0008 TEMP SIDEWALK 2 | 5 | 0 | 100 | 9,091.00 | 9,091.00 | 08OCT14A | 09OCT14A | 08OCT14A | 09OCT14A | | 1000 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 5 | 2 | 70 | 22,860.00 | 16,002.00 | 29OCT14A | 05JUL16 | 29OCT14A | 24DEC15 | -134 | 1000* |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | | | | |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 5 | 0 | 100 | 22,773.27 | 22,773.27 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | | | | |
| 70011 | P0011 4000 GAL TANK REPAIR | 5 | 0 | 100 | 13,510.20 | 13,510.20 | 05FEB15A | 23FEB15A | 05FEB15A | 23FEB15A | | 1000 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | | | | |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 5 | 5 | 0 | 12,898.31 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | | |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | | | | |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 5 | 2 | 58 | 16,000.00 | 9,280.00 | 01JUN16A | 05JUL16 | 01JUN16A | 24DEC15 | -134 | 1000* |
| P0015 GAS LINE POTHOLLING | | | | | | | | | | | | |
| 70015 | P0015 GAS LINE POTHOLLING | 5 | 0 | 100 | 3,003.68 | 3,003.68 | 08NOV14A | 14NOV14A | 08NOV14A | 14NOV14A | | 1000 |
| [0016 BIM CLASH DETECTION | | | | | | | | | | | | |
| 70016 | P0016 BIM CLASH DETECTION | 5 | 1 | 80 | 6,050.00 | 4,840.00 | 03DEC14A | 01JUL16 | 03DEC14A | 24DEC15 | -133 | 1000* |
| P0017 MANHOLE RING EXTENSION | | | | | | | | | | | | |
| 70017 | P0017 MANHOLE RING EXTENSION | 5 | 0 | 100 | 3,831.00 | 3,831.00 | 01OCT14A | 02OCT14A | 01OCT14A | 02OCT14A | | 1000 |
| P0018 EXPOSE SEWER LINE | | | | | | | | | | | | |
| 70018 | P0018 EXPOSE SEWER LINE | 5 | 0 | 100 | 33,973.00 | 33,973.00 | 23FEB14A | 25FEB14A | 23FEB14A | 25FEB14A | | 1000 |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | | | | |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE | 5 | 0 | 100 | 6,919.00 | 6,919.00 | 04NOV14A | 08NOV14A | 04NOV14A | 08NOV14A | | 1000 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | | | | |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 5 | 2 | 58 | 0.00 | 0.00 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 1000* |
| P0021ASI-01 &01R1 MISC | | | | | | | | | | | | |
| 70021 | P0021 ASI-01 &01R1 MISC | 5 | 2 | 58 | 93,500.00 | 54,230.00 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 1000* |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | | |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | 5 | 2 | 58 | -3,438.00 | -1,994.04 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 1000* |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | | | | |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 5 | 5 | 0 | 10,956.18 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | | |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 5 | 5 | 0 | 2,271.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | | |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 5 | 5 | 0 | 3,744.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | | | | |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | | |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | | | | |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 5 | 0 | 100 | 10,339.31 | 10,339.31 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 1000 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70030 | P0030 Temp Lighting and Sidewalk | 5 | 5 | 0 | 25,576.46 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| 72230 | Restore Temp Sidewalk Area to Existing Condition | 3 | 3 | 0 | 0.00 | 0.00 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 72130* |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 3 | 0 | 0.00 | 0.00 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 72130* |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | | | | |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 3 | 3 | 0 | 0.00 | 0.00 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 72130* |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | | | | |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 3 | 3 | 0 | 0.00 | 0.00 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 72130* |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | | | | |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 5 | 5 | 0 | 13,000.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 1000* |
| P0037 EL NINO MITIGATION | | | | | | | | | | | | |
| 70037 | P00037 EL NINO MITIGATION | 5 | 3 | 45 | 85,000.00 | 38,250.00 | 30NOV15A | 06JUL16 | 30NOV15A | 24DEC15 | -135 | 1000* |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | | |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 5 | 4 | 16 | 60,000.00 | 9,600.00 | 12FEB16A | 07JUL16 | 12FEB16A | 24DEC15 | -136 | 1000* |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | | |
| 72239 | MOCKUP ON BUILDING | 5 | 5 | 0 | -45,120.00 | 0.00 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 35140* |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | | | | |
| 72240 | P040 RECONCILIATION OF ROUGH OPENING | 5 | 5 | 1 | 6,493.00 | 64.93 | 01APR16A | 08JUL16 | 01APR16A | 24DEC15 | -137 | 1000* |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | | | | |
| 72241 | P041 TEM WALL DESIGN CHANGES | 5 | 0 | 100 | 11,633.00 | 11,633.00 | 17FEB16A | 02MAR16A | 17FEB16A | 02MAR16A | | 1000 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | | |
| 72242 | P042 WATER FOUNTAIN CHANGES | 5 | 5 | 1 | 7,268.00 | 72.68 | 01APR16A | 08JUL16 | 01APR16A | 24DEC15 | -137 | 1000* |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | | | | |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 0 | 100 | 19,000.00 | 19,000.00 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 72130* |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | | | | |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 3 | 3 | 0 | 20,000.00 | 0.00 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 72130* |
| p0045 chlorinate setlement + 9 days | | | | | | | | | | | | |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 3 | 0 | 100 | 10,000.00 | 10,000.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | | | | |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 3 | 0 | 100 | 0.00 | 0.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| Subtotal | | 345 | 51 | 94 | 0.00 | 0.00 | 07MAY15A | 13SEP16 | 07MAY15A | 21DEC15 | -186 | |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42335 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 09SEP16 | 12SEP16 | 23SEP15 | 24SEP15 | -245 | 42330* |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70130 | VA Requests Pricing for Temp Sidewalk and Electr | 0 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | | 07MAY15A | | | 1000 |
| 70230 | Pricing Submitted | 5 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | 13MAY15A | 07MAY15A | 13MAY15A | | 70130 |
| 70330 | VA Submits MS02 RFP Letter with Revised Scope | 79 | 0 | 100 | 0.00 | 0.00 | 14MAY15A | 01SEP15A | 14MAY15A | 01SEP15A | | 70230 |
| 70430 | Revised Pricing Submitted | 14 | 0 | 100 | 0.00 | 0.00 | 02SEP15A | 21SEP15A | 02SEP15A | 21SEP15A | | 70330 |
| 70530 | VA Reviews Pricing | 22 | 0 | 100 | 0.00 | 0.00 | 22SEP15A | 21OCT15A | 22SEP15A | 21OCT15A | | 70430 |
| 70630 | Receive Modification | 61 | 0 | 100 | 0.00 | 0.00 | 22OCT15A | 14JAN16A | 22OCT15A | 14JAN16A | | 70530 |
| 70730 | Receive ILSM Form From VA | 8 | 0 | 100 | 0.00 | 0.00 | 15JAN16A | 26JAN16A | 15JAN16A | 26JAN16A | | 70630 |
| 70830 | Submit ILSM Form (2 Weeks Notice) | 10 | 0 | 100 | 0.00 | 0.00 | 27JAN16A | 09MAR16A | 27JAN16A | 09MAR16A | | 70630, 70730 |
| 70930 | Grade for Temp Sidwalks, part 1 | 2 | 0 | 100 | 0.00 | 0.00 | 11MAR16A | 12MAR16A | 11MAR16A | 12MAR16A | | 70830 |
| 71030 | Form and rebar Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 70930 |
| 71130 | Pour Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71030 |
| 71230 | Strip Forms, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 17MAR16A | 17MAR16A | 17MAR16A | 17MAR16A | | 71130 |
| 71330 | Finish Grade, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71230 |
| 71430 | Relocate Temp Fencing | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71330 |
| 71530 | Install Temp Lighting/Reconfigure Existing | 3 | 0 | 100 | 0.00 | 0.00 | 28MAR16A | 28MAR16A | 28MAR16A | 28MAR16A | | 71430 |
| 71630 | Coordinate with RE Office Prior to Sidewalk Dem | 5 | 5 | 0 | 0.00 | 0.00 | 01JUL16 | 08JUL16 | 13AUG15 | 19AUG15 | -225 | 71530* |
| 71730 | Form and Rebar Temp Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 11JUL16 | 11JUL16 | 20AUG15 | 20AUG15 | -225 | 71630* |
| 71830 | Pour Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 12JUL16 | 12JUL16 | 21AUG15 | 21AUG15 | -225 | 71730* |
| 71930 | Strip Forms, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 13JUL16 | 13JUL16 | 24AUG15 | 24AUG15 | -225 | 71830* |
| 72030 | Finish Grade, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 14JUL16 | 14JUL16 | 25AUG15 | 25AUG15 | -225 | 71930* |
| 72130 | Demo Temp Sidewalk and Lighting | 2 | 2 | 0 | 0.00 | 0.00 | 12SEP16 | 13SEP16 | 18DEC15 | 21DEC15 | -186 | 64500* |




| | | |
|---|---|---|
| Start Date | 11MAR14 | Early Bar |
| Finish Date | 03JAN17 | Progress Bar |
| Data Date | 01JUL16 | Critical Activity |
| Run Date | 05JUL16 12:30 | |

© Primavera Systems, Inc.

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

01 GANT OVERALL BY AREA



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 003981 |

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **VAMC PALO ALTO REC THERAPY BLDG** | | | | | | | | | | |
| Total | | 760 | 128 | 48 | 09JAN14A | 03JAN17 | 09JAN14A | 27DEC15 | -260 | |
| **SUMMARY & MILESTONES** | | | | | | | | | | |
| Subtotal | | 716 | 128 | 66 | 12MAR14A | 03JAN17 | 12MAR14A | 27DEC15 | -260 | |
| ***PROJECT MANAGEMENT*** | | | | | | | | | | |
| 1000 | NOTICE TO PROCEED | 1 | 0 | 100 | 12MAR14A | 12MAR14A | 12MAR14A | 12MAR14A | | 1010, 1990, 2000, 2010, 2020, |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | 32 | 0 | 100 | 13MAR14A | 25APR14A | 13MAR14A | 25APR14A | | 1110, 1130*, 1200, 2070, |
| 1200 | BIM AWARD & COMMENCMENT | 60 | 0 | 100 | 28APR14A | 28APR14A | 28APR14A | 28APR14A | | 1202, 1204, 1206 |
| 1202 | BIM MODEL VALIDATION | 5 | 0 | 100 | 01JUN14A | 01AUG14A | 01JUN14A | 01AUG14A | | 1210 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 5 | 0 | 100 | 12AUG14A | 21NOV14A | 12AUG14A | 21NOV14A | | 1210 |
| 1206 | BIM SITE & PROJECT SETUP | 10 | 0 | 100 | 08AUG14A | 08AUG14A | 08AUG14A | 08AUG14A | | 1210 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 19 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1220, 1222, 1224, 1310 |
| 1220 | BIM 3D DUCT MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1222 | BIM 3D PIPE MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1224 | BIM 3D ELEC MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1230 | BIM AOR REVIEW L-B | 15 | 0 | 100 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1330 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 20 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1320, 1322, 1324, 1410 |
| 1320 | BIM 3D DUCT MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1322 | BIM 3D PIPE MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1324 | BIM 3D ELEC MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1330 | BIM AOR REVIEW L-1 | 15 | 0 | 100 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1430, 1431* |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 20 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1420, 1422, 1424 |
| 1420 | BIM 3D DUCT MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1422 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1424 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1430 | BIM AOR REVIEW L-2 | 13 | 0 | 100 | 03DEC14A | 03DEC14A | 03DEC14A | 03DEC14A | | 3014, 3074, 3204, 3224, |
| 1431 | BIM COBIE REVIEW L-2 | 13 | 7 | 50 | 06MAR15A | 12JUL16 | 06MAR15A | 24DEC15 | -139 | 69900 |
| 69800 | Weather Delay Days Bank | 16 | 0 | 100 | 22DEC14A | 09FEB15A | 22DEC14A | 09FEB15A | | 69900* |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0 | 0 | 0 | | 03JAN17 | | 27DEC15* | -373 | |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | 8 | 0 | 100 | 05JAN16A | 22JAN16A | 05JAN16A | 22JAN16A | | 25450*, 25452* |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | 4 | 0 | 100 | 01NOV15A | 25NOV15A | 01NOV15A | 25NOV15A | | |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | 6 | 0 | 100 | 03DEC15A | 24DEC15A | 03DEC15A | 24DEC15A | | |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | 2 | 0 | 100 | 15FEB16A | 19FEB16A | 15FEB16A | 19FEB16A | | 42104*, 44190 |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | 9 | 0 | 100 | 04MAR16A | 22MAR16A | 04MAR16A | 22MAR16A | | 10040, 11410, 20230* |
| ***SITE UTILITIES*** | | | | | | | | | | |
| 11122 | GAS SHUTDOWN | 3 | 0 | 100 | 01OCT14A | 01OCT14A | 01OCT14A | 01OCT14A | | 11210 |
| 11202 | DOMESTIC WATER SHUTDOWN | 4 | 0 | 100 | 03AUG14A | 25SEP14A | 03AUG14A | 25SEP14A | | 11500 |
| 11612 | ELE SHUTDOWN | 3 | 3 | 0 | 27JUL16 | 29JUL16 | 28SEP15 | 30SEP15 | -211 | 11620* |
| 11892 | FIRE WATER SHUTDOWN | 2 | 0 | 100 | 23AUG14A | 23AUG14A | 23AUG14A | 23AUG14A | | 11500 |
| ***DEMO EX.LOBBY/LAGGING/MASS EXCAVATION*** | | | | | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 03SEP15 | 10SEP15 | -210 | 11410 |
| ***FOUNDATIONS*** | | | | | | | | | | |
| 20190 | CURE CIP WALLS (0-33%) ** | 2 | 0 | 100 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20200 |
| 20192 | CURE CIP WALLS (33-66%) ** | 2 | 0 | 100 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20202 |
| 20193 | CURE CIP WALLS (66-100%) ** | 2 | 0 | 100 | 17SEP15A | 19SEP15A | 17SEP15A | 19SEP15A | | 20204 |
| ***STRUCTURE*** | | | | | | | | | | |
| 25150 | STAIR FLASHINGS | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 03SEP15 | 10SEP15 | -210 | 40350 |
| 25414 | CURE SOMD LEV-1 | 3 | 0 | 100 | 21JAN16A | 01MAR16A | 21JAN16A | 01MAR16A | | 25444, RAIN03 |
| 25444 | CURE SOMD LEV-2 | 3 | 0 | 100 | 24DEC15A | 11JAN16A | 24DEC15A | 11JAN16A | | 25454 |
| 25454 | CURE SOMD ROOF | 3 | 0 | 100 | 21JAN16A | 07FEB16A | 21JAN16A | 07FEB16A | | 25460, 25480, 25490*, 35110, |
| ***ROOF*** | | | | | | | | | | |
| 30330 | COUNTERFLASHING VEG.2FL RF | 8 | 8 | 0 | 16AUG16 | 25AUG16 | 02NOV15 | 11NOV15 | -200 | 30440* |
| 30420 | TEMP ROOF DRY-IN | 0 | 0 | 0 | 17AUG16 | 16AUG16 | 26AUG15 | 25AUG15 | -248 | 44320 |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 23NOV15 | 24NOV15 | -196 | 30800 |
| 30532 | MECH CURB FLASHING MAIN RF | 4 | 4 | 0 | 30AUG16 | 02SEP16 | 17NOV15 | 20NOV15 | -199 | 30534* |
| 30534 | PAD COVER @HOUSEKEEPING | 2 | 2 | 0 | 06SEP16 | 07SEP16 | 23NOV15 | 24NOV15 | -199 | 30800 |
| 30542 | TEMP COOLING AVAILABLE | 0 | 0 | 0 | 12SEP16 | 09SEP16 | 03NOV15 | 02NOV15 | -217 | 40640, 40726, 42640, 42660, |
| 30800 | ROOF COMPLETE | 0 | 0 | 0 | 10NOV16 | 09NOV16 | 25NOV15 | 24NOV15 | -244 | 68030 |
| ***ENCLOSURE*** | | | | | | | | | | |
| 35560 | SILL PAD FLASHING WEST | 2 | 2 | 0 | 10AUG16 | 11AUG16 | 25AUG15 | 26AUG15 | -244 | 35570 |
| 35570 | SILL PAD FLASHING NORTH | 4 | 4 | 0 | 24AUG16 | 29AUG16 | 27AUG15 | 01SEP15 | -252 | 35580 |
| 35580 | SILL PAD FLASHING EAST | 2 | 2 | 0 | 01SEP16 | 02SEP16 | 02SEP15 | 03SEP15 | -254 | 35590 |
| 35590 | SILL PAD FLASHING SOUTH | 4 | 4 | 0 | 14SEP16 | 19SEP16 | 04SEP15 | 10SEP15 | -260 | 40350* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

Sheet 1 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003982

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | 0 | 0 | 0 | 01SEP16 | 31AUG16 | 11SEP15 | 10SEP15 | -248 | 35990, 40350 |
| 35960 | SS COLUMN COVERS | 15 | 15 | 0 | 14SEP16 | 04OCT16 | 29OCT15 | 18NOV15 | -222 | 35990 |
| 35990 | EXTERIOR COMPLETE | 0 | 0 | 0 | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 | 36000*, 36010*, 36015*, |
| ***ROUGH-IN LEVEL B*** | | | | | | | | | | |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 4 | 4 | 0 | 22JUL16 | 27JUL16 | 21JUL15 | 24JUL15 | -256 | 40200, 40318 |
| 40302 | POWER AVAILABLE | 0 | 0 | 0 | 12SEP16 | 09SEP16 | 03NOV15 | 02NOV15 | -217 | 30542*, 68964, 68966, 68970, |
| 40318 | VA I/W INSPECT & APP LEVEL B | 2 | 2 | 0 | 03AUG16 | 04AUG16 | 29JUL15 | 30JUL15 | -258 | 40320* |
| ***ROUGH-IN LEVEL 1*** | | | | | | | | | | |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 4 | 4 | 0 | 27JUL16 | 01AUG16 | 04AUG15 | 07AUG15 | -249 | 42200*, 42318 |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 08AUG16 | 09AUG16 | 12AUG15 | 13AUG15 | -251 | 42320 |
| ***ROUGH-IN LEVEL 2*** | | | | | | | | | | |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 4 | 4 | 0 | 29JUL16 | 03AUG16 | 14AUG15 | 19AUG15 | -243 | 44200*, 44318 |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 | 44320 |
| ***FINISHES LEVEL B*** | | | | | | | | | | |
| 40902 | VA INSPECT LEVEL B | 5 | 5 | 0 | 30NOV16 | 06DEC16 | 11DEC15 | 17DEC15 | -247 | 69700 |
| 40990 | COMPLETE LEVEL B | 0 | 0 | 0 | 06DEC16 | 05DEC16 | 18DEC15 | 17DEC15 | -246 | 42990 |
| ***FINISHES LEVEL 1*** | | | | | | | | | | |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 | 42580, 42590 |
| 42902 | VA INSPECT LEVEL 1 | 5 | 5 | 0 | 06DEC16 | 12DEC16 | 11DEC15 | 17DEC15 | -251 | 69700 |
| 42990 | COMPLETE LEVEL 1 | 0 | 0 | 0 | 12DEC16 | 09DEC16 | 18DEC15 | 17DEC15 | -250 | 44990 |
| ***FINISHES LEVEL 2*** | | | | | | | | | | |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 27OCT16 | 28OCT16 | 26OCT15 | 27OCT15 | -256 | 44580, 44590 |
| 44902 | VA INSPECT LEVEL 2 | 5 | 5 | 0 | 15DEC16 | 21DEC16 | 11DEC15 | 17DEC15 | -258 | 69700 |
| ***FINAL SITE WORK*** | | | | | | | | | | |
| 64624 | SITE ROCK/GROUND COVER | 10 | 10 | 0 | 17OCT16 | 28OCT16 | 30NOV15 | 11DEC15 | -225 | 64810 |
| 64990 | SITEWORK COMPLETE | 0 | 0 | 0 | 07NOV16 | 04NOV16 | 18DEC15 | 17DEC15 | -226 | 69700 |
| ***CLOSE-OUT TESTING/COMMISSIONING*** | | | | | | | | | | |
| 30640 | CxA (FTP) Solar PV | 5 | 5 | 0 | 20OCT16 | 26OCT16 | 12NOV15 | 18NOV15 | -238 | 35990* |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 19NOV15 | 24NOV15 | -238 | 68030 |
| 66000 | SUBSTANTIAL COMPLETION | 0 | 0 | 0 | | 08DEC16 | | 02DEC15 | -260 | 66880*, 69010*, 69020*, |
| 66722 | CxA (FTP) 530-ATS-E | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69232* |
| 66892 | CxA (FTP) A/V | 1 | 1 | 0 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69700 |
| 66912 | CxA (FTP) DCW | 1 | 1 | 0 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69700 |
| 66914 | CxA (FTP) DHW | 1 | 1 | 0 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69700 |
| 66932 | CxA (FTP) 530-CRP-1 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 | 69700 |
| 66941 | CxA (FTP) 530-AHU-1 | 1 | 1 | 0 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 69700 |
| 66942 | CxA (FTP) 530-AHU-2 | 1 | 1 | 0 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 69700 |
| 66943 | CxA (FTP) VAV/CAV | 1 | 1 | 0 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 69700 |
| 66944 | CxA (FTP) FCU | 1 | 1 | 0 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 69700 |
| 66945 | CxA (FTP) EF | 1 | 1 | 0 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 | 69700 |
| 68010 | START TESTING | 0 | 0 | 0 | 05DEC16 | | 25NOV15 | | -260 | 66560*, 68030*, 68900*, |
| 68030 | PREPUNCH LIST | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000*, 68050* |
| 68410 | CxA (FTP) Irrigation | 1 | 1 | 0 | 24OCT16 | 24OCT16 | 17DEC15 | 17DEC15 | -217 | 69700 |
| 68925 | CxA TAB B/C-CHW | 1 | 1 | 0 | 09DEC16 | 09DEC16 | 10DEC15 | 10DEC15 | -255 | 69517, 69518, 69519, 69520, |
| 68926 | CxA TAB B/C-HHW | 1 | 1 | 0 | 09DEC16 | 09DEC16 | 10DEC15 | 10DEC15 | -255 | 69517, 69518, 69519, 69520, |
| 68928 | CxA TAB B/C-AIRSIDE | 2 | 2 | 0 | 09DEC16 | 12DEC16 | 09DEC15 | 10DEC15 | -256 | 66941, 66942, 66943, 66944, |
| 69225 | CxA (FTP) Lighting Control | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 | 69700 |
| 69515 | CxA (FTP) 530-CHWP-1 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69516 | CxA (FTP) 530-CHWP-2 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69517 | CxA (FTP) 530-HHWP-1 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69518 | CxA (FTP) 530-HHWP-2 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69519 | CxA (FTP) 530-HEX-1 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69520 | CxA (FTP) 530-HEX-2 | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69504* |
| 69540 | BIM COMMISSIONING | 5 | 5 | 0 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 69700 |
| 69700 | VA FINAL INSPECTION | 5 | 5 | 0 | 27DEC16 | 03JAN17 | 18DEC15 | 24DEC15 | -260 | 69800* |
| **BASE CONTRACT** | | | | | | | | | | |
| Subtotal | | 710 | 123 | 41 | 13MAR14A | 23DEC16 | 13MAR14A | 24DEC15 | -255 | |
| ***PROJECT MANAGEMENT*** | | | | | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 22 | 0 | 100 | 28APR14A | 02FEB15A | 28APR14A | 02FEB15A | | 1120*, 2082 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

Sheet 2 of 13

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003983

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 1120 | MONTHLY SCHEDULE UPDATES | 200 | 84 | 58 | 30SEP14A | 28OCT16 | 30SEP14A | 24DEC15 | -216 | 69900 |
| 1130 | CONSTRUCTION PHOTO'S | 200 | 84 | 58 | 28APR14A | 28OCT16 | 28APR14A | 24DEC15 | -216 | 69900 |
| 1990 | Payment and Performance Bond | 1 | 0 | 100 | 13MAR14A | 13MAR14A | 13MAR14A | 13MAR14A | | 10000 |
| 2000 | SUB BONDS&INSURANCES | 1 | 0 | 100 | 13MAR14A | 01JUN15A | 13MAR14A | 01JUN15A | | 69900 |
| ***MOBILIZATION/START-UP*** | | | | | | | | | | |
| 10000 | HCC MOBILIZATION | 10 | 0 | 100 | 28APR14A | 09MAY14A | 28APR14A | 09MAY14A | | 10002, 10008, 10020, 10040* |
| 10002 | SWPP PLAN DEVELOPMENT | 12 | 0 | 100 | 12MAY14A | 28MAY14A | 12MAY14A | 28MAY14A | | 10004*, 10010 |
| 10004 | LEED DESIGN | 10 | 4 | 58 | 31JUL14A | 07JUL16 | 31JUL14A | 24DEC15 | -136 | 69900 |
| 10006 | BIM REQUIREMENTS | 5 | 0 | 100 | 31JUL14A | 03DEC14A | 31JUL14A | 03DEC14A | | 1200 |
| 10008 | CONSTRUCT FIRE ROAD | 3 | 0 | 100 | 29MAY14A | 02JUN14A | 29MAY14A | 02JUN14A | | 10030*, 11000 |
| 10010 | ERROSION CONTROLS | 4 | 0 | 100 | 11JUL14A | 17JUL14A | 11JUL14A | 17JUL14A | | 10012*, 10030*, 11300, 11520 |
| 10012 | MAINTAIN ERROSION CONTROLS | 200 | 50 | 75 | 15JUL14A | 12SEP16 | 15JUL14A | 24DEC15 | -182 | 69900 |
| 10020 | CONSTRUCTION FENCING | 4 | 0 | 100 | 12MAY14A | 01DEC14A | 12MAY14A | 01DEC14A | | 10030*, 11000, 11300, 11400 |
| 10030 | TRANSPLANT & REMOVE TREES | 3 | 3 | 0 | 01JUL16 | 06JUL16 | 12OCT15 | 14OCT15 | -184 | 64500 |
| 10040 | SITE SURVEY | 4 | 1 | 75 | 12MAY14A | 01JUL16 | 12MAY14A | 04NOV15 | -167 | 64520 |
| ***SITE UTILITIES*** | | | | | | | | | | |
| 11000 | SITE UTILITY MOBILIZATION | 4 | 0 | 100 | 03JUN14A | 06JUN14A | 03JUN14A | 06JUN14A | | 11010*, 11020, 11030, 11040 |
| 11010 | SITE POTHOLING | 4 | 0 | 100 | 04JUN14A | 25SEP14A | 04JUN14A | 25SEP14A | | 11030, 11040 |
| 11020 | RELOCATE EX.4000G SEWER TANK | 5 | 0 | 100 | 06JUN14A | 07FEB15A | 06JUN14A | 07FEB15A | | 11520 |
| 11030 | DEMO SD @BLDG PAD | 1 | 0 | 100 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11530 |
| 11040 | UTIL 10SD355 | 3 | 0 | 100 | 13NOV14A | 19NOV14A | 13NOV14A | 19NOV14A | | 11050*, 11060, 11110, 11800, |
| 11050 | UTIL SSMH | 1 | 0 | 100 | 21OCT14A | 10DEC14A | 21OCT14A | 10DEC14A | | 11060 |
| 11060 | UTIL SEWER TESTING | 1 | 0 | 100 | 11DEC14A | 12DEC14A | 11DEC14A | 12DEC14A | | 11070*, 11080 |
| 11070 | UTIL SS POC | 2 | 0 | 100 | 13DEC14A | 14DEC14A | 13DEC14A | 14DEC14A | | 11080 |
| 11080 | UTIL EAST SD MAIN 12RCP | 3 | 0 | 100 | 18NOV14A | 13DEC14A | 18NOV14A | 13DEC14A | | 11090*, 11100 |
| 11090 | UTIL EAST SDMH | 2 | 0 | 100 | 20NOV14A | 14DEC14A | 20NOV14A | 14DEC14A | | 11100 |
| 11100 | UTIL EAST SD MAIN TESTS | 1 | 0 | 100 | 14DEC14A | 15DEC14A | 14DEC14A | 15DEC14A | | 11102*, 11130, 11150 |
| 11102 | UTIL EAST SD POC | 3 | 0 | 100 | 16DEC14A | 18DEC14A | 16DEC14A | 18DEC14A | | 11140, 11160, 11170 |
| 11110 | UTIL 10DIP | 6 | 0 | 100 | 16JUN14A | 08AUG14A | 16JUN14A | 08AUG14A | | 11120, 11122, 11130, 11150 |
| 11120 | UTIL 6PE GAS | 2 | 0 | 100 | 28SEP14A | 01OCT14A | 28SEP14A | 01OCT14A | | 11210 |
| 11130 | UTIL EAST WATER-6DIP | 5 | 0 | 100 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 11140 |
| 11140 | UTIL 6BACKFLOW PRV | 2 | 0 | 100 | 01JUL14A | 19AUG14A | 01JUL14A | 19AUG14A | | 11180, 11210 |
| 11150 | UTIL EAST WATER-8DIP | 4 | 0 | 100 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 11160, 11170 |
| 11160 | UTIL 8DOUBLE DETECTOR | 3 | 0 | 100 | 30JUN14A | 07SEP14A | 30JUN14A | 07SEP14A | | 11180, 11210 |
| 11170 | UTIL 8BACKFLOW PRV | 2 | 0 | 100 | 30JUN14A | 09SEP14A | 30JUN14A | 09SEP14A | | 11180, 11210 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1 | 0 | 100 | 03JUL14A | 15SEP14A | 03JUL14A | 15SEP14A | | 11190 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1 | 0 | 100 | 07JUL14A | 12SEP14A | 07JUL14A | 12SEP14A | | 11200, 11202 |
| 11200 | UTIL WATER POC | 3 | 0 | 100 | 20AUG14A | 25SEP14A | 20AUG14A | 25SEP14A | | 11500 |
| 11210 | UTIL 10LINE STOPS | 5 | 0 | 100 | 20AUG14A | 26AUG14A | 20AUG14A | 26AUG14A | | 11500 |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 5 | 0 | 100 | 14MAR16A | 14MAR16A | 14MAR16A | 14MAR16A | | 20220 |
| 11300 | ELE VAULTS ES1.1.1 | 15 | 0 | 100 | 22OCT14A | 13NOV14A | 22OCT14A | 13NOV14A | | 11310, 11320, 11340, 11600* |
| 11310 | ELE PRIMARY DUCT BANKS | 12 | 0 | 100 | 30SEP14A | 10JUN16A | 30SEP14A | 10JUN16A | | 11330*, 11340, 64500 |
| 11320 | ELE SECONDARY DUCT BANKS | 10 | 2 | 84 | 30SEP14A | 18JUL16 | 30SEP14A | 28SEP15 | -204 | 11340*, 64500 |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 8 | 8 | 0 | 15JUL16 | 26JUL16 | 28SEP15 | 07OCT15 | -203 | 40300 |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 7 | 7 | 0 | 19JUL16 | 27JUL16 | 29SEP15 | 07OCT15 | -204 | 40300 |
| 11500 | DEMO REMAINING UTILITIES | 2 | 0 | 100 | 27AUG14A | 29SEP14A | 27AUG14A | 29SEP14A | | 11520, 11700 |
| 11510 | TEMP POWER TO AQUATICS | 10 | 8 | 19 | 30SEP14A | 26JUL16 | 30SEP14A | 10SEP15 | -222 | 11400*, 11612* |
| 11600 | ELE TELEPHONE DUCT BANKS | 6 | 3 | 45 | 30SEP14A | 06JUL16 | 30SEP14A | 18SEP15 | -202 | 11610* |
| 11610 | ELE TRANSFORMERS E&N | 5 | 5 | 0 | 07JUL16 | 13JUL16 | 21SEP15 | 25SEP15 | -202 | 11612 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 01OCT15 | 07OCT15 | -211 | 40300 |
| 11700 | MECHANICAL VAULT | 20 | 20 | 0 | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 | 11710*, 64500 |
| 11710 | MECH SITE UTILITY PIPING | 15 | 15 | 0 | 12AUG16 | 01SEP16 | 24SEP15 | 14OCT15 | -225 | 30540*, 64500* |
| 11800 | UTIL FW 8DIP | 2 | 0 | 100 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11820, 11900 |
| 11810 | UTIL FW 6DIP | 2 | 0 | 100 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11820, 11900 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 1 | 0 | 100 | 06AUG14A | 19AUG14A | 06AUG14A | 19AUG14A | | 11830 |
| 11830 | UTIL FW 2SCH80 FW | 1 | 0 | 100 | 02AUG14A | 17AUG14A | 02AUG14A | 17AUG14A | | 11840 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 1 | 0 | 100 | 08AUG14A | 11AUG14A | 08AUG14A | 11AUG14A | | 11850 |
| 11850 | UTIL FW FDC | 1 | 0 | 100 | 11AUG14A | 12AUG14A | 11AUG14A | 12AUG14A | | 11860 |
| 11860 | UTIL FW PIV | 1 | 0 | 100 | 24JUN14A | 17AUG14A | 24JUN14A | 17AUG14A | | 11870 |
| 11870 | UTIL FW BACTERIA TEST | 1 | 0 | 100 | 25JUN14A | 14AUG14A | 25JUN14A | 14AUG14A | | 11880 |
| 11880 | UTIL FW PRESSURE TEST | 1 | 0 | 100 | 26JUN14A | 14AUG14A | 26JUN14A | 14AUG14A | | 11890, 11892 |
| 11890 | UTIL FW WATER POC-HOT TAP | 1 | 0 | 100 | 14AUG14A | 15AUG14A | 14AUG14A | 15AUG14A | | 11500 |
| 11900 | UTIL 4SDR35 | 2 | 0 | 100 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11910 |
| 11910 | UTIL SS CHECK VALVE | 1 | 0 | 100 | 08NOV14A | 09NOV14A | 08NOV14A | 09NOV14A | | 11920 |
| 11920 | UTIL SS POC | 1 | 0 | 100 | 11NOV14A | 12NOV14A | 11NOV14A | 12NOV14A | | 11500, 64060* |
| 64060 | SITE UTILITY DEMOBILIZATION | 3 | 0 | 90 | 27APR15A | 30JUN16 | 27APR15A | 02DEC15 | -148 | 66000 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

Sheet 3 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003984

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **DEMO EX.LOBBY/LAGGING/MASS EXCAVATION** | | | | | | | | | | |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 5 | 0 | 100 | 07DEC15A | 08MAR16A | 07DEC15A | 08MAR16A | | 11410* |
| 11410 | DEMO EX.LOBBY | 10 | 0 | 100 | 03MAR16A | 24MAR16A | 03MAR16A | 24MAR16A | | 35910 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 7 | 0 | 100 | 29AUG14A | 21MAR15A | 29AUG14A | 21MAR15A | | 11522, 11534* |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 6 | 0 | 100 | 22MAR15A | 20MAY15A | 22MAR15A | 20MAY15A | | 11530 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 7 | 0 | 100 | 20APR15A | 24APR15A | 20APR15A | 24APR15A | | 11532 |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 9 | 0 | 100 | 25APR15A | 20MAY15A | 25APR15A | 20MAY15A | | 11540, 20100 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 27 | 0 | 100 | 17JUL14A | 20MAY15A | 17JUL14A | 20MAY15A | | 20102 |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 7 | 0 | 100 | 05MAR15A | 24APR15A | 05MAR15A | 24APR15A | | 11542 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 3 | 0 | 100 | 25JUL14A | 28JUL15A | 25JUL14A | 28JUL15A | | 64500 |
| **FOUNDATIONS** | | | | | | | | | | |
| 20100 | L/O & SET CONTROL (0-60%) ** | 2 | 0 | 100 | 28MAY15A | 28MAY15A | 28MAY15A | 28MAY15A | | 20102, 20110* |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2 | 0 | 100 | 29MAY15A | 29MAY15A | 29MAY15A | 29MAY15A | | 20132 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 3 | 0 | 100 | 03JUN15A | 05JUN15A | 03JUN15A | 05JUN15A | | 20112, 20120*, 20130, 20150 |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 4 | 0 | 100 | 08JUN15A | 03SEP15A | 08JUN15A | 03SEP15A | | 20132, 20140, 20142, 20152, |
| 20120 | ELEVATOR CASINGS | 4 | 0 | 100 | 31AUG15A | 21APR16A | 31AUG15A | 21APR16A | | 20162 |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 5 | 0 | 100 | 15JUN15A | 19JUN15A | 15JUN15A | 19JUN15A | | 20132 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 5 | 0 | 100 | 23JUN15A | 15SEP15A | 23JUN15A | 15SEP15A | | 20162 |
| 20140 | RAT & PROTECTION SLABS | 5 | 0 | 100 | 25JUN15A | 07JUL15A | 25JUN15A | 07JUL15A | | 20162 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 5 | 0 | 100 | 29JUN15A | 30JUL15A | 29JUN15A | 30JUL15A | | 20162 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 3 | 0 | 100 | 02JUL15A | 20AUG15A | 02JUL15A | 20AUG15A | | 20152, 20160 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 3 | 0 | 100 | 09JUL15A | 20AUG15A | 09JUL15A | 20AUG15A | | 11290, 20154, 20162 |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 2 | 0 | 100 | 09JUL15A | 09SEP15A | 09JUL15A | 09SEP15A | | 20164 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 3 | 0 | 100 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20162, 20170 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 3 | 0 | 100 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20164, 20172 |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 2 | 0 | 100 | 16JUL15A | 14SEP15A | 16JUL15A | 14SEP15A | | 20184 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 4 | 0 | 100 | 21JUL15A | 21JUL15A | 21JUL15A | 21JUL15A | | 20172, 20180, 20210 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 4 | 0 | 100 | 28JUL15A | 16SEP15A | 28JUL15A | 16SEP15A | | 20182, 20184 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 15 | 0 | 100 | 05AUG15A | 29SEP15A | 05AUG15A | 29SEP15A | | 20182, 20190 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 10 | 0 | 100 | 14AUG15A | 29SEP15A | 14AUG15A | 29SEP15A | | 20184, 20192 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 10 | 0 | 100 | 17SEP15A | 30OCT15A | 17SEP15A | 30OCT15A | | 20193 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 3 | 0 | 100 | 21AUG15A | 28SEP15A | 21AUG15A | 28SEP15A | | 20202, 20240 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 3 | 0 | 100 | 28AUG15A | 29SEP15A | 28AUG15A | 29SEP15A | | 20232, 20242 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 3 | 0 | 100 | 02OCT15A | 06OCT15A | 02OCT15A | 06OCT15A | | 20232, 20244, 25100 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 10 | 0 | 100 | 04AUG15A | 18FEB16A | 04AUG15A | 18FEB16A | | 20230, 40144 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 5 | 0 | 100 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20232 |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 4 | 0 | 100 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20264, 40010 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 3 | 0 | 100 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20242, 20250*, 20260 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 3 | 0 | 100 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20244, 20252*, 20262 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 2 | 0 | 100 | 02JUL15A | 09SEP15A | 02JUL15A | 09SEP15A | | 20254, 20264 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20252, 20260 |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20254, 20262 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20264 |
| 20260 | BACKFILL FNDS (0-33%) ** | 4 | 0 | 100 | 30SEP14A | 26MAY16A | 30SEP14A | 26MAY16A | | 20262 |
| 20262 | BACKFILL FNDS (33-66%) ** | 3 | 0 | 100 | 27APR16A | 26MAY16A | 27APR16A | 26MAY16A | | 20264, 64010* |
| 20264 | BACKFILL FNDS (66-100%) ** | 3 | 0 | 100 | 27APR16A | 28JUN16A | 27APR16A | 28JUN16A | | 64050 |
| **STRUCTURE** | | | | | | | | | | |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 6 | 0 | 100 | 13OCT15A | 11NOV15A | 13OCT15A | 11NOV15A | | 11405*, 11700, 25120, 25200 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 4 | 0 | 100 | 31JUL14A | 26APR15A | 31JUL14A | 26APR15A | | 25210 |
| 25120 | LAYOUT DECK LEV-1 | 2 | 0 | 100 | 20OCT15A | 30OCT15A | 20OCT15A | 30OCT15A | | 25130 |
| 25130 | SET DECKING LEV-1 | 7 | 0 | 100 | 28OCT15A | 18FEB16A | 28OCT15A | 18FEB16A | | 20230, 25140, 25150*, 25230, |
| 25140 | ERECT STAIRS | 5 | 0 | 100 | 11NOV15A | 09DEC15A | 11NOV15A | 09DEC15A | | 25330 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 11 | 0 | 100 | 13OCT15A | 04DEC15A | 13OCT15A | 04DEC15A | | 25220, 25300 |
| 25210 | DETAIL STR.STEEL LEV-2 | 4 | 0 | 100 | 30APR15A | 05MAY15A | 30APR15A | 05MAY15A | | 25310 |
| 25220 | LAYOUT DECK LEV-2 | 4 | 0 | 100 | 21OCT15A | 20NOV15A | 21OCT15A | 20NOV15A | | 25230 |
| 25230 | SET DECKING LEV-2 | 8 | 0 | 100 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25330, 25410 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 6 | 0 | 100 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25320 |
| 25310 | DETAIL STR.STEEL ROOF | 4 | 0 | 100 | 06MAY15A | 11MAY15A | 06MAY15A | 11MAY15A | | 2222 |
| 25320 | LAYOUT DECK ROOF | 2 | 0 | 100 | 09NOV15A | 29DEC15A | 09NOV15A | 29DEC15A | | 25330 |
| 25330 | SET DECKING ROOF | 5 | 0 | 100 | 09NOV15A | 14DEC15A | 09NOV15A | 14DEC15A | | 25420, 25430, 25440, 25470 |
| 25410 | FORM & REBAR SOMD LEV-1 | 5 | 0 | 100 | 29DEC15A | 21JAN16A | 29DEC15A | 21JAN16A | | 25412, 25440, 25470 |
| 25412 | PLACE & POUR SOMD LEV-1 | 1 | 0 | 100 | 21JAN16A | 21JAN16A | 21JAN16A | 21JAN16A | | 2614*, 3900*, 25414, 25442, |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 2 | 0 | 100 | 23OCT15A | 12NOV15A | 23OCT15A | 12NOV15A | | 25422, 25442 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 2 | 0 | 100 | 12NOV15A | 15NOV15A | 12NOV15A | 15NOV15A | | 25452 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 2 | 0 | 100 | 09MAR16A | 19MAY16A | 09MAR16A | 19MAY16A | | 25432* |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 2 | 0 | 100 | 10MAR16A | 03MAY16A | 10MAR16A | 03MAY16A | | 30430 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BO

Sheet 4 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003985

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 25440 | FORM & REBAR SOMD LEV-2 | 4 | 0 | 100 | 10DEC15A | 01APR16A | 10DEC15A | 01APR16A | | 25442, 25450 |
| 25442 | PLACE & POUR SOMD LEV-2 | 1 | 0 | 100 | 18DEC15A | 18DEC15A | 18DEC15A | 18DEC15A | | 25444, 25452, 44010* |
| 25450 | FORM & REBAR SOMD ROOF | 3 | 0 | 100 | 21DEC15A | 21JAN16A | 21DEC15A | 21JAN16A | | 25452 |
| 25452 | PLACE & POUR SOMD ROOF | 1 | 0 | 100 | 21JAN15A | 21JAN16A | 21JAN15A | 21JAN16A | | 25454 |
| 25460 | RIGID INSULATION ROOF (RFI ) | 2 | 0 | 100 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30110 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 6 | 0 | 100 | 28DEC15A | 12JAN16A | 28DEC15A | 12JAN16A | | 25480, 25490*, RAIN01* |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 10 | 0 | 100 | 28DEC15A | 18FEB16A | 28DEC15A | 18FEB16A | | 30120 |
| 25490 | FORM/REBAR&POUR STAIRS | 6 | 3 | 50 | 07OCT15A | 06JUL16 | 07OCT15A | 20JUL15 | -245 | 40180 |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 5 | 0 | 100 | 18MAR16A | 16APR16A | 18MAR16A | 16APR16A | | 20232 |
| ***ROOF*** | | | | | | | | | | |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 4 | 4 | 0 | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 | 30120*, 30210*, 30510* |
| 30120 | 3-PLY SBS/BUR MAIN RF | 14 | 14 | 0 | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 | 30140*, 30240*, 30410*, |
| 30140 | WATER TEST/PUNCH MAIN RF | 2 | 2 | 0 | 11AUG16 | 12AUG16 | 10NOV15 | 11NOV15 | -191 | 30440 |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 3 | 3 | 0 | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 | 30220*, 30310* |
| 30220 | RIGID INSULATION VEG.2FL RF | 6 | 0 | 100 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30230* |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 6 | 6 | 0 | 27JUL16 | 03AUG16 | 18AUG15 | 25AUG15 | -239 | 30240, 30420 |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 3 | 3 | 0 | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 | 30320*, 30430* |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 3 | 3 | 0 | 27JUL16 | 29JUL16 | 28OCT15 | 30OCT15 | -189 | 30320 |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 8 | 8 | 0 | 16AUG16 | 25AUG16 | 02NOV15 | 11NOV15 | -200 | 30330*, 30440* |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 4 | 4 | 0 | 11AUG16 | 16AUG16 | 20AUG15 | 25AUG15 | -248 | 30420* |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 2 | 2 | 0 | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 | 30440 |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3 | 3 | 0 | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 | 30450* |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 4 | 4 | 0 | 31AUG16 | 06SEP16 | 17NOV15 | 20NOV15 | -200 | 30460*, 30470*, 30800 |
| 30470 | EXP.JONT COVERS RF | 6 | 6 | 0 | 31AUG16 | 08SEP16 | 17NOV15 | 24NOV15 | -200 | 30800 |
| 30510 | FRP EQUIP PADS MAIN RF | 5 | 5 | 0 | 22JUL16 | 28JUL16 | 14OCT15 | 20OCT15 | -196 | 30520 |
| 30520 | SET AHU UNITS MAIN RF | 4 | 0 | 100 | 03MAR16A | 25MAY16A | 03MAR16A | 25MAY16A | | 30530*, 30540, 30560 |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 5 | 1 | 75 | 17MAR16A | 29AUG16 | 17MAR16A | 27OCT15 | -213 | 30532*, 30570, 30700 |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 2 | 2 | 0 | 02SEP16 | 06SEP16 | 26OCT15 | 27OCT15 | -218 | 30542, 30570, 30700 |
| 30550 | PV SYSTEM RACKING MAIN RF | 15 | 15 | 0 | 31AUG16 | 21SEP16 | 16SEP15 | 06OCT15 | -244 | 30560*, 30610*, 30620* |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 5 | 5 | 0 | 22SEP16 | 28SEP16 | 21OCT15 | 27OCT15 | -234 | 30570* |
| 30570 | ELE BRANCH WIRING MAIN RF | 6 | 6 | 0 | 29SEP16 | 06OCT16 | 28OCT15 | 04NOV15 | -234 | 30630 |
| 30610 | PV PANELS MAIN RF | 15 | 15 | 0 | 31AUG16 | 21SEP16 | 16SEP15 | 06OCT15 | -244 | 30620* |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 15 | 15 | 0 | 22SEP16 | 12OCT16 | 07OCT15 | 27OCT15 | -244 | 30630*, 30700* |
| 30630 | TEST PV SYSTEM MAIN RF | 5 | 5 | 0 | 13OCT16 | 19OCT16 | 05NOV15 | 11NOV15 | -238 | 30640*, 30800 |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 10 | 10 | 0 | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 | 30710* |
| 30710 | EXT.GRATINGS MAIN RF | 10 | 10 | 0 | 27OCT16 | 09NOV16 | 11NOV15 | 24NOV15 | -244 | 30720*, 30800* |
| 30720 | EXT.RAILINGS MAIN RF | 10 | 10 | 0 | 27OCT16 | 09NOV16 | 11NOV15 | 24NOV15 | -244 | 30800* |
| ***ENCLOSURE*** | | | | | | | | | | |
| 35110 | EXT.WALL FRAMING WEST | 4 | 0 | 100 | 06JUN16A | 24JUN16A | 06JUN16A | 24JUN16A | | 35120, 35150*, 35210 |
| 35120 | EXT.WALL FRAMING NORTH | 6 | 0 | 100 | 08JUN16A | 24JUN16A | 08JUN16A | 24JUN16A | | 35130, 35160*, 35220 |
| 35130 | EXT.WALL FRAMING EAST | 4 | 0 | 100 | 13JUN16A | 23JUN16A | 13JUN16A | 23JUN16A | | 35140, 35170*, 35230 |
| 35140 | EXT.WALL FRAMING SOUTH | 6 | 0 | 100 | 15JUN16A | 23JUN16A | 15JUN16A | 23JUN16A | | 35180*, 35240, 72239* |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | 2 | 2 | 0 | 01JUL16 | 05JUL16 | 25JUN15 | 26JUN15 | -259 | 35210* |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | 2 | 2 | 0 | 01JUL16 | 05JUL16 | 06JUL15 | 07JUL15 | -253 | 35220 |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | 2 | 2 | 0 | 01JUL16 | 05JUL16 | 22JUL15 | 23JUL15 | -241 | 35230 |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | 2 | 2 | 0 | 01JUL16 | 05JUL16 | 30JUL15 | 31JUL15 | -235 | 35240 |
| 35210 | MOD.SHEET AIR BARRIER WEST | 4 | 4 | 0 | 06JUL16 | 11JUL16 | 29JUN15 | 02JUL15 | -259 | 35220*, 35310, 35410 |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 6 | 6 | 0 | 12JUL16 | 19JUL16 | 08JUL15 | 15JUL15 | -257 | 35230*, 35320, 35420 |
| 35230 | MOD.SHEET AIR BARRIER EAST | 4 | 4 | 0 | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 | 35240*, 35330, 35430 |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 6 | 6 | 0 | 26JUL16 | 02AUG16 | 03AUG15 | 10AUG15 | -249 | 35340, 35440 |
| 35310 | TRESPA WALL PANELS WEST | 8 | 8 | 0 | 13JUL16 | 22JUL16 | 06JUL15 | 15JUL15 | -260 | 35320*, 35510 |
| 35320 | TRESPA WALL PANELS NORTH | 10 | 10 | 0 | 25JUL16 | 05AUG16 | 16JUL15 | 29JUL15 | -260 | 35330*, 35520 |
| 35330 | TRESPA WALL PANELS EAST | 8 | 8 | 0 | 08AUG16 | 17AUG16 | 30JUL15 | 10AUG15 | -260 | 35340*, 35530 |
| 35340 | TRESPA WALL PANELS SOUTH | 10 | 10 | 0 | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 | 35540*, 35910*, 35940*, |
| 35410 | CURTAINWALL FRAMING WEST | 6 | 6 | 0 | 25JUL16 | 01AUG16 | 16JUL15 | 23JUL15 | -260 | 35420*, 35510* |
| 35420 | CURTAINWALL FRAMING NORTH | 8 | 8 | 0 | 02AUG16 | 11AUG16 | 24JUL15 | 04AUG15 | -260 | 35430*, 35520* |
| 35430 | CURTAINWALL FRAMING EAST | 6 | 6 | 0 | 12AUG16 | 19AUG16 | 05AUG15 | 12AUG15 | -260 | 35440*, 35530 |
| 35440 | CURTAINWALL FRAMING SOUTH | 8 | 8 | 0 | 22AUG16 | 31AUG16 | 13AUG15 | 24AUG15 | -260 | 35540*, 35920*, 35940* |
| 35510 | EXT.GLAZING/WINDOWS WEST | 6 | 6 | 0 | 02AUG16 | 09AUG16 | 28JUL15 | 04AUG15 | -258 | 35520, 35560*, 35610*, |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 8 | 8 | 0 | 12AUG16 | 23AUG16 | 05AUG15 | 14AUG15 | -260 | 35530*, 35570*, 35620*, |
| 35530 | EXT.GLAZING/WINDOWS EAST | 6 | 6 | 0 | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 | 35540*, 35580*, 35630*, |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 8 | 8 | 0 | 01SEP16 | 13SEP16 | 25AUG15 | 03SEP15 | -260 | 35590*, 35640*, 35740*, |
| 35610 | ALUM SOFFIT PANELS WEST | 2 | 2 | 0 | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 | 35620, 35810 |
| 35620 | ALUM SOFFIT PANELS NORTH | 4 | 4 | 0 | 24AUG16 | 29AUG16 | 22OCT15 | 27OCT15 | -213 | 35630, 35820 |
| 35630 | ALUM SOFFIT PANELS EAST | 2 | 2 | 0 | 01SEP16 | 02SEP16 | 03NOV15 | 04NOV15 | -211 | 35640, 35830 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 4 | 4 | 0 | 14SEP16 | 19SEP16 | 05NOV15 | 10NOV15 | -217 | 35840 |
| 35710 | EXT.COPING&FLASHINGS WEST | 4 | 4 | 0 | 10AUG16 | 15AUG16 | 08OCT15 | 13OCT15 | -213 | 35720, 35810* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | 003986 | |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 35720 | EXT.COPING&FLASHINGS NORTH | 8 | 8 | 0 | 24AUG16 | 02SEP16 | 14OCT15 | 23OCT15 | -219 | 35730*, 35820* |
| 35730 | EXT.COPING&FLASHINGS EAST | 4 | 4 | 0 | 06SEP16 | 09SEP16 | 26OCT15 | 29OCT15 | -219 | 35740, 35830 |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 8 | 8 | 0 | 14SEP16 | 23SEP16 | 30OCT15 | 10NOV15 | -221 | 35840* |
| 35810 | EXT.SEALANTS&CAULKING WEST | 4 | 4 | 0 | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 | 35820 |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 6 | 6 | 0 | 06SEP16 | 13SEP16 | 28OCT15 | 04NOV15 | -217 | 35830* |
| 35830 | EXT.SEALANTS&CAULKING EAST | 4 | 4 | 0 | 14SEP16 | 19SEP16 | 05NOV15 | 10NOV15 | -217 | 35840 |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 6 | 6 | 0 | 26SEP16 | 03OCT16 | 11NOV15 | 18NOV15 | -221 | 35990 |
| 35920 | EXT.ALUM GRATINGS | 12 | 12 | 0 | 01SEP16 | 19SEP16 | 22OCT15 | 06NOV15 | -219 | 35930* |
| 35930 | EXT.ORAMENTAL RAILINGS | 8 | 8 | 0 | 20SEP16 | 29SEP16 | 09NOV15 | 18NOV15 | -219 | 35990 |
| 35940 | ALUM ENTRANCES&STOREFRONT | 8 | 8 | 0 | 01SEP16 | 13SEP16 | 09NOV15 | 18NOV15 | -207 | 35990 |
| 35950 | STANDING SEAM ROOF | 8 | 8 | 0 | 14SEP16 | 23SEP16 | 09NOV15 | 18NOV15 | -215 | 35990 |
| ***ROUGH-IN LEVEL B*** | | | | | | | | | | |
| 4054 | MOS SWITCHGEAR | 2 | 0 | 100 | 21MAR16A | 21MAR16A | 21MAR16A | 21MAR16A | | |
| 20220 | FEEDER CONDUIT LEV-B | 6 | 0 | 100 | 14MAR16A | 21APR16A | 14MAR16A | 21APR16A | | 40145 |
| 40006 | INSTALL TOP TRACK LEVEL B | 2 | 0 | 100 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 20220, 40020*, 40056, 40064, |
| 40010 | LAYOUT PARTITIONS LEVEL B | 2 | 0 | 100 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 40006, 40020*, 40058, 40065, |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 4 | 1 | 85 | 28APR16A | 01JUL16 | 28APR16A | 15JUL15 | -246 | 40070 |
| 40054 | MOBILIZE PLUMBING LEVEL B | 2 | 0 | 100 | 02FEB16A | 18FEB16A | 02FEB16A | 18FEB16A | | 40056 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 8 | 0 | 100 | 22APR16A | 26MAY16A | 22APR16A | 26MAY16A | | 40058, 42056 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 8 | 0 | 100 | 27APR16A | 08JUN16A | 27APR16A | 08JUN16A | | 40060, 40070, 42058 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1 | 0 | 90 | 08JUN16A | 08JUL16 | 08JUN16A | 21AUG15 | -223 | 40061, 40062* |
| 40061 | PLB EQUIPMENT LEVEL B | 5 | 0 | 100 | 21APR16A | 29APR16A | 21APR16A | 29APR16A | | 68930 |
| 40062 | PLB PIPE TESTING LEVEL B | 2 | 0 | 100 | 15JUN16A | 27JUN16A | 15JUN16A | 27JUN16A | | 40102 |
| 40063 | MOBILIZE HVAC LEVEL B | 2 | 0 | 100 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 40064 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 1 | 0 | 100 | 12JAN16A | 12JAN16A | 12JAN16A | 12JAN16A | | 40065* |
| 40065 | DUCTWORK MAINS LEVEL B | 8 | 0 | 98 | 25APR16A | 08JUL16 | 25APR16A | 15JUL15 | -250 | 40070*, 42065* |
| 40070 | DUCTWORK BRANCHES LEVEL B | 7 | 0 | 98 | 25APR16A | 08JUL16 | 25APR16A | 15JUL15 | -250 | 40080*, 40090, 40092, 40110, |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 4 | 1 | 80 | 27APR16A | 11JUL16 | 27APR16A | 07AUG15 | -234 | 40092* |
| 40090 | HANG VAV UNITS LEVEL B | 4 | 0 | 100 | 20APR16A | 18MAY16A | 20APR16A | 18MAY16A | | 40091*, 40100*, 42090* |
| 40091 | FAN COIL UNITS LEVEL B | 15 | 0 | 100 | 19MAY16A | 22JUN16A | 19MAY16A | 22JUN16A | | 40100* |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 2 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 40100 |
| 40100 | DUCT INSULATION LEVEL B | 10 | 10 | 0 | 08AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 | 40102* |
| 40102 | PLB O/H INSULATION LEVEL B | 4 | 4 | 0 | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 | 40120*, 42102* |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 4 | 0 | 100 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 40104 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 1 | 0 | 100 | 20APR16A | 27JUN16A | 20APR16A | 27JUN16A | | 40105, 40108 |
| 40105 | MEC PIPING LEVEL B | 10 | 2 | 80 | 24APR16A | 12JUL16 | 24APR16A | 14JUL15 | -253 | 40108*, 40128, 42105* |
| 40108 | MEC EQ MEC RM LEVEL B | 5 | 1 | 80 | 03MAY16A | 13JUL16 | 03MAY16A | 15JUL15 | -253 | 40110* |
| 40110 | MEC PIPING MEC RM LEVEL B | 10 | 9 | 10 | 10MAY16A | 26JUL16 | 10MAY16A | 28JUL15 | -253 | 40112*, 40130*, 40318 |
| 40112 | MEC PIPE TESTING LEVEL B | 2 | 2 | 0 | 27JUL16 | 28JUL16 | 26AUG15 | 27AUG15 | -233 | 40120, 40140* |
| 40120 | MEC PIPE INSULATION LEVEL B | 10 | 10 | 0 | 26AUG16 | 09SEP16 | 28AUG15 | 11SEP15 | -253 | 40380, 42120* |
| 40128 | MOBILIZE CONTROLS LEVEL B | 2 | 0 | 100 | 27APR16A | 27APR16A | 27APR16A | 27APR16A | | 40130 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 8 | 0 | 95 | 27APR16A | 26JUL16 | 27APR16A | 05OCT15 | -205 | 40140, 42130* |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 4 | 0 | 95 | 10MAY16A | 28JUL16 | 10MAY16A | 05OCT15 | -207 | 40400 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 10 | 2 | 80 | 19APR16A | 21JUL16 | 19APR16A | 20JUL15 | -256 | 40180*, 42145*, 66560, |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 2 | 0 | 100 | 25APR16A | 25APR16A | 25APR16A | 25APR16A | | 40160* |
| 40160 | R/I SPRINKLER PPG LEVEL B | 8 | 1 | 93 | 25APR16A | 01JUL16 | 25APR16A | 28JUL15 | -237 | 40318, 42160* |
| 40180 | FRAME PARTITIONS LEVEL B | 12 | 1 | 95 | 28APR16A | 22JUL16 | 28APR16A | 21JUL15 | -256 | 40190*, 40192*, 40230*, |
| 40190 | IN-WALL BLOCKING LEVEL B | 4 | 0 | 95 | 18MAY16A | 21JUL16 | 18MAY16A | 24JUL15 | -252 | 40200, 40318 |
| 40200 | THERMAL INSULATION LEVEL B | 4 | 4 | 0 | 01AUG16 | 04AUG16 | 27JUL15 | 30JUL15 | -258 | 40320* |
| 40230 | SET HM FRAMES LEVEL B | 3 | 3 | 0 | 22JUL16 | 26JUL16 | 24JUL15 | 28JUL15 | -253 | 40318 |
| 40250 | ELE SET SWITCHGEAR | 2 | 2 | 0 | 22JUL16 | 25JUL16 | 01SEP15 | 02SEP15 | -226 | 40252* |
| 40252 | ELE INSTALL SWITCHGEAR | 10 | 10 | 0 | 26JUL16 | 08AUG16 | 03SEP15 | 17SEP15 | -226 | 40254, 40280* |
| 40254 | ELE AUTO TRANSFER SWITCH | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 06OCT15 | 07OCT15 | -230 | 40300* |
| 40272 | ELE PANELS LEVEL B | 4 | 3 | 25 | 20APR16A | 26JUL16 | 20APR16A | 28JUL15 | -253 | 40280, 40318, 42272* |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 8 | 4 | 50 | 14MAR16A | 27JUL16 | 14MAR16A | 28JUL15 | -254 | 40318 |
| 40280 | ELE FEEDER WIRE LEVEL B | 4 | 4 | 0 | 09AUG16 | 12AUG16 | 18SEP15 | 23SEP15 | -226 | 40290* |
| 40290 | ELE BRANCH WIRING LEVEL B | 10 | 10 | 0 | 15AUG16 | 26AUG16 | 24SEP15 | 07OCT15 | -226 | 40294*, 40300 |
| 40294 | ELE DATA WIRING LEVEL B | 3 | 3 | 0 | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 | 40450, 42294* |
| 40295 | ELE F.A. WIRING LEVEL B | 4 | 4 | 0 | 22JUL16 | 27JUL16 | 23JUL15 | 28JUL15 | -254 | 40318, 42295* |
| 40297 | ELE PA WIRING LEVEL B | 3 | 3 | 0 | 22JUL16 | 26JUL16 | 21JUL15 | 23JUL15 | -256 | 40298*, 40299 |
| 40298 | ELE SECUR. WIRING LEVEL B | 3 | 3 | 0 | 27JUL16 | 29JUL16 | 24JUL15 | 28JUL15 | -256 | 40318 |
| 40299 | ELE A/V WIRING LEVEL B | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 27JUL15 | 28JUL15 | -258 | 40318* |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 5 | 5 | 0 | 02SEP16 | 09SEP16 | 08OCT15 | 14OCT15 | -230 | 40302*, 40450, 40460, 40470, |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 09SEP15 | 10SEP15 | -249 | 40350 |
| ***ROUGH-IN LEVEL 1*** | | | | | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 2 | 0 | 100 | 09FEB16A | 28APR16A | 09FEB16A | 28APR16A | | 42020*, 42056, 42064, 42104, |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2 | 0 | 100 | 28JAN16A | 03MAY16A | 28JAN16A | 03MAY16A | | 42006, 42020*, 42058, 42065, |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

Sheet 6 of 13

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003987

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 4 | 1 | 85 | 04FEB16A | 01JUL16 | 04FEB16A | 30JUL15 | -235 | 42070 |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 8 | 0 | 100 | 12FEB16A | 24JUN16A | 12FEB16A | 24JUN16A | | 42058, 44056, RAIN02 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 7 | 0 | 100 | 12FEB16A | 17JUN16A | 12FEB16A | 17JUN16A | | 42060, 42062, 42065, 42070, |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1 | 0 | 100 | 17JUN16A | 17JUN16A | 17JUN16A | 17JUN16A | | 42062 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 23JUN16A | 28JUN16A | 23JUN16A | 28JUN16A | | 42102 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 1 | 0 | 100 | 09FEB16A | 18FEB16A | 09FEB16A | 18FEB16A | | 42065 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 10 | 1 | 95 | 16FEB16A | 11JUL16 | 16FEB16A | 30JUL15 | -240 | 42070*, 42130, 44065* |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 8 | 0 | 95 | 01MAR16A | 11JUL16 | 01MAR16A | 30JUL15 | -240 | 42080*, 42090, 42092*, |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 5 | 0 | 100 | 16FEB16A | 14JUN16A | 16FEB16A | 14JUN16A | | 42092* |
| 42090 | HANG VAV UNITS LEVEL 1 | 4 | 0 | 100 | 02FEB16A | 18MAY16A | 02FEB16A | 18MAY16A | | 42100*, 44090* |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 2 | 0 | 100 | 22MAR16A | 16JUN16A | 22MAR16A | 16JUN16A | | 42100 |
| 42100 | DUCT INSULATION LEVEL 1 | 10 | 10 | 0 | 08AUG16 | 19AUG16 | 24AUG15 | 04SEP15 | -243 | 42102 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 4 | 4 | 0 | 26AUG16 | 31AUG16 | 08SEP15 | 11SEP15 | -247 | 42120, 44102* |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 1 | 0 | 100 | 22FEB16A | 03MAY16A | 22FEB16A | 03MAY16A | | 42105 |
| 42105 | MEC PIPING LEVEL 1 | 15 | 3 | 80 | 22FEB16A | 15JUL16 | 22FEB16A | 09SEP15 | -216 | 42112*, 42130, 44105* |
| 42112 | MEC PIPE TESTING LEVEL 1 | 2 | 2 | 0 | 18JUL16 | 19JUL16 | 10SEP15 | 11SEP15 | -216 | 42120, 42140 |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 10 | 10 | 0 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 | 42380, 44120* |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 8 | 1 | 85 | 29FEB16A | 27JUL16 | 29FEB16A | 12OCT15 | -201 | 42140*, 44130* |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 5 | 1 | 75 | 23MAR16A | 28JUL16 | 23MAR16A | 13OCT15 | -201 | 42400 |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 15 | 3 | 80 | 11FEB16A | 26JUL16 | 11FEB16A | 30JUL15 | -251 | 42180*, 44145* |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 8 | 0 | 98 | 03FEB16A | 01JUL16 | 03FEB16A | 11AUG15 | -227 | 42318, 44160* |
| 42180 | FRAME PARTITIONS LEVEL 1 | 8 | 2 | 75 | 04FEB16A | 28JUL16 | 04FEB16A | 03AUG15 | -251 | 42190*, 42192*, 42230*, |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 4 | 2 | 40 | 10FEB16A | 28JUL16 | 10FEB16A | 07AUG15 | -247 | 42200 |
| 42200 | THERMAL INSULATION LEVEL 1 | 4 | 4 | 0 | 02AUG16 | 05AUG16 | 10AUG15 | 13AUG15 | -249 | 42320 |
| 42230 | SET HM FRAMES LEVEL 1 | 6 | 6 | 0 | 27JUL16 | 03AUG16 | 04AUG15 | 11AUG15 | -249 | 42318 |
| 42272 | ELE PANELS LEVEL 1 | 4 | 4 | 0 | 27JUL16 | 01AUG16 | 06AUG15 | 11AUG15 | -247 | 42280*, 42318 |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 10 | 1 | 90 | 11FEB16A | 27JUL16 | 11FEB16A | 11AUG15 | -244 | 42318 |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 3 | 2 | 25 | 24FEB16A | 03AUG16 | 24FEB16A | 02OCT15 | -212 | 42290* |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 15 | 4 | 75 | 24MAR16A | 09AUG16 | 24MAR16A | 08OCT15 | -212 | 42294, 42300* |
| 42294 | ELE DATA WIRING LEVEL 1 | 4 | 4 | 0 | 01SEP16 | 07SEP16 | 20OCT15 | 23OCT15 | -221 | 42450, 44294* |
| 42295 | ELE F.A. WIRING LEVEL 1 | 7 | 7 | 0 | 28JUL16 | 05AUG16 | 03AUG15 | 11AUG15 | -251 | 42318*, 44295* |
| 42297 | ELE PA WIRING LEVEL 1 | 4 | 4 | 0 | 27JUL16 | 01AUG16 | 31JUL15 | 05AUG15 | -251 | 42298*, 42299* |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 4 | 4 | 0 | 02AUG16 | 05AUG16 | 06AUG15 | 11AUG15 | -251 | 42318* |
| 42299 | ELE A/V WIRING LEVEL 1 | 4 | 4 | 0 | 02AUG16 | 05AUG16 | 06AUG15 | 11AUG15 | -251 | 42318* |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 8 | 8 | 0 | 10AUG16 | 19AUG16 | 09OCT15 | 20OCT15 | -212 | 42450, 42460, 42470, 42480, |
| ***ROUGH-IN LEVEL 2*** | | | | | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 2 | 0 | 100 | 04FEB16A | 04MAY16A | 04FEB16A | 04MAY16A | | 44020*, 44056, 44064, 44104 |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2 | 0 | 90 | 02JAN16A | 30JUN16 | 02JAN16A | 12AUG15 | -225 | 44006*, 44020*, 44058*, |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 4 | 1 | 85 | 04FEB16A | 01JUL16 | 04FEB16A | 13AUG15 | -225 | 44070 |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 8 | 0 | 100 | 10FEB16A | 04MAY16A | 10FEB16A | 04MAY16A | | 44058 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 7 | 0 | 100 | 02JAN16A | 16JUN16A | 02JAN16A | 16JUN16A | | 44060, 44062, 44070 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1 | 0 | 100 | 02JAN16A | 15JUN16A | 02JAN16A | 15JUN16A | | 44062 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 2 | 0 | 100 | 22JUN16A | 28JUN16A | 22JUN16A | 28JUN16A | | 44102 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 1 | 0 | 100 | 04FEB16A | 17FEB16A | 04FEB16A | 17FEB16A | | 44065 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 10 | 0 | 98 | 05FEB16A | 11JUL16 | 05FEB16A | 13AUG15 | -230 | 44070*, 44130 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 10 | 0 | 100 | 12FEB16A | 20APR16A | 12FEB16A | 20APR16A | | 44080*, 44090, 44092*, |
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 5 | 0 | 100 | 04FEB16A | 20APR16A | 04FEB16A | 20APR16A | | 44092* |
| 44090 | HANG VAV UNITS LEVEL 2 | 4 | 0 | 100 | 28FEB16A | 28FEB16A | 28FEB16A | 28FEB16A | | 44100* |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 2 | 0 | 100 | 23MAR16A | 16JUN16A | 23MAR16A | 16JUN16A | | 44100 |
| 44100 | DUCT INSULATION LEVEL 2 | 10 | 10 | 0 | 08AUG16 | 19AUG16 | 08SEP15 | 21SEP15 | -233 | 44102 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 4 | 4 | 0 | 01SEP16 | 07SEP16 | 22SEP15 | 25SEP15 | -241 | 44120 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 1 | 0 | 100 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44105 |
| 44105 | MEC PIPING LEVEL 2 | 10 | 0 | 100 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44112*, 44130 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 2 | 2 | 0 | 18JUL16 | 19JUL16 | 24SEP15 | 25SEP15 | -206 | 44120, 44140 |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 10 | 10 | 0 | 26SEP16 | 07OCT16 | 28SEP15 | 09OCT15 | -253 | 44380 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 8 | 1 | 90 | 25MAR16A | 28JUL16 | 25MAR16A | 21OCT15 | -195 | 44140* |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 5 | 0 | 95 | 03MAR16A | 28JUL16 | 03MAR16A | 21OCT15 | -195 | 44400 |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 5 | 0 | 95 | 05FEB16A | 26JUL16 | 05FEB16A | 13AUG15 | -241 | 44180 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 8 | 1 | 90 | 21JAN16A | 05JUL16 | 21JAN16A | 21AUG15 | -220 | 44318 |
| 44180 | FRAME PARTITIONS LEVEL 2 | 12 | 1 | 95 | 05FEB16A | 29JUL16 | 05FEB16A | 14AUG15 | -243 | 44190*, 44192*, 44230*, |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 4 | 0 | 95 | 21FEB16A | 28JUL16 | 21FEB16A | 19AUG15 | -239 | 44200 |
| 44200 | THERMAL INSULATION LEVEL 2 | 4 | 4 | 0 | 04AUG16 | 09AUG16 | 20AUG15 | 25AUG15 | -243 | 44320 |
| 44230 | SET HM FRAMES LEVEL 2 | 6 | 0 | 100 | 27JUN16A | 29JUN16A | 27JUN16A | 29JUN16A | | 44318 |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 13 | 1 | 95 | 02FEB16A | 29JUL16 | 02FEB16A | 21AUG15 | -238 | 44318 |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 3 | 3 | 0 | 01JUL16 | 06JUL16 | 15OCT15 | 19OCT15 | -181 | 44290* |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 6 | 0 | 95 | 05MAY16A | 06JUL16 | 05MAY16A | 19OCT15 | -181 | 44294, 44300* |
| 44294 | ELE DATA WIRING LEVEL 2 | 3 | 3 | 0 | 08SEP16 | 12SEP16 | 28OCT15 | 30OCT15 | -219 | 44450 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

Sheet 7 of 13

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003988

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 44295 | ELE F.A. WIRING LEVEL 2 | 4 | 4 | 0 | 08AUG16 | 11AUG16 | 18AUG15 | 21AUG15 | -247 | 44318* |
| 44297 | ELE PA WIRING LEVEL 2 | 3 | 3 | 0 | 29JUL16 | 02AUG16 | 14AUG15 | 18AUG15 | -243 | 44298*, 44299* |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 3 | 3 | 0 | 03AUG16 | 05AUG16 | 19AUG15 | 21AUG15 | -243 | 44318 |
| 44299 | ELE A/V WIRING LEVEL 2 | 2 | 2 | 0 | 03AUG16 | 04AUG16 | 20AUG15 | 21AUG15 | -242 | 44318 |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 8 | 8 | 0 | 07JUL16 | 18JUL16 | 20OCT15 | 29OCT15 | -181 | 44450, 44460, 44470, 44480, |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 2 | 2 | 0 | 27SEP16 | 28SEP16 | 30SEP15 | 01OCT15 | -252 | 44350 |
| ***FINISHES LEVEL B*** | | | | | | | | | | |
| 40320 | HANG DRYWALL LEVEL B | 10 | 10 | 0 | 05AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 | 40330*, 40340*, 40342*, |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 8 | 8 | 0 | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 | 40335*, 40345*, 40370*, |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 | 40345* |
| 40342 | PLB FIRESTOPPING LEVEL B | 2 | 2 | 0 | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 | 40345 |
| 40344 | MEC FIRESTOPPING LEVEL B | 2 | 2 | 0 | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 | 40345 |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 | 40350 |
| 40350 | PRIME PAINT LEVEL B | 6 | 6 | 0 | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 | 40380*, 40382*, 42350* |
| 40370 | FIRE EXT.CABINETS LEVEL B | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 17SEP15 | 18SEP15 | -243 | 40380 |
| 40380 | ACOUS.GRID LEVEL B | 8 | 8 | 0 | 28SEP16 | 07OCT16 | 21SEP15 | 30SEP15 | -260 | 40390*, 40400*, 40410*, |
| 40382 | HARD FLR PREP LEVEL B | 2 | 2 | 0 | 28SEP16 | 29SEP16 | 28SEP15 | 29SEP15 | -255 | 40500 |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 4 | 4 | 0 | 10OCT16 | 13OCT16 | 08OCT15 | 13OCT15 | -255 | 40580, 40590 |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 6 | 6 | 0 | 10OCT16 | 17OCT16 | 06OCT15 | 13OCT15 | -257 | 40580*, 40590* |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 5 | 5 | 0 | 28SEP16 | 04OCT16 | 07OCT15 | 13OCT15 | -248 | 40580, 40590 |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 10 | 10 | 0 | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 | 40580, 40590 |
| 40424 | VA O/H INSPECT & APP LEVEL B | 2 | 2 | 0 | 10OCT16 | 11OCT16 | 12OCT15 | 13OCT15 | -253 | 40580, 40590 |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 3 | 3 | 0 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 40620, 42450 |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 4 | 4 | 0 | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 | 40620, 42460* |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3 | 3 | 0 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 40620 |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 3 | 3 | 0 | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 | 40620 |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 4 | 4 | 0 | 10OCT16 | 13OCT16 | 16OCT15 | 21OCT15 | -249 | 40620 |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8 | 8 | 0 | 04OCT16 | 13OCT16 | 30SEP15 | 09OCT15 | -257 | 40520*, 42500* |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5 | 5 | 0 | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 | 40530*, 40540* |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2 | 2 | 0 | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 | 40620 |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3 | 3 | 0 | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 | 40620* |
| 40580 | ACOUS.CLG TILE LEVEL B | 6 | 6 | 0 | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 | 40612*, 40620*, 42580 |
| 40590 | LINEAR WOOD CEILING LEVEL B | 6 | 6 | 0 | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 | 40620* |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 4 | 4 | 0 | 26OCT16 | 31OCT16 | 25NOV15 | 02DEC15 | -233 | 40900 |
| 40620 | FINISH PAINT LEVEL B | 6 | 6 | 0 | 26OCT16 | 02NOV16 | 22OCT15 | 29OCT15 | -257 | 40630*, 40640*, 40650*, |
| 40630 | ELE TRIM & TEST LEVEL B | 4 | 4 | 0 | 03NOV16 | 08NOV16 | 18NOV15 | 23NOV15 | -244 | 40900, 42630 |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 6 | 6 | 0 | 03NOV16 | 10NOV16 | 03NOV15 | 10NOV15 | -255 | 40750, 42640* |
| 40650 | FINISH CARPENTRY LEVEL B | 8 | 8 | 0 | 03NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 | 40750 |
| 40690 | HANG DOORS LEVEL B | 4 | 4 | 0 | 03NOV16 | 08NOV16 | 03NOV15 | 06NOV15 | -255 | 40700*, 40710*, 40800*, |
| 40700 | BUILDERS HARDWARE LEVEL B | 4 | 4 | 0 | 09NOV16 | 14NOV16 | 19NOV15 | 24NOV15 | -247 | 40750, 42700 |
| 40710 | INT GLAZING LEVEL B | 4 | 4 | 0 | 09NOV16 | 14NOV16 | 25NOV15 | 02DEC15 | -243 | 40900, 42710 |
| 40720 | WALL PROTECTION LEVEL B | 6 | 6 | 0 | 03NOV16 | 10NOV16 | 05NOV15 | 12NOV15 | -253 | 40730*, 42720* |
| 40726 | ATHLETIC FLOORING LEVEL B | 12 | 12 | 0 | 03NOV16 | 18NOV16 | 05NOV15 | 20NOV15 | -253 | 40750*, 40760* |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 4 | 4 | 0 | 11NOV16 | 16NOV16 | 19NOV15 | 24NOV15 | -249 | 40750 |
| 40750 | FINAL FINISH COAT LEVEL B | 4 | 4 | 0 | 21NOV16 | 24NOV16 | 25NOV15 | 02DEC15 | -251 | 40900, 42750 |
| 40760 | TELESCOPING STANDS LEVEL B | 6 | 6 | 0 | 21NOV16 | 29NOV16 | 23NOV15 | 02DEC15 | -253 | 40900* |
| 40800 | TEST/BALANCE LEVEL B | 2 | 2 | 0 | 09NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 | 40900, 42800 |
| 40900 | FINAL CLEAN-UP LEVEL B | 4 | 4 | 0 | 30NOV16 | 05DEC16 | 03DEC15 | 08DEC15 | -253 | 40902*, 40910*, 40990*, |
| 40910 | INTERIOR SIGNAGE LEVEL B | 4 | 4 | 0 | 30NOV16 | 05DEC16 | 14DEC15 | 17DEC15 | -246 | 40990* |
| ***FINISHES LEVEL 1*** | | | | | | | | | | |
| 42320 | HANG DRYWALL LEVEL 1 | 8 | 8 | 0 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 | 42330*, 42340*, 42342*, |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 6 | 6 | 0 | 31AUG16 | 08SEP16 | 01SEP15 | 09SEP15 | -254 | 42335*, 42345*, 42370*, |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 31AUG16 | 08SEP16 | 09SEP15 | 16SEP15 | -249 | 42345* |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 15SEP15 | 16SEP15 | -245 | 42345 |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 15SEP15 | 16SEP15 | -245 | 42345 |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 09SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 | 42350 |
| 42350 | PRIME PAINT LEVEL 1 | 4 | 4 | 0 | 28SEP16 | 03OCT16 | 25SEP15 | 30SEP15 | -256 | 42380, 42382*, 44350 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 2 | 2 | 0 | 09SEP16 | 12SEP16 | 29SEP15 | 30SEP15 | -241 | 42380 |
| 42380 | ACOUS.GRID LEVEL 1 | 4 | 4 | 0 | 10OCT16 | 13OCT16 | 01OCT15 | 06OCT15 | -260 | 42390*, 42400*, 42410*, |
| 42382 | HARD FLR PREP LEVEL 1 | 2 | 2 | 0 | 04OCT16 | 05OCT16 | 08OCT15 | 09OCT15 | -251 | 42500 |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 2 | 2 | 0 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 | 42580, 42590 |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 6 | 6 | 0 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 | 42580, 42590 |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 5 | 5 | 0 | 10OCT16 | 14OCT16 | 15OCT15 | 21OCT15 | -250 | 42580, 42590 |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 15 | 15 | 0 | 10OCT16 | 28OCT16 | 01OCT15 | 21OCT15 | -260 | 42580*, 42590* |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 42620, 44450 |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 7 | 7 | 0 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 | 42620, 44460 |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 42620 |




Start Date 11MAR14
Finish Date 03JAN17
Data Date 01JUL16
Run Date 05JUL16 12:31

Early Bar
Progress Bar
Critical Activity

07BO

Sheet 8 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|

003989

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 | 42620 |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 6 | 6 | 0 | 14OCT16 | 21OCT16 | 22OCT15 | 29OCT15 | -249 | 42620 |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4 | 4 | 0 | 14OCT16 | 19OCT16 | 12OCT15 | 15OCT15 | -257 | 42520*, 44500* |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 2 | 2 | 0 | 20OCT16 | 21OCT16 | 28OCT15 | 29OCT15 | -249 | 42620 |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 22OCT15 | 27OCT15 | -260 | 42612*, 42620*, 44580* |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 26OCT15 | 29OCT15 | -258 | 42620* |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 2 | 2 | 0 | 04NOV16 | 07NOV16 | 07DEC15 | 08DEC15 | -234 | 42900 |
| 42620 | FINISH PAINT LEVEL 1 | 4 | 4 | 0 | 04NOV16 | 09NOV16 | 30OCT15 | 04NOV15 | -258 | 42630*, 42640, 42650*, |
| 42630 | ELE TRIM & TEST LEVEL 1 | 7 | 7 | 0 | 10NOV16 | 18NOV16 | 24NOV15 | 04DEC15 | -245 | 42900, 44630 |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 6 | 6 | 0 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 | 42642*, 42660, 44640 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 4 | 4 | 0 | 21NOV16 | 24NOV16 | 19NOV15 | 24NOV15 | -255 | 42660* |
| 42650 | FINISH CARPENTRY LEVEL 1 | 8 | 8 | 0 | 10NOV16 | 21NOV16 | 13NOV15 | 24NOV15 | -252 | 42660 |
| 42660 | CARPET & BASE LEVEL 1 | 4 | 4 | 0 | 28NOV16 | 01DEC16 | 25NOV15 | 02DEC15 | -255 | 42750* |
| 42690 | HANG DOORS LEVEL 1 | 4 | 4 | 0 | 10NOV16 | 15NOV16 | 09NOV15 | 12NOV15 | -256 | 42700*, 42710*, 42800*, |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 2 | 2 | 0 | 16NOV16 | 17NOV16 | 25NOV15 | 30NOV15 | -248 | 42750, 44700 |
| 42710 | INT GLAZING LEVEL 1 | 2 | 2 | 0 | 16NOV16 | 17NOV16 | 03DEC15 | 04DEC15 | -244 | 42900, 44710 |
| 42720 | WALL PROTECTION LEVEL 1 | 4 | 4 | 0 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 | 42730*, 44720 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2 | 2 | 0 | 17NOV16 | 18NOV16 | 01DEC15 | 02DEC15 | -247 | 42750 |
| 42750 | FINAL FINISH COAT LEVEL 1 | 2 | 2 | 0 | 02DEC16 | 05DEC16 | 03DEC15 | 04DEC15 | -255 | 42900*, 44750 |
| 42800 | TEST/BALANCE LEVEL 1 | 2 | 2 | 0 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 | 42900, 44800 |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 2 | 2 | 0 | 06DEC16 | 07DEC16 | 09DEC15 | 10DEC15 | -253 | 42902*, 42910*, 42990, 44900 |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 14DEC15 | 17DEC15 | -250 | 42990* |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 6 | 6 | 0 | 04NOV16 | 11NOV16 | 28OCT15 | 04NOV15 | -260 | 44600*, 44612*, 44620* |
| ***FINISHES LEVEL 2*** | | | | | | | | | | |
| 44320 | HANG DRYWALL LEVEL 2 | 10 | 10 | 0 | 31AUG16 | 14SEP16 | 26AUG15 | 09SEP15 | -258 | 44330*, 44340*, 44342*, |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 8 | 8 | 0 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 | 44335*, 44345*, 44370* |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 | 44345* |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 | 44345 |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 | 44345 |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 27SEP16 | 06OCT16 | 22SEP15 | 01OCT15 | -258 | 44350* |
| 44350 | PRIME PAINT LEVEL 2 | 6 | 6 | 0 | 07OCT16 | 14OCT16 | 02OCT15 | 09OCT15 | -258 | 44380*, 44382* |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 2 | 2 | 0 | 27SEP16 | 28SEP16 | 08OCT15 | 09OCT15 | -246 | 44380 |
| 44380 | ACOUS.GRID LEVEL 2 | 8 | 8 | 0 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 | 44390*, 44400*, 44410*, |
| 44382 | HARD FLR PREP LEVEL 2 | 2 | 2 | 0 | 17OCT16 | 18OCT16 | 14OCT15 | 15OCT15 | -256 | 44500 |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 22OCT15 | 27OCT15 | -258 | 44580, 44590* |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 22OCT15 | 27OCT15 | -258 | 44580, 44590* |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 10 | 10 | 0 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 | 44580, 44590 |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 10 | 10 | 0 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 | 44580, 44590 |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 44620 |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 30OCT15 | 04NOV15 | -252 | 44620 |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 44620 |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 27OCT16 | 31OCT16 | 02NOV15 | 04NOV15 | -251 | 44620 |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 27OCT16 | 01NOV16 | 30OCT15 | 04NOV15 | -252 | 44620 |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6 | 6 | 0 | 20OCT16 | 27OCT16 | 16OCT15 | 23OCT15 | -257 | 44520* |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5 | 5 | 0 | 28OCT16 | 03NOV16 | 26OCT15 | 30OCT15 | -257 | 44530*, 44540* |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2 | 2 | 0 | 04NOV16 | 07NOV16 | 03NOV15 | 04NOV15 | -256 | 44620 |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3 | 3 | 0 | 04NOV16 | 08NOV16 | 02NOV15 | 04NOV15 | -257 | 44620 |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 6 | 6 | 0 | 02NOV16 | 09NOV16 | 28OCT15 | 04NOV15 | -258 | 44620 |
| 44600 | WINDOW SHADES | 4 | 4 | 0 | 14NOV16 | 17NOV16 | 07DEC15 | 10DEC15 | -240 | 44900 |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 4 | 4 | 0 | 14NOV16 | 17NOV16 | 07DEC15 | 10DEC15 | -240 | 44900 |
| 44620 | FINISH PAINT LEVEL 2 | 6 | 6 | 0 | 14NOV16 | 21NOV16 | 05NOV15 | 12NOV15 | -260 | 44630*, 44640*, 44650*, |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4 | 4 | 0 | 22NOV16 | 28NOV16 | 07DEC15 | 10DEC15 | -246 | 44900 |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 6 | 6 | 0 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 | 44660 |
| 44650 | FINISH CARPENTRY LEVEL 2 | 8 | 8 | 0 | 22NOV16 | 02DEC16 | 17NOV15 | 30NOV15 | -258 | 44660* |
| 44660 | CARPET & BASE LEVEL 2 | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 01DEC15 | 04DEC15 | -258 | 44750* |
| 44690 | HANG DOORS LEVEL 2 | 6 | 6 | 0 | 22NOV16 | 30NOV16 | 13NOV15 | 20NOV15 | -260 | 44700*, 44710*, 44800* |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 4 | 4 | 0 | 01DEC16 | 06DEC16 | 01DEC15 | 04DEC15 | -256 | 44750 |
| 44710 | INT GLAZING LEVEL 2 | 4 | 4 | 0 | 01DEC16 | 06DEC16 | 07DEC15 | 10DEC15 | -252 | 44900 |
| 44720 | WALL PROTECTION LEVEL 2 | 6 | 6 | 0 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 | 44730* |
| 44722 | BALLET BARRE LEVEL 2 | 8 | 8 | 0 | 22NOV16 | 02DEC16 | 23NOV15 | 04DEC15 | -254 | 44750 |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 4 | 4 | 0 | 01DEC16 | 06DEC16 | 01DEC15 | 04DEC15 | -256 | 44750 |
| 44750 | FINAL FINISH COAT LEVEL 2 | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 07DEC15 | 10DEC15 | -258 | 44900* |
| 44800 | TEST/BALANCE LEVEL 2 | 2 | 2 | 0 | 01DEC16 | 02DEC16 | 23NOV15 | 24NOV15 | -260 | 44900, 68010* |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 4 | 4 | 0 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 | 44902*, 44910*, 44990* |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 4 | 4 | 0 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 | 44990* |
| 44990 | COMPLETE LEVEL 2 | 0 | 0 | 0 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 | 69700 |




| Start Date | 11MAR14 |
|---|---|
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BO

Sheet 9 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003990

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **ELEVATORS** | | | | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 5 | 5 | 0 | 29AUG16 | 02SEP16 | 16SEP15 | 22SEP15 | -242 | 45010* |
| 45010 | ELEV.RAILS BP01 | 6 | 6 | 0 | 06SEP16 | 13SEP16 | 23SEP15 | 30SEP15 | -242 | 45020*, 45110* |
| 45020 | ELEV.EQUIP. BP01 | 8 | 8 | 0 | 14SEP16 | 23SEP16 | 01OCT15 | 12OCT15 | -242 | 45030*, 45120* |
| 45030 | ELEV.PLATFORM BP01 | 4 | 4 | 0 | 26SEP16 | 29SEP16 | 13OCT15 | 16OCT15 | -242 | 45040*, 45130 |
| 45040 | ELEV.CAB & FINISHES BP01 | 6 | 6 | 0 | 30SEP16 | 07OCT16 | 19OCT15 | 26OCT15 | -242 | 45050* |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 9 | 9 | 0 | 10OCT16 | 20OCT16 | 27OCT15 | 06NOV15 | -242 | 45060*, 45150* |
| 45060 | ELEV.FRAMES & DOORS BP01 | 6 | 6 | 0 | 21OCT16 | 28OCT16 | 12NOV15 | 19NOV15 | -239 | 45070*, 45160 |
| 45070 | ELEV.TEST & ADJUST BP01 | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 24NOV15 | 01DEC15 | -237 | 45170 |
| 45110 | ELEV.RAILS BP02 | 6 | 6 | 0 | 14SEP16 | 21SEP16 | 06OCT15 | 13OCT15 | -239 | 45120 |
| 45120 | ELEV.EQUIP. BP02 | 8 | 8 | 0 | 26SEP16 | 05OCT16 | 14OCT15 | 23OCT15 | -241 | 45130* |
| 45130 | ELEV.PLATFORM BP02 | 4 | 4 | 0 | 06OCT16 | 11OCT16 | 26OCT15 | 29OCT15 | -241 | 45140* |
| 45140 | ELEV.CAB & FINISHES BP02 | 6 | 6 | 0 | 12OCT16 | 19OCT16 | 30OCT15 | 06NOV15 | -241 | 45150 |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 9 | 9 | 0 | 21OCT16 | 02NOV16 | 09NOV15 | 19NOV15 | -242 | 45160* |
| 45160 | ELEV.FRAMES & DOORS BP02 | 6 | 6 | 0 | 03NOV16 | 10NOV16 | 20NOV15 | 01DEC15 | -242 | 45170* |
| 45170 | ELEV.TEST & ADJUST BP02 | 4 | 4 | 0 | 11NOV16 | 16NOV16 | 02DEC15 | 07DEC15 | -242 | 69010 |
| **FINAL SITE WORK** | | | | | | | | | | |
| 64010 | UTIL STORM DRAIN LIFT STATION | 2 | 2 | 0 | 01JUL16 | 05JUL16 | 28SEP15 | 29SEP15 | -194 | 64020* |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 6 | 2 | 75 | 11MAY16A | 07JUL16 | 11MAY16A | 01OCT15 | -194 | 64030* |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 1 | 1 | 0 | 08JUL16 | 08JUL16 | 02OCT15 | 02OCT15 | -194 | 64040* |
| 64040 | UTIL 8FES W/RIP RAP | 3 | 3 | 0 | 11JUL16 | 13JUL16 | 05OCT15 | 07OCT15 | -194 | 64050* |
| 64050 | UTIL SDDI | 5 | 5 | 0 | 14JUL16 | 20JUL16 | 08OCT15 | 14OCT15 | -194 | 64500 |
| 64500 | SITE FINAL GRADING | 5 | 5 | 0 | 02SEP16 | 09SEP16 | 15OCT15 | 21OCT15 | -225 | 64510*, 64550, 64560*, |
| 64510 | SITE CONCRETE WALLS | 10 | 10 | 0 | 12SEP16 | 23SEP16 | 22OCT15 | 04NOV15 | -225 | 64520*, 64530* |
| 64520 | SITE CONCRETE WALKS | 10 | 10 | 0 | 26SEP16 | 07OCT16 | 05NOV15 | 18NOV15 | -225 | 64522*, 64620*, 64622* |
| 64522 | SITE MISC. CONCRETE | 12 | 12 | 0 | 10OCT16 | 25OCT16 | 02DEC15 | 17DEC15 | -218 | 64990 |
| 64530 | SITE U/G CONDUIT | 12 | 12 | 0 | 26SEP16 | 11OCT16 | 09NOV15 | 24NOV15 | -223 | 64540* |
| 64540 | SITE LIGHTING | 15 | 15 | 0 | 12OCT16 | 01NOV16 | 25NOV15 | 17DEC15 | -223 | 64990 |
| 64550 | SITE FENCING & GATES | 10 | 10 | 0 | 20SEP16 | 03OCT16 | 29OCT15 | 11NOV15 | -226 | 64620, 64622, 64630*, |
| 64560 | SITE ASPHALT & PAVEMENT | 10 | 10 | 0 | 12SEP16 | 23SEP16 | 29OCT15 | 11NOV15 | -220 | 64630, 64650, 64652, 64720 |
| 64620 | SITE LANDSCAPE/IRRIGATION | 10 | 10 | 0 | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 | 64810, 68410* |
| 64622 | SITE PLANT MATERIAL | 5 | 5 | 0 | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 | 64624* |
| 64630 | SITE FURNISHINGS | 10 | 10 | 0 | 04OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 | 64660*, 64990 |
| 64650 | SITE CONCRETE PAVERS | 15 | 15 | 0 | 04OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 | 64810 |
| 64652 | SITE METALWORK | 10 | 10 | 0 | 04OCT16 | 17OCT16 | 04DEC15 | 17DEC15 | -212 | 64990 |
| 64660 | SITE STONE @BENCHES | 10 | 10 | 0 | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 | 64810* |
| 64720 | SITE BIRD CONTROL | 4 | 4 | 0 | 04OCT16 | 07OCT16 | 14DEC15 | 17DEC15 | -206 | 64990 |
| 64810 | SITE SIGNAGE | 4 | 4 | 0 | 01NOV16 | 04NOV16 | 14DEC15 | 17DEC15 | -226 | 64990* |
| **CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | | | | |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 66880 | ELE A/V SYSTEM START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66892*, 69342* |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68900 | HCC PRETEST SWITCHGEAR | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68920 | HCC PRETEST CONTROL SYS | 2 | 2 | 0 | 05DEC16 | 06DEC16 | 25NOV15 | 30NOV15 | -260 | 68922* |
| 68922 | TAB REPORTS | 2 | 2 | 0 | 07DEC16 | 08DEC16 | 01DEC15 | 02DEC15 | -260 | 66000*, 68925*, 68926*, |
| 68930 | HCC PRETEST MECH SYS | 2 | 2 | 0 | 05DEC16 | 06DEC16 | 01DEC15 | 02DEC15 | -258 | 66000 |
| 68950 | HCC PRETEST HCC FA SYS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68960 | HCC PRETEST TELECOM SYS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68962 | HCC PRETEST PAGING SYS | 2 | 2 | 0 | 05DEC16 | 06DEC16 | 01DEC15 | 02DEC15 | -258 | 66000 |
| 68964 | HCC PRETEST SECUR. SYS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68966 | HCC PRETEST A/V. SYS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 68970 | HCC PRETEST ELEVATORS | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 69010 | ELEVATORS START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 69012* |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 15DEC16 | 19DEC16 | 14DEC15 | 16DEC15 | -257 | 69014* |
| 69014 | ELEVATORS CX TEST&TRAIN | 1 | 1 | 0 | 20DEC16 | 20DEC16 | 17DEC15 | 17DEC15 | -257 | 69700 |
| 69020 | FIRE PROT SYS. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 07DEC15 | 10DEC15 | -258 | 69022* |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 3 | 3 | 0 | 15DEC16 | 19DEC16 | 11DEC15 | 15DEC15 | -258 | 69024* |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 2 | 2 | 0 | 20DEC16 | 21DEC16 | 16DEC15 | 17DEC15 | -258 | 69700 |
| 69210 | HV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 69212* |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69214* |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69700 |
| 69220 | LV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 09DEC15 | 14DEC15 | -256 | 69222* |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 15DEC15 | 16DEC15 | -256 | 69224* |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 17DEC15 | 18DEC15 | -256 | 69225* |
| 69230 | ATS & CONTROLS START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66722*, 69232 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

Sheet 10 of 13

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | 003991 | |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69700 |
| 69250 | COMM/DATA/TELE START&TEST | 2 | 2 | 0 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 69252* |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 2 | 2 | 0 | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 | 69254* |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 1 | 1 | 0 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69700 |
| 69260 | EMERG. CONTROL START&TEST | 2 | 2 | 0 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 69262* |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 2 | 2 | 0 | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 | 69264* |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 1 | 1 | 0 | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 | 69700 |
| 69300 | FIRE ALARM SYS. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 69302* |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69304* |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69700 |
| 69320 | ELE PA SYSTEM START&TEST | 2 | 2 | 0 | 09DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 | 69322* |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 1 | 1 | 0 | 13DEC16 | 13DEC16 | 15DEC15 | 15DEC15 | -254 | 69324* |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 2 | 2 | 0 | 14DEC16 | 15DEC16 | 16DEC15 | 17DEC15 | -254 | 69700 |
| 69330 | ELE SECUR. SYS. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 69332* |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69334* |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69700 |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 05DEC16 | 08DEC16 | 25NOV15 | 02DEC15 | -260 | 66000* |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 2 | 2 | 0 | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 | 69344*, 69700 |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 2 | 2 | 0 | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 | 69700 |
| 69400 | MAJOR PLBG EQ. START&TEST | 4 | 4 | 0 | 09DEC16 | 14DEC16 | 08DEC15 | 11DEC15 | -257 | 66912*, 66914*, 69402* |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 4 | 4 | 0 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 | 69700 |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6 | 6 | 0 | 09DEC16 | 16DEC16 | 03DEC15 | 10DEC15 | -260 | 66932*, 69502* |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 19DEC16 | 21DEC16 | 11DEC15 | 15DEC15 | -260 | 66941*, 66942*, 66943*, |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5 | 5 | 0 | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 | 69700* |
| 69510 | PUMPS&CONTROLS START&TEST | 6 | 6 | 0 | 09DEC16 | 16DEC16 | 03DEC15 | 10DEC15 | -260 | 69512*, 69514* |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69515*, 69516*, 69517*, |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1 | 1 | 0 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 | 69515*, 69516*, 69517*, |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 69700 |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 09DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 | 69700 |
| ***MOS MATERIAL VALUE*** | | | | | | | | | | |
| 2236 | MOS STEEL | 1 | 0 | 100 | 30SEP14A | 30APR15A | 30SEP14A | 30APR15A | | 25100, 25200 |
| 4053 | MOS PLUMBING | 1 | 0 | 100 | 01SEP14A | 30APR15A | 01SEP14A | 30APR15A | | 40061, 40108 |
| 4055 | MOS LIGHT FIXTURES | 1 | 0 | 100 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 40061, 40108 |
| 4056 | MOS PV PANELS | 1 | 0 | 100 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 40061, 40108 |
| **CHANGE** | | | | | | | | | | |
| Subtotal | | 686 | 54 | 51 | 09JAN14A | 16SEP16 | 09JAN14A | 24DEC15 | -186 | |
| ***P0001 ADMIN SUBMITTALS*** | | | | | | | | | | |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | 5 | 0 | 100 | 16OCT14A | 06APR15A | 16OCT14A | 06APR15A | | 69900 |
| ***ADMINISTRATIVER NTP*** | | | | | | | | | | |
| 70002 | P0002 ADMINISTRATIVE NTP | 5 | 0 | 100 | 09JAN14A | 09JAN14A | 09JAN14A | 09JAN14A | | 69900 |
| ***TRIRIGA LICENSE*** | | | | | | | | | | |
| 70003 | P0003 TRIRIGA LICENSE | 5 | 0 | 100 | 14APR14A | 06APR15A | 14APR14A | 06APR15A | | 69900 |
| ***P0004 OSHA REPORTING*** | | | | | | | | | | |
| 70004 | P0004 OSHA REPORTING | 5 | 5 | 0 | 11MAR14A | 08JUL16 | 11MAR14A | 24DEC15 | -137 | 69900 |
| ***P000P TRANSFORMER RELOCATION*** | | | | | | | | | | |
| 70005 | P0005 TRANSFORMER RELOCATION | 5 | 2 | 65 | 30SEP14A | 05JUL16 | 30SEP14A | 24DEC15 | -134 | 69900 |
| ***P0006 TEM SIDWALKS PER SAFETY OFFICE*** | | | | | | | | | | |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 5 | 0 | 100 | 20JUN14A | 24JUN14A | 20JUN14A | 24JUN14A | | 69900 |
| ***P0007 WATER TIE IN HOT TAP*** | | | | | | | | | | |
| 70007 | P0007 WATER TIE IN HOT TAP | 5 | 0 | 100 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 69900 |
| ***P0008 TEMP SIDEWALKS 2*** | | | | | | | | | | |
| 70008 | P0008 TEMP SIDEWALK 2 | 5 | 0 | 100 | 08OCT14A | 09OCT14A | 08OCT14A | 09OCT14A | | 69900 |
| ***P0009 BALANCE TRANSFORMER RELOCATION*** | | | | | | | | | | |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 5 | 2 | 70 | 29OCT14A | 05JUL16 | 29OCT14A | 24DEC15 | -134 | 69900 |
| ***P0010 LINE STOPS & HOT TAPS*** | | | | | | | | | | |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 5 | 0 | 100 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 69900 |
| ***P0011 4000 GAL TANK REPAIR*** | | | | | | | | | | |
| 70011 | P0011 4000 GAL TANK REPAIR | 5 | 0 | 100 | 05FEB15A | 23FEB15A | 05FEB15A | 23FEB15A | | 69900 |
| ***P0012 ELECTRIC MANHOLE PMH-28*** | | | | | | | | | | |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| ***P0013 REVISE CONTRACT START DATE 4-28-14*** | | | | | | | | | | |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003992

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **P0014 STORM DRAIN ASI-01R1& ASI01** | | | | | | | | | | |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 5 | 2 | 58 | 01JUN16A | 05JUL16 | 01JUN16A | 24DEC15 | -134 | 69900 |
| **P0015 GAS LINE POTHOLLING** | | | | | | | | | | |
| 70015 | P0015 GAS LINE POTHOLLING | 5 | 0 | 100 | 08NOV14A | 14NOV14A | 08NOV14A | 14NOV14A | | 69900 |
| **[0016 BIM CLASH DETECTION** | | | | | | | | | | |
| 70016 | P0016 BIM CLASH DETECTION | 5 | 1 | 80 | 03DEC14A | 01JUL16 | 03DEC14A | 24DEC15 | -133 | 69900 |
| **P0017 MANHOLE RING EXTENSION** | | | | | | | | | | |
| 70017 | P0017 MANHOLE RING EXTENSION | 5 | 0 | 100 | 01OCT14A | 02OCT14A | 01OCT14A | 02OCT14A | | 69900 |
| **P0018 EXPOSE SEWER LINE** | | | | | | | | | | |
| 70018 | P0018 EXPOSE SEWER LINE | 5 | 0 | 100 | 23FEB14A | 25FEB14A | 23FEB14A | 25FEB14A | | 69900 |
| **P0019 VERIFY SAN.SEWER ABANDONED @ STORE** | | | | | | | | | | |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE | 5 | 0 | 100 | 04NOV14A | 08NOV14A | 04NOV14A | 08NOV14A | | 69900 |
| **P0020 ASI-01 &01R1R ELECTRICAL** | | | | | | | | | | |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 5 | 2 | 58 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 69900 |
| **P0021ASI-01 &01R1 MISC** | | | | | | | | | | |
| 70021 | P0021 ASI-01 &01R1 MISC | 5 | 2 | 58 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 69900 |
| **P0022 ASI-01 & 01R1 CONCRETE** | | | | | | | | | | |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | 5 | 2 | 58 | 01MAY16A | 05JUL16 | 01MAY16A | 24DEC15 | -134 | 69900 |
| **P0023 SETTTLEMENT BY DETERMINATION P0020** | | | | | | | | | | |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0024 MOTORIZED MONITOR LIST RFI 050** | | | | | | | | | | |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0025 ASU 005 RFI 77B MIS NETWORK** | | | | | | | | | | |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0026 F30 MATERIALS STORED ON SITE NO COST** | | | | | | | | | | |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0027 REV AIR TERMINAL SIZE NO COST** | | | | | | | | | | |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0028 REV DUCT SIZE VOL 2 MECH DRWG** | | | | | | | | | | |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 5 | 0 | 100 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 69900 |
| **P0030 TEMP SIDEWALKS** | | | | | | | | | | |
| 70030 | P0030 Temp Lighting and Sidewalk | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| 72230 | Restore Temp Sidewalk Area to Existing Condition | 3 | 3 | 0 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 69900 |
| **P0031 4KGAL.TANK DELAY 36 CD 9-29-15** | | | | | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 3 | 0 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 69900 |
| **P0032 SAN SEWER DELAY 53CD 11-21-15** | | | | | | | | | | |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 3 | 3 | 0 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 69900 |
| **P0033 REV1 SAN SEWER DELAY 19CD MORE** | | | | | | | | | | |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 3 | 3 | 0 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 69900 |
| **P0036 CORRECT RI OPNING DR BST3** | | | | | | | | | | |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **P0037 EL NINO MITIGATION** | | | | | | | | | | |
| 70037 | P00037 EL NINO MITIGATION | 5 | 3 | 45 | 30NOV15A | 06JUL16 | 30NOV15A | 24DEC15 | -135 | 69900 |
| **P0038 CRUTAIN WALL CURB ATTACHMENT** | | | | | | | | | | |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 5 | 4 | 16 | 12FEB16A | 07JUL16 | 12FEB16A | 24DEC15 | -136 | 69900 |
| **P0039 UNILATERAL DEDUCT MOCKUP ON BLDG** | | | | | | | | | | |
| 72239 | MOCKUP ON BUILDING | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 18DEC15 | 24DEC15 | -137 | 69900 |
| **RECONCILIATION OF ROUGH OPNING ENLARGEMENT** | | | | | | | | | | |
| 72240 | P040 RECONCILIATION OF ROUGH OPENING | 5 | 5 | 1 | 01APR16A | 08JUL16 | 01APR16A | 24DEC15 | -137 | 69900 |
| **P0041 TEM WALL DESIGN CHG** | | | | | | | | | | |
| 72241 | P041 TEM WALL DESIGN CHANGES | 5 | 0 | 100 | 17FEB16A | 02MAR16A | 17FEB16A | 02MAR16A | | 69900 |
| **WTR FOUNTAIN CHANGES** | | | | | | | | | | |
| 72242 | P042 WATER FOUNTAIN CHANGES | 5 | 5 | 1 | 01APR16A | 08JUL16 | 01APR16A | 24DEC15 | -137 | 69900 |
| **P0043 EXT FRAMING PER H0035 UNILATERAL#2** | | | | | | | | | | |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 0 | 100 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 69900 |
| **P0044 EXT FRAMING PER H0035 UNILATERAL** | | | | | | | | | | |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 3 | 3 | 0 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 | 69900 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BO

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003993

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| ***p0045 chlorinate setlement + 9 days*** | | | | | | | | | | |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 3 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 69900 |
| ***P0046+ HOT TAP SAN SEWER + 17 DAYS*** | | | | | | | | | | |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 3 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 69900 |
| Subtotal | | 345 | 51 | 94 | 07MAY15A | 13SEP16 | 07MAY15A | 21DEC15 | -186 | |
| ***ROUGH-IN LEVEL 1*** | | | | | | | | | | |
| 42335 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 2 | 2 | 0 | 09SEP16 | 12SEP16 | 23SEP15 | 24SEP15 | -245 | 42350 |
| ***P0030 TEMP SIDEWALKS*** | | | | | | | | | | |
| 70130 | VA Requests Pricing for Temp Sidewalk and Electr | 0 | 0 | 100 | 07MAY15A | | 07MAY15A | | | 70230 |
| 70230 | Pricing Submitted | 5 | 0 | 100 | 07MAY15A | 13MAY15A | 07MAY15A | 13MAY15A | | 70330 |
| 70330 | VA Submits MS02 RFP Letter with Revised Scope | 79 | 0 | 100 | 14MAY15A | 01SEP15A | 14MAY15A | 01SEP15A | | 70430 |
| 70430 | Revised Pricing Submitted | 14 | 0 | 100 | 02SEP15A | 21SEP15A | 02SEP15A | 21SEP15A | | 70530 |
| 70530 | VA Reviews Pricing | 22 | 0 | 100 | 22SEP15A | 21OCT15A | 22SEP15A | 21OCT15A | | 70630 |
| 70630 | Receive Modification | 61 | 0 | 100 | 22OCT15A | 14JAN16A | 22OCT15A | 14JAN16A | | 70730, 70830 |
| 70730 | Receive ILSM Form From VA | 8 | 0 | 100 | 15JAN16A | 26JAN16A | 15JAN16A | 26JAN16A | | 70830 |
| 70830 | Submit ILSM Form (2 Weeks Notice) | 10 | 0 | 100 | 27JAN16A | 09MAR16A | 27JAN16A | 09MAR16A | | 70930 |
| 70930 | Grade for Temp Sidwalks, part 1 | 2 | 0 | 100 | 11MAR16A | 12MAR16A | 11MAR16A | 12MAR16A | | 71030 |
| 71030 | Form and rebar Sidewalks, part 1 | 1 | 0 | 100 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71130 |
| 71130 | Pour Sidewalks, part 1 | 1 | 0 | 100 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71230 |
| 71230 | Strip Forms, Part 1 | 1 | 0 | 100 | 17MAR16A | 17MAR16A | 17MAR16A | 17MAR16A | | 71330 |
| 71330 | Finish Grade, Part 1 | 1 | 0 | 100 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71430 |
| 71430 | Relocate Temp Fencing | 1 | 0 | 100 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71530 |
| 71530 | Install Temp Lighting/Reconfigure Existing | 3 | 0 | 100 | 28MAR16A | 28MAR16A | 28MAR16A | 28MAR16A | | 71630* |
| 71630 | Coordinate with RE Office Prior to Sidewalk Dem | 5 | 5 | 0 | 01JUL16 | 08JUL16 | 13AUG15 | 19AUG15 | -225 | 71730* |
| 71730 | Form and Rebar Temp Sidewalks, Part 2 | 1 | 1 | 0 | 11JUL16 | 11JUL16 | 20AUG15 | 20AUG15 | -225 | 71830* |
| 71830 | Pour Sidewalks, Part 2 | 1 | 1 | 0 | 12JUL16 | 12JUL16 | 21AUG15 | 21AUG15 | -225 | 71930* |
| 71930 | Strip Forms, Part 2 | 1 | 1 | 0 | 13JUL16 | 13JUL16 | 24AUG15 | 24AUG15 | -225 | 72030* |
| 72030 | Finish Grade, Part 2 | 1 | 1 | 0 | 14JUL16 | 14JUL16 | 25AUG15 | 25AUG15 | -225 | 11310*, 11320*, 11510*, |
| 72130 | Demo Temp Sidewalk and Lighting | 2 | 2 | 0 | 12SEP16 | 13SEP16 | 18DEC15 | 21DEC15 | -186 | 70031*, 70032*, 70033*, |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:31 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BO

Sheet 13 of 13

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

003994

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| Total | | 13JAN14A | 07NOV16 |
| SUBMITTALS | | | |
| 2010 | SUB SAFETY PLAN | 28APR14A | 10JUN14A |
| 2020 | SUB ENVIRO PROTECT PLAN | 28APR14A | 10JUN14A |
| 2030 | SUB LIFE SAFETY PLAN | 28APR14A | 26MAY14A |
| 2040 | SUB SITE PLAN&ACCESS | 28APR14A | 05MAY14A |
| 2050 | SUB TRAFFIC CONTROL PLAN | 28APR14A | 05MAY14A |
| 2060 | SUB SITE UTILITIES DEV PLAN | 28APR14A | 05MAY14A |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A |
| 2080 | SUB PROJECT SCHEDULE | 13MAR14A | 15APR14A |
| 2084 | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A |
| 2090 | SUB TESTING LAB SERVICES (01 45 29) | 28APR14A | 03JUN14A |
| 2100 | SUB TEMP ENVIR CONTROLS (01 57 19) | 28APR14A | 03JUN14A |
| 2110 | SUB TEMP INT & EXT SIGNAGE (01 58 16) | 28APR14A | 12MAY14A |
| 2120 | SUB SURVEYOR QUALIFICATIONS (01 70 00) | 28APR14A | 10JUN14A |
| 2130 | SUB WASTE MANAGEMENT PLAN (01 74 19) | 28APR14A | 13JUN14A |
| 2140 | SUB LEED | 28APR14A | 15JUN14A |
| 2150 | SUB CAST-IN-PLACE CONC (03 05 23) | 28APR14A | 30JUL14A |
| 2160 | SUB CONC REINF STEEL | 28APR14A | 23JUL14A |
| 2170 | SUB ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG14A |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 05DEC14A |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 28APR14A | 01JUL16 |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 05JUL16 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 28APR14A | 24NOV14A |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A |
| 2280 | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 11MAR14A |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 07NOV14A |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A |
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 05JUL16 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 02DEC14A |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 02DEC14A |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2370 | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 07APR15A |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A |
| 2470 | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2510 | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A |
| 2530 | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 08JUL16 |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 04MAY15A |
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 02SEP15A |
| 2610 | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 02SEP15A |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 03JAN17 |
| Data Date | 01JUL16 |
| Run Date | 05JUL16 12:32 |

Early Bar
Progress Bar
Critical Activity

07BO

Sheet 1 of 8

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

09 PROCUREMENT GANT 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2620 | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A |
| 2630 | SUB GLAZING (08 80 00) | 28APR14A | 02SEP15A |
| 2640 | SUB MIRRORS (08 83 00) | 28APR14A | 08JUL16 |
| 2650 | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A |
| 2660 | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A |
| 2670 | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A |
| 2680 | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 08JUL16 |
| 2690 | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 06FEB15A |
| 2700 | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 14JUL16 |
| 2710 | SUB STONE FLOORING (09 63 40) | 28APR14A | 08JUL16 |
| 2720 | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 04MAR15A |
| 2730 | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 08JUL16 |
| 2740 | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 08JUL16 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 08JUL16 |
| 2760 | SUB CARPETING (09 68 00) | 28APR14A | 22JUL16 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 22JUL16 |
| 2780 | SUB STONE FACING (09 75 00) | 28APR14A | 08JUL16 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 08FEB16A |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 08JUL16 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 03NOV15A |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 15JUL16 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 15JUL16 |
| 2890 | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A |
| 2910 | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 15JUL16 |
| 2920 | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A |
| 2930 | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A |
| 2940 | SUB STONE BENCHES (12 36 50) | 28APR14A | 15JUL16 |
| 2950 | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 08SEP15A |
| 2960 | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 15JUL16 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A |
| 2990 | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A |
| 3000 | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A |
| 3010 | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A |
| 3020 | SUB COMMON PLUMBING MAT'L (22 05 11) | 28APR14A | 30APR14A |
| 3030 | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A |
| 3040 | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A |
| 3050 | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A |
| 3060 | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A |
| 3070 | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A |
| 3080 | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A |
| 3090 | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A |
| 3100 | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 05MAY14A |
| 3110 | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 04MAY15A |
| 3120 | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A |
| 3130 | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A |
| 3140 | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A |
| 3150 | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A |
| 3180 | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A |
| 3190 | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 09JAN15A |
| 3200 | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A |
| 3210 | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A |
| 3220 | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A |
| 3230 | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A |
| 3240 | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A |
| 3250 | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 04MAY15A |
| 3260 | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A |
| 3270 | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 08APR15A |
| 3280 | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A |
| 3290 | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A |
| 3300 | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A |
| 3310 | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A |
| 3320 | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A |
| 3330 | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 09MAY14A |
| 3340 | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A |
| 3350 | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 09JUN15A |
| 3360 | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 09JUN15A |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 09JUN15A |




003996

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3380 | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A |
| 3390 | SUB ELEC PROT DEVICE STUDY (26 05 71) | 28APR14A | 06NOV14A |
| 3400 | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 09JUN15A |
| 3410 | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 09JUN14A |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS (26 12 19) | 28APR14A | 16SEP14A |
| 3430 | SUB DISTRIBUTION SWITCHGEAR (26 24 11) | 28APR14A | 20JUL15A |
| 3440 | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A |
| 3450 | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A |
| 3460 | SUB WIRING DEVICES (26 27 26) | 28APR14A | 04NOV15A |
| 3470 | SUB MOTOR STARTERS (26 29 11) | 28APR14A | 14NOV14A |
| 3480 | SUB DISCONNECT SWITCHES (26 29 21) | 28APR14A | 15JUN15A |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A |
| 3500 | SUB ATS (26 36 23) | 28APR14A | 19MAY14A |
| 3510 | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A |
| 3520 | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A |
| 3530 | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A |
| 3540 | SUB GND - COMM SYS (27 05 26) | 28APR14A | 09JUN15A |
| 3550 | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 09JUN15A |
| 3560 | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A |
| 3570 | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 09JAN15A |
| 3580 | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 09JAN15A |
| 3590 | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A |
| 3600 | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A |
| 3610 | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 02NOV15A |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 01JUL16 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 01OCT14A |
| 3710 | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A |
| 3720 | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 03JUN14A |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 01DEC14A |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 01DEC14A |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A |
| 3780 | SUB FENCES&GATES (32 31 13) | 28APR14A | 08JUL16 |
| 3790 | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A |
| 3800 | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A |
| 3810 | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 02MAY14A |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A |
| 3900 | SUB EXTERIOR MOCK-UP | 01JUL16 | 01JUL16 |
| REVIEW & APPROVAL | | | |
| 2012 | R&A SAFETY PLAN | 11JUN14A | 10JUL14A |
| 2022 | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A |
| 2032 | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A |
| 2042 | R&A SITE PLAN&ACCESS | 06MAY14A | 04JUN14A |
| 2052 | R&A TRAFFIC CONTROL PLAN | 06MAY14A | 04JUN14A |
| 2062 | R&A SITE UTILITIES DEV PLAN | 06MAY14A | 04JUN14A |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A |
| 2082 | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A |
| 2092 | R&A TESTING LAB SERVICES (01 45 29) | 04JUN14A | 02JUL14A |
| 2102 | R&A TEMP ENVIR CONTROLS (01 57 19) | 04JUN14A | 02JUL14A |
| 2112 | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A |
| 2122 | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A |
| 2132 | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A |
| 2142 | R&A LEED | 15JUN14A | 11JUL14A |
| 2152 | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 09DEC14A |
| 2162 | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A |
| 2172 | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A |
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 05DEC14A | 10DEC14A |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 05JUL16 | 01AUG16 |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 06JUL16 | 02AUG16 |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 09DEC14A |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 09DEC14A |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A |




003997

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2252 | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 09SEP14A |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A |
| 2282 | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 14APR15A |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 07NOV14A |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 03OCT14A |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 03OCT14A |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 06JUL16 | 02AUG16 |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 02DEC14A | 24DEC14A |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 02DEC14A | 24DEC14A |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2372 | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 08JAN16A |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 14APR15A |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 07NOV14A |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 07NOV14A |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A |
| 2532 | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 03JUL14A |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 03JUL14A |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 11JUL16 | 05AUG16 |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 04MAY15A | 01FEB16A |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 07JUL15A |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 02SEP15A | 07JAN16A |
| 2612 | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 02SEP15A | 07JAN16A |
| 2622 | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A |
| 2632 | R&A GLAZING (08 80 00) | 02SEP15A | 12NOV15A |
| 2642 | R&A MIRRORS (08 83 00) | 11JUL16 | 05AUG16 |
| 2652 | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2662 | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A |
| 2672 | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A |
| 2682 | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 11JUL16 | 05AUG16 |
| 2692 | R&A ACOUSTICAL CEILINGS (09 51 00) | 06FEB15A | 10MAR15A |
| 2702 | R&A LINEAR WOOD CEILINGS (09 54 26) | 15JUL16 | 11AUG16 |
| 2712 | R&A STONE FLOORING (09 63 40) | 11JUL16 | 05AUG16 |
| 2722 | R&A WOOD ATHLETIC FLOORING (09 64 66) | 04MAR15A | 30JUN16A |
| 2732 | R&A RESILIENT BASE & ACCES (09 65 13) | 11JUL16 | 05AUG16 |
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 11JUL16 | 05AUG16 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 11JUL16 | 05AUG16 |
| 2762 | R&A CARPETING (09 68 00) | 25JUL16 | 19AUG16 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 25JUL16 | 19AUG16 |
| 2782 | R&A STONE FACING (09 75 00) | 11JUL16 | 05AUG16 |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 15NOV15A | 01JUL16 |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 08FEB16A | 29FEB16A |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 22OCT15A | 20NOV15A |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 11JUL16 | 05AUG16 |
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 03NOV15A | 18NOV15A |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 18JUL16 | 12AUG16 |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 15JUL16 |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 10SEP15A | 15JUL16 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 18JUL16 | 12AUG16 |
| 2892 | R&A SAFETY TIE-BACK ANCHOR (11 24 43.13) | 24SEP14A | 09DEC14A |
| 2912 | R&A BALLET BARRE (11 66 23.62) | 18JUL16 | 12AUG16 |
| 2922 | R&A WINDOW SHADES (12 24 00) | 01JUL16 | 29JUL16 |
| 2932 | R&A COUNTERTOPS (12 36 00) | 20AUG14A | 03OCT14A |
| 2942 | R&A STONE BENCHES (12 36 50) | 18JUL16 | 12AUG16 |
| 2952 | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 08SEP15A | 12JUL16 |
| 2962 | R&A TELESCOPING STANDS (12 66 13) | 18JUL16 | 12AUG16 |
| 2982 | R&A SEISMIC RESTRAINT REQ'S (13 05 41) | 30APR14A | 15MAY14A |
| 2992 | R&A HYDRAULIC ELEVATORS (14 24 00) | 14APR15A | 19MAY15A |
| 3002 | R&A COMMON - FIRE SUPP (21 05 11) | 29JUL14A | 12AUG14A |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3012 | R&A WET-PIPE SPRINKLER SYS (21 13 13) | 29JUL14A | 12AUG14A |
| 3022 | R&A COMMON PLUMBING MAT'L (22 05 11) | 30APR14A | 12MAY14A |
| 3032 | R&A GEN MTR REQ PLBG EQUIP (22 05 12) | 20NOV14A | 18DEC14A |
| 3042 | R&A METERS&GAGES - PLBG (22 05 19) | 29MAY14A | 23JUN14A |
| 3052 | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A |
| 3062 | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A |
| 3072 | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A |
| 3082 | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 09OCT14A |
| 3092 | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A |
| 3102 | R&A FACILITY STORM DRAINAGE (22 14 00) | 06MAY14A | 23JUL14A |
| 3112 | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A |
| 3122 | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A |
| 3132 | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A |
| 3142 | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 09JUN14A |
| 3152 | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A |
| 3182 | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A |
| 3192 | R&A DDC SYS - HVAC (23 09 23) | 09JAN15A | 30MAR15A |
| 3202 | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A |
| 3212 | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A |
| 3222 | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A |
| 3232 | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A |
| 3242 | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A |
| 3252 | R&A HVAC DUCTS&CSGS (23 31 00) | 04MAY15A | 03JUN15A |
| 3262 | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A |
| 3272 | R&A AIR TERMINAL UNITS (23 36 00) | 08APR15A | 13AUG15A |
| 3282 | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 09JUN15A |
| 3292 | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A |
| 3302 | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A |
| 3312 | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A |
| 3322 | R&A AIR COILS (23 82 16) | 14NOV14A | 05JAN15A |
| 3332 | R&A ELEC INSTALLATION REQ'S (26 05 11) | 09MAY14A | 23MAY14A |
| 3342 | R&A MEDIUM VOLTAGE CABLES (26 05 13) | 11JUN14A | 23JUN14A |
| 3352 | R&A LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 09JUN15A |
| 3362 | R&A GND - ELEC SYS (26 05 26) | 09JUN15A | 09JUN15A |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS (26 05 33) | 09JUN15A | 20JUL15A |
| 3382 | R&A ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 13JUN14A |
| 3392 | R&A ELEC PROT DEVICE STUDY (26 05 71) | 06NOV14A | 26NOV14A |
| 3402 | R&A COMMISSION - ELEC SYS (26 08 00) | 09JUN15A | 07JUL15A |
| 3412 | R&A LIGHTING CONTROLS (26 09 23) | 09JUN14A | 09JUN14A |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS (26 12 19) | 19SEP14A | 05AUG15A |
| 3432 | R&A DISTRIBUTION SWITCHGEAR (26 24 11) | 20JUL15A | 30JUL15A |
| 3442 | R&A PANELBOARDS (26 24 11) | 02SEP15A | 09NOV15A |
| 3452 | R&A ELECTRIC METERING (26 27 13) | 17SEP14A | 25JUL15A |
| 3462 | R&A WIRING DEVICES (26 27 26) | 04NOV15A | 24NOV15A |
| 3472 | R&A MOTOR STARTERS (26 29 11) | 14NOV14A | 28JAN15A |
| 3482 | R&A DISCONNECT SWITCHES (26 29 21) | 28OCT15A | 24NOV15A |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 19JAN15A |
| 3502 | R&A ATS (26 36 23) | 19MAY14A | 23MAY14A |
| 3512 | R&A INTERIOR LIGHTING (26 51 00) | 12JUN14A | 14OCT14A |
| 3522 | R&A EXTERIOR LIGHTING (26 56 00) | 12JUN14A | 14JUN14A |
| 3532 | R&A COMM INSTALLATION REQ'S (27 05 11) | 30JUN14A | 01JUL14A |
| 3542 | R&A GND - COMM SYS (27 05 26) | 09JUN15A | 09JUN15A |
| 3552 | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 09JUN15A |
| 3562 | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A |
| 3572 | R&A COMMUNICATIONS TESTING (27 08 11) | 09JAN15A | 03FEB15A |
| 3582 | R&A COMM EQUIP RM FITTINGS (27 11 00) | 09JAN15A | 27FEB15A |
| 3592 | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 09APR15A |
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 03FEB15A |
| 3612 | R&A COMM CABLING (27 15 00) | 13JAN15A | 02FEB15A |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 04NOV14A |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A |
| 3652 | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A |
| 3662 | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 03MAR16A |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 02NOV15A | 18NOV15A |
| 3682 | R&A SECURITY SYS COMMISSION'G (28 08 00) | 05JUL16 | 01AUG16 |
| 3692 | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 08JAN16A |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 01OCT14A | 14NOV14A |
| 3712 | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A |
| 3722 | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A |




003999

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 04JUN14A | 02JUL14A |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 09DEC14A |
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 01DEC14A | 09DEC14A |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A |
| 3782 | R&A FENCES&GATES (32 31 13) | 11JUL16 | 05AUG16 |
| 3792 | R&A IRRIGATION (32 84 00) | 12MAY15A | 07AUG15A |
| 3802 | R&A PLANTING (32 90 00) | 03FEB15A | 03FEB15A |
| 3812 | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 05MAY14A | 03JUN14A |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 04DEC14A |
| 3902 | APP EXTERIOR MOCK-UP | 05JUL16 | 01AUG16 |
| PROCURE & DELIVER | | | |
| 2104 | P&D TEMP ENVIR CONTROLS (01 57 19) | 03JUL14A | 10JUL14A |
| 2114 | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A |
| 2154 | P&D CAST-IN-PLACE CONC (03 05 23) | 09DEC14A | 21JUL15A |
| 2164 | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A |
| 2174 | P&D ARCHITECTURAL CONCRETE (03 33 00) | 04AUG15A | 04AUG15A |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 08JUL16 |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 02AUG16 | 08AUG16 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 03AUG16 | 28SEP16 |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 09DEC14A | 13OCT15A |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 02DEC14A | 13OCT15A |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 09SEP14A | 15SEP14A |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A |
| 2284 | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 30JUN16 |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 07NOV14A | 29JUL16 |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 03OCT14A | 15JUL16 |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 03OCT14A | 15JUL16 |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2374 | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 01JUL16 | 29JUL16 |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 05JUL16 |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 07NOV14A | 08NOV14A |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 05JUL16 |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 15JUL16 |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 15JUL16 |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 07NOV14A | 08NOV14A |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A |
| 2474 | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2514 | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 | 29APR15A | 08JUL16 |
| 2534 | P&D FIRESTOPPING (07 84 00) | 03JUL14A | 05JUL14A |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 03JUL14A | 05JUL14A |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 01JUN16A |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 01JUN16A |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 08AUG16 | 31OCT16 |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 01FEB16A | 29JUL16 |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 01JUL16 | 29JUL16 |
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 07JAN16A | 08JUL16 |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 22JUL16 |
| 2624 | P&D DOOR HARDWARE (08 71 00) | 01JUL16 | 26AUG16 |
| 2634 | P&D GLAZING (08 80 00) | 12NOV15A | 29JUL16 |
| 2644 | P&D MIRRORS (08 83 00) | 08AUG16 | 02SEP16 |
| 2654 | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2664 | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 15JUL16 |
| 2674 | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 15JUL16 |
| 2684 | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 08AUG16 | 19SEP16 |
| 2694 | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 05JUL16 |
| 2704 | P&D LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 23SEP16 |
| 2714 | P&D STONE FLOORING (09 63 40) | 08AUG16 | 03OCT16 |
| 2724 | P&D WOOD ATHLETIC FLOORING (09 64 66) | 01JUL16 | 26AUG16 |
| 2734 | P&D RESILIENT BASE & ACCES (09 65 13) | 08AUG16 | 19SEP16 |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 08AUG16 | 19SEP16 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 08AUG16 | 19SEP16 |
| 2764 | P&D CARPETING (09 68 00) | 22AUG16 | 03OCT16 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 22AUG16 | 17OCT16 |
| 2784 | P&D STONE FACING (09 75 00) | 08AUG16 | 03OCT16 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 18JUL16 |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 01JUL16 | 29JUL16 |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 08JUL16 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 08AUG16 | 19SEP16 |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 08JUL16 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 15AUG16 | 10OCT16 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 18JUL16 | 26AUG16 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 18JUL16 | 12AUG16 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 15AUG16 | 26SEP16 |
| 2894 | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 09DEC14A | 23OCT15A |
| 2914 | P&D BALLET BARRE (11 66 23.62) | 15AUG16 | 10OCT16 |
| 2924 | P&D WINDOW SHADES (12 24 00) | 01AUG16 | 12SEP16 |
| 2934 | P&D COUNTERTOPS (12 36 00) | 03OCT14A | 15OCT14A |
| 2944 | P&D STONE BENCHES (12 36 50) | 15AUG16 | 26SEP16 |
| 2954 | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 13JUL16 | 23AUG16 |
| 2964 | P&D TELESCOPING STANDS (12 66 13) | 15AUG16 | 07NOV16 |
| 2984 | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A |
| 2994 | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26AUG16 |
| 3004 | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A |
| 3014 | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A |
| 3024 | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A |
| 3034 | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A |
| 3044 | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A |
| 3054 | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A |
| 3064 | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A |
| 3074 | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A |
| 3084 | P&D DOMESTIC WATER PUMPS (22 11 23) | 09OCT14A | 10OCT14A |
| 3094 | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A |
| 3104 | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A |
| 3114 | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 09AUG16 |
| 3124 | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A |
| 3134 | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A |
| 3144 | P&D COMMON WORK - HVAC (23 05 11) | 09JUN14A | 10JUN14A |
| 3154 | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A |
| 3184 | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A |
| 3194 | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 15JUL16 |
| 3204 | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A |
| 3214 | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A |
| 3224 | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A |
| 3234 | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A |
| 3244 | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A |
| 3254 | P&D HVAC DUCTS&CSGS (23 31 00) | 03JUN15A | 08JUL16 |
| 3264 | P&D HVAC FANS (23 34 00) | 14NOV14A | 02AUG16 |
| 3274 | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 05AUG16 |
| 3284 | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 08JUL16 |
| 3294 | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A |
| 3304 | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 29JUL16 |
| 3314 | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 29JUL16 |
| 3324 | P&D AIR COILS (23 82 16) | 05JAN15A | 26AUG16 |
| 3334 | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A |
| 3344 | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 15JUL16 |
| 3354 | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 08JUL16 |
| 3364 | P&D GND - ELEC SYS (26 05 26) | 09JUN15A | 15JUL16 |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16 |
| 3384 | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A |
| 3404 | P&D COMMISSION - ELEC SYS (26 08 00) | 07JUL15A | 15JUL16 |
| 3414 | P&D LIGHTING CONTROLS (26 09 23) | 09JUN14A | 15JUL16 |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 05AUG15A | 12NOV15A |
| 3434 | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 15JUL16 |
| 3444 | P&D PANELBOARDS (26 24 11) | 09NOV15A | 15JUL16 |
| 3454 | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 15JUL16 |
| 3464 | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 15JUL16 |
| 3474 | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A |
| 3484 | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 15JUL16 |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 30AUG16 |
| 3504 | P&D ATS (26 36 23) | 23MAY14A | 30AUG16 |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3514 | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 15JUL16 |
| 3524 | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A |
| 3534 | P&D COMM INSTALLATION REQ'S (27 05 11) | 01JUL14A | 01JUL14A |
| 3544 | P&D GND - COMM SYS (27 05 26) | 09JUN15A | 15JUL16 |
| 3554 | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 19JUL16 |
| 3564 | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A |
| 3574 | P&D COMMUNICATIONS TESTING (27 08 11) | 03FEB15A | 08JUL16 |
| 3584 | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 29JUL16 |
| 3594 | P&D COMM BCKBNE OSP CABLING (27 13 14) | 09APR15A | 12AUG16 |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 03FEB15A | 29JUL16 |
| 3614 | P&D COMM CABLING (27 15 00) | 02FEB15A | 29JUL16 |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 04NOV14A | 29JUL16 |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 29JUL16 |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 15JUL16 |
| 3654 | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 01JUL16 | 26AUG16 |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 01JUL16 | 19AUG16 |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 15JUL16 |
| 3684 | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 27SEP16 |
| 3694 | P&D ACCESS CONTROL SYS (28 13 00) | 08JAN16A | 29JUL16 |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 15JUL16 |
| 3714 | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A |
| 3724 | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 03JUL14A | 03JUL14A |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 15JUL16 |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 01JUL16 | 15JUL16 |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 01JUL16 | 29JUL16 |
| 3784 | P&D FENCES&GATES (32 31 13) | 08AUG16 | 19SEP16 |
| 3794 | P&D IRRIGATION (32 84 00) | 01JUL16 | 29JUL16 |
| 3804 | P&D PLANTING (32 90 00) | 12MAY15A | 29JUL16 |
| 3814 | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 04JUN14A | 13JUN14A |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 04DEC14A | 05DEC14A |
| 4000 | DEL MECH SITE UTILITY PIPING | 05DEC14A | 05JUL15A |
| 4010 | DEL B/G WASTE & VENT PIPING | 13JUN14A | 04AUG15A |
| 4020 | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 08JUL16 |
| 4030 | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A |
| 4040 | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 |
| 4050 | DEL MEC PIPING | 24JUN14A | 08JUL16 |
| 4060 | DEL PLB CONDENSATE PIPING | 01JUL16 | 08JUL16 |
| 4070 | DEL PLB EQUIPMENT | 19DEC14A | 08JUL16 |
| 4080 | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 08JUL16 |
| 4090 | DEL MEC PIPING MEC RM | 24JUN14A | 08JUL16 |
| 4100 | DEL MEC EQ PIPING | 24JUN14A | 08JUL16 |
| 4110 | DEL PLB FIRESTOPPING | 05JUL14A | 08JUL16 |
| 4120 | DEL MEC FIRESTOPPING | 05JUL14A | 08JUL16 |
| 4130 | DEL PLB O/H INSULATION | 20DEC14A | 08JUL16 |
| 4140 | DEL MEC PIPE INSULATION | 20DEC14A | 08JUL16 |
| 4150 | DEL PLB FIXTURES & TRIM | 16SEP14A | 08JUL16 |
| 4200 | DEL TRESPA WALL PANELS | 06JUL16 | 12JUL16 |




004002

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1000 | 1 | 0 | 1 | 100 | PM | NOTICE TO PROCEED | | 12MAR14A | 12MAR14A | | | |
| .. | 1010 | 32 | 0 | 1 | 100 | SU | TURNOVER SITE FOR CONSTRUCTION | | 13MAR14A | 25APR14A | | | |
| .. | 1990 | 1 | 0 | 1 | 100 | SU | Payment and Performance Bond | | 13MAR14A | 13MAR14A | | | |
| .. | 2000 | 1 | 0 | 1 | 100 | SU | SUB BONDS&INSURANCES | | 13MAR14A | 1JUN15A | | | |
| .. | 2010 | 20 | 0 | 1 | 100 | SU | SUB SAFETY PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2020 | 20 | 0 | 1 | 100 | SU | SUB ENVIRO PROTECT PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2030 | 20 | 0 | 1 | 100 | SU | SUB LIFE SAFETY PLAN | | 28APR14A | 26MAY14A | | | |
| .. | 2040 | 15 | 0 | 1 | 100 | SU | SUB SITE PLAN&ACCESS | | 28APR14A | 5MAY14A | | | |
| .. | 2050 | 15 | 0 | 1 | 100 | SU | SUB TRAFFIC CONTROL PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2060 | 15 | 0 | 1 | 100 | SU | SUB SITE UTILITIES DEV PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2080 | 23 | 0 | 1 | 100 | SU | SUB PROJECT SCHEDULE | | 13MAR14A | 15APR14A | | | |
| .. | 2090 | 25 | 0 | 1 | 100 | SU | SUB TESTING LAB SERVICES | (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. | 2100 | 25 | 0 | 1 | 100 | SU | SUB TEMP ENVIR CONTROLS | (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. | 2110 | 200 | 0 | 1 | 100 | SU | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. | 2120 | 30 | 0 | 1 | 100 | SU | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. | 2130 | 33 | 0 | 1 | 100 | SU | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. | 2150 | 65 | 0 | 1 | 100 | SU | SUB CAST-IN-PLACE CONC | (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. | 2170 | 70 | 0 | 1 | 100 | SU | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. | 2200* | 60 | 1 | 1 | 99 | SU | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | 28APR14A | 1JUL16 | | 28SEP15 | -194 |
| .. | 2230 | 30 | 0 | 1 | 100 | SU | SUB ARCH EXPOSED STR STEEL | (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. | 2270 | 200 | 0 | 1 | 100 | SU | SUB METAL FABRICATIONS | (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 3020 | 140 | 0 | 1 | 100 | SU | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3090 | 60 | 0 | 1 | 100 | SU | SUB FACILITY SAN. SEWERAGE | (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3100 | 5 | 0 | 1 | 100 | SU | SUB FACILITY STORM DRAINAGE | (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3390 | 40 | 0 | 1 | 100 | SU | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3420 | 35 | 0 | 1 | 100 | SU | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3430 | 40 | 0 | 1 | 100 | SU | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3470 | 40 | 0 | 1 | 100 | SU | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3480 | 40 | 0 | 1 | 100 | SU | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3710 | 40 | 0 | 1 | 100 | SU | SUB EARTH MOVING | (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3720 | 40 | 0 | 1 | 100 | SU | SUB DEWATERING | (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3730 | 40 | 0 | 1 | 100 | SU | SUB FLOWABLE FILL | (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3740 | 25 | 0 | 1 | 100 | SU | SUB EXCAV SUPPORT&PROTECTION | (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3800 | 60 | 0 | 1 | 100 | SU | SUB PLANTING | (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3810 | 5 | 0 | 1 | 100 | SU | SUB WATER UTILITIES | (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3820 | 25 | 0 | 1 | 100 | SU | SUB SANI SEWER UTILITIES | (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3830 | 10 | 0 | 1 | 100 | SU | SUB STORM DRAIN UTIL | (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3840 | 20 | 0 | 1 | 100 | SU | SUB NATURAL GAS DIST | (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 10006 | 5 | 0 | 1 | 100 | SU | BIM REQUIREMENTS | | 31JUL14A | 3DEC14A | | | |
| .. | 11510 | 10 | 8 | 1 | 19 | SU | TEMP POWER TO AQUATICS | | 30SEP14A | 26JUL16 | | 10SEP15 | -222 |
| .. | 70001 | 5 | 0 | 1 | 100 | SU | P0001 ADMINISTRATIVE SUBMITTALS | | 16OCT14A | 6APR15A | | | |
| .. | 70002 | 5 | 0 | 1 | 100 | SU | P0002 ADMINISTRATIVE NTP | | 9JAN14A | 9JAN14A | | | |
| .. | 70003 | 5 | 0 | 1 | 100 | SU | P0003 TRIRIGA LICENSE | | 14APR14A | 6APR15A | | | |
| .. | 70004* | 5 | 5 | 1 | 0 | SU | P0004 OSHA REPORTING | | 11MAR14A | 8JUL16 | | 24DEC15 | -137 |
| .. | 70005* | 5 | 2 | 1 | 65 | SU | P0005 TRANSFORMER RELOCATION | | 30SEP14A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70006 | 5 | 0 | 1 | 100 | SU | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | | 20JUN14A | 24JUN14A | | | |
| .. | 70007 | 5 | 0 | 1 | 100 | SU | P0007 WATER TIE IN HOT TAP | | 19SEP14A | 25SEP14A | | | |
| .. | 70008 | 5 | 0 | 1 | 100 | SU | P0008 TEMP SIDEWALK 2 | | 8OCT14A | 9OCT14A | | | |
| .. | 70009* | 5 | 2 | 1 | 70 | SU | P0009 BALANCE TRANSFOREMR RELO | | 29OCT14A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70010 | 5 | 0 | 1 | 100 | SU | P0010 LINE STOPS AND HOT TAPS | | 19SEP14A | 25SEP14A | | | |
| .. | 70011 | 5 | 0 | 1 | 100 | SU | P0011 4000 GAL TANK REPAIR | | 5FEB15A | 23FEB15A | | | |
| .. | 70012* | 5 | 5 | 1 | 0 | SU | P0012 ELECTRIC MANHOLE PMH-28 | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70013* | 5 | 5 | 1 | 0 | SU | P0013 REVISE CONTRACT START DATE 4-28-14 | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70014* | 5 | 2 | 1 | 58 | SU | P0014 STORM DRAIN ASI-01 & ASI-01R1 | | 1JUN16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70015 | 5 | 0 | 1 | 100 | SU | P0015 GAS LINE POTHOLLING | | 8NOV14A | 14NOV14A | | | |
| .. | 70016* | 5 | 1 | 1 | 80 | SU | P0016 BIM CLASH DETECTION | | 3DEC14A | 1JUL16 | | 24DEC15 | -133 |
| .. | 70017 | 5 | 0 | 1 | 100 | SU | P0017 MANHOLE RING EXTENSION | | 1OCT14A | 2OCT14A | | | |
| .. | 70018 | 5 | 0 | 1 | 100 | SU | P0018 EXPOSE SEWER LINE | | 23FEB14A | 25FEB14A | | | |
| .. | 70019 | 5 | 0 | 1 | 100 | SU | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | | 4NOV14A | 8NOV14A | | | |
| .. | 70020* | 5 | 2 | 1 | 58 | SU | P0020 ASI-01 &01R1 ELECTRICAL | | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70021* | 5 | 2 | 1 | 58 | SU | P0021 ASI-01 &01R1 MISC | | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70022* | 5 | 2 | 1 | 58 | SU | P0022 ASI-01 &01R1 CONCRETE | | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 70023* | 5 | 5 | 1 | 0 | SU | P0023 SETTLEMENT BY DETERMINATION P0020 | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70024* | 5 | 5 | 1 | 0 | SU | P0024 MOTORIZED MONITOR LIST RFI 050 | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70025* | 5 | 5 | 1 | 0 | SU | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70026* | 5 | 5 | 1 | 0 | SU | P0026 f30 MATERIALS STORED ON SITE NO COST | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70027* | 5 | 5 | 1 | 0 | SU | P0027 REV AIR TERMINAL SIZE NO COST | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70028 | 5 | 0 | 1 | 100 | SU | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | | 1JUN16A | 1JUN16A | | | |
| .. | 70030* | 5 | 5 | 1 | 0 | SU | P0030 Temp Lighting and Sidewalk | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70036* | 5 | 5 | 1 | 0 | SU | P0036 CORRECT ROUGH OPENING DOORS BST3 | | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 70037* | 5 | 3 | 1 | 45 | SU | P00037 EL NINO MITIGATION | | 30NOV15A | 6JUL16 | | 24DEC15 | -135 |
| .. | 70130 | 0 | 0 | 1 | 100 | SU | VA Requests Pricing for Temp Sidewalk and Electr | | 7MAY15A | | | | |
| .. | 72238* | 5 | 4 | 1 | 16 | SU | P038 CURTAIN WALL CURB ATTACHMENT | | 12FEB16A | 7JUL16 | | 24DEC15 | -136 |
| .. | 72240* | 5 | 5 | 1 | 1 | SU | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | | 1APR16A | 8JUL16 | | 24DEC15 | -137 |
| .. | 72241 | 5 | 0 | 1 | 100 | SU | P041 TEM WALL DESIGN CHANGES | | 17FEB16A | 2MAR16A | | | |
| .. | 72242* | 5 | 5 | 1 | 1 | SU | P042 WATER FOUNTAIN CHANGES | | 1APR16A | 8JUL16 | | 24DEC15 | -137 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1010 | 32 | 0 | 1 | 100 | | PM | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | | |
| .. | 1110 | 22 | 0 | 1 | 100 | SU | | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. | 1130* | 200 | 84 | 1 | 58 | SU | | CONSTRUCTION PHOTO'S | 28APR14A | 28OCT16 | | 24DEC15 | -216 |
| .. | 1200 | 60 | 0 | 1 | 100 | SU | | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. | 2070 | 80 | 0 | 1 | 100 | SU | | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A | | | |
| .. | 2140 | 200 | 0 | 1 | 100 | SU | | SUB LEED | 28APR14A | 15JUN14A | | | |
| .. | 2160 | 40 | 0 | 1 | 100 | SU | | SUB CONC REINF STEEL | 28APR14A | 23JUL14A | | | |
| .. | 2190 | 120 | 0 | 1 | 100 | SU | | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. | 2210* | 200 | 2 | 1 | 99 | SU | | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 5JUL16 | | 1SEP15 | -213 |
| .. | 2220 | 60 | 0 | 1 | 100 | SU | | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. | 2240 | 40 | 0 | 1 | 100 | SU | | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. | 2250 | 80 | 0 | 1 | 100 | SU | | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. | 2260 | 0 | 0 | 1 | 100 | SU | | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. | 2280 | 80 | 0 | 1 | 100 | SU | | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. | 2290 | 0 | 0 | 1 | 100 | SU | | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. | 2300 | 60 | 0 | 1 | 100 | SU | | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. | 2310 | 40 | 0 | 1 | 100 | SU | | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. | 2320 | 180 | 0 | 1 | 100 | SU | | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. | 2330* | 200 | 2 | 1 | 99 | SU | | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 5JUL16 | | 21OCT15 | -178 |
| .. | 2340 | 100 | 0 | 1 | 100 | SU | | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. | 2350 | 100 | 0 | 1 | 100 | SU | | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. | 2360 | 120 | 0 | 1 | 100 | SU | | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2370 | 120 | 0 | 1 | 100 | SU | | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2380 | 140 | 0 | 1 | 100 | SU | | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. | 2390 | 120 | 0 | 1 | 100 | SU | | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. | 2400 | 160 | 0 | 1 | 100 | SU | | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2410 | 50 | 0 | 1 | 100 | SU | | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. | 2420 | 100 | 0 | 1 | 100 | SU | | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. | 2430 | 120 | 0 | 1 | 100 | SU | | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. | 2440 | 120 | 0 | 1 | 100 | SU | | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. | 2450 | 180 | 0 | 1 | 100 | SU | | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. | 2460 | 160 | 0 | 1 | 100 | SU | | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. | 2470 | 120 | 0 | 1 | 100 | SU | | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. | 2480 | 100 | 0 | 1 | 100 | SU | | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2490 | 160 | 0 | 1 | 100 | SU | | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 2500 | 160 | 0 | 1 | 100 | SU | | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2510 | 160 | 0 | 1 | 100 | SU | | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2520 | 180 | 0 | 1 | 100 | SU | | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. | 2530 | 160 | 0 | 1 | 100 | SU | | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. | 2540 | 180 | 0 | 1 | 100 | SU | | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. | 2550 | 180 | 0 | 1 | 100 | SU | | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. | 2560 | 120 | 0 | 1 | 100 | SU | | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. | 2570* | 160 | 5 | 1 | 97 | SU | | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 8JUL16 | | 10JUL15 | -253 |
| .. | 2580 | 40 | 0 | 1 | 100 | SU | | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. | 2590 | 200 | 0 | 1 | 100 | SU | | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. | 2600 | 160 | 0 | 1 | 100 | SU | | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2610 | 100 | 0 | 1 | 100 | SU | | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2620 | 180 | 0 | 1 | 100 | SU | | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. | 2630 | 200 | 0 | 1 | 100 | SU | | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. | 2640* | 200 | 5 | 1 | 98 | SU | | SUB MIRRORS (08 83 00) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2650 | 200 | 0 | 1 | 100 | SU | | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. | 2660 | 120 | 0 | 1 | 100 | SU | | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. | 2670 | 140 | 0 | 1 | 100 | SU | | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. | 2680* | 180 | 5 | 1 | 97 | SU | | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 8JUL16 | | 16JUL15 | -249 |
| .. | 2690 | 180 | 0 | 1 | 100 | SU | | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. | 2700* | 180 | 9 | 1 | 95 | SU | | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 14JUL16 | | 3AUG15 | -241 |
| .. | 2710* | 80 | 5 | 1 | 94 | SU | | SUB STONE FLOORING (09 63 40) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| .. | 2720 | 200 | 0 | 1 | 100 | SU | | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. | 2730* | 200 | 5 | 1 | 98 | SU | | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2740* | 60 | 5 | 1 | 92 | SU | | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 8JUL16 | | 4AUG15 | -236 |
| .. | 2750* | 200 | 5 | 1 | 98 | SU | | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2760* | 220 | 15 | 1 | 93 | SU | | SUB CARPETING (09 68 00) | 28APR14A | 22JUL16 | | 15SEP15 | -217 |
| .. | 2770* | 200 | 15 | 1 | 93 | SU | | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 22JUL16 | | 19AUG15 | -235 |
| .. | 2780* | 80 | 5 | 1 | 94 | SU | | SUB STONE FACING (09 75 00) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| .. | 2790 | 120 | 0 | 1 | 100 | SU | | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. | 2800 | 180 | 0 | 1 | 100 | SU | | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. | 2810 | 200 | 0 | 1 | 100 | SU | | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. | 2820* | 220 | 5 | 1 | 98 | SU | | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 8JUL16 | | 30SEP15 | -196 |
| .. | 2830 | 180 | 0 | 1 | 100 | SU | | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. | 2850* | 200 | 10 | 1 | 95 | SU | | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 15JUL16 | | 11AUG15 | -236 |
| .. | 2860 | 180 | 0 | 1 | 100 | SU | | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. | 2870 | 180 | 0 | 1 | 100 | SU | | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. | 2880* | 220 | 10 | 1 | 96 | SU | | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 15JUL16 | | 30SEP15 | -201 |
| .. | 2890 | 100 | 0 | 1 | 100 | SU | | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. | 2910* | 200 | 10 | 1 | 95 | SU | | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 15JUL16 | | 27AUG15 | -224 |
| .. | 2920 | 220 | 0 | 1 | 100 | SU | | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. | 2930 | 200 | 0 | 1 | 100 | SU | | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. | 2940* | 220 | 10 | 1 | 96 | SU | | SUB STONE BENCHES (12 36 50) | 28APR14A | 15JUL16 | | 16SEP15 | -211 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 2950 | 200 | 0 | 1 | 100 | SU | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2960* | 180 | 10 | 1 | 94 | SU | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 15JUL16 | | 30JUL15 | -244 |
| .. | 2980 | 40 | 0 | 1 | 100 | SU | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2990 | 140 | 0 | 1 | 100 | SU | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 3000 | 40 | 0 | 1 | 100 | SU | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3010 | 120 | 0 | 1 | 100 | SU | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3030 | 50 | 0 | 1 | 100 | SU | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3040 | 140 | 0 | 1 | 100 | SU | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3050 | 140 | 0 | 1 | 100 | SU | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3060 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3070 | 40 | 0 | 1 | 100 | SU | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3080 | 50 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3110 | 120 | 0 | 1 | 100 | SU | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3120 | 120 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3130 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3140 | 120 | 0 | 1 | 100 | SU | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3150 | 120 | 0 | 1 | 100 | SU | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3160 | 50 | 0 | 1 | 100 | SU | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3170 | 200 | 0 | 1 | 100 | SU | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3180 | 140 | 0 | 1 | 100 | SU | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3190 | 50 | 0 | 1 | 100 | SU | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3200 | 120 | 0 | 1 | 100 | SU | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3210 | 100 | 0 | 1 | 100 | SU | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3220 | 120 | 0 | 1 | 100 | SU | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3230 | 100 | 0 | 1 | 100 | SU | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3240 | 160 | 0 | 1 | 100 | SU | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3250 | 50 | 0 | 1 | 100 | SU | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3260 | 40 | 0 | 1 | 100 | SU | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3270 | 50 | 0 | 1 | 100 | SU | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3280 | 160 | 0 | 1 | 100 | SU | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3290 | 160 | 0 | 1 | 100 | SU | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3300 | 40 | 0 | 1 | 100 | SU | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3310 | 40 | 0 | 1 | 100 | SU | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3320 | 40 | 0 | 1 | 100 | SU | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3330 | 120 | 0 | 1 | 100 | SU | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3340 | 120 | 0 | 1 | 100 | SU | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3350 | 120 | 0 | 1 | 100 | SU | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3360 | 120 | 0 | 1 | 100 | SU | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3370 | 40 | 0 | 1 | 100 | SU | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3380 | 100 | 0 | 1 | 100 | SU | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3400 | 40 | 0 | 1 | 100 | SU | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3410 | 40 | 0 | 1 | 100 | SU | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3440 | 40 | 0 | 1 | 100 | SU | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3450 | 40 | 0 | 1 | 100 | SU | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3460 | 180 | 0 | 1 | 100 | SU | SUB WIRING DEVICES (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3490 | 40 | 0 | 1 | 100 | SU | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3500 | 40 | 0 | 1 | 100 | SU | SUB ATS (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3510 | 40 | 0 | 1 | 100 | SU | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3520 | 200 | 0 | 1 | 100 | SU | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3530 | 110 | 0 | 1 | 100 | SU | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3540 | 160 | 0 | 1 | 100 | SU | SUB GND - COMM SYS (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3550 | 40 | 0 | 1 | 100 | SU | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3560 | 40 | 0 | 1 | 100 | SU | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3570 | 220 | 0 | 1 | 100 | SU | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3580 | 160 | 0 | 1 | 100 | SU | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3590 | 160 | 0 | 1 | 100 | SU | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3600 | 160 | 0 | 1 | 100 | SU | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3610 | 160 | 0 | 1 | 100 | SU | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3620 | 100 | 0 | 1 | 100 | SU | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3630 | 100 | 0 | 1 | 100 | SU | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3640 | 40 | 0 | 1 | 100 | SU | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3650 | 100 | 0 | 1 | 100 | SU | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3660 | 100 | 0 | 1 | 100 | SU | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3670 | 100 | 0 | 1 | 100 | SU | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3680* | 100 | 1 | 1 | 99 | SU | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 1JUL16 | | 22SEP15 | -198 |
| .. | 3690 | 100 | 0 | 1 | 100 | SU | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3700 | 40 | 0 | 1 | 100 | SU | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3750 | 200 | 0 | 1 | 100 | SU | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3760 | 200 | 0 | 1 | 100 | SU | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3770 | 200 | 0 | 1 | 100 | SU | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3780* | 200 | 5 | 1 | 98 | SU | SUB FENCES&GATES (32 31 13) | 28APR14A | 8JUL16 | | 18AUG15 | -226 |
| .. | 3790 | 200 | 0 | 1 | 100 | SU | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3850 | 100 | 0 | 1 | 100 | SU | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 1110 | 22 | 0 | 1 | 100 | PM | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. | 1120* | 200 | 84 | 1 | 58 | SU | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28OCT16 | | 24DEC15 | -216 |
| .. | 2082 | 20 | 0 | 1 | 100 | SU | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28OCT16 | | 24DEC15 | -216 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 28OCT16 | | 24DEC15 | -216 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 1200 | 60 | 0 | 1 | 100 | PM | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. | 1202 | 5 | 0 | 1 | 100 | SU | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1204 | 5 | 0 | 1 | 100 | SU | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1206 | 10 | 0 | 1 | 100 | SU | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| | 1202 | 5 | 0 | 1 | 100 | PM | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1204 | 5 | 0 | 1 | 100 | PM | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1206 | 10 | 0 | 1 | 100 | PM | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1210 | 19 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1220 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1222 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1224 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1310 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| | 1220 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1222 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1224 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1230 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1310 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1320 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1322 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1324 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1410 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| | 1320 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1322 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1324 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1330 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 12JUL16 | | 24DEC15 | -139 |
| | 1410 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1420 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1422 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1424 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| | 1420 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 12JUL16 | | 24DEC15 | -139 |
| | 1422 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 12JUL16 | | 24DEC15 | -139 |
| | 1424 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 12JUL16 | | 24DEC15 | -139 |
| | 1430 | 13 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 3074 | 10 | 0 | 1 | 100 | SU | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 3204 | 20 | 0 | 1 | 100 | SU | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 3224 | 20 | 0 | 1 | 100 | SU | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 3254* | 20 | 5 | 1 | 75 | SU | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 8JUL16 | | 15JUL15 | -250 |
| .. | 3374* | 20 | 10 | 1 | 50 | SU | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16 | | 16JUL15 | -254 |
| | 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 12JUL16 | | 24DEC15 | -139 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 1990 | 1 | 0 | 1 | 100 | PM | Payment and Performance Bond | 13MAR14A | 13MAR14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 2000 | 1 | 0 | 1 | 100 | PM | SUB BONDS&INSURANCES | 13MAR14A | 1JUN15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 69800 | 16 | 0 | 1 | 100 | PM | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| .. | 69900* | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | RAIN01 | 8 | 0 | C | 100 | PM | 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| .. | 25450* | 3 | 0 | 1 | 100 | SU FF -1 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. | 25452* | 1 | 0 | 1 | 100 | SU FF -1 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| | RAIN011 | 4 | 0 | C | 100 | PM | 4 DAYS OF RAIN 11/1 TO 11/25 | 1NOV15A | 25NOV15A | | | |
| | RAIN012 | 6 | 0 | C | 100 | PM | 6 DAYS RAIN 12/3 TO 12/24 | 3DEC15A | 24DEC15A | | | |
| | RAIN02 | 2 | 0 | C | 100 | PM | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| .. | 42104* | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 44190 | 4 | 0 | 1 | 95 | SU | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 28JUL16 | | 19AUG15 | -239 |
| | RAIN03 | 9 | 0 | C | 100 | PM | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| .. | 10040 | 4 | 1 | 1 | 75 | SU FF 0 | SITE SURVEY | 12MAY14A | 1JUL16 | | 4NOV15 | -167 |
| .. | 11410 | 10 | 0 | 1 | 100 | SU FF 2 | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 20230* | 5 | 0 | 1 | 100 | SU FF 0 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| | 10000 | 10 | 0 | 1 | 100 | MOBL | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| .. | 10002 | 12 | 0 | 1 | 100 | SU | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10008 | 3 | 0 | 1 | 100 | SU | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10020 | 4 | 0 | 1 | 100 | SU | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10040* | 4 | 1 | 1 | 75 | SU | SITE SURVEY | 12MAY14A | 1JUL16 | | 4NOV15 | -167 |
| | 10002 | 12 | 0 | 1 | 100 | MOBL | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10004* | 10 | 4 | 1 | 58 | SU | LEED DESIGN | 31JUL14A | 7JUL16 | | 24DEC15 | -136 |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 7JUL16 | | 24DEC15 | -136 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 10006 | 5 | 0 | 1 | 100 | MOBL | BIM REQUIREMENTS | 31JUL14A | 3DEC14A | | | |
| .. | 1200 | 60 | 0 | 1 | 100 | SU | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| | 10008 | 3 | 0 | 1 | 100 | MOBL | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1JUL16 | 6JUL16 | 12OCT15 | 14OCT15 | -184 |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| | 10010 | 4 | 0 | 1 | 100 | MOBL | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| .. | 10012* | 200 | 50 | 1 | 75 | SU | MAINTAIN ERROSION CONTROLS | 15JUL14A | 12SEP16 | | 24DEC15 | -182 |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1JUL16 | 6JUL16 | 12OCT15 | 14OCT15 | -184 |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 12SEP16 | | 24DEC15 | -182 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 10020 | 4 | 0 | 1 | 100 | MOBL | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1JUL16 | 6JUL16 | 12OCT15 | 14OCT15 | -184 |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| | 10030 | 3 | 3 | 1 | 0 | MOBL | TRANSPLANT & REMOVE TREES | 1JUL16 | 6JUL16 | 12OCT15 | 14OCT15 | -184 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 10040 | 4 | 1 | 1 | 75 | MOBL | SITE SURVEY | 12MAY14A | 1JUL16 | | 4NOV15 | -167 |
| .. | 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 26SEP16 | 7OCT16 | 5NOV15 | 18NOV15 | -225 |
| | 2010 | 20 | 0 | 1 | 100 | SUBM | SUB SAFETY PLAN | 28APR14A | 10JUN14A | | | |
| .. | 2012 | 20 | 0 | 1 | 100 | SU | R&A SAFETY PLAN | 11JUN14A | 10JUL14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2020 | 20 | 0 | 1 | 100 | | SUBM | SUB ENVIRO PROTECT PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2022 | 20 | 0 | 1 | 100 | SU | | R&A ENVIRO PROTECT PLAN | | 11JUN14A | 10JUL14A | | | |
| | 2030 | 20 | 0 | 1 | 100 | | SUBM | SUB LIFE SAFETY PLAN | | 28APR14A | 26MAY14A | | | |
| .. | 2032 | 20 | 0 | 1 | 100 | SU | | APP LIFE SAFETY PLAN | | 28MAY14A | 25JUN14A | | | |
| | 2040 | 15 | 0 | 1 | 100 | | SUBM | SUB SITE PLAN&ACCESS | | 28APR14A | 5MAY14A | | | |
| .. | 2042 | 20 | 0 | 1 | 100 | SU | | R&A SITE PLAN&ACCESS | | 6MAY14A | 4JUN14A | | | |
| | 2050 | 15 | 0 | 1 | 100 | | SUBM | SUB TRAFFIC CONTROL PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2052 | 20 | 0 | 1 | 100 | SU | | R&A TRAFFIC CONTROL PLAN | | 6MAY14A | 4JUN14A | | | |
| | 2060 | 15 | 0 | 1 | 100 | | SUBM | SUB SITE UTILITIES DEV PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2062 | 20 | 0 | 1 | 100 | SU | | R&A SITE UTILITIES DEV PLAN | | 6MAY14A | 4JUN14A | | | |
| | 2070 | 80 | 0 | 1 | 100 | | SUBM | SUB SITE ELE UTILITY DEV PLAN | | 28APR14A | 12DEC14A | | | |
| .. | 2072 | 20 | 0 | 1 | 100 | SU | | R&A SITE ELE UTILITY DEV PLAN | | 12DEC14A | 12DEC14A | | | |
| | 2080 | 23 | 0 | 1 | 100 | | SUBM | SUB PROJECT SCHEDULE | | 13MAR14A | 15APR14A | | | |
| .. | 2082 | 20 | 0 | 1 | 100 | SU | | R&A PROJECT SCHEDULE | | 16APR14A | 14MAY14A | | | |
| | 2084 | 30 | 0 | 1 | 100 | | SUBM | SUB APPROVED PROJECT SCHEDULE | | 15MAY14A | 20JUN14A | | | |
| .. | 20130 | 5 | 0 | 1 | 100 | SU | | FORM TRENCHES & PADS (0-66%) ** | | 15JUN15A | 19JUN15A | | | |
| | 2090 | 25 | 0 | 1 | 100 | | SUBM | SUB TESTING LAB SERVICES | (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. | 2092 | 20 | 0 | 1 | 100 | SU | | R&A TESTING LAB SERVICES | (01 45 29) | 4JUN14A | 2JUL14A | | | |
| | 2100 | 25 | 0 | 1 | 100 | | SUBM | SUB TEMP ENVIR CONTROLS | (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. | 2102 | 20 | 0 | 1 | 100 | SU | | R&A TEMP ENVIR CONTROLS | (01 57 19) | 4JUN14A | 2JUL14A | | | |
| | 2110 | 200 | 0 | 1 | 100 | | SUBM | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. | 2112 | 20 | 0 | 1 | 100 | SU | | R&A TEMP INT & EXT SIGNAGE | (01 58 16) | 12MAY14A | 10JUN14A | | | |
| | 2120 | 30 | 0 | 1 | 100 | | SUBM | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. | 2122 | 20 | 0 | 1 | 100 | SU | | R&A SURVEYOR QUALIFICATIONS | (01 70 00) | 11JUN14A | 10JUL14A | | | |
| | 2130 | 33 | 0 | 1 | 100 | | SUBM | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. | 2132 | 20 | 0 | 1 | 100 | SU | | R&A WASTE MANAGEMENT PLAN | (01 74 19) | 16JUN14A | 15JUL14A | | | |
| | 2140 | 200 | 0 | 1 | 100 | | SUBM | SUB LEED | | 28APR14A | 15JUN14A | | | |
| .. | 2142 | 20 | 0 | 1 | 100 | SU | | R&A LEED | | 15JUN14A | 11JUL14A | | | |
| | 2150 | 65 | 0 | 1 | 100 | | SUBM | SUB CAST-IN-PLACE CONC | (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. | 2152 | 20 | 0 | 1 | 100 | SU | | R&A CAST-IN-PLACE CONC | (03 05 23) | 30JUL14A | 9DEC14A | | | |
| | 2160 | 40 | 0 | 1 | 100 | | SUBM | SUB CONC REINF STEEL | | 28APR14A | 23JUL14A | | | |
| .. | 2162 | 20 | 0 | 1 | 100 | SU | | R&A CONC REINF STEEL | | 24JUL14A | 24DEC14A | | | |
| | 2170 | 70 | 0 | 1 | 100 | | SUBM | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. | 2172 | 20 | 0 | 1 | 100 | SU | | R&A ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG15A | | | |
| | 2190 | 120 | 0 | 1 | 100 | | SUBM | SUB LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. | 2192 | 20 | 0 | 1 | 100 | SU | | R&A LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 5DEC14A | 10DEC14A | | | |
| | 2200 | 60 | 1 | 1 | 99 | | SUBM | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | 28APR14A | 1JUL16 | | 28SEP15 | -194 |
| .. | 2202* | 20 | 20 | 1 | 0 | SU | | R&A HYD CEMENT UNDERLAYMENT | (03 54 16) | 5JUL16 | 1AUG16 | 29SEP15 | 26OCT15 | -194 |
| | 2210 | 200 | 2 | 1 | 99 | | SUBM | SUB STONE VENEER WALL | (04 72 10) | 28APR14A | 5JUL16 | | 1SEP15 | -213 |
| .. | 2212* | 20 | 20 | 1 | 0 | SU | | R&A STONE VENEER WALL | (04 72 10) | 6JUL16 | 2AUG16 | 2SEP15 | 30SEP15 | -213 |
| | 2220 | 60 | 0 | 1 | 100 | | SUBM | SUB STRUCTURAL STL FRAMING | (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. | 2222 | 20 | 0 | 1 | 100 | SU | | R&A STRUCTURAL STL FRAMING | (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. | 25110* | 4 | 0 | 1 | 100 | SU | SS 0 | DETAIL STR.STEEL LEV-B&1 | | 31JUL14A | 26APR15A | | | |
| | 2230 | 30 | 0 | 1 | 100 | | SUBM | SUB ARCH EXPOSED STR STEEL | (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. | 2232 | 20 | 0 | 1 | 100 | SU | | R&A ARCH EXPOSED STR STEEL | (05 12 50) | 24NOV14A | 9DEC14A | | | |
| | 2240 | 40 | 0 | 1 | 100 | | SUBM | SUB BUCKLING BRACES | (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. | 2242 | 20 | 0 | 1 | 100 | SU | | R&A BUCKLING BRACES | (05 12 60) | 10DEC14A | 19DEC14A | | | |
| | 2250 | 80 | 0 | 1 | 100 | | SUBM | SUB COMP METAL DECKING | (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. | 2252 | 20 | 0 | 1 | 100 | SU | | R&A COMP METAL DECKING | (05 36 00) | 22AUG14A | 9SEP14A | | | |
| | 2260 | 0 | 0 | 1 | 100 | | SUBM | SUB COLD-FRM METAL FRM (nic) | (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. | 2262 | 0 | 0 | 1 | 100 | SU | | R&A COLD-FRM METAL FRM (nic) | (05 40 00) | 20APR15A | 20APR15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | | SUB EXTERIOR MOCK-UP | | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2270 | 200 | 0 | 1 | 100 | SUBM | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 2272 | 20 | 0 | 1 | 100 | SU | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| | 2280 | 80 | 0 | 1 | 100 | SUBM | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. | 2282 | 20 | 0 | 1 | 100 | SU | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| | 2290 | 0 | 0 | 1 | 100 | SUBM | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. | 2292 | 0 | 0 | 1 | 100 | SU | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| | 2300 | 60 | 0 | 1 | 100 | SUBM | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. | 2302 | 20 | 0 | 1 | 100 | SU | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| | 2310 | 40 | 0 | 1 | 100 | SUBM | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. | 2312 | 20 | 0 | 1 | 100 | SU | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| | 2320 | 180 | 0 | 1 | 100 | SUBM | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. | 2322 | 20 | 0 | 1 | 100 | SU | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| | 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 5JUL16 | | 21OCT15 | -178 |
| .. | 2332* | 20 | 20 | 1 | 0 | SU | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 6JUL16 | 2AUG16 | 22OCT15 | 18NOV15 | -178 |
| | 2340 | 100 | 0 | 1 | 100 | SUBM | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. | 2342 | 20 | 0 | 1 | 100 | SU | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| | 2350 | 100 | 0 | 1 | 100 | SUBM | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. | 2352 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| | 2360 | 120 | 0 | 1 | 100 | SUBM | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2362 | 20 | 0 | 1 | 100 | SU | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| | 2370 | 120 | 0 | 1 | 100 | SUBM | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2372 | 20 | 0 | 1 | 100 | SU | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2380 | 140 | 0 | 1 | 100 | SUBM | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. | 2382 | 20 | 0 | 1 | 100 | SU | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| | 2390 | 120 | 0 | 1 | 100 | SUBM | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. | 2392 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| | 2400 | 160 | 0 | 1 | 100 | SUBM | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2402 | 20 | 0 | 1 | 100 | SU | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2410 | 50 | 0 | 1 | 100 | SUBM | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. | 2412 | 20 | 0 | 1 | 100 | SU | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| | 2420 | 100 | 0 | 1 | 100 | SUBM | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. | 2422 | 20 | 0 | 1 | 100 | SU | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| | 2430 | 120 | 0 | 1 | 100 | SUBM | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. | 2432 | 20 | 0 | 1 | 100 | SU | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| | 2440 | 120 | 0 | 1 | 100 | SUBM | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. | 2442 | 20 | 0 | 1 | 100 | SU | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| | 2450 | 180 | 0 | 1 | 100 | SUBM | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. | 2452 | 20 | 0 | 1 | 100 | SU | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| | 2460 | 160 | 0 | 1 | 100 | SUBM | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. | 2462 | 20 | 0 | 1 | 100 | SU | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| | 2470 | 120 | 0 | 1 | 100 | SUBM | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. | 2472 | 20 | 0 | 1 | 100 | SU | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| | 2480 | 100 | 0 | 1 | 100 | SUBM | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2482 | 20 | 0 | 1 | 100 | SU | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| | 2490 | 160 | 0 | 1 | 100 | SUBM | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 2492 | 20 | 0 | 1 | 100 | SU | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| | 2500 | 160 | 0 | 1 | 100 | SUBM | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2502 | 20 | 0 | 1 | 100 | SU | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2510 | 160 | 0 | 1 | 100 | SUBM | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2512 | 20 | 0 | 1 | 100 | SU | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2520 | 180 | 0 | 1 | 100 | SUBM | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. | 2522 | 20 | 0 | 1 | 100 | SU | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| | 2530 | 160 | 0 | 1 | 100 | SUBM | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. | 2532 | 20 | 0 | 1 | 100 | SU | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| | 2540 | 180 | 0 | 1 | 100 | SUBM | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. | 2542 | 20 | 0 | 1 | 100 | SU | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| | 2550 | 180 | 0 | 1 | 100 | SUBM | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. | 2552 | 20 | 0 | 1 | 100 | SU | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| | 2560 | 120 | 0 | 1 | 100 | SUBM | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. | 2562 | 20 | 0 | 1 | 100 | SU | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| | 2570 | 160 | 5 | 1 | 97 | SUBM | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 8JUL16 | | 10JUL15 | -253 |
| .. | 2572* | 20 | 20 | 1 | 0 | SU | R&A INTERIOR WOOD DOORS (08 14 00) | 11JUL16 | 5AUG16 | 13JUL15 | 7AUG15 | -253 |
| | 2580 | 40 | 0 | 1 | 100 | SUBM | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. | 2582 | 20 | 0 | 1 | 100 | SU | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| | 2590 | 200 | 0 | 1 | 100 | SUBM | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. | 2592 | 20 | 0 | 1 | 100 | SU | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| | 2600 | 160 | 0 | 1 | 100 | SUBM | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2602 | 20 | 0 | 1 | 100 | SU | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| | 2610 | 100 | 0 | 1 | 100 | SUBM | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2612 | 20 | 0 | 1 | 100 | SU | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| | 2620 | 180 | 0 | 1 | 100 | SUBM | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. | 2622 | 25 | 0 | 1 | 100 | SU | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| | 2630 | 200 | 0 | 1 | 100 | SUBM | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. | 2632 | 20 | 0 | 1 | 100 | SU | R&A GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| | 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2642* | 20 | 20 | 1 | 0 | SU | R&A MIRRORS (08 83 00) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| | 2650 | 200 | 0 | 1 | 100 | SUBM | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. | 2652 | 20 | 0 | 1 | 100 | SU | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2660 | 120 | 0 | 1 | 100 | SUBM | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. | 2662 | 20 | 0 | 1 | 100 | SU | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| | 2670 | 140 | 0 | 1 | 100 | SUBM | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. | 2672 | 20 | 0 | 1 | 100 | SU | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| | 2680 | 180 | 5 | 1 | 97 | SUBM | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 8JUL16 | | 16JUL15 | -249 |
| .. | 2682* | 20 | 20 | 1 | 0 | SU | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 11JUL16 | 5AUG16 | 17JUL15 | 13AUG15 | -249 |
| | 2690 | 180 | 0 | 1 | 100 | SUBM | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. | 2692 | 20 | 0 | 1 | 100 | SU | R&A ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| | 2700 | 180 | 9 | 1 | 95 | SUBM | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 14JUL16 | | 3AUG15 | -241 |
| .. | 2702* | 20 | 20 | 1 | 0 | SU | R&A LINEAR WOOD CEILINGS (09 54 26) | 15JUL16 | 11AUG16 | 4AUG15 | 31AUG15 | -241 |
| | 2710 | 80 | 5 | 1 | 94 | SUBM | SUB STONE FLOORING (09 63 40) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| .. | 2712* | 20 | 20 | 1 | 0 | SU | R&A STONE FLOORING (09 63 40) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| | 2720 | 200 | 0 | 1 | 100 | SUBM | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. | 2722 | 20 | 0 | 1 | 100 | SU | R&A WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| | 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2732* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT BASE & ACCES (09 65 13) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| | 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 8JUL16 | | 4AUG15 | -236 |
| .. | 2742* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT SHEET FLOORING (09 65 16) | 11JUL16 | 5AUG16 | 5AUG15 | 1SEP15 | -236 |
| | 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 2752* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT TILE FLOORING (09 65 19) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| | 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 22JUL16 | | 15SEP15 | -217 |
| .. | 2762* | 20 | 20 | 1 | 0 | SU | R&A CARPETING (09 68 00) | 25JUL16 | 19AUG16 | 16SEP15 | 13OCT15 | -217 |
| | 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 22JUL16 | | 19AUG15 | -235 |
| .. | 2772* | 20 | 20 | 1 | 0 | SU | R&A SOLID SURFACE CLADDING (09 72 61) | 25JUL16 | 19AUG16 | 20AUG15 | 17SEP15 | -235 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2780 | 80 | 5 | 1 | 94 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 8JUL16 | | 6JUL15 | -257 |
| .. | 2782* | 20 | 20 | 1 | 0 | SU | R&A STONE FACING | (09 75 00) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| | 2790 | 120 | 0 | 1 | 100 | SUBM | SUB SOUND ABSORBING UNITS | (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. | 2792* | 20 | 1 | 1 | 95 | SU | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 1JUL16 | | 10JUL15 | -249 |
| | 2800 | 180 | 0 | 1 | 100 | SUBM | SUB PAINTS & COATINGS | (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. | 2802 | 20 | 0 | 1 | 100 | SU | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| | 2810 | 200 | 0 | 1 | 100 | SUBM | SUB PVDF COATING SYSTEM | (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. | 2812 | 20 | 0 | 1 | 100 | SU | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| | 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE | (10 14 00) | 28APR14A | 8JUL16 | | 30SEP15 | -196 |
| .. | 2822* | 20 | 20 | 1 | 0 | SU | R&A INTERIOR SIGNAGE | (10 14 00) | 11JUL16 | 5AUG16 | 1OCT15 | 28OCT15 | -196 |
| | 2830 | 180 | 0 | 1 | 100 | SUBM | SUB TOILET COMPARTMENTS | (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. | 2832 | 20 | 0 | 1 | 100 | SU | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| | 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 15JUL16 | | 11AUG15 | -236 |
| .. | 2852* | 20 | 20 | 1 | 0 | SU | R&A WALL&CORNER PROTECTION | (10 26 00) | 18JUL16 | 12AUG16 | 12AUG15 | 9SEP15 | -236 |
| | 2860 | 180 | 0 | 1 | 100 | SUBM | SUB TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. | 2862* | 20 | 10 | 1 | 50 | SU | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 15JUL16 | | 4SEP15 | -218 |
| | 2870 | 180 | 0 | 1 | 100 | SUBM | SUB FIRE EXTING CABINETS | (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. | 2872* | 20 | 10 | 1 | 50 | SU | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 15JUL16 | | 18AUG15 | -231 |
| | 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES | (10 81 13) | 28APR14A | 15JUL16 | | 30SEP15 | -201 |
| .. | 2882* | 20 | 20 | 1 | 0 | SU | R&A BIRD CONTROL DEVICES | (10 81 13) | 18JUL16 | 12AUG16 | 1OCT15 | 28OCT15 | -201 |
| | 2890 | 100 | 0 | 1 | 100 | SUBM | SUB SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. | 2892 | 20 | 0 | 1 | 100 | SU | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| | 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE | (11 66 23.62) | 28APR14A | 15JUL16 | | 27AUG15 | -224 |
| .. | 2912* | 20 | 20 | 1 | 0 | SU | R&A BALLET BARRE | (11 66 23.62) | 18JUL16 | 12AUG16 | 28AUG15 | 25SEP15 | -224 |
| | 2920 | 220 | 0 | 1 | 100 | SUBM | SUB WINDOW SHADES | (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. | 2922* | 20 | 20 | 1 | 0 | SU | R&A WINDOW SHADES | (12 24 00) | 1JUL16 | 29JUL16 | 24SEP15 | 21OCT15 | -196 |
| | 2930 | 200 | 0 | 1 | 100 | SUBM | SUB COUNTERTOPS | (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. | 2932 | 20 | 0 | 1 | 100 | SU | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| | 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES | (12 36 50) | 28APR14A | 15JUL16 | | 16SEP15 | -211 |
| .. | 2942* | 20 | 20 | 1 | 0 | SU | R&A STONE BENCHES | (12 36 50) | 18JUL16 | 12AUG16 | 17SEP15 | 14OCT15 | -211 |
| | 2950 | 200 | 0 | 1 | 100 | SUBM | SUB ENTRANCE FLOOR GRILLES | (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2952* | 20 | 7 | 1 | 65 | SU | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 12JUL16 | | 7OCT15 | -193 |
| | 2960 | 180 | 10 | 1 | 94 | SUBM | SUB TELESCOPING STANDS | (12 66 13) | 28APR14A | 15JUL16 | | 30JUL15 | -244 |
| .. | 2962* | 20 | 20 | 1 | 0 | SU | R&A TELESCOPING STANDS | (12 66 13) | 18JUL16 | 12AUG16 | 31JUL15 | 27AUG15 | -244 |
| | 2980 | 40 | 0 | 1 | 100 | SUBM | SUB SEISMIC RESTRAINT REQ'S | (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2982 | 20 | 0 | 1 | 100 | SU | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| | 2990 | 140 | 0 | 1 | 100 | SUBM | SUB HYDRAULIC ELEVATORS | (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 2992 | 20 | 0 | 1 | 100 | SU | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| | 3000 | 40 | 0 | 1 | 100 | SUBM | SUB COMMON - FIRE SUPP | (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3002 | 20 | 0 | 1 | 100 | SU | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| | 3010 | 120 | 0 | 1 | 100 | SUBM | SUB WET-PIPE SPRINKLER SYS | (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3012 | 20 | 0 | 1 | 100 | SU | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| | 3020 | 140 | 0 | 1 | 100 | SUBM | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3022 | 20 | 0 | 1 | 100 | SU | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| | 3030 | 50 | 0 | 1 | 100 | SUBM | SUB GEN MTR REQ PLBG EQUIP | (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3032 | 20 | 0 | 1 | 100 | SU | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| | 3040 | 140 | 0 | 1 | 100 | SUBM | SUB METERS&GAGES - PLBG | (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3042 | 20 | 0 | 1 | 100 | SU | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| | 3050 | 140 | 0 | 1 | 100 | SUBM | SUB GEN-DUTY VALVES - PLBG | (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3052 | 20 | 0 | 1 | 100 | SU | R&A GEN-DUTY VALVES - PLBG | (22 05 23) | 12NOV14A | 18DEC14A | | | |
| | 3060 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING INSULATION | (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3062 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING INSULATION | (22 07 11) | 25JUN14A | 14JUL14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3070 | 40 | 0 | 1 | 100 | SUBM | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3072 | 20 | 0 | 1 | 100 | SU | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| | 3080 | 50 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3082 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| | 3090 | 60 | 0 | 1 | 100 | SUBM | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3092 | 20 | 0 | 1 | 100 | SU | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| | 3100 | 5 | 0 | 1 | 100 | SUBM | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3102 | 20 | 0 | 1 | 100 | SU | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| | 3110 | 120 | 0 | 1 | 100 | SUBM | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3112 | 20 | 0 | 1 | 100 | SU | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| | 3120 | 120 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3122 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| | 3130 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3132 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| | 3140 | 120 | 0 | 1 | 100 | SUBM | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3142 | 20 | 0 | 1 | 100 | SU | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| | 3150 | 120 | 0 | 1 | 100 | SUBM | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3152 | 20 | 0 | 1 | 100 | SU | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| | 3160 | 50 | 0 | 1 | 100 | SUBM | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3162 | 20 | 0 | 1 | 100 | SU | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| | 3170 | 200 | 0 | 1 | 100 | SUBM | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3172 | 20 | 0 | 1 | 100 | SU | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| | 3180 | 140 | 0 | 1 | 100 | SUBM | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3182 | 20 | 0 | 1 | 100 | SU | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| | 3190 | 50 | 0 | 1 | 100 | SUBM | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3192 | 20 | 0 | 1 | 100 | SU | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| | 3200 | 120 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3202 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| | 3210 | 100 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3212 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| | 3220 | 120 | 0 | 1 | 100 | SUBM | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3222 | 20 | 0 | 1 | 100 | SU | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| | 3230 | 100 | 0 | 1 | 100 | SUBM | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3232 | 20 | 0 | 1 | 100 | SU | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| | 3240 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3242 | 20 | 0 | 1 | 100 | SU | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| | 3250 | 50 | 0 | 1 | 100 | SUBM | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3252 | 20 | 0 | 1 | 100 | SU | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| | 3260 | 40 | 0 | 1 | 100 | SUBM | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3262 | 20 | 0 | 1 | 100 | SU | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| | 3270 | 50 | 0 | 1 | 100 | SUBM | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3272 | 30 | 0 | 1 | 100 | SU | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| | 3280 | 160 | 0 | 1 | 100 | SUBM | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3282 | 20 | 0 | 1 | 100 | SU | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| | 3290 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3292 | 20 | 0 | 1 | 100 | SU | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| | 3300 | 40 | 0 | 1 | 100 | SUBM | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3302 | 20 | 0 | 1 | 100 | SU | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A | | | |
| | 3310 | 40 | 0 | 1 | 100 | SUBM | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3312 | 20 | 0 | 1 | 100 | SU | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A | | | |
| | 3320 | 40 | 0 | 1 | 100 | SUBM | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3322 | 20 | 0 | 1 | 100 | SU | R&A AIR COILS (23 82 16) | 14NOV14A | 5JAN15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3330 | 120 | 0 | 1 | 100 | SUBM | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3332 | 20 | 0 | 1 | 100 | SU | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| | 3340 | 120 | 0 | 1 | 100 | SUBM | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3342 | 20 | 0 | 1 | 100 | SU | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| | 3350 | 120 | 0 | 1 | 100 | SUBM | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3352 | 20 | 0 | 1 | 100 | SU | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| | 3360 | 120 | 0 | 1 | 100 | SUBM | SUB GND - ELEC SYS | (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3362 | 20 | 0 | 1 | 100 | SU | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3370 | 40 | 0 | 1 | 100 | SUBM | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3372 | 20 | 0 | 1 | 100 | SU | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| | 3380 | 100 | 0 | 1 | 100 | SUBM | SUB ELEC UNDERGROUND CONST | (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3382 | 20 | 0 | 1 | 100 | SU | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| | 3390 | 40 | 0 | 1 | 100 | SUBM | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3392 | 20 | 0 | 1 | 100 | SU | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| | 3400 | 40 | 0 | 1 | 100 | SUBM | SUB COMMISSION - ELEC SYS | (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3402 | 20 | 0 | 1 | 100 | SU | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| | 3410 | 40 | 0 | 1 | 100 | SUBM | SUB LIGHTING CONTROLS | (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3412 | 20 | 0 | 1 | 100 | SU | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| | 3420 | 35 | 0 | 1 | 100 | SUBM | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3422 | 20 | 0 | 1 | 100 | SU | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| | 3430 | 40 | 0 | 1 | 100 | SUBM | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3432 | 20 | 0 | 1 | 100 | SU | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| | 3440 | 40 | 0 | 1 | 100 | SUBM | SUB PANELBOARDS | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3442 | 20 | 0 | 1 | 100 | SU | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| | 3450 | 40 | 0 | 1 | 100 | SUBM | SUB ELECTRIC METERING | (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3452 | 20 | 0 | 1 | 100 | SU | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| | 3460 | 180 | 0 | 1 | 100 | SUBM | SUB WIRING DEVICES | (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3462 | 20 | 0 | 1 | 100 | SU | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| | 3470 | 40 | 0 | 1 | 100 | SUBM | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3472 | 20 | 0 | 1 | 100 | SU | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| | 3480 | 40 | 0 | 1 | 100 | SUBM | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3482 | 20 | 0 | 1 | 100 | SU | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| | 3490 | 40 | 0 | 1 | 100 | SUBM | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3492 | 20 | 0 | 1 | 100 | SU | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| | 3500 | 40 | 0 | 1 | 100 | SUBM | SUB ATS | (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3502 | 20 | 0 | 1 | 100 | SU | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| | 3510 | 40 | 0 | 1 | 100 | SUBM | SUB INTERIOR LIGHTING | (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3512 | 20 | 0 | 1 | 100 | SU | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| | 3520 | 200 | 0 | 1 | 100 | SUBM | SUB EXTERIOR LIGHTING | (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3522 | 20 | 0 | 1 | 100 | SU | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| | 3530 | 110 | 0 | 1 | 100 | SUBM | SUB COMM INSTALLATION REQ'S | (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3532 | 20 | 0 | 1 | 100 | SU | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| | 3540 | 160 | 0 | 1 | 100 | SUBM | SUB GND - COMM SYS | (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3542 | 20 | 0 | 1 | 100 | SU | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3550 | 40 | 0 | 1 | 100 | SUBM | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3552 | 20 | 0 | 1 | 100 | SU | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 9JUN15A | 9JUN15A | | | |
| | 3560 | 40 | 0 | 1 | 100 | SUBM | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3562 | 20 | 0 | 1 | 100 | SU | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 21NOV14A | 19DEC14A | | | |
| | 3570 | 220 | 0 | 1 | 100 | SUBM | SUB COMMUNICATIONS TESTING | (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3572 | 20 | 0 | 1 | 100 | SU | R&A COMMUNICATIONS TESTING | (27 08 11) | 9JAN15A | 3FEB15A | | | |
| | 3580 | 160 | 0 | 1 | 100 | SUBM | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3582 | 20 | 0 | 1 | 100 | SU | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 9JAN15A | 27FEB15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3590 | 160 | 0 | 1 | 100 | SUBM | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3592 | 20 | 0 | 1 | 100 | SU | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| | 3600 | 160 | 0 | 1 | 100 | SUBM | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3602 | 20 | 0 | 1 | 100 | SU | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| | 3610 | 160 | 0 | 1 | 100 | SUBM | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3612 | 20 | 0 | 1 | 100 | SU | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| | 3620 | 100 | 0 | 1 | 100 | SUBM | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3622 | 20 | 0 | 1 | 100 | SU | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| | 3630 | 100 | 0 | 1 | 100 | SUBM | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3632 | 20 | 0 | 1 | 100 | SU | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| | 3640 | 40 | 0 | 1 | 100 | SUBM | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3642 | 20 | 0 | 1 | 100 | SU | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| | 3650 | 100 | 0 | 1 | 100 | SUBM | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3652 | 20 | 0 | 1 | 100 | SU | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| | 3660 | 100 | 0 | 1 | 100 | SUBM | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3662 | 20 | 0 | 1 | 100 | SU | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| | 3670 | 100 | 0 | 1 | 100 | SUBM | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3672 | 20 | 0 | 1 | 100 | SU | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| | 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 1JUL16 | | 22SEP15 | -198 |
| .. | 3682* | 20 | 20 | 1 | 0 | SU | R&A SECURITY SYS COMMISSION'G (28 08 00) | 5JUL16 | 1AUG16 | 23SEP15 | 20OCT15 | -198 |
| | 3690 | 100 | 0 | 1 | 100 | SUBM | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3692 | 20 | 0 | 1 | 100 | SU | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| | 3700 | 40 | 0 | 1 | 100 | SUBM | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3702 | 20 | 0 | 1 | 100 | SU | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| | 3710 | 40 | 0 | 1 | 100 | SUBM | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3712 | 20 | 0 | 1 | 100 | SU | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| | 3720 | 40 | 0 | 1 | 100 | SUBM | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3722 | 20 | 0 | 1 | 100 | SU | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| | 3730 | 40 | 0 | 1 | 100 | SUBM | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3732 | 20 | 0 | 1 | 100 | SU | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| | 3740 | 25 | 0 | 1 | 100 | SUBM | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3742 | 20 | 0 | 1 | 100 | SU | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| | 3750 | 200 | 0 | 1 | 100 | SUBM | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3752 | 20 | 0 | 1 | 100 | SU | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| | 3760 | 200 | 0 | 1 | 100 | SUBM | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3762 | 20 | 0 | 1 | 100 | SU | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| | 3770 | 200 | 0 | 1 | 100 | SUBM | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3772 | 20 | 0 | 1 | 100 | SU | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| | 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 8JUL16 | | 18AUG15 | -226 |
| .. | 3782* | 20 | 20 | 1 | 0 | SU | R&A FENCES&GATES (32 31 13) | 11JUL16 | 5AUG16 | 19AUG15 | 16SEP15 | -226 |
| | 3790 | 200 | 0 | 1 | 100 | SUBM | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3792 | 20 | 0 | 1 | 100 | SU | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| | 3800 | 60 | 0 | 1 | 100 | SUBM | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3802 | 20 | 0 | 1 | 100 | SU | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| | 3810 | 5 | 0 | 1 | 100 | SUBM | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3812 | 20 | 0 | 1 | 100 | SU | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| | 3820 | 25 | 0 | 1 | 100 | SUBM | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3822 | 20 | 0 | 1 | 100 | SU | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| | 3830 | 10 | 0 | 1 | 100 | SUBM | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3832 | 20 | 0 | 1 | 100 | SU | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| | 3840 | 20 | 0 | 1 | 100 | SUBM | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 3842 | 20 | 0 | 1 | 100 | SU | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3850 | 100 | 0 | 1 | 100 | SUBM | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. | 3852 | 20 | 0 | 1 | 100 | SU | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 4DEC14A | | | |
| | 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| .. | 3902* | 20 | 20 | 1 | 0 | SU | APP EXTERIOR MOCK-UP | 5JUL16 | 1AUG16 | 28JUL15 | 24AUG15 | -238 |
| | 2012 | 20 | 0 | 1 | 100 | APPR | R&A SAFETY PLAN | 11JUN14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 2022 | 20 | 0 | 1 | 100 | APPR | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 2032 | 20 | 0 | 1 | 100 | APPR | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A | | | |
| .. | 11410 | 10 | 0 | 1 | 100 | SU | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 2042 | 20 | 0 | 1 | 100 | APPR | R&A SITE PLAN&ACCESS | 6MAY14A | 4JUN14A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| | 2052 | 20 | 0 | 1 | 100 | APPR | R&A TRAFFIC CONTROL PLAN | 6MAY14A | 4JUN14A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| | 2062 | 20 | 0 | 1 | 100 | APPR | R&A SITE UTILITIES DEV PLAN | 6MAY14A | 4JUN14A | | | |
| .. | 11010 | 4 | 0 | 1 | 100 | SU | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| | 2072 | 20 | 0 | 1 | 100 | APPR | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| | 2082 | 20 | 0 | 1 | 100 | APPR | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |
| .. | 2084 | 30 | 0 | 1 | 100 | SU | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A | | | |
| | 2092 | 20 | 0 | 1 | 100 | APPR | R&A TESTING LAB SERVICES (01 45 29) | 4JUN14A | 2JUL14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| | 2102 | 20 | 0 | 1 | 100 | APPR | R&A TEMP ENVIR CONTROLS (01 57 19) | 4JUN14A | 2JUL14A | | | |
| .. | 2104 | 1 | 0 | 1 | 100 | SU | P&D TEMP ENVIR CONTROLS (01 57 19) | 3JUL14A | 10JUL14A | | | |
| | 2112 | 20 | 0 | 1 | 100 | APPR | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A | | | |
| .. | 2114 | 5 | 0 | 1 | 100 | SU | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A | | | |
| | 2122 | 20 | 0 | 1 | 100 | APPR | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 2132 | 20 | 0 | 1 | 100 | APPR | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 2142 | 20 | 0 | 1 | 100 | APPR | R&A LEED | 15JUN14A | 11JUL14A | | | |
| .. | 68010 | 0 | 0 | 1 | 0 | SU | START TESTING | 5DEC16 | | 25NOV15 | | -260 |
| | 2152 | 20 | 0 | 1 | 100 | APPR | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 9DEC14A | | | |
| .. | 2154 | 5 | 0 | 1 | 100 | SU | P&D CAST-IN-PLACE CONC (03 05 23) | 9DEC14A | 21JUL15A | | | |
| | 2162 | 20 | 0 | 1 | 100 | APPR | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A | | | |
| .. | 2164 | 10 | 0 | 1 | 100 | SU | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A | | | |
| | 2172 | 20 | 0 | 1 | 100 | APPR | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A | | | |
| .. | 2174 | 5 | 0 | 1 | 100 | SU | P&D ARCHITECTURAL CONCRETE (03 33 00) | 4AUG15A | 4AUG15A | | | |
| | 2192 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5DEC14A | 10DEC14A | | | |
| .. | 2194* | 5 | 5 | 1 | 0 | SU | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 8JUL16 | | 24JUL15 | -243 |
| | 2202 | 20 | 20 | 1 | 0 | APPR | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 5JUL16 | 1AUG16 | 29SEP15 | 26OCT15 | -194 |
| .. | 2204* | 5 | 5 | 1 | 0 | SU | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 2AUG16 | 8AUG16 | 27OCT15 | 2NOV15 | -194 |
| | 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL (04 72 10) | 6JUL16 | 2AUG16 | 2SEP15 | 30SEP15 | -213 |
| .. | 2214* | 40 | 40 | 1 | 0 | SU | P&D STONE VENEER WALL (04 72 10) | 3AUG16 | 28SEP16 | 1OCT15 | 25NOV15 | -213 |
| | 2222 | 20 | 0 | 1 | 100 | APPR | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. | 2224 | 30 | 0 | 1 | 100 | SU | P&D STRUCTURAL STL FRAMING (05 12 00) | 9DEC14A | 13OCT15A | | | |
| | 2232 | 20 | 0 | 1 | 100 | APPR | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 9DEC14A | | | |
| .. | 2234 | 40 | 0 | 1 | 100 | SU | P&D ARCH EXPOSED STR STEEL (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. | 2236 | 1 | 0 | 1 | 100 | SU | MOS STEEL | 30SEP14A | 30APR15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2242 | 20 | 0 | 1 | 100 | APPR | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A | | | |
| .. | 2244 | 30 | 0 | 1 | 100 SU | | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| | 2252 | 20 | 0 | 1 | 100 | APPR | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 9SEP14A | | | |
| .. | 2254 | 20 | 0 | 1 | 100 SU | | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| | 2262 | 0 | 0 | 1 | 100 | APPR | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A | | | |
| .. | 2264 | 0 | 0 | 1 | 100 SU | | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| | 2272 | 20 | 0 | 1 | 100 | APPR | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| .. | 2274 | 30 | 0 | 1 | 100 SU | | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| | 2282 | 20 | 0 | 1 | 100 | APPR | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| .. | 2284 | 30 | 0 | 1 | 100 SU | | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| | 2292 | 0 | 0 | 1 | 100 | APPR | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| .. | 2294* | 0 | 0 | 1 | 0 SU | | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 30JUN16 | | 3DEC15 | -147 |
| | 2302 | 20 | 0 | 1 | 100 | APPR | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| .. | 2304* | 40 | 20 | 1 | 50 SU | | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 29JUL16 | | 10NOV15 | -182 |
| | 2312 | 20 | 0 | 1 | 100 | APPR | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2314* | 10 | 10 | 1 | 0 SU | | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 15JUL16 | | 24JUL15 | -248 |
| | 2322 | 20 | 0 | 1 | 100 | APPR | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2324* | 60 | 10 | 1 | 83 SU | | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 15JUL16 | | 12NOV15 | -170 |
| | 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 6JUL16 | 2AUG16 | 22OCT15 | 18NOV15 | -178 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 2342 | 20 | 0 | 1 | 100 | APPR | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| .. | 2344 | 20 | 0 | 1 | 100 SU | | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| | 2352 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| .. | 2354 | 20 | 0 | 1 | 100 SU | | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| | 2362 | 20 | 0 | 1 | 100 | APPR | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2364 | 20 | 0 | 1 | 100 SU | | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2372 | 20 | 0 | 1 | 100 | APPR | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2374 | 20 | 0 | 1 | 100 SU | | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2382 | 20 | 0 | 1 | 100 | APPR | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| .. | 2384* | 20 | 20 | 1 | 0 SU | | P&D THERMAL INSULATION (07 21 13) | 1JUL16 | 29JUL16 | 26JUN15 | 24JUL15 | -258 |
| | 2392 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 2394* | 20 | 2 | 1 | 90 SU | | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 5JUL16 | | 26JUN15 | -259 |
| | 2402 | 20 | 0 | 1 | 100 | APPR | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2404 | 30 | 0 | 1 | 100 SU | | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2412 | 20 | 0 | 1 | 100 | APPR | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| .. | 2414 | 40 | 0 | 1 | 100 SU | | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| | 2422 | 20 | 0 | 1 | 100 | APPR | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 2424* | 40 | 2 | 1 | 95 SU | | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 5JUL16 | | 25JUN15 | -260 |
| | 2432 | 20 | 0 | 1 | 100 | APPR | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| .. | 2434* | 20 | 10 | 1 | 50 SU | | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 15JUL16 | | 24JUL15 | -248 |
| | 2442 | 20 | 0 | 1 | 100 | APPR | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| .. | 2444* | 20 | 10 | 1 | 50 SU | | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 15JUL16 | | 12AUG15 | -235 |
| | 2452 | 20 | 0 | 1 | 100 | APPR | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| .. | 2454 | 20 | 0 | 1 | 100 SU | | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| | 2462 | 20 | 0 | 1 | 100 | APPR | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| .. | 2464 | 30 | 0 | 1 | 100 SU | | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| | 2472 | 20 | 0 | 1 | 100 | APPR | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| .. | 2474 | 40 | 0 | 1 | 100 SU | | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| | 2482 | 20 | 0 | 1 | 100 | APPR | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2484 | 30 | 0 | 1 | 100 SU | | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| | 2492 | 20 | 0 | 1 | 100 | APPR | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| .. | 2494 | 30 | 0 | 1 | 100 SU | | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2502 | 20 | 0 | 1 | 100 | | APPR | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2504 | 30 | 0 | 1 | 100 | SU | | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2512 | 20 | 0 | 1 | 100 | | APPR | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2514 | 30 | 0 | 1 | 100 | SU | | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2522 | 20 | 0 | 1 | 100 | | APPR | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| .. | 2524* | 20 | 5 | 1 | 75 | SU | | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 8JUL16 | | 16NOV15 | -163 |
| | 2532 | 20 | 0 | 1 | 100 | | APPR | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2534 | 10 | 0 | 1 | 100 | SU | | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| | 2542 | 20 | 0 | 1 | 100 | | APPR | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2544 | 20 | 0 | 1 | 100 | SU | | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| | 2552 | 20 | 0 | 1 | 100 | | APPR | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| .. | 2554 | 30 | 0 | 1 | 100 | SU | | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| | 2562 | 20 | 0 | 1 | 100 | | APPR | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| .. | 2564 | 40 | 0 | 1 | 100 | SU | | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| | 2572 | 20 | 20 | 1 | 0 | | APPR | R&A INTERIOR WOOD DOORS (08 14 00) | 11JUL16 | 5AUG16 | 13JUL15 | 7AUG15 | -253 |
| .. | 2574* | 60 | 60 | 1 | 0 | SU | | P&D INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 31OCT16 | 10AUG15 | 2NOV15 | -253 |
| | 2582 | 20 | 0 | 1 | 100 | | APPR | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| .. | 2584* | 60 | 20 | 1 | 67 | SU | | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 29JUL16 | | 2NOV15 | -188 |
| | 2592 | 20 | 0 | 1 | 100 | | APPR | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| .. | 2594* | 20 | 20 | 1 | 0 | SU | | P&D ACCESS DOORS&FRAMES (08 31 13) | 1JUL16 | 29JUL16 | 28OCT15 | 24NOV15 | -172 |
| | 2602 | 20 | 0 | 1 | 100 | | APPR | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2604* | 40 | 5 | 1 | 88 | SU | | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 8JUL16 | | 6NOV15 | -169 |
| | 2612 | 20 | 0 | 1 | 100 | | APPR | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2614* | 60 | 15 | 1 | 75 | SU | | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 22JUL16 | | 15JUL15 | -260 |
| | 2622 | 25 | 0 | 1 | 100 | | APPR | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| .. | 2624* | 40 | 40 | 1 | 0 | SU | | P&D DOOR HARDWARE (08 71 00) | 1JUL16 | 26AUG16 | 24SEP15 | 18NOV15 | -196 |
| | 2632 | 20 | 0 | 1 | 100 | | APPR | R&A GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| .. | 2634* | 30 | 20 | 1 | 33 | SU | | P&D GLAZING (08 80 00) | 12NOV15A | 29JUL16 | | 24NOV15 | -172 |
| | 2642 | 20 | 20 | 1 | 0 | | APPR | R&A MIRRORS (08 83 00) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| .. | 2644* | 20 | 20 | 1 | 0 | SU | | P&D MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 22SEP15 | 19OCT15 | -223 |
| | 2652 | 20 | 0 | 1 | 100 | | APPR | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. | 2654 | 20 | 0 | 1 | 100 | SU | | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2662 | 20 | 0 | 1 | 100 | | APPR | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| .. | 2664* | 20 | 10 | 1 | 50 | SU | | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 15JUL16 | | 20JUL15 | -252 |
| | 2672 | 20 | 0 | 1 | 100 | | APPR | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| .. | 2674* | 20 | 10 | 1 | 50 | SU | | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 15JUL16 | | 30JUL15 | -244 |
| | 2682 | 20 | 20 | 1 | 0 | | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 11JUL16 | 5AUG16 | 17JUL15 | 13AUG15 | -249 |
| .. | 2684* | 30 | 30 | 1 | 0 | SU | | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 19SEP16 | 14AUG15 | 25SEP15 | -249 |
| | 2692 | 20 | 0 | 1 | 100 | | APPR | R&A ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| .. | 2694* | 20 | 2 | 1 | 90 | SU | | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 5JUL16 | | 18SEP15 | -201 |
| | 2702 | 20 | 20 | 1 | 0 | | APPR | R&A LINEAR WOOD CEILINGS (09 54 26) | 15JUL16 | 11AUG16 | 4AUG15 | 31AUG15 | -241 |
| .. | 2704* | 30 | 30 | 1 | 0 | SU | | P&D LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 23SEP16 | 1SEP15 | 13OCT15 | -241 |
| | 2712 | 20 | 20 | 1 | 0 | | APPR | R&A STONE FLOORING (09 63 40) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| .. | 2714* | 40 | 40 | 1 | 0 | SU | | P&D STONE FLOORING (09 63 40) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| | 2722 | 20 | 0 | 1 | 100 | | APPR | R&A WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| .. | 2724* | 40 | 40 | 1 | 0 | SU | | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1JUL16 | 26AUG16 | 10SEP15 | 4NOV15 | -206 |
| | 2732 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| .. | 2734* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |
| | 2742 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT SHEET FLOORING (09 65 16) | 11JUL16 | 5AUG16 | 5AUG15 | 1SEP15 | -236 |
| .. | 2744* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT SHEET FLOORING (09 65 16) | 8AUG16 | 19SEP16 | 2SEP15 | 14OCT15 | -236 |
| | 2752 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 11JUL16 | 5AUG16 | 24AUG15 | 21SEP15 | -223 |
| .. | 2754* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2762 | 20 | 20 | 1 | 0 | | APPR | R&A CARPETING | (09 68 00) | 25JUL16 | 19AUG16 | 16SEP15 | 13OCT15 | -217 |
| .. | 2764* | 30 | 30 | 1 | 0 | SU | | P&D CARPETING | (09 68 00) | 22AUG16 | 3OCT16 | 14OCT15 | 24NOV15 | -217 |
| | 2772 | 20 | 20 | 1 | 0 | | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 25JUL16 | 19AUG16 | 20AUG15 | 17SEP15 | -235 |
| .. | 2774* | 40 | 40 | 1 | 0 | SU | | P&D SOLID SURFACE CLADDING | (09 72 61) | 22AUG16 | 17OCT16 | 18SEP15 | 12NOV15 | -235 |
| | 2782 | 20 | 20 | 1 | 0 | | APPR | R&A STONE FACING | (09 75 00) | 11JUL16 | 5AUG16 | 7JUL15 | 3AUG15 | -257 |
| .. | 2784* | 40 | 40 | 1 | 0 | SU | | P&D STONE FACING | (09 75 00) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| | 2792 | 20 | 1 | 1 | 95 | | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 1JUL16 | | 10JUL15 | -249 |
| .. | 2794* | 30 | 10 | 1 | 67 | SU | | P&D SOUND ABSORBING UNITS | (09 84 33) | 29JUN16A | 18JUL16 | | 24JUL15 | -249 |
| | 2802 | 20 | 0 | 1 | 100 | | APPR | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| .. | 2804* | 20 | 20 | 1 | 0 | SU | | P&D PAINTS & COATINGS | (09 91 00) | 1JUL16 | 29JUL16 | 13AUG15 | 10SEP15 | -225 |
| | 2812 | 20 | 0 | 1 | 100 | | APPR | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| .. | 2814* | 30 | 5 | 1 | 83 | SU | | P&D PVDF COATING SYSTEM | (09 96 54) | 20NOV15A | 8JUL16 | | 21OCT15 | -181 |
| | 2822 | 20 | 20 | 1 | 0 | | APPR | R&A INTERIOR SIGNAGE | (10 14 00) | 11JUL16 | 5AUG16 | 1OCT15 | 28OCT15 | -196 |
| .. | 2824* | 30 | 30 | 1 | 0 | SU | | P&D INTERIOR SIGNAGE | (10 14 00) | 8AUG16 | 19SEP16 | 29OCT15 | 11DEC15 | -196 |
| | 2832 | 20 | 0 | 1 | 100 | | APPR | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| .. | 2834* | 30 | 5 | 1 | 83 | SU | | P&D TOILET COMPARTMENTS | (10 21 13) | 18NOV15A | 8JUL16 | | 16OCT15 | -184 |
| | 2852 | 20 | 20 | 1 | 0 | | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 18JUL16 | 12AUG16 | 12AUG15 | 9SEP15 | -236 |
| .. | 2854* | 40 | 40 | 1 | 0 | SU | | P&D WALL&CORNER PROTECTION | (10 26 00) | 15AUG16 | 10OCT16 | 10SEP15 | 4NOV15 | -236 |
| | 2862 | 20 | 10 | 1 | 50 | | APPR | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 15JUL16 | | 4SEP15 | -218 |
| .. | 2864* | 30 | 30 | 1 | 0 | SU | | P&D TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 18JUL16 | 26AUG16 | 8SEP15 | 19OCT15 | -218 |
| | 2872 | 20 | 10 | 1 | 50 | | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 15JUL16 | | 18AUG15 | -231 |
| .. | 2874* | 20 | 20 | 1 | 0 | SU | | P&D FIRE EXTING CABINETS | (10 44 16) | 18JUL16 | 12AUG16 | 19AUG15 | 16SEP15 | -231 |
| | 2882 | 20 | 20 | 1 | 0 | | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 18JUL16 | 12AUG16 | 1OCT15 | 28OCT15 | -201 |
| .. | 2884* | 30 | 30 | 1 | 0 | SU | | P&D BIRD CONTROL DEVICES | (10 81 13) | 15AUG16 | 26SEP16 | 29OCT15 | 11DEC15 | -201 |
| | 2892 | 20 | 0 | 1 | 100 | | APPR | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| .. | 2894 | 10 | 0 | 1 | 100 | SU | | P&D SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| | 2912 | 20 | 20 | 1 | 0 | | APPR | R&A BALLET BARRE | (11 66 23.62) | 18JUL16 | 12AUG16 | 28AUG15 | 25SEP15 | -224 |
| .. | 2914* | 40 | 40 | 1 | 0 | SU | | P&D BALLET BARRE | (11 66 23.62) | 15AUG16 | 10OCT16 | 28SEP15 | 20NOV15 | -224 |
| | 2922 | 20 | 20 | 1 | 0 | | APPR | R&A WINDOW SHADES | (12 24 00) | 1JUL16 | 29JUL16 | 24SEP15 | 21OCT15 | -196 |
| .. | 2924* | 30 | 30 | 1 | 0 | SU | | P&D WINDOW SHADES | (12 24 00) | 1AUG16 | 12SEP16 | 22OCT15 | 4DEC15 | -196 |
| | 2932 | 20 | 0 | 1 | 100 | | APPR | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2934 | 40 | 0 | 1 | 100 | SU | | P&D COUNTERTOPS | (12 36 00) | 3OCT14A | 15OCT14A | | | |
| | 2942 | 20 | 20 | 1 | 0 | | APPR | R&A STONE BENCHES | (12 36 50) | 18JUL16 | 12AUG16 | 17SEP15 | 14OCT15 | -211 |
| .. | 2944* | 30 | 30 | 1 | 0 | SU | | P&D STONE BENCHES | (12 36 50) | 15AUG16 | 26SEP16 | 15OCT15 | 25NOV15 | -211 |
| | 2952 | 20 | 7 | 1 | 65 | | APPR | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 12JUL16 | | 7OCT15 | -193 |
| .. | 2954* | 30 | 30 | 1 | 0 | SU | | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 13JUL16 | 23AUG16 | 8OCT15 | 18NOV15 | -193 |
| | 2962 | 20 | 20 | 1 | 0 | | APPR | R&A TELESCOPING STANDS | (12 66 13) | 18JUL16 | 12AUG16 | 31JUL15 | 27AUG15 | -244 |
| .. | 2964* | 60 | 60 | 1 | 0 | SU | | P&D TELESCOPING STANDS | (12 66 13) | 15AUG16 | 7NOV16 | 28AUG15 | 20NOV15 | -244 |
| | 2982 | 20 | 0 | 1 | 100 | | APPR | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| .. | 2984 | 20 | 0 | 1 | 100 | SU | | P&D SEISMIC RESTRAINT REQ'S | (13 05 41) | 15MAY14A | 16MAY14A | | | |
| | 2992 | 20 | 0 | 1 | 100 | | APPR | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| .. | 2994* | 60 | 40 | 1 | 33 | SU | | P&D HYDRAULIC ELEVATORS | (14 24 00) | 19MAY15A | 26AUG16 | | 15SEP15 | -242 |
| | 3002 | 20 | 0 | 1 | 100 | | APPR | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| .. | 3004 | 10 | 0 | 1 | 100 | SU | | P&D COMMON - FIRE SUPP | (21 05 11) | 12AUG14A | 13AUG14A | | | |
| | 3012 | 20 | 0 | 1 | 100 | | APPR | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | | P&D WET-PIPE SPRINKLER SYS | (21 13 13) | 12AUG14A | 13AUG14A | | | |
| | 3022 | 20 | 0 | 1 | 100 | | APPR | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| .. | 3024 | 10 | 0 | 1 | 100 | SU | | P&D COMMON PLUMBING MAT'L | (22 05 11) | 12MAY14A | 13MAY14A | | | |
| | 3032 | 20 | 0 | 1 | 100 | | APPR | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| .. | 3034 | 40 | 0 | 1 | 100 | SU | | P&D GEN MTR REQ PLBG EQUIP | (22 05 12) | 18DEC14A | 19DEC14A | | | |
| | 3042 | 20 | 0 | 1 | 100 | | APPR | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| .. | 3044 | 30 | 0 | 1 | 100 | SU | | P&D METERS&GAGES - PLBG | (22 05 19) | 23JUN14A | 24JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3052 | 20 | 0 | 1 | 100 | APPR | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A | | | |
| .. | 3054 | 40 | 0 | 1 | 100 | SU | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| | 3062 | 20 | 0 | 1 | 100 | APPR | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A | | | |
| .. | 3064 | 20 | 0 | 1 | 100 | SU | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| | 3072 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| .. | 3074 | 10 | 0 | 1 | 100 | SU | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| | 3082 | 20 | 0 | 1 | 100 | APPR | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| .. | 3084 | 40 | 0 | 1 | 100 | SU | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| | 3092 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| .. | 3094 | 20 | 0 | 1 | 100 | SU | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| | 3102 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| .. | 3104 | 3 | 0 | 1 | 100 | SU | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| | 3112 | 20 | 0 | 1 | 100 | APPR | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| .. | 3114* | 50 | 27 | 1 | 46 | SU | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9AUG16 | | 19NOV15 | -182 |
| | 3122 | 20 | 0 | 1 | 100 | APPR | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| .. | 3124 | 50 | 0 | 1 | 100 | SU | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| | 3132 | 20 | 0 | 1 | 100 | APPR | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| .. | 3134 | 40 | 0 | 1 | 100 | SU | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| | 3142 | 20 | 0 | 1 | 100 | APPR | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| .. | 3144 | 5 | 0 | 1 | 100 | SU | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| | 3152 | 20 | 0 | 1 | 100 | APPR | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3154 | 45 | 0 | 1 | 100 | SU | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 4060* | 5 | 5 | 1 | 0 | SU | DEL PLB CONDENSATE PIPING | 1JUL16 | 8JUL16 | 17AUG15 | 21AUG15 | -223 |
| | 3162 | 20 | 0 | 1 | 100 | APPR | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| .. | 3164 | 40 | 0 | 1 | 100 | SU | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| | 3172 | 20 | 0 | 1 | 100 | APPR | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| .. | 3174 | 5 | 0 | 1 | 100 | SU | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. | 40800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 9NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 |
| | 3182 | 20 | 0 | 1 | 100 | APPR | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| .. | 3184 | 30 | 0 | 1 | 100 | SU | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| | 3192 | 20 | 0 | 1 | 100 | APPR | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| .. | 3194* | 40 | 10 | 1 | 75 | SU | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 15JUL16 | | 5OCT15 | -198 |
| | 3202 | 20 | 0 | 1 | 100 | APPR | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| .. | 3204 | 20 | 0 | 1 | 100 | SU | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| | 3212 | 20 | 0 | 1 | 100 | APPR | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| .. | 3214 | 50 | 0 | 1 | 100 | SU | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| | 3222 | 20 | 0 | 1 | 100 | APPR | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| .. | 3224 | 20 | 0 | 1 | 100 | SU | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| | 3232 | 20 | 0 | 1 | 100 | APPR | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| .. | 3234 | 50 | 0 | 1 | 100 | SU | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| | 3242 | 20 | 0 | 1 | 100 | APPR | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| .. | 3244 | 30 | 0 | 1 | 100 | SU | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| | 3252 | 20 | 0 | 1 | 100 | APPR | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| .. | 3254* | 20 | 5 | 1 | 75 | SU | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 8JUL16 | | 15JUL15 | -250 |
| | 3262 | 20 | 0 | 1 | 100 | APPR | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| .. | 3264* | 40 | 22 | 1 | 45 | SU | P&D HVAC FANS (23 34 00) | 14NOV14A | 2AUG16 | | 20OCT15 | -199 |
| | 3272 | 30 | 0 | 1 | 100 | APPR | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| .. | 3274* | 50 | 25 | 1 | 50 | SU | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 5AUG16 | | 7AUG15 | -253 |
| | 3282 | 20 | 0 | 1 | 100 | APPR | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| .. | 3284* | 40 | 5 | 1 | 88 | SU | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 8JUL16 | | 6OCT15 | -192 |
| | 3292 | 20 | 0 | 1 | 100 | APPR | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| .. | 3294 | 40 | 0 | 1 | 100 | SU | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3302 | 20 | 0 | 1 | 100 | APPR | R&A PACKAGED AHU UNITS | (23 74 13) | 12JAN15A | 28JAN15A | | | |
| .. | 3304* | 90 | 20 | 1 | 78 | SU | P&D PACKAGED AHU UNITS | (23 74 13) | 28JAN15A | 29JUL16 | | 20OCT15 | -197 |
| | 3312 | 20 | 0 | 1 | 100 | APPR | R&A HEATING&COOLING UNITS | (23 82 00) | 12AUG14A | 29AUG14A | | | |
| .. | 3314* | 90 | 20 | 1 | 78 | SU | P&D HEATING&COOLING UNITS | (23 82 00) | 29AUG14A | 29JUL16 | | 20OCT15 | -197 |
| | 3322 | 20 | 0 | 1 | 100 | APPR | R&A AIR COILS | (23 82 16) | 14NOV14A | 5JAN15A | | | |
| .. | 3324* | 90 | 40 | 1 | 56 | SU | P&D AIR COILS | (23 82 16) | 5JAN15A | 26AUG16 | | 20OCT15 | -217 |
| | 3332 | 20 | 0 | 1 | 100 | APPR | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| .. | 3334 | 10 | 0 | 1 | 100 | SU | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 23MAY14A | 24MAY14A | | | |
| | 3342 | 20 | 0 | 1 | 100 | APPR | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| .. | 3344* | 40 | 10 | 1 | 75 | SU | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 23JUN14A | 15JUL16 | | 23SEP15 | -206 |
| | 3352 | 20 | 0 | 1 | 100 | APPR | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| .. | 3354* | 40 | 5 | 1 | 88 | SU | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 8JUL16 | | 24JUL15 | -243 |
| | 3362 | 20 | 0 | 1 | 100 | APPR | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| .. | 3364* | 20 | 10 | 1 | 50 | SU | P&D GND - ELEC SYS | (26 05 26) | 9JUN15A | 15JUL16 | | 7OCT15 | -196 |
| | 3372 | 20 | 0 | 1 | 100 | APPR | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| .. | 3374* | 20 | 10 | 1 | 50 | SU | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20JUL15A | 15JUL16 | | 16JUL15 | -254 |
| | 3382 | 20 | 0 | 1 | 100 | APPR | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| .. | 3384 | 5 | 0 | 1 | 100 | SU | P&D ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 14JUN14A | | | |
| | 3392 | 20 | 0 | 1 | 100 | APPR | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| .. | 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. | 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 15JUL16 | | 31AUG15 | -222 |
| .. | 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 15JUL16 | | 2DEC15 | -158 |
| | 3402 | 20 | 0 | 1 | 100 | APPR | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| .. | 3404* | 10 | 10 | 1 | 0 | SU | P&D COMMISSION - ELEC SYS | (26 08 00) | 7JUL15A | 15JUL16 | | 7DEC15 | -155 |
| | 3412 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| .. | 3414* | 40 | 10 | 1 | 75 | SU | P&D LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 15JUL16 | | 29SEP15 | -202 |
| | 3422 | 20 | 0 | 1 | 100 | APPR | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| .. | 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| | 3432 | 20 | 0 | 1 | 100 | APPR | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| .. | 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 15JUL16 | | 31AUG15 | -222 |
| | 3442 | 20 | 0 | 1 | 100 | APPR | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| .. | 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 15JUL16 | | 2DEC15 | -158 |
| | 3452 | 20 | 0 | 1 | 100 | APPR | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| .. | 3454* | 60 | 10 | 1 | 83 | SU | P&D ELECTRIC METERING | (26 27 13) | 25JUL15A | 15JUL16 | | 2SEP15 | -220 |
| | 3462 | 20 | 0 | 1 | 100 | APPR | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| .. | 3464* | 40 | 10 | 1 | 75 | SU | P&D WIRING DEVICES | (26 27 26) | 24NOV15A | 15JUL16 | | 17NOV15 | -167 |
| | 3472 | 20 | 0 | 1 | 100 | APPR | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| .. | 3474 | 40 | 0 | 1 | 100 | SU | P&D MOTOR STARTERS | (26 29 11) | 28JAN15A | 29JAN15A | | | |
| | 3482 | 20 | 0 | 1 | 100 | APPR | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| .. | 3484* | 40 | 10 | 1 | 75 | SU | P&D DISCONNECT SWITCHES | (26 29 21) | 24NOV15A | 15JUL16 | | 7OCT15 | -196 |
| | 3492 | 20 | 0 | 1 | 100 | APPR | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| .. | 3494* | 60 | 42 | 1 | 30 | SU | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 30AUG16 | | 15SEP15 | -244 |
| | 3502 | 20 | 0 | 1 | 100 | APPR | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| .. | 3504* | 60 | 42 | 1 | 30 | SU | P&D ATS | (26 36 23) | 23MAY14A | 30AUG16 | | 5OCT15 | -230 |
| | 3512 | 20 | 0 | 1 | 100 | APPR | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| .. | 3514* | 80 | 10 | 1 | 88 | SU | P&D INTERIOR LIGHTING | (26 51 00) | 14OCT14A | 15JUL16 | | 29SEP15 | -202 |
| | 3522 | 20 | 0 | 1 | 100 | APPR | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| .. | 3524 | 40 | 0 | 1 | 100 | SU | P&D EXTERIOR LIGHTING | (26 56 00) | 14JUN14A | 15JUN14A | | | |
| | 3532 | 20 | 0 | 1 | 100 | APPR | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| .. | 3534 | 60 | 0 | 1 | 100 | SU | P&D COMM INSTALLATION REQ'S | (27 05 11) | 1JUL14A | 1JUL14A | | | |
| | 3542 | 20 | 0 | 1 | 100 | APPR | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| .. | 3544* | 60 | 10 | 1 | 83 | SU | P&D GND - COMM SYS | (27 05 26) | 9JUN15A | 15JUL16 | | 16OCT15 | -189 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3552 | 20 | 0 | 1 | 100 | APPR | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 9JUN15A | | | |
| .. | 3554* | 60 | 12 | 1 | 80 | SU | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 19JUL16 | | 16JUL15 | -256 |
| | 3562 | 20 | 0 | 1 | 100 | APPR | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A | | | |
| .. | 3564 | 5 | 0 | 1 | 100 | SU | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| | 3572 | 20 | 0 | 1 | 100 | APPR | R&A COMMUNICATIONS TESTING (27 08 11) | 9JAN15A | 3FEB15A | | | |
| .. | 3574* | 40 | 5 | 1 | 88 | SU | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 8JUL16 | | 10DEC15 | -147 |
| | 3582 | 20 | 0 | 1 | 100 | APPR | R&A COMM EQUIP RM FITTINGS (27 11 00) | 9JAN15A | 27FEB15A | | | |
| .. | 3584* | 60 | 20 | 1 | 67 | SU | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 29JUL16 | | 13OCT15 | -202 |
| | 3592 | 20 | 0 | 1 | 100 | APPR | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| .. | 3594* | 60 | 30 | 1 | 50 | SU | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12AUG16 | | 13OCT15 | -212 |
| | 3602 | 20 | 0 | 1 | 100 | APPR | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| .. | 3604* | 60 | 20 | 1 | 67 | SU | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 29JUL16 | | 13OCT15 | -202 |
| | 3612 | 20 | 0 | 1 | 100 | APPR | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| .. | 3614* | 60 | 20 | 1 | 67 | SU | P&D COMM CABLING (27 15 00) | 2FEB15A | 29JUL16 | | 13OCT15 | -202 |
| | 3622 | 20 | 0 | 1 | 100 | APPR | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| .. | 3624* | 60 | 20 | 1 | 67 | SU | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 29JUL16 | | 24JUL15 | -258 |
| | 3632 | 20 | 0 | 1 | 100 | APPR | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| .. | 3634* | 60 | 20 | 1 | 67 | SU | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 29JUL16 | | 24JUL15 | -258 |
| | 3642 | 20 | 0 | 1 | 100 | APPR | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| .. | 3644* | 60 | 10 | 1 | 83 | SU | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 15JUL16 | | 20JUL15 | -252 |
| | 3652 | 20 | 0 | 1 | 100 | APPR | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| .. | 3654* | 40 | 40 | 1 | 0 | SU | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 1JUL16 | 26AUG16 | 21AUG15 | 16OCT15 | -219 |
| | 3662 | 20 | 0 | 1 | 100 | APPR | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| .. | 3664* | 35 | 35 | 1 | 0 | SU | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1JUL16 | 19AUG16 | 11SEP15 | 29OCT15 | -205 |
| | 3672 | 20 | 0 | 1 | 100 | APPR | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| .. | 3674* | 50 | 10 | 1 | 80 | SU | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 15JUL16 | | 28JUL15 | -246 |
| | 3682 | 20 | 20 | 1 | 0 | APPR | R&A SECURITY SYS COMMISSION'G (28 08 00) | 5JUL16 | 1AUG16 | 23SEP15 | 20OCT15 | -198 |
| .. | 3684* | 40 | 40 | 1 | 0 | SU | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 27SEP16 | | 17DEC15 | -198 |
| | 3692 | 20 | 0 | 1 | 100 | APPR | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| .. | 3694* | 40 | 20 | 1 | 50 | SU | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 29JUL16 | | 16OCT15 | -199 |
| | 3702 | 20 | 0 | 1 | 100 | APPR | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| .. | 3704* | 60 | 10 | 1 | 83 | SU | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 15JUL16 | | 22JUL15 | -250 |
| | 3712 | 20 | 0 | 1 | 100 | APPR | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| .. | 3714 | 5 | 0 | 1 | 100 | SU | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| | 3722 | 20 | 0 | 1 | 100 | APPR | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| .. | 3724 | 5 | 0 | 1 | 100 | SU | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| | 3732 | 20 | 0 | 1 | 100 | APPR | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| .. | 3734 | 5 | 0 | 1 | 100 | SU | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| | 3742 | 20 | 0 | 1 | 100 | APPR | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| .. | 3744 | 5 | 0 | 1 | 100 | SU | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| | 3752 | 20 | 0 | 1 | 100 | APPR | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| .. | 3754* | 10 | 10 | 1 | 0 | SU | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 15JUL16 | | 21OCT15 | -186 |
| | 3762 | 20 | 0 | 1 | 100 | APPR | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| .. | 3764* | 10 | 10 | 1 | 0 | SU | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1JUL16 | 15JUL16 | 22OCT15 | 4NOV15 | -176 |
| | 3772 | 20 | 0 | 1 | 100 | APPR | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| .. | 3774* | 20 | 20 | 1 | 0 | SU | P&D CONCRETE PAVERS (32 14 13) | 1JUL16 | 29JUL16 | 22OCT15 | 18NOV15 | -176 |
| | 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 11JUL16 | 5AUG16 | 19AUG15 | 16SEP15 | -226 |
| .. | 3784* | 30 | 30 | 1 | 0 | SU | P&D FENCES&GATES (32 31 13) | 8AUG16 | 19SEP16 | 17SEP15 | 28OCT15 | -226 |
| | 3792 | 20 | 0 | 1 | 100 | APPR | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| .. | 3794* | 20 | 20 | 1 | 0 | SU | P&D IRRIGATION (32 84 00) | 1JUL16 | 29JUL16 | 29OCT15 | 25NOV15 | -171 |
| | 3802 | 20 | 0 | 1 | 100 | APPR | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| .. | 3804* | 20 | 20 | 1 | 0 | SU | P&D PLANTING (32 90 00) | 12MAY15A | 29JUL16 | | 18NOV15 | -176 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3812 | 20 | 0 | 1 | 100 | APPR | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3814 | 5 | 0 | 1 | 100 SU | | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| | 3822 | 20 | 0 | 1 | 100 | APPR | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| .. | 3824 | 5 | 0 | 1 | 100 SU | | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| | 3832 | 20 | 0 | 1 | 100 | APPR | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3834 | 2 | 0 | 1 | 100 SU | | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| | 3842 | 20 | 0 | 1 | 100 | APPR | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |
| .. | 3844 | 2 | 0 | 1 | 100 SU | | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| | 3852 | 20 | 0 | 1 | 100 | APPR | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 4DEC14A | | | |
| .. | 3854 | 20 | 0 | 1 | 100 SU | | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| | 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | 5JUL16 | 1AUG16 | 28JUL15 | 24AUG15 | -238 |
| .. | 35340 | 10 | 10 | 1 | 0 SU FF | 0 | TRESPA WALL PANELS SOUTH | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 |
| | 2104 | 1 | 0 | 1 | 100 | DELV | P&D TEMP ENVIR CONTROLS (01 57 19) | 3JUL14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 SU | | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 2114 | 5 | 0 | 1 | 100 | DELV | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 SU | | INSTALL TEMP INT & EXT SIGNAGE | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| | 2154 | 5 | 0 | 1 | 100 | DELV | P&D CAST-IN-PLACE CONC (03 05 23) | 9DEC14A | 21JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 SU | | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 2164 | 10 | 0 | 1 | 100 | DELV | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 2174 | 5 | 0 | 1 | 100 | DELV | P&D ARCHITECTURAL CONCRETE (03 33 00) | 4AUG15A | 4AUG15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 SU | | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| | 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 8JUL16 | | 24JUL15 | -243 |
| .. | 25460* | 2 | 0 | 1 | 100 SU | | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| | 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 2AUG16 | 8AUG16 | 27OCT15 | 2NOV15 | -194 |
| .. | 40640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| | 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 3AUG16 | 28SEP16 | 1OCT15 | 25NOV15 | -213 |
| .. | 64660 | 10 | 10 | 1 | 0 SU | | SITE STONE @BENCHES | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 |
| | 2224 | 30 | 0 | 1 | 100 | DELV | P&D STRUCTURAL STL FRAMING (05 12 00) | 9DEC14A | 13OCT15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2234 | 40 | 0 | 1 | 100 | DELV | P&D ARCH EXPOSED STR STEEL (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 2244 | 30 | 0 | 1 | 100 | DELV | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2254 | 20 | 0 | 1 | 100 | DELV | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| .. | 25120 | 2 | 0 | 1 | 100 SU | | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| | 2264 | 0 | 0 | 1 | 100 | DELV | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| .. | 35110 | 4 | 0 | 1 | 100 SU | | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| | 2274 | 30 | 0 | 1 | 100 | DELV | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |
| | 2284 | 30 | 0 | 1 | 100 | DELV | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 SU | | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 SU | | STAIR FLASHINGS | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| | 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 30JUN16 | | 3DEC15 | -147 |
| .. | 64652 | 10 | 10 | 1 | 0 SU | | SITE METALWORK | 4OCT16 | 17OCT16 | 4DEC15 | 17DEC15 | -212 |
| | 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 29JUL16 | | 10NOV15 | -182 |
| .. | 30720 | 10 | 10 | 1 | 0 SU | | EXT.RAILINGS MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| | 2314 | 10 | 10 | 1 | 0 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 15JUL16 | | 24JUL15 | -248 |
| .. | 40190 | 4 | 0 | 1 | 95 SU | | IN-WALL BLOCKING LEVEL B | 18MAY16A | 21JUL16 | | 24JUL15 | -252 |
| | 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 15JUL16 | | 12NOV15 | -170 |
| .. | 40650 | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY LEVEL B | 3NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 |
| | 2344 | 20 | 0 | 1 | 100 | DELV | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 SU | | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2354 | 20 | 0 | 1 | 100 | DELV | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 2364 | 20 | 0 | 1 | 100 | DELV | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210 | 4 | 4 | 1 | 0 | SU | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |
| | 2374 | 20 | 0 | 1 | 100 | DELV | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210 | 4 | 4 | 1 | 0 | SU | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |
| | 2384 | 20 | 20 | 1 | 0 | DELV | P&D THERMAL INSULATION (07 21 13) | 1JUL16 | 29JUL16 | 26JUN15 | 24JUL15 | -258 |
| .. | 40200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 1AUG16 | 4AUG16 | 27JUL15 | 30JUL15 | -258 |
| | 2394 | 20 | 2 | 1 | 90 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 5JUL16 | | 26JUN15 | -259 |
| .. | 35210* | 4 | 4 | 1 | 0 | SU | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |
| | 2404 | 30 | 0 | 1 | 100 | DELV | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35950 | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 14SEP16 | 23SEP16 | 9NOV15 | 18NOV15 | -215 |
| | 2414 | 40 | 0 | 1 | 100 | DELV | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 |
| | 2424 | 40 | 2 | 1 | 95 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 5JUL16 | | 25JUN15 | -260 |
| .. | 4200* | 5 | 5 | 1 | 0 | SU | DEL TRESPA WALL PANELS | 6JUL16 | 12JUL16 | 26JUN15 | 2JUL15 | -260 |
| | 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 15JUL16 | | 24JUL15 | -248 |
| .. | 30110* | 4 | 4 | 1 | 0 | SU | LOAD ROOF MATERIAL MAIN RF | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 |
| | 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 15JUL16 | | 12AUG15 | -235 |
| .. | 30210 | 3 | 3 | 1 | 0 | SU | LOAD ROOF MATERIAL VEG.2FL RF | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 |
| | 2454 | 20 | 0 | 1 | 100 | DELV | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| .. | 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 |
| | 2464 | 30 | 0 | 1 | 100 | DELV | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| .. | 30450 | 4 | 4 | 1 | 0 | SU | ROOF ACCESSORIES VEG.2FL RF | 31AUG16 | 6SEP16 | 17NOV15 | 20NOV15 | -200 |
| | 2474 | 40 | 0 | 1 | 100 | DELV | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| .. | 30410 | 4 | 4 | 1 | 0 | SU | RF HATCH&SAFETY RAIL MAIN RF | 11AUG16 | 16AUG16 | 20AUG15 | 25AUG15 | -248 |
| | 2484 | 30 | 0 | 1 | 100 | DELV | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2494 | 30 | 0 | 1 | 100 | DELV | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 30530 | 5 | 1 | 1 | 75 | SU | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 29AUG16 | | 27OCT15 | -213 |
| | 2504 | 30 | 0 | 1 | 100 | DELV | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 |
| | 2514 | 30 | 0 | 1 | 100 | DELV | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35710 | 4 | 4 | 1 | 0 | SU | EXT.COPING&FLASHINGS WEST | 10AUG16 | 15AUG16 | 8OCT15 | 13OCT15 | -213 |
| | 2524 | 20 | 5 | 1 | 75 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 8JUL16 | | 16NOV15 | -163 |
| .. | 30460 | 2 | 2 | 1 | 0 | SU | ROOF THRESHOLD FLASHINGS RF | 31AUG16 | 1SEP16 | 23NOV15 | 24NOV15 | -196 |
| .. | 30470 | 6 | 6 | 1 | 0 | SU | EXP.JONT COVERS RF | 31AUG16 | 8SEP16 | 17NOV15 | 24NOV15 | -200 |
| | 2534 | 10 | 0 | 1 | 100 | DELV | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| .. | 4110* | 5 | 5 | 1 | 0 | SU | DEL PLB FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| .. | 4120* | 5 | 5 | 1 | 0 | SU | DEL MEC FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| | 2544 | 20 | 0 | 1 | 100 | DELV | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| .. | 35810 | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING WEST | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 |
| | 2554 | 30 | 0 | 1 | 100 | DELV | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| | 2564 | 40 | 0 | 1 | 100 | DELV | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| .. | 40230 | 3 | 3 | 1 | 0 | SU | SET HM FRAMES LEVEL B | 22JUL16 | 26JUL16 | 24JUL15 | 28JUL15 | -253 |
| | 2574 | 60 | 60 | 1 | 0 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 31OCT16 | 10AUG15 | 2NOV15 | -253 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 3NOV16 | 8NOV16 | 3NOV15 | 6NOV15 | -255 |
| | 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 29JUL16 | | 2NOV15 | -188 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 3NOV16 | 8NOV16 | 3NOV15 | 6NOV15 | -255 |
| | 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 1JUL16 | 29JUL16 | 28OCT15 | 24NOV15 | -172 |
| .. | 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 26OCT16 | 31OCT16 | 25NOV15 | 2DEC15 | -233 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2604 | 40 | 5 | 1 | 88 | DELV | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 8JUL16 | | 6NOV15 | -169 |
| .. | 35940 | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | 1SEP16 | 13SEP16 | 9NOV15 | 18NOV15 | -207 |
| | 2614 | 60 | 15 | 1 | 75 | DELV | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 22JUL16 | | 15JUL15 | -260 |
| .. | 35410* | 6 | 6 | 1 | 0 | SU | CURTAINWALL FRAMING WEST | 25JUL16 | 1AUG16 | 16JUL15 | 23JUL15 | -260 |
| | 2624 | 40 | 40 | 1 | 0 | DELV | P&D DOOR HARDWARE (08 71 00) | 1JUL16 | 26AUG16 | 24SEP15 | 18NOV15 | -196 |
| .. | 40700 | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL B | 9NOV16 | 14NOV16 | 19NOV15 | 24NOV15 | -247 |
| | 2634 | 30 | 20 | 1 | 33 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 29JUL16 | | 24NOV15 | -172 |
| .. | 40710 | 4 | 4 | 1 | 0 | SU | INT GLAZING LEVEL B | 9NOV16 | 14NOV16 | 25NOV15 | 2DEC15 | -243 |
| | 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 22SEP15 | 19OCT15 | -223 |
| .. | 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 |
| | 2654 | 20 | 0 | 1 | 100 | DELV | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. | 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 26OCT16 | 31OCT16 | 25NOV15 | 2DEC15 | -233 |
| | 2664 | 20 | 10 | 1 | 50 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 15JUL16 | | 20JUL15 | -252 |
| .. | 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |
| | 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 15JUL16 | | 30JUL15 | -244 |
| .. | 40320 | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL B | 5AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 |
| | 2684 | 30 | 30 | 1 | 0 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 19SEP16 | 14AUG15 | 25SEP15 | -249 |
| .. | 40382 | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL B | 28SEP16 | 29SEP16 | 28SEP15 | 29SEP15 | -255 |
| | 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 5JUL16 | | 18SEP15 | -201 |
| .. | 40380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL B | 28SEP16 | 7OCT16 | 21SEP15 | 30SEP15 | -260 |
| | 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 23SEP16 | 1SEP15 | 13OCT15 | -241 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 2714 | 40 | 40 | 1 | 0 | DELV | P&D STONE FLOORING (09 63 40) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| .. | 40500* | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 4OCT16 | 13OCT16 | 30SEP15 | 9OCT15 | -257 |
| | 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1JUL16 | 26AUG16 | 10SEP15 | 4NOV15 | -206 |
| .. | 40726 | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING LEVEL B | 3NOV16 | 18NOV16 | 5NOV15 | 20NOV15 | -253 |
| | 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| | 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING (09 65 16) | 8AUG16 | 19SEP16 | 2SEP15 | 14OCT15 | -236 |
| .. | 40460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 |
| | 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 19SEP16 | 22SEP15 | 2NOV15 | -223 |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| | 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 22AUG16 | 3OCT16 | 14OCT15 | 24NOV15 | -217 |
| .. | 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| | 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING (09 72 61) | 22AUG16 | 17OCT16 | 18SEP15 | 12NOV15 | -235 |
| .. | 40650 | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 3NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 |
| | 2784 | 40 | 40 | 1 | 0 | DELV | P&D STONE FACING (09 75 00) | 8AUG16 | 3OCT16 | 4AUG15 | 29SEP15 | -257 |
| .. | 40500* | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 4OCT16 | 13OCT16 | 30SEP15 | 9OCT15 | -257 |
| | 2794 | 30 | 10 | 1 | 67 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 18JUL16 | | 24JUL15 | -249 |
| .. | 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 1AUG16 | 4AUG16 | 27JUL15 | 30JUL15 | -258 |
| | 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 1JUL16 | 29JUL16 | 13AUG15 | 10SEP15 | -225 |
| .. | 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| | 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 8JUL16 | | 21OCT15 | -181 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 8AUG16 | 19SEP16 | 29OCT15 | 11DEC15 | -196 |
| .. | 40910 | 4 | 4 | 1 | 0 | SU | INTERIOR SIGNAGE LEVEL B | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| | 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 8JUL16 | | 16OCT15 | -184 |
| .. | 40540 | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL B | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 |
| | 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION (10 26 00) | 15AUG16 | 10OCT16 | 10SEP15 | 4NOV15 | -236 |
| .. | 40720 | 6 | 6 | 1 | 0 | SU | WALL PROTECTION LEVEL B | 3NOV16 | 10NOV16 | 5NOV15 | 12NOV15 | -253 |
| | 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 18JUL16 | 26AUG16 | 8SEP15 | 19OCT15 | -218 |
| .. | 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS (10 44 16) | 18JUL16 | 12AUG16 | 19AUG15 | 16SEP15 | -231 |
| .. | 40370 | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS LEVEL B | 31AUG16 | 1SEP16 | 17SEP15 | 18SEP15 | -243 |
| | 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 15AUG16 | 26SEP16 | 29OCT15 | 11DEC15 | -201 |
| .. | 64720 | 4 | 4 | 1 | 0 SU | | SITE BIRD CONTROL | 4OCT16 | 7OCT16 | 14DEC15 | 17DEC15 | -206 |
| | 2894 | 10 | 0 | 1 | 100 | DELV | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 SU | | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 15AUG16 | 10OCT16 | 28SEP15 | 20NOV15 | -224 |
| .. | 44722 | 8 | 8 | 1 | 0 SU | | BALLET BARRE LEVEL 2 | 22NOV16 | 2DEC16 | 23NOV15 | 4DEC15 | -254 |
| | 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 1AUG16 | 12SEP16 | 22OCT15 | 4DEC15 | -196 |
| .. | 44600 | 4 | 4 | 1 | 0 SU | | WINDOW SHADES | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |
| | 2934 | 40 | 0 | 1 | 100 | DELV | P&D COUNTERTOPS (12 36 00) | 3OCT14A | 15OCT14A | | | |
| .. | 40650 | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY LEVEL B | 3NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 |
| | 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 15AUG16 | 26SEP16 | 15OCT15 | 25NOV15 | -211 |
| .. | 64660 | 10 | 10 | 1 | 0 SU | | SITE STONE @BENCHES | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 |
| | 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 13JUL16 | 23AUG16 | 8OCT15 | 18NOV15 | -193 |
| .. | 42642 | 4 | 4 | 1 | 0 SU | | ENTRANCE FL GRILLES LEVEL 1 | 21NOV16 | 24NOV16 | 19NOV15 | 24NOV15 | -255 |
| | 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 15AUG16 | 7NOV16 | 28AUG15 | 20NOV15 | -244 |
| .. | 40760 | 6 | 6 | 1 | 0 SU | | TELESCOPING STANDS LEVEL B | 21NOV16 | 29NOV16 | 23NOV15 | 2DEC15 | -253 |
| | 2984 | 20 | 0 | 1 | 100 | DELV | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 SU | | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 2994 | 60 | 40 | 1 | 33 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26AUG16 | | 15SEP15 | -242 |
| .. | 45000* | 5 | 5 | 1 | 0 SU | | MOBILIZE ELEVATORS | 29AUG16 | 2SEP16 | 16SEP15 | 22SEP15 | -242 |
| | 3004 | 10 | 0 | 1 | 100 | DELV | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3014 | 40 | 0 | 1 | 100 | DELV | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3024 | 10 | 0 | 1 | 100 | DELV | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 SU | | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 3034 | 40 | 0 | 1 | 100 | DELV | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 SU | | DEL PLB EQUIPMENT | 19DEC14A | 8JUL16 | | 30NOV15 | -155 |
| | 3044 | 30 | 0 | 1 | 100 | DELV | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 SU | | DEL PLB EQUIPMENT | 19DEC14A | 8JUL16 | | 30NOV15 | -155 |
| | 3054 | 40 | 0 | 1 | 100 | DELV | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| .. | 40060 | 1 | 0 | 1 | 90 SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 8JUL16 | | 21AUG15 | -223 |
| | 3064 | 20 | 0 | 1 | 100 | DELV | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| .. | 40102 | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| | 3074 | 10 | 0 | 1 | 100 | DELV | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 4030 | 5 | 0 | 1 | 100 SU | | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| | 3084 | 40 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 | 20NOV15 | 30NOV15 | -182 |
| | 3094 | 20 | 0 | 1 | 100 | DELV | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| .. | 4010 | 5 | 0 | 1 | 100 SU | | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| | 3104 | 3 | 0 | 1 | 100 | DELV | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| .. | 4020* | 5 | 5 | 1 | 0 SU | | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 8JUL16 | | 9NOV15 | -168 |
| .. | 11080 | 3 | 0 | 1 | 100 SU | | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9AUG16 | | 19NOV15 | -182 |
| .. | 4040* | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 | 20NOV15 | 30NOV15 | -182 |
| | 3124 | 50 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 | 20NOV15 | 30NOV15 | -182 |
| | 3134 | 40 | 0 | 1 | 100 | DELV | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| .. | 4150* | 5 | 5 | 1 | 0 SU | | DEL PLB FIXTURES & TRIM | 16SEP14A | 8JUL16 | | 9OCT15 | -189 |
| | 3144 | 5 | 0 | 1 | 100 | DELV | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| .. | 40063 | 2 | 0 | 1 | 100 SU | | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40103 | 4 | 0 | 1 | 100 | SU | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| | 3154 | 45 | 0 | 1 | 100 | DELV | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 3164 | 40 | 0 | 1 | 100 | DELV | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| | 3174 | 5 | 0 | 1 | 100 | DELV | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. | 40800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 9NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 |
| | 3184 | 30 | 0 | 1 | 100 | DELV | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| .. | 4130* | 5 | 5 | 1 | 0 | SU | DEL PLB O/H INSULATION | 20DEC14A | 8JUL16 | | 21AUG15 | -223 |
| .. | 4140* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPE INSULATION | 20DEC14A | 8JUL16 | | 27AUG15 | -219 |
| | 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 15JUL16 | | 5OCT15 | -198 |
| .. | 40128* | 2 | 0 | 1 | 100 | SU | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| | 3204 | 20 | 0 | 1 | 100 | DELV | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| .. | 4050* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING | 24JUN14A | 8JUL16 | | 10JUL15 | -253 |
| .. | 4090* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 8JUL16 | | 15JUL15 | -250 |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 8JUL16 | | 23OCT15 | -179 |
| | 3214 | 50 | 0 | 1 | 100 | DELV | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| .. | 4080* | 5 | 5 | 1 | 0 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 8JUL16 | | 14JUL15 | -251 |
| | 3224 | 20 | 0 | 1 | 100 | DELV | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 4050* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING | 24JUN14A | 8JUL16 | | 10JUL15 | -253 |
| .. | 4053 | 1 | 0 | 1 | 100 | SU | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 4055 | 1 | 0 | 1 | 100 | SU | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 4056 | 1 | 0 | 1 | 100 | SU | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 4090* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 8JUL16 | | 15JUL15 | -250 |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 8JUL16 | | 23OCT15 | -179 |
| | 3234 | 50 | 0 | 1 | 100 | DELV | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| .. | 4080* | 5 | 5 | 1 | 0 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 8JUL16 | | 14JUL15 | -251 |
| | 3244 | 30 | 0 | 1 | 100 | DELV | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| .. | 40140 | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 28JUL16 | | 5OCT15 | -207 |
| | 3254 | 20 | 5 | 1 | 75 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 8JUL16 | | 15JUL15 | -250 |
| .. | 40064* | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 2AUG16 | | 20OCT15 | -199 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3274 | 50 | 25 | 1 | 50 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 5AUG16 | | 7AUG15 | -253 |
| .. | 40090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| | 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 8JUL16 | | 6OCT15 | -192 |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 28SEP16 | 4OCT16 | 7OCT15 | 13OCT15 | -248 |
| | 3294 | 40 | 0 | 1 | 100 | DELV | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 28SEP16 | 4OCT16 | 7OCT15 | 13OCT15 | -248 |
| | 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 29JUL16 | | 20OCT15 | -197 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 29JUL16 | | 20OCT15 | -197 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26AUG16 | | 20OCT15 | -217 |
| .. | 30520* | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3334 | 10 | 0 | 1 | 100 | DELV | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A | | | |
| .. | 40145 | 10 | 2 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| | 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 15JUL16 | | 23SEP15 | -206 |
| .. | 40290 | 10 | 10 | 1 | 0 | SU | ELE BRANCH WIRING LEVEL B | 15AUG16 | 26AUG16 | 24SEP15 | 7OCT15 | -226 |
| | 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 8JUL16 | | 24JUL15 | -243 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 1AUG16 | 2AUG16 | 27JUL15 | 28JUL15 | -258 |
| | 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 15JUL16 | | 7OCT15 | -196 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3374 | 20 | 10 | 1 | 50 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16 | | 16JUL15 | -254 |
| .. 40145 | 10 | 2 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| 3384 | 5 | 0 | 1 | 100 | DELV | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A | | | |
| .. 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 15JUL16 | | 7DEC15 | -155 |
| .. 69210 | 4 | 4 | 1 | 0 | SU | HV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. 69220 | 4 | 4 | 1 | 0 | SU | LV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 9DEC15 | 14DEC15 | -256 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 15JUL16 | | 29SEP15 | -202 |
| .. 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 |
| 3424 | 60 | 0 | 1 | 100 | DELV | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. 11610 | 5 | 5 | 1 | 0 | SU | ELE TRANSFORMERS E&N | 7JUL16 | 13JUL16 | 21SEP15 | 25SEP15 | -202 |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 15JUL16 | | 31AUG15 | -222 |
| .. 40250 | 2 | 2 | 1 | 0 | SU | ELE SET SWITCHGEAR | 22JUL16 | 25JUL16 | 1SEP15 | 2SEP15 | -226 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 15JUL16 | | 2DEC15 | -158 |
| .. 69510 | 6 | 6 | 1 | 0 | SU | PUMPS&CONTROLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| .. 69512 | 1 | 1 | 1 | 0 | SU | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 15JUL16 | | 2SEP15 | -220 |
| .. 40252 | 10 | 10 | 1 | 0 | SU | ELE INSTALL SWITCHGEAR | 26JUL16 | 8AUG16 | 3SEP15 | 17SEP15 | -226 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 15JUL16 | | 17NOV15 | -167 |
| .. 40630 | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST LEVEL B | 3NOV16 | 8NOV16 | 18NOV15 | 23NOV15 | -244 |
| 3474 | 40 | 0 | 1 | 100 | DELV | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A | | | |
| .. 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 15JUL16 | | 7OCT15 | -196 |
| .. 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| 3494 | 60 | 42 | 1 | 30 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 30AUG16 | | 15SEP15 | -244 |
| .. 30550* | 15 | 15 | 1 | 0 | SU | PV SYSTEM RACKING MAIN RF | 31AUG16 | 21SEP16 | 16SEP15 | 6OCT15 | -244 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS (26 36 23) | 23MAY14A | 30AUG16 | | 5OCT15 | -230 |
| .. 40254* | 2 | 2 | 1 | 0 | SU | ELE AUTO TRANSFER SWITCH | 31AUG16 | 1SEP16 | 6OCT15 | 7OCT15 | -230 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 15JUL16 | | 29SEP15 | -202 |
| .. 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 |
| 3524 | 40 | 0 | 1 | 100 | DELV | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A | | | |
| .. 64540 | 15 | 15 | 1 | 0 | SU | SITE LIGHTING | 12OCT16 | 1NOV16 | 25NOV15 | 17DEC15 | -223 |
| 3534 | 60 | 0 | 1 | 100 | DELV | P&D COMM INSTALLATION REQ'S (27 05 11) | 1JUL14A | 1JUL14A | | | |
| .. 40274 | 8 | 4 | 1 | 50 | SU | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 27JUL16 | | 28JUL15 | -254 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 15JUL16 | | 16OCT15 | -189 |
| .. 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| 3554 | 60 | 12 | 1 | 80 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 19JUL16 | | 16JUL15 | -256 |
| .. 40145* | 10 | 2 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| 3564 | 5 | 0 | 1 | 100 | DELV | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| .. 11310 | 12 | 0 | 1 | 100 | SU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. 11320 | 10 | 2 | 1 | 84 | SU | ELE SECONDARY DUCT BANKS | 30SEP14A | 18JUL16 | | 28SEP15 | -204 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 8JUL16 | | 10DEC15 | -147 |
| .. 69250 | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 29JUL16 | | 13OCT15 | -202 |
| .. 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12AUG16 | | 13OCT15 | -212 |
| .. 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 29JUL16 | | 13OCT15 | -202 |
| .. 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 29JUL16 | | 13OCT15 | -202 |
| .. 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| 3624 | 60 | 20 | 1 | 67 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 29JUL16 | | 24JUL15 | -258 |
| .. 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 1AUG16 | 2AUG16 | 27JUL15 | 28JUL15 | -258 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3634 | 60 | 20 | 1 | 67 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 29JUL16 | | 24JUL15 | -258 |
| .. 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 1AUG16 | 2AUG16 | 27JUL15 | 28JUL15 | -258 |
| 3644 | 60 | 10 | 1 | 83 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 15JUL16 | | 20JUL15 | -252 |
| .. 40297 | 3 | 3 | 1 | 0 | SU | ELE PA WIRING LEVEL B | 22JUL16 | 26JUL16 | 21JUL15 | 23JUL15 | -256 |
| 3654 | 40 | 40 | 1 | 0 | DELV | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 1JUL16 | 26AUG16 | 21AUG15 | 16OCT15 | -219 |
| .. 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1JUL16 | 19AUG16 | 11SEP15 | 29OCT15 | -205 |
| .. 44460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| 3674 | 50 | 10 | 1 | 80 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 15JUL16 | | 28JUL15 | -246 |
| .. 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| 3684 | 40 | 40 | 1 | 0 | DELV | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 27SEP16 | | 17DEC15 | -198 |
| .. 44990 | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL 2 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 |
| 3694 | 40 | 20 | 1 | 50 | DELV | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 29JUL16 | | 16OCT15 | -199 |
| .. 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| 3704 | 60 | 10 | 1 | 83 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 15JUL16 | | 22JUL15 | -250 |
| .. 40295 | 4 | 4 | 1 | 0 | SU | ELE F.A. WIRING LEVEL B | 22JUL16 | 27JUL16 | 23JUL15 | 28JUL15 | -254 |
| 3714 | 5 | 0 | 1 | 100 | DELV | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| .. 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| 3724 | 5 | 0 | 1 | 100 | DELV | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| .. 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| 3734 | 5 | 0 | 1 | 100 | DELV | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| .. 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| 3744 | 5 | 0 | 1 | 100 | DELV | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| .. 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 15JUL16 | | 21OCT15 | -186 |
| .. 64510 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALLS | 12SEP16 | 23SEP16 | 22OCT15 | 4NOV15 | -225 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1JUL16 | 15JUL16 | 22OCT15 | 4NOV15 | -176 |
| .. 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 26SEP16 | 7OCT16 | 5NOV15 | 18NOV15 | -225 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 1JUL16 | 29JUL16 | 22OCT15 | 18NOV15 | -176 |
| .. 64650 | 15 | 15 | 1 | 0 | SU | SITE CONCRETE PAVERS | 4OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 8AUG16 | 19SEP16 | 17SEP15 | 28OCT15 | -226 |
| .. 64550* | 10 | 10 | 1 | 0 | SU | SITE FENCING & GATES | 20SEP16 | 3OCT16 | 29OCT15 | 11NOV15 | -226 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 1JUL16 | 29JUL16 | 29OCT15 | 25NOV15 | -171 |
| .. 64620 | 10 | 10 | 1 | 0 | SU | SITE LANDSCAPE/IRRIGATION | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 29JUL16 | | 18NOV15 | -176 |
| .. 64622 | 5 | 5 | 1 | 0 | SU | SITE PLANT MATERIAL | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 |
| 3814 | 5 | 0 | 1 | 100 | DELV | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| .. 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| 3824 | 5 | 0 | 1 | 100 | DELV | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| .. 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| 3834 | 2 | 0 | 1 | 100 | DELV | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| .. 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| 3844 | 2 | 0 | 1 | 100 | DELV | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| .. 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| 3854 | 20 | 0 | 1 | 100 | DELV | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| .. 4000 | 5 | 0 | 1 | 100 | SU | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12AUG16 | 1SEP16 | 24SEP15 | 14OCT15 | -225 |
| 4000 | 5 | 0 | 1 | 100 | DELV | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12AUG16 | 1SEP16 | 24SEP15 | 14OCT15 | -225 |
| 4010 | 5 | 0 | 1 | 100 | DELV | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| .. 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 8JUL16 | | 9NOV15 | -168 |
| .. 25430* | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| 4030 | 5 | 0 | 1 | 100 | DELV | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| .. 40056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. 40058 | 8 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 10AUG16 | 16AUG16 | 20NOV15 | 30NOV15 | -182 |
| .. 40061* | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| 4050 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING | 24JUN14A | 8JUL16 | | 10JUL15 | -253 |
| .. 40105* | 10 | 2 | 1 | 80 | SU | MEC PIPING LEVEL B | 24APR16A | 12JUL16 | | 14JUL15 | -253 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 1JUL16 | 8JUL16 | 17AUG15 | 21AUG15 | -223 |
| .. 40060* | 1 | 0 | 1 | 90 | SU | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 8JUL16 | | 21AUG15 | -223 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 8JUL16 | | 30NOV15 | -155 |
| .. 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| 4080 | 5 | 5 | 1 | 0 | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 8JUL16 | | 14JUL15 | -251 |
| .. 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| 4090 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 8JUL16 | | 15JUL15 | -250 |
| .. 40110 | 10 | 9 | 1 | 10 | SU | MEC PIPING MEC RM LEVEL B | 10MAY16A | 26JUL16 | | 28JUL15 | -253 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 8JUL16 | | 23OCT15 | -179 |
| .. 30540 | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 2SEP16 | 6SEP16 | 26OCT15 | 27OCT15 | -218 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| .. 40342 | 2 | 2 | 1 | 0 | SU | PLB FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 8JUL16 | | 26AUG15 | -220 |
| .. 40344 | 2 | 2 | 1 | 0 | SU | MEC FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 8JUL16 | | 21AUG15 | -223 |
| .. 40102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 8JUL16 | | 27AUG15 | -219 |
| .. 40120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL B | 26AUG16 | 9SEP16 | 28AUG15 | 11SEP15 | -253 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 8JUL16 | | 9OCT15 | -189 |
| .. 40520 | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL B | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 |
| 4200 | 5 | 5 | 1 | 0 | DELV | DEL TRESPA WALL PANELS | 6JUL16 | 12JUL16 | 26JUN15 | 2JUL15 | -260 |
| .. 35310* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS WEST | 13JUL16 | 22JUL16 | 6JUL15 | 15JUL15 | -260 |
| 11000 | 4 | 0 | 1 | 100 | SITU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. 11010* | 4 | 0 | 1 | 100 | SU SS 0 | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. 11020 | 5 | 0 | 1 | 100 | SU | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. 11030 | 1 | 0 | 1 | 100 | SU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| 11010 | 4 | 0 | 1 | 100 | SITU | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. 11030 | 1 | 0 | 1 | 100 | SU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| 11020 | 5 | 0 | 1 | 100 | SITU | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| 11030 | 1 | 0 | 1 | 100 | SITU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| 11040 | 3 | 0 | 1 | 100 | SITU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| .. 11050* | 1 | 0 | 1 | 100 | SU SS 0 | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. 11060 | 1 | 0 | 1 | 100 | SU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. 11110 | 6 | 0 | 1 | 100 | SU | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. 11800 | 2 | 0 | 1 | 100 | SU | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. 11810 | 2 | 0 | 1 | 100 | SU | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| 11050 | 1 | 0 | 1 | 100 | SITU | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. 11060 | 1 | 0 | 1 | 100 | SU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| 11060 | 1 | 0 | 1 | 100 | SITU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. 11070* | 2 | 0 | 1 | 100 | SU SS 0 | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| 11070 | 2 | 0 | 1 | 100 | SITU | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11080 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| .. | 11090* | 2 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11090 | 2 | 0 | 1 | 100 | SITU | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11100 | 1 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| .. | 11102* | 3 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11102 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11110 | 6 | 0 | 1 | 100 | SITU | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. | 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11120 | 2 | 0 | 1 | 100 | SITU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11122 | 3 | 0 | 1 | 100 | SITU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11130 | 5 | 0 | 1 | 100 | SITU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| | 11140 | 2 | 0 | 1 | 100 | SITU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11150 | 4 | 0 | 1 | 100 | SITU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11160 | 3 | 0 | 1 | 100 | SITU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11170 | 2 | 0 | 1 | 100 | SITU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11180 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11190 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| | 11190 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| .. | 11200 | 3 | 0 | 1 | 100 | SU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11202 | 4 | 0 | 1 | 100 | SU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| | 11200 | 3 | 0 | 1 | 100 | SITU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11202 | 4 | 0 | 1 | 100 | SITU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11210 | 5 | 0 | 1 | 100 | SITU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11290 | 5 | 0 | 1 | 100 | SITU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 | SU | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| | 11300 | 15 | 0 | 1 | 100 | SITU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11310 | 12 | 0 | 1 | 100 | SU SS 0 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320 | 10 | 2 | 1 | 84 | SU SS 0 | ELE SECONDARY DUCT BANKS | 30SEP14A | 18JUL16 | | 28SEP15 | -204 |
| .. | 11340 | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 19JUL16 | 27JUL16 | 29SEP15 | 7OCT15 | -204 |
| .. | 11600* | 6 | 3 | 1 | 45 | SU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 6JUL16 | | 18SEP15 | -202 |
| | 11310 | 12 | 0 | 1 | 100 | SITU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11330* | 8 | 8 | 1 | 0 | SU | ELE PULL/TERM&TEST PRI.CABLES | 15JUL16 | 26JUL16 | 28SEP15 | 7OCT15 | -203 |
| .. | 11340 | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 19JUL16 | 27JUL16 | 29SEP15 | 7OCT15 | -204 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11320 | 10 | 2 | 1 | 84 | SITU | ELE SECONDARY DUCT BANKS | 30SEP14A | 18JUL16 | | 28SEP15 | -204 |
| .. | 11340* | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 19JUL16 | 27JUL16 | 29SEP15 | 7OCT15 | -204 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 11330 | 8 | 8 | 1 | 0 | SITU | ELE PULL/TERM&TEST PRI.CABLES | 15JUL16 | 26JUL16 | 28SEP15 | 7OCT15 | -203 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| | 11340 | 7 | 7 | 1 | 0 | SITU | ELE FEEDER WIRE TO AQUATICS | 19JUL16 | 27JUL16 | 29SEP15 | 7OCT15 | -204 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| | 11500 | 2 | 0 | 1 | 100 | SITU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 |
| | 11510 | 10 | 8 | 1 | 19 | SITU | TEMP POWER TO AQUATICS | 30SEP14A | 26JUL16 | | 10SEP15 | -222 |
| .. | 11400* | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11612* | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 27JUL16 | 29JUL16 | 28SEP15 | 30SEP15 | -211 |
| | 11600 | 6 | 3 | 1 | 45 | SITU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 6JUL16 | | 18SEP15 | -202 |
| .. | 11610* | 5 | 5 | 1 | 0 | SU | ELE TRANSFORMERS E&N | 7JUL16 | 13JUL16 | 21SEP15 | 25SEP15 | -202 |
| | 11610 | 5 | 5 | 1 | 0 | SITU | ELE TRANSFORMERS E&N | 7JUL16 | 13JUL16 | 21SEP15 | 25SEP15 | -202 |
| .. | 11612 | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 27JUL16 | 29JUL16 | 28SEP15 | 30SEP15 | -211 |
| | 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 27JUL16 | 29JUL16 | 28SEP15 | 30SEP15 | -211 |
| .. | 11620* | 5 | 5 | 1 | 0 | SU | ELE PULL MAIN FDRS TO MSB&ATS | 1AUG16 | 5AUG16 | 1OCT15 | 7OCT15 | -211 |
| | 11620 | 5 | 5 | 1 | 0 | SITU | ELE PULL MAIN FDRS TO MSB&ATS | 1AUG16 | 5AUG16 | 1OCT15 | 7OCT15 | -211 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| | 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 |
| .. | 11710* | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12AUG16 | 1SEP16 | 24SEP15 | 14OCT15 | -225 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12AUG16 | 1SEP16 | 24SEP15 | 14OCT15 | -225 |
| .. | 30540* | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 2SEP16 | 6SEP16 | 26OCT15 | 27OCT15 | -218 |
| .. | 64500* | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 11800 | 2 | 0 | 1 | 100 | SITU | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11810 | 2 | 0 | 1 | 100 | SITU | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11820 | 1 | 0 | 1 | 100 | SITU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11830 | 1 | 0 | 1 | 100 | SU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| | 11830 | 1 | 0 | 1 | 100 | SITU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| .. | 11840 | 1 | 0 | 1 | 100 | SU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| | 11840 | 1 | 0 | 1 | 100 | SITU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| .. | 11850 | 1 | 0 | 1 | 100 | SU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| | 11850 | 1 | 0 | 1 | 100 | SITU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| .. | 11860 | 1 | 0 | 1 | 100 | SU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| | 11860 | 1 | 0 | 1 | 100 | SITU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| .. | 11870 | 1 | 0 | 1 | 100 | SU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| | 11870 | 1 | 0 | 1 | 100 | SITU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| .. | 11880 | 1 | 0 | 1 | 100 | SU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| | 11880 | 1 | 0 | 1 | 100 | SITU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| .. | 11890 | 1 | 0 | 1 | 100 | SU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11892 | 2 | 0 | 1 | 100 | SU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| | 11890 | 1 | 0 | 1 | 100 | SITU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11892 | 2 | 0 | 1 | 100 | SITU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11900 | 2 | 0 | 1 | 100 | SITU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| .. | 11910 | 1 | 0 | 1 | 100 | SU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11910 | 1 | 0 | 1 | 100 | SITU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |
| .. | 11920 | 1 | 0 | 1 | 100 SU | | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| | 11920 | 1 | 0 | 1 | 100 | SITU | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 SU | | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 64060* | 3 | 0 | 1 | 90 SU | | SITE UTILITY DEMOBILIZATION | 27APR15A | 30JUN16 | | 2DEC15 | -148 |
| | 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 30JUN16 | | 2DEC15 | -148 |
| .. | 66000 | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 11400 | 5 | 0 | 1 | 100 | MASS | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11410* | 10 | 0 | 1 | 100 SU | | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| .. | 11410 | 10 | 0 | 1 | 100 SU | | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11410 | 10 | 0 | 1 | 100 | MASS | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 35910 | 0 | 0 | 1 | 0 SU | | TEMPORARY EXTERIOR ENCLOSURE | 1SEP16 | 31AUG16 | 11SEP15 | 10SEP15 | -248 |
| | 11520 | 7 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11522 | 6 | 0 | 1 | 100 SU | | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11534* | 27 | 0 | 1 | 100 SU SS | 0 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| | 11522 | 6 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 SU | | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 11530 | 7 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| .. | 11532 | 9 | 0 | 1 | 100 SU | | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| | 11532 | 9 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| .. | 11540 | 7 | 0 | 1 | 100 SU | | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 20100 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| | 11534 | 27 | 0 | 1 | 100 | MASS | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| | 11540 | 7 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 11542 | 3 | 0 | 1 | 100 SU | | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| | 11542 | 3 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 SU | | SITE FINAL GRADING | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 20100 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20110* | 3 | 0 | 1 | 100 SU SS | 0 | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| | 20102 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20110 | 3 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| .. | 20112 | 4 | 0 | 1 | 100 SU | | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20120* | 4 | 0 | 1 | 100 SU SS | 0 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20130 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20150 | 3 | 0 | 1 | 100 SU | | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| | 20112 | 4 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20140 | 5 | 0 | 1 | 100 SU | | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20142 | 5 | 0 | 1 | 100 SU | | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 SU | | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20120 | 4 | 0 | 1 | 100 | FNDS | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20130 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20132 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20140 | 5 | 0 | 1 | 100 | FNDS | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20142 | 5 | 0 | 1 | 100 | FNDS | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 20150 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20152 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 11290 | 5 | 0 | 1 | 100 | SU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20154 | 2 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20154 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| | 20160 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 20162 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| | 20164 | 2 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20170 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| | 20172 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20180 | 15 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20190 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| | 20182 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20192 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| | 20184 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20193 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| | 20190 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20200 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| | 20192 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| | 20193 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| .. | 20204 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| | 20200 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 20202 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| | 20204 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 20210 | 10 | 0 | 1 | 100 | FNDS | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 20230 | 5 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 20232 | 4 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 40010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| | 20240 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 20250* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20242 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20252* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20244 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20250 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20252 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20252 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20254 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20260 | 4 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20262 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64010* | 2 | 2 | 1 | 0 | SU | UTIL STORM DRAIN LIFT STATION | 1JUL16 | 5JUL16 | 28SEP15 | 29SEP15 | -194 |
| | 20264 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64050 | 5 | 5 | 1 | 0 | SU | UTIL SDDI | 14JUL16 | 20JUL16 | 8OCT15 | 14OCT15 | -194 |
| | 25100 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 | SU | INSTALL TEMP INT & EXT SIGNAGE | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 |
| .. | 25120 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 25110 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | | |
| .. | 25210 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| | 25120 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25130 | 7 | 0 | 1 | 100 | SU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| | 25130 | 7 | 0 | 1 | 100 | STRU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 | SU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 | SU | STAIR FLASHINGS | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 25140 | 5 | 0 | 1 | 100 | STRU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| | 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 1JUL16 | 8JUL16 | 3SEP15 | 10SEP15 | -210 |
| .. | 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| | 25200 | 11 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| .. | 25220 | 4 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25300 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| | 25210 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| .. | 25310 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| | 25220 | 4 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| | 25230 | 8 | 0 | 1 | 100 | STRU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. | 25410 | 5 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| | 25300 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| .. | 25320 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| | 25310 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| .. | 2222 | 20 | 0 | 1 | 100 | SU | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 25320 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| .. 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| 25330 | 5 | 0 | 1 | 100 | STRU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. 25430 | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| 25410 | 5 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| .. 25412 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| 25412 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. 2614* | 60 | 15 | 1 | 75 | SU | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 22JUL16 | | 15JUL15 | -260 |
| .. 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1JUL16 | 1JUL16 | 27JUL15 | 27JUL15 | -238 |
| .. 25414 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |
| .. 42010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| 25414 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| ..RAIN03 | 9 | 0 | C | 100 | SU | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| 25420 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. 25422 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| 25422 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| 25430 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. 25432* | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| 25432 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| .. 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 |
| 25440 | 4 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 25450 | 3 | 0 | 1 | 100 | SU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| 25442 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. 44010* | 2 | 0 | 1 | 90 | SU | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 30JUN16 | | 12AUG15 | -225 |
| 25444 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| 25450 | 3 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| 25452 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| 25454 | 3 | 0 | 1 | 100 | STRU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| .. 25460 | 2 | 0 | 1 | 100 | SU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 25490* | 6 | 3 | 1 | 50 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 6JUL16 | | 20JUL15 | -245 |
| .. 35110 | 4 | 0 | 1 | 100 | SU | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| .. 44180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 29JUL16 | | 14AUG15 | -243 |
| 25460 | 2 | 0 | 1 | 100 | STRU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. 30110 | 4 | 4 | 1 | 0 | SU | LOAD ROOF MATERIAL MAIN RF | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 |
| 25470 | 6 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| .. 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 25490* | 6 | 3 | 1 | 50 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 6JUL16 | | 20JUL15 | -245 |
| ..RAIN01 * | 8 | 0 | C | 100 | SU SS 8 | 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| 25480 | 10 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 30120 | 14 | 14 | 1 | 0 | SU | 3-PLY SBS/BUR MAIN RF | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 |
| 25490 | 6 | 3 | 1 | 50 | STRU | FORM/REBAR&POUR STAIRS | 7OCT15A | 6JUL16 | | 20JUL15 | -245 |
| .. 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40144 | 5 | 0 | 1 | 100 | STRU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 SU | | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 30110 | 4 | 4 | 1 | 0 | ROOF | LOAD ROOF MATERIAL MAIN RF | 18JUL16 | 21JUL16 | 27JUL15 | 30JUL15 | -248 |
| .. | 30120* | 14 | 14 | 1 | 0 SU | | 3-PLY SBS/BUR MAIN RF | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 |
| .. | 30210* | 3 | 3 | 1 | 0 SU | | LOAD ROOF MATERIAL VEG.2FL RF | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 |
| .. | 30510* | 5 | 5 | 1 | 0 SU | | FRP EQUIP PADS MAIN RF | 22JUL16 | 28JUL16 | 14OCT15 | 20OCT15 | -196 |
| | 30120 | 14 | 14 | 1 | 0 | ROOF | 3-PLY SBS/BUR MAIN RF | 22JUL16 | 10AUG16 | 31JUL15 | 19AUG15 | -248 |
| .. | 30140* | 2 | 2 | 1 | 0 SU | | WATER TEST/PUNCH MAIN RF | 11AUG16 | 12AUG16 | 10NOV15 | 11NOV15 | -191 |
| .. | 30240* | 3 | 3 | 1 | 0 SU | | DRAINAGE BOARD VEG.2FL RF | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 |
| .. | 30410* | 4 | 4 | 1 | 0 SU | | RF HATCH&SAFETY RAIL MAIN RF | 11AUG16 | 16AUG16 | 20AUG15 | 25AUG15 | -248 |
| .. | 30520 | 4 | 0 | 1 | 100 SU | | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30550 | 15 | 15 | 1 | 0 SU | | PV SYSTEM RACKING MAIN RF | 31AUG16 | 21SEP16 | 16SEP15 | 6OCT15 | -244 |
| | 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 11AUG16 | 12AUG16 | 10NOV15 | 11NOV15 | -191 |
| .. | 30440 | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| | 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | 22JUL16 | 26JUL16 | 13AUG15 | 17AUG15 | -239 |
| .. | 30220* | 6 | 0 | 1 | 100 SU | | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30310* | 3 | 3 | 1 | 0 SU | | LOAD VEG. MATERIAL VEG.2FL RF | 27JUL16 | 29JUL16 | 28OCT15 | 30OCT15 | -189 |
| | 30220 | 6 | 0 | 1 | 100 | ROOF | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30230* | 6 | 6 | 1 | 0 SU | | HOT RUBBER W.P. VEG.2FF RF | 27JUL16 | 3AUG16 | 18AUG15 | 25AUG15 | -239 |
| | 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | 27JUL16 | 3AUG16 | 18AUG15 | 25AUG15 | -239 |
| .. | 30240 | 3 | 3 | 1 | 0 SU | | DRAINAGE BOARD VEG.2FL RF | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 |
| .. | 30420 | 0 | 0 | 1 | 0 SU | | TEMP ROOF DRY-IN | 17AUG16 | 16AUG16 | 26AUG15 | 25AUG15 | -248 |
| | 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 11AUG16 | 15AUG16 | 28OCT15 | 30OCT15 | -200 |
| .. | 30320* | 8 | 8 | 1 | 0 SU | | VEGETATED ASSEMBLY VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| .. | 30430* | 2 | 2 | 1 | 0 SU | | ROOF FLASHINGS/SM VEG.2FL RF | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 |
| | 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 27JUL16 | 29JUL16 | 28OCT15 | 30OCT15 | -189 |
| .. | 30320 | 8 | 8 | 1 | 0 SU | | VEGETATED ASSEMBLY VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| | 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| .. | 30330* | 8 | 8 | 1 | 0 SU SS | 0 | COUNTERFLASHING VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| .. | 30440* | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| | 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 16AUG16 | 25AUG16 | 2NOV15 | 11NOV15 | -200 |
| .. | 30440* | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| | 30410 | 4 | 4 | 1 | 0 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 11AUG16 | 16AUG16 | 20AUG15 | 25AUG15 | -248 |
| .. | 30420* | 0 | 0 | 1 | 0 SU | | TEMP ROOF DRY-IN | 17AUG16 | 16AUG16 | 26AUG15 | 25AUG15 | -248 |
| | 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | 17AUG16 | 16AUG16 | 26AUG15 | 25AUG15 | -248 |
| .. | 44320 | 10 | 10 | 1 | 0 SU | | HANG DRYWALL LEVEL 2 | 31AUG16 | 14SEP16 | 26AUG15 | 9SEP15 | -258 |
| | 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 16AUG16 | 17AUG16 | 10NOV15 | 11NOV15 | -194 |
| .. | 30440 | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| | 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 26AUG16 | 30AUG16 | 12NOV15 | 16NOV15 | -200 |
| .. | 30450* | 4 | 4 | 1 | 0 SU | | ROOF ACCESSORIES VEG.2FL RF | 31AUG16 | 6SEP16 | 17NOV15 | 20NOV15 | -200 |
| | 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 31AUG16 | 6SEP16 | 17NOV15 | 20NOV15 | -200 |
| .. | 30460* | 2 | 2 | 1 | 0 SU SS | 0 | ROOF THRESHOLD FLASHINGS RF | 31AUG16 | 1SEP16 | 23NOV15 | 24NOV15 | -196 |
| .. | 30470* | 6 | 6 | 1 | 0 SU SS | 0 | EXP.JONT COVERS RF | 31AUG16 | 8SEP16 | 17NOV15 | 24NOV15 | -200 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 31AUG16 | 1SEP16 | 23NOV15 | 24NOV15 | -196 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30470 | 6 | 6 | 1 | 0 | ROOF | EXP.JONT COVERS RF | 31AUG16 | 8SEP16 | 17NOV15 | 24NOV15 | -200 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30510 | 5 | 5 | 1 | 0 | ROOF | FRP EQUIP PADS MAIN RF | 22JUL16 | 28JUL16 | 14OCT15 | 20OCT15 | -196 |
| .. | 30520 | 4 | 0 | 1 | 100 SU | | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 30520 | 4 | 0 | 1 | 100 | ROOF | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30530* | 5 | 1 | 1 | 75 SU | | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 29AUG16 | | 27OCT15 | -213 |
| .. | 30540 | 2 | 2 | 1 | 0 SU | | MEC EQ PPG&CONNECTION MAIN RF | 2SEP16 | 6SEP16 | 26OCT15 | 27OCT15 | -218 |
| .. | 30560 | 5 | 5 | 1 | 0 SU | | ELE ROUGH-IN CONDUIT MAIN RF | 22SEP16 | 28SEP16 | 21OCT15 | 27OCT15 | -234 |
| | 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 29AUG16 | | 27OCT15 | -213 |
| .. | 30532* | 4 | 4 | 1 | 0 SU | | MECH CURB FLASHING MAIN RF | 30AUG16 | 2SEP16 | 17NOV15 | 20NOV15 | -199 |
| .. | 30570 | 6 | 6 | 1 | 0 SU | | ELE BRANCH WIRING MAIN RF | 29SEP16 | 6OCT16 | 28OCT15 | 4NOV15 | -234 |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 30AUG16 | 2SEP16 | 17NOV15 | 20NOV15 | -199 |
| .. | 30534* | 2 | 2 | 1 | 0 SU | | PAD COVER @HOUSEKEEPING | 6SEP16 | 7SEP16 | 23NOV15 | 24NOV15 | -199 |
| | 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 6SEP16 | 7SEP16 | 23NOV15 | 24NOV15 | -199 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 2SEP16 | 6SEP16 | 26OCT15 | 27OCT15 | -218 |
| .. | 30542 | 0 | 0 | 1 | 0 SU | | TEMP COOLING AVAILABLE | 12SEP16 | 9SEP16 | 3NOV15 | 2NOV15 | -217 |
| .. | 30570 | 6 | 6 | 1 | 0 SU | | ELE BRANCH WIRING MAIN RF | 29SEP16 | 6OCT16 | 28OCT15 | 4NOV15 | -234 |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |
| | 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | 12SEP16 | 9SEP16 | 3NOV15 | 2NOV15 | -217 |
| .. | 40640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| .. | 40726 | 12 | 12 | 1 | 0 SU | | ATHLETIC FLOORING LEVEL B | 3NOV16 | 18NOV16 | 5NOV15 | 20NOV15 | -253 |
| .. | 42640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL 1 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| .. | 44640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| .. | 44660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE LEVEL 2 | 5DEC16 | 8DEC16 | 1DEC15 | 4DEC15 | -258 |
| | 30550 | 15 | 15 | 1 | 0 | ROOF | PV SYSTEM RACKING MAIN RF | 31AUG16 | 21SEP16 | 16SEP15 | 6OCT15 | -244 |
| .. | 30560* | 5 | 5 | 1 | 0 SU | | ELE ROUGH-IN CONDUIT MAIN RF | 22SEP16 | 28SEP16 | 21OCT15 | 27OCT15 | -234 |
| .. | 30610* | 15 | 15 | 1 | 0 SU SS | 0 | PV PANELS MAIN RF | 31AUG16 | 21SEP16 | 16SEP15 | 6OCT15 | -244 |
| .. | 30620* | 15 | 15 | 1 | 0 SU | | WIRE PV PNLS&INVERTER MAIN RF | 22SEP16 | 12OCT16 | 7OCT15 | 27OCT15 | -244 |
| | 30560 | 5 | 5 | 1 | 0 | ROOF | ELE ROUGH-IN CONDUIT MAIN RF | 22SEP16 | 28SEP16 | 21OCT15 | 27OCT15 | -234 |
| .. | 30570* | 6 | 6 | 1 | 0 SU | | ELE BRANCH WIRING MAIN RF | 29SEP16 | 6OCT16 | 28OCT15 | 4NOV15 | -234 |
| | 30570 | 6 | 6 | 1 | 0 | ROOF | ELE BRANCH WIRING MAIN RF | 29SEP16 | 6OCT16 | 28OCT15 | 4NOV15 | -234 |
| .. | 30630 | 5 | 5 | 1 | 0 SU | | TEST PV SYSTEM MAIN RF | 13OCT16 | 19OCT16 | 5NOV15 | 11NOV15 | -238 |
| | 30610 | 15 | 15 | 1 | 0 | ROOF | PV PANELS MAIN RF | 31AUG16 | 21SEP16 | 16SEP15 | 6OCT15 | -244 |
| .. | 30620* | 15 | 15 | 1 | 0 SU | | WIRE PV PNLS&INVERTER MAIN RF | 22SEP16 | 12OCT16 | 7OCT15 | 27OCT15 | -244 |
| | 30620 | 15 | 15 | 1 | 0 | ROOF | WIRE PV PNLS&INVERTER MAIN RF | 22SEP16 | 12OCT16 | 7OCT15 | 27OCT15 | -244 |
| .. | 30630* | 5 | 5 | 1 | 0 SU | | TEST PV SYSTEM MAIN RF | 13OCT16 | 19OCT16 | 5NOV15 | 11NOV15 | -238 |
| .. | 30700* | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |
| | 30630 | 5 | 5 | 1 | 0 | ROOF | TEST PV SYSTEM MAIN RF | 13OCT16 | 19OCT16 | 5NOV15 | 11NOV15 | -238 |
| .. | 30640* | 5 | 5 | 1 | 0 SU | | CxA (FTP) Solar PV | 20OCT16 | 26OCT16 | 12NOV15 | 18NOV15 | -238 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | 13OCT16 | 26OCT16 | 28OCT15 | 10NOV15 | -244 |
| .. | 30710* | 10 | 10 | 1 | 0 SU | | EXT.GRATINGS MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| | 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| .. | 30720* | 10 | 10 | 1 | 0 SU SS | 0 | EXT.RAILINGS MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| .. | 30800* | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | 27OCT16 | 9NOV16 | 11NOV15 | 24NOV15 | -244 |
| .. | 30800* | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| | 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | 10NOV16 | 9NOV16 | 25NOV15 | 24NOV15 | -244 |
| .. | 68030 | 4 | 4 | 1 | 0 SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 35110 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| .. | 35120 | 6 | 0 | 1 | 100 SU | | EXT.WALL FRAMING NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35150* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION WEST | 1JUL16 | 5JUL16 | 25JUN15 | 26JUN15 | -259 |
| .. | 35210 | 4 | 4 | 1 | 0 SU | | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |
| | 35120 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35130 | 4 | 0 | 1 | 100 SU | | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35160* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION NORTH | 1JUL16 | 5JUL16 | 6JUL15 | 7JUL15 | -253 |
| .. | 35220 | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER NORTH | 12JUL16 | 19JUL16 | 8JUL15 | 15JUL15 | -257 |
| | 35130 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35140 | 6 | 0 | 1 | 100 SU | | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35170* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION EAST | 1JUL16 | 5JUL16 | 22JUL15 | 23JUL15 | -241 |
| .. | 35230 | 4 | 4 | 1 | 0 SU | | MOD.SHEET AIR BARRIER EAST | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 |
| | 35140 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35180* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION SOUTH | 1JUL16 | 5JUL16 | 30JUL15 | 31JUL15 | -235 |
| .. | 35240 | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER SOUTH | 26JUL16 | 2AUG16 | 3AUG15 | 10AUG15 | -249 |
| .. | 72239* | 5 | 5 | 1 | 0 SU | | MOCKUP ON BUILDING | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| | 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 1JUL16 | 5JUL16 | 25JUN15 | 26JUN15 | -259 |
| .. | 35210* | 4 | 4 | 1 | 0 SU | | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 1JUL16 | 5JUL16 | 6JUL15 | 7JUL15 | -253 |
| .. | 35220 | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER NORTH | 12JUL16 | 19JUL16 | 8JUL15 | 15JUL15 | -257 |
| | 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION EAST | 1JUL16 | 5JUL16 | 22JUL15 | 23JUL15 | -241 |
| .. | 35230 | 4 | 4 | 1 | 0 SU | | MOD.SHEET AIR BARRIER EAST | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 |
| | 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 1JUL16 | 5JUL16 | 30JUL15 | 31JUL15 | -235 |
| .. | 35240 | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER SOUTH | 26JUL16 | 2AUG16 | 3AUG15 | 10AUG15 | -249 |
| | 35210 | 4 | 4 | 1 | 0 | ENCL | MOD.SHEET AIR BARRIER WEST | 6JUL16 | 11JUL16 | 29JUN15 | 2JUL15 | -259 |
| .. | 35220* | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER NORTH | 12JUL16 | 19JUL16 | 8JUL15 | 15JUL15 | -257 |
| .. | 35310 | 8 | 8 | 1 | 0 SU | | TRESPA WALL PANELS WEST | 13JUL16 | 22JUL16 | 6JUL15 | 15JUL15 | -260 |
| .. | 35410 | 6 | 6 | 1 | 0 SU | | CURTAINWALL FRAMING WEST | 25JUL16 | 1AUG16 | 16JUL15 | 23JUL15 | -260 |
| | 35220 | 6 | 6 | 1 | 0 | ENCL | MOD.SHEET AIR BARRIER NORTH | 12JUL16 | 19JUL16 | 8JUL15 | 15JUL15 | -257 |
| .. | 35230* | 4 | 4 | 1 | 0 SU | | MOD.SHEET AIR BARRIER EAST | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 |
| .. | 35320 | 10 | 10 | 1 | 0 SU | | TRESPA WALL PANELS NORTH | 25JUL16 | 5AUG16 | 16JUL15 | 29JUL15 | -260 |
| .. | 35420 | 8 | 8 | 1 | 0 SU | | CURTAINWALL FRAMING NORTH | 2AUG16 | 11AUG16 | 24JUL15 | 4AUG15 | -260 |
| | 35230 | 4 | 4 | 1 | 0 | ENCL | MOD.SHEET AIR BARRIER EAST | 20JUL16 | 25JUL16 | 24JUL15 | 29JUL15 | -251 |
| .. | 35240* | 6 | 6 | 1 | 0 SU | | MOD.SHEET AIR BARRIER SOUTH | 26JUL16 | 2AUG16 | 3AUG15 | 10AUG15 | -249 |
| .. | 35330 | 8 | 8 | 1 | 0 SU | | TRESPA WALL PANELS EAST | 8AUG16 | 17AUG16 | 30JUL15 | 10AUG15 | -260 |
| .. | 35430 | 6 | 6 | 1 | 0 SU | | CURTAINWALL FRAMING EAST | 12AUG16 | 19AUG16 | 5AUG15 | 12AUG15 | -260 |
| | 35240 | 6 | 6 | 1 | 0 | ENCL | MOD.SHEET AIR BARRIER SOUTH | 26JUL16 | 2AUG16 | 3AUG15 | 10AUG15 | -249 |
| .. | 35340 | 10 | 10 | 1 | 0 SU | | TRESPA WALL PANELS SOUTH | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 |
| .. | 35440 | 8 | 8 | 1 | 0 SU | | CURTAINWALL FRAMING SOUTH | 22AUG16 | 31AUG16 | 13AUG15 | 24AUG15 | -260 |
| | 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 13JUL16 | 22JUL16 | 6JUL15 | 15JUL15 | -260 |
| .. | 35320* | 10 | 10 | 1 | 0 SU | | TRESPA WALL PANELS NORTH | 25JUL16 | 5AUG16 | 16JUL15 | 29JUL15 | -260 |
| .. | 35510 | 6 | 6 | 1 | 0 SU | | EXT.GLAZING/WINDOWS WEST | 2AUG16 | 9AUG16 | 28JUL15 | 4AUG15 | -258 |
| | 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 25JUL16 | 5AUG16 | 16JUL15 | 29JUL15 | -260 |
| .. | 35330* | 8 | 8 | 1 | 0 SU | | TRESPA WALL PANELS EAST | 8AUG16 | 17AUG16 | 30JUL15 | 10AUG15 | -260 |
| .. | 35520 | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS NORTH | 12AUG16 | 23AUG16 | 5AUG15 | 14AUG15 | -260 |
| | 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 8AUG16 | 17AUG16 | 30JUL15 | 10AUG15 | -260 |
| .. | 35340* | 10 | 10 | 1 | 0 SU | | TRESPA WALL PANELS SOUTH | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 |
| .. | 35530 | 6 | 6 | 1 | 0 SU | | EXT.GLAZING/WINDOWS EAST | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 |
| | 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 18AUG16 | 31AUG16 | 11AUG15 | 24AUG15 | -260 |
| .. | 35540* | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS SOUTH | 1SEP16 | 13SEP16 | 25AUG15 | 3SEP15 | -260 |
| .. | 35910* | 0 | 0 | 1 | 0 SU | | TEMPORARY EXTERIOR ENCLOSURE | 1SEP16 | 31AUG16 | 11SEP15 | 10SEP15 | -248 |
| .. | 35940* | 8 | 8 | 1 | 0 SU | | ALUM ENTRANCES&STOREFRONT | 1SEP16 | 13SEP16 | 9NOV15 | 18NOV15 | -207 |
| .. | 35950 | 8 | 8 | 1 | 0 SU | | STANDING SEAM ROOF | 14SEP16 | 23SEP16 | 9NOV15 | 18NOV15 | -215 |
| .. | 35960 | 15 | 15 | 1 | 0 SU | | SS COLUMN COVERS | 14SEP16 | 4OCT16 | 29OCT15 | 18NOV15 | -222 |
| | 35410 | 6 | 6 | 1 | 0 | ENCL | CURTAINWALL FRAMING WEST | 25JUL16 | 1AUG16 | 16JUL15 | 23JUL15 | -260 |
| .. | 35420* | 8 | 8 | 1 | 0 SU | | CURTAINWALL FRAMING NORTH | 2AUG16 | 11AUG16 | 24JUL15 | 4AUG15 | -260 |
| .. | 35510* | 6 | 6 | 1 | 0 SU | | EXT.GLAZING/WINDOWS WEST | 2AUG16 | 9AUG16 | 28JUL15 | 4AUG15 | -258 |
| | 35420 | 8 | 8 | 1 | 0 | ENCL | CURTAINWALL FRAMING NORTH | 2AUG16 | 11AUG16 | 24JUL15 | 4AUG15 | -260 |
| .. | 35430* | 6 | 6 | 1 | 0 SU | | CURTAINWALL FRAMING EAST | 12AUG16 | 19AUG16 | 5AUG15 | 12AUG15 | -260 |
| .. | 35520* | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS NORTH | 12AUG16 | 23AUG16 | 5AUG15 | 14AUG15 | -260 |
| | 35430 | 6 | 6 | 1 | 0 | ENCL | CURTAINWALL FRAMING EAST | 12AUG16 | 19AUG16 | 5AUG15 | 12AUG15 | -260 |
| .. | 35440* | 8 | 8 | 1 | 0 SU | | CURTAINWALL FRAMING SOUTH | 22AUG16 | 31AUG16 | 13AUG15 | 24AUG15 | -260 |
| .. | 35530 | 6 | 6 | 1 | 0 SU | | EXT.GLAZING/WINDOWS EAST | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 |
| | 35440 | 8 | 8 | 1 | 0 | ENCL | CURTAINWALL FRAMING SOUTH | 22AUG16 | 31AUG16 | 13AUG15 | 24AUG15 | -260 |
| .. | 35540* | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS SOUTH | 1SEP16 | 13SEP16 | 25AUG15 | 3SEP15 | -260 |
| .. | 35920* | 12 | 12 | 1 | 0 SU | | EXT.ALUM GRATINGS | 1SEP16 | 19SEP16 | 22OCT15 | 6NOV15 | -219 |
| .. | 35940* | 8 | 8 | 1 | 0 SU | | ALUM ENTRANCES&STOREFRONT | 1SEP16 | 13SEP16 | 9NOV15 | 18NOV15 | -207 |
| | 35510 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS WEST | 2AUG16 | 9AUG16 | 28JUL15 | 4AUG15 | -258 |
| .. | 35520 | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS NORTH | 12AUG16 | 23AUG16 | 5AUG15 | 14AUG15 | -260 |
| .. | 35560* | 2 | 2 | 1 | 0 SU | | SILL PAD FLASHING WEST | 10AUG16 | 11AUG16 | 25AUG15 | 26AUG15 | -244 |
| .. | 35610* | 2 | 2 | 1 | 0 SU | | ALUM SOFFIT PANELS WEST | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 |
| .. | 35710* | 4 | 4 | 1 | 0 SU | | EXT.COPING&FLASHINGS WEST | 10AUG16 | 15AUG16 | 8OCT15 | 13OCT15 | -213 |
| | 35520 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS NORTH | 12AUG16 | 23AUG16 | 5AUG15 | 14AUG15 | -260 |
| .. | 35530* | 6 | 6 | 1 | 0 SU | | EXT.GLAZING/WINDOWS EAST | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 |
| .. | 35570* | 4 | 4 | 1 | 0 SU | | SILL PAD FLASHING NORTH | 24AUG16 | 29AUG16 | 27AUG15 | 1SEP15 | -252 |
| .. | 35620* | 4 | 4 | 1 | 0 SU | | ALUM SOFFIT PANELS NORTH | 24AUG16 | 29AUG16 | 22OCT15 | 27OCT15 | -213 |
| .. | 35720* | 8 | 8 | 1 | 0 SU | | EXT.COPING&FLASHINGS NORTH | 24AUG16 | 2SEP16 | 14OCT15 | 23OCT15 | -219 |
| | 35530 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS EAST | 24AUG16 | 31AUG16 | 17AUG15 | 24AUG15 | -260 |
| .. | 35540* | 8 | 8 | 1 | 0 SU | | EXT.GLAZING/WINDOWS SOUTH | 1SEP16 | 13SEP16 | 25AUG15 | 3SEP15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 35580* | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING EAST | 1SEP16 | 2SEP16 | 2SEP15 | 3SEP15 | -254 |
| .. | 35630* | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS EAST | 1SEP16 | 2SEP16 | 3NOV15 | 4NOV15 | -211 |
| .. | 35730 | 4 | 4 | 1 | 0 | SU | EXT.COPING&FLASHINGS EAST | 6SEP16 | 9SEP16 | 26OCT15 | 29OCT15 | -219 |
| | 35540 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS SOUTH | 1SEP16 | 13SEP16 | 25AUG15 | 3SEP15 | -260 |
| .. | 35590* | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING SOUTH | 14SEP16 | 19SEP16 | 4SEP15 | 10SEP15 | -260 |
| .. | 35640* | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS SOUTH | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| .. | 35740* | 8 | 8 | 1 | 0 | SU | EXT.COPING&FLASHINGS SOUTH | 14SEP16 | 23SEP16 | 30OCT15 | 10NOV15 | -221 |
| .. | 35950* | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 14SEP16 | 23SEP16 | 9NOV15 | 18NOV15 | -215 |
| .. | 35960* | 15 | 15 | 1 | 0 | SU | SS COLUMN COVERS | 14SEP16 | 4OCT16 | 29OCT15 | 18NOV15 | -222 |
| | 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING WEST | 10AUG16 | 11AUG16 | 25AUG15 | 26AUG15 | -244 |
| .. | 35570 | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING NORTH | 24AUG16 | 29AUG16 | 27AUG15 | 1SEP15 | -252 |
| | 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 24AUG16 | 29AUG16 | 27AUG15 | 1SEP15 | -252 |
| .. | 35580 | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING EAST | 1SEP16 | 2SEP16 | 2SEP15 | 3SEP15 | -254 |
| | 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 1SEP16 | 2SEP16 | 2SEP15 | 3SEP15 | -254 |
| .. | 35590 | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING SOUTH | 14SEP16 | 19SEP16 | 4SEP15 | 10SEP15 | -260 |
| | 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 14SEP16 | 19SEP16 | 4SEP15 | 10SEP15 | -260 |
| .. | 40350* | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| | 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 10AUG16 | 11AUG16 | 20OCT15 | 21OCT15 | -205 |
| .. | 35620 | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS NORTH | 24AUG16 | 29AUG16 | 22OCT15 | 27OCT15 | -213 |
| .. | 35810 | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING WEST | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 |
| | 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 24AUG16 | 29AUG16 | 22OCT15 | 27OCT15 | -213 |
| .. | 35630 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS EAST | 1SEP16 | 2SEP16 | 3NOV15 | 4NOV15 | -211 |
| .. | 35820 | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING NORTH | 6SEP16 | 13SEP16 | 28OCT15 | 4NOV15 | -217 |
| | 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 1SEP16 | 2SEP16 | 3NOV15 | 4NOV15 | -211 |
| .. | 35640 | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS SOUTH | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| .. | 35830 | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING EAST | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| | 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| .. | 35840 | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING SOUTH | 26SEP16 | 3OCT16 | 11NOV15 | 18NOV15 | -221 |
| | 35710 | 4 | 4 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS WEST | 10AUG16 | 15AUG16 | 8OCT15 | 13OCT15 | -213 |
| .. | 35720 | 8 | 8 | 1 | 0 | SU | EXT.COPING&FLASHINGS NORTH | 24AUG16 | 2SEP16 | 14OCT15 | 23OCT15 | -219 |
| .. | 35810* | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING WEST | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 |
| | 35720 | 8 | 8 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS NORTH | 24AUG16 | 2SEP16 | 14OCT15 | 23OCT15 | -219 |
| .. | 35730* | 4 | 4 | 1 | 0 | SU | EXT.COPING&FLASHINGS EAST | 6SEP16 | 9SEP16 | 26OCT15 | 29OCT15 | -219 |
| .. | 35820* | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING NORTH | 6SEP16 | 13SEP16 | 28OCT15 | 4NOV15 | -217 |
| | 35730 | 4 | 4 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS EAST | 6SEP16 | 9SEP16 | 26OCT15 | 29OCT15 | -219 |
| .. | 35740 | 8 | 8 | 1 | 0 | SU | EXT.COPING&FLASHINGS SOUTH | 14SEP16 | 23SEP16 | 30OCT15 | 10NOV15 | -221 |
| .. | 35830 | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING EAST | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| | 35740 | 8 | 8 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS SOUTH | 14SEP16 | 23SEP16 | 30OCT15 | 10NOV15 | -221 |
| .. | 35840* | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING SOUTH | 26SEP16 | 3OCT16 | 11NOV15 | 18NOV15 | -221 |
| | 35810 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING WEST | 16AUG16 | 19AUG16 | 22OCT15 | 27OCT15 | -207 |
| .. | 35820 | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING NORTH | 6SEP16 | 13SEP16 | 28OCT15 | 4NOV15 | -217 |
| | 35820 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING NORTH | 6SEP16 | 13SEP16 | 28OCT15 | 4NOV15 | -217 |
| .. | 35830* | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING EAST | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| | 35830 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING EAST | 14SEP16 | 19SEP16 | 5NOV15 | 10NOV15 | -217 |
| .. | 35840 | 6 | 6 | 1 | 0 | SU | EXT.SEALANTS&CAULKING SOUTH | 26SEP16 | 3OCT16 | 11NOV15 | 18NOV15 | -221 |
| | 35840 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING SOUTH | 26SEP16 | 3OCT16 | 11NOV15 | 18NOV15 | -221 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | 1SEP16 | 31AUG16 | 11SEP15 | 10SEP15 | -248 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| .. | 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| | 35920 | 12 | 12 | 1 | 0 | ENCL | EXT.ALUM GRATINGS | 1SEP16 | 19SEP16 | 22OCT15 | 6NOV15 | -219 |
| .. | 35930* | 8 | 8 | 1 | 0 | SU | EXT.ORAMENTAL RAILINGS | 20SEP16 | 29SEP16 | 9NOV15 | 18NOV15 | -219 |
| | 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 20SEP16 | 29SEP16 | 9NOV15 | 18NOV15 | -219 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 35940 | 8 | 8 | 1 | 0 | ENCL | ALUM ENTRANCES&STOREFRONT | 1SEP16 | 13SEP16 | 9NOV15 | 18NOV15 | -207 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35950 | 8 | 8 | 1 | 0 | ENCL | STANDING SEAM ROOF | 14SEP16 | 23SEP16 | 9NOV15 | 18NOV15 | -215 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 35960 | 15 | 15 | 1 | 0 | ENCL | SS COLUMN COVERS | 14SEP16 | 4OCT16 | 29OCT15 | 18NOV15 | -222 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 35990 | 0 | 0 | 1 | 0 | ENCL | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| .. | 36000* | 4 | 4 | 1 | 0 SU | | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 36010* | 4 | 4 | 1 | 0 SU | | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 36015* | 4 | 4 | 1 | 0 SU | | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 36020* | 4 | 4 | 1 | 0 SU | | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 36025* | 4 | 4 | 1 | 0 SU | | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 36030* | 4 | 4 | 1 | 0 SU | | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| | 4054 | 2 | 0 | 1 | 100 | RI-LB | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | | |
| | 20220 | 6 | 0 | 1 | 100 | RI-LB | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40145 | 10 | 2 | 1 | 80 SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| | 40006 | 2 | 0 | 1 | 100 | RI-LB | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 SU | | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40020* | 4 | 1 | 1 | 85 SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1JUL16 | | 15JUL15 | -246 |
| .. | 40056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 42006 | 2 | 0 | 1 | 100 SU | | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| | 40010 | 2 | 0 | 1 | 100 | RI-LB | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40006 | 2 | 0 | 1 | 100 SU | | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40020* | 4 | 1 | 1 | 85 SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1JUL16 | | 15JUL15 | -246 |
| .. | 40058 | 8 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40065 | 8 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| .. | 40105 | 10 | 2 | 1 | 80 SU | | MEC PIPING LEVEL B | 24APR16A | 12JUL16 | | 14JUL15 | -253 |
| .. | 40145 | 10 | 2 | 1 | 80 SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| .. | 40158 | 2 | 0 | 1 | 100 SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 40020 | 4 | 1 | 1 | 85 | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1JUL16 | | 15JUL15 | -246 |
| .. | 40070 | 7 | 0 | 1 | 98 SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| | 40054 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| .. | 40056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| | 40056 | 8 | 0 | 1 | 100 | RI-LB | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40058 | 8 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 42056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| | 40058 | 8 | 0 | 1 | 100 | RI-LB | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40060 | 1 | 0 | 1 | 90 SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 8JUL16 | | 21AUG15 | -223 |
| .. | 40070 | 7 | 0 | 1 | 98 SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| .. | 42058 | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| | 40060 | 1 | 0 | 1 | 90 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 8JUL16 | | 21AUG15 | -223 |
| .. | 40061 | 5 | 0 | 1 | 100 SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40062* | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| | 40061 | 5 | 0 | 1 | 100 | RI-LB | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 68930 | 2 | 2 | 1 | 0 SU | | HCC PRETEST MECH SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| | 40062 | 2 | 0 | 1 | 100 | RI-LB | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| .. | 40102 | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| | 40063 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 40064 | 1 | 0 | 1 | 100 | RI-LB | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40065* | 8 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| | 40065 | 8 | 0 | 1 | 98 | RI-LB | DUCTWORK MAINS LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| .. | 40070* | 7 | 0 | 1 | 98 SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| .. | 42065* | 10 | 1 | 1 | 95 SU | | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 11JUL16 | | 30JUL15 | -240 |
| | 40070 | 7 | 0 | 1 | 98 | RI-LB | DUCTWORK BRANCHES LEVEL B | 25APR16A | 8JUL16 | | 15JUL15 | -250 |
| .. | 40080* | 4 | 1 | 1 | 80 SU SS 0 | | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 11JUL16 | | 7AUG15 | -234 |
| .. | 40090 | 4 | 0 | 1 | 100 SU | | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40092 | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40110 | 10 | 9 | 1 | 10 SU | | MEC PIPING MEC RM LEVEL B | 10MAY16A | 26JUL16 | | 28JUL15 | -253 |
| .. | 40180 | 12 | 1 | 1 | 95 SU | | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |
| .. | 42070 | 8 | 0 | 1 | 95 SU | | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 11JUL16 | | 30JUL15 | -240 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 11JUL16 | | 7AUG15 | -234 |
| .. | 40092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| | 40090 | 4 | 0 | 1 | 100 | RI-LB | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40091* | 15 | 0 | 1 | 100 | SU | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 8AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 |
| .. | 42090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| | 40091 | 15 | 0 | 1 | 100 | RI-LB | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 8AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 |
| | 40092 | 2 | 0 | 1 | 100 | RI-LB | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 8AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 |
| | 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION LEVEL B | 8AUG16 | 19AUG16 | 10AUG15 | 21AUG15 | -253 |
| .. | 40102* | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| | 40102 | 4 | 4 | 1 | 0 | RI-LB | PLB O/H INSULATION LEVEL B | 22AUG16 | 25AUG16 | 24AUG15 | 27AUG15 | -253 |
| .. | 40120* | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL B | 26AUG16 | 9SEP16 | 28AUG15 | 11SEP15 | -253 |
| .. | 42102* | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 1 | 26AUG16 | 31AUG16 | 8SEP15 | 11SEP15 | -247 |
| | 40103 | 4 | 0 | 1 | 100 | RI-LB | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| | 40104 | 1 | 0 | 1 | 100 | RI-LB | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 40105 | 10 | 2 | 1 | 80 | SU | MEC PIPING LEVEL B | 24APR16A | 12JUL16 | | 14JUL15 | -253 |
| .. | 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| | 40105 | 10 | 2 | 1 | 80 | RI-LB | MEC PIPING LEVEL B | 24APR16A | 12JUL16 | | 14JUL15 | -253 |
| .. | 40108* | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| .. | 40128 | 2 | 0 | 1 | 100 | SU | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 42105* | 15 | 3 | 1 | 80 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 15JUL16 | | 9SEP15 | -216 |
| | 40108 | 5 | 1 | 1 | 80 | RI-LB | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| .. | 40110* | 10 | 9 | 1 | 10 | SU | MEC PIPING MEC RM LEVEL B | 10MAY16A | 26JUL16 | | 28JUL15 | -253 |
| | 40110 | 10 | 9 | 1 | 10 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 26JUL16 | | 28JUL15 | -253 |
| .. | 40112* | 2 | 2 | 1 | 0 | SU | MEC PIPE TESTING LEVEL B | 27JUL16 | 28JUL16 | 26AUG15 | 27AUG15 | -233 |
| .. | 40130* | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL B | 27APR16A | 26JUL16 | | 5OCT15 | -205 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40112 | 2 | 2 | 1 | 0 | RI-LB | MEC PIPE TESTING LEVEL B | 27JUL16 | 28JUL16 | 26AUG15 | 27AUG15 | -233 |
| .. | 40120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL B | 26AUG16 | 9SEP16 | 28AUG15 | 11SEP15 | -253 |
| .. | 40140* | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 28JUL16 | | 5OCT15 | -207 |
| | 40120 | 10 | 10 | 1 | 0 | RI-LB | MEC PIPE INSULATION LEVEL B | 26AUG16 | 9SEP16 | 28AUG15 | 11SEP15 | -253 |
| .. | 40380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL B | 28SEP16 | 7OCT16 | 21SEP15 | 30SEP15 | -260 |
| .. | 42120* | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 1 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 |
| | 40128 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 40130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL B | 27APR16A | 26JUL16 | | 5OCT15 | -205 |
| | 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 26JUL16 | | 5OCT15 | -205 |
| .. | 40140 | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 28JUL16 | | 5OCT15 | -207 |
| .. | 42130* | 8 | 1 | 1 | 85 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 27JUL16 | | 12OCT15 | -201 |
| | 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 28JUL16 | | 5OCT15 | -207 |
| .. | 40400 | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL B | 10OCT16 | 17OCT16 | 6OCT15 | 13OCT15 | -257 |
| | 40145 | 10 | 2 | 1 | 80 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 21JUL16 | | 20JUL15 | -256 |
| .. | 40180* | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |
| .. | 42145* | 15 | 3 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 26JUL16 | | 30JUL15 | -251 |
| .. | 66560 | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66880 | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 68930 | 2 | 2 | 1 | 0 | SU | HCC PRETEST MECH SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| .. | 68950 | 4 | 4 | 1 | 0 | SU | HCC PRETEST HCC FA SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68954 | 4 | 4 | 1 | 0 | SU | HCC PRETEST INTERCOM/RADIO/TV | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68960 | 4 | 4 | 1 | 0 | SU | HCC PRETEST TELECOM SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68962 | 2 | 2 | 1 | 0 | SU | HCC PRETEST PAGING SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| | 40158 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| .. | 40160* | 8 | 1 | 1 | 93 | SU | R/I SPRINKLER PPG LEVEL B | 25APR16A | 1JUL16 | | 28JUL15 | -237 |
| | 40160 | 8 | 1 | 1 | 93 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 1JUL16 | | 28JUL15 | -237 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| .. | 42160* | 8 | 0 | 1 | 98 | SU | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1JUL16 | | 11AUG15 | -227 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40180 | 12 | 1 | 1 | 95 | RI-LB | FRAME PARTITIONS LEVEL B | 28APR16A | 22JUL16 | | 21JUL15 | -256 |
| .. | 40190* | 4 | 0 | 1 | 95 | SU SS 0 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 21JUL16 | | 24JUL15 | -252 |
| .. | 40192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL B | 22JUL16 | 27JUL16 | 21JUL15 | 24JUL15 | -256 |
| .. | 40230* | 3 | 3 | 1 | 0 | SU SS 0 | SET HM FRAMES LEVEL B | 22JUL16 | 26JUL16 | 24JUL15 | 28JUL15 | -253 |
| .. | 40250* | 2 | 2 | 1 | 0 | SU SS 0 | ELE SET SWITCHGEAR | 22JUL16 | 25JUL16 | 1SEP15 | 2SEP15 | -226 |
| .. | 40272* | 4 | 3 | 1 | 25 | SU SS 0 | ELE PANELS LEVEL B | 20APR16A | 26JUL16 | | 28JUL15 | -253 |
| .. | 40274* | 8 | 4 | 1 | 50 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 27JUL16 | | 28JUL15 | -254 |
| .. | 40295* | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL B | 22JUL16 | 27JUL16 | 23JUL15 | 28JUL15 | -254 |
| .. | 40297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL B | 22JUL16 | 26JUL16 | 21JUL15 | 23JUL15 | -256 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| .. | 42180 | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 28JUL16 | | 3AUG15 | -251 |
| | 40190 | 4 | 0 | 1 | 95 | RI-LB | IN-WALL BLOCKING LEVEL B | 18MAY16A | 21JUL16 | | 24JUL15 | -252 |
| .. | 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 1AUG16 | 4AUG16 | 27JUL15 | 30JUL15 | -258 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 22JUL16 | 27JUL16 | 21JUL15 | 24JUL15 | -256 |
| .. | 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 1AUG16 | 4AUG16 | 27JUL15 | 30JUL15 | -258 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40200 | 4 | 4 | 1 | 0 | RI-LB | THERMAL INSULATION LEVEL B | 1AUG16 | 4AUG16 | 27JUL15 | 30JUL15 | -258 |
| .. | 40320* | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL B | 5AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 |
| | 40230 | 3 | 3 | 1 | 0 | RI-LB | SET HM FRAMES LEVEL B | 22JUL16 | 26JUL16 | 24JUL15 | 28JUL15 | -253 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40250 | 2 | 2 | 1 | 0 | RI-LB | ELE SET SWITCHGEAR | 22JUL16 | 25JUL16 | 1SEP15 | 2SEP15 | -226 |
| .. | 40252* | 10 | 10 | 1 | 0 | SU | ELE INSTALL SWITCHGEAR | 26JUL16 | 8AUG16 | 3SEP15 | 17SEP15 | -226 |
| | 40252 | 10 | 10 | 1 | 0 | RI-LB | ELE INSTALL SWITCHGEAR | 26JUL16 | 8AUG16 | 3SEP15 | 17SEP15 | -226 |
| .. | 40254 | 2 | 2 | 1 | 0 | SU | ELE AUTO TRANSFER SWITCH | 31AUG16 | 1SEP16 | 6OCT15 | 7OCT15 | -230 |
| .. | 40280* | 4 | 4 | 1 | 0 | SU | ELE FEEDER WIRE LEVEL B | 9AUG16 | 12AUG16 | 18SEP15 | 23SEP15 | -226 |
| | 40254 | 2 | 2 | 1 | 0 | RI-LB | ELE AUTO TRANSFER SWITCH | 31AUG16 | 1SEP16 | 6OCT15 | 7OCT15 | -230 |
| .. | 40300* | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| | 40272 | 4 | 3 | 1 | 25 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 26JUL16 | | 28JUL15 | -253 |
| .. | 40280 | 4 | 4 | 1 | 0 | SU | ELE FEEDER WIRE LEVEL B | 9AUG16 | 12AUG16 | 18SEP15 | 23SEP15 | -226 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| .. | 42272* | 4 | 4 | 1 | 0 | SU | ELE PANELS LEVEL 1 | 27JUL16 | 1AUG16 | 6AUG15 | 11AUG15 | -247 |
| | 40274 | 8 | 4 | 1 | 50 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 27JUL16 | | 28JUL15 | -254 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40280 | 4 | 4 | 1 | 0 | RI-LB | ELE FEEDER WIRE LEVEL B | 9AUG16 | 12AUG16 | 18SEP15 | 23SEP15 | -226 |
| .. | 40290* | 10 | 10 | 1 | 0 | SU | ELE BRANCH WIRING LEVEL B | 15AUG16 | 26AUG16 | 24SEP15 | 7OCT15 | -226 |
| | 40290 | 10 | 10 | 1 | 0 | RI-LB | ELE BRANCH WIRING LEVEL B | 15AUG16 | 26AUG16 | 24SEP15 | 7OCT15 | -226 |
| .. | 40294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| | 40294 | 3 | 3 | 1 | 0 | RI-LB | ELE DATA WIRING LEVEL B | 29AUG16 | 31AUG16 | 14OCT15 | 16OCT15 | -222 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 42294* | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING LEVEL 1 | 1SEP16 | 7SEP16 | 20OCT15 | 23OCT15 | -221 |
| | 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 22JUL16 | 27JUL16 | 23JUL15 | 28JUL15 | -254 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| .. | 42295* | 7 | 7 | 1 | 0 | SU | ELE F.A. WIRING LEVEL 1 | 28JUL16 | 5AUG16 | 3AUG15 | 11AUG15 | -251 |
| | 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 22JUL16 | 26JUL16 | 21JUL15 | 23JUL15 | -256 |
| .. | 40298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL B | 27JUL16 | 29JUL16 | 24JUL15 | 28JUL15 | -256 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 1AUG16 | 2AUG16 | 27JUL15 | 28JUL15 | -258 |
| | 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 27JUL16 | 29JUL16 | 24JUL15 | 28JUL15 | -256 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 1AUG16 | 2AUG16 | 27JUL15 | 28JUL15 | -258 |
| .. | 40318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| | 40300 | 5 | 5 | 1 | 0 | RI-LB | ELE PNL TERMINATIONS LEVEL B | 2SEP16 | 9SEP16 | 8OCT15 | 14OCT15 | -230 |
| .. | 40302* | 0 | 0 | 1 | 0 | SU | POWER AVAILABLE | 12SEP16 | 9SEP16 | 3NOV15 | 2NOV15 | -217 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 |
| .. | 40470 | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40490 | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL B | 10OCT16 | 13OCT16 | 16OCT15 | 21OCT15 | -249 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 12SEP16 | 9SEP16 | 3NOV15 | 2NOV15 | -217 |
| .. 30542* | 0 | 0 | 1 | 0 | SU | TEMP COOLING AVAILABLE | 12SEP16 | 9SEP16 | 3NOV15 | 2NOV15 | -217 |
| .. 68964 | 4 | 4 | 1 | 0 | SU | HCC PRETEST SECUR. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. 68966 | 4 | 4 | 1 | 0 | SU | HCC PRETEST A/V. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. 68970 | 4 | 4 | 1 | 0 | SU | HCC PRETEST ELEVATORS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. 69010 | 4 | 4 | 1 | 0 | SU | ELEVATORS START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 3AUG16 | 4AUG16 | 29JUL15 | 30JUL15 | -258 |
| .. 40320* | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL B | 5AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 |
| 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 31AUG16 | 1SEP16 | 9SEP15 | 10SEP15 | -249 |
| .. 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| 42006 | 2 | 0 | 1 | 100 | RI-L1 | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. 42020* | 4 | 1 | 1 | 85 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 1JUL16 | | 30JUL15 | -235 |
| .. 42056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. 42064 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. 42104 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. 44006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| 42010 | 2 | 0 | 1 | 100 | RI-L1 | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| .. 42006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. 42020* | 4 | 1 | 1 | 85 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 1JUL16 | | 30JUL15 | -235 |
| .. 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. 42065 | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 11JUL16 | | 30JUL15 | -240 |
| .. 42105 | 15 | 3 | 1 | 80 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 15JUL16 | | 9SEP15 | -216 |
| .. 42145 | 15 | 3 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 26JUL16 | | 30JUL15 | -251 |
| .. 42160 | 8 | 0 | 1 | 98 | SU | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1JUL16 | | 11AUG15 | -227 |
| 42020 | 4 | 1 | 1 | 85 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 1JUL16 | | 30JUL15 | -235 |
| .. 42070 | 8 | 0 | 1 | 95 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 11JUL16 | | 30JUL15 | -240 |
| 42056 | 8 | 0 | 1 | 100 | RI-L1 | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. 44056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| ..RAIN02 | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| 42058 | 7 | 0 | 1 | 100 | RI-L1 | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. 42060 | 1 | 0 | 1 | 100 | SU | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. 42065 | 10 | 1 | 1 | 95 | SU SS 0 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 11JUL16 | | 30JUL15 | -240 |
| .. 42070 | 8 | 0 | 1 | 95 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 11JUL16 | | 30JUL15 | -240 |
| .. 44058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| ..RAIN02 | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| 42060 | 1 | 0 | 1 | 100 | RI-L1 | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| 42062 | 2 | 0 | 1 | 100 | RI-L1 | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. 42102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 1 | 26AUG16 | 31AUG16 | 8SEP15 | 11SEP15 | -247 |
| 42064 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. 42065 | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 11JUL16 | | 30JUL15 | -240 |
| 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 11JUL16 | | 30JUL15 | -240 |
| .. 42070* | 8 | 0 | 1 | 95 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 11JUL16 | | 30JUL15 | -240 |
| .. 42130 | 8 | 1 | 1 | 85 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 27JUL16 | | 12OCT15 | -201 |
| .. 44065* | 10 | 0 | 1 | 98 | SU | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 11JUL16 | | 13AUG15 | -230 |
| 42070 | 8 | 0 | 1 | 95 | RI-L1 | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 11JUL16 | | 30JUL15 | -240 |
| .. 42080* | 5 | 0 | 1 | 100 | SU SS 0 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. 42090 | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. 42180 | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 28JUL16 | | 3AUG15 | -251 |
| .. 44070* | 10 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| 42080 | 5 | 0 | 1 | 100 | RI-L1 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| 42090 | 4 | 0 | 1 | 100 | RI-L1 | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. 42100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 8AUG16 | 19AUG16 | 24AUG15 | 4SEP15 | -243 |
| .. 44090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| 42092 | 2 | 0 | 1 | 100 | RI-L1 | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. 42100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 8AUG16 | 19AUG16 | 24AUG15 | 4SEP15 | -243 |
| 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION LEVEL 1 | 8AUG16 | 19AUG16 | 24AUG15 | 4SEP15 | -243 |
| .. 42102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 1 | 26AUG16 | 31AUG16 | 8SEP15 | 11SEP15 | -247 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42102 | 4 | 4 | 1 | 0 | RI-L1 | PLB O/H INSULATION LEVEL 1 | 26AUG16 | 31AUG16 | 8SEP15 | 11SEP15 | -247 |
| .. | 42120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 1 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 |
| .. | 44102* | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 2 | 1SEP16 | 7SEP16 | 22SEP15 | 25SEP15 | -241 |
| | 42104 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 42105 | 15 | 3 | 1 | 80 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 15JUL16 | | 9SEP15 | -216 |
| | 42105 | 15 | 3 | 1 | 80 | RI-L1 | MEC PIPING LEVEL 1 | 22FEB16A | 15JUL16 | | 9SEP15 | -216 |
| .. | 42112* | 2 | 2 | 1 | 0 | SU | MEC PIPE TESTING LEVEL 1 | 18JUL16 | 19JUL16 | 10SEP15 | 11SEP15 | -216 |
| .. | 42130 | 8 | 1 | 1 | 85 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 27JUL16 | | 12OCT15 | -201 |
| .. | 44105* | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 42112 | 2 | 2 | 1 | 0 | RI-L1 | MEC PIPE TESTING LEVEL 1 | 18JUL16 | 19JUL16 | 10SEP15 | 11SEP15 | -216 |
| .. | 42120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 1 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 |
| .. | 42140 | 5 | 1 | 1 | 75 | SU | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 28JUL16 | | 13OCT15 | -201 |
| | 42120 | 10 | 10 | 1 | 0 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 12SEP16 | 23SEP16 | 14SEP15 | 25SEP15 | -253 |
| .. | 42380 | 4 | 4 | 1 | 0 | SU | ACOUS.GRID LEVEL 1 | 10OCT16 | 13OCT16 | 1OCT15 | 6OCT15 | -260 |
| .. | 44120* | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 2 | 26SEP16 | 7OCT16 | 28SEP15 | 9OCT15 | -253 |
| | 42130 | 8 | 1 | 1 | 85 | RI-L1 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 27JUL16 | | 12OCT15 | -201 |
| .. | 42140* | 5 | 1 | 1 | 75 | SU | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 28JUL16 | | 13OCT15 | -201 |
| .. | 44130* | 8 | 1 | 1 | 90 | SU | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 28JUL16 | | 21OCT15 | -195 |
| | 42140 | 5 | 1 | 1 | 75 | RI-L1 | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 28JUL16 | | 13OCT15 | -201 |
| .. | 42400 | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 1 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 |
| | 42145 | 15 | 3 | 1 | 80 | RI-L1 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 26JUL16 | | 30JUL15 | -251 |
| .. | 42180* | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 28JUL16 | | 3AUG15 | -251 |
| .. | 44145* | 5 | 0 | 1 | 95 | SU | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 26JUL16 | | 13AUG15 | -241 |
| | 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1JUL16 | | 11AUG15 | -227 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| .. | 44160* | 8 | 1 | 1 | 90 | SU | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 5JUL16 | | 21AUG15 | -220 |
| | 42180 | 8 | 2 | 1 | 75 | RI-L1 | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 28JUL16 | | 3AUG15 | -251 |
| .. | 42190* | 4 | 2 | 1 | 40 | SU SS 0 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 28JUL16 | | 7AUG15 | -247 |
| .. | 42192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL 1 | 27JUL16 | 1AUG16 | 4AUG15 | 7AUG15 | -249 |
| .. | 42230* | 6 | 6 | 1 | 0 | SU SS 0 | SET HM FRAMES LEVEL 1 | 27JUL16 | 3AUG16 | 4AUG15 | 11AUG15 | -249 |
| .. | 42272* | 4 | 4 | 1 | 0 | SU SS 0 | ELE PANELS LEVEL 1 | 27JUL16 | 1AUG16 | 6AUG15 | 11AUG15 | -247 |
| .. | 42274* | 10 | 1 | 1 | 90 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL 1 | 11FEB16A | 27JUL16 | | 11AUG15 | -244 |
| .. | 42295 | 7 | 7 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL 1 | 28JUL16 | 5AUG16 | 3AUG15 | 11AUG15 | -251 |
| .. | 42297* | 4 | 4 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL 1 | 27JUL16 | 1AUG16 | 31JUL15 | 5AUG15 | -251 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| .. | 44180* | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 29JUL16 | | 14AUG15 | -243 |
| .. | 45000 | 5 | 5 | 1 | 0 | SU | MOBILIZE ELEVATORS | 29AUG16 | 2SEP16 | 16SEP15 | 22SEP15 | -242 |
| | 42190 | 4 | 2 | 1 | 40 | RI-L1 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 28JUL16 | | 7AUG15 | -247 |
| .. | 42200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 1 | 2AUG16 | 5AUG16 | 10AUG15 | 13AUG15 | -249 |
| | 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH LEVEL 1 | 27JUL16 | 1AUG16 | 4AUG15 | 7AUG15 | -249 |
| .. | 42200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 1 | 2AUG16 | 5AUG16 | 10AUG15 | 13AUG15 | -249 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42200 | 4 | 4 | 1 | 0 | RI-L1 | THERMAL INSULATION LEVEL 1 | 2AUG16 | 5AUG16 | 10AUG15 | 13AUG15 | -249 |
| .. | 42320 | 8 | 8 | 1 | 0 | SU | HANG DRYWALL LEVEL 1 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 |
| | 42230 | 6 | 6 | 1 | 0 | RI-L1 | SET HM FRAMES LEVEL 1 | 27JUL16 | 3AUG16 | 4AUG15 | 11AUG15 | -249 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42272 | 4 | 4 | 1 | 0 | RI-L1 | ELE PANELS LEVEL 1 | 27JUL16 | 1AUG16 | 6AUG15 | 11AUG15 | -247 |
| .. | 42280* | 3 | 2 | 1 | 25 | SU | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 3AUG16 | | 2OCT15 | -212 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42274 | 10 | 1 | 1 | 90 | RI-L1 | ELE IN-WALL ROUGH-IN LEVEL 1 | 11FEB16A | 27JUL16 | | 11AUG15 | -244 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42280 | 3 | 2 | 1 | 25 | RI-L1 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 3AUG16 | | 2OCT15 | -212 |
| .. | 42290* | 15 | 4 | 1 | 75 | SU | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 9AUG16 | | 8OCT15 | -212 |
| | 42290 | 15 | 4 | 1 | 75 | RI-L1 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 9AUG16 | | 8OCT15 | -212 |
| .. | 42294 | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING LEVEL 1 | 1SEP16 | 7SEP16 | 20OCT15 | 23OCT15 | -221 |
| .. | 42300* | 8 | 8 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL 1 | 10AUG16 | 19AUG16 | 9OCT15 | 20OCT15 | -212 |
| | 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING LEVEL 1 | 1SEP16 | 7SEP16 | 20OCT15 | 23OCT15 | -221 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 44294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL 2 | 8SEP16 | 12SEP16 | 28OCT15 | 30OCT15 | -219 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING LEVEL 1 | 28JUL16 | 5AUG16 | 3AUG15 | 11AUG15 | -251 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| .. | 44295* | 4 | 4 | 1 | 0 SU | | ELE F.A. WIRING LEVEL 2 | 8AUG16 | 11AUG16 | 18AUG15 | 21AUG15 | -247 |
| | 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING LEVEL 1 | 27JUL16 | 1AUG16 | 31JUL15 | 5AUG15 | -251 |
| .. | 42298* | 4 | 4 | 1 | 0 SU | | ELE SECUR. WIRING LEVEL 1 | 2AUG16 | 5AUG16 | 6AUG15 | 11AUG15 | -251 |
| .. | 42299* | 4 | 4 | 1 | 0 SU | | ELE A/V WIRING LEVEL 1 | 2AUG16 | 5AUG16 | 6AUG15 | 11AUG15 | -251 |
| | 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING LEVEL 1 | 2AUG16 | 5AUG16 | 6AUG15 | 11AUG15 | -251 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING LEVEL 1 | 2AUG16 | 5AUG16 | 6AUG15 | 11AUG15 | -251 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| | 42300 | 8 | 8 | 1 | 0 | RI-L1 | ELE PNL TERMINATIONS LEVEL 1 | 10AUG16 | 19AUG16 | 9OCT15 | 20OCT15 | -212 |
| .. | 42450 | 4 | 4 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42460 | 7 | 7 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL 1 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 |
| .. | 42470 | 4 | 4 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42480 | 4 | 4 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42490 | 6 | 6 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL 1 | 14OCT16 | 21OCT16 | 22OCT15 | 29OCT15 | -249 |
| | 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 8AUG16 | 9AUG16 | 12AUG15 | 13AUG15 | -251 |
| .. | 42320 | 8 | 8 | 1 | 0 SU | | HANG DRYWALL LEVEL 1 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 |
| | 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 9SEP16 | 12SEP16 | 23SEP15 | 24SEP15 | -245 |
| .. | 42350 | 4 | 4 | 1 | 0 SU | | PRIME PAINT LEVEL 1 | 28SEP16 | 3OCT16 | 25SEP15 | 30SEP15 | -256 |
| | 44006 | 2 | 0 | 1 | 100 | RI-L2 | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 1 | 1 | 85 SU | | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 1JUL16 | | 13AUG15 | -225 |
| .. | 44056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44064 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL DUCT LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44104 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44010 | 2 | 0 | 1 | 90 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 30JUN16 | | 12AUG15 | -225 |
| .. | 44006* | 2 | 0 | 1 | 100 SU | | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 1 | 1 | 85 SU | | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 1JUL16 | | 13AUG15 | -225 |
| .. | 44058* | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 11JUL16 | | 13AUG15 | -230 |
| .. | 44105 | 10 | 0 | 1 | 100 SU | | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44145 | 5 | 0 | 1 | 95 SU | | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 26JUL16 | | 13AUG15 | -241 |
| .. | 44160 | 8 | 1 | 1 | 90 SU | | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 5JUL16 | | 21AUG15 | -220 |
| | 44020 | 4 | 1 | 1 | 85 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 1JUL16 | | 13AUG15 | -225 |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44056 | 8 | 0 | 1 | 100 | RI-L2 | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44058 | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| | 44058 | 7 | 0 | 1 | 100 | RI-L2 | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44060 | 1 | 0 | 1 | 100 SU | | PLB CONDENSATE PIPING LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44060 | 1 | 0 | 1 | 100 | RI-L2 | PLB CONDENSATE PIPING LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| | 44062 | 2 | 0 | 1 | 100 | RI-L2 | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44102 | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION LEVEL 2 | 1SEP16 | 7SEP16 | 22SEP15 | 25SEP15 | -241 |
| | 44064 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL DUCT LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 11JUL16 | | 13AUG15 | -230 |
| | 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 11JUL16 | | 13AUG15 | -230 |
| .. | 44070* | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44130 | 8 | 1 | 1 | 90 SU | | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 28JUL16 | | 21OCT15 | -195 |
| | 44070 | 10 | 0 | 1 | 100 | RI-L2 | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44080* | 5 | 0 | 1 | 100 SU SS | 0 | FIRE SMOKE DAMPERS LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44090 | 4 | 0 | 1 | 100 SU | | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44180 | 12 | 1 | 1 | 95 SU | | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 29JUL16 | | 14AUG15 | -243 |
| ..RAIN02 | * | 2 | 0 | C | 100 SU SS | 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 44080 | 5 | 0 | 1 | 100 | RI-L2 | FIRE SMOKE DAMPERS LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| | 44090 | 4 | 0 | 1 | 100 | RI-L2 | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44100* | 10 | 10 | 1 | 0 SU | | DUCT INSULATION LEVEL 2 | 8AUG16 | 19AUG16 | 8SEP15 | 21SEP15 | -233 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44092 | 2 | 0 | 1 | 100 | RI-L2 | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 2 | 8AUG16 | 19AUG16 | 8SEP15 | 21SEP15 | -233 |
| | 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION LEVEL 2 | 8AUG16 | 19AUG16 | 8SEP15 | 21SEP15 | -233 |
| .. | 44102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 2 | 1SEP16 | 7SEP16 | 22SEP15 | 25SEP15 | -241 |
| | 44102 | 4 | 4 | 1 | 0 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 1SEP16 | 7SEP16 | 22SEP15 | 25SEP15 | -241 |
| .. | 44120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 2 | 26SEP16 | 7OCT16 | 28SEP15 | 9OCT15 | -253 |
| | 44104 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44105 | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44105 | 10 | 0 | 1 | 100 | RI-L2 | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44112* | 2 | 2 | 1 | 0 | SU | MEC PIPE TESTING LEVEL 2 | 18JUL16 | 19JUL16 | 24SEP15 | 25SEP15 | -206 |
| .. | 44130 | 8 | 1 | 1 | 90 | SU | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 28JUL16 | | 21OCT15 | -195 |
| | 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 18JUL16 | 19JUL16 | 24SEP15 | 25SEP15 | -206 |
| .. | 44120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 2 | 26SEP16 | 7OCT16 | 28SEP15 | 9OCT15 | -253 |
| .. | 44140 | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 28JUL16 | | 21OCT15 | -195 |
| | 44120 | 10 | 10 | 1 | 0 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 26SEP16 | 7OCT16 | 28SEP15 | 9OCT15 | -253 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 |
| | 44130 | 8 | 1 | 1 | 90 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 28JUL16 | | 21OCT15 | -195 |
| .. | 44140* | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 28JUL16 | | 21OCT15 | -195 |
| | 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 28JUL16 | | 21OCT15 | -195 |
| .. | 44400 | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| | 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 26JUL16 | | 13AUG15 | -241 |
| .. | 44180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 29JUL16 | | 14AUG15 | -243 |
| | 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 5JUL16 | | 21AUG15 | -220 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 29JUL16 | | 14AUG15 | -243 |
| .. | 44190* | 4 | 0 | 1 | 95 | SU SS 0 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 28JUL16 | | 19AUG15 | -239 |
| .. | 44192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL 2 | 29JUL16 | 3AUG16 | 14AUG15 | 19AUG15 | -243 |
| .. | 44230* | 6 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44274* | 13 | 1 | 1 | 95 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 29JUL16 | | 21AUG15 | -238 |
| .. | 44295 | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL 2 | 8AUG16 | 11AUG16 | 18AUG15 | 21AUG15 | -247 |
| .. | 44297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL 2 | 29JUL16 | 2AUG16 | 14AUG15 | 18AUG15 | -243 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| .. | 45010 | 6 | 6 | 1 | 0 | SU | ELEV.RAILS BP01 | 6SEP16 | 13SEP16 | 23SEP15 | 30SEP15 | -242 |
| | 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 28JUL16 | | 19AUG15 | -239 |
| .. | 44200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 4AUG16 | 9AUG16 | 20AUG15 | 25AUG15 | -243 |
| | 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 29JUL16 | 3AUG16 | 14AUG15 | 19AUG15 | -243 |
| .. | 44200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 4AUG16 | 9AUG16 | 20AUG15 | 25AUG15 | -243 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 4AUG16 | 9AUG16 | 20AUG15 | 25AUG15 | -243 |
| .. | 44320 | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL 2 | 31AUG16 | 14SEP16 | 26AUG15 | 9SEP15 | -258 |
| | 44230 | 6 | 0 | 1 | 100 | RI-L2 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 29JUL16 | | 21AUG15 | -238 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44280 | 3 | 3 | 1 | 0 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 1JUL16 | 6JUL16 | 15OCT15 | 19OCT15 | -181 |
| .. | 44290* | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 6JUL16 | | 19OCT15 | -181 |
| | 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 6JUL16 | | 19OCT15 | -181 |
| .. | 44294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL 2 | 8SEP16 | 12SEP16 | 28OCT15 | 30OCT15 | -219 |
| .. | 44300* | 8 | 8 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL 2 | 7JUL16 | 18JUL16 | 20OCT15 | 29OCT15 | -181 |
| | 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 8SEP16 | 12SEP16 | 28OCT15 | 30OCT15 | -219 |
| .. | 44450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| | 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | 8AUG16 | 11AUG16 | 18AUG15 | 21AUG15 | -247 |
| .. | 44318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 29JUL16 | 2AUG16 | 14AUG15 | 18AUG15 | -243 |
| .. | 44298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL 2 | 3AUG16 | 5AUG16 | 19AUG15 | 21AUG15 | -243 |
| .. | 44299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL 2 | 3AUG16 | 4AUG16 | 20AUG15 | 21AUG15 | -242 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 3AUG16 | 5AUG16 | 19AUG15 | 21AUG15 | -243 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING LEVEL 2 | 3AUG16 | 4AUG16 | 20AUG15 | 21AUG15 | -242 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| | 44300 | 8 | 8 | 1 | 0 | RI-L2 | ELE PNL TERMINATIONS LEVEL 2 | 7JUL16 | 18JUL16 | 20OCT15 | 29OCT15 | -181 |
| .. | 44450 | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44460 | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| .. | 44470 | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44480 | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44490 | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| | 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 12AUG16 | 15AUG16 | 24AUG15 | 25AUG15 | -247 |
| .. | 44320 | 10 | 10 | 1 | 0 SU | | HANG DRYWALL LEVEL 2 | 31AUG16 | 14SEP16 | 26AUG15 | 9SEP15 | -258 |
| | 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 27SEP16 | 28SEP16 | 30SEP15 | 1OCT15 | -252 |
| .. | 44350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT LEVEL 2 | 7OCT16 | 14OCT16 | 2OCT15 | 9OCT15 | -258 |
| | 40320 | 10 | 10 | 1 | 0 | FN-LB | HANG DRYWALL LEVEL B | 5AUG16 | 18AUG16 | 31JUL15 | 13AUG15 | -258 |
| .. | 40330* | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL B | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 |
| .. | 40340* | 8 | 8 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT LEVEL B | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 |
| .. | 40342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| .. | 40344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| .. | 42320* | 8 | 8 | 1 | 0 SU | | HANG DRYWALL LEVEL 1 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 |
| | 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 |
| .. | 40335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL LEVEL B | 31AUG16 | 1SEP16 | 9SEP15 | 10SEP15 | -249 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 |
| .. | 40370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS LEVEL B | 31AUG16 | 1SEP16 | 17SEP15 | 18SEP15 | -243 |
| .. | 42330* | 6 | 6 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL 1 | 31AUG16 | 8SEP16 | 1SEP15 | 9SEP15 | -254 |
| | 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 19AUG16 | 30AUG16 | 19AUG15 | 28AUG15 | -255 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 |
| | 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 |
| | 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 19AUG16 | 22AUG16 | 27AUG15 | 28AUG15 | -249 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 |
| | 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 31AUG16 | 12SEP16 | 31AUG15 | 10SEP15 | -255 |
| .. | 40350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| | 40350 | 6 | 6 | 1 | 0 | FN-LB | PRIME PAINT LEVEL B | 20SEP16 | 27SEP16 | 11SEP15 | 18SEP15 | -260 |
| .. | 40380* | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 28SEP16 | 7OCT16 | 21SEP15 | 30SEP15 | -260 |
| .. | 40382* | 2 | 2 | 1 | 0 SU | | HARD FLR PREP LEVEL B | 28SEP16 | 29SEP16 | 28SEP15 | 29SEP15 | -255 |
| .. | 42350* | 4 | 4 | 1 | 0 SU | | PRIME PAINT LEVEL 1 | 28SEP16 | 3OCT16 | 25SEP15 | 30SEP15 | -256 |
| | 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS LEVEL B | 31AUG16 | 1SEP16 | 17SEP15 | 18SEP15 | -243 |
| .. | 40380 | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 28SEP16 | 7OCT16 | 21SEP15 | 30SEP15 | -260 |
| | 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 28SEP16 | 7OCT16 | 21SEP15 | 30SEP15 | -260 |
| .. | 40390* | 4 | 4 | 1 | 0 SU | | SPRINK DROPS & HEADS LEVEL B | 10OCT16 | 13OCT16 | 8OCT15 | 13OCT15 | -255 |
| .. | 40400* | 6 | 6 | 1 | 0 SU | | TRIM&TERM TEMP.CNTRL LEVEL B | 10OCT16 | 17OCT16 | 6OCT15 | 13OCT15 | -257 |
| .. | 40410* | 5 | 5 | 1 | 0 SU SS | 0 | HVA AIR DISTRIBUTION LEVEL B | 28SEP16 | 4OCT16 | 7OCT15 | 13OCT15 | -248 |
| .. | 40420* | 10 | 10 | 1 | 0 SU SS | 0 | ELE LIGHTS & TRIM LEVEL B | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 |
| .. | 40424* | 2 | 2 | 1 | 0 SU | | VA O/H INSPECT & APP LEVEL B | 10OCT16 | 11OCT16 | 12OCT15 | 13OCT15 | -253 |
| .. | 40450* | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40460* | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL B | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 |
| .. | 40470* | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40480* | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40490* | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL B | 10OCT16 | 13OCT16 | 16OCT15 | 21OCT15 | -249 |
| .. | 42380* | 4 | 4 | 1 | 0 SU | | ACOUS.GRID LEVEL 1 | 10OCT16 | 13OCT16 | 1OCT15 | 6OCT15 | -260 |
| | 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 28SEP16 | 29SEP16 | 28SEP15 | 29SEP15 | -255 |
| .. | 40500 | 8 | 8 | 1 | 0 SU | | HARD FLR&STONE FACING LEVEL B | 4OCT16 | 13OCT16 | 30SEP15 | 9OCT15 | -257 |
| | 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 10OCT16 | 13OCT16 | 8OCT15 | 13OCT15 | -255 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40590 | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 10OCT16 | 17OCT16 | 6OCT15 | 13OCT15 | -257 |
| .. | 40580* | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40590* | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION LEVEL B | 28SEP16 | 4OCT16 | 7OCT15 | 13OCT15 | -248 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 40420 | 10 | 10 | 1 | 0 | FN-LB | ELE LIGHTS & TRIM | LEVEL B | 28SEP16 | 11OCT16 | 30SEP15 | 13OCT15 | -253 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP | LEVEL B | 10OCT16 | 11OCT16 | 12OCT15 | 13OCT15 | -253 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| | 40450 | 3 | 3 | 1 | 0 | FN-LB | ELE DATA TRIM&TEST | LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| | 40460 | 4 | 4 | 1 | 0 | FN-LB | ELE F.A. TRIM&TEST | LEVEL B | 10OCT16 | 13OCT16 | 15OCT15 | 20OCT15 | -250 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| .. | 42460* | 7 | 7 | 1 | 0 | SU | ELE F.A. TRIM&TEST | LEVEL 1 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 |
| | 40470 | 3 | 3 | 1 | 0 | FN-LB | ELE PA TRIM&TEST | LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40480 | 3 | 3 | 1 | 0 | FN-LB | ELE SECUR. TRIM&TEST | LEVEL B | 10OCT16 | 12OCT16 | 19OCT15 | 21OCT15 | -248 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40490 | 4 | 4 | 1 | 0 | FN-LB | ELE A/V TRIM&TEST | LEVEL B | 10OCT16 | 13OCT16 | 16OCT15 | 21OCT15 | -249 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING | LEVEL B | 4OCT16 | 13OCT16 | 30SEP15 | 9OCT15 | -257 |
| .. | 40520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM | LEVEL B | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 |
| .. | 42500* | 4 | 4 | 1 | 0 | SU | HARD FLR&STONE FACING | LEVEL 1 | 14OCT16 | 19OCT16 | 12OCT15 | 15OCT15 | -257 |
| | 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM | LEVEL B | 14OCT16 | 20OCT16 | 12OCT15 | 16OCT15 | -257 |
| .. | 40530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS | LEVEL B | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 |
| .. | 40540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS | LEVEL B | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 |
| | 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS | LEVEL B | 21OCT16 | 24OCT16 | 20OCT15 | 21OCT15 | -256 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS | LEVEL B | 21OCT16 | 25OCT16 | 19OCT15 | 21OCT15 | -257 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40612* | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS | LEVEL B | 26OCT16 | 31OCT16 | 25NOV15 | 2DEC15 | -233 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| | 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING | LEVEL B | 18OCT16 | 25OCT16 | 14OCT15 | 21OCT15 | -257 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| | 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS | LEVEL B | 26OCT16 | 31OCT16 | 25NOV15 | 2DEC15 | -233 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| | 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT | LEVEL B | 26OCT16 | 2NOV16 | 22OCT15 | 29OCT15 | -257 |
| .. | 40630* | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST | LEVEL B | 3NOV16 | 8NOV16 | 18NOV15 | 23NOV15 | -244 |
| .. | 40640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| .. | 40650* | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY | LEVEL B | 3NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 |
| .. | 40690* | 4 | 4 | 1 | 0 | SU | HANG DOORS | LEVEL B | 3NOV16 | 8NOV16 | 3NOV15 | 6NOV15 | -255 |
| .. | 40720* | 6 | 6 | 1 | 0 | SU | WALL PROTECTION | LEVEL B | 3NOV16 | 10NOV16 | 5NOV15 | 12NOV15 | -253 |
| .. | 40726* | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING | LEVEL B | 3NOV16 | 18NOV16 | 5NOV15 | 20NOV15 | -253 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 40630 | 4 | 4 | 1 | 0 | FN-LB | ELE TRIM & TEST | LEVEL B | 3NOV16 | 8NOV16 | 18NOV15 | 23NOV15 | -244 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| .. | 42630 | 7 | 7 | 1 | 0 | SU | ELE TRIM & TEST | LEVEL 1 | 10NOV16 | 18NOV16 | 24NOV15 | 4DEC15 | -245 |
| | 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE | LEVEL B | 3NOV16 | 10NOV16 | 3NOV15 | 10NOV15 | -255 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| .. | 42640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL 1 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 |
| | 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY | LEVEL B | 3NOV16 | 14NOV16 | 13NOV15 | 24NOV15 | -247 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| | 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS | LEVEL B | 3NOV16 | 8NOV16 | 3NOV15 | 6NOV15 | -255 |
| .. | 40700* | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE | LEVEL B | 9NOV16 | 14NOV16 | 19NOV15 | 24NOV15 | -247 |
| .. | 40710* | 4 | 4 | 1 | 0 | SU | INT GLAZING | LEVEL B | 9NOV16 | 14NOV16 | 25NOV15 | 2DEC15 | -243 |
| .. | 40800* | 2 | 2 | 1 | 0 | SU | TEST/BALANCE | LEVEL B | 9NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 |
| .. | 42690 | 4 | 4 | 1 | 0 | SU | HANG DOORS | LEVEL 1 | 10NOV16 | 15NOV16 | 9NOV15 | 12NOV15 | -256 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE LEVEL B | 9NOV16 | 14NOV16 | 19NOV15 | 24NOV15 | -247 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| .. | 42700 | 2 | 2 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL 1 | 16NOV16 | 17NOV16 | 25NOV15 | 30NOV15 | -248 |
| | 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING LEVEL B | 9NOV16 | 14NOV16 | 25NOV15 | 2DEC15 | -243 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| .. | 42710 | 2 | 2 | 1 | 0 | SU | INT GLAZING LEVEL 1 | 16NOV16 | 17NOV16 | 3DEC15 | 4DEC15 | -244 |
| | 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION LEVEL B | 3NOV16 | 10NOV16 | 5NOV15 | 12NOV15 | -253 |
| .. | 40730* | 4 | 4 | 1 | 0 | SU | RAILS&CORNER GUARDS LEVEL B | 11NOV16 | 16NOV16 | 19NOV15 | 24NOV15 | -249 |
| .. | 42720* | 4 | 4 | 1 | 0 | SU | WALL PROTECTION LEVEL 1 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 |
| | 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING LEVEL B | 3NOV16 | 18NOV16 | 5NOV15 | 20NOV15 | -253 |
| .. | 40750* | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| .. | 40760* | 6 | 6 | 1 | 0 | SU | TELESCOPING STANDS LEVEL B | 21NOV16 | 29NOV16 | 23NOV15 | 2DEC15 | -253 |
| | 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS LEVEL B | 11NOV16 | 16NOV16 | 19NOV15 | 24NOV15 | -249 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| | 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | 21NOV16 | 24NOV16 | 25NOV15 | 2DEC15 | -251 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| .. | 42750 | 2 | 2 | 1 | 0 | SU | FINAL FINISH COAT LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| | 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS LEVEL B | 21NOV16 | 29NOV16 | 23NOV15 | 2DEC15 | -253 |
| .. | 40900* | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| | 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE LEVEL B | 9NOV16 | 10NOV16 | 17NOV15 | 18NOV15 | -249 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| .. | 42800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL 1 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 |
| | 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP LEVEL B | 30NOV16 | 5DEC16 | 3DEC15 | 8DEC15 | -253 |
| .. | 40902* | 5 | 5 | 1 | 0 | SU SS 0 | VA INSPECT LEVEL B | 30NOV16 | 6DEC16 | 11DEC15 | 17DEC15 | -247 |
| .. | 40910* | 4 | 4 | 1 | 0 | SU SS 0 | INTERIOR SIGNAGE LEVEL B | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| .. | 40990* | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL B | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| .. | 42900* | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| | 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT LEVEL B | 30NOV16 | 6DEC16 | 11DEC15 | 17DEC15 | -247 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE LEVEL B | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| .. | 40990* | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL B | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE LEVEL B | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| .. | 42990 | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL 1 | 12DEC16 | 9DEC16 | 18DEC15 | 17DEC15 | -250 |
| | 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL LEVEL 1 | 19AUG16 | 30AUG16 | 14AUG15 | 25AUG15 | -258 |
| .. | 42330* | 6 | 6 | 1 | 0 | SU | TAPE&FINISH DRYWALL LEVEL 1 | 31AUG16 | 8SEP16 | 1SEP15 | 9SEP15 | -254 |
| .. | 42340* | 6 | 6 | 1 | 0 | SU | FRAME D/W CLG&SOFFIT LEVEL 1 | 31AUG16 | 8SEP16 | 9SEP15 | 16SEP15 | -249 |
| .. | 42342* | 2 | 2 | 1 | 0 | SU | PLB FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| .. | 42344* | 2 | 2 | 1 | 0 | SU | MEC FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| .. | 44320* | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL 2 | 31AUG16 | 14SEP16 | 26AUG15 | 9SEP15 | -258 |
| | 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL LEVEL 1 | 31AUG16 | 8SEP16 | 1SEP15 | 9SEP15 | -254 |
| .. | 42335* | 2 | 2 | 1 | 0 | SU | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 9SEP16 | 12SEP16 | 23SEP15 | 24SEP15 | -245 |
| .. | 42345* | 6 | 6 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 1 | 9SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 |
| .. | 42370* | 2 | 2 | 1 | 0 | SU | FIRE EXT.CABINETS LEVEL 1 | 9SEP16 | 12SEP16 | 29SEP15 | 30SEP15 | -241 |
| .. | 44330 | 8 | 8 | 1 | 0 | SU | TAPE&FINISH DRYWALL LEVEL 2 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 |
| | 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT LEVEL 1 | 31AUG16 | 8SEP16 | 9SEP15 | 16SEP15 | -249 |
| .. | 42345* | 6 | 6 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 1 | 9SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 |
| | 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| .. | 42345 | 6 | 6 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 1 | 9SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 |
| | 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING LEVEL 1 | 31AUG16 | 1SEP16 | 15SEP15 | 16SEP15 | -245 |
| .. | 42345 | 6 | 6 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 1 | 9SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 |
| | 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT LEVEL 1 | 9SEP16 | 16SEP16 | 17SEP15 | 24SEP15 | -249 |
| .. | 42350 | 4 | 4 | 1 | 0 | SU | PRIME PAINT LEVEL 1 | 28SEP16 | 3OCT16 | 25SEP15 | 30SEP15 | -256 |
| | 42350 | 4 | 4 | 1 | 0 | FN-L1 | PRIME PAINT LEVEL 1 | 28SEP16 | 3OCT16 | 25SEP15 | 30SEP15 | -256 |
| .. | 42380 | 4 | 4 | 1 | 0 | SU | ACOUS.GRID LEVEL 1 | 10OCT16 | 13OCT16 | 1OCT15 | 6OCT15 | -260 |
| .. | 42382* | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL 1 | 4OCT16 | 5OCT16 | 8OCT15 | 9OCT15 | -251 |
| .. | 44350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL 2 | 7OCT16 | 14OCT16 | 2OCT15 | 9OCT15 | -258 |
| | 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS LEVEL 1 | 9SEP16 | 12SEP16 | 29SEP15 | 30SEP15 | -241 |
| .. | 42380 | 4 | 4 | 1 | 0 | SU | ACOUS.GRID LEVEL 1 | 10OCT16 | 13OCT16 | 1OCT15 | 6OCT15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID | LEVEL 1 | 10OCT16 | 13OCT16 | 1OCT15 | 6OCT15 | -260 |
| .. | 42390* | 2 | 2 | 1 | 0 SU | | SPRINK DROPS & HEADS | LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| .. | 42400* | 6 | 6 | 1 | 0 SU | | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 |
| .. | 42410* | 5 | 5 | 1 | 0 SU SS | 0 | HVA AIR DISTRIBUTION | LEVEL 1 | 10OCT16 | 14OCT16 | 15OCT15 | 21OCT15 | -250 |
| .. | 42420* | 15 | 15 | 1 | 0 SU SS | 0 | ELE LIGHTS & TRIM | LEVEL 1 | 10OCT16 | 28OCT16 | 1OCT15 | 21OCT15 | -260 |
| .. | 42424* | 2 | 2 | 1 | 0 SU | | VA O/H INSPECT & APP | LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| .. | 42450* | 4 | 4 | 1 | 0 SU | | ELE DATA TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42460* | 7 | 7 | 1 | 0 SU | | ELE F.A. TRIM&TEST | LEVEL 1 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 |
| .. | 42470* | 4 | 4 | 1 | 0 SU | | ELE PA TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42480* | 4 | 4 | 1 | 0 SU | | ELE SECUR. TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42490* | 6 | 6 | 1 | 0 SU | | ELE A/V TRIM&TEST | LEVEL 1 | 14OCT16 | 21OCT16 | 22OCT15 | 29OCT15 | -249 |
| .. | 44380 | 8 | 8 | 1 | 0 SU | | ACOUS.GRID | LEVEL 2 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 |
| | 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP | LEVEL 1 | 4OCT16 | 5OCT16 | 8OCT15 | 9OCT15 | -251 |
| .. | 42500 | 4 | 4 | 1 | 0 SU | | HARD FLR&STONE FACING | LEVEL 1 | 14OCT16 | 19OCT16 | 12OCT15 | 15OCT15 | -257 |
| | 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS | LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| .. | 42580 | 4 | 4 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42590 | 4 | 4 | 1 | 0 SU | | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| | 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 14OCT16 | 21OCT16 | 14OCT15 | 21OCT15 | -255 |
| .. | 42580 | 4 | 4 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42590 | 4 | 4 | 1 | 0 SU | | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| | 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION | LEVEL 1 | 10OCT16 | 14OCT16 | 15OCT15 | 21OCT15 | -250 |
| .. | 42580 | 4 | 4 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42590 | 4 | 4 | 1 | 0 SU | | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| | 42420 | 15 | 15 | 1 | 0 | FN-L1 | ELE LIGHTS & TRIM | LEVEL 1 | 10OCT16 | 28OCT16 | 1OCT15 | 21OCT15 | -260 |
| .. | 42580* | 4 | 4 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42590* | 4 | 4 | 1 | 0 SU | | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| | 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP | LEVEL 1 | 14OCT16 | 17OCT16 | 20OCT15 | 21OCT15 | -251 |
| .. | 42580 | 4 | 4 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42590 | 4 | 4 | 1 | 0 SU | | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| | 42450 | 4 | 4 | 1 | 0 | FN-L1 | ELE DATA TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| .. | 44450 | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST | LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| | 42460 | 7 | 7 | 1 | 0 | FN-L1 | ELE F.A. TRIM&TEST | LEVEL 1 | 14OCT16 | 24OCT16 | 21OCT15 | 29OCT15 | -250 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| .. | 44460 | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST | LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| | 42470 | 4 | 4 | 1 | 0 | FN-L1 | ELE PA TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 42480 | 4 | 4 | 1 | 0 | FN-L1 | ELE SECUR. TRIM&TEST | LEVEL 1 | 14OCT16 | 19OCT16 | 26OCT15 | 29OCT15 | -247 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 42490 | 6 | 6 | 1 | 0 | FN-L1 | ELE A/V TRIM&TEST | LEVEL 1 | 14OCT16 | 21OCT16 | 22OCT15 | 29OCT15 | -249 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING | LEVEL 1 | 14OCT16 | 19OCT16 | 12OCT15 | 15OCT15 | -257 |
| .. | 42520* | 2 | 2 | 1 | 0 SU | | PLB FIXTURES & TRIM | LEVEL 1 | 20OCT16 | 21OCT16 | 28OCT15 | 29OCT15 | -249 |
| .. | 44500* | 6 | 6 | 1 | 0 SU | | HARD FLR&STONE FACING | LEVEL 2 | 20OCT16 | 27OCT16 | 16OCT15 | 23OCT15 | -257 |
| | 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM | LEVEL 1 | 20OCT16 | 21OCT16 | 28OCT15 | 29OCT15 | -249 |
| .. | 42620 | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE | LEVEL 1 | 31OCT16 | 3NOV16 | 22OCT15 | 27OCT15 | -260 |
| .. | 42612* | 2 | 2 | 1 | 0 SU | | ACCESS DRS & LOUVERS | LEVEL 1 | 4NOV16 | 7NOV16 | 7DEC15 | 8DEC15 | -234 |
| .. | 42620* | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| .. | 44580* | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE | LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| | 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING | LEVEL 1 | 31OCT16 | 3NOV16 | 26OCT15 | 29OCT15 | -258 |
| .. | 42620* | 4 | 4 | 1 | 0 SU | | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| | 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS | LEVEL 1 | 4NOV16 | 7NOV16 | 7DEC15 | 8DEC15 | -234 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| | 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT | LEVEL 1 | 4NOV16 | 9NOV16 | 30OCT15 | 4NOV15 | -258 |
| .. | 42630* | 7 | 7 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 1 | 10NOV16 | 18NOV16 | 24NOV15 | 4DEC15 | -245 |
| .. | 42640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 1 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 |
| .. | 42650* | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY | LEVEL 1 | 10NOV16 | 21NOV16 | 13NOV15 | 24NOV15 | -252 |
| .. | 42690* | 4 | 4 | 1 | 0 SU | | HANG DOORS | LEVEL 1 | 10NOV16 | 15NOV16 | 9NOV15 | 12NOV15 | -256 |
| .. | 42720 | 4 | 4 | 1 | 0 SU | | WALL PROTECTION | LEVEL 1 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42630 | 7 | 7 | 1 | 0 | FN-L1 | ELE TRIM & TEST | LEVEL 1 | 10NOV16 | 18NOV16 | 24NOV15 | 4DEC15 | -245 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| .. | 44630 | 4 | 4 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 2 | 22NOV16 | 28NOV16 | 7DEC15 | 10DEC15 | -246 |
| | 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE | LEVEL 1 | 11NOV16 | 18NOV16 | 11NOV15 | 18NOV15 | -255 |
| .. | 42642* | 4 | 4 | 1 | 0 SU | | ENTRANCE FL GRILLES | LEVEL 1 | 21NOV16 | 24NOV16 | 19NOV15 | 24NOV15 | -255 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| .. | 44640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| | 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES | LEVEL 1 | 21NOV16 | 24NOV16 | 19NOV15 | 24NOV15 | -255 |
| .. | 42660* | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| | 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY | LEVEL 1 | 10NOV16 | 21NOV16 | 13NOV15 | 24NOV15 | -252 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| | 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE | LEVEL 1 | 28NOV16 | 1DEC16 | 25NOV15 | 2DEC15 | -255 |
| .. | 42750* | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| | 42690 | 4 | 4 | 1 | 0 | FN-L1 | HANG DOORS | LEVEL 1 | 10NOV16 | 15NOV16 | 9NOV15 | 12NOV15 | -256 |
| .. | 42700* | 2 | 2 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 1 | 16NOV16 | 17NOV16 | 25NOV15 | 30NOV15 | -248 |
| .. | 42710* | 2 | 2 | 1 | 0 SU | | INT GLAZING | LEVEL 1 | 16NOV16 | 17NOV16 | 3DEC15 | 4DEC15 | -244 |
| .. | 42800* | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 1 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 |
| .. | 44690 | 6 | 6 | 1 | 0 SU | | HANG DOORS | LEVEL 2 | 22NOV16 | 30NOV16 | 13NOV15 | 20NOV15 | -260 |
| | 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE | LEVEL 1 | 16NOV16 | 17NOV16 | 25NOV15 | 30NOV15 | -248 |
| .. | 42750 | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| .. | 44700 | 4 | 4 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| | 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING | LEVEL 1 | 16NOV16 | 17NOV16 | 3DEC15 | 4DEC15 | -244 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| .. | 44710 | 4 | 4 | 1 | 0 SU | | INT GLAZING | LEVEL 2 | 1DEC16 | 6DEC16 | 7DEC15 | 10DEC15 | -252 |
| | 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION | LEVEL 1 | 11NOV16 | 16NOV16 | 13NOV15 | 18NOV15 | -253 |
| .. | 42730* | 2 | 2 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL 1 | 17NOV16 | 18NOV16 | 1DEC15 | 2DEC15 | -247 |
| .. | 44720 | 6 | 6 | 1 | 0 SU | | WALL PROTECTION | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| | 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS | LEVEL 1 | 17NOV16 | 18NOV16 | 1DEC15 | 2DEC15 | -247 |
| .. | 42750 | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| | 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT | LEVEL 1 | 2DEC16 | 5DEC16 | 3DEC15 | 4DEC15 | -255 |
| .. | 42900* | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| | 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE | LEVEL 1 | 16NOV16 | 17NOV16 | 19NOV15 | 20NOV15 | -252 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| .. | 44800 | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 2 | 1DEC16 | 2DEC16 | 23NOV15 | 24NOV15 | -260 |
| | 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP | LEVEL 1 | 6DEC16 | 7DEC16 | 9DEC15 | 10DEC15 | -253 |
| .. | 42902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL 1 | 6DEC16 | 12DEC16 | 11DEC15 | 17DEC15 | -251 |
| .. | 42910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL 1 | 6DEC16 | 9DEC16 | 14DEC15 | 17DEC15 | -250 |
| .. | 42990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 12DEC16 | 9DEC16 | 18DEC15 | 17DEC15 | -250 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT | LEVEL 1 | 6DEC16 | 12DEC16 | 11DEC15 | 17DEC15 | -251 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE | LEVEL 1 | 6DEC16 | 9DEC16 | 14DEC15 | 17DEC15 | -250 |
| .. | 42990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 12DEC16 | 9DEC16 | 18DEC15 | 17DEC15 | -250 |
| | 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE | LEVEL 1 | 12DEC16 | 9DEC16 | 18DEC15 | 17DEC15 | -250 |
| .. | 44990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 |
| | 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE | LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44600* | 4 | 4 | 1 | 0 SU | | WINDOW SHADES | | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |
| .. | 44612* | 4 | 4 | 1 | 0 SU | | ACCESS DRS & LOUVERS | LEVEL 2 | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |
| .. | 44620* | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL | LEVEL 2 | 31AUG16 | 14SEP16 | 26AUG15 | 9SEP15 | -258 |
| .. | 44330* | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 2 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 |
| .. | 44340* | 8 | 8 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 |
| .. | 44342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING | LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| .. | 44344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING | LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| | 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL | LEVEL 2 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 |
| .. | 44335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B | WALL LEVEL 2 | 27SEP16 | 28SEP16 | 30SEP15 | 1OCT15 | -252 |
| .. | 44345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 27SEP16 | 6OCT16 | 22SEP15 | 1OCT15 | -258 |
| .. | 44370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS | LEVEL 2 | 27SEP16 | 28SEP16 | 8OCT15 | 9OCT15 | -246 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 15SEP16 | 26SEP16 | 10SEP15 | 21SEP15 | -258 |
| .. | 44345* | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 27SEP16 | 6OCT16 | 22SEP15 | 1OCT15 | -258 |
| | 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 27SEP16 | 6OCT16 | 22SEP15 | 1OCT15 | -258 |
| | 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 15SEP16 | 16SEP16 | 18SEP15 | 21SEP15 | -252 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 27SEP16 | 6OCT16 | 22SEP15 | 1OCT15 | -258 |
| | 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 27SEP16 | 6OCT16 | 22SEP15 | 1OCT15 | -258 |
| .. | 44350* | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL 2 | 7OCT16 | 14OCT16 | 2OCT15 | 9OCT15 | -258 |
| | 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 7OCT16 | 14OCT16 | 2OCT15 | 9OCT15 | -258 |
| .. | 44380* | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 |
| .. | 44382* | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL 2 | 17OCT16 | 18OCT16 | 14OCT15 | 15OCT15 | -256 |
| | 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 27SEP16 | 28SEP16 | 8OCT15 | 9OCT15 | -246 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 |
| | 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 17OCT16 | 26OCT16 | 12OCT15 | 21OCT15 | -258 |
| .. | 44390* | 4 | 4 | 1 | 0 | SU | SPRINK DROPS & HEADS LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| .. | 44400* | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| .. | 44410* | 10 | 10 | 1 | 0 | SU SS 0 | HVA AIR DISTRIBUTION LEVEL 2 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 |
| .. | 44420* | 10 | 10 | 1 | 0 | SU SS 0 | ELE LIGHTS & TRIM LEVEL 2 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 |
| .. | 44424* | 2 | 2 | 1 | 0 | SU | VA O/H INSPECT & APP LEVEL 2 | 27OCT16 | 28OCT16 | 26OCT15 | 27OCT15 | -256 |
| .. | 44450* | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44460* | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| .. | 44470* | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44480* | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44490* | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| | 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 17OCT16 | 18OCT16 | 14OCT15 | 15OCT15 | -256 |
| .. | 44500 | 6 | 6 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 2 | 20OCT16 | 27OCT16 | 16OCT15 | 23OCT15 | -257 |
| | 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| | 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 27OCT16 | 1NOV16 | 22OCT15 | 27OCT15 | -258 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| | 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION LEVEL 2 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| | 44420 | 10 | 10 | 1 | 0 | FN-L2 | ELE LIGHTS & TRIM LEVEL 2 | 17OCT16 | 28OCT16 | 14OCT15 | 27OCT15 | -256 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| | 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 27OCT16 | 28OCT16 | 26OCT15 | 27OCT15 | -256 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 4NOV16 | 11NOV16 | 28OCT15 | 4NOV15 | -260 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| | 44450 | 3 | 3 | 1 | 0 | FN-L2 | ELE DATA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44460 | 4 | 4 | 1 | 0 | FN-L2 | ELE F.A. TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44470 | 3 | 3 | 1 | 0 | FN-L2 | ELE PA TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44480 | 3 | 3 | 1 | 0 | FN-L2 | ELE SECUR. TRIM&TEST LEVEL 2 | 27OCT16 | 31OCT16 | 2NOV15 | 4NOV15 | -251 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44490 | 4 | 4 | 1 | 0 | FN-L2 | ELE A/V TRIM&TEST LEVEL 2 | 27OCT16 | 1NOV16 | 30OCT15 | 4NOV15 | -252 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 20OCT16 | 27OCT16 | 16OCT15 | 23OCT15 | -257 |
| .. | 44520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL 2 | 28OCT16 | 3NOV16 | 26OCT15 | 30OCT15 | -257 |
| | 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 28OCT16 | 3NOV16 | 26OCT15 | 30OCT15 | -257 |
| .. | 44530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL 2 | 4NOV16 | 7NOV16 | 3NOV15 | 4NOV15 | -256 |
| .. | 44540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL 2 | 4NOV16 | 8NOV16 | 2NOV15 | 4NOV15 | -257 |
| | 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 4NOV16 | 7NOV16 | 3NOV15 | 4NOV15 | -256 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS | LEVEL 2 | 4NOV16 | 8NOV16 | 2NOV15 | 4NOV15 | -257 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING | LEVEL 2 | 2NOV16 | 9NOV16 | 28OCT15 | 4NOV15 | -258 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| | 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS | LEVEL 2 | 14NOV16 | 17NOV16 | 7DEC15 | 10DEC15 | -240 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT | LEVEL 2 | 14NOV16 | 21NOV16 | 5NOV15 | 12NOV15 | -260 |
| .. | 44630* | 4 | 4 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 2 | 22NOV16 | 28NOV16 | 7DEC15 | 10DEC15 | -246 |
| .. | 44640* | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| .. | 44650* | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY | LEVEL 2 | 22NOV16 | 2DEC16 | 17NOV15 | 30NOV15 | -258 |
| .. | 44690* | 6 | 6 | 1 | 0 SU | | HANG DOORS | LEVEL 2 | 22NOV16 | 30NOV16 | 13NOV15 | 20NOV15 | -260 |
| .. | 44720* | 6 | 6 | 1 | 0 SU | | WALL PROTECTION | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| .. | 44722* | 8 | 8 | 1 | 0 SU | | BALLET BARRE | LEVEL 2 | 22NOV16 | 2DEC16 | 23NOV15 | 4DEC15 | -254 |
| | 44630 | 4 | 4 | 1 | 0 | FN-L2 | ELE TRIM & TEST | LEVEL 2 | 22NOV16 | 28NOV16 | 7DEC15 | 10DEC15 | -246 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| .. | 44660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 5DEC16 | 8DEC16 | 1DEC15 | 4DEC15 | -258 |
| | 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY | LEVEL 2 | 22NOV16 | 2DEC16 | 17NOV15 | 30NOV15 | -258 |
| .. | 44660* | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 5DEC16 | 8DEC16 | 1DEC15 | 4DEC15 | -258 |
| | 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE | LEVEL 2 | 5DEC16 | 8DEC16 | 1DEC15 | 4DEC15 | -258 |
| .. | 44750* | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| | 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS | LEVEL 2 | 22NOV16 | 30NOV16 | 13NOV15 | 20NOV15 | -260 |
| .. | 44700* | 4 | 4 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| .. | 44710* | 4 | 4 | 1 | 0 SU | | INT GLAZING | LEVEL 2 | 1DEC16 | 6DEC16 | 7DEC15 | 10DEC15 | -252 |
| .. | 44800* | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 2 | 1DEC16 | 2DEC16 | 23NOV15 | 24NOV15 | -260 |
| | 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE | LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| | 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING | LEVEL 2 | 1DEC16 | 6DEC16 | 7DEC15 | 10DEC15 | -252 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION | LEVEL 2 | 22NOV16 | 30NOV16 | 19NOV15 | 30NOV15 | -256 |
| .. | 44730* | 4 | 4 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| | 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE | LEVEL 2 | 22NOV16 | 2DEC16 | 23NOV15 | 4DEC15 | -254 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| | 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS | LEVEL 2 | 1DEC16 | 6DEC16 | 1DEC15 | 4DEC15 | -256 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| | 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT | LEVEL 2 | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| .. | 44900* | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| | 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE | LEVEL 2 | 1DEC16 | 2DEC16 | 23NOV15 | 24NOV15 | -260 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| .. | 68010* | 0 | 0 | 1 | 0 SU | | START TESTING | | 5DEC16 | | 25NOV15 | | -260 |
| | 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP | LEVEL 2 | 15DEC16 | 20DEC16 | 11DEC15 | 16DEC15 | -258 |
| .. | 44902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL 2 | 15DEC16 | 21DEC16 | 11DEC15 | 17DEC15 | -258 |
| .. | 44910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL 2 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 |
| | 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT | LEVEL 2 | 15DEC16 | 21DEC16 | 11DEC15 | 17DEC15 | -258 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE | LEVEL 2 | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 |
| | 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE | LEVEL 2 | 21DEC16 | 20DEC16 | 18DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | | 29AUG16 | 2SEP16 | 16SEP15 | 22SEP15 | -242 |
| .. | 45010* | 6 | 6 | 1 | 0 SU | | ELEV.RAILS | BP01 | 6SEP16 | 13SEP16 | 23SEP15 | 30SEP15 | -242 |
| | 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP01 | 6SEP16 | 13SEP16 | 23SEP15 | 30SEP15 | -242 |
| .. | 45020* | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP01 | 14SEP16 | 23SEP16 | 1OCT15 | 12OCT15 | -242 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 45110* | 6 | 6 | 1 | 0 SU | | ELEV.RAILS | BP02 | 14SEP16 | 21SEP16 | 6OCT15 | 13OCT15 | -239 |
| | 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP01 | 14SEP16 | 23SEP16 | 1OCT15 | 12OCT15 | -242 |
| .. | 45030* | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP01 | 26SEP16 | 29SEP16 | 13OCT15 | 16OCT15 | -242 |
| .. | 45120* | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP02 | 26SEP16 | 5OCT16 | 14OCT15 | 23OCT15 | -241 |
| | 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP01 | 26SEP16 | 29SEP16 | 13OCT15 | 16OCT15 | -242 |
| .. | 45040* | 6 | 6 | 1 | 0 SU | | ELEV.CAB & FINISHES | BP01 | 30SEP16 | 7OCT16 | 19OCT15 | 26OCT15 | -242 |
| .. | 45130 | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP02 | 6OCT16 | 11OCT16 | 26OCT15 | 29OCT15 | -241 |
| | 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP01 | 30SEP16 | 7OCT16 | 19OCT15 | 26OCT15 | -242 |
| .. | 45050* | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP01 | 10OCT16 | 20OCT16 | 27OCT15 | 6NOV15 | -242 |
| | 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP01 | 10OCT16 | 20OCT16 | 27OCT15 | 6NOV15 | -242 |
| .. | 45060* | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP01 | 21OCT16 | 28OCT16 | 12NOV15 | 19NOV15 | -239 |
| .. | 45150* | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP02 | 21OCT16 | 2NOV16 | 9NOV15 | 19NOV15 | -242 |
| | 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP01 | 21OCT16 | 28OCT16 | 12NOV15 | 19NOV15 | -239 |
| .. | 45070* | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP01 | 31OCT16 | 3NOV16 | 24NOV15 | 1DEC15 | -237 |
| .. | 45160 | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP02 | 3NOV16 | 10NOV16 | 20NOV15 | 1DEC15 | -242 |
| | 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP01 | 31OCT16 | 3NOV16 | 24NOV15 | 1DEC15 | -237 |
| .. | 45170 | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP02 | 11NOV16 | 16NOV16 | 2DEC15 | 7DEC15 | -242 |
| | 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP02 | 14SEP16 | 21SEP16 | 6OCT15 | 13OCT15 | -239 |
| .. | 45120 | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP02 | 26SEP16 | 5OCT16 | 14OCT15 | 23OCT15 | -241 |
| | 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP02 | 26SEP16 | 5OCT16 | 14OCT15 | 23OCT15 | -241 |
| .. | 45130* | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP02 | 6OCT16 | 11OCT16 | 26OCT15 | 29OCT15 | -241 |
| | 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP02 | 6OCT16 | 11OCT16 | 26OCT15 | 29OCT15 | -241 |
| .. | 45140* | 6 | 6 | 1 | 0 SU | | ELEV.CAB & FINISHES | BP02 | 12OCT16 | 19OCT16 | 30OCT15 | 6NOV15 | -241 |
| | 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP02 | 12OCT16 | 19OCT16 | 30OCT15 | 6NOV15 | -241 |
| .. | 45150 | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP02 | 21OCT16 | 2NOV16 | 9NOV15 | 19NOV15 | -242 |
| | 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP02 | 21OCT16 | 2NOV16 | 9NOV15 | 19NOV15 | -242 |
| .. | 45160* | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP02 | 3NOV16 | 10NOV16 | 20NOV15 | 1DEC15 | -242 |
| | 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP02 | 3NOV16 | 10NOV16 | 20NOV15 | 1DEC15 | -242 |
| .. | 45170* | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP02 | 11NOV16 | 16NOV16 | 2DEC15 | 7DEC15 | -242 |
| | 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP02 | 11NOV16 | 16NOV16 | 2DEC15 | 7DEC15 | -242 |
| .. | 69010 | 4 | 4 | 1 | 0 SU | | ELEVATORS START&TEST | | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| | 64010 | 2 | 2 | 1 | 0 | FSITE | UTIL STORM DRAIN LIFT STATION | | 1JUL16 | 5JUL16 | 28SEP15 | 29SEP15 | -194 |
| .. | 64020* | 6 | 2 | 1 | 75 SU | | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 7JUL16 | | 1OCT15 | -194 |
| | 64020 | 6 | 2 | 1 | 75 | FSITE | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 7JUL16 | | 1OCT15 | -194 |
| .. | 64030* | 1 | 1 | 1 | 0 SU | | UTIL 8HDPE - SOIL TIGHT | | 8JUL16 | 8JUL16 | 2OCT15 | 2OCT15 | -194 |
| | 64030 | 1 | 1 | 1 | 0 | FSITE | UTIL 8HDPE - SOIL TIGHT | | 8JUL16 | 8JUL16 | 2OCT15 | 2OCT15 | -194 |
| .. | 64040* | 3 | 3 | 1 | 0 SU | | UTIL 8FES W/RIP RAP | | 11JUL16 | 13JUL16 | 5OCT15 | 7OCT15 | -194 |
| | 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | | 11JUL16 | 13JUL16 | 5OCT15 | 7OCT15 | -194 |
| .. | 64050* | 5 | 5 | 1 | 0 SU | | UTIL SDDI | | 14JUL16 | 20JUL16 | 8OCT15 | 14OCT15 | -194 |
| | 64050 | 5 | 5 | 1 | 0 | FSITE | UTIL SDDI | | 14JUL16 | 20JUL16 | 8OCT15 | 14OCT15 | -194 |
| .. | 64500 | 5 | 5 | 1 | 0 SU | | SITE FINAL GRADING | | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| | 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | | 2SEP16 | 9SEP16 | 15OCT15 | 21OCT15 | -225 |
| .. | 64510* | 10 | 10 | 1 | 0 SU | | SITE CONCRETE WALLS | | 12SEP16 | 23SEP16 | 22OCT15 | 4NOV15 | -225 |
| .. | 64550 | 10 | 10 | 1 | 0 SU | | SITE FENCING & GATES | | 20SEP16 | 3OCT16 | 29OCT15 | 11NOV15 | -226 |
| .. | 64560* | 10 | 10 | 1 | 0 SU | | SITE ASPHALT & PAVEMENT | | 12SEP16 | 23SEP16 | 29OCT15 | 11NOV15 | -220 |
| .. | 72130* | 2 | 2 | 1 | 0 SU | | Demo Temp Sidewalk and Lighting | | 12SEP16 | 13SEP16 | 18DEC15 | 21DEC15 | -186 |
| | 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | | 12SEP16 | 23SEP16 | 22OCT15 | 4NOV15 | -225 |
| .. | 64520* | 10 | 10 | 1 | 0 SU | | SITE CONCRETE WALKS | | 26SEP16 | 7OCT16 | 5NOV15 | 18NOV15 | -225 |
| .. | 64530* | 12 | 12 | 1 | 0 SU | | SITE U/G CONDUIT | | 26SEP16 | 11OCT16 | 9NOV15 | 24NOV15 | -223 |
| | 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | | 26SEP16 | 7OCT16 | 5NOV15 | 18NOV15 | -225 |
| .. | 64522* | 12 | 12 | 1 | 0 SU | | SITE MISC. CONCRETE | | 10OCT16 | 25OCT16 | 2DEC15 | 17DEC15 | -218 |
| .. | 64620* | 10 | 10 | 1 | 0 SU | | SITE LANDSCAPE/IRRIGATION | | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 |
| .. | 64622* | 5 | 5 | 1 | 0 SU | | SITE PLANT MATERIAL | | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 |
| | 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | | 10OCT16 | 25OCT16 | 2DEC15 | 17DEC15 | -218 |
| .. | 64990 | 0 | 0 | 1 | 0 SU | | SITEWORK COMPLETE | | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 64530 | 12 | 12 | 1 | 0 | | FSITE | SITE U/G CONDUIT | 26SEP16 | 11OCT16 | 9NOV15 | 24NOV15 | -223 |
| .. | 64540* | 15 | 15 | 1 | 0 | SU | | SITE LIGHTING | 12OCT16 | 1NOV16 | 25NOV15 | 17DEC15 | -223 |
| | 64540 | 15 | 15 | 1 | 0 | | FSITE | SITE LIGHTING | 12OCT16 | 1NOV16 | 25NOV15 | 17DEC15 | -223 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| | 64550 | 10 | 10 | 1 | 0 | | FSITE | SITE FENCING & GATES | 20SEP16 | 3OCT16 | 29OCT15 | 11NOV15 | -226 |
| .. | 64620 | 10 | 10 | 1 | 0 | SU | | SITE LANDSCAPE/IRRIGATION | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 |
| .. | 64622 | 5 | 5 | 1 | 0 | SU | | SITE PLANT MATERIAL | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 |
| .. | 64630* | 10 | 10 | 1 | 0 | SU | | SITE FURNISHINGS | 4OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 |
| .. | 64650* | 15 | 15 | 1 | 0 | SU | | SITE CONCRETE PAVERS | 4OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 |
| .. | 64652* | 10 | 10 | 1 | 0 | SU | | SITE METALWORK | 4OCT16 | 17OCT16 | 4DEC15 | 17DEC15 | -212 |
| .. | 64720* | 4 | 4 | 1 | 0 | SU | | SITE BIRD CONTROL | 4OCT16 | 7OCT16 | 14DEC15 | 17DEC15 | -206 |
| | 64560 | 10 | 10 | 1 | 0 | | FSITE | SITE ASPHALT & PAVEMENT | 12SEP16 | 23SEP16 | 29OCT15 | 11NOV15 | -220 |
| .. | 64630 | 10 | 10 | 1 | 0 | SU | | SITE FURNISHINGS | 4OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 |
| .. | 64650 | 15 | 15 | 1 | 0 | SU | | SITE CONCRETE PAVERS | 4OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 |
| .. | 64652 | 10 | 10 | 1 | 0 | SU | | SITE METALWORK | 4OCT16 | 17OCT16 | 4DEC15 | 17DEC15 | -212 |
| .. | 64720 | 4 | 4 | 1 | 0 | SU | | SITE BIRD CONTROL | 4OCT16 | 7OCT16 | 14DEC15 | 17DEC15 | -206 |
| | 64620 | 10 | 10 | 1 | 0 | | FSITE | SITE LANDSCAPE/IRRIGATION | 10OCT16 | 21OCT16 | 30NOV15 | 11DEC15 | -220 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| .. | 68410* | 1 | 1 | 1 | 0 | SU | | CxA (FTP) Irrigation | 24OCT16 | 24OCT16 | 17DEC15 | 17DEC15 | -217 |
| | 64622 | 5 | 5 | 1 | 0 | | FSITE | SITE PLANT MATERIAL | 10OCT16 | 14OCT16 | 19NOV15 | 25NOV15 | -225 |
| .. | 64624* | 10 | 10 | 1 | 0 | SU | | SITE ROCK/GROUND COVER | 17OCT16 | 28OCT16 | 30NOV15 | 11DEC15 | -225 |
| | 64624 | 10 | 10 | 1 | 0 | | FSITE | SITE ROCK/GROUND COVER | 17OCT16 | 28OCT16 | 30NOV15 | 11DEC15 | -225 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 64630 | 10 | 10 | 1 | 0 | | FSITE | SITE FURNISHINGS | 4OCT16 | 17OCT16 | 12NOV15 | 25NOV15 | -226 |
| .. | 64660* | 10 | 10 | 1 | 0 | SU | | SITE STONE @BENCHES | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| | 64650 | 15 | 15 | 1 | 0 | | FSITE | SITE CONCRETE PAVERS | 4OCT16 | 24OCT16 | 19NOV15 | 11DEC15 | -221 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 64652 | 10 | 10 | 1 | 0 | | FSITE | SITE METALWORK | 4OCT16 | 17OCT16 | 4DEC15 | 17DEC15 | -212 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| | 64660 | 10 | 10 | 1 | 0 | | FSITE | SITE STONE @BENCHES | 18OCT16 | 31OCT16 | 30NOV15 | 11DEC15 | -226 |
| .. | 64810* | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 64720 | 4 | 4 | 1 | 0 | | FSITE | SITE BIRD CONTROL | 4OCT16 | 7OCT16 | 14DEC15 | 17DEC15 | -206 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| | 64810 | 4 | 4 | 1 | 0 | | FSITE | SITE SIGNAGE | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| .. | 64990* | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| | 64990 | 0 | 0 | 1 | 0 | | FSITE | SITEWORK COMPLETE | 7NOV16 | 4NOV16 | 18DEC15 | 17DEC15 | -226 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 30640 | 5 | 5 | 1 | 0 | | CLOSE | CxA (FTP) Solar PV | 20OCT16 | 26OCT16 | 12NOV15 | 18NOV15 | -238 |
| .. | 35990* | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 27OCT16 | 26OCT16 | 19NOV15 | 18NOV15 | -238 |
| | 36000 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 36010 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 36015 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 36020 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 36025 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 36030 | 4 | 4 | 1 | 0 | | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 27OCT16 | 1NOV16 | 19NOV15 | 24NOV15 | -238 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 66000 | 0 | 0 | 1 | 0 | | CLOSE | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| .. | 66880* | 4 | 4 | 1 | 0 | SU | | ELE A/V SYSTEM START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69010* | 4 | 4 | 1 | 0 | SU | | ELEVATORS START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69020* | 4 | 4 | 1 | 0 | SU | | FIRE PROT SYS. START&TEST | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| .. | 69210* | 4 | 4 | 1 | 0 | SU | | HV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 69220* | 4 | 4 | 1 | 0 | SU | LV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 9DEC15 | 14DEC15 | -256 |
| .. | 69230* | 4 | 4 | 1 | 0 | SU | ATS & CONTROLS START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69250* | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69260* | 2 | 2 | 1 | 0 | SU | EMERG. CONTROL START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69300* | 4 | 4 | 1 | 0 | SU | FIRE ALARM SYS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69320* | 2 | 2 | 1 | 0 | SU | ELE PA SYSTEM START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69330* | 4 | 4 | 1 | 0 | SU | ELE SECUR. SYS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69400* | 4 | 4 | 1 | 0 | SU | MAJOR PLBG EQ. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69500* | 6 | 6 | 1 | 0 | SU | AHU/HVAC/CNTRLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| .. | 69510* | 6 | 6 | 1 | 0 | SU | PUMPS&CONTROLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| .. | 69525* | 5 | 5 | 1 | 0 | SU | MAIN BUR ROOF O&M'S/WARRANTY | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| .. | 69530* | 5 | 5 | 1 | 0 | SU | VEGETATED ROOF O&M'S/WARRANTY | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| .. | 69540* | 5 | 5 | 1 | 0 | SU | BIM COMMISSIONING | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| | 66560 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69232* | 2 | 2 | 1 | 0 | SU | ATS & CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| | 66880 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 66892* | 1 | 1 | 1 | 0 | SU | CxA (FTP) A/V | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69342* | 2 | 2 | 1 | 0 | SU | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| | 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 5DEC16 | | 25NOV15 | | -260 |
| .. | 66560* | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68030* | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68900* | 4 | 4 | 1 | 0 | SU | HCC PRETEST SWITCHGEAR | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68920* | 2 | 2 | 1 | 0 | SU | HCC PRETEST CONTROL SYS | 5DEC16 | 6DEC16 | 25NOV15 | 30NOV15 | -260 |
| .. | 68930* | 2 | 2 | 1 | 0 | SU | HCC PRETEST MECH SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| .. | 68950* | 4 | 4 | 1 | 0 | SU | HCC PRETEST HCC FA SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68954* | 4 | 4 | 1 | 0 | SU | HCC PRETEST INTERCOM/RADIO/TV | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68960* | 4 | 4 | 1 | 0 | SU | HCC PRETEST TELECOM SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68962* | 2 | 2 | 1 | 0 | SU | HCC PRETEST PAGING SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| .. | 68964* | 4 | 4 | 1 | 0 | SU | HCC PRETEST SECUR. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68966* | 4 | 4 | 1 | 0 | SU | HCC PRETEST A/V. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 68970* | 4 | 4 | 1 | 0 | SU | HCC PRETEST ELEVATORS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 69340* | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| .. | 68050* | 4 | 4 | 1 | 0 | SU SS 0 | SPRINK CLOSEOUT RECORD DWGS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| | 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 24OCT16 | 24OCT16 | 17DEC15 | 17DEC15 | -217 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 68900 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SWITCHGEAR | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 5DEC16 | 6DEC16 | 25NOV15 | 30NOV15 | -260 |
| .. | 68922* | 2 | 2 | 1 | 0 | SU | TAB REPORTS | 7DEC16 | 8DEC16 | 1DEC15 | 2DEC15 | -260 |
| | 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 7DEC16 | 8DEC16 | 1DEC15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| .. | 68925* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-CHW | 9DEC16 | 9DEC16 | 10DEC15 | 10DEC15 | -255 |
| .. | 68926* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-HHW | 9DEC16 | 9DEC16 | 10DEC15 | 10DEC15 | -255 |
| .. | 68928* | 2 | 2 | 1 | 0 | SU | CxA TAB B/C-AIRSIDE | 9DEC16 | 12DEC16 | 9DEC15 | 10DEC15 | -256 |
| | 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 9DEC16 | 9DEC16 | 10DEC15 | 10DEC15 | -255 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 9DEC16 | 9DEC16 | 10DEC15 | 10DEC15 | -255 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 9DEC16 | 12DEC16 | 9DEC15 | 10DEC15 | -256 |
| .. | 66941 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-1 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66942 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-2 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66943 | 1 | 1 | 1 | 0 | SU | CxA (FTP) VAV/CAV | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66944 | 1 | 1 | 1 | 0 | SU | CxA (FTP) FCU | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66945 | 1 | 1 | 1 | 0 | SU | CxA (FTP) EF | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69504 | 5 | 5 | 1 | 0 | SU | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68950 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST HCC FA SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68954 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST INTERCOM/RADIO/TV | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68960 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST TELECOM SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68962 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST PAGING SYS | 5DEC16 | 6DEC16 | 1DEC15 | 2DEC15 | -258 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68964 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SECUR. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68966 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST A/V. SYS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69012* | 3 | 3 | 1 | 0 | SU | ELEVATORS DEMONSTRATION & O&M'S | 15DEC16 | 19DEC16 | 14DEC15 | 16DEC15 | -257 |
| | 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 15DEC16 | 19DEC16 | 14DEC15 | 16DEC15 | -257 |
| .. | 69014* | 1 | 1 | 1 | 0 | SU | ELEVATORS CX TEST&TRAIN | 20DEC16 | 20DEC16 | 17DEC15 | 17DEC15 | -257 |
| | 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 20DEC16 | 20DEC16 | 17DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 9DEC16 | 14DEC16 | 7DEC15 | 10DEC15 | -258 |
| .. | 69022* | 3 | 3 | 1 | 0 | SU | FIRE PROT SYS. DEMONSTRATION & O&M'S | 15DEC16 | 19DEC16 | 11DEC15 | 15DEC15 | -258 |
| | 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 15DEC16 | 19DEC16 | 11DEC15 | 15DEC15 | -258 |
| .. | 69024* | 2 | 2 | 1 | 0 | SU | FIRE PROT SYS. CX TEST&TRAIN | 20DEC16 | 21DEC16 | 16DEC15 | 17DEC15 | -258 |
| | 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 20DEC16 | 21DEC16 | 16DEC15 | 17DEC15 | -258 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69210 | 4 | 4 | 1 | 0 | CLOSE | HV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69212* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| | 69212 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69214* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69214 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69220 | 4 | 4 | 1 | 0 | CLOSE | LV GEAR/TRANS. START&TEST | 9DEC16 | 14DEC16 | 9DEC15 | 14DEC15 | -256 |
| .. | 69222* | 2 | 2 | 1 | 0 | SU | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 15DEC15 | 16DEC15 | -256 |
| | 69222 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 15DEC15 | 16DEC15 | -256 |
| .. | 69224* | 2 | 2 | 1 | 0 | SU | LV GEAR/TRANS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 17DEC15 | 18DEC15 | -256 |
| | 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 17DEC15 | 18DEC15 | -256 |
| .. | 69225* | 1 | 1 | 1 | 0 | SU SS 0 | CxA (FTP) Lighting Control | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 |
| | 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69230 | 4 | 4 | 1 | 0 | CLOSE | ATS & CONTROLS START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 66722* | 2 | 2 | 1 | 0 | SU | CxA (FTP) 530-ATS-E | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69232 | 2 | 2 | 1 | 0 | SU | ATS & CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| | 69232 | 2 | 2 | 1 | 0 | CLOSE | ATS & CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69250 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69252* | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE DEMONSTRATION & O&M'S | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 |
| | 69252 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE DEMONSTRATION & O&M'S | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 |
| .. | 69254* | 1 | 1 | 1 | 0 | SU | COMM/DATA/TELE CX TEST&TRAIN | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| | 69254 | 1 | 1 | 1 | 0 | CLOSE | COMM/DATA/TELE CX TEST&TRAIN | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69260 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69262* | 2 | 2 | 1 | 0 | SU | EMERG. CONTROL DEMONSTRATION & O&M'S | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 |
| | 69262 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL DEMONSTRATION & O&M'S | 13DEC16 | 14DEC16 | 15DEC15 | 16DEC15 | -254 |
| .. | 69264* | 1 | 1 | 1 | 0 | SU | EMERG. CONTROL CX TEST&TRAIN | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| | 69264 | 1 | 1 | 1 | 0 | CLOSE | EMERG. CONTROL CX TEST&TRAIN | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69300 | 4 | 4 | 1 | 0 | CLOSE | FIRE ALARM SYS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69302* | 2 | 2 | 1 | 0 | SU | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| | 69302 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69304* | 2 | 2 | 1 | 0 | SU | FIRE ALARM SYS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| | 69304 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69320 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM START&TEST | 9DEC16 | 12DEC16 | 11DEC15 | 14DEC15 | -254 |
| .. | 69322* | 1 | 1 | 1 | 0 | SU | ELE PA SYSTEM DEMONSTRATION & O&M'S | 13DEC16 | 13DEC16 | 15DEC15 | 15DEC15 | -254 |
| | 69322 | 1 | 1 | 1 | 0 | CLOSE | ELE PA SYSTEM DEMONSTRATION & O&M'S | 13DEC16 | 13DEC16 | 15DEC15 | 15DEC15 | -254 |
| .. | 69324* | 2 | 2 | 1 | 0 | SU | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14DEC16 | 15DEC16 | 16DEC15 | 17DEC15 | -254 |
| | 69324 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14DEC16 | 15DEC16 | 16DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69330 | 4 | 4 | 1 | 0 | CLOSE | ELE SECUR. SYS. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 69332* | 2 | 2 | 1 | 0 | SU | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| | 69332 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69334* | 2 | 2 | 1 | 0 | SU | ELE SECUR. SYS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| | 69334 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69340 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 5DEC16 | 8DEC16 | 25NOV15 | 2DEC15 | -260 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 8DEC16 | | 2DEC15 | -260 |
| | 69342 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 15DEC16 | 16DEC16 | 14DEC15 | 15DEC15 | -257 |
| .. | 69344* | 2 | 2 | 1 | 0 | SU | ELE A/V SYSTEM CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 19DEC16 | 20DEC16 | 16DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 9DEC16 | 14DEC16 | 8DEC15 | 11DEC15 | -257 |
| .. | 66912* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DCW | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 66914* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DHW | 15DEC16 | 15DEC16 | 17DEC15 | 17DEC15 | -254 |
| .. | 69402* | 4 | 4 | 1 | 0 SU | | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| | 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 15DEC16 | 20DEC16 | 14DEC15 | 17DEC15 | -257 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| .. | 66932* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-CRP-1 | 19DEC16 | 19DEC16 | 17DEC15 | 17DEC15 | -256 |
| .. | 69502* | 3 | 3 | 1 | 0 SU | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19DEC16 | 21DEC16 | 11DEC15 | 15DEC15 | -260 |
| | 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19DEC16 | 21DEC16 | 11DEC15 | 15DEC15 | -260 |
| .. | 66941* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-1 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66942* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-2 | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66943* | 1 | 1 | 1 | 0 SU | | CxA (FTP) VAV/CAV | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66944* | 1 | 1 | 1 | 0 SU | | CxA (FTP) FCU | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 66945* | 1 | 1 | 1 | 0 SU | | CxA (FTP) EF | 22DEC16 | 22DEC16 | 17DEC15 | 17DEC15 | -259 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| .. | 69700* | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 9DEC16 | 16DEC16 | 3DEC15 | 10DEC15 | -260 |
| .. | 69512* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69514* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS CX TEST&TRAIN | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| | 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 19DEC16 | 19DEC16 | 11DEC15 | 11DEC15 | -260 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19DEC16 | 23DEC16 | 11DEC15 | 17DEC15 | -260 |
| | 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | 9DEC16 | 15DEC16 | 11DEC15 | 17DEC15 | -254 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| | 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 27DEC16 | 3JAN17 | 18DEC15 | 24DEC15 | -260 |
| .. | 69800* | 16 | 0 | 1 | 100 SU | | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| | 2236 | 1 | 0 | 1 | 100 | MOS | MOS STEEL | 30SEP14A | 30APR15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 4053 | 1 | 0 | 1 | 100 | MOS | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| | 4055 | 1 | 0 | 1 | 100 | MOS | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| | 4056 | 1 | 0 | 1 | 100 | MOS | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 1 | 1 | 80 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 13JUL16 | | 15JUL15 | -253 |
| | 70001 | 5 | 0 | 1 | 100 | P001 | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70002 | 5 | 0 | 1 | 100 | P002 | P0002 ADMINISTRATIVE NTP | 9JAN14A | 9JAN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70003 | 5 | 0 | 1 | 100 | P003 | P0003 TRIRIGA LICENSE | 14APR14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 8JUL16 | | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70006 | 5 | 0 | 1 | 100 | P006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70007 | 5 | 0 | 1 | 100 | P007 | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70008 | 5 | 0 | 1 | 100 | P008 | P0008 TEMP SIDEWALK 2 | 8OCT14A | 9OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70009 | 5 | 2 | 1 | 70 | P009 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70010 | 5 | 0 | 1 | 100 | P010 | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70011 | 5 | 0 | 1 | 100 | P011 | P0011 4000 GAL TANK REPAIR | 5FEB15A | 23FEB15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70014 | 5 | 2 | 1 | 58 | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 1JUN16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70015 | 5 | 0 | 1 | 100 | P015 | P0015 GAS LINE POTHOLLING | 8NOV14A | 14NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70016 | 5 | 1 | 1 | 80 | P016 | P0016 BIM CLASH DETECTION | 3DEC14A | 1JUL16 | | 24DEC15 | -133 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70017 | 5 | 0 | 1 | 100 | P017 | P0017 MANHOLE RING EXTENSION | 1OCT14A | 2OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70018 | 5 | 0 | 1 | 100 | P018 | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70019 | 5 | 0 | 1 | 100 | P019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 4NOV14A | 8NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70020 | 5 | 2 | 1 | 58 | P020 | P0020 ASI-01 &01R1 ELECTRICAL | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 5JUL16 | | 24DEC15 | -134 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 70023 | 5 | 5 | 1 | 0 | | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70024 | 5 | 5 | 1 | 0 | | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70025 | 5 | 5 | 1 | 0 | | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70026 | 5 | 5 | 1 | 0 | | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70027 | 5 | 5 | 1 | 0 | | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70028 | 5 | 0 | 1 | 100 | | P028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70030 | 5 | 5 | 1 | 0 | | P030 | P0030 Temp Lighting and Sidewalk | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70130 | 0 | 0 | 1 | 100 | | P030 | VA Requests Pricing for Temp Sidewalk and Electr | 7MAY15A | | | | |
| .. | 70230 | 5 | 0 | 1 | 100 | SU | | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| | 70230 | 5 | 0 | 1 | 100 | | P030 | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| .. | 70330 | 79 | 0 | 1 | 100 | SU | | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| | 70330 | 79 | 0 | 1 | 100 | | P030 | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| .. | 70430 | 14 | 0 | 1 | 100 | SU | | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| | 70430 | 14 | 0 | 1 | 100 | | P030 | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| .. | 70530 | 22 | 0 | 1 | 100 | SU | | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| | 70530 | 22 | 0 | 1 | 100 | | P030 | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| .. | 70630 | 61 | 0 | 1 | 100 | SU | | Receive Modification | 22OCT15A | 14JAN16A | | | |
| | 70630 | 61 | 0 | 1 | 100 | | P030 | Receive Modification | 22OCT15A | 14JAN16A | | | |
| .. | 70730 | 8 | 0 | 1 | 100 | SU | | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 | SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70730 | 8 | 0 | 1 | 100 | | P030 | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 | SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70830 | 10 | 0 | 1 | 100 | | P030 | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| .. | 70930 | 2 | 0 | 1 | 100 | SU | | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| | 70930 | 2 | 0 | 1 | 100 | | P030 | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| .. | 71030 | 1 | 0 | 1 | 100 | SU | | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71030 | 1 | 0 | 1 | 100 | | P030 | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71130 | 1 | 0 | 1 | 100 | SU | | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71130 | 1 | 0 | 1 | 100 | | P030 | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71230 | 1 | 0 | 1 | 100 | SU | | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| | 71230 | 1 | 0 | 1 | 100 | | P030 | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| .. | 71330 | 1 | 0 | 1 | 100 | SU | | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| | 71330 | 1 | 0 | 1 | 100 | | P030 | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| .. | 71430 | 1 | 0 | 1 | 100 | SU | | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| | 71430 | 1 | 0 | 1 | 100 | | P030 | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| .. | 71530 | 3 | 0 | 1 | 100 | SU | | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| | 71530 | 3 | 0 | 1 | 100 | | P030 | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| .. | 71630* | 5 | 5 | 1 | 0 | SU | | Coordinate with RE Office Prior to Sidewalk Dem | 1JUL16 | 8JUL16 | 13AUG15 | 19AUG15 | -225 |
| | 71630 | 5 | 5 | 1 | 0 | | P030 | Coordinate with RE Office Prior to Sidewalk Dem | 1JUL16 | 8JUL16 | 13AUG15 | 19AUG15 | -225 |
| .. | 71730* | 1 | 1 | 1 | 0 | SU | | Form and Rebar Temp Sidewalks, Part 2 | 11JUL16 | 11JUL16 | 20AUG15 | 20AUG15 | -225 |
| | 71730 | 1 | 1 | 1 | 0 | | P030 | Form and Rebar Temp Sidewalks, Part 2 | 11JUL16 | 11JUL16 | 20AUG15 | 20AUG15 | -225 |
| .. | 71830* | 1 | 1 | 1 | 0 | SU | | Pour Sidewalks, Part 2 | 12JUL16 | 12JUL16 | 21AUG15 | 21AUG15 | -225 |
| | 71830 | 1 | 1 | 1 | 0 | | P030 | Pour Sidewalks, Part 2 | 12JUL16 | 12JUL16 | 21AUG15 | 21AUG15 | -225 |
| .. | 71930* | 1 | 1 | 1 | 0 | SU | | Strip Forms, Part 2 | 13JUL16 | 13JUL16 | 24AUG15 | 24AUG15 | -225 |
| | 71930 | 1 | 1 | 1 | 0 | | P030 | Strip Forms, Part 2 | 13JUL16 | 13JUL16 | 24AUG15 | 24AUG15 | -225 |
| .. | 72030* | 1 | 1 | 1 | 0 | SU | | Finish Grade, Part 2 | 14JUL16 | 14JUL16 | 25AUG15 | 25AUG15 | -225 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 72030 | 1 | 1 | 1 | 0 | | P030 | Finish Grade, Part 2 | 14JUL16 | 14JUL16 | 25AUG15 | 25AUG15 | -225 |
| .. | 11310* | 12 | 0 | 1 | 100 | SU | | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320* | 10 | 2 | 1 | 84 | SU | | ELE SECONDARY DUCT BANKS | 30SEP14A | 18JUL16 | | 28SEP15 | -204 |
| .. | 11510* | 10 | 8 | 1 | 19 | SU | | TEMP POWER TO AQUATICS | 30SEP14A | 26JUL16 | | 10SEP15 | -222 |
| .. | 11700* | 20 | 20 | 1 | 0 | SU | | MECHANICAL VAULT | 15JUL16 | 11AUG16 | 26AUG15 | 23SEP15 | -225 |
| | 72130 | 2 | 2 | 1 | 0 | | P030 | Demo Temp Sidewalk and Lighting | 12SEP16 | 13SEP16 | 18DEC15 | 21DEC15 | -186 |
| .. | 70031* | 3 | 3 | 1 | 0 | SU | | P00314K GAL TANK DELAY 36CD 9-29-15 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 70032* | 3 | 3 | 1 | 0 | SU | | P0032 SAN SEWER 53 DAYS 21NOV15 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 70033* | 3 | 3 | 1 | 0 | SU | | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 72230* | 3 | 3 | 1 | 0 | SU | | Restore Temp Sidewalk Area to Existing Condition | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 72243* | 3 | 0 | 1 | 100 | SU | | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 72244* | 3 | 3 | 1 | 0 | SU | | P0044 EXT FRAMING PER H0035 UNILATERAL | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 72245* | 3 | 0 | 1 | 100 | SU | | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 72246* | 3 | 0 | 1 | 100 | SU | | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| | 72230 | 3 | 3 | 1 | 0 | | P030 | Restore Temp Sidewalk Area to Existing Condition | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70031 | 3 | 3 | 1 | 0 | | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70032 | 3 | 3 | 1 | 0 | | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70033 | 3 | 3 | 1 | 0 | | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70036 | 5 | 5 | 1 | 0 | | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 70037 | 5 | 3 | 1 | 45 | | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 6JUL16 | | 24DEC15 | -135 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72238 | 5 | 4 | 1 | 16 | | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 7JUL16 | | 24DEC15 | -136 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72239 | 5 | 5 | 1 | 0 | | P039 | MOCKUP ON BUILDING | 1JUL16 | 8JUL16 | 18DEC15 | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72240 | 5 | 5 | 1 | 1 | | P040 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 1APR16A | 8JUL16 | | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72241 | 5 | 0 | 1 | 100 | | P041 | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 2MAR16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72242 | 5 | 5 | 1 | 1 | | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 8JUL16 | | 24DEC15 | -137 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72243 | 3 | 0 | 1 | 100 | | P043 | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72244 | 3 | 3 | 1 | 0 | | P044 | P0044 EXT FRAMING PER H0035 UNILATERAL | 14SEP16 | 16SEP16 | 22DEC15 | 24DEC15 | -186 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72245 | 3 | 0 | 1 | 100 | | P045 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |
| | 72246 | 3 | 0 | 1 | 100 | | P046 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 3JAN17 | | 27DEC15* | -373 |

# Forward Associates Ltd.

P.O. 1640 Novato, CA 94948 Phone 415/892 2180 Fax 415/897 0957 forwardcpm.com


07BP

JULY 28, 2016

Kenny Steidl
330 S. Magnolia Ave,
Suite 203
El Cajon, CA 92020

HALBERT CONSTRUCTION CO. INC.
Department of Veterans Affairs
Office of Construction & Facilities Management
Palo Alto Medical Center
RECREATIONAL THERAPY BUILDING
Contract No. VA101-13-R-109
31July, 2016 PROJECT STATUS REPORT

Project Overview

- Update period is July 31st 2016
- Primavera file name is "07BP"
- The parallel run is currently in the process.
- The anticipated completion date is 24 Jan 2017
- The required contract completion date is 27 December 2015
- The Project is behind (-394) calendar days;

The following is based on site observation and daily records by both contractor and VA representatives:

Comparison between projects 07BO and 07BP
Comparison Run Completed: 7/29/2016 at 3:58:19 PM
* No Activity Deletions By Revised Schedule

SECTION 2 - These activities have been added to revision.

| Act ID | Description | OD | TF |
|---|---|---|---|
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 3 | -203 |

SECTION 3 - These original durations have been changed by revision.

| Act ID | Description | Old OD | New OD | Change |
|---|---|---|---|---|

* No OD Changes By Revised Schedule

SECTION 5 - These percents have been changed by revision.

| Act ID | Description | Old % | New % | Change |
|---|---|---|---|---|
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 99.0 | 100.0 | 1.0 |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | .0 | 75.0 | 75.0 |
| 2384 | P&D THERMAL INSULATION (07 21 13) | .0 | 75.0 | 75.0 |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 95.0 | 97.5 | 2.5 |
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 87.5 | 100.0 | 12.5 |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 75.0 | 100.0 | 25.0 |
| 2710 | SUB STONE FLOORING (09 63 40) | 93.8 | 98.8 | 5.0 |
| 2780 | SUB STONE FACING (09 75 00) | 93.8 | 98.8 | 5.0 |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 66.7 | 83.3 | 16.6 |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 66.7 | 83.3 | 16.6 |
| 4200 | DEL TRESPA WALL PANELS | .0 | 80.0 | 80.0 |
| 11610 | ELE TRANSFORMERS E&N | .0 | 100.0 | 100.0 |
| 25490 | FORM/REBAR&POUR STAIRS | 50.0 | 80.0 | 30.0 |
| 30110 | LOAD ROOF MATERIAL MAIN RF | .0 | 100.0 | 100.0 |
| 30120 | 3-PLY SBS/BUR MAIN RF | .0 | 33.0 | 33.0 |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | .0 | 75.0 | 75.0 |
| 30550 | PV SYSTEM RACKING MAIN RF | .0 | 70.0 | 70.0 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | .0 | 90.0 | 90.0 |
| 30570 | ELE BRANCH WIRING MAIN RF | .0 | 100.0 | 100.0 |
| 35210 | MOD.SHEET AIR BARRIER WEST | .0 | 100.0 | 100.0 |
| 35220 | MOD.SHEET AIR BARRIER NORTH | .0 | 75.0 | 75.0 |
| 35230 | MOD.SHEET AIR BARRIER EAST | .0 | 100.0 | 100.0 |

| | | | | | |
|---|---|---|---|---|---|
| 35240 | MOD.SHEET AIR BARRIER | SOUTH | .0 | 100.0 | 100.0 |
| 35410 | CURTAINWALL FRAMING | WEST | .0 | 20.0 | 20.0 |
| 35420 | CURTAINWALL FRAMING | NORTH | .0 | 10.0 | 10.0 |
| 35440 | CURTAINWALL FRAMING | SOUTH | .0 | 20.0 | 20.0 |
| 35730 | EXT.COPING&FLASHINGS | EAST | .0 | 10.0 | 10.0 |
| 35740 | EXT.COPING&FLASHINGS | SOUTH | .0 | 10.0 | 10.0 |
| 40105 | MEC PIPING | LEVEL B | 80.0 | 100.0 | 20.0 |
| 40108 | MEC EQ MEC RM | LEVEL B | 80.0 | 100.0 | 20.0 |
| 40145 | ELE CEILING ROUGH-IN | LEVEL B | 80.0 | 90.0 | 10.0 |
| 40230 | SET HM FRAMES | LEVEL B | .0 | 90.0 | 90.0 |
| 40290 | ELE BRANCH WIRING | LEVEL B | .0 | 90.0 | 90.0 |
| 40320 | HANG DRYWALL | LEVEL B | .0 | 10.0 | 10.0 |
| 42020 | FRAME,TOP OUT & TAPE | LEVEL 1 | 85.0 | 95.0 | 10.0 |
| 42070 | DUCTWORK BRANCHES | LEVEL 1 | 95.0 | 100.0 | 5.0 |
| 42102 | PLB O/H INSULATION | LEVEL 1 | .0 | 50.0 | 50.0 |
| 42105 | MEC PIPING | LEVEL 1 | 80.0 | 100.0 | 20.0 |
| 42112 | MEC PIPE TESTING | LEVEL 1 | .0 | 100.0 | 100.0 |
| 42120 | MEC PIPE INSULATION | LEVEL 1 | .0 | 50.0 | 50.0 |
| 42130 | R/I TEMP.CONTROL | LEVEL 1 | 85.0 | 95.0 | 10.0 |
| 42140 | MEC PIPE EQ CONNS | LEVEL 1 | 75.0 | 100.0 | 25.0 |
| 42230 | SET HM FRAMES | LEVEL 1 | .0 | 100.0 | 100.0 |
| 42274 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 90.0 | 100.0 | 10.0 |
| 42290 | ELE BRANCH WIRING | LEVEL 1 | 75.0 | 90.0 | 15.0 |
| 44010 | LAYOUT PARTITIONS | LEVEL 2 | 90.0 | 95.0 | 5.0 |
| 44020 | FRAME,TOP OUT & TAPE | LEVEL 2 | 85.0 | 95.0 | 10.0 |

SECTION 10 - These actual starts have been changed by revision.

| Act ID | Description | | Old AS | New AS | Status |
|---|---|---|---|---|---|
| 2202 | R&A HYD CEMENT UNDERLAYMENT | (03 54 16) | | 08Jul16 | Added |
| 2384 | P&D THERMAL INSULATION | (07 21 13) | | 08Jan16 | Added |
| 11610 | ELE TRANSFORMERS E&N | | | 26Jul16 | Added |
| 30110 | LOAD ROOF MATERIAL | MAIN RF | | 30Jul16 | Added |
| 30120 | 3-PLY SBS/BUR | MAIN RF | | 01Jul16 | Added |
| 30410 | RF HATCH&SAFETY RAIL | MAIN RF | | 27Jul16 | Added |
| 30550 | PV SYSTEM RACKING | MAIN RF | | 01Jul16 | Added |
| 30560 | ELE ROUGH-IN CONDUIT | MAIN RF | | 13Jul16 | Added |
| 30570 | ELE BRANCH WIRING | MAIN RF | | 16Jun16 | Added |
| 35210 | MOD.SHEET AIR BARRIER | WEST | | 19Jul16 | Added |
| 35220 | MOD.SHEET AIR BARRIER | NORTH | | 18Jul16 | Added |
| 35230 | MOD.SHEET AIR BARRIER | EAST | | 13Jul06 | Added |
| 35240 | MOD.SHEET AIR BARRIER | SOUTH | | 13Jul16 | Added |
| 35410 | CURTAINWALL FRAMING | WEST | | 26Jul16 | Added |
| 35420 | CURTAINWALL FRAMING | NORTH | | 26Jul16 | Added |
| 35440 | CURTAINWALL FRAMING | SOUTH | | 14Jul16 | Added |
| 35730 | EXT.COPING&FLASHINGS | EAST | | 12Jul16 | Added |
| 35740 | EXT.COPING&FLASHINGS | SOUTH | | 11Jul16 | Added |
| 40230 | SET HM FRAMES | LEVEL B | | 14Jul16 | Added |
| 40290 | ELE BRANCH WIRING | LEVEL B | | 27Jun16 | Added |
| 40320 | HANG DRYWALL | LEVEL B | | 20Jul16 | Added |
| 42102 | PLB O/H INSULATION | LEVEL 1 | | 19Jul16 | Added |
| 42112 | MEC PIPE TESTING | LEVEL 1 | | 11Jul16 | Added |
| 42120 | MEC PIPE INSULATION | LEVEL 1 | | 19Jul16 | Added |
| 42230 | SET HM FRAMES | LEVEL 1 | | 14Jul16 | Added |

SECTION 11 - These actual finishes have been changed by revision.

| Act ID | Description | | Old AF | New AF | Status |
|---|---|---|---|---|---|
| 2200 | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | | 08Jul16 | Added |
| 2604 | P&D ALUM-FRM ENT & STRFRNTS | (08 44 13) | | 18Jul16 | Added |
| 2614 | P&D GLZED ALUM CURTAIN WALLS | (08 44 13) | | 18Jul16 | Added |
| 11610 | ELE TRANSFORMERS E&N | | | 26Jul16 | Added |
| 30110 | LOAD ROOF MATERIAL | MAIN RF | | 30Jul16 | Added |
| 30570 | ELE BRANCH WIRING | MAIN RF | | 01Jul16 | Added |
| 35210 | MOD.SHEET AIR BARRIER | WEST | | 20Jul16 | Added |
| 35230 | MOD.SHEET AIR BARRIER | EAST | | 17Jul16 | Added |
| 35240 | MOD.SHEET AIR BARRIER | SOUTH | | 25Jul16 | Added |
| 40105 | MEC PIPING | LEVEL B | | 01Jul16 | Added |
| 40108 | MEC EQ MEC RM | LEVEL B | | 01Jul16 | Added |
| 42070 | DUCTWORK BRANCHES | LEVEL 1 | | 01Jul16 | Added |
| 42105 | MEC PIPING | LEVEL 1 | | 06Jul16 | Added |
| 42112 | MEC PIPE TESTING | LEVEL 1 | | 14Jul16 | Added |
| 42140 | MEC PIPE EQ CONNS | LEVEL 1 | | 06Jul16 | Added |
| 42230 | SET HM FRAMES | LEVEL 1 | | 15Jul16 | Added |
| 42274 | ELE IN-WALL ROUGH-IN | LEVEL 1 | | 18Jul16 | Added |

SECTION 21 - These relationships have been deleted by revision.

| Pred ID | Description | Succ ID | Description | Link | Lag |
|---|---|---|---|---|---|

* No Relationships Deleted By Revised Schedule

SECTION 22 - These relationships have been added by revision.

| Pred ID | Description | Succ ID | Description | Link | Lag |
|---|---|---|---|---|---|
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 69900 | PROJECT COMPLETE (P0032) 11/21/15 | FS | 0 |
| 72130 | Demo Temp Sidewalk and Lighting | 72248 | p0048 reconnect aquatic ctr fire hydrant | FS | 0 |

**THE FOLLOWING CRITICAL PATH WOULD RESULT FROM THE ABOVE:**

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 69900 | 0 | 0 | | 24JAN17 | 03JAN17 | -21 | -394 |
| **PROCURE & DELIVER** | | | | | | | |
| 2424 | 40 | 1 | 14MAY15A | 01AUG16 | 05JUL16 | -19 | -275 |
| 2394 | 20 | 2 | 14APR15A | 02AUG16 | 05JUL16 | -20 | -275 |
| 4200 | 5 | 1 | 02AUG16 | 02AUG16 | 12JUL16 | -15 | -275 |
| **ENCLOSURE** | | | | | | | |
| 35150 | 2 | 2 | 01AUG16 | 02AUG16 | 05JUL16 | -20 | -275 |
| 35310 | 8 | 8 | 03AUG16 | 12AUG16 | 22JUL16 | -15 | -275 |
| 35320 | 10 | 10 | 15AUG16 | 26AUG16 | 05AUG16 | -15 | -275 |
| 35330 | 8 | 8 | 29AUG16 | 08SEP16 | 17AUG16 | -15 | -275 |
| 35340 | 10 | 10 | 09SEP16 | 22SEP16 | 31AUG16 | -15 | -275 |
| 35540 | 8 | 8 | 23SEP16 | 04OCT16 | 13SEP16 | -15 | -275 |
| 35590 | 4 | 4 | 05OCT16 | 10OCT16 | 19SEP16 | -15 | -275 |
| **FINISHES LEVEL B** | | | | | | | |
| 40350 | 6 | 6 | 11OCT16 | 18OCT16 | 27SEP16 | -15 | -275 |
| 40380 | 8 | 8 | 19OCT16 | 28OCT16 | 07OCT16 | -15 | -275 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42380 | 4 | 4 | 31OCT16 | 03NOV16 | 13OCT16 | -15 | -275 |
| 42420 | 15 | 15 | 31OCT16 | 18NOV16 | 28OCT16 | -15 | -275 |
| 42580 | 4 | 4 | 21NOV16 | 24NOV16 | 03NOV16 | -15 | -275 |
| 44580 | 6 | 6 | 28NOV16 | 05DEC16 | 11NOV16 | -15 | -275 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44620 | 6 | 6 | 06DEC16 | 13DEC16 | 21NOV16 | -15 | -275 |
| 44690 | 6 | 6 | 14DEC16 | 21DEC16 | 30NOV16 | -15 | -275 |
| 44800 | 2 | 2 | 22DEC16 | 23DEC16 | 02DEC16 | -15 | -275 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 27DEC16 | 24JAN17 | 03JAN17 | -15 | -275 |




The project lost no time in June. The wall panels on the critical path and the project is now anticipated to be complete 24Jan 2017. Fiber cement wall panels are now critical and are expected to arrive 1 August 2016

Out-of Sequence activities listed below: Primavera is capable of calculating progress through out of sequence activities. Each out of sequence condition should be considered independently and revised only if it represents a major or important change in the contractor's intended method of proceeding.

- The specifications require finish to start relationships. The nature of such a schedule guarantees out of sequence progress. It would be inappropriate to manipulate the schedule to eliminate this technical condition.
    - The approved schedule is to be used to measure progress.
    - Manipulation of a schedule makes it more difficult to accurately measure progress.

Out-of-sequence progress listing -- Scheduling Report Page: 4

| Activity | Predecessor | Rel | Lag | Description |
|---|---|---|---|---|
| 2794 | 2792 | FS | 0 | Activity started, predecessor has not finished. |
| 3684 | 3682 | FS | 0 | Activity started, predecessor has not finished. |
| 4200 | 2424 | FS | 0 | Activity started, predecessor has not finished. |
| 11310 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11320 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11400 | 11510 | FS | 0 | Activity started, predecessor has not finished. |
| 11410 | 11405 | FS | 0 | Activity started, predecessor has not finished. |
| 11510 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11610 | 11600 | FS | 0 | Activity started, predecessor has not finished. |
| 25430 | 4020 | FS | 0 | Activity started, predecessor has not finished. |
| 25460 | 2194 | FS | 0 | Activity started, predecessor has not finished. |
| 30110 | 2434 | FS | 0 | Activity started, predecessor has not finished. |
| 30120 | 30110 | FS | 0 | Activity started before its predecessor finished. |
| 30220 | 30210 | FS | 0 | Activity started, predecessor has not finished. |
| 30410 | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30520 | 3264 | FS | 0 | Activity started, predecessor has not finished. |
| | 3304 | FS | 0 | Activity started, predecessor has not finished. |
| | 3314 | FS | 0 | Activity started, predecessor has not finished. |
| | 3324 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| | 30510 | FS | 0 | Activity started, predecessor has not finished. |
| 30550 | 3494 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30560 | 30550 | FS | 0 | Activity started, predecessor has not finished. |
| 30570 | 30530 | FS | 0 | Activity started, predecessor has not finished. |
| | 30540 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| | 30560 | FS | 0 | Activity started, predecessor has not finished. |
| 35210 | 2394 | FS | 0 | Activity started, predecessor has not finished. |
| | 35150 | FS | 0 | Activity started, predecessor has not finished. |
| 35220 | 35160 | FS | 0 | Activity started, predecessor has not finished. |
| 35230 | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| | 35170 | FS | 0 | Activity started, predecessor has not finished. |
| 35240 | 35180 | FS | 0 | Activity started, predecessor has not finished. |
| 35420 | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35440 | 35430 | FS | 0 | Activity started, predecessor has not finished. |
| 35730 | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| | 35720 | FS | 0 | Activity started, predecessor has not finished. |
| 35740 | 35730 | FS | 0 | Activity started, predecessor has not finished. |
| | 35540 | FS | 0 | Activity started, predecessor has not finished. |
| 40060 | 4060 | FS | 0 | Activity started, predecessor has not finished. |
| 40061 | 4040 | FS | 0 | Activity started, predecessor has not finished. |
| | 4070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40062 | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40064 | 3254 | FS | 0 | Activity started, predecessor has not finished. |
| 40070 | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| | 40020 | FS | 0 | Activity started, predecessor has not finished. |
| 40090 | 3274 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40092 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40080 | FS | 0 | Activity started, predecessor has not finished. |
| 40105 | 4050 | FS | 0 | Activity started, predecessor has not finished. |

Out-of-sequence progress listing -- Scheduling Report Page: 5

| Activity | Predecessor | Rel | Lag | Description |
|---|---|---|---|---|
| 40108 | 4080 | FS | 0 | Activity started, predecessor has not finished. |
| 40110 | 4090 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40128 | 3194 | FS | 0 | Activity started, predecessor has not finished. |
| 40130 | 40110 | FS | 0 | Activity started, predecessor has not finished. |
| 40140 | 40112 | FS | 0 | Activity started, predecessor has not finished. |
| | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| 40145 | 3554 | FS | 0 | Activity started, predecessor has not finished. |
| | 3374 | FS | 0 | Activity started, predecessor has not finished. |
| 40180 | 2664 | FS | 0 | Activity started, predecessor has not finished. |
| | 25490 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 40190 | 2314 | FS | 0 | Activity started, predecessor has not finished. |
| 40290 | 3344 | FS | 0 | Activity started, predecessor has not finished. |
| | 40280 | FS | 0 | Activity started, predecessor has not finished. |
| 40320 | 2674 | FS | 0 | Activity started, predecessor has not finished. |
| | 40200 | FS | 0 | Activity started, predecessor has not finished. |
| | 40318 | FS | 0 | Activity started, predecessor has not finished. |
| 42065 | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 42070 | 42020 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 42102 | 42100 | FS | 0 | Activity started, predecessor has not finished. |
| | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| 42120 | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| | 40120 | FS | 0 | Activity started, predecessor has not finished. |
| 42130 | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| 42140 | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 42145 | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 42160 | 40160 | FS | 0 | Activity started, predecessor has not finished. |
| 42180 | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| | 40180 | FS | 0 | Activity started, predecessor has not finished. |
| 42280 | 42272 | FS | 0 | Activity started, predecessor has not finished. |
| 42290 | 42280 | FS | 0 | Activity started, predecessor has not finished. |
| 44006 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44020 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44058 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44065 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 44070 | 44020 | FS | 0 | Activity started, predecessor has not finished. |
| | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| 44105 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44130 | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 44140 | 44112 | FS | 0 | Activity started, predecessor has not finished. |
| | 44130 | FS | 0 | Activity started, predecessor has not finished. |
| 44145 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 44160 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42160 | FS | 0 | Activity started, predecessor has not finished. |
| 44180 | 42180 | FS | 0 | Activity started, predecessor has not finished. |
| | 44145 | FS | 0 | Activity started, predecessor has not finished. |

Out-of-sequence progress listing -- Scheduling Report Page: 6

| Activity | Predecessor | Rel | Lag | Description |
|---|---|---|---|---|
| 44290 | 44280 | FS | 0 | Activity started, predecessor has not finished. |
| 64020 | 64010 | FS | 0 | Activity started, predecessor has not finished. |
| 69800 | 69700 | FS | 0 | Activity started, predecessor has not finished. |
| 72243 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72245 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72246 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72248 | 72130 | FS | 0 | Activity started, predecessor has not finished. |

**REPORTS:**

1. 1501bp160731plot.pdf- LT01 A bar graph of construction sorted by area/level. (30x42")
2. 1501bp160731plot11X17.pdf- LT05 A bar graph of construction sorted by area/level. (11x17")
3. 1501Bp160731procure.pdf- LT09 A bar graph of procurement activities by activity number (11x17")
4. 1501bp160731CRIT.pdf- LT02Critical Path 8x11
5. 1501bp160731variance.pdf- RW 05 Variation from baseline schedule
6. 1501bp160731hot.pdf-SR34 Hot List
7. 1501bp160731succ.pdf-SR34 Successor Report
8. 1501bp160731look.pdf- RW-04 RW05Look ahead report. update work sheet
9. 1501bp160731earned.pdf – RW-01&RW02Cost earned report Summary and Detail
10. 1501bp160731float.pdf SR-87 Float tabular report

Sincerely,

Don Scarbrough

Donald C. Scarbrough

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **VAMC PALO ALTO REC THERAPY BLDG** | | | | | | | | | | |
| Total | | 2,707 | 123 | 50 | 13JUL06A | 24JAN17 | 13JUL06A | 27DEC15 | -275 | |
| **SUMMARY & MILESTONES** | | | | | | | | | | |
| Subtotal | | 731 | 123 | 66 | 12MAR14A | 24JAN17 | 12MAR14A | 27DEC15 | -275 | |
| ***PROJECT MANAGEMENT*** | | | | | | | | | | |
| 1000 | NOTICE TO PROCEED | 1 | 0 | 100 | 12MAR14A | 12MAR14A | 12MAR14A | 12MAR14A | | 1010, 1990, 2000, 2010, |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | 32 | 0 | 100 | 13MAR14A | 25APR14A | 13MAR14A | 25APR14A | | 1110, 1130*, 1200, 2070, |
| 1200 | BIM AWARD & COMMENCMENT | 60 | 0 | 100 | 28APR14A | 28APR14A | 28APR14A | 28APR14A | | 1202, 1204, 1206 |
| 1202 | BIM MODEL VALIDATION | 5 | 0 | 100 | 01JUN14A | 01AUG14A | 01JUN14A | 01AUG14A | | 1210 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 5 | 0 | 100 | 12AUG14A | 21NOV14A | 12AUG14A | 21NOV14A | | 1210 |
| 1206 | BIM SITE & PROJECT SETUP | 10 | 0 | 100 | 08AUG14A | 08AUG14A | 08AUG14A | 08AUG14A | | 1210 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 19 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1220, 1222, 1224, 1310 |
| 1220 | BIM 3D DUCT MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1222 | BIM 3D PIPE MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1224 | BIM 3D ELEC MODELING L-B | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1230 |
| 1230 | BIM AOR REVIEW L-B | 15 | 0 | 100 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1330 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 20 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1320, 1322, 1324, 1410 |
| 1320 | BIM 3D DUCT MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1322 | BIM 3D PIPE MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1324 | BIM 3D ELEC MODELING L-1 | 5 | 0 | 100 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1330 |
| 1330 | BIM AOR REVIEW L-1 | 15 | 0 | 100 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1430, 1431* |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 20 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1420, 1422, 1424 |
| 1420 | BIM 3D DUCT MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1422 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1424 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1430, 1431* |
| 1430 | BIM AOR REVIEW L-2 | 13 | 0 | 100 | 03DEC14A | 03DEC14A | 03DEC14A | 03DEC14A | | 3014, 3074, 3204, 3224, |
| 1431 | BIM COBIE REVIEW L-2 | 13 | 7 | 50 | 06MAR15A | 09AUG16 | 06MAR15A | 24DEC15 | -159 | 69900 |
| 69800 | Weather Delay Days Bank | 16 | 0 | 100 | 22DEC14A | 09FEB15A | 22DEC14A | 09FEB15A | | 69900* |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0 | 0 | 0 | | 24JAN17 | | 27DEC15* | -394 | |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | 8 | 0 | 100 | 05JAN16A | 22JAN16A | 05JAN16A | 22JAN16A | | 25450*, 25452* |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | 4 | 0 | 100 | 01NOV15A | 25NOV15A | 01NOV15A | 25NOV15A | | |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | 6 | 0 | 100 | 03DEC15A | 24DEC15A | 03DEC15A | 24DEC15A | | |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | 2 | 0 | 100 | 15FEB16A | 19FEB16A | 15FEB16A | 19FEB16A | | 42104*, 44190 |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | 9 | 0 | 100 | 04MAR16A | 22MAR16A | 04MAR16A | 22MAR16A | | 10040*, 11410, 20230* |
| ***SITE UTILITIES*** | | | | | | | | | | |
| 11122 | GAS SHUTDOWN | 3 | 0 | 100 | 01OCT14A | 01OCT14A | 01OCT14A | 01OCT14A | | 11210 |
| 11202 | DOMESTIC WATER SHUTDOWN | 4 | 0 | 100 | 03AUG14A | 25SEP14A | 03AUG14A | 25SEP14A | | 11500 |
| 11612 | ELE SHUTDOWN | 3 | 3 | 0 | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 | 11620* |
| 11892 | FIRE WATER SHUTDOWN | 2 | 0 | 100 | 23AUG14A | 23AUG14A | 23AUG14A | 23AUG14A | | 11500 |
| ***DEMO EX.LOBBY/LAGGING/MASS EXCAVATION*** | | | | | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 03SEP15 | 10SEP15 | -230 | 11410 |
| ***FOUNDATIONS*** | | | | | | | | | | |
| 20190 | CURE CIP WALLS (0-33%) ** | 2 | 0 | 100 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20200 |
| 20192 | CURE CIP WALLS (33-66%) ** | 2 | 0 | 100 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20202 |
| 20193 | CURE CIP WALLS (66-100%) ** | 2 | 0 | 100 | 17SEP15A | 19SEP15A | 17SEP15A | 19SEP15A | | 20204 |
| ***STRUCTURE*** | | | | | | | | | | |
| 25150 | STAIR FLASHINGS | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 03SEP15 | 10SEP15 | -230 | 40350 |
| 25414 | CURE SOMD LEV-1 | 3 | 0 | 100 | 21JAN16A | 01MAR16A | 21JAN16A | 01MAR16A | | 25444, RAIN03 |
| 25444 | CURE SOMD LEV-2 | 3 | 0 | 100 | 24DEC15A | 11JAN16A | 24DEC15A | 11JAN16A | | 25454 |
| 25454 | CURE SOMD ROOF | 3 | 0 | 100 | 21JAN16A | 07FEB16A | 21JAN16A | 07FEB16A | | 25460, 25480, 25490*, |
| ***ROOF*** | | | | | | | | | | |
| 30330 | COUNTERFLASHING VEG.2FL RF | 8 | 8 | 0 | 31AUG16 | 12SEP16 | 02NOV15 | 11NOV15 | -211 | 30440* |
| 30420 | TEMP ROOF DRY-IN | 0 | 0 | 0 | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 | 44320 |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 2 | 2 | 0 | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 | 30800 |
| 30532 | MECH CURB FLASHING MAIN RF | 4 | 4 | 0 | 28SEP16 | 03OCT16 | 17NOV15 | 20NOV15 | -219 | 30534* |
| 30534 | PAD COVER @HOUSEKEEPING | 2 | 2 | 0 | 04OCT16 | 05OCT16 | 23NOV15 | 24NOV15 | -219 | 30800 |
| 30542 | TEMP COOLING AVAILABLE | 0 | 0 | 0 | 10OCT16 | 07OCT16 | 03NOV15 | 02NOV15 | -237 | 40640, 40726, 42640, 42660, |
| 30800 | ROOF COMPLETE | 0 | 0 | 0 | 09DEC16 | 08DEC16 | 25NOV15 | 24NOV15 | -264 | 68030 |
| ***ENCLOSURE*** | | | | | | | | | | |
| 35560 | SILL PAD FLASHING WEST | 2 | 2 | 0 | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 | 35570 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 1 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004069

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 35570 | SILL PAD FLASHING NORTH | 4 | 4 | 0 | 09SEP16 | 14SEP16 | 27AUG15 | 01SEP15 | -263 | 35580 |
| 35580 | SILL PAD FLASHING EAST | 2 | 2 | 0 | 19SEP16 | 20SEP16 | 02SEP15 | 03SEP15 | -265 | 35590 |
| 35590 | SILL PAD FLASHING SOUTH | 4 | 4 | 0 | 05OCT16 | 10OCT16 | 04SEP15 | 10SEP15 | -275 | 40350* |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | 0 | 0 | 0 | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 | 35990, 40350 |
| 35960 | SS COLUMN COVERS | 15 | 15 | 0 | 05OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 | 35990 |
| 35990 | EXTERIOR COMPLETE | 0 | 0 | 0 | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 | 36000*, 36010*, 36015*, |
| ***ROUGH-IN LEVEL B*** | | | | | | | | | | |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 4 | 4 | 0 | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 | 40200*, 40318 |
| 40302 | POWER AVAILABLE | 0 | 0 | 0 | 10OCT16 | 07OCT16 | 03NOV15 | 02NOV15 | -237 | 30542*, 68964, 68966, |
| 40318 | VA I/W INSPECT & APP LEVEL B | 2 | 2 | 0 | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 | 40320* |
| ***ROUGH-IN LEVEL 1*** | | | | | | | | | | |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 4 | 4 | 0 | 23AUG16 | 26AUG16 | 04AUG15 | 07AUG15 | -268 | 42200*, 42318 |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 02SEP16 | 06SEP16 | 12AUG15 | 13AUG15 | -270 | 42320 |
| ***ROUGH-IN LEVEL 2*** | | | | | | | | | | |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 4 | 4 | 0 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 | 44200*, 44318 |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 09SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 | 44320 |
| ***FINISHES LEVEL B*** | | | | | | | | | | |
| 40902 | VA INSPECT LEVEL B | 5 | 5 | 0 | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 | 69700 |
| 40990 | COMPLETE LEVEL B | 0 | 0 | 0 | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 | 42990 |
| ***FINISHES LEVEL 1*** | | | | | | | | | | |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 04NOV16 | 07NOV16 | 20OCT15 | 21OCT15 | -266 | 42580, 42590 |
| 42902 | VA INSPECT LEVEL 1 | 5 | 5 | 0 | 29DEC16 | 05JAN17 | 11DEC15 | 17DEC15 | -267 | 69700 |
| 42990 | COMPLETE LEVEL 1 | 0 | 0 | 0 | 05JAN17 | 04JAN17 | 18DEC15 | 17DEC15 | -266 | 44990 |
| ***FINISHES LEVEL 2*** | | | | | | | | | | |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 | 44580, 44590 |
| 44902 | VA INSPECT LEVEL 2 | 5 | 5 | 0 | 09JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 | 69700 |
| ***FINAL SITE WORK*** | | | | | | | | | | |
| 64624 | SITE ROCK/GROUND COVER | 10 | 10 | 0 | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 | 64810 |
| 64990 | SITEWORK COMPLETE | 0 | 0 | 0 | 06DEC16 | 05DEC16 | 18DEC15 | 17DEC15 | -246 | 69700 |
| ***CLOSE-OUT TESTING/COMMISSIONING*** | | | | | | | | | | |
| 30640 | CxA (FTP) Solar PV | 5 | 5 | 0 | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 | 35990* |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 4 | 4 | 0 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 68030 |
| 66000 | SUBSTANTIAL COMPLETION | 0 | 0 | 0 | | 30DEC16 | | 02DEC15 | -275 | 66880*, 69010*, 69020*, |
| 66722 | CxA (FTP) 530-ATS-E | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69232* |
| 66892 | CxA (FTP) A/V | 1 | 1 | 0 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69700 |
| 66912 | CxA (FTP) DCW | 1 | 1 | 0 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69700 |
| 66914 | CxA (FTP) DHW | 1 | 1 | 0 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69700 |
| 66932 | CxA (FTP) 530-CRP-1 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 | 69700 |
| 66941 | CxA (FTP) 530-AHU-1 | 1 | 1 | 0 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 69700 |
| 66942 | CxA (FTP) 530-AHU-2 | 1 | 1 | 0 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 69700 |
| 66943 | CxA (FTP) VAV/CAV | 1 | 1 | 0 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 69700 |
| 66944 | CxA (FTP) FCU | 1 | 1 | 0 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 69700 |
| 66945 | CxA (FTP) EF | 1 | 1 | 0 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 69700 |
| 68010 | START TESTING | 0 | 0 | 0 | 27DEC16 | | 25NOV15 | | -275 | 66560*, 68030*, 68900*, |
| 68030 | PREPUNCH LIST | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000*, 68050* |
| 68410 | CxA (FTP) Irrigation | 1 | 1 | 0 | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 | 69700 |
| 68925 | CxA TAB B/C-CHW | 1 | 1 | 0 | 03JAN17 | 03JAN17 | 10DEC15 | 10DEC15 | -270 | 69517, 69518, 69519, 69520, |
| 68926 | CxA TAB B/C-HHW | 1 | 1 | 0 | 03JAN17 | 03JAN17 | 10DEC15 | 10DEC15 | -270 | 69517, 69518, 69519, 69520, |
| 68928 | CxA TAB B/C-AIRSIDE | 2 | 2 | 0 | 03JAN17 | 04JAN17 | 09DEC15 | 10DEC15 | -271 | 66941, 66942, 66943, 66944, |
| 69225 | CxA (FTP) Lighting Control | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 | 69700 |
| 69515 | CxA (FTP) 530-CHWP-1 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69516 | CxA (FTP) 530-CHWP-2 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69517 | CxA (FTP) 530-HHWP-1 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69518 | CxA (FTP) 530-HHWP-2 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69519 | CxA (FTP) 530-HEX-1 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69520 | CxA (FTP) 530-HEX-2 | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69504* |
| 69540 | BIM COMMISSIONING | 5 | 5 | 0 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 69700 |




| Start Date | 11MAR14 |
|---|---|
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 2 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|

004070

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 69700 | VA FINAL INSPECTION | 5 | 5 | 0 | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 | 69800* |
| **BASE CONTRACT** | | | | | | | | | | |
| Subtotal | | 2,702 | 118 | 45 | 13JUL06A | 17JAN17 | 13JUL06A | 24DEC15 | -270 | |
| ***PROJECT MANAGEMENT*** | | | | | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 22 | 0 | 100 | 28APR14A | 02FEB15A | 28APR14A | 02FEB15A | | 1120*, 2082 |
| 1120 | MONTHLY SCHEDULE UPDATES | 200 | 84 | 58 | 30SEP14A | 28NOV16 | 30SEP14A | 24DEC15 | -236 | 69900 |
| 1130 | CONSTRUCTION PHOTO'S | 200 | 84 | 58 | 28APR14A | 28NOV16 | 28APR14A | 24DEC15 | -236 | 69900 |
| 1990 | Payment and Performance Bond | 1 | 0 | 100 | 13MAR14A | 13MAR14A | 13MAR14A | 13MAR14A | | 10000 |
| 2000 | SUB BONDS&INSURANCES | 1 | 0 | 100 | 13MAR14A | 01JUN15A | 13MAR14A | 01JUN15A | | 69900 |
| ***MOBILIZATION/START-UP*** | | | | | | | | | | |
| 10000 | HCC MOBILIZATION | 10 | 0 | 100 | 28APR14A | 09MAY14A | 28APR14A | 09MAY14A | | 10002, 10008, 10020, 10040* |
| 10002 | SWPP PLAN DEVELOPMENT | 12 | 0 | 100 | 12MAY14A | 28MAY14A | 12MAY14A | 28MAY14A | | 10004*, 10010 |
| 10004 | LEED DESIGN | 10 | 4 | 58 | 31JUL14A | 04AUG16 | 31JUL14A | 24DEC15 | -156 | 69900 |
| 10006 | BIM REQUIREMENTS | 5 | 0 | 100 | 31JUL14A | 03DEC14A | 31JUL14A | 03DEC14A | | 1200 |
| 10008 | CONSTRUCT FIRE ROAD | 3 | 0 | 100 | 29MAY14A | 02JUN14A | 29MAY14A | 02JUN14A | | 10030*, 11000 |
| 10010 | ERROSION CONTROLS | 4 | 0 | 100 | 11JUL14A | 17JUL14A | 11JUL14A | 17JUL14A | | 10012*, 10030*, 11300, |
| 10012 | MAINTAIN ERROSION CONTROLS | 200 | 50 | 75 | 15JUL14A | 10OCT16 | 15JUL14A | 24DEC15 | -202 | 69900 |
| 10020 | CONSTRUCTION FENCING | 4 | 0 | 100 | 12MAY14A | 01DEC14A | 12MAY14A | 01DEC14A | | 10030*, 11000, 11300, 11400 |
| 10030 | TRANSPLANT & REMOVE TREES | 3 | 3 | 0 | 01AUG16 | 03AUG16 | 12OCT15 | 14OCT15 | -204 | 64500 |
| 10040 | SITE SURVEY | 4 | 1 | 75 | 12MAY14A | 01AUG16 | 12MAY14A | 04NOV15 | -187 | 64520 |
| ***SITE UTILITIES*** | | | | | | | | | | |
| 11000 | SITE UTILITY MOBILIZATION | 4 | 0 | 100 | 03JUN14A | 06JUN14A | 03JUN14A | 06JUN14A | | 11010*, 11020, 11030, 11040 |
| 11010 | SITE POTHOLING | 4 | 0 | 100 | 04JUN14A | 25SEP14A | 04JUN14A | 25SEP14A | | 11030, 11040 |
| 11020 | RELOCATE EX.4000G SEWER TANK | 5 | 0 | 100 | 06JUN14A | 07FEB15A | 06JUN14A | 07FEB15A | | 11520 |
| 11030 | DEMO SD @BLDG PAD | 1 | 0 | 100 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11530 |
| 11040 | UTIL 10SD355 | 3 | 0 | 100 | 13NOV14A | 19NOV14A | 13NOV14A | 19NOV14A | | 11050*, 11060, 11110, |
| 11050 | UTIL SSMH | 1 | 0 | 100 | 21OCT14A | 10DEC14A | 21OCT14A | 10DEC14A | | 11060 |
| 11060 | UTIL SEWER TESTING | 1 | 0 | 100 | 11DEC14A | 12DEC14A | 11DEC14A | 12DEC14A | | 11070*, 11080 |
| 11070 | UTIL SS POC | 2 | 0 | 100 | 13DEC14A | 14DEC14A | 13DEC14A | 14DEC14A | | 11080 |
| 11080 | UTIL EAST SD MAIN 12RCP | 3 | 0 | 100 | 18NOV14A | 13DEC14A | 18NOV14A | 13DEC14A | | 11090*, 11100 |
| 11090 | UTIL EAST SDMH | 2 | 0 | 100 | 20NOV14A | 14DEC14A | 20NOV14A | 14DEC14A | | 11100 |
| 11100 | UTIL EAST SD MAIN TESTS | 1 | 0 | 100 | 14DEC14A | 15DEC14A | 14DEC14A | 15DEC14A | | 11102*, 11130, 11150 |
| 11102 | UTIL EAST SD POC | 3 | 0 | 100 | 16DEC14A | 18DEC14A | 16DEC14A | 18DEC14A | | 11140, 11160, 11170 |
| 11110 | UTIL 10DIP | 6 | 0 | 100 | 16JUN14A | 08AUG14A | 16JUN14A | 08AUG14A | | 11120, 11122, 11130, 11150 |
| 11120 | UTIL 6PE GAS | 2 | 0 | 100 | 28SEP14A | 01OCT14A | 28SEP14A | 01OCT14A | | 11210 |
| 11130 | UTIL EAST WATER-6DIP | 5 | 0 | 100 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 11140 |
| 11140 | UTIL 6BACKFLOW PRV | 2 | 0 | 100 | 01JUL14A | 19AUG14A | 01JUL14A | 19AUG14A | | 11180, 11210 |
| 11150 | UTIL EAST WATER-8DIP | 4 | 0 | 100 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 11160, 11170 |
| 11160 | UTIL 8DOUBLE DETECTOR | 3 | 0 | 100 | 30JUN14A | 07SEP14A | 30JUN14A | 07SEP14A | | 11180, 11210 |
| 11170 | UTIL 8BACKFLOW PRV | 2 | 0 | 100 | 30JUN14A | 09SEP14A | 30JUN14A | 09SEP14A | | 11180, 11210 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1 | 0 | 100 | 03JUL14A | 15SEP14A | 03JUL14A | 15SEP14A | | 11190 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1 | 0 | 100 | 07JUL14A | 12SEP14A | 07JUL14A | 12SEP14A | | 11200, 11202 |
| 11200 | UTIL WATER POC | 3 | 0 | 100 | 20AUG14A | 25SEP14A | 20AUG14A | 25SEP14A | | 11500 |
| 11210 | UTIL 10LINE STOPS | 5 | 0 | 100 | 20AUG14A | 26AUG14A | 20AUG14A | 26AUG14A | | 11500 |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 5 | 0 | 100 | 14MAR16A | 14MAR16A | 14MAR16A | 14MAR16A | | 20220 |
| 11300 | ELE VAULTS ES1.1.1 | 15 | 0 | 100 | 22OCT14A | 13NOV14A | 22OCT14A | 13NOV14A | | 11310, 11320, 11340, 11600* |
| 11310 | ELE PRIMARY DUCT BANKS | 12 | 0 | 100 | 30SEP14A | 10JUN16A | 30SEP14A | 10JUN16A | | 11330*, 11340, 64500 |
| 11320 | ELE SECONDARY DUCT BANKS | 10 | 2 | 84 | 30SEP14A | 15AUG16 | 30SEP14A | 28SEP15 | -224 | 11340*, 64500 |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 8 | 8 | 0 | 12AUG16 | 23AUG16 | 28SEP15 | 07OCT15 | -223 | 40300 |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 7 | 7 | 0 | 16AUG16 | 24AUG16 | 29SEP15 | 07OCT15 | -224 | 40300 |
| 11500 | DEMO REMAINING UTILITIES | 2 | 0 | 100 | 27AUG14A | 29SEP14A | 27AUG14A | 29SEP14A | | 11520, 11700 |
| 11510 | TEMP POWER TO AQUATICS | 10 | 8 | 19 | 30SEP14A | 23AUG16 | 30SEP14A | 10SEP15 | -242 | 11400*, 11612* |
| 11600 | ELE TELEPHONE DUCT BANKS | 6 | 3 | 45 | 30SEP14A | 03AUG16 | 30SEP14A | 25SEP15 | -217 | 11610* |
| 11610 | ELE TRANSFORMERS E&N | 5 | 0 | 100 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 11612 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 5 | 5 | 0 | 29AUG16 | 02SEP16 | 01OCT15 | 07OCT15 | -231 | 40300 |
| 11700 | MECHANICAL VAULT | 20 | 20 | 0 | 12AUG16 | 09SEP16 | 26AUG15 | 23SEP15 | -245 | 11710*, 64500 |
| 11710 | MECH SITE UTILITY PIPING | 15 | 15 | 0 | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 | 30540*, 64500* |
| 11800 | UTIL FW 8DIP | 2 | 0 | 100 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11820, 11900 |
| 11810 | UTIL FW 6DIP | 2 | 0 | 100 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11820, 11900 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 1 | 0 | 100 | 06AUG14A | 19AUG14A | 06AUG14A | 19AUG14A | | 11830 |
| 11830 | UTIL FW 2SCH80 FW | 1 | 0 | 100 | 02AUG14A | 17AUG14A | 02AUG14A | 17AUG14A | | 11840 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 1 | 0 | 100 | 08AUG14A | 11AUG14A | 08AUG14A | 11AUG14A | | 11850 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 3 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004071

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 11850 | UTIL FW FDC | 1 | 0 | 100 | 11AUG14A | 12AUG14A | 11AUG14A | 12AUG14A | | 11860 |
| 11860 | UTIL FW PIV | 1 | 0 | 100 | 24JUN14A | 17AUG14A | 24JUN14A | 17AUG14A | | 11870 |
| 11870 | UTIL FW BACTERIA TEST | 1 | 0 | 100 | 25JUN14A | 14AUG14A | 25JUN14A | 14AUG14A | | 11880 |
| 11880 | UTIL FW PRESSURE TEST | 1 | 0 | 100 | 26JUN14A | 14AUG14A | 26JUN14A | 14AUG14A | | 11890, 11892 |
| 11890 | UTIL FW WATER POC-HOT TAP | 1 | 0 | 100 | 14AUG14A | 15AUG14A | 14AUG14A | 15AUG14A | | 11500 |
| 11900 | UTIL 4SDR35 | 2 | 0 | 100 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11910 |
| 11910 | UTIL SS CHECK VALVE | 1 | 0 | 100 | 08NOV14A | 09NOV14A | 08NOV14A | 09NOV14A | | 11920 |
| 11920 | UTIL SS POC | 1 | 0 | 100 | 11NOV14A | 12NOV14A | 11NOV14A | 12NOV14A | | 11500, 64060* |
| 64060 | SITE UTILITY DEMOBILIZATION | 3 | 0 | 90 | 27APR15A | 29JUL16 | 27APR15A | 02DEC15 | -168 | 66000 |
| ***DEMO EX.LOBBY/LAGGING/MASS EXCAVATION*** | | | | | | | | | | |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 5 | 0 | 100 | 07DEC15A | 08MAR16A | 07DEC15A | 08MAR16A | | 11410* |
| 11410 | DEMO EX.LOBBY | 10 | 0 | 100 | 03MAR16A | 24MAR16A | 03MAR16A | 24MAR16A | | 35910 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 7 | 0 | 100 | 29AUG14A | 21MAR15A | 29AUG14A | 21MAR15A | | 11522, 11534* |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 6 | 0 | 100 | 22MAR15A | 20MAY15A | 22MAR15A | 20MAY15A | | 11530 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 7 | 0 | 100 | 20APR15A | 24APR15A | 20APR15A | 24APR15A | | 11532 |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 9 | 0 | 100 | 25APR15A | 20MAY15A | 25APR15A | 20MAY15A | | 11540, 20100 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 27 | 0 | 100 | 17JUL14A | 20MAY15A | 17JUL14A | 20MAY15A | | 20102 |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 7 | 0 | 100 | 05MAR15A | 24APR15A | 05MAR15A | 24APR15A | | 11542 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 3 | 0 | 100 | 25JUL14A | 28JUL15A | 25JUL14A | 28JUL15A | | 64500 |
| ***FOUNDATIONS*** | | | | | | | | | | |
| 20100 | L/O & SET CONTROL (0-60%) ** | 2 | 0 | 100 | 28MAY15A | 28MAY15A | 28MAY15A | 28MAY15A | | 20102, 20110* |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2 | 0 | 100 | 29MAY15A | 29MAY15A | 29MAY15A | 29MAY15A | | 20132 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 3 | 0 | 100 | 03JUN15A | 05JUN15A | 03JUN15A | 05JUN15A | | 20112, 20120*, 20130, 20150 |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 4 | 0 | 100 | 08JUN15A | 03SEP15A | 08JUN15A | 03SEP15A | | 20132, 20140, 20142, 20152, |
| 20120 | ELEVATOR CASINGS | 4 | 0 | 100 | 31AUG15A | 21APR16A | 31AUG15A | 21APR16A | | 20162 |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 5 | 0 | 100 | 15JUN15A | 19JUN15A | 15JUN15A | 19JUN15A | | 20132 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 5 | 0 | 100 | 23JUN15A | 15SEP15A | 23JUN15A | 15SEP15A | | 20162 |
| 20140 | RAT & PROTECTION SLABS | 5 | 0 | 100 | 25JUN15A | 07JUL15A | 25JUN15A | 07JUL15A | | 20162 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 5 | 0 | 100 | 29JUN15A | 30JUL15A | 29JUN15A | 30JUL15A | | 20162 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 3 | 0 | 100 | 02JUL15A | 20AUG15A | 02JUL15A | 20AUG15A | | 20152, 20160 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 3 | 0 | 100 | 09JUL15A | 20AUG15A | 09JUL15A | 20AUG15A | | 11290, 20154, 20162 |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 2 | 0 | 100 | 09JUL15A | 09SEP15A | 09JUL15A | 09SEP15A | | 20164 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 3 | 0 | 100 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20162, 20170 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 3 | 0 | 100 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20164, 20172 |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 2 | 0 | 100 | 16JUL15A | 14SEP15A | 16JUL15A | 14SEP15A | | 20184 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 4 | 0 | 100 | 21JUL15A | 21JUL15A | 21JUL15A | 21JUL15A | | 20172, 20180, 20210 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 4 | 0 | 100 | 28JUL15A | 16SEP15A | 28JUL15A | 16SEP15A | | 20182, 20184 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 15 | 0 | 100 | 05AUG15A | 29SEP15A | 05AUG15A | 29SEP15A | | 20182, 20190 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 10 | 0 | 100 | 14AUG15A | 29SEP15A | 14AUG15A | 29SEP15A | | 20184, 20192 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 10 | 0 | 100 | 17SEP15A | 30OCT15A | 17SEP15A | 30OCT15A | | 20193 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 3 | 0 | 100 | 21AUG15A | 28SEP15A | 21AUG15A | 28SEP15A | | 20202, 20240 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 3 | 0 | 100 | 28AUG15A | 29SEP15A | 28AUG15A | 29SEP15A | | 20232, 20242 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 3 | 0 | 100 | 02OCT15A | 06OCT15A | 02OCT15A | 06OCT15A | | 20232, 20244, 25100 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 10 | 0 | 100 | 04AUG15A | 18FEB16A | 04AUG15A | 18FEB16A | | 20230, 40144 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 5 | 0 | 100 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20232 |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 4 | 0 | 100 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20264, 40010 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 3 | 0 | 100 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20242, 20250*, 20260 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 3 | 0 | 100 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20244, 20252*, 20262 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 2 | 0 | 100 | 02JUL15A | 09SEP15A | 02JUL15A | 09SEP15A | | 20254, 20264 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20252, 20260 |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20254, 20262 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 2 | 0 | 100 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20264 |
| 20260 | BACKFILL FNDS (0-33%) ** | 4 | 0 | 100 | 30SEP14A | 26MAY16A | 30SEP14A | 26MAY16A | | 20262 |
| 20262 | BACKFILL FNDS (33-66%) ** | 3 | 0 | 100 | 27APR16A | 26MAY16A | 27APR16A | 26MAY16A | | 20264, 64010* |
| 20264 | BACKFILL FNDS (66-100%) ** | 3 | 0 | 100 | 27APR16A | 28JUN16A | 27APR16A | 28JUN16A | | 64050 |
| ***STRUCTURE*** | | | | | | | | | | |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 6 | 0 | 100 | 13OCT15A | 11NOV15A | 13OCT15A | 11NOV15A | | 11405*, 11700, 25120, 25200 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 4 | 0 | 100 | 31JUL14A | 26APR15A | 31JUL14A | 26APR15A | | 25210 |
| 25120 | LAYOUT DECK LEV-1 | 2 | 0 | 100 | 20OCT15A | 30OCT15A | 20OCT15A | 30OCT15A | | 25130 |
| 25130 | SET DECKING LEV-1 | 7 | 0 | 100 | 28OCT15A | 18FEB16A | 28OCT15A | 18FEB16A | | 20230, 25140, 25150*, |
| 25140 | ERECT STAIRS | 5 | 0 | 100 | 11NOV15A | 09DEC15A | 11NOV15A | 09DEC15A | | 25330 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 11 | 0 | 100 | 13OCT15A | 04DEC15A | 13OCT15A | 04DEC15A | | 25220, 25300 |
| 25210 | DETAIL STR.STEEL LEV-2 | 4 | 0 | 100 | 30APR15A | 05MAY15A | 30APR15A | 05MAY15A | | 25310 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

Sheet 4 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004072

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 25220 | LAYOUT DECK LEV-2 | 4 | 0 | 100 | 21OCT15A | 20NOV15A | 21OCT15A | 20NOV15A | | 25230 |
| 25230 | SET DECKING LEV-2 | 8 | 0 | 100 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25330, 25410 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 6 | 0 | 100 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25320 |
| 25310 | DETAIL STR.STEEL ROOF | 4 | 0 | 100 | 06MAY15A | 11MAY15A | 06MAY15A | 11MAY15A | | 2222 |
| 25320 | LAYOUT DECK ROOF | 2 | 0 | 100 | 09NOV15A | 29DEC15A | 09NOV15A | 29DEC15A | | 25330 |
| 25330 | SET DECKING ROOF | 5 | 0 | 100 | 09NOV15A | 14DEC15A | 09NOV15A | 14DEC15A | | 25420, 25430, 25440, 25470 |
| 25410 | FORM & REBAR SOMD LEV-1 | 5 | 0 | 100 | 29DEC15A | 21JAN16A | 29DEC15A | 21JAN16A | | 25412, 25440, 25470 |
| 25412 | PLACE & POUR SOMD LEV-1 | 1 | 0 | 100 | 21JAN16A | 21JAN16A | 21JAN16A | 21JAN16A | | 2614, 3900*, 25414, 25442, |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 2 | 0 | 100 | 23OCT15A | 12NOV15A | 23OCT15A | 12NOV15A | | 25422, 25442 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 2 | 0 | 100 | 12NOV15A | 15NOV15A | 12NOV15A | 15NOV15A | | 25452 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 2 | 0 | 100 | 09MAR16A | 19MAY16A | 09MAR16A | 19MAY16A | | 25432* |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 2 | 0 | 100 | 10MAR16A | 03MAY16A | 10MAR16A | 03MAY16A | | 30430 |
| 25440 | FORM & REBAR SOMD LEV-2 | 4 | 0 | 100 | 10DEC15A | 01APR16A | 10DEC15A | 01APR16A | | 25442, 25450 |
| 25442 | PLACE & POUR SOMD LEV-2 | 1 | 0 | 100 | 18DEC15A | 18DEC15A | 18DEC15A | 18DEC15A | | 25444, 25452, 44010* |
| 25450 | FORM & REBAR SOMD ROOF | 3 | 0 | 100 | 21DEC15A | 21JAN16A | 21DEC15A | 21JAN16A | | 25452 |
| 25452 | PLACE & POUR SOMD ROOF | 1 | 0 | 100 | 21JAN15A | 21JAN16A | 21JAN15A | 21JAN16A | | 25454 |
| 25460 | RIGID INSULATION ROOF (RFI ) | 2 | 0 | 100 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30110 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 6 | 0 | 100 | 28DEC15A | 12JAN16A | 28DEC15A | 12JAN16A | | 25480, 25490*, RAIN01* |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 10 | 0 | 100 | 28DEC15A | 18FEB16A | 28DEC15A | 18FEB16A | | 30120 |
| 25490 | FORM/REBAR&POUR STAIRS | 6 | 1 | 80 | 07OCT15A | 01AUG16 | 07OCT15A | 21JUL15 | -262 | 40180 |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 5 | 0 | 100 | 18MAR16A | 16APR16A | 18MAR16A | 16APR16A | | 20232 |
| ***ROOF*** | | | | | | | | | | |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 4 | 0 | 100 | 30JUL16A | 30JUL16A | 30JUL16A | 30JUL16A | | 30120*, 30210*, 30510* |
| 30120 | 3-PLY SBS/BUR MAIN RF | 14 | 9 | 33 | 01JUL16A | 25AUG16 | 01JUL16A | 24AUG15 | -256 | 30140*, 30240*, 30410*, |
| 30140 | WATER TEST/PUNCH MAIN RF | 2 | 2 | 0 | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 | 30440 |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 3 | 3 | 0 | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 | 30220*, 30310* |
| 30220 | RIGID INSULATION VEG.2FL RF | 6 | 0 | 100 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30230* |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 6 | 6 | 0 | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 | 30240*, 30420 |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 3 | 3 | 0 | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 | 30320*, 30430* |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 3 | 3 | 0 | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 | 30320 |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 8 | 8 | 0 | 31AUG16 | 12SEP16 | 02NOV15 | 11NOV15 | -211 | 30330*, 30440* |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 4 | 1 | 75 | 27JUL16A | 26AUG16 | 27JUL16A | 25AUG15 | -256 | 30420* |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 2 | 2 | 0 | 31AUG16 | 01SEP16 | 10NOV15 | 11NOV15 | -205 | 30440 |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3 | 3 | 0 | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 | 30450* |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 4 | 4 | 0 | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 | 30460*, 30470*, 30800 |
| 30470 | EXP.JONT COVERS RF | 6 | 6 | 0 | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 | 30800 |
| 30510 | FRP EQUIP PADS MAIN RF | 5 | 5 | 0 | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 | 30520 |
| 30520 | SET AHU UNITS MAIN RF | 4 | 0 | 100 | 03MAR16A | 25MAY16A | 03MAR16A | 25MAY16A | | 30530*, 30540, 30560 |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 5 | 1 | 75 | 17MAR16A | 27SEP16 | 17MAR16A | 27OCT15 | -233 | 30532*, 30570, 30700 |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 2 | 2 | 0 | 03OCT16 | 04OCT16 | 26OCT15 | 27OCT15 | -238 | 30542, 30570, 30700 |
| 30550 | PV SYSTEM RACKING MAIN RF | 15 | 5 | 70 | 01JUL16A | 05OCT16 | 01JUL16A | 22SEP15 | -264 | 30560*, 30610*, 30620 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 5 | 1 | 90 | 13JUL16A | 06OCT16 | 13JUL16A | 04NOV15 | -234 | 30570* |
| 30570 | ELE BRANCH WIRING MAIN RF | 6 | 0 | 100 | 16JUN16A | 01JUL16A | 16JUN16A | 01JUL16A | | 30630 |
| 30610 | PV PANELS MAIN RF | 15 | 15 | 0 | 29SEP16 | 19OCT16 | 16SEP15 | 06OCT15 | -264 | 30620* |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 15 | 15 | 0 | 20OCT16 | 09NOV16 | 07OCT15 | 27OCT15 | -264 | 30630*, 30700* |
| 30630 | TEST PV SYSTEM MAIN RF | 5 | 5 | 0 | 10NOV16 | 16NOV16 | 05NOV15 | 11NOV15 | -258 | 30640*, 30800 |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 10 | 10 | 0 | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 | 30710* |
| 30710 | EXT.GRATINGS MAIN RF | 10 | 10 | 0 | 24NOV16 | 08DEC16 | 11NOV15 | 24NOV15 | -264 | 30720*, 30800* |
| 30720 | EXT.RAILINGS MAIN RF | 10 | 10 | 0 | 24NOV16 | 08DEC16 | 11NOV15 | 24NOV15 | -264 | 30800* |
| ***ENCLOSURE*** | | | | | | | | | | |
| 35110 | EXT.WALL FRAMING WEST | 4 | 0 | 100 | 06JUN16A | 24JUN16A | 06JUN16A | 24JUN16A | | 35120, 35150*, 35210 |
| 35120 | EXT.WALL FRAMING NORTH | 6 | 0 | 100 | 08JUN16A | 24JUN16A | 08JUN16A | 24JUN16A | | 35130, 35160*, 35220 |
| 35130 | EXT.WALL FRAMING EAST | 4 | 0 | 100 | 13JUN16A | 23JUN16A | 13JUN16A | 23JUN16A | | 35140, 35170*, 35230 |
| 35140 | EXT.WALL FRAMING SOUTH | 6 | 0 | 100 | 15JUN16A | 23JUN16A | 15JUN16A | 23JUN16A | | 35180*, 35240, 72239* |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 01JUL15 | 02JUL15 | -275 | 35210* |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 10JUL15 | 13JUL15 | -269 | 35220* |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 28JUL15 | 29JUL15 | -257 | 35230 |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 07AUG15 | 10AUG15 | -249 | 35240 |
| 35210 | MOD.SHEET AIR BARRIER WEST | 4 | 0 | 100 | 19JUL16A | 20JUL16A | 19JUL16A | 20JUL16A | | 35220*, 35310*, 35410* |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 6 | 2 | 75 | 18JUL16A | 04AUG16 | 18JUL16A | 15JUL15 | -269 | 35230*, 35320, 35420 |
| 35230 | MOD.SHEET AIR BARRIER EAST | 4 | 0 | 100 | 13JUL06A | 17JUL16A | 13JUL06A | 17JUL16A | | 35240*, 35330, 35430 |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 6 | 0 | 100 | 13JUL16A | 25JUL16A | 13JUL16A | 25JUL16A | | 35340, 35440 |
| 35310 | TRESPA WALL PANELS WEST | 8 | 8 | 0 | 03AUG16 | 12AUG16 | 06JUL15 | 15JUL15 | -275 | 35320*, 35510* |
| 35320 | TRESPA WALL PANELS NORTH | 10 | 10 | 0 | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 | 35330*, 35520* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004073

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 35330 | TRESPA WALL PANELS EAST | 8 | 8 | 0 | 29AUG16 | 08SEP16 | 30JUL15 | 10AUG15 | -275 | 35340*, 35530* |
| 35340 | TRESPA WALL PANELS SOUTH | 10 | 10 | 0 | 09SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 | 35540*, 35910*, 35940*, |
| 35410 | CURTAINWALL FRAMING WEST | 6 | 5 | 20 | 26JUL16A | 09AUG16 | 26JUL16A | 24JUL15 | -265 | 35420*, 35510 |
| 35420 | CURTAINWALL FRAMING NORTH | 8 | 7 | 10 | 26JUL16A | 18AUG16 | 26JUL16A | 04AUG15 | -265 | 35430*, 35520 |
| 35430 | CURTAINWALL FRAMING EAST | 6 | 6 | 0 | 19AUG16 | 26AUG16 | 07AUG15 | 14AUG15 | -263 | 35440*, 35530 |
| 35440 | CURTAINWALL FRAMING SOUTH | 8 | 6 | 20 | 14JUL16A | 06SEP16 | 14JUL16A | 24AUG15 | -263 | 35540, 35920*, 35940 |
| 35510 | EXT.GLAZING/WINDOWS WEST | 6 | 6 | 0 | 15AUG16 | 22AUG16 | 28JUL15 | 04AUG15 | -267 | 35520, 35560*, 35610*, |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 8 | 8 | 0 | 29AUG16 | 08SEP16 | 05AUG15 | 14AUG15 | -271 | 35530*, 35570*, 35620*, |
| 35530 | EXT.GLAZING/WINDOWS EAST | 6 | 6 | 0 | 09SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 | 35540, 35580*, 35630*, |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 8 | 8 | 0 | 23SEP16 | 04OCT16 | 25AUG15 | 03SEP15 | -275 | 35590*, 35640*, 35740*, |
| 35610 | ALUM SOFFIT PANELS WEST | 2 | 2 | 0 | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 | 35620, 35810 |
| 35620 | ALUM SOFFIT PANELS NORTH | 4 | 4 | 0 | 09SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 | 35630, 35820 |
| 35630 | ALUM SOFFIT PANELS EAST | 2 | 2 | 0 | 19SEP16 | 20SEP16 | 03NOV15 | 04NOV15 | -222 | 35640, 35830 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 4 | 4 | 0 | 05OCT16 | 10OCT16 | 05NOV15 | 10NOV15 | -232 | 35840 |
| 35710 | EXT.COPING&FLASHINGS WEST | 4 | 4 | 0 | 23AUG16 | 26AUG16 | 09OCT15 | 14OCT15 | -221 | 35720, 35810* |
| 35720 | EXT.COPING&FLASHINGS NORTH | 8 | 8 | 0 | 09SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 | 35730*, 35820* |
| 35730 | EXT.COPING&FLASHINGS EAST | 4 | 4 | 10 | 12JUL16A | 26SEP16 | 12JUL16A | 30OCT15 | -229 | 35740, 35830 |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 8 | 7 | 10 | 11JUL16A | 13OCT16 | 11JUL16A | 10NOV15 | -235 | 35840* |
| 35810 | EXT.SEALANTS&CAULKING WEST | 4 | 4 | 0 | 29AUG16 | 01SEP16 | 22OCT15 | 27OCT15 | -216 | 35820 |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 6 | 6 | 0 | 21SEP16 | 28SEP16 | 28OCT15 | 04NOV15 | -228 | 35830* |
| 35830 | EXT.SEALANTS&CAULKING EAST | 4 | 4 | 0 | 29SEP16 | 04OCT16 | 05NOV15 | 10NOV15 | -228 | 35840 |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 6 | 6 | 0 | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 | 35990 |
| 35920 | EXT.ALUM GRATINGS | 12 | 12 | 0 | 07SEP16 | 22SEP16 | 22OCT15 | 06NOV15 | -222 | 35930* |
| 35930 | EXT.ORAMENTAL RAILINGS | 8 | 8 | 0 | 23SEP16 | 04OCT16 | 09NOV15 | 18NOV15 | -222 | 35990 |
| 35940 | ALUM ENTRANCES&STOREFRONT | 8 | 8 | 0 | 23SEP16 | 04OCT16 | 09NOV15 | 18NOV15 | -222 | 35990 |
| 35950 | STANDING SEAM ROOF | 8 | 8 | 0 | 05OCT16 | 14OCT16 | 09NOV15 | 18NOV15 | -230 | 35990 |
| ***ROUGH-IN LEVEL B*** | | | | | | | | | | |
| 4054 | MOS SWITCHGEAR | 2 | 0 | 100 | 21MAR16A | 21MAR16A | 21MAR16A | 21MAR16A | | |
| 20220 | FEEDER CONDUIT LEV-B | 6 | 0 | 100 | 14MAR16A | 21APR16A | 14MAR16A | 21APR16A | | 40145 |
| 40006 | INSTALL TOP TRACK LEVEL B | 2 | 0 | 100 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 20220, 40020*, 40056, |
| 40010 | LAYOUT PARTITIONS LEVEL B | 2 | 0 | 100 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 40006, 40020*, 40058, |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 4 | 1 | 85 | 28APR16A | 01AUG16 | 28APR16A | 16JUL15 | -265 | 40070 |
| 40054 | MOBILIZE PLUMBING LEVEL B | 2 | 0 | 100 | 02FEB16A | 18FEB16A | 02FEB16A | 18FEB16A | | 40056 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 8 | 0 | 100 | 22APR16A | 26MAY16A | 22APR16A | 26MAY16A | | 40058, 42056 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 8 | 0 | 100 | 27APR16A | 08JUN16A | 27APR16A | 08JUN16A | | 40060, 40070, 42058 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1 | 0 | 90 | 08JUN16A | 05AUG16 | 08JUN16A | 28AUG15 | -238 | 40061, 40062* |
| 40061 | PLB EQUIPMENT LEVEL B | 5 | 0 | 100 | 21APR16A | 29APR16A | 21APR16A | 29APR16A | | 68930 |
| 40062 | PLB PIPE TESTING LEVEL B | 2 | 0 | 100 | 15JUN16A | 27JUN16A | 15JUN16A | 27JUN16A | | 40102 |
| 40063 | MOBILIZE HVAC LEVEL B | 2 | 0 | 100 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 40064 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 1 | 0 | 100 | 12JAN16A | 12JAN16A | 12JAN16A | 12JAN16A | | 40065* |
| 40065 | DUCTWORK MAINS LEVEL B | 8 | 0 | 98 | 25APR16A | 05AUG16 | 25APR16A | 16JUL15 | -269 | 40070*, 42065* |
| 40070 | DUCTWORK BRANCHES LEVEL B | 7 | 0 | 98 | 25APR16A | 05AUG16 | 25APR16A | 16JUL15 | -269 | 40080*, 40090, 40092, |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 4 | 1 | 80 | 27APR16A | 08AUG16 | 27APR16A | 14AUG15 | -249 | 40092* |
| 40090 | HANG VAV UNITS LEVEL B | 4 | 0 | 100 | 20APR16A | 18MAY16A | 20APR16A | 18MAY16A | | 40091*, 40100*, 42090* |
| 40091 | FAN COIL UNITS LEVEL B | 15 | 0 | 100 | 19MAY16A | 22JUN16A | 19MAY16A | 22JUN16A | | 40100* |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 2 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 40100 |
| 40100 | DUCT INSULATION LEVEL B | 10 | 10 | 0 | 06SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 | 40102* |
| 40102 | PLB O/H INSULATION LEVEL B | 4 | 4 | 0 | 20SEP16 | 23SEP16 | 31AUG15 | 03SEP15 | -268 | 40120*, 42102* |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 4 | 0 | 100 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 40104 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 1 | 0 | 100 | 20APR16A | 27JUN16A | 20APR16A | 27JUN16A | | 40105, 40108 |
| 40105 | MEC PIPING LEVEL B | 10 | 0 | 100 | 24APR16A | 01JUL16A | 24APR16A | 01JUL16A | | 40108*, 40128, 42105 |
| 40108 | MEC EQ MEC RM LEVEL B | 5 | 0 | 100 | 03MAY16A | 01JUL16A | 03MAY16A | 01JUL16A | | 40110* |
| 40110 | MEC PIPING MEC RM LEVEL B | 10 | 9 | 10 | 10MAY16A | 18AUG16 | 10MAY16A | 29JUL15 | -269 | 40112*, 40130*, 40318 |
| 40112 | MEC PIPE TESTING LEVEL B | 2 | 2 | 0 | 19AUG16 | 22AUG16 | 02SEP15 | 03SEP15 | -245 | 40120, 40140* |
| 40120 | MEC PIPE INSULATION LEVEL B | 10 | 10 | 0 | 26SEP16 | 07OCT16 | 04SEP15 | 18SEP15 | -268 | 40380, 42120* |
| 40128 | MOBILIZE CONTROLS LEVEL B | 2 | 0 | 100 | 27APR16A | 27APR16A | 27APR16A | 27APR16A | | 40130 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 8 | 0 | 95 | 27APR16A | 18AUG16 | 27APR16A | 05OCT15 | -222 | 40140, 42130* |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 4 | 0 | 95 | 10MAY16A | 22AUG16 | 10MAY16A | 05OCT15 | -224 | 40400 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 10 | 1 | 90 | 19APR16A | 17AUG16 | 19APR16A | 21JUL15 | -274 | 40180*, 42145*, 66560, |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 2 | 0 | 100 | 25APR16A | 25APR16A | 25APR16A | 25APR16A | | 40160* |
| 40160 | R/I SPRINKLER PPG LEVEL B | 8 | 1 | 93 | 25APR16A | 01AUG16 | 25APR16A | 29JUL15 | -256 | 40318, 42160* |
| 40180 | FRAME PARTITIONS LEVEL B | 12 | 1 | 95 | 28APR16A | 18AUG16 | 28APR16A | 22JUL15 | -274 | 40190*, 40192*, 40230*, |
| 40190 | IN-WALL BLOCKING LEVEL B | 4 | 0 | 95 | 18MAY16A | 17AUG16 | 18MAY16A | 27JUL15 | -270 | 40200, 40318 |
| 40200 | THERMAL INSULATION LEVEL B | 4 | 4 | 0 | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 | 40320* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

Sheet 6 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004074

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 40230 | SET HM FRAMES LEVEL B | 3 | 0 | 90 | 14JUL16A | 17AUG16 | 14JUL16A | 29JUL15 | -268 | 40318 |
| 40250 | ELE SET SWITCHGEAR | 2 | 2 | 0 | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 | 40252* |
| 40252 | ELE INSTALL SWITCHGEAR | 10 | 10 | 0 | 22AUG16 | 02SEP16 | 17SEP15 | 30SEP15 | -236 | 40254, 40280* |
| 40254 | ELE AUTO TRANSFER SWITCH | 2 | 2 | 0 | 29SEP16 | 30SEP16 | 06OCT15 | 07OCT15 | -250 | 40300* |
| 40272 | ELE PANELS LEVEL B | 4 | 3 | 25 | 20APR16A | 22AUG16 | 20APR16A | 29JUL15 | -271 | 40280, 40318, 42272* |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 8 | 4 | 50 | 14MAR16A | 23AUG16 | 14MAR16A | 29JUL15 | -272 | 40318 |
| 40280 | ELE FEEDER WIRE LEVEL B | 4 | 4 | 0 | 06SEP16 | 09SEP16 | 01OCT15 | 06OCT15 | -236 | 40290* |
| 40290 | ELE BRANCH WIRING LEVEL B | 10 | 1 | 90 | 27JUN16A | 12SEP16 | 27JUN16A | 07OCT15 | -236 | 40294*, 40300 |
| 40294 | ELE DATA WIRING LEVEL B | 3 | 3 | 0 | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 | 40450, 42294* |
| 40295 | ELE F.A. WIRING LEVEL B | 4 | 4 | 0 | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 | 40318, 42295* |
| 40297 | ELE PA WIRING LEVEL B | 3 | 3 | 0 | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 | 40298*, 40299* |
| 40298 | ELE SECUR. WIRING LEVEL B | 3 | 3 | 0 | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 | 40318* |
| 40299 | ELE A/V WIRING LEVEL B | 2 | 2 | 0 | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 | 40318 |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 5 | 5 | 0 | 03OCT16 | 07OCT16 | 08OCT15 | 14OCT15 | -250 | 40302*, 40450, 40460, |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | 2 | 2 | 0 | 23SEP16 | 26SEP16 | 09SEP15 | 10SEP15 | -265 | 40350 |
| ***ROUGH-IN LEVEL 1*** | | | | | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 2 | 0 | 100 | 09FEB16A | 28APR16A | 09FEB16A | 28APR16A | | 42020*, 42056, 42064, |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2 | 0 | 100 | 28JAN16A | 03MAY16A | 28JAN16A | 03MAY16A | | 42006, 42020*, 42058, |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 4 | 0 | 95 | 04FEB16A | 29JUL16 | 04FEB16A | 30JUL15 | -254 | 42070 |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 8 | 0 | 100 | 12FEB16A | 24JUN16A | 12FEB16A | 24JUN16A | | 42058, 44056, RAIN02 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 7 | 0 | 100 | 12FEB16A | 17JUN16A | 12FEB16A | 17JUN16A | | 42060, 42062, 42065, 42070, |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1 | 0 | 100 | 17JUN16A | 17JUN16A | 17JUN16A | 17JUN16A | | 42062 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 23JUN16A | 28JUN16A | 23JUN16A | 28JUN16A | | 42102 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 1 | 0 | 100 | 09FEB16A | 18FEB16A | 09FEB16A | 18FEB16A | | 42065 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 10 | 1 | 95 | 16FEB16A | 08AUG16 | 16FEB16A | 30JUL15 | -260 | 42070*, 42130, 44065* |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 8 | 0 | 100 | 01MAR16A | 01JUL16A | 01MAR16A | 01JUL16A | | 42080*, 42090, 42092*, |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 5 | 0 | 100 | 16FEB16A | 14JUN16A | 16FEB16A | 14JUN16A | | 42092* |
| 42090 | HANG VAV UNITS LEVEL 1 | 4 | 0 | 100 | 02FEB16A | 18MAY16A | 02FEB16A | 18MAY16A | | 42100*, 44090* |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 2 | 0 | 100 | 22MAR16A | 16JUN16A | 22MAR16A | 16JUN16A | | 42100 |
| 42100 | DUCT INSULATION LEVEL 1 | 10 | 10 | 0 | 06SEP16 | 19SEP16 | 02SEP15 | 16SEP15 | -256 | 42102 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 4 | 2 | 50 | 19JUL16A | 27SEP16 | 19JUL16A | 18SEP15 | -260 | 42120, 44102* |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 1 | 0 | 100 | 22FEB16A | 03MAY16A | 22FEB16A | 03MAY16A | | 42105* |
| 42105 | MEC PIPING LEVEL 1 | 15 | 0 | 100 | 22FEB16A | 06JUL16A | 22FEB16A | 06JUL16A | | 42112*, 42130, 44105* |
| 42112 | MEC PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 11JUL16A | 14JUL16A | 11JUL16A | 14JUL16A | | 42120, 42140 |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 10 | 5 | 50 | 19JUL16A | 14OCT16 | 19JUL16A | 25SEP15 | -268 | 42380, 44120* |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 8 | 0 | 95 | 29FEB16A | 18AUG16 | 29FEB16A | 13OCT15 | -216 | 42140*, 44130* |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 5 | 0 | 100 | 23MAR16A | 06JUL16A | 23MAR16A | 06JUL16A | | 42400 |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 15 | 3 | 80 | 11FEB16A | 22AUG16 | 11FEB16A | 30JUL15 | -270 | 42180*, 44145* |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 8 | 0 | 98 | 03FEB16A | 01AUG16 | 03FEB16A | 11AUG15 | -247 | 42318, 44160* |
| 42180 | FRAME PARTITIONS LEVEL 1 | 8 | 2 | 75 | 04FEB16A | 24AUG16 | 04FEB16A | 03AUG15 | -270 | 42190*, 42192*, 42230*, |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 4 | 2 | 40 | 10FEB16A | 24AUG16 | 10FEB16A | 07AUG15 | -266 | 42200 |
| 42200 | THERMAL INSULATION LEVEL 1 | 4 | 4 | 0 | 29AUG16 | 01SEP16 | 10AUG15 | 13AUG15 | -268 | 42320 |
| 42230 | SET HM FRAMES LEVEL 1 | 6 | 0 | 100 | 14JUL16A | 15JUL16A | 14JUL16A | 15JUL16A | | 42318 |
| 42272 | ELE PANELS LEVEL 1 | 4 | 4 | 0 | 23AUG16 | 26AUG16 | 06AUG15 | 11AUG15 | -266 | 42280*, 42318 |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 10 | 0 | 100 | 11FEB16A | 18JUL16A | 11FEB16A | 18JUL16A | | 42318 |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 3 | 2 | 25 | 24FEB16A | 30AUG16 | 24FEB16A | 06OCT15 | -229 | 42290* |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 15 | 2 | 90 | 24MAR16A | 01SEP16 | 24MAR16A | 08OCT15 | -229 | 42294, 42300* |
| 42294 | ELE DATA WIRING LEVEL 1 | 4 | 4 | 0 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 | 42450, 44294* |
| 42295 | ELE F.A. WIRING LEVEL 1 | 7 | 7 | 0 | 24AUG16 | 01SEP16 | 03AUG15 | 11AUG15 | -270 | 42318*, 44295* |
| 42297 | ELE PA WIRING LEVEL 1 | 4 | 4 | 0 | 23AUG16 | 26AUG16 | 31JUL15 | 05AUG15 | -270 | 42298*, 42299* |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 4 | 4 | 0 | 29AUG16 | 01SEP16 | 06AUG15 | 11AUG15 | -270 | 42318* |
| 42299 | ELE A/V WIRING LEVEL 1 | 4 | 4 | 0 | 29AUG16 | 01SEP16 | 06AUG15 | 11AUG15 | -270 | 42318* |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 8 | 8 | 0 | 02SEP16 | 14SEP16 | 09OCT15 | 20OCT15 | -229 | 42450, 42460, 42470, 42480, |
| ***ROUGH-IN LEVEL 2*** | | | | | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 2 | 0 | 100 | 04FEB16A | 04MAY16A | 04FEB16A | 04MAY16A | | 44020*, 44056, 44064, 44104 |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2 | 0 | 95 | 02JAN16A | 29JUL16 | 02JAN16A | 13AUG15 | -244 | 44006, 44020*, 44058, |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 4 | 0 | 95 | 04FEB16A | 29JUL16 | 04FEB16A | 13AUG15 | -244 | 44070 |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 8 | 0 | 100 | 10FEB16A | 04MAY16A | 10FEB16A | 04MAY16A | | 44058 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 7 | 0 | 100 | 02JAN16A | 16JUN16A | 02JAN16A | 16JUN16A | | 44060, 44062, 44070 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1 | 0 | 100 | 02JAN16A | 15JUN16A | 02JAN16A | 15JUN16A | | 44062 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 2 | 0 | 100 | 22JUN16A | 28JUN16A | 22JUN16A | 28JUN16A | | 44102 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 1 | 0 | 100 | 04FEB16A | 17FEB16A | 04FEB16A | 17FEB16A | | 44065 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 10 | 0 | 98 | 05FEB16A | 08AUG16 | 05FEB16A | 13AUG15 | -250 | 44070*, 44130 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 10 | 0 | 100 | 12FEB16A | 20APR16A | 12FEB16A | 20APR16A | | 44080*, 44090, 44092*, |




| | | | |
|---|---|---|---|
| Start Date | 11MAR14 | Early Bar | |
| Finish Date | 24JAN17 | Progress Bar | |
| Data Date | 31JUL16 | Critical Activity | |
| Run Date | 28JUL16 17:15 | | |

© Primavera Systems, Inc.

07BP

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004075

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 5 | 0 | 100 | 04FEB16A | 20APR16A | 04FEB16A | 20APR16A | | 44092* |
| 44090 | HANG VAV UNITS LEVEL 2 | 4 | 0 | 100 | 28FEB16A | 28FEB16A | 28FEB16A | 28FEB16A | | 44100* |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 2 | 0 | 100 | 23MAR16A | 16JUN16A | 23MAR16A | 16JUN16A | | 44100 |
| 44100 | DUCT INSULATION LEVEL 2 | 10 | 10 | 0 | 06SEP16 | 19SEP16 | 08SEP15 | 21SEP15 | -253 | 44102 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 4 | 4 | 0 | 28SEP16 | 03OCT16 | 22SEP15 | 25SEP15 | -259 | 44120 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 1 | 0 | 100 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44105 |
| 44105 | MEC PIPING LEVEL 2 | 10 | 0 | 100 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44112*, 44130 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 2 | 2 | 0 | 09AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 | 44120, 44140 |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 10 | 10 | 0 | 17OCT16 | 28OCT16 | 28SEP15 | 09OCT15 | -268 | 44380 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 8 | 1 | 90 | 25MAR16A | 19AUG16 | 25MAR16A | 21OCT15 | -211 | 44140* |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 5 | 0 | 95 | 03MAR16A | 19AUG16 | 03MAR16A | 21OCT15 | -211 | 44400 |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 5 | 0 | 95 | 05FEB16A | 22AUG16 | 05FEB16A | 13AUG15 | -260 | 44180 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 8 | 1 | 90 | 21JAN16A | 02AUG16 | 21JAN16A | 21AUG15 | -240 | 44318 |
| 44180 | FRAME PARTITIONS LEVEL 2 | 12 | 1 | 95 | 05FEB16A | 25AUG16 | 05FEB16A | 14AUG15 | -262 | 44190*, 44192*, 44230*, |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 4 | 0 | 95 | 21FEB16A | 24AUG16 | 21FEB16A | 19AUG15 | -258 | 44200 |
| 44200 | THERMAL INSULATION LEVEL 2 | 4 | 4 | 0 | 31AUG16 | 06SEP16 | 20AUG15 | 25AUG15 | -262 | 44320 |
| 44230 | SET HM FRAMES LEVEL 2 | 6 | 0 | 100 | 27JUN16A | 29JUN16A | 27JUN16A | 29JUN16A | | 44318 |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 13 | 1 | 95 | 02FEB16A | 25AUG16 | 02FEB16A | 21AUG15 | -257 | 44318 |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 3 | 3 | 0 | 01AUG16 | 03AUG16 | 15OCT15 | 19OCT15 | -201 | 44290* |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 6 | 0 | 95 | 05MAY16A | 03AUG16 | 05MAY16A | 19OCT15 | -201 | 44294, 44300* |
| 44294 | ELE DATA WIRING LEVEL 2 | 3 | 3 | 0 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 | 44450 |
| 44295 | ELE F.A. WIRING LEVEL 2 | 4 | 4 | 0 | 02SEP16 | 08SEP16 | 18AUG15 | 21AUG15 | -266 | 44318* |
| 44297 | ELE PA WIRING LEVEL 2 | 3 | 3 | 0 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 | 44298*, 44299* |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 3 | 3 | 0 | 30AUG16 | 01SEP16 | 19AUG15 | 21AUG15 | -262 | 44318 |
| 44299 | ELE A/V WIRING LEVEL 2 | 2 | 2 | 0 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 | 44318 |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 8 | 8 | 0 | 04AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 | 44450, 44460, 44470, 44480, |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 2 | 2 | 0 | 19OCT16 | 20OCT16 | 30SEP15 | 01OCT15 | -268 | 44350 |
| ***FINISHES LEVEL B*** | | | | | | | | | | |
| 40320 | HANG DRYWALL LEVEL B | 10 | 9 | 10 | 20JUL16A | 12SEP16 | 20JUL16A | 13AUG15 | -274 | 40330*, 40340*, 40342*, |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 8 | 8 | 0 | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 | 40335*, 40345*, 40370*, |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 | 40345* |
| 40342 | PLB FIRESTOPPING LEVEL B | 2 | 2 | 0 | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 | 40345 |
| 40344 | MEC FIRESTOPPING LEVEL B | 2 | 2 | 0 | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 | 40345 |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 23SEP16 | 04OCT16 | 31AUG15 | 10SEP15 | -271 | 40350 |
| 40350 | PRIME PAINT LEVEL B | 6 | 6 | 0 | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 | 40380*, 40382*, 42350* |
| 40370 | FIRE EXT.CABINETS LEVEL B | 2 | 2 | 0 | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 | 40380 |
| 40380 | ACOUS.GRID LEVEL B | 8 | 8 | 0 | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 | 40390*, 40400*, 40410*, |
| 40382 | HARD FLR PREP LEVEL B | 2 | 2 | 0 | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 | 40500 |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 08OCT15 | 13OCT15 | -270 | 40580, 40590 |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 6 | 6 | 0 | 31OCT16 | 07NOV16 | 06OCT15 | 13OCT15 | -272 | 40580*, 40590* |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 5 | 5 | 0 | 19OCT16 | 25OCT16 | 07OCT15 | 13OCT15 | -263 | 40580, 40590 |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 10 | 10 | 0 | 19OCT16 | 01NOV16 | 30SEP15 | 13OCT15 | -268 | 40580, 40590 |
| 40424 | VA O/H INSPECT & APP LEVEL B | 2 | 2 | 0 | 31OCT16 | 01NOV16 | 12OCT15 | 13OCT15 | -268 | 40580, 40590 |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 3 | 3 | 0 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 40620, 42450 |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 15OCT15 | 20OCT15 | -265 | 40620, 42460* |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3 | 3 | 0 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 40620 |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 3 | 3 | 0 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 40620 |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 16OCT15 | 21OCT15 | -264 | 40620 |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8 | 8 | 0 | 26OCT16 | 04NOV16 | 30SEP15 | 09OCT15 | -273 | 40520*, 42500* |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5 | 5 | 0 | 07NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 | 40530*, 40540* |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2 | 2 | 0 | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 | 40620 |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3 | 3 | 0 | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 | 40620* |
| 40580 | ACOUS.CLG TILE LEVEL B | 6 | 6 | 0 | 08NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 | 40612*, 40620, 42580 |
| 40590 | LINEAR WOOD CEILING LEVEL B | 6 | 6 | 0 | 08NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 | 40620 |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 4 | 4 | 0 | 16NOV16 | 21NOV16 | 25NOV15 | 02DEC15 | -248 | 40900 |
| 40620 | FINISH PAINT LEVEL B | 6 | 6 | 0 | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 | 40630*, 40640*, 40650*, |
| 40630 | ELE TRIM & TEST LEVEL B | 4 | 4 | 0 | 28NOV16 | 01DEC16 | 18NOV15 | 23NOV15 | -260 | 40900, 42630* |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 6 | 6 | 0 | 28NOV16 | 05DEC16 | 03NOV15 | 10NOV15 | -271 | 40750, 42640* |
| 40650 | FINISH CARPENTRY LEVEL B | 8 | 8 | 0 | 28NOV16 | 07DEC16 | 13NOV15 | 24NOV15 | -263 | 40750 |
| 40690 | HANG DOORS LEVEL B | 4 | 4 | 0 | 30NOV16 | 05DEC16 | 03NOV15 | 06NOV15 | -273 | 40700*, 40710*, 40800*, |
| 40700 | BUILDERS HARDWARE LEVEL B | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 19NOV15 | 24NOV15 | -265 | 40750, 42700* |
| 40710 | INT GLAZING LEVEL B | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 25NOV15 | 02DEC15 | -261 | 40900, 42710* |
| 40720 | WALL PROTECTION LEVEL B | 6 | 6 | 0 | 28NOV16 | 05DEC16 | 05NOV15 | 12NOV15 | -269 | 40730*, 42720* |
| 40726 | ATHLETIC FLOORING LEVEL B | 12 | 12 | 0 | 28NOV16 | 13DEC16 | 05NOV15 | 20NOV15 | -269 | 40750*, 40760* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

Sheet 8 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004076

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 40730 | RAILS&CORNER GUARDS LEVEL B | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 19NOV15 | 24NOV15 | -265 | 40750 |
| 40750 | FINAL FINISH COAT LEVEL B | 4 | 4 | 0 | 14DEC16 | 19DEC16 | 25NOV15 | 02DEC15 | -267 | 40900, 42750 |
| 40760 | TELESCOPING STANDS LEVEL B | 6 | 6 | 0 | 14DEC16 | 21DEC16 | 23NOV15 | 02DEC15 | -269 | 40900* |
| 40800 | TEST/BALANCE LEVEL B | 2 | 2 | 0 | 06DEC16 | 07DEC16 | 17NOV15 | 18NOV15 | -267 | 40900, 42800 |
| 40900 | FINAL CLEAN-UP LEVEL B | 4 | 4 | 0 | 22DEC16 | 28DEC16 | 03DEC15 | 08DEC15 | -269 | 40902*, 40910*, 40990*, |
| 40910 | INTERIOR SIGNAGE LEVEL B | 4 | 4 | 0 | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 | 40990* |
| ***FINISHES LEVEL 1*** | | | | | | | | | | |
| 42320 | HANG DRYWALL LEVEL 1 | 8 | 8 | 0 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 | 42330*, 42340*, 42342*, |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 6 | 6 | 0 | 23SEP16 | 30SEP16 | 01SEP15 | 09SEP15 | -270 | 42335*, 42345*, 42370*, |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 23SEP16 | 30SEP16 | 09SEP15 | 16SEP15 | -265 | 42345* |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 | 42345 |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 | 42345 |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 03OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 | 42350 |
| 42350 | PRIME PAINT LEVEL 1 | 4 | 4 | 0 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 | 42380, 42382*, 44350 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 2 | 2 | 0 | 03OCT16 | 04OCT16 | 29SEP15 | 30SEP15 | -257 | 42380 |
| 42380 | ACOUS.GRID LEVEL 1 | 4 | 4 | 0 | 31OCT16 | 03NOV16 | 01OCT15 | 06OCT15 | -275 | 42390*, 42400*, 42410*, |
| 42382 | HARD FLR PREP LEVEL 1 | 2 | 2 | 0 | 25OCT16 | 26OCT16 | 08OCT15 | 09OCT15 | -266 | 42500 |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 2 | 2 | 0 | 04NOV16 | 07NOV16 | 20OCT15 | 21OCT15 | -266 | 42580, 42590 |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 6 | 6 | 0 | 04NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 | 42580, 42590 |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 5 | 5 | 0 | 31OCT16 | 04NOV16 | 15OCT15 | 21OCT15 | -265 | 42580, 42590 |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 15 | 15 | 0 | 31OCT16 | 18NOV16 | 01OCT15 | 21OCT15 | -275 | 42580*, 42590* |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 42620, 44450 |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 7 | 7 | 0 | 04NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 | 42620, 44460 |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 42620 |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 42620 |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 6 | 6 | 0 | 04NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 | 42620 |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4 | 4 | 0 | 07NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 | 42520*, 44500* |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 2 | 2 | 0 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 | 42620 |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 4 | 4 | 0 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 | 42612*, 42620*, 44580* |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 4 | 4 | 0 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 | 42620* |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 2 | 2 | 0 | 28NOV16 | 29NOV16 | 07DEC15 | 08DEC15 | -249 | 42900 |
| 42620 | FINISH PAINT LEVEL 1 | 4 | 4 | 0 | 28NOV16 | 01DEC16 | 30OCT15 | 04NOV15 | -273 | 42630*, 42640, 42650*, |
| 42630 | ELE TRIM & TEST LEVEL 1 | 7 | 7 | 0 | 02DEC16 | 12DEC16 | 24NOV15 | 04DEC15 | -260 | 42900, 44630 |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 6 | 6 | 0 | 06DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 | 42642*, 42660, 44640* |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 4 | 4 | 0 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 | 42660* |
| 42650 | FINISH CARPENTRY LEVEL 1 | 8 | 8 | 0 | 02DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 | 42660 |
| 42660 | CARPET & BASE LEVEL 1 | 4 | 4 | 0 | 20DEC16 | 23DEC16 | 25NOV15 | 02DEC15 | -271 | 42750* |
| 42690 | HANG DOORS LEVEL 1 | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 09NOV15 | 12NOV15 | -273 | 42700*, 42710*, 42800*, |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 2 | 2 | 0 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 | 42750, 44700 |
| 42710 | INT GLAZING LEVEL 1 | 2 | 2 | 0 | 12DEC16 | 13DEC16 | 03DEC15 | 04DEC15 | -261 | 42900, 44710 |
| 42720 | WALL PROTECTION LEVEL 1 | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 13NOV15 | 18NOV15 | -269 | 42730*, 44720 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2 | 2 | 0 | 12DEC16 | 13DEC16 | 01DEC15 | 02DEC15 | -263 | 42750 |
| 42750 | FINAL FINISH COAT LEVEL 1 | 2 | 2 | 0 | 27DEC16 | 28DEC16 | 03DEC15 | 04DEC15 | -271 | 42900*, 44750 |
| 42800 | TEST/BALANCE LEVEL 1 | 2 | 2 | 0 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 | 42900, 44800 |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 2 | 2 | 0 | 29DEC16 | 30DEC16 | 09DEC15 | 10DEC15 | -269 | 42902*, 42910*, 42990, |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 4 | 4 | 0 | 29DEC16 | 04JAN17 | 14DEC15 | 17DEC15 | -266 | 42990* |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 6 | 6 | 0 | 28NOV16 | 05DEC16 | 28OCT15 | 04NOV15 | -275 | 44600*, 44612*, 44620* |
| ***FINISHES LEVEL 2*** | | | | | | | | | | |
| 44320 | HANG DRYWALL LEVEL 2 | 10 | 10 | 0 | 23SEP16 | 06OCT16 | 26AUG15 | 09SEP15 | -274 | 44330*, 44340*, 44342*, |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 8 | 8 | 0 | 07OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 | 44335*, 44345*, 44370* |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 07OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 | 44345* |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 07OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 | 44345 |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 07OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 | 44345 |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 19OCT16 | 28OCT16 | 22SEP15 | 01OCT15 | -274 | 44350* |
| 44350 | PRIME PAINT LEVEL 2 | 6 | 6 | 0 | 31OCT16 | 07NOV16 | 02OCT15 | 09OCT15 | -274 | 44380*, 44382* |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 2 | 2 | 0 | 19OCT16 | 20OCT16 | 08OCT15 | 09OCT15 | -262 | 44380 |
| 44380 | ACOUS.GRID LEVEL 2 | 8 | 8 | 0 | 08NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 | 44390*, 44400*, 44410*, |
| 44382 | HARD FLR PREP LEVEL 2 | 2 | 2 | 0 | 08NOV16 | 09NOV16 | 14OCT15 | 15OCT15 | -272 | 44500 |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 4 | 4 | 0 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 | 44580, 44590* |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 4 | 4 | 0 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 | 44580, 44590* |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 10 | 10 | 0 | 08NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 | 44580, 44590 |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 10 | 10 | 0 | 08NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 | 44580, 44590 |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 44620 |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 18NOV16 | 23NOV16 | 30OCT15 | 04NOV15 | -268 | 44620 |




| Start Date | 11MAR14 |
|---|---|
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 9 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004077

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 44620 |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 44620 |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 18NOV16 | 23NOV16 | 30OCT15 | 04NOV15 | -268 | 44620 |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6 | 6 | 0 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 | 44520* |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5 | 5 | 0 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 | 44530*, 44540* |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2 | 2 | 0 | 29NOV16 | 30NOV16 | 03NOV15 | 04NOV15 | -272 | 44620 |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3 | 3 | 0 | 29NOV16 | 01DEC16 | 02NOV15 | 04NOV15 | -273 | 44620 |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 6 | 6 | 0 | 24NOV16 | 02DEC16 | 28OCT15 | 04NOV15 | -274 | 44620 |
| 44600 | WINDOW SHADES | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 07DEC15 | 10DEC15 | -255 | 44900 |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 4 | 4 | 0 | 06DEC16 | 09DEC16 | 07DEC15 | 10DEC15 | -255 | 44900 |
| 44620 | FINISH PAINT LEVEL 2 | 6 | 6 | 0 | 06DEC16 | 13DEC16 | 05NOV15 | 12NOV15 | -275 | 44630*, 44640*, 44650*, |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4 | 4 | 0 | 14DEC16 | 19DEC16 | 07DEC15 | 10DEC15 | -261 | 44900 |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 6 | 6 | 0 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 | 44660 |
| 44650 | FINISH CARPENTRY LEVEL 2 | 8 | 8 | 0 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 | 44660* |
| 44660 | CARPET & BASE LEVEL 2 | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 01DEC15 | 04DEC15 | -273 | 44750* |
| 44690 | HANG DOORS LEVEL 2 | 6 | 6 | 0 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 | 44700*, 44710*, 44800* |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 4 | 4 | 0 | 22DEC16 | 28DEC16 | 01DEC15 | 04DEC15 | -271 | 44750 |
| 44710 | INT GLAZING LEVEL 2 | 4 | 4 | 0 | 22DEC16 | 28DEC16 | 07DEC15 | 10DEC15 | -267 | 44900 |
| 44720 | WALL PROTECTION LEVEL 2 | 6 | 6 | 0 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 | 44730* |
| 44722 | BALLET BARRE LEVEL 2 | 8 | 8 | 0 | 14DEC16 | 23DEC16 | 23NOV15 | 04DEC15 | -269 | 44750 |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 4 | 4 | 0 | 22DEC16 | 28DEC16 | 01DEC15 | 04DEC15 | -271 | 44750 |
| 44750 | FINAL FINISH COAT LEVEL 2 | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 07DEC15 | 10DEC15 | -273 | 44900* |
| 44800 | TEST/BALANCE LEVEL 2 | 2 | 2 | 0 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 | 44900, 68010* |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 4 | 4 | 0 | 09JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 | 44902*, 44910*, 44990* |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 4 | 4 | 0 | 09JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 | 44990* |
| 44990 | COMPLETE LEVEL 2 | 0 | 0 | 0 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 | 69700 |
| ***ELEVATORS*** | | | | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 5 | 5 | 0 | 27SEP16 | 03OCT16 | 16SEP15 | 22SEP15 | -262 | 45010* |
| 45010 | ELEV.RAILS BP01 | 6 | 6 | 0 | 04OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 | 45020*, 45110* |
| 45020 | ELEV.EQUIP. BP01 | 8 | 8 | 0 | 12OCT16 | 21OCT16 | 01OCT15 | 12OCT15 | -262 | 45030*, 45120* |
| 45030 | ELEV.PLATFORM BP01 | 4 | 4 | 0 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 | 45040*, 45130 |
| 45040 | ELEV.CAB & FINISHES BP01 | 6 | 6 | 0 | 28OCT16 | 04NOV16 | 19OCT15 | 26OCT15 | -262 | 45050* |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 9 | 9 | 0 | 07NOV16 | 17NOV16 | 27OCT15 | 06NOV15 | -262 | 45060*, 45150* |
| 45060 | ELEV.FRAMES & DOORS BP01 | 6 | 6 | 0 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 | 45070*, 45160 |
| 45070 | ELEV.TEST & ADJUST BP01 | 4 | 4 | 0 | 29NOV16 | 02DEC16 | 24NOV15 | 01DEC15 | -257 | 45170 |
| 45110 | ELEV.RAILS BP02 | 6 | 6 | 0 | 12OCT16 | 19OCT16 | 06OCT15 | 13OCT15 | -259 | 45120 |
| 45120 | ELEV.EQUIP. BP02 | 8 | 8 | 0 | 24OCT16 | 02NOV16 | 14OCT15 | 23OCT15 | -261 | 45130* |
| 45130 | ELEV.PLATFORM BP02 | 4 | 4 | 0 | 03NOV16 | 08NOV16 | 26OCT15 | 29OCT15 | -261 | 45140* |
| 45140 | ELEV.CAB & FINISHES BP02 | 6 | 6 | 0 | 09NOV16 | 16NOV16 | 30OCT15 | 06NOV15 | -261 | 45150 |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 9 | 9 | 0 | 18NOV16 | 01DEC16 | 09NOV15 | 19NOV15 | -262 | 45160* |
| 45160 | ELEV.FRAMES & DOORS BP02 | 6 | 6 | 0 | 02DEC16 | 09DEC16 | 20NOV15 | 01DEC15 | -262 | 45170* |
| 45170 | ELEV.TEST & ADJUST BP02 | 4 | 4 | 0 | 12DEC16 | 15DEC16 | 02DEC15 | 07DEC15 | -262 | 69010 |
| ***FINAL SITE WORK*** | | | | | | | | | | |
| 64010 | UTIL STORM DRAIN LIFT STATION | 2 | 2 | 0 | 01AUG16 | 02AUG16 | 28SEP15 | 29SEP15 | -214 | 64020* |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 6 | 2 | 75 | 11MAY16A | 04AUG16 | 11MAY16A | 01OCT15 | -214 | 64030* |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 1 | 1 | 0 | 05AUG16 | 05AUG16 | 02OCT15 | 02OCT15 | -214 | 64040* |
| 64040 | UTIL 8FES W/RIP RAP | 3 | 3 | 0 | 08AUG16 | 10AUG16 | 05OCT15 | 07OCT15 | -214 | 64050* |
| 64050 | UTIL SDDI | 5 | 5 | 0 | 11AUG16 | 17AUG16 | 08OCT15 | 14OCT15 | -214 | 64500 |
| 64500 | SITE FINAL GRADING | 5 | 5 | 0 | 03OCT16 | 07OCT16 | 15OCT15 | 21OCT15 | -245 | 64510*, 64550, 64560*, |
| 64510 | SITE CONCRETE WALLS | 10 | 10 | 0 | 10OCT16 | 21OCT16 | 22OCT15 | 04NOV15 | -245 | 64520*, 64530* |
| 64520 | SITE CONCRETE WALKS | 10 | 10 | 0 | 24OCT16 | 04NOV16 | 05NOV15 | 18NOV15 | -245 | 64522*, 64620*, 64622* |
| 64522 | SITE MISC. CONCRETE | 12 | 12 | 0 | 07NOV16 | 22NOV16 | 02DEC15 | 17DEC15 | -238 | 64990 |
| 64530 | SITE U/G CONDUIT | 12 | 12 | 0 | 24OCT16 | 08NOV16 | 09NOV15 | 24NOV15 | -243 | 64540* |
| 64540 | SITE LIGHTING | 15 | 15 | 0 | 09NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 | 64990 |
| 64550 | SITE FENCING & GATES | 10 | 10 | 0 | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 | 64620, 64622, 64630*, |
| 64560 | SITE ASPHALT & PAVEMENT | 10 | 10 | 0 | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 | 64630, 64650, 64652, 64720 |
| 64620 | SITE LANDSCAPE/IRRIGATION | 10 | 10 | 0 | 07NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 | 64810, 68410* |
| 64622 | SITE PLANT MATERIAL | 5 | 5 | 0 | 07NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 | 64624* |
| 64630 | SITE FURNISHINGS | 10 | 10 | 0 | 01NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 | 64660*, 64990 |
| 64650 | SITE CONCRETE PAVERS | 15 | 15 | 0 | 01NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 | 64810 |
| 64652 | SITE METALWORK | 10 | 10 | 0 | 01NOV16 | 14NOV16 | 04DEC15 | 17DEC15 | -232 | 64990 |
| 64660 | SITE STONE @BENCHES | 10 | 10 | 0 | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 | 64810* |
| 64720 | SITE BIRD CONTROL | 4 | 4 | 0 | 01NOV16 | 04NOV16 | 14DEC15 | 17DEC15 | -226 | 64990 |
| 64810 | SITE SIGNAGE | 4 | 4 | 0 | 30NOV16 | 05DEC16 | 14DEC15 | 17DEC15 | -246 | 64990* |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

Sheet 10 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004078

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | | | | |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 66880 | ELE A/V SYSTEM START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66892*, 69342* |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68900 | HCC PRETEST SWITCHGEAR | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68920 | HCC PRETEST CONTROL SYS | 2 | 2 | 0 | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 | 68922* |
| 68922 | TAB REPORTS | 2 | 2 | 0 | 29DEC16 | 30DEC16 | 01DEC15 | 02DEC15 | -275 | 66000*, 68925*, 68926*, |
| 68930 | HCC PRETEST MECH SYS | 2 | 2 | 0 | 27DEC16 | 28DEC16 | 01DEC15 | 02DEC15 | -273 | 66000 |
| 68950 | HCC PRETEST HCC FA SYS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68960 | HCC PRETEST TELECOM SYS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68962 | HCC PRETEST PAGING SYS | 2 | 2 | 0 | 27DEC16 | 28DEC16 | 01DEC15 | 02DEC15 | -273 | 66000 |
| 68964 | HCC PRETEST SECUR. SYS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68966 | HCC PRETEST A/V. SYS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 68970 | HCC PRETEST ELEVATORS | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 69010 | ELEVATORS START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 69012* |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 09JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 | 69014* |
| 69014 | ELEVATORS CX TEST&TRAIN | 1 | 1 | 0 | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 | 69700 |
| 69020 | FIRE PROT SYS. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 07DEC15 | 10DEC15 | -273 | 69022* |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 3 | 3 | 0 | 09JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 | 69024* |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 2 | 2 | 0 | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 | 69700 |
| 69210 | HV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 69212* |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69214* |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69700 |
| 69220 | LV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 09DEC15 | 14DEC15 | -271 | 69222* |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 | 69224* |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 | 69225* |
| 69230 | ATS & CONTROLS START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66722*, 69232 |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69700 |
| 69250 | COMM/DATA/TELE START&TEST | 2 | 2 | 0 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 69252* |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 2 | 2 | 0 | 05JAN17 | 06JAN17 | 15DEC15 | 16DEC15 | -269 | 69254* |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 1 | 1 | 0 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69700 |
| 69260 | EMERG. CONTROL START&TEST | 2 | 2 | 0 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 69262* |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 2 | 2 | 0 | 05JAN17 | 06JAN17 | 15DEC15 | 16DEC15 | -269 | 69264* |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 1 | 1 | 0 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69700 |
| 69300 | FIRE ALARM SYS. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 69302* |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69304* |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69700 |
| 69320 | ELE PA SYSTEM START&TEST | 2 | 2 | 0 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 69322* |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 1 | 1 | 0 | 05JAN17 | 05JAN17 | 15DEC15 | 15DEC15 | -269 | 69324* |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 2 | 2 | 0 | 06JAN17 | 09JAN17 | 16DEC15 | 17DEC15 | -269 | 69700 |
| 69330 | ELE SECUR. SYS. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 69332* |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69334* |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69700 |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 66000* |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 2 | 2 | 0 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69344*, 69700 |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 2 | 2 | 0 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69700 |
| 69400 | MAJOR PLBG EQ. START&TEST | 4 | 4 | 0 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66912*, 66914*, 69402* |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 4 | 4 | 0 | 09JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 | 69700 |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6 | 6 | 0 | 03JAN17 | 10JAN17 | 03DEC15 | 10DEC15 | -275 | 66932*, 69502* |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 | 66941*, 66942*, 66943*, |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5 | 5 | 0 | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 | 69700* |
| 69510 | PUMPS&CONTROLS START&TEST | 6 | 6 | 0 | 03JAN17 | 10JAN17 | 03DEC15 | 10DEC15 | -275 | 69512*, 69514* |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69515*, 69516*, 69517*, |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1 | 1 | 0 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69515*, 69516*, 69517*, |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 69700 |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 69700 |
| **MOS MATERIAL VALUE** | | | | | | | | | | |
| 2236 | MOS STEEL | 1 | 0 | 100 | 30SEP14A | 30APR15A | 30SEP14A | 30APR15A | | 25100, 25200 |
| 4053 | MOS PLUMBING | 1 | 0 | 100 | 01SEP14A | 30APR15A | 01SEP14A | 30APR15A | | 40061, 40108 |
| 4055 | MOS LIGHT FIXTURES | 1 | 0 | 100 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 40061, 40108 |
| 4056 | MOS PV PANELS | 1 | 0 | 100 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 40061, 40108 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 11 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004079

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **CHANGE** | | | | | | | | | | |
| Subtotal | | 706 | 54 | 52 | 09JAN14A | 14OCT16 | 09JAN14A | 24DEC15 | -206 | |
| ***P0001 ADMIN SUBMITTALS*** | | | | | | | | | | |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | 5 | 0 | 100 | 16OCT14A | 06APR15A | 16OCT14A | 06APR15A | | 69900 |
| ***ADMINISTRATIVER NTP*** | | | | | | | | | | |
| 70002 | P0002 ADMINISTRATIVE NTP | 5 | 0 | 100 | 09JAN14A | 09JAN14A | 09JAN14A | 09JAN14A | | 69900 |
| ***TRIRIGA LICENSE*** | | | | | | | | | | |
| 70003 | P0003 TRIRIGA LICENSE | 5 | 0 | 100 | 14APR14A | 06APR15A | 14APR14A | 06APR15A | | 69900 |
| ***P0004 OSHA REPORTING*** | | | | | | | | | | |
| 70004 | P0004 OSHA REPORTING | 5 | 5 | 0 | 11MAR14A | 05AUG16 | 11MAR14A | 24DEC15 | -157 | 69900 |
| ***P000P TRANSFORMER RELOCATION*** | | | | | | | | | | |
| 70005 | P0005 TRANSFORMER RELOCATION | 5 | 2 | 65 | 30SEP14A | 02AUG16 | 30SEP14A | 24DEC15 | -154 | 69900 |
| ***P0006 TEM SIDWALKS PER SAFETY OFFICE*** | | | | | | | | | | |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 5 | 0 | 100 | 20JUN14A | 24JUN14A | 20JUN14A | 24JUN14A | | 69900 |
| ***P0007 WATER TIE IN HOT TAP*** | | | | | | | | | | |
| 70007 | P0007 WATER TIE IN HOT TAP | 5 | 0 | 100 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 69900 |
| ***P0008 TEMP SIDEWALKS 2*** | | | | | | | | | | |
| 70008 | P0008 TEMP SIDEWALK 2 | 5 | 0 | 100 | 08OCT14A | 09OCT14A | 08OCT14A | 09OCT14A | | 69900 |
| ***P0009 BALANCE TRANSFORMER RELOCATION*** | | | | | | | | | | |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 5 | 2 | 70 | 29OCT14A | 02AUG16 | 29OCT14A | 24DEC15 | -154 | 69900 |
| ***P0010 LINE STOPS & HOT TAPS*** | | | | | | | | | | |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 5 | 0 | 100 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 69900 |
| ***P0011 4000 GAL TANK REPAIR*** | | | | | | | | | | |
| 70011 | P0011 4000 GAL TANK REPAIR | 5 | 0 | 100 | 05FEB15A | 23FEB15A | 05FEB15A | 23FEB15A | | 69900 |
| ***P0012 ELECTRIC MANHOLE PMH-28*** | | | | | | | | | | |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0013 REVISE CONTRACT START DATE 4-28-14*** | | | | | | | | | | |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0014 STORM DRAIN ASI-01R1& ASI01*** | | | | | | | | | | |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 5 | 2 | 58 | 01JUN16A | 02AUG16 | 01JUN16A | 24DEC15 | -154 | 69900 |
| ***P0015 GAS LINE POTHOLLING*** | | | | | | | | | | |
| 70015 | P0015 GAS LINE POTHOLLING | 5 | 0 | 100 | 08NOV14A | 14NOV14A | 08NOV14A | 14NOV14A | | 69900 |
| ***[0016 BIM CLASH DETECTION*** | | | | | | | | | | |
| 70016 | P0016 BIM CLASH DETECTION | 5 | 1 | 80 | 03DEC14A | 01AUG16 | 03DEC14A | 24DEC15 | -153 | 69900 |
| ***P0017 MANHOLE RING EXTENSION*** | | | | | | | | | | |
| 70017 | P0017 MANHOLE RING EXTENSION | 5 | 0 | 100 | 01OCT14A | 02OCT14A | 01OCT14A | 02OCT14A | | 69900 |
| ***P0018 EXPOSE SEWER LINE*** | | | | | | | | | | |
| 70018 | P0018 EXPOSE SEWER LINE | 5 | 0 | 100 | 23FEB14A | 25FEB14A | 23FEB14A | 25FEB14A | | 69900 |
| ***P0019 VERIFY SAN.SEWER ABANDONED @ STORE*** | | | | | | | | | | |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 5 | 0 | 100 | 04NOV14A | 08NOV14A | 04NOV14A | 08NOV14A | | 69900 |
| ***P0020 ASI-01 &01R1R ELECTRICAL*** | | | | | | | | | | |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 5 | 2 | 58 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 69900 |
| ***P0021ASI-01 &01R1 MISC*** | | | | | | | | | | |
| 70021 | P0021 ASI-01 &01R1 MISC | 5 | 2 | 58 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 69900 |
| ***P0022 ASI-01 & 01R1 CONCRETE*** | | | | | | | | | | |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | 5 | 2 | 58 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 69900 |
| ***P0023 SETTTLEMENT BY DETERMINATION P0020*** | | | | | | | | | | |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0024 MOTORIZED MONITOR LIST RFI 050*** | | | | | | | | | | |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0025 ASU 005 RFI 77B MIS NETWORK*** | | | | | | | | | | |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0026 F30 MATERIALS STORED ON SITE NO COST*** | | | | | | | | | | |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| ***P0027 REV AIR TERMINAL SIZE NO COST*** | | | | | | | | | | |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

07BP

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

Sheet 12 of 14

| Date | Revision | Checked | Approved |
|---|---|---|---|

004080

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| **P0028 REV DUCT SIZE VOL 2 MECH DRWG** | | | | | | | | | | |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 5 | 0 | 100 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 69900 |
| **P0030 TEMP SIDEWALKS** | | | | | | | | | | |
| 70030 | P0030 Temp Lighting and Sidewalk | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| 72230 | Restore Temp Sidewalk Area to Existing Condition | 3 | 3 | 0 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 69900 |
| **P0031 4KGAL.TANK DELAY 36 CD 9-29-15** | | | | | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 3 | 0 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 69900 |
| **P0032 SAN SEWER DELAY 53CD 11-21-15** | | | | | | | | | | |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 3 | 3 | 0 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 69900 |
| **P0033 REV1 SAN SEWER DELAY 19CD MORE** | | | | | | | | | | |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 3 | 3 | 0 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 69900 |
| **P0036 CORRECT RI OPNING DR BST3** | | | | | | | | | | |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| **P0037 EL NINO MITIGATION** | | | | | | | | | | |
| 70037 | P00037 EL NINO MITIGATION | 5 | 3 | 45 | 30NOV15A | 03AUG16 | 30NOV15A | 24DEC15 | -155 | 69900 |
| **P0038 CRUTAIN WALL CURB ATTACHMENT** | | | | | | | | | | |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 5 | 4 | 16 | 12FEB16A | 04AUG16 | 12FEB16A | 24DEC15 | -156 | 69900 |
| **P0039 UNILATERAL DEDUCT MOCKUP ON BLDG** | | | | | | | | | | |
| 72239 | MOCKUP ON BUILDING | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 69900 |
| **RECONCILIATION OF ROUGH OPNING ENLARGEMENT** | | | | | | | | | | |
| 72240 | P040 RECONCILIATION OF ROUGH OPENING | 5 | 5 | 1 | 01APR16A | 05AUG16 | 01APR16A | 24DEC15 | -157 | 69900 |
| **P0041 TEM WALL DESIGN CHG** | | | | | | | | | | |
| 72241 | P041 TEM WALL DESIGN CHANGES | 5 | 0 | 100 | 17FEB16A | 02MAR16A | 17FEB16A | 02MAR16A | | 69900 |
| **WTR FOUNTAIN CHANGES** | | | | | | | | | | |
| 72242 | P042 WATER FOUNTAIN CHANGES | 5 | 5 | 1 | 01APR16A | 05AUG16 | 01APR16A | 24DEC15 | -157 | 69900 |
| **P0043 EXT FRAMING PER H0035 UNILATERAL#2** | | | | | | | | | | |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 0 | 100 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 69900 |
| **P0044 EXT FRAMING PER H0035 UNILATERAL** | | | | | | | | | | |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 3 | 3 | 0 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 69900 |
| **p0045 chlorinate setlement + 9 days** | | | | | | | | | | |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 3 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 69900 |
| **P0046+ HOT TAP SAN SEWER + 17 DAYS** | | | | | | | | | | |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 3 | 0 | 100 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 69900 |
| **P048 RECONNECT AQUAIC CTR FIRE HYDRANT** | | | | | | | | | | |
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 3 | 0 | 100 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 69900 |
| Subtotal | | 365 | 51 | 94 | 07MAY15A | 11OCT16 | 07MAY15A | 21DEC15 | -206 | |
| **ROUGH-IN LEVEL 1** | | | | | | | | | | |
| 42335 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 2 | 2 | 0 | 03OCT16 | 04OCT16 | 23SEP15 | 24SEP15 | -261 | 42350 |
| **P0030 TEMP SIDEWALKS** | | | | | | | | | | |
| 70130 | VA Requests Pricing for Temp Sidewalk and Electr | 0 | 0 | 100 | 07MAY15A | | 07MAY15A | | | 70230 |
| 70230 | Pricing Submitted | 5 | 0 | 100 | 07MAY15A | 13MAY15A | 07MAY15A | 13MAY15A | | 70330 |
| 70330 | VA Submits MS02 RFP Letter with Revised Scope | 79 | 0 | 100 | 14MAY15A | 01SEP15A | 14MAY15A | 01SEP15A | | 70430 |
| 70430 | Revised Pricing Submitted | 14 | 0 | 100 | 02SEP15A | 21SEP15A | 02SEP15A | 21SEP15A | | 70530 |
| 70530 | VA Reviews Pricing | 22 | 0 | 100 | 22SEP15A | 21OCT15A | 22SEP15A | 21OCT15A | | 70630 |
| 70630 | Receive Modification | 61 | 0 | 100 | 22OCT15A | 14JAN16A | 22OCT15A | 14JAN16A | | 70730, 70830 |
| 70730 | Receive ILSM Form From VA | 8 | 0 | 100 | 15JAN16A | 26JAN16A | 15JAN16A | 26JAN16A | | 70830 |
| 70830 | Submit ILSM Form (2 Weeks Notice) | 10 | 0 | 100 | 27JAN16A | 09MAR16A | 27JAN16A | 09MAR16A | | 70930 |
| 70930 | Grade for Temp Sidwalks, part 1 | 2 | 0 | 100 | 11MAR16A | 12MAR16A | 11MAR16A | 12MAR16A | | 71030 |
| 71030 | Form and rebar Sidewalks, part 1 | 1 | 0 | 100 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71130 |
| 71130 | Pour Sidewalks, part 1 | 1 | 0 | 100 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71230 |
| 71230 | Strip Forms, Part 1 | 1 | 0 | 100 | 17MAR16A | 17MAR16A | 17MAR16A | 17MAR16A | | 71330 |
| 71330 | Finish Grade, Part 1 | 1 | 0 | 100 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71430 |
| 71430 | Relocate Temp Fencing | 1 | 0 | 100 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71530 |
| 71530 | Install Temp Lighting/Reconfigure Existing | 3 | 0 | 100 | 28MAR16A | 28MAR16A | 28MAR16A | 28MAR16A | | 71630* |
| 71630 | Coordinate with RE Office Prior to Sidewalk Dem | 5 | 5 | 0 | 01AUG16 | 05AUG16 | 13AUG15 | 19AUG15 | -245 | 71730* |
| 71730 | Form and Rebar Temp Sidewalks, Part 2 | 1 | 1 | 0 | 08AUG16 | 08AUG16 | 20AUG15 | 20AUG15 | -245 | 71830* |
| 71830 | Pour Sidewalks, Part 2 | 1 | 1 | 0 | 09AUG16 | 09AUG16 | 21AUG15 | 21AUG15 | -245 | 71930* |




| | | |
|---|---|---|
| Start Date | 11MAR14 | Early Bar |
| Finish Date | 24JAN17 | Progress Bar |
| Data Date | 31JUL16 | Critical Activity |
| Run Date | 28JUL16 17:15 | |

© Primavera Systems, Inc.

07BP

Sheet 13 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |
| | | | |
| | | | |
| | | 004081 | |
| | | | |
| | | | |

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Early Start | Early Finish | Late Start | Late Finish | Total Float | Successors |
|---|---|---|---|---|---|---|---|---|---|---|
| 71930 | Strip Forms, Part 2 | 1 | 1 | 0 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 | 72030* |
| 72030 | Finish Grade, Part 2 | 1 | 1 | 0 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 | 11310*, 11320*, 11510*, |
| 72130 | Demo Temp Sidewalk and Lighting | 2 | 2 | 0 | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 | 70031*, 70032*, 70033*, |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:15 |

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

Sheet 14 of 14

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

05 CONSTRUCTION BY AREA 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |

004082

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 69900 | 0 | 0 | | 24JAN17 | 03JAN17 | -21 | -394 |
| **PROCURE & DELIVER** | | | | | | | |
| 2424 | 40 | 1 | 14MAY15A | 01AUG16 | 05JUL16 | -19 | -275 |
| 2394 | 20 | 2 | 14APR15A | 02AUG16 | 05JUL16 | -20 | -275 |
| 4200 | 5 | 1 | 02AUG16 | 02AUG16 | 12JUL16 | -15 | -275 |
| **ENCLOSURE** | | | | | | | |
| 35150 | 2 | 2 | 01AUG16 | 02AUG16 | 05JUL16 | -20 | -275 |
| 35310 | 8 | 8 | 03AUG16 | 12AUG16 | 22JUL16 | -15 | -275 |
| 35320 | 10 | 10 | 15AUG16 | 26AUG16 | 05AUG16 | -15 | -275 |
| 35330 | 8 | 8 | 29AUG16 | 08SEP16 | 17AUG16 | -15 | -275 |
| 35340 | 10 | 10 | 09SEP16 | 22SEP16 | 31AUG16 | -15 | -275 |
| 35540 | 8 | 8 | 23SEP16 | 04OCT16 | 13SEP16 | -15 | -275 |
| 35590 | 4 | 4 | 05OCT16 | 10OCT16 | 19SEP16 | -15 | -275 |
| **FINISHES LEVEL B** | | | | | | | |
| 40350 | 6 | 6 | 11OCT16 | 18OCT16 | 27SEP16 | -15 | -275 |
| 40380 | 8 | 8 | 19OCT16 | 28OCT16 | 07OCT16 | -15 | -275 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42380 | 4 | 4 | 31OCT16 | 03NOV16 | 13OCT16 | -15 | -275 |
| 42420 | 15 | 15 | 31OCT16 | 18NOV16 | 28OCT16 | -15 | -275 |
| 42580 | 4 | 4 | 21NOV16 | 24NOV16 | 03NOV16 | -15 | -275 |
| 44580 | 6 | 6 | 28NOV16 | 05DEC16 | 11NOV16 | -15 | -275 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44620 | 6 | 6 | 06DEC16 | 13DEC16 | 21NOV16 | -15 | -275 |
| 44690 | 6 | 6 | 14DEC16 | 21DEC16 | 30NOV16 | -15 | -275 |
| 44800 | 2 | 2 | 22DEC16 | 23DEC16 | 02DEC16 | -15 | -275 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 27DEC16 | 24JAN17 | 03JAN17 | -15 | -275 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 16:52 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 1 of 1

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

02 CRITICAL PATH

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | 004083 | |

© Primavera Systems, Inc.

HALBERT CONST.INC | 1501 FORWARD ASSOCIATES LTD | VAMC PALO ALTO REC THERAPY BLDG

Project Name: 07BP

REPORT DATE 28JUL16 RUN NO. 958 | START DATE 11MAR14 FIN DATE 24JAN17

17:11

RW-01 EARNED VALUE SUMMAY BY TRADE | DATA DATE 31JUL16 PAGE NO. 1

| ACTIVITY ID | Description | BUDGET COST | PREV PREV PCT | CURR CURR PCT | EARNED TO DATE | PREVIOUSLY EARNED | COST THIS PERIOD |
|---|---|---|---|---|---|---|---|
| SUMMARY & MILESTONES | | | | | | | |
| | | | | 24 | | | |
| BIM | BIM - CN3D | 0 | 0 | 96 | 0.00 | 0 | 0 |
| C/P | CHALLENGER SM - COMPOSITE & METAL PANELS | 0 | 0 | 0 | 0.00 | 0 | 0 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | | | 100 | | | |
| ELE | EDWARD W. SCOTT - ELECTRICAL | | | 0 | | | |
| HCC | HALBERT CONSTRUCTION CO. | | | 94 | | | |
| LAN | PROSCAPE - IRRIGATION & LANDSCAPING | 0 | 0 | 0 | 0.00 | 0 | 0 |
| M00 | MILESTONES | | | 100 | | | |
| RFG | KING'S ROOFING - ROOFING | 0 | 0 | 0 | 0.00 | 0 | 0 |
| S/U | D-KAL - SITE UTILITIES | | | 100 | | | |
| VA- | VETERANS ADMINISTRATION | | | 52 | | | |
| | | 0 | | 66 | 0.00 | 0 | 0 |
| BASE CONTRACT | | | | | | | |
| MOS | MATERIALSTORED | 777659 | 4 | 100 | 777659.00 | 777659 | 0 |
| | | 1152687 | 11 | 82 | 1149746.00 | 1149746 | 0 |
| A/D | ACCESS DOORS & FRAMES | 4815 | 0 | 0 | 0.00 | 0 | 0 |
| B/C | BIRD CONTROL | 6955 | 0 | 0 | 0.00 | 0 | 0 |
| BON | CONTRACT BOND | 289588 | 2 | 100 | 289588.00 | 289588 | 0 |
| C/P | CHALLENGER SM - COMPOSITE & METAL PANELS | 917666 | 0 | 5 | 3384.25 | 0 | 3384 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | 1959170 | 27 | 75 | 1709432.00 | 1691135 | 18297 |
| CER | CERAMIC TILE | 91076 | 0 | 0 | 0.00 | 0 | 0 |
| CLG | ACOUSTICAL CEILING | 405796 | 0 | 0 | 0.00 | 0 | 0 |
| D/W | DRYWALL | 1054843 | 22 | 44 | 564177.25 | 463397 | 100780 |
| DRS | DOORS & HARDWARE | 80221 | 1 | 38 | 15508.30 | 5348 | 10160 |
| E/M | EXTERIOR METALS | 102623 | 0 | 0 | 0.00 | 0 | 0 |
| ELE | EDWARD W. SCOTT - ELECTRICAL | 2546423 | 32 | 28 | 983685.58 | 812741 | 170945 |
| ELV | ELEVATORS | 582499 | 1 | 4 | 56025.00 | 56025 | 0 |
| EQ | EQUIP & FURNISHINGS | 48171 | 0 | 0 | 0.00 | 0 | 0 |
| EXT | CURTAINWALL, WINDOWS & GLAZING | 631047 | 0 | 5 | 42248.50 | 0 | 42249 |
| F/C | FIRE EXTINGUSHER CABINETS | 4013 | 0 | 0 | 0.00 | 0 | 0 |
| FEN | FENCING | 18915 | 0 | 0 | 0.00 | 0 | 0 |
| FLR | FLOORING | 262216 | 0 | 0 | 0.00 | 0 | 0 |
| HCC | HALBERT CONSTRUCTION CO. | 1437773 | 28 | 68 | 1356962.70 | 1356963 | 0 |
| HVA | CHAPMAN SERVICES dba W.R.ROLLINS - HVAC | 1099105 | 23 | 58 | 740391.87 | 738147 | 2245 |
| LAN | PROSCAPE - IRRIGATION & LANDSCAPING | 183505 | 0 | 0 | 0.00 | 0 | 0 |
| M/W | FINISH CARPENTRY/MILLWORK | 216139 | 0 | 0 | 0.00 | 0 | 0 |
| M00 | MILESTONES | | | 0 | | | |
| MAS | HAXTON - MASONRY | 228360 | 0 | 0 | 0.00 | 0 | 0 |
| P/M | DAVIS MECHANICAL - PLUMBING & MECHANICAL | 840980 | 39 | 58 | 525597.50 | 480250 | 45348 |
| PAV | ASPHALT PAVEMENT | 149003 | 0 | 0 | 0.00 | 0 | 0 |
| PNT | PAINTING | 116581 | 0 | 0 | 0.00 | 0 | 0 |
| RFG | KING'S ROOFING - ROOFING | 959890 | 2 | 24 | 478810.03 | 398896 | 79914 |
| S/S | WEST COAST IRON - STRUCTURAL & MISC STEEL | 1994161 | 16 | 66 | 1914678.00 | 1914678 | 0 |
| S/U | D-KAL - SITE UTILITIES | 720619 | 41 | 88 | 624537.00 | 624537 | 0 |
| SEA | SEALANTS & CAULKING | 22470 | 0 | 0 | 0.00 | 0 | 0 |
| SIG | SIGNAGE | 33780 | 0 | 0 | 0.00 | 0 | 0 |
| SIT | SITE FURNISHINGS | 40708 | 0 | 0 | 0.00 | 0 | 0 |
| SPR | FIRE SUPPRESSION | 128677 | 4 | 49 | 85007.14 | 85007 | 0 |
| T/A | TOILET ACCESSORIES/COMPARTMENTS/SPECIALTIES | 12198 | 0 | 0 | 0.00 | 0 | 0 |
| T/C | TEMPERATURE CONTROLS/TEST & BALANCE | 570351 | 4 | 48 | 359149.00 | 346954 | 12196 |
| VA- | VETERANS ADMINISTRATION | | | 0 | | | |
| W/G | WALL PROTECTION & CORNER GUARDS | 66447 | 0 | 0 | 0.00 | 0 | 0 |
| W/S | WINDOW SHADES | 54784 | 0 | 0 | 0.00 | 0 | 0 |
| WPR | WATERPROOFING | 70620 | 4 | 100 | 70620.00 | 70620 | 0 |
| | | 19882534 | | 45 | 11747207.12 | 11261690 | 485517 |
| CHANGE | | | | | | | |
| 00 | 00 | 123576 | 2 | 13 | 38269.83 | 38270 | 0 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | 49000 | 2 | 38 | 29000.00 | 29000 | 0 |
| ELE | EDWARD W. SCOTT - ELECTRICAL | 239459 | 10 | 63 | 156202.43 | 156202 | 0 |
| P/M | DAVIS MECHANICAL - PLUMBING & MECHANICAL | 130024 | 218 | 52 | 98619.15 | 98619 | 0 |
| S/U | D-KAL - SITE UTILITIES | 10000 | 0 | 100 | 10000.00 | 0 | 10000 |
| | | 552059 | | 52 | 332091.41 | 322091 | 10000 |
| | | 20434593 | | 48 | 12079298.53 | 11583781 | 495517 |

SUMMARY & MILESTONES

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | | | | | 0 |
| 20193 | CURE CIP WALLS (66-100%) ** | | | | | 100 |
| 30640 | CxA (FTP) Solar PV | | | | | 0 |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doo | | | | | 0 |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Ai | | | | | 0 |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared I | | | | | 0 |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Wate | | | | | 0 |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenest | | | | | 0 |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Sto | | | | | 0 |
| 66722 | CxA (FTP) 530-ATS-E | | | | | 0 |
| 66892 | CxA (FTP) A/V | | | | | 0 |
| 66912 | CxA (FTP) DCW | | | | | 0 |
| 66914 | CxA (FTP) DHW | | | | | 0 |
| 66932 | CxA (FTP) 530-CRP-1 | | | | | 0 |
| 66941 | CxA (FTP) 530-AHU-1 | | | | | 0 |
| 66942 | CxA (FTP) 530-AHU-2 | | | | | 0 |
| 66943 | CxA (FTP) VAV/CAV | | | | | 0 |
| 66944 | CxA (FTP) FCU | | | | | 0 |
| 66945 | CxA (FTP) EF | | | | | 0 |
| 68410 | CxA (FTP) Irrigation | | | | | 0 |
| 68925 | CxA TAB B/C-CHW | | | | | 0 |
| 68926 | CxA TAB B/C-HHW | | | | | 0 |
| 68928 | CxA TAB B/C-AIRSIDE | | | | | 0 |
| 69225 | CxA (FTP) Lighting Control | | | | | 0 |
| 69515 | CxA (FTP) 530-CHWP-1 | | | | | 0 |
| 69516 | CxA (FTP) 530-CHWP-2 | | | | | 0 |
| 69517 | CxA (FTP) 530-HHWP-1 | | | | | 0 |
| 69518 | CxA (FTP) 530-HHWP-2 | | | | | 0 |
| 69519 | CxA (FTP) 530-HEX-1 | | | | | 0 |
| 69520 | CxA (FTP) 530-HEX-2 | | | | | 0 |
| 69800 | Weather Delay Days Bank | | | | | 100 |
| 1202 | BIM MODEL VALIDATION | 0 | 0 | 0.00 | 0.00 | 100 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 0 | 0 | 0.00 | 0.00 | 100 |
| 1206 | BIM SITE & PROJECT SETUP | 0 | 0 | 0.00 | 0.00 | 100 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1220 | BIM 3D DUCT MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1222 | BIM 3D PIPE MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1224 | BIM 3D ELEC MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1230 | BIM AOR REVIEW L-B | | | | | 100 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1320 | BIM 3D DUCT MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1322 | BIM 3D PIPE MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1324 | BIM 3D ELEC MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1330 | BIM AOR REVIEW L-1 | | | | | 100 |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1420 | BIM 3D DUCT MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1422 | BIM 3D PIPE MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1424 | BIM 3D PIPE MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1430 | BIM AOR REVIEW L-2 | | | | | 100 |
| 1431 | BIM COBIE REVIEW L-2 | | | | | 50 |
| 25150 | STAIR FLASHINGS | 0 | 0 | 0.00 | 0.00 | 0 |
| 30330 | COUNTERFLASHING VEG.2FL RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30532 | MECH CURB FLASHING MAIN RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30534 | PAD COVER @HOUSEKEEPING | 0 | 0 | 0.00 | 0.00 | 0 |
| 35560 | SILL PAD FLASHING WEST | 0 | 0 | 0.00 | 0.00 | 0 |
| 35570 | SILL PAD FLASHING NORTH | 0 | 0 | 0.00 | 0.00 | 0 |
| 35580 | SILL PAD FLASHING EAST | 0 | 0 | 0.00 | 0.00 | 0 |
| 35590 | SILL PAD FLASHING SOUTH | 0 | 0 | 0.00 | 0.00 | 0 |
| 35960 | SS COLUMN COVERS | 0 | 0 | 0.00 | 0.00 | 0 |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 0 | 0 | 0.00 | 0.00 | 0 |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 0 | 0 | 0.00 | 0.00 | 0 |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 0 | 0 | 0.00 | 0.00 | 0 |
| 20190 | CURE CIP WALLS (0-33%) ** | | | | | 100 |
| 20192 | CURE CIP WALLS (33-66%) ** | | | | | 100 |
| 25414 | CURE SOMD LEV-1 | | | | | 100 |
| 25444 | CURE SOMD LEV-2 | | | | | 100 |
| 25454 | CURE SOMD ROOF | | | | | 100 |
| 11612 | ELE SHUTDOWN | | | | | 0 |
| 1200 | BIM AWARD & COMMENCMENT | | | | | 100 |
| 68030 | PREPUNCH LIST | | | | | 0 |
| 64624 | SITE ROCK/GROUND COVER | 0 | 0 | 0.00 | 0.00 | 0 |
| 30420 | TEMP ROOF DRY-IN | | | | | 0 |
| 30542 | TEMP COOLING AVAILABLE | | | | | 0 |
| 30800 | ROOF COMPLETE | | | | | 0 |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | | | | | 0 |
| 35990 | EXTERIOR COMPLETE | | | | | 0 |
| 40302 | POWER AVAILABLE | | | | | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| SUMMARY & MILESTONES | | | | | | |
| 40990 | COMPLETE LEVEL B | | | | | 0 |
| 42990 | COMPLETE LEVEL 1 | | | | | 0 |
| 64990 | SITEWORK COMPLETE | | | | | 0 |
| 66000 | SUBSTANTIAL COMPLETION | | | | | 0 |
| 68010 | START TESTING | | | | | 0 |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | | | | | 0 |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | | | | | 100 |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | | | | | 100 |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | | | | | 100 |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | | | | | 100 |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | | | | | 100 |
| 69540 | BIM COMMISSIONING | 0 | 0 | 0.00 | 0.00 | 0 |
| 11122 | GAS SHUTDOWN | | | | | 100 |
| 11202 | DOMESTIC WATER SHUTDOWN | | | | | 100 |
| 11892 | FIRE WATER SHUTDOWN | | | | | 100 |
| 1000 | NOTICE TO PROCEED | | | | | 100 |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | | | | | 100 |
| 40318 | VA I/W INSPECT & APP LEVEL B | | | | | 0 |
| 40902 | VA INSPECT LEVEL B | | | | | 0 |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | | | | | 0 |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | | | | | 0 |
| 42902 | VA INSPECT LEVEL 1 | | | | | 0 |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | | | | | 0 |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | | | | | 0 |
| 44902 | VA INSPECT LEVEL 2 | | | | | 0 |
| 69700 | VA FINAL INSPECTION | | | | | 0 |
| | | 0 | 0 | 0.00 | 0.00 | 66 |
| | | 0 | 0 | 0.00 | 0.00 | 66 |
| BASE CONTRACT | | | | | | |
| MATERIAL STORED | | | | | | |
| 2236 | MOS STEEL | 679953 | 679953 | 0.00 | 679953.00 | 100 |
| 4053 | MOS PLUMBING | 44029 | 44029 | 0.00 | 44029.00 | 100 |
| 4055 | MOS LIGHT FIXTURES | 25337 | 25337 | 0.00 | 25337.00 | 100 |
| 4056 | MOS PV PANELS | 28340 | 28340 | 0.00 | 28340.00 | 100 |
| 4054 | MOS SWITCHGEAR | 124227 | 124227 | 0.00 | 124227.00 | 100 |
| | | 901886 | 901886 | 0.00 | 901886.00 | 100 |
| Halbert Construction Company, Inc. | | | | | | |
| 1990 | Payment and Performance Bond | 116163 | 116163 | 0.00 | 116163.00 | 100 |
| | | 116163 | 116163 | 0.00 | 116163.00 | 100 |
| Project Management | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 17500 | 17500 | 0.00 | 17500.00 | 100 |
| 1120 | MONTHLY SCHEDULE UPDATES | 15000 | 2250 | 0.00 | 2250.00 | 58 |
| 1130 | CONSTRUCTION PHOTO'S | 14552 | 5093 | 0.00 | 5093.20 | 58 |
| | | 47052 | 24843 | 0.00 | 24843.20 | 60 |
| Mobilize - Start Up | | | | | | |
| 10006 | BIM REQUIREMENTS | 15000 | 15000 | 0.00 | 15000.00 | 100 |
| 10000 | HCC MOBILIZATION | 30783 | 30783 | 0.00 | 30783.00 | 100 |
| 10002 | SWPP PLAN DEVELOPMENT | 13200 | 13200 | 0.00 | 13200.00 | 100 |
| 10004 | LEED DESIGN | 22500 | 13050 | 0.00 | 13050.00 | 58 |
| 10008 | CONSTRUCT FIRE ROAD | 40000 | 40000 | 0.00 | 40000.00 | 100 |
| 10010 | ERROSION CONTROLS | 2675 | 2675 | 0.00 | 2675.00 | 100 |
| 10012 | MAINTAIN ERROSION CONTROLS | 1605 | 1204 | 0.00 | 1203.75 | 75 |
| 10020 | CONSTRUCTION FENCING | 10433 | 10433 | 0.00 | 10433.00 | 100 |
| 10030 | TRANSPLANT & REMOVE TREES | 24343 | 0 | 0.00 | 0.00 | 0 |
| 10040 | SITE SURVEY | 29693 | 22270 | 0.00 | 22269.75 | 75 |
| | | 190232 | 148615 | 0.00 | 148614.50 | 77 |
| Submittals | | | | | | |
| 2000 | SUB BONDS&INSURANCES | 173425 | 173425 | 0.00 | 173425.00 | 100 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Submittals | | | | | | |
| | | 173425 | 173425 | 0.00 | 173425.00 | 100 |
| Site Utilities | | | | | | |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 43870 | 0 | 0.00 | 0.00 | 0 |
| 11300 | ELE VAULTS ES1.1.1 | 69978 | 69978 | 0.00 | 69978.00 | 100 |
| 11310 | ELE PRIMARY DUCT BANKS | 77040 | 77040 | 0.00 | 77040.00 | 100 |
| 11320 | ELE SECONDARY DUCT BANKS | 119840 | 100905 | 0.00 | 100905.28 | 84 |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 44940 | 0 | 0.00 | 0.00 | 0 |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 94695 | 0 | 0.00 | 0.00 | 0 |
| 11510 | TEMP POWER TO AQUATICS | 42800 | 7961 | 0.00 | 7960.80 | 19 |
| 11600 | ELE TELEPHONE DUCT BANKS | 34240 | 15408 | 0.00 | 15408.00 | 45 |
| 11610 | ELE TRANSFORMERS E&N | 20330 | 0 | 20330.00 | 20330.00 | 100 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 108070 | 0 | 0.00 | 0.00 | 0 |
| 11700 | MECHANICAL VAULT | 246100 | 0 | 0.00 | 0.00 | 0 |
| 11710 | MECH SITE UTILITY PIPING | 130540 | 0 | 0.00 | 0.00 | 0 |
| 11000 | SITE UTILITY MOBILIZATION | 20865 | 20865 | 0.00 | 20865.00 | 100 |
| 11010 | SITE POTHOLING | 11877 | 11877 | 0.00 | 11877.00 | 100 |
| 11020 | RELOCATE EX.4000G SEWER TANK | 32731 | 32731 | 0.00 | 32731.00 | 100 |
| 11030 | DEMO SD @BLDG PAD | 3264 | 3264 | 0.00 | 3264.00 | 100 |
| 11040 | UTIL 10SD355 | 27981 | 27981 | 0.00 | 27981.00 | 100 |
| 11050 | UTIL SSMH | 29960 | 29960 | 0.00 | 29960.00 | 100 |
| 11060 | UTIL SEWER TESTING | 2756 | 2756 | 0.00 | 2756.00 | 100 |
| 11070 | UTIL SS POC | 14017 | 14017 | 0.00 | 14017.00 | 100 |
| 11080 | UTIL EAST SD MAIN 12RCP | 9336 | 9336 | 0.00 | 9336.00 | 100 |
| 11090 | UTIL EAST SDMH | 19581 | 19581 | 0.00 | 19581.00 | 100 |
| 11100 | UTIL EAST SD MAIN TESTS | 3264 | 3264 | 0.00 | 3264.00 | 100 |
| 11102 | UTIL EAST SD POC | 23540 | 23540 | 0.00 | 23540.00 | 100 |
| 11110 | UTIL 10DIP | 50418 | 50418 | 0.00 | 50418.00 | 100 |
| 11120 | UTIL 6PE GAS | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 11130 | UTIL EAST WATER-6DIP | 29853 | 29853 | 0.00 | 29853.00 | 100 |
| 11140 | UTIL 6BACKFLOW PRV | 16425 | 16425 | 0.00 | 16425.00 | 100 |
| 11150 | UTIL EAST WATER-8DIP | 33384 | 33384 | 0.00 | 33384.00 | 100 |
| 11160 | UTIL 8DOUBLE DETECTOR | 42907 | 42907 | 0.00 | 42907.00 | 100 |
| 11170 | UTIL 8BACKFLOW PRV | 14124 | 14124 | 0.00 | 14124.00 | 100 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1070 | 1070 | 0.00 | 1070.00 | 100 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 11200 | UTIL WATER POC | 44031 | 44031 | 0.00 | 44031.00 | 100 |
| 11210 | UTIL 10LINE STOPS | 44940 | 44940 | 0.00 | 44940.00 | 100 |
| 11500 | DEMO REMAINING UTILITIES | 3884 | 3884 | 0.00 | 3884.00 | 100 |
| 11800 | UTIL FW 8DIP | 8667 | 8667 | 0.00 | 8667.00 | 100 |
| 11810 | UTIL FW 6DIP | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 13910 | 13910 | 0.00 | 13910.00 | 100 |
| 11830 | UTIL FW 2SCH80 FW | 2782 | 2782 | 0.00 | 2782.00 | 100 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 7206 | 7206 | 0.00 | 7206.00 | 100 |
| 11850 | UTIL FW FDC | 10272 | 10272 | 0.00 | 10272.00 | 100 |
| 11860 | UTIL FW PIV | 1231 | 1231 | 0.00 | 1231.00 | 100 |
| 11870 | UTIL FW BACTERIA TEST | 963 | 963 | 0.00 | 963.00 | 100 |
| 11880 | UTIL FW PRESSURE TEST | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 11890 | UTIL FW WATER POC-HOT TAP | 9630 | 9630 | 0.00 | 9630.00 | 100 |
| 11900 | UTIL 4SDR35 | 3157 | 3157 | 0.00 | 3157.00 | 100 |
| 11910 | UTIL SS CHECK VALVE | 3478 | 3478 | 0.00 | 3478.00 | 100 |
| 11920 | UTIL SS POC | 1498 | 1498 | 0.00 | 1498.00 | 100 |
| 64060 | SITE UTILITY DEMOBILIZATION | 20865 | 18779 | 0.00 | 18778.50 | 90 |
| | | 1614500 | 851263 | 20330.00 | 871592.58 | 67 |
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 249516 | 249516 | 0.00 | 249516.00 | 100 |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 335525 | 335525 | 0.00 | 335525.00 | 100 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 82528 | 82528 | 0.00 | 82528.00 | 100 |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 61478 | 61478 | 0.00 | 61478.00 | 100 |
| 11410 | DEMO EX.LOBBY | 134623 | 134623 | 0.00 | 134623.00 | 100 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 506257 | 506257 | 0.00 | 506257.00 | 100 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 176274 | 176274 | 0.00 | 176274.00 | 100 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 28634 | 28634 | 0.00 | 28634.00 | 100 |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 165057 | 165057 | 0.00 | 165057.00 | 100 |
| | | 1739892 | 1739892 | 0.00 | 1739892.00 | 100 |
| Foundations | | | | | | |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 103790 | 103790 | 0.00 | 103790.00 | 100 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 247170 | 247170 | 0.00 | 247170.00 | 100 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Foundations | | | | | | |
| 20244 | WATERPROOF FNDS (66-100%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20264 | BACKFILL FNDS (66-100%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20100 | L/O & SET CONTROL (0-60%) ** | 3210 | 3210 | 0.00 | 3210.00 | 100 |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 25680 | 25680 | 0.00 | 25680.00 | 100 |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 38520 | 38520 | 0.00 | 38520.00 | 100 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 20330 | 20330 | 0.00 | 20330.00 | 100 |
| 20140 | RAT & PROTECTION SLABS | 32100 | 32100 | 0.00 | 32100.00 | 100 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 104325 | 104325 | 0.00 | 104325.00 | 100 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 104325 | 104325 | 0.00 | 104325.00 | 100 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 92020 | 92020 | 0.00 | 92020.00 | 100 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 92020 | 92020 | 0.00 | 92020.00 | 100 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 248240 | 248240 | 0.00 | 248240.00 | 100 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 247170 | 247170 | 0.00 | 247170.00 | 100 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 20220 | FEEDER CONDUIT LEV-B | 19260 | 19260 | 0.00 | 19260.00 | 100 |
| 20120 | ELEVATOR CASINGS | 56025 | 56025 | 0.00 | 56025.00 | 100 |
| 20260 | BACKFILL FNDS (0-33%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20262 | BACKFILL FNDS (33-66%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 70620 | 70620 | 0.00 | 70620.00 | 100 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 42800 | 42800 | 0.00 | 42800.00 | 100 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| | | 2067456 | 2067456 | 0.00 | 2067456.00 | 100 |
| Structure | | | | | | |
| 25410 | FORM & REBAR SOMD LEV-1 | 42800 | 42800 | 0.00 | 42800.00 | 100 |
| 25412 | PLACE & POUR SOMD LEV-1 | 85600 | 85600 | 0.00 | 85600.00 | 100 |
| 25440 | FORM & REBAR SOMD LEV-2 | 26750 | 26750 | 0.00 | 26750.00 | 100 |
| 25442 | PLACE & POUR SOMD LEV-2 | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 25450 | FORM & REBAR SOMD ROOF | 26750 | 26750 | 0.00 | 26750.00 | 100 |
| 25452 | PLACE & POUR SOMD ROOF | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 53500 | 53500 | 0.00 | 53500.00 | 100 |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 107000 | 107000 | 0.00 | 107000.00 | 100 |
| 25490 | FORM/REBAR&POUR STAIRS | 60990 | 30495 | 18297.00 | 48792.00 | 80 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 9095 | 9095 | 0.00 | 9095.00 | 100 |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 6848 | 6848 | 0.00 | 6848.00 | 100 |
| 25460 | RIGID INSULATION ROOF (RFI ) | 384130 | 384130 | 0.00 | 384130.00 | 100 |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 216887 | 216887 | 0.00 | 216887.00 | 100 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 107000 | 107000 | 0.00 | 107000.00 | 100 |
| 25120 | LAYOUT DECK LEV-1 | 53500 | 53500 | 0.00 | 53500.00 | 100 |
| 25130 | SET DECKING LEV-1 | 100580 | 100580 | 0.00 | 100580.00 | 100 |
| 25140 | ERECT STAIRS | 37450 | 37450 | 0.00 | 37450.00 | 100 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 329261 | 329261 | 0.00 | 329261.00 | 100 |
| 25210 | DETAIL STR.STEEL LEV-2 | 160500 | 160500 | 0.00 | 160500.00 | 100 |
| 25220 | LAYOUT DECK LEV-2 | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 25230 | SET DECKING LEV-2 | 150870 | 150870 | 0.00 | 150870.00 | 100 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 413020 | 413020 | 0.00 | 413020.00 | 100 |
| 25310 | DETAIL STR.STEEL ROOF | 89880 | 89880 | 0.00 | 89880.00 | 100 |
| 25320 | LAYOUT DECK ROOF | 44940 | 44940 | 0.00 | 44940.00 | 100 |
| 25330 | SET DECKING ROOF | 83460 | 83460 | 0.00 | 83460.00 | 100 |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| | | 2793041 | 2762546 | 18297.00 | 2780843.00 | 99 |
| Roof | | | | | | |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 803 | 0 | 602.25 | 602.25 | 75 |
| 30470 | EXP.JONT COVERS RF | 25209 | 0 | 0.00 | 0.00 | 0 |
| 30510 | FRP EQUIP PADS MAIN RF | 53500 | 0 | 0.00 | 0.00 | 0 |
| 30550 | PV SYSTEM RACKING MAIN RF | 97370 | 0 | 68159.00 | 68159.00 | 70 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 32100 | 0 | 28890.00 | 28890.00 | 90 |
| 30570 | ELE BRANCH WIRING MAIN RF | 19795 | 0 | 19795.00 | 19795.00 | 100 |
| 30610 | PV PANELS MAIN RF | 108620 | 0 | 0.00 | 0.00 | 0 |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 33170 | 0 | 0.00 | 0.00 | 0 |
| 30630 | TEST PV SYSTEM MAIN RF | 6420 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Roof | | | | | | |
| 30520 | SET AHU UNITS MAIN RF | 374500 | 374500 | 0.00 | 374500.00 | 100 |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 6420 | 4815 | 0.00 | 4815.00 | 75 |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 5350 | 0 | 0.00 | 0.00 | 0 |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 63879 | 0 | 63879.00 | 63879.00 | 100 |
| 30120 | 3-PLY SBS/BUR MAIN RF | 48591 | 0 | 16035.03 | 16035.03 | 33 |
| 30140 | WATER TEST/PUNCH MAIN RF | 1605 | 0 | 0.00 | 0.00 | 0 |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 170130 | 0 | 0.00 | 0.00 | 0 |
| 30220 | RIGID INSULATION VEG.2FL RF | 14766 | 14766 | 0.00 | 14766.00 | 100 |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 14766 | 0 | 0.00 | 0.00 | 0 |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 7062 | 0 | 0.00 | 0.00 | 0 |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 51360 | 0 | 0.00 | 0.00 | 0 |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 25119 | 0 | 0.00 | 0.00 | 0 |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 85386 | 0 | 0.00 | 0.00 | 0 |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3210 | 0 | 0.00 | 0.00 | 0 |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 85386 | 0 | 0.00 | 0.00 | 0 |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 37450 | 0 | 0.00 | 0.00 | 0 |
| 30710 | EXT.GRATINGS MAIN RF | 803 | 0 | 0.00 | 0.00 | 0 |
| 30720 | EXT.RAILINGS MAIN RF | 1338 | 0 | 0.00 | 0.00 | 0 |
| | | 1374108 | 394081 | 197360.28 | 591441.28 | 26 |
| Enclosure | | | | | | |
| 35310 | TRESPA WALL PANELS WEST | 173543 | 0 | 0.00 | 0.00 | 0 |
| 35320 | TRESPA WALL PANELS NORTH | 173544 | 0 | 0.00 | 0.00 | 0 |
| 35330 | TRESPA WALL PANELS EAST | 173543 | 0 | 0.00 | 0.00 | 0 |
| 35340 | TRESPA WALL PANELS SOUTH | 173544 | 0 | 0.00 | 0.00 | 0 |
| 35610 | ALUM SOFFIT PANELS WEST | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35620 | ALUM SOFFIT PANELS NORTH | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35630 | ALUM SOFFIT PANELS EAST | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35710 | EXT.COPING&FLASHINGS WEST | 13910 | 0 | 0.00 | 0.00 | 0 |
| 35720 | EXT.COPING&FLASHINGS NORTH | 13910 | 0 | 0.00 | 0.00 | 0 |
| 35730 | EXT.COPING&FLASHINGS EAST | 13910 | 0 | 1391.00 | 1391.00 | 10 |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 13910 | 0 | 1391.00 | 1391.00 | 10 |
| 35110 | EXT.WALL FRAMING WEST | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35120 | EXT.WALL FRAMING NORTH | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35130 | EXT.WALL FRAMING EAST | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35140 | EXT.WALL FRAMING SOUTH | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35210 | MOD.SHEET AIR BARRIER WEST | 24117 | 0 | 24117.00 | 24117.00 | 100 |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 24117 | 0 | 18087.75 | 18087.75 | 75 |
| 35230 | MOD.SHEET AIR BARRIER EAST | 24117 | 0 | 24117.00 | 24117.00 | 100 |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 24117 | 0 | 24117.00 | 24117.00 | 100 |
| 35920 | EXT.ALUM GRATINGS | 7865 | 0 | 0.00 | 0.00 | 0 |
| 35930 | EXT.ORAMENTAL RAILINGS | 56710 | 0 | 0.00 | 0.00 | 0 |
| 35950 | STANDING SEAM ROOF | 38048 | 0 | 0.00 | 0.00 | 0 |
| 35410 | CURTAINWALL FRAMING WEST | 84497 | 0 | 16899.40 | 16899.40 | 20 |
| 35420 | CURTAINWALL FRAMING NORTH | 84497 | 0 | 8449.70 | 8449.70 | 10 |
| 35430 | CURTAINWALL FRAMING EAST | 84497 | 0 | 0.00 | 0.00 | 0 |
| 35440 | CURTAINWALL FRAMING SOUTH | 84497 | 0 | 16899.40 | 16899.40 | 20 |
| 35510 | EXT.GLAZING/WINDOWS WEST | 37204 | 0 | 0.00 | 0.00 | 0 |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 37204 | 0 | 0.00 | 0.00 | 0 |
| 35530 | EXT.GLAZING/WINDOWS EAST | 37204 | 0 | 0.00 | 0.00 | 0 |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 37204 | 0 | 0.00 | 0.00 | 0 |
| 35940 | ALUM ENTRANCES&STOREFRONT | 84017 | 0 | 0.00 | 0.00 | 0 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 5617 | 0 | 0.00 | 0.00 | 0 |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 5618 | 0 | 0.00 | 0.00 | 0 |
| 35830 | EXT.SEALANTS&CAULKING EAST | 5617 | 0 | 0.00 | 0.00 | 0 |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 5618 | 0 | 0.00 | 0.00 | 0 |
| | | 1852464 | 168428 | 135469.25 | 303897.25 | 19 |
| Rough-In Level B | | | | | | |
| 40006 | INSTALL TOP TRACK LEVEL B | 5970 | 5970 | 0.00 | 5970.00 | 100 |
| 40010 | LAYOUT PARTITIONS LEVEL B | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 28355 | 24102 | 0.00 | 24101.75 | 85 |
| 40180 | FRAME PARTITIONS LEVEL B | 68052 | 64649 | 0.00 | 64649.40 | 95 |
| 40190 | IN-WALL BLOCKING LEVEL B | 2408 | 2288 | 0.00 | 2287.60 | 95 |
| 40200 | THERMAL INSULATION LEVEL B | 35698 | 0 | 0.00 | 0.00 | 0 |
| 40230 | SET HM FRAMES LEVEL B | 5347 | 0 | 4812.30 | 4812.30 | 90 |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 40000 | 40000 | 0.00 | 40000.00 | 100 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 24200 | 19360 | 2420.00 | 21780.00 | 90 |
| 40250 | ELE SET SWITCHGEAR | 13803 | 0 | 0.00 | 0.00 | 0 |
| 40252 | ELE INSTALL SWITCHGEAR | 29960 | 0 | 0.00 | 0.00 | 0 |
| 40254 | ELE AUTO TRANSFER SWITCH | 41088 | 0 | 0.00 | 0.00 | 0 |
| 40272 | ELE PANELS LEVEL B | 10700 | 2675 | 0.00 | 2675.00 | 25 |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 39590 | 19795 | 0.00 | 19795.00 | 50 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Rough-In Level B | | | | | | |
| 40280 | ELE FEEDER WIRE LEVEL B | 12519 | 0 | 0.00 | 0.00 | 0 |
| 40290 | ELE BRANCH WIRING LEVEL B | 20330 | 0 | 18297.00 | 18297.00 | 90 |
| 40294 | ELE DATA WIRING LEVEL B | 21400 | 0 | 0.00 | 0.00 | 0 |
| 40295 | ELE F.A. WIRING LEVEL B | 6420 | 0 | 0.00 | 0.00 | 0 |
| 40297 | ELE PA WIRING LEVEL B | 5350 | 0 | 0.00 | 0.00 | 0 |
| 40298 | ELE SECUR. WIRING LEVEL B | 4280 | 0 | 0.00 | 0.00 | 0 |
| 40299 | ELE A/V WIRING LEVEL B | 3210 | 0 | 0.00 | 0.00 | 0 |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 535 | 0 | 0.00 | 0.00 | 0 |
| 40063 | MOBILIZE HVAC LEVEL B | 9630 | 9630 | 0.00 | 9630.00 | 100 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 40065 | DUCTWORK MAINS LEVEL B | 33097 | 32435 | 0.00 | 32435.06 | 98 |
| 40070 | DUCTWORK BRANCHES LEVEL B | 33096 | 32434 | 0.00 | 32434.08 | 98 |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 12712 | 10170 | 0.00 | 10169.60 | 80 |
| 40090 | HANG VAV UNITS LEVEL B | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 40091 | FAN COIL UNITS LEVEL B | 25680 | 25680 | 0.00 | 25680.00 | 100 |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 40100 | DUCT INSULATION LEVEL B | 14713 | 0 | 0.00 | 0.00 | 0 |
| 40054 | MOBILIZE PLUMBING LEVEL B | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 24610 | 24610 | 0.00 | 24610.00 | 100 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 24610 | 24610 | 0.00 | 24610.00 | 100 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1605 | 1445 | 0.00 | 1444.50 | 90 |
| 40061 | PLB EQUIPMENT LEVEL B | 24940 | 24940 | 0.00 | 24940.00 | 100 |
| 40062 | PLB PIPE TESTING LEVEL B | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 40102 | PLB O/H INSULATION LEVEL B | 6420 | 0 | 0.00 | 0.00 | 0 |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 535 | 535 | 0.00 | 535.00 | 100 |
| 40105 | MEC PIPING LEVEL B | 37450 | 29960 | 7490.00 | 37450.00 | 100 |
| 40108 | MEC EQ MEC RM LEVEL B | 27450 | 21960 | 5490.00 | 27450.00 | 100 |
| 40110 | MEC PIPING MEC RM LEVEL B | 64200 | 6420 | 0.00 | 6420.00 | 10 |
| 40112 | MEC PIPE TESTING LEVEL B | 1605 | 0 | 0.00 | 0.00 | 0 |
| 40120 | MEC PIPE INSULATION LEVEL B | 19260 | 0 | 0.00 | 0.00 | 0 |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 16050 | 15248 | 0.00 | 15247.50 | 95 |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 28795 | 28795 | 0.00 | 28795.00 | 100 |
| 40160 | R/I SPRINKLER PPG LEVEL B | 20004 | 18604 | 0.00 | 18603.72 | 93 |
| 40128 | MOBILIZE CONTROLS LEVEL B | 17675 | 17675 | 0.00 | 17675.00 | 100 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 121955 | 115857 | 0.00 | 115857.25 | 95 |
| | | 1017621 | 652159 | 38509.30 | 690668.76 | 65 |
| Rough-In Level 1 | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 12065 | 12065 | 0.00 | 12065.00 | 100 |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2675 | 2675 | 0.00 | 2675.00 | 100 |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 28355 | 24102 | 2835.50 | 26937.25 | 95 |
| 42180 | FRAME PARTITIONS LEVEL 1 | 68052 | 51039 | 0.00 | 51039.00 | 75 |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 2408 | 963 | 0.00 | 963.20 | 40 |
| 42200 | THERMAL INSULATION LEVEL 1 | 35698 | 0 | 0.00 | 0.00 | 0 |
| 42230 | SET HM FRAMES LEVEL 1 | 5348 | 0 | 5348.00 | 5348.00 | 100 |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 127865 | 102292 | 0.00 | 102292.00 | 80 |
| 42272 | ELE PANELS LEVEL 1 | 5350 | 0 | 0.00 | 0.00 | 0 |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 59920 | 53928 | 5992.00 | 59920.00 | 100 |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 12519 | 3130 | 0.00 | 3129.75 | 25 |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 47080 | 35310 | 7062.00 | 42372.00 | 90 |
| 42294 | ELE DATA WIRING LEVEL 1 | 41730 | 0 | 0.00 | 0.00 | 0 |
| 42295 | ELE F.A. WIRING LEVEL 1 | 10700 | 0 | 0.00 | 0.00 | 0 |
| 42297 | ELE PA WIRING LEVEL 1 | 9630 | 0 | 0.00 | 0.00 | 0 |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 9630 | 0 | 0.00 | 0.00 | 0 |
| 42299 | ELE A/V WIRING LEVEL 1 | 3210 | 0 | 0.00 | 0.00 | 0 |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 535 | 0 | 0.00 | 0.00 | 0 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 44897 | 42652 | 0.00 | 42652.15 | 95 |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 44898 | 42653 | 2244.90 | 44898.00 | 100 |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 12712 | 12712 | 0.00 | 12712.00 | 100 |
| 42090 | HANG VAV UNITS LEVEL 1 | 7865 | 7865 | 0.00 | 7865.00 | 100 |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 42100 | DUCT INSULATION LEVEL 1 | 14713 | 0 | 0.00 | 0.00 | 0 |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 21400 | 21400 | 0.00 | 21400.00 | 100 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 21400 | 21400 | 0.00 | 21400.00 | 100 |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 6420 | 0 | 3210.00 | 3210.00 | 50 |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 535 | 535 | 0.00 | 535.00 | 100 |
| 42105 | MEC PIPING LEVEL 1 | 69550 | 55640 | 13910.00 | 69550.00 | 100 |
| 42112 | MEC PIPE TESTING LEVEL 1 | 1605 | 0 | 1605.00 | 1605.00 | 100 |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 19260 | 0 | 9630.00 | 9630.00 | 50 |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 16050 | 12038 | 4012.50 | 16050.00 | 100 |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 20004 | 19604 | 0.00 | 19603.92 | 98 |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 121955 | 103662 | 12195.50 | 115857.25 | 95 |

| ACTIVITY ID | Description | | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | | |
| Rough-In Level 1 | | | | | | | |
| | | | 918018 | 637648 | 68045.40 | 705693.52 | 69 |
| Rough-In Level 2 | | | | | | | |
| 44006 | INSTALL TOP TRACK | LEVEL 2 | 12065 | 12065 | 0.00 | 12065.00 | 100 |
| 44010 | LAYOUT PARTITIONS | LEVEL 2 | 2675 | 2408 | 133.75 | 2541.25 | 95 |
| 44020 | FRAME,TOP OUT & TAPE | LEVEL 2 | 28355 | 24102 | 2835.50 | 26937.25 | 95 |
| 44180 | FRAME PARTITIONS | LEVEL 2 | 68052 | 64649 | 0.00 | 64649.40 | 95 |
| 44190 | IN-WALL BLOCKING | LEVEL 2 | 2408 | 2288 | 0.00 | 2287.60 | 95 |
| 44200 | THERMAL INSULATION | LEVEL 2 | 35698 | 0 | 0.00 | 0.00 | 0 |
| 44230 | SET HM FRAMES | LEVEL 2 | 5348 | 5348 | 0.00 | 5348.00 | 100 |
| 44145 | ELE CEILING ROUGH-IN | LEVEL 2 | 32100 | 30495 | 0.00 | 30495.00 | 95 |
| 44274 | ELE IN-WALL ROUGH-IN | LEVEL 2 | 75970 | 72172 | 0.00 | 72171.50 | 95 |
| 44280 | ELE FEEDER WIRE | LEVEL 2 | 12519 | 0 | 0.00 | 0.00 | 0 |
| 44290 | ELE BRANCH WIRING | LEVEL 2 | 19795 | 18805 | 0.00 | 18805.25 | 95 |
| 44294 | ELE DATA WIRING | LEVEL 2 | 21400 | 0 | 0.00 | 0.00 | 0 |
| 44295 | ELE F.A. WIRING | LEVEL 2 | 6420 | 0 | 0.00 | 0.00 | 0 |
| 44297 | ELE PA WIRING | LEVEL 2 | 5350 | 0 | 0.00 | 0.00 | 0 |
| 44298 | ELE SECUR. WIRING | LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44299 | ELE A/V WIRING | LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44300 | ELE PNL TERMINATIONS | LEVEL 2 | 535 | 0 | 0.00 | 0.00 | 0 |
| 44064 | LAYOUT/DETAIL DUCT | LEVEL 2 | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 44065 | DUCTWORK MAINS | LEVEL 2 | 44551 | 43660 | 0.00 | 43659.98 | 98 |
| 44070 | DUCTWORK BRANCHES | LEVEL 2 | 44552 | 44552 | 0.00 | 44552.00 | 100 |
| 44080 | FIRE SMOKE DAMPERS | LEVEL 2 | 12712 | 12712 | 0.00 | 12712.00 | 100 |
| 44090 | HANG VAV UNITS | LEVEL 2 | 7865 | 7865 | 0.00 | 7865.00 | 100 |
| 44092 | DUCT LEAKAGE TESTS | LEVEL 2 | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 44100 | DUCT INSULATION | LEVEL 2 | 14713 | 0 | 0.00 | 0.00 | 0 |
| 44056 | PLB A/G W&V/STORM DRN | LEVEL 2 | 18725 | 18725 | 0.00 | 18725.00 | 100 |
| 44058 | PLB A/G WATER PIPING | LEVEL 2 | 18725 | 18725 | 0.00 | 18725.00 | 100 |
| 44060 | PLB CONDENSATE PIPING | LEVEL 2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 44062 | PLB PIPE TESTING | LEVEL 2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 44102 | PLB O/H INSULATION | LEVEL 2 | 6420 | 0 | 0.00 | 0.00 | 0 |
| 44104 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 535 | 535 | 0.00 | 535.00 | 100 |
| 44105 | MEC PIPING | LEVEL 2 | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 44112 | MEC PIPE TESTING | LEVEL 2 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 44120 | MEC PIPE INSULATION | LEVEL 2 | 19260 | 0 | 0.00 | 0.00 | 0 |
| 44140 | MEC PIPE EQ CONNS | LEVEL 2 | 16050 | 15248 | 0.00 | 15247.50 | 95 |
| 44160 | R/I SPRINKLER PPG | LEVEL 2 | 20005 | 18005 | 0.00 | 18004.50 | 90 |
| 44130 | R/I TEMP.CONTROL | LEVEL 2 | 121955 | 109760 | 0.00 | 109759.50 | 90 |
| | | | 755757 | 592950 | 2969.25 | 595919.73 | 69 |
| Finishes LEVEL B | | | | | | | |
| 40612 | ACCESS DRS & LOUVERS | LEVEL B | 1605 | 0 | 0.00 | 0.00 | 0 |
| 40382 | HARD FLR PREP | LEVEL B | 1606 | 0 | 0.00 | 0.00 | 0 |
| 40500 | HARD FLR&STONE FACING | LEVEL B | 28040 | 0 | 0.00 | 0.00 | 0 |
| 40380 | ACOUS.GRID | LEVEL B | 70141 | 0 | 0.00 | 0.00 | 0 |
| 40580 | ACOUS.CLG TILE | LEVEL B | 46760 | 0 | 0.00 | 0.00 | 0 |
| 40590 | LINEAR WOOD CEILING | LEVEL B | 26236 | 0 | 0.00 | 0.00 | 0 |
| 40320 | HANG DRYWALL | LEVEL B | 45368 | 0 | 4536.80 | 4536.80 | 10 |
| 40330 | TAPE&FINISH DRYWALL | LEVEL B | 28355 | 0 | 0.00 | 0.00 | 0 |
| 40340 | FRAME D/W CLG&SOFFIT | LEVEL B | 31386 | 0 | 0.00 | 0.00 | 0 |
| 40345 | D/W&FIN CLG&SOFFIT | LEVEL B | 11342 | 0 | 0.00 | 0.00 | 0 |
| 40690 | HANG DOORS | LEVEL B | 16045 | 0 | 0.00 | 0.00 | 0 |
| 40700 | BUILDERS HARDWARE | LEVEL B | 5347 | 0 | 0.00 | 0.00 | 0 |
| 40420 | ELE LIGHTS & TRIM | LEVEL B | 91271 | 0 | 0.00 | 0.00 | 0 |
| 40450 | ELE DATA TRIM&TEST | LEVEL B | 2140 | 0 | 0.00 | 0.00 | 0 |
| 40460 | ELE F.A. TRIM&TEST | LEVEL B | 13910 | 0 | 0.00 | 0.00 | 0 |
| 40470 | ELE PA TRIM&TEST | LEVEL B | 3210 | 0 | 0.00 | 0.00 | 0 |
| 40480 | ELE SECUR. TRIM&TEST | LEVEL B | 11770 | 0 | 0.00 | 0.00 | 0 |
| 40490 | ELE A/V TRIM&TEST | LEVEL B | 26750 | 0 | 0.00 | 0.00 | 0 |
| 40630 | ELE TRIM & TEST | LEVEL B | 4280 | 0 | 0.00 | 0.00 | 0 |
| 40760 | TELESCOPING STANDS | LEVEL B | 44159 | 0 | 0.00 | 0.00 | 0 |
| 40710 | INT GLAZING | LEVEL B | 11256 | 0 | 0.00 | 0.00 | 0 |
| 40370 | FIRE EXT.CABINETS | LEVEL B | 1337 | 0 | 0.00 | 0.00 | 0 |
| 40640 | VCT/RESILIENT&BASE | LEVEL B | 28040 | 0 | 0.00 | 0.00 | 0 |
| 40726 | ATHLETIC FLOORING | LEVEL B | 119460 | 0 | 0.00 | 0.00 | 0 |
| 40900 | FINAL CLEAN-UP | LEVEL B | 3566 | 0 | 0.00 | 0.00 | 0 |
| 40410 | HVA AIR DISTRIBUTION | LEVEL B | 14254 | 0 | 0.00 | 0.00 | 0 |
| 40650 | FINISH CARPENTRY | LEVEL B | 72046 | 0 | 0.00 | 0.00 | 0 |
| 40342 | PLB FIRESTOPPING | LEVEL B | 1391 | 0 | 0.00 | 0.00 | 0 |
| 40344 | MEC FIRESTOPPING | LEVEL B | 856 | 0 | 0.00 | 0.00 | 0 |
| 40520 | PLB FIXTURES & TRIM | LEVEL B | 21400 | 0 | 0.00 | 0.00 | 0 |
| 40350 | PRIME PAINT | LEVEL B | 12953 | 0 | 0.00 | 0.00 | 0 |
| 40620 | FINISH PAINT | LEVEL B | 12953 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Finishes LEVEL B | | | | | | |
| 40750 | FINAL FINISH COAT LEVEL B | 12953 | 0 | 0.00 | 0.00 | 0 |
| 40910 | INTERIOR SIGNAGE LEVEL B | 6281 | 0 | 0.00 | 0.00 | 0 |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 12305 | 0 | 0.00 | 0.00 | 0 |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2247 | 0 | 0.00 | 0.00 | 0 |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3852 | 0 | 0.00 | 0.00 | 0 |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 54410 | 0 | 0.00 | 0.00 | 0 |
| 40800 | TEST/BALANCE LEVEL B | 6527 | 0 | 0.00 | 0.00 | 0 |
| 40424 | VA O/H INSPECT & APP LEVEL B | | | | | 0 |
| 40720 | WALL PROTECTION LEVEL B | 19795 | 0 | 0.00 | 0.00 | 0 |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 2354 | 0 | 0.00 | 0.00 | 0 |
| | | 929957 | 0 | 4536.80 | 4536.80 | 0 |
| Finishes LEVEL 1 | | | | | | |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 42382 | HARD FLR PREP LEVEL 1 | 2675 | 0 | 0.00 | 0.00 | 0 |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 42380 | ACOUS.GRID LEVEL 1 | 70141 | 0 | 0.00 | 0.00 | 0 |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 46760 | 0 | 0.00 | 0.00 | 0 |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 26236 | 0 | 0.00 | 0.00 | 0 |
| 42320 | HANG DRYWALL LEVEL 1 | 45368 | 0 | 0.00 | 0.00 | 0 |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 28355 | 0 | 0.00 | 0.00 | 0 |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 31386 | 0 | 0.00 | 0.00 | 0 |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 11342 | 0 | 0.00 | 0.00 | 0 |
| 42690 | HANG DOORS LEVEL 1 | 16045 | 0 | 0.00 | 0.00 | 0 |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 5348 | 0 | 0.00 | 0.00 | 0 |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 161913 | 0 | 0.00 | 0.00 | 0 |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 27820 | 0 | 0.00 | 0.00 | 0 |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 7490 | 0 | 0.00 | 0.00 | 0 |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 22470 | 0 | 0.00 | 0.00 | 0 |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 26750 | 0 | 0.00 | 0.00 | 0 |
| 42630 | ELE TRIM & TEST LEVEL 1 | 8560 | 0 | 0.00 | 0.00 | 0 |
| 42710 | INT GLAZING LEVEL 1 | 24470 | 0 | 0.00 | 0.00 | 0 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 1338 | 0 | 0.00 | 0.00 | 0 |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 5992 | 0 | 0.00 | 0.00 | 0 |
| 42660 | CARPET & BASE LEVEL 1 | 26322 | 0 | 0.00 | 0.00 | 0 |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 3566 | 0 | 0.00 | 0.00 | 0 |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 16692 | 0 | 0.00 | 0.00 | 0 |
| 42650 | FINISH CARPENTRY LEVEL 1 | 72046 | 0 | 0.00 | 0.00 | 0 |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 1391 | 0 | 0.00 | 0.00 | 0 |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 963 | 0 | 0.00 | 0.00 | 0 |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 6420 | 0 | 0.00 | 0.00 | 0 |
| 42350 | PRIME PAINT LEVEL 1 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 42620 | FINISH PAINT LEVEL 1 | 12955 | 0 | 0.00 | 0.00 | 0 |
| 42750 | FINAL FINISH COAT LEVEL 1 | 12955 | 0 | 0.00 | 0.00 | 0 |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 12947 | 0 | 0.00 | 0.00 | 0 |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 12305 | 0 | 0.00 | 0.00 | 0 |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 54410 | 0 | 0.00 | 0.00 | 0 |
| 42800 | TEST/BALANCE LEVEL 1 | 6527 | 0 | 0.00 | 0.00 | 0 |
| 42720 | WALL PROTECTION LEVEL 1 | 19795 | 0 | 0.00 | 0.00 | 0 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2354 | 0 | 0.00 | 0.00 | 0 |
| | | 907025 | 0 | 0.00 | 0.00 | 0 |
| Finishes LEVEL 2 | | | | | | |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 44382 | HARD FLR PREP LEVEL 2 | 2675 | 0 | 0.00 | 0.00 | 0 |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 44380 | ACOUS.GRID LEVEL 2 | 70141 | 0 | 0.00 | 0.00 | 0 |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 46760 | 0 | 0.00 | 0.00 | 0 |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 2621 | 0 | 0.00 | 0.00 | 0 |
| 44320 | HANG DRYWALL LEVEL 2 | 45368 | 0 | 0.00 | 0.00 | 0 |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 28355 | 0 | 0.00 | 0.00 | 0 |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | | | | | 0 |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 31386 | 0 | 0.00 | 0.00 | 0 |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 11342 | 0 | 0.00 | 0.00 | 0 |
| 44690 | HANG DOORS LEVEL 2 | 16045 | 0 | 0.00 | 0.00 | 0 |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 5348 | 0 | 0.00 | 0.00 | 0 |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 81106 | 0 | 0.00 | 0.00 | 0 |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 2140 | 0 | 0.00 | 0.00 | 0 |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 13910 | 0 | 0.00 | 0.00 | 0 |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3210 | 0 | 0.00 | 0.00 | 0 |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 11770 | 0 | 0.00 | 0.00 | 0 |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 39590 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | | |
| Finishes LEVEL 2 | | | | | | | |
| 44630 | ELE TRIM & TEST | LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44722 | BALLET BARRE | LEVEL 2 | 4012 | 0 | 0.00 | 0.00 | 0 |
| 44710 | INT GLAZING | LEVEL 2 | 24500 | 0 | 0.00 | 0.00 | 0 |
| 44370 | FIRE EXT.CABINETS | LEVEL 2 | 1338 | 0 | 0.00 | 0.00 | 0 |
| 44640 | VCT/RESILIENT&BASE | LEVEL 2 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 44660 | CARPET & BASE | LEVEL 2 | 26322 | 0 | 0.00 | 0.00 | 0 |
| 44900 | FINAL CLEAN-UP | LEVEL 2 | 3566 | 0 | 0.00 | 0.00 | 0 |
| 44410 | HVA AIR DISTRIBUTION | LEVEL 2 | 25386 | 0 | 0.00 | 0.00 | 0 |
| 44650 | FINISH CARPENTRY | LEVEL 2 | 72047 | 0 | 0.00 | 0.00 | 0 |
| 44990 | COMPLETE | LEVEL 2 | | | | | 0 |
| 44342 | PLB FIRESTOPPING | LEVEL 2 | 1498 | 0 | 0.00 | 0.00 | 0 |
| 44344 | MEC FIRESTOPPING | LEVEL 2 | 963 | 0 | 0.00 | 0.00 | 0 |
| 44520 | PLB FIXTURES & TRIM | LEVEL 2 | 13910 | 0 | 0.00 | 0.00 | 0 |
| 44350 | PRIME PAINT | LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44620 | FINISH PAINT | LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44750 | FINAL FINISH COAT | LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44910 | INTERIOR SIGNAGE | LEVEL 2 | 12947 | 0 | 0.00 | 0.00 | 0 |
| 44390 | SPRINK DROPS & HEADS | LEVEL 2 | 12305 | 0 | 0.00 | 0.00 | 0 |
| 44530 | TOILET & BATH ACCESS | LEVEL 2 | 2247 | 0 | 0.00 | 0.00 | 0 |
| 44540 | TOILET COMPARTMENTS | LEVEL 2 | 3852 | 0 | 0.00 | 0.00 | 0 |
| 44400 | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 54410 | 0 | 0.00 | 0.00 | 0 |
| 44800 | TEST/BALANCE | LEVEL 2 | 6527 | 0 | 0.00 | 0.00 | 0 |
| 44720 | WALL PROTECTION | LEVEL 2 | 19795 | 0 | 0.00 | 0.00 | 0 |
| 44730 | RAILS&CORNER GUARDS | LEVEL 2 | 2354 | 0 | 0.00 | 0.00 | 0 |
| 44600 | WINDOW SHADES | | 54784 | 0 | 0.00 | 0.00 | 0 |
| | | | 855354 | 0 | 0.00 | 0.00 | 0 |
| Elevators | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | | 1605 | 0 | 0.00 | 0.00 | 0 |
| 45010 | ELEV.RAILS | BP01 | 44159 | 0 | 0.00 | 0.00 | 0 |
| 45020 | ELEV.EQUIP. | BP01 | 66725 | 0 | 0.00 | 0.00 | 0 |
| 45030 | ELEV.PLATFORM | BP01 | 30153 | 0 | 0.00 | 0.00 | 0 |
| 45040 | ELEV.CAB & FINISHES | BP01 | 28013 | 0 | 0.00 | 0.00 | 0 |
| 45050 | ELEV.WIRING & CONTROLS | BP01 | 44063 | 0 | 0.00 | 0.00 | 0 |
| 45060 | ELEV.FRAMES & DOORS | BP01 | 45229 | 0 | 0.00 | 0.00 | 0 |
| 45070 | ELEV.TEST & ADJUST | BP01 | 1685 | 0 | 0.00 | 0.00 | 0 |
| 45110 | ELEV.RAILS | BP02 | 44159 | 0 | 0.00 | 0.00 | 0 |
| 45120 | ELEV.EQUIP. | BP02 | 66725 | 0 | 0.00 | 0.00 | 0 |
| 45130 | ELEV.PLATFORM | BP02 | 30153 | 0 | 0.00 | 0.00 | 0 |
| 45140 | ELEV.CAB & FINISHES | BP02 | 28013 | 0 | 0.00 | 0.00 | 0 |
| 45150 | ELEV.WIRING & CONTROLS | BP02 | 44063 | 0 | 0.00 | 0.00 | 0 |
| 45160 | ELEV.FRAMES & DOORS | BP02 | 45229 | 0 | 0.00 | 0.00 | 0 |
| 45170 | ELEV.TEST & ADJUST | BP02 | 1685 | 0 | 0.00 | 0.00 | 0 |
| | | | 521659 | 0 | 0.00 | 0.00 | 0 |
| Final Site Work | | | | | | | |
| 64720 | SITE BIRD CONTROL | | 6955 | 0 | 0.00 | 0.00 | 0 |
| 64510 | SITE CONCRETE WALLS | | 48150 | 0 | 0.00 | 0.00 | 0 |
| 64520 | SITE CONCRETE WALKS | | 112350 | 0 | 0.00 | 0.00 | 0 |
| 64522 | SITE MISC. CONCRETE | | 23540 | 0 | 0.00 | 0.00 | 0 |
| 64530 | SITE U/G CONDUIT | | 41730 | 0 | 0.00 | 0.00 | 0 |
| 64540 | SITE LIGHTING | | 38520 | 0 | 0.00 | 0.00 | 0 |
| 64550 | SITE FENCING & GATES | | 18915 | 0 | 0.00 | 0.00 | 0 |
| 64500 | SITE FINAL GRADING | | 6286 | 0 | 0.00 | 0.00 | 0 |
| 64620 | SITE LANDSCAPE/IRRIGATION | | 110103 | 0 | 0.00 | 0.00 | 0 |
| 64622 | SITE PLANT MATERIAL | | 73402 | 0 | 0.00 | 0.00 | 0 |
| 64660 | SITE STONE @BENCHES | | 228360 | 0 | 0.00 | 0.00 | 0 |
| 64560 | SITE ASPHALT & PAVEMENT | | 149003 | 0 | 0.00 | 0.00 | 0 |
| 64652 | SITE METALWORK | | 39892 | 0 | 0.00 | 0.00 | 0 |
| 64010 | UTIL STORM DRAIN LIFT STATION | | 18720 | 0 | 0.00 | 0.00 | 0 |
| 64020 | UTIL 6HDPE - SOIL TIGHT | | 40446 | 30335 | 0.00 | 30334.50 | 75 |
| 64030 | UTIL 8HDPE - SOIL TIGHT | | 5618 | 0 | 0.00 | 0.00 | 0 |
| 64040 | UTIL 8FES W/RIP RAP | | 8453 | 0 | 0.00 | 0.00 | 0 |
| 64050 | UTIL SDDI | | 51093 | 0 | 0.00 | 0.00 | 0 |
| 64810 | SITE SIGNAGE | | 1605 | 0 | 0.00 | 0.00 | 0 |
| 64630 | SITE FURNISHINGS | | 2675 | 0 | 0.00 | 0.00 | 0 |
| 64650 | SITE CONCRETE PAVERS | | 38033 | 0 | 0.00 | 0.00 | 0 |
| | | | 1063849 | 30335 | 0.00 | 30334.50 | 2 |
| Close Out-Testing-Commissioning | | | | | | | |
| 69014 | ELEVATORS CX TEST&TRAIN | | 1336 | 0 | 0.00 | 0.00 | 0 |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | | 535 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Close Out-Testing-Commissioning | | | | | | |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 66560 | ELE A/V SYSTEM START&PRETEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 66880 | ELE A/V SYSTEM START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 68900 | HCC PRETEST SWITCHGEAR | 535 | 0 | 0.00 | 0.00 | 0 |
| 68950 | HCC PRETEST HCC FA SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 535 | 0 | 0.00 | 0.00 | 0 |
| 68960 | HCC PRETEST TELECOM SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68962 | HCC PRETEST PAGING SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68964 | HCC PRETEST SECUR. SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68966 | HCC PRETEST A/V. SYS | 0 | 0 | 0.00 | 0.00 | 0 |
| 69210 | HV GEAR/TRANS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69220 | LV GEAR/TRANS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69230 | ATS & CONTROLS START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69250 | COMM/DATA/TELE START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69260 | EMERG. CONTROL START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69300 | FIRE ALARM SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69320 | ELE PA SYSTEM START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69330 | ELE SECUR. SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69340 | ELE A/V SYSTEM START&PRETEST | 0 | 0 | 0.00 | 0.00 | 0 |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 68970 | HCC PRETEST ELEVATORS | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69010 | ELEVATORS START&TEST | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 3000 | 0 | 0.00 | 0.00 | 0 |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 68930 | HCC PRETEST MECH SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 69400 | MAJOR PLBG EQ. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69510 | PUMPS&CONTROLS START&TEST | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 0 | 0 | 0.00 | 0.00 | 0 |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 2250 | 0 | 0.00 | 0.00 | 0 |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 2250 | 0 | 0.00 | 0.00 | 0 |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 279 | 0 | 0.00 | 0.00 | 0 |
| 69020 | FIRE PROT SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 1605 | 0 | 0.00 | 0.00 | 0 |
| 68920 | HCC PRETEST CONTROL SYS | 2000 | 0 | 0.00 | 0.00 | 0 |
| 68922 | TAB REPORTS | 2000 | 0 | 0.00 | 0.00 | 0 |
| | | 43075 | 0 | 0.00 | 0.00 | 0 |
| ILENCLO | | | | | | |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | | | | | 0 |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | | | | | 0 |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | | | | | 0 |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | | | | | 0 |
| | | | | | | 0 |
| ILFINLV | | | | | | |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | | | | | 0 |
| | | | | | | 0 |
| | | 19882534 | 11261690 | 485517.28 | 11747207.12 | 45 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| CHANGE | | | | | | |
| CHANGE ORDERS | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 0 | 0 | 0.00 | 0.00 | 0 |
| 72230 | Restore Temp Sidewalk Area to Existing Condit | | | | | 0 |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 19000 | 19000 | 0.00 | 19000.00 | 100 |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 20000 | 0 | 0.00 | 0.00 | 0 |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 10000 | 10000 | 0.00 | 10000.00 | 100 |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 0 | 0 | 0.00 | 0.00 | 100 |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | | | | | 100 |
| 70002 | P0002 ADMINISTRATIVE NTP | | | | | 100 |
| 70004 | P0004 OSHA REPORTING | | | | | 0 |
| 70005 | P0005 TRANSFORMER RELOCATION | 37927 | 24653 | 0.00 | 24652.55 | 65 |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 7000 | 7000 | 0.00 | 7000.00 | 100 |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 22860 | 16002 | 0.00 | 16002.00 | 70 |
| 70011 | P0011 4000 GAL TANK REPAIR | 13510 | 13510 | 0.00 | 13510.20 | 100 |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 12898 | 0 | 0.00 | 0.00 | 0 |
| 70015 | P0015 GAS LINE POTHOLLING | 3004 | 3004 | 0.00 | 3003.68 | 100 |
| 70017 | P0017 MANHOLE RING EXTENSION | 3831 | 3831 | 0.00 | 3831.00 | 100 |
| 70018 | P0018 EXPOSE SEWER LINE | 33973 | 33973 | 0.00 | 33973.00 | 100 |
| 70021 | P0021 ASI-01 &01R1 MISC | 93500 | 54230 | 0.00 | 54230.00 | 58 |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 10956 | 0 | 0.00 | 0.00 | 0 |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | | | | | 0 |
| 70003 | P0003 TRIRIGA LICENSE | 10000 | 10000 | 0.00 | 10000.00 | 100 |
| 70007 | P0007 WATER TIE IN HOT TAP | 6000 | 6000 | 0.00 | 6000.00 | 100 |
| 70008 | P0008 TEMP SIDEWALK 2 | 9091 | 9091 | 0.00 | 9091.00 | 100 |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 22773 | 22773 | 0.00 | 22773.27 | 100 |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 16000 | 9280 | 0.00 | 9280.00 | 58 |
| 70016 | P0016 BIM CLASH DETECTION | 6050 | 4840 | 0.00 | 4840.00 | 80 |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 6919 | 6919 | 0.00 | 6919.00 | 100 |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 0 | 0 | 0.00 | 0.00 | 58 |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | -3438 | -1994 | 0.00 | -1994.04 | 58 |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 2271 | 0 | 0.00 | 0.00 | 0 |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 3744 | 0 | 0.00 | 0.00 | 0 |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | | | | | 0 |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 10339 | 10339 | 0.00 | 10339.31 | 100 |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 60000 | 9600 | 0.00 | 9600.00 | 16 |
| 72239 | MOCKUP ON BUILDING | -45120 | 0 | 0.00 | 0.00 | 0 |
| 72240 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEM | 6493 | 65 | 0.00 | 64.93 | 1 |
| 72241 | P041 TEM WALL DESIGN CHANGES | 11633 | 11633 | 0.00 | 11633.00 | 100 |
| 72242 | P042 WATER FOUNTAIN CHANGES | 7268 | 73 | 0.00 | 72.68 | 1 |
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 10000 | 0 | 10000.00 | 10000.00 | 100 |
| | | 428483 | 283822 | 10000.00 | 293821.58 | 55 |
| 70030 | P0030 Temp Lighting and Sidewalk | 25576 | 0 | 0.00 | 0.00 | 0 |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 13000 | 0 | 0.00 | 0.00 | 0 |
| 70037 | P00037 EL NINO MITIGATION | 85000 | 38270 | 0.00 | 38269.83 | 45 |
| | | 123576 | 38270 | 0.00 | 38269.83 | 13 |
| | | 552059 | 322091 | 10000.00 | 332091.41 | 52 |
| | | 20434593 | 11583781 | 495517.28 | 12079298.53 | 48 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| 2394 | 20 | 2 | 1 | 90 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 2AUG16 | | 2JUL15 | -275 |
| 2424 | 40 | 1 | 1 | 98 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 1AUG16 | | 1JUL15 | -275 |
| 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 1AUG16 | 2AUG16 | 1JUL15 | 2JUL15 | -275 |
| 4200 | 5 | 1 | 1 | 80 | DELV | DEL TRESPA WALL PANELS | 2AUG16 | 2AUG16 | 2JUL15 | 2JUL15 | -275 |
| 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 3AUG16 | 12AUG16 | 6JUL15 | 15JUL15 | -275 |
| 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 |
| 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 29AUG16 | 8SEP16 | 30JUL15 | 10AUG15 | -275 |
| 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| 35540 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS SOUTH | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |
| 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 5OCT16 | 10OCT16 | 4SEP15 | 10SEP15 | -275 |
| 40350 | 6 | 6 | 1 | 0 | FN-LB | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| 42420 | 15 | 15 | 1 | 0 | FN-L1 | ELE LIGHTS & TRIM LEVEL 1 | 31OCT16 | 18NOV16 | 1OCT15 | 21OCT15 | -275 |
| 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS LEVEL 2 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 |
| 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE LEVEL 2 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 |
| 66560 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 27DEC16 | | 25NOV15 | | -275 |
| 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68900 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SWITCHGEAR | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 |
| 68950 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST HCC FA SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68954 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST INTERCOM/RADIO/TV | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68960 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST TELECOM SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68964 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SECUR. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68966 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST A/V. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 69340 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 29DEC16 | 30DEC16 | 1DEC15 | 2DEC15 | -275 |
| 66000 | 0 | 0 | 1 | 0 | CLOSE | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 |
| 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| 3554 | 60 | 12 | 1 | 80 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 16AUG16 | | 20JUL15 | -274 |
| 40145 | 10 | 1 | 1 | 90 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| 40180 | 12 | 1 | 1 | 95 | RI-LB | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| 40320 | 10 | 9 | 1 | 10 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 |
| 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 |
| 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 |
| 40200 | 4 | 4 | 1 | 0 | RI-LB | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 2570 | 160 | 5 | 1 | 97 | SUBM | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 5AUG16 | | 10JUL15 | -273 |
| 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING (09 63 40) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING (09 75 00) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING (09 63 40) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING (09 75 00) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2572 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 2SEP16 | 13JUL15 | 7AUG15 | -273 |
| 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| 2714 | 40 | 40 | 1 | 0 | DELV | P&D STONE FLOORING (09 63 40) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| 2784 | 40 | 40 | 1 | 0 | DELV | P&D STONE FACING (09 75 00) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| 2574 | 60 | 60 | 1 | 0 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 6SEP16 | 29NOV16 | 10AUG15 | 2NOV15 | -273 |
| 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 7NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 |
| 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING LEVEL 1 | 7NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 |
| 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 |
| 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 |
| 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 |
| 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS LEVEL 2 | 29NOV16 | 1DEC16 | 2NOV15 | 4NOV15 | -273 |
| 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| 42690 | 4 | 4 | 1 | 0 | FN-L1 | HANG DOORS LEVEL 1 | 6DEC16 | 9DEC16 | 9NOV15 | 12NOV15 | -273 |
| 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY LEVEL 2 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 |
| 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| 68962 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST PAGING SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT LEVEL 2 | 9JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 |
| 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 |
| 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 |
| 3374 | 20 | 10 | 1 | 50 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 12AUG16 | | 20JUL15 | -272 |
| 40274 | 8 | 4 | 1 | 50 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 23AUG16 | | 29JUL15 | -272 |
| 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 |
| 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 31OCT16 | 7NOV16 | 6OCT15 | 13OCT15 | -272 |
| 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 8NOV16 | 9NOV16 | 14OCT15 | 15OCT15 | -272 |
| 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| 44420 | 10 | 10 | 1 | 0 | FN-L2 | ELE LIGHTS & TRIM LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |
| 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 |
| 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 29NOV16 | 30NOV16 | 3NOV15 | 4NOV15 | -272 |
| 66880 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69210 | 4 | 4 | 1 | 0 | CLOSE | HV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69230 | 4 | 4 | 1 | 0 | CLOSE | ATS & CONTROLS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69300 | 4 | 4 | 1 | 0 | CLOSE | FIRE ALARM SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69330 | 4 | 4 | 1 | 0 | CLOSE | ELE SECUR. SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE LEVEL 2 | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 |
| 69212 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69302 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69332 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69342 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| 69214 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69232 | 2 | 2 | 1 | 0 | CLOSE | ATS & CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69304 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69334 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 |
| 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| 3644 | 60 | 10 | 1 | 83 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 12AUG16 | | 21JUL15 | -271 |
| 2664 | 20 | 10 | 1 | 50 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 12AUG16 | | 21JUL15 | -271 |
| 40272 | 4 | 3 | 1 | 25 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 22AUG16 | | 29JUL15 | -271 |
| 35520 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS NORTH | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| 35530 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS EAST | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| 42350 | 4 | 4 | 1 | 0 | FN-L1 | PRIME PAINT LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES LEVEL 1 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 |
| 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 3JAN17 | 4JAN17 | 9DEC15 | 10DEC15 | -271 |
| 69220 | 4 | 4 | 1 | 0 | CLOSE | LV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 9DEC15 | 14DEC15 | -271 |
| 69222 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 |
| 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 |
| 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| 42180 | 8 | 2 | 1 | 75 | RI-L1 | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| 42145 | 15 | 3 | 1 | 80 | RI-L1 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 22AUG16 | | 30JUL15 | -270 |
| 40190 | 4 | 0 | 1 | 95 | RI-LB | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | | 27JUL15 | -270 |
| 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING LEVEL 1 | 23AUG16 | 26AUG16 | 31JUL15 | 5AUG15 | -270 |
| 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING LEVEL 1 | 24AUG16 | 1SEP16 | 3AUG15 | 11AUG15 | -270 |
| 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL LEVEL 1 | 23SEP16 | 30SEP16 | 1SEP15 | 9SEP15 | -270 |
| 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 |
| 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 31OCT16 | 3NOV16 | 8OCT15 | 13OCT15 | -270 |
| 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 4NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 |
| 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| 2680 | 180 | 5 | 1 | 97 | SUBM | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 5AUG16 | | 16JUL15 | -269 |
| 4050 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 4080 | 5 | 5 | 1 | 0 | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 4090 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 3704 | 60 | 10 | 1 | 83 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 12AUG16 | | 23JUL15 | -269 |
| 3254 | 20 | 5 | 1 | 75 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 5AUG16 | | 16JUL15 | -269 |
| 40065 | 8 | 0 | 1 | 98 | RI-LB | DUCTWORK MAINS LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| 40070 | 7 | 0 | 1 | 98 | RI-LB | DUCTWORK BRANCHES LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| 40110 | 10 | 9 | 1 | 10 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 1AUG16 | 2AUG16 | 10JUL15 | 13JUL15 | -269 |
| 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 2SEP16 | 17JUL15 | 13AUG15 | -269 |
| 2684 | 30 | 30 | 1 | 0 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 6SEP16 | 17OCT16 | 14AUG15 | 25SEP15 | -269 |
| 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION LEVEL B | 28NOV16 | 5DEC16 | 5NOV15 | 12NOV15 | -269 |
| 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION LEVEL 1 | 6DEC16 | 9DEC16 | 13NOV15 | 18NOV15 | -269 |
| 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE LEVEL 1 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 |
| 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS LEVEL B | 14DEC16 | 21DEC16 | 23NOV15 | 2DEC15 | -269 |
| 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE LEVEL 2 | 14DEC16 | 23DEC16 | 23NOV15 | 4DEC15 | -269 |
| 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| 69250 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69260 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69320 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| 69252 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| 69262 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| 69322 | 1 | 1 | 1 | 0 | CLOSE | ELE PA SYSTEM DEMONSTRATION & O&M'S | 5JAN17 | 5JAN17 | 15DEC15 | 15DEC15 | -269 |
| 69324 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 6JAN17 | 9JAN17 | 16DEC15 | 17DEC15 | -269 |
| 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 69254 | 1 | 1 | 1 | 0 | CLOSE | COMM/DATA/TELE CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 69264 | 1 | 1 | 1 | 0 | CLOSE | EMERG. CONTROL CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 3274 | 50 | 25 | 1 | 50 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 2SEP16 | | 14AUG15 | -268 |
| 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS (09 84 33) | 15NOV15A | 1AUG16 | | 13JUL15 | -268 |
| 2794 | 30 | 10 | 1 | 67 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 15AUG16 | | 27JUL15 | -268 |
| 40230 | 3 | 0 | 1 | 90 | RI-LB | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | | 29JUL15 | -268 |
| 42120 | 10 | 5 | 1 | 50 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH LEVEL 1 | 23AUG16 | 26AUG16 | 4AUG15 | 7AUG15 | -268 |
| 42200 | 4 | 4 | 1 | 0 | RI-L1 | THERMAL INSULATION LEVEL 1 | 29AUG16 | 1SEP16 | 10AUG15 | 13AUG15 | -268 |
| 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| 40102 | 4 | 4 | 1 | 0 | RI-LB | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| 40120 | 10 | 10 | 1 | 0 | RI-LB | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| 44120 | 10 | 10 | 1 | 0 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| 40420 | 10 | 10 | 1 | 0 | FN-LB | ELE LIGHTS & TRIM LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 19OCT16 | 20OCT16 | 30SEP15 | 1OCT15 | -268 |
| 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 31OCT16 | 1NOV16 | 12OCT15 | 13OCT15 | -268 |
| 44460 | 4 | 4 | 1 | 0 | FN-L2 | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| 44490 | 4 | 4 | 1 | 0 | FN-L2 | ELE A/V TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| 2314 | 10 | 10 | 1 | 0 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 12AUG16 | | 27JUL15 | -267 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3624 | 60 | 10 | 1 | 83 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 12AUG16 | | 27JUL15 | -267 |
| 3634 | 60 | 10 | 1 | 83 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 12AUG16 | | 27JUL15 | -267 |
| 35510 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS WEST | 15AUG16 | 22AUG16 | 28JUL15 | 4AUG15 | -267 |
| 44450 | 3 | 3 | 1 | 0 | FN-L2 | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 44470 | 3 | 3 | 1 | 0 | FN-L2 | ELE PA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 44480 | 3 | 3 | 1 | 0 | FN-L2 | ELE SECUR. TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY LEVEL 1 | 2DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 |
| 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING LEVEL 2 | 22DEC16 | 28DEC16 | 7DEC15 | 10DEC15 | -267 |
| 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT LEVEL 1 | 29DEC16 | 5JAN17 | 11DEC15 | 17DEC15 | -267 |
| 42190 | 4 | 2 | 1 | 40 | RI-L1 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 24AUG16 | | 7AUG15 | -266 |
| 42272 | 4 | 4 | 1 | 0 | RI-L1 | ELE PANELS LEVEL 1 | 23AUG16 | 26AUG16 | 6AUG15 | 11AUG15 | -266 |
| 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | 2SEP16 | 8SEP16 | 18AUG15 | 21AUG15 | -266 |
| 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP LEVEL 1 | 25OCT16 | 26OCT16 | 8OCT15 | 9OCT15 | -266 |
| 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE LEVEL 1 | 29DEC16 | 4JAN17 | 14DEC15 | 17DEC15 | -266 |
| 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| 40020 | 4 | 1 | 1 | 85 | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1AUG16 | | 16JUL15 | -265 |
| 3674 | 50 | 10 | 1 | 80 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 12AUG16 | | 29JUL15 | -265 |
| 35410 | 6 | 5 | 1 | 20 | ENCL | CURTAINWALL FRAMING WEST | 26JUL16A | 9AUG16 | | 24JUL15 | -265 |
| 35420 | 8 | 7 | 1 | 10 | ENCL | CURTAINWALL FRAMING NORTH | 26JUL16A | 18AUG16 | | 4AUG15 | -265 |
| 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 19SEP16 | 20SEP16 | 2SEP15 | 3SEP15 | -265 |
| 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 23SEP16 | 26SEP16 | 9SEP15 | 10SEP15 | -265 |
| 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT LEVEL 1 | 23SEP16 | 30SEP16 | 9SEP15 | 16SEP15 | -265 |
| 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| 40460 | 4 | 4 | 1 | 0 | FN-LB | ELE F.A. TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION LEVEL 1 | 31OCT16 | 4NOV16 | 15OCT15 | 21OCT15 | -265 |
| 42460 | 7 | 7 | 1 | 0 | FN-L1 | ELE F.A. TRIM&TEST LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 |
| 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE LEVEL 1 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 |
| 2960 | 180 | 10 | 1 | 94 | SUBM | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 12AUG16 | | 30JUL15 | -264 |
| 3494 | 60 | 42 | 1 | 30 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 28SEP16 | | 15SEP15 | -264 |
| 30550 | 15 | 5 | 1 | 70 | ROOF | PV SYSTEM RACKING MAIN RF | 1JUL16A | 5OCT16 | | 22SEP15 | -264 |
| 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS (12 66 13) | 15AUG16 | 12SEP16 | 31JUL15 | 27AUG15 | -264 |
| 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 13SEP16 | 6DEC16 | 28AUG15 | 20NOV15 | -264 |
| 30610 | 15 | 15 | 1 | 0 | ROOF | PV PANELS MAIN RF | 29SEP16 | 19OCT16 | 16SEP15 | 6OCT15 | -264 |
| 30620 | 15 | 15 | 1 | 0 | ROOF | WIRE PV PNLS&INVERTER MAIN RF | 20OCT16 | 9NOV16 | 7OCT15 | 27OCT15 | -264 |
| 40490 | 4 | 4 | 1 | 0 | FN-LB | ELE A/V TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 16OCT15 | 21OCT15 | -264 |
| 42490 | 6 | 6 | 1 | 0 | FN-L1 | ELE A/V TRIM&TEST LEVEL 1 | 4NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 |
| 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 12AUG16 | | 31JUL15 | -263 |
| 35440 | 8 | 6 | 1 | 20 | ENCL | CURTAINWALL FRAMING SOUTH | 14JUL16A | 6SEP16 | | 24AUG15 | -263 |
| 35430 | 6 | 6 | 1 | 0 | ENCL | CURTAINWALL FRAMING EAST | 19AUG16 | 26AUG16 | 7AUG15 | 14AUG15 | -263 |
| 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 9SEP16 | 14SEP16 | 27AUG15 | 1SEP15 | -263 |
| 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 |
| 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| 40450 | 3 | 3 | 1 | 0 | FN-LB | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40470 | 3 | 3 | 1 | 0 | FN-LB | ELE PA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40480 | 3 | 3 | 1 | 0 | FN-LB | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS LEVEL 1 | 12DEC16 | 13DEC16 | 1DEC15 | 2DEC15 | -263 |
| 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT LEVEL B | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 |
| 2994 | 60 | 40 | 1 | 33 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26SEP16 | | 15SEP15 | -262 |
| 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 5AUG16 | | 27JUL15 | -262 |
| 25490 | 6 | 1 | 1 | 80 | STRU | FORM/REBAR&POUR STAIRS | 7OCT15A | 1AUG16 | | 21JUL15 | -262 |
| 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 5AUG16 | | 27JUL15 | -262 |
| 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 |
| 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 |
| 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 30AUG16 | 1SEP16 | 19AUG15 | 21AUG15 | -262 |
| 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 31AUG16 | 6SEP16 | 20AUG15 | 25AUG15 | -262 |
| 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | 27SEP16 | 3OCT16 | 16SEP15 | 22SEP15 | -262 |
| 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS BP01 | 4OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 |
| 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. BP01 | 12OCT16 | 21OCT16 | 1OCT15 | 12OCT15 | -262 |
| 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 19OCT16 | 20OCT16 | 8OCT15 | 9OCT15 | -262 |
| 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM BP01 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 |
| 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES BP01 | 28OCT16 | 4NOV16 | 19OCT15 | 26OCT15 | -262 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 42450 | 4 | 4 | 1 | 0 | FN-L1 | ELE DATA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 42470 | 4 | 4 | 1 | 0 | FN-L1 | ELE PA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 42480 | 4 | 4 | 1 | 0 | FN-L1 | ELE SECUR. TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP01 | 7NOV16 | 17NOV16 | 27OCT15 | 6NOV15 | -262 |
| 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP02 | 18NOV16 | 1DEC16 | 9NOV15 | 19NOV15 | -262 |
| 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP02 | 2DEC16 | 9DEC16 | 20NOV15 | 1DEC15 | -262 |
| 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP02 | 12DEC16 | 15DEC16 | 2DEC15 | 7DEC15 | -262 |
| 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE | LEVEL B | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 |
| 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 |
| 2700 | 180 | 9 | 1 | 95 | SUBM | SUB LINEAR WOOD CEILINGS | (09 54 26) | 28APR14A | 11AUG16 | | 3AUG15 | -261 |
| 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS | (09 54 26) | 12AUG16 | 9SEP16 | 4AUG15 | 31AUG15 | -261 |
| 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING | LEVEL 2 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS | (09 54 26) | 12SEP16 | 21OCT16 | 1SEP15 | 13OCT15 | -261 |
| 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | | 3OCT16 | 4OCT16 | 23SEP15 | 24SEP15 | -261 |
| 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP02 | 24OCT16 | 2NOV16 | 14OCT15 | 23OCT15 | -261 |
| 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP02 | 3NOV16 | 8NOV16 | 26OCT15 | 29OCT15 | -261 |
| 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP02 | 9NOV16 | 16NOV16 | 30OCT15 | 6NOV15 | -261 |
| 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING | LEVEL B | 6DEC16 | 9DEC16 | 25NOV15 | 2DEC15 | -261 |
| 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING | LEVEL 1 | 12DEC16 | 13DEC16 | 3DEC15 | 4DEC15 | -261 |
| 44630 | 4 | 4 | 1 | 0 | FN-L2 | ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | 7DEC15 | 10DEC15 | -261 |
| 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN | LEVEL 2 | 5FEB16A | 22AUG16 | | 13AUG15 | -260 |
| 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS | LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| 42102 | 4 | 2 | 1 | 50 | RI-L1 | PLB O/H INSULATION | LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |
| 40630 | 4 | 4 | 1 | 0 | FN-LB | ELE TRIM & TEST | LEVEL B | 28NOV16 | 1DEC16 | 18NOV15 | 23NOV15 | -260 |
| 42630 | 7 | 7 | 1 | 0 | FN-L1 | ELE TRIM & TEST | LEVEL 1 | 2DEC16 | 12DEC16 | 24NOV15 | 4DEC15 | -260 |
| 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS | LEVEL B | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 |
| 44102 | 4 | 4 | 1 | 0 | RI-L2 | PLB O/H INSULATION | LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP02 | 12OCT16 | 19OCT16 | 6OCT15 | 13OCT15 | -259 |
| 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP01 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 |
| 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING | LEVEL 2 | 21FEB16A | 24AUG16 | | 19AUG15 | -258 |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | | 2AUG16 | 29AUG16 | 28JUL15 | 24AUG15 | -258 |
| 30630 | 5 | 5 | 1 | 0 | ROOF | TEST PV SYSTEM | MAIN RF | 10NOV16 | 16NOV16 | 5NOV15 | 11NOV15 | -258 |
| 30640 | 5 | 5 | 1 | 0 | CLOSE | CxA (FTP) Solar PV | | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 |
| 35990 | 0 | 0 | 1 | 0 | ENCL | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| 36000 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36010 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36015 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36020 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36025 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36030 | 4 | 4 | 1 | 0 | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN | LEVEL 2 | 2FEB16A | 25AUG16 | | 21AUG15 | -257 |
| 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION | EAST | 1AUG16 | 2AUG16 | 28JUL15 | 29JUL15 | -257 |
| 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS | LEVEL 1 | 3OCT16 | 4OCT16 | 29SEP15 | 30SEP15 | -257 |
| 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP01 | 29NOV16 | 2DEC16 | 24NOV15 | 1DEC15 | -257 |
| 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING | (09 65 16) | 28APR14A | 5AUG16 | | 4AUG15 | -256 |
| 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 12AUG16 | | 11AUG15 | -256 |
| 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING | (07 52 16.13) | 14JUL14A | 12AUG16 | | 11AUG15 | -256 |
| 40160 | 8 | 1 | 1 | 93 | RI-LB | R/I SPRINKLER PPG | LEVEL B | 25APR16A | 1AUG16 | | 29JUL15 | -256 |
| 30120 | 14 | 9 | 1 | 33 | ROOF | 3-PLY SBS/BUR | MAIN RF | 1JUL16A | 25AUG16 | | 24AUG15 | -256 |
| 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL | MAIN RF | 27JUL16A | 26AUG16 | | 25AUG15 | -256 |
| 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING | (09 65 16) | 8AUG16 | 2SEP16 | 5AUG15 | 1SEP15 | -256 |
| 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 15AUG16 | 12SEP16 | 12AUG15 | 9SEP15 | -256 |
| 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING | (09 65 16) | 6SEP16 | 17OCT16 | 2SEP15 | 14OCT15 | -256 |
| 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION | LEVEL 1 | 6SEP16 | 19SEP16 | 2SEP15 | 16SEP15 | -256 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION | (10 26 00) | 13SEP16 | 7NOV16 | 10SEP15 | 4NOV15 | -256 |
| 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING | (09 72 61) | 28APR14A | 19AUG16 | | 19AUG15 | -255 |
| 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF | (07 55 63) | 19DEC14A | 12AUG16 | | 12AUG15 | -255 |
| 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 |
| 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 |
| 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 22AUG16 | 19SEP16 | 20AUG15 | 17SEP15 | -255 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING | (09 72 61) | 20SEP16 | 14NOV16 | 18SEP15 | 12NOV15 | -255 |
| 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS | LEVEL 2 | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| 42020 | 4 | 0 | 1 | 95 | RI-L1 | FRAME,TOP OUT & TAPE | LEVEL 1 | 4FEB16A | 29JUL16 | | 30JUL15 | -254 |
| 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING | WEST | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 |
| 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION | LEVEL 2 | 6SEP16 | 19SEP16 | 8SEP15 | 21SEP15 | -253 |
| 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 10DEC14A | 5AUG16 | | 11AUG15 | -251 |
| 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 12AUG16 | | 18AUG15 | -251 |
| 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS | (10 44 16) | 15AUG16 | 12SEP16 | 19AUG15 | 16SEP15 | -251 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS | (26 36 23) | 23MAY14A | 28SEP16 | | 5OCT15 | -250 |
| 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| 40254 | 2 | 2 | 1 | 0 | RI-LB | ELE AUTO TRANSFER SWITCH | | 29SEP16 | 30SEP16 | 6OCT15 | 7OCT15 | -250 |
| 40300 | 5 | 5 | 1 | 0 | RI-LB | ELE PNL TERMINATIONS | LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 8AUG16 | | 14AUG15 | -249 |
| 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 1AUG16 | 2AUG16 | 7AUG15 | 10AUG15 | -249 |
| 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS LEVEL 1 | 28NOV16 | 29NOV16 | 7DEC15 | 8DEC15 | -249 |
| 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |
| 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1AUG16 | | 11AUG15 | -247 |
| 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 5AUG16 | | 18AUG15 | -246 |
| 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 8AUG16 | 2SEP16 | 19AUG15 | 16SEP15 | -246 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 6SEP16 | 17OCT16 | 17SEP15 | 28OCT15 | -246 |
| 64550 | 10 | 10 | 1 | 0 | FSITE | SITE FENCING & GATES | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 |
| 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | 1NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 |
| 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 1AUG16 | 26AUG16 | 13AUG15 | 10SEP15 | -245 |
| 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | 1AUG16 | 5AUG16 | 13AUG15 | 19AUG15 | -245 |
| 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 8AUG16 | 8AUG16 | 20AUG15 | 20AUG15 | -245 |
| 71830 | 1 | 1 | 1 | 0 | P030 | Pour Sidewalks, Part 2 | 9AUG16 | 9AUG16 | 21AUG15 | 21AUG15 | -245 |
| 71930 | 1 | 1 | 1 | 0 | P030 | Strip Forms, Part 2 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 |
| 72030 | 1 | 1 | 1 | 0 | P030 | Finish Grade, Part 2 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 |
| 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| 40112 | 2 | 2 | 1 | 0 | RI-LB | MEC PIPE TESTING LEVEL B | 19AUG16 | 22AUG16 | 2SEP15 | 3SEP15 | -245 |
| 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | 10OCT16 | 21OCT16 | 22OCT15 | 4NOV15 | -245 |
| 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| 64622 | 5 | 5 | 1 | 0 | FSITE | SITE PLANT MATERIAL | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| 64624 | 10 | 10 | 1 | 0 | FSITE | SITE ROCK/GROUND COVER | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 |
| 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 12AUG16 | | 27AUG15 | -244 |
| 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29JUL16 | | 13AUG15 | -244 |
| 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29JUL16 | | 13AUG15 | -244 |
| 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE (11 66 23.62) | 15AUG16 | 12SEP16 | 28AUG15 | 25SEP15 | -244 |
| 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 13SEP16 | 7NOV16 | 28SEP15 | 20NOV15 | -244 |
| 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 6SEP16 | 3OCT16 | 22SEP15 | 19OCT15 | -243 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| 64530 | 12 | 12 | 1 | 0 | FSITE | SITE U/G CONDUIT | 24OCT16 | 8NOV16 | 9NOV15 | 24NOV15 | -243 |
| 64540 | 15 | 15 | 1 | 0 | FSITE | SITE LIGHTING | 9NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 |
| 11510 | 10 | 8 | 1 | 19 | SITU | TEMP POWER TO AQUATICS | 30SEP14A | 23AUG16 | | 10SEP15 | -242 |
| 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 2AUG16 | | 21AUG15 | -240 |
| 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 |
| 64620 | 10 | 10 | 1 | 0 | FSITE | SITE LANDSCAPE/IRRIGATION | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| 3654 | 40 | 40 | 1 | 0 | DELV | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 1AUG16 | 26SEP16 | 21AUG15 | 16OCT15 | -239 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 5AUG16 | | 28AUG15 | -238 |
| 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 12AUG16 | | 4SEP15 | -238 |
| 40060 | 1 | 0 | 1 | 90 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 1AUG16 | 5AUG16 | 24AUG15 | 28AUG15 | -238 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 15AUG16 | 26SEP16 | 8SEP15 | 19OCT15 | -238 |
| 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | 7NOV16 | 22NOV16 | 2DEC15 | 17DEC15 | -238 |
| 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 19AUG16 | | 15SEP15 | -237 |
| 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING (09 68 00) | 22AUG16 | 19SEP16 | 16SEP15 | 13OCT15 | -237 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 20SEP16 | 31OCT16 | 14OCT15 | 24NOV15 | -237 |
| 35960 | 15 | 15 | 1 | 0 | ENCL | SS COLUMN COVERS | 5OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 |
| 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 |
| 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 28NOV16 | | 24DEC15 | -236 |
| 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28NOV16 | | 24DEC15 | -236 |
| 40290 | 10 | 1 | 1 | 90 | RI-LB | ELE BRANCH WIRING LEVEL B | 27JUN16A | 12SEP16 | | 7OCT15 | -236 |
| 40250 | 2 | 2 | 1 | 0 | RI-LB | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 |
| 40252 | 10 | 10 | 1 | 0 | RI-LB | ELE INSTALL SWITCHGEAR | 22AUG16 | 2SEP16 | 17SEP15 | 30SEP15 | -236 |
| 40280 | 4 | 4 | 1 | 0 | RI-LB | ELE FEEDER WIRE LEVEL B | 6SEP16 | 9SEP16 | 1OCT15 | 6OCT15 | -236 |
| 35740 | 8 | 7 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 13OCT16 | | 10NOV15 | -235 |
| 35840 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING SOUTH | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 5AUG16 | | 3SEP15 | -234 |
| 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26SEP16 | | 23OCT15 | -234 |
| 30560 | 5 | 1 | 1 | 90 | ROOF | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 6OCT16 | | 4NOV15 | -234 |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 2AUG16 | | 1SEP15 | -233 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 12AUG16 | | 14SEP15 | -233 |
| 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27SEP16 | | 27OCT15 | -233 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL (04 72 10) | 3AUG16 | 30AUG16 | 2SEP15 | 30SEP15 | -233 |
| 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 31AUG16 | 26OCT16 | 1OCT15 | 25NOV15 | -233 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12SEP16 | | 13OCT15 | -232 |
| 40294 | 3 | 3 | 1 | 0 | RI-LB | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 5OCT16 | 10OCT16 | 5NOV15 | 10NOV15 | -232 |
| 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES (12 36 50) | 28APR14A | 12AUG16 | | 16SEP15 | -231 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 12AUG16 | | 16SEP15 | -231 |
| 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES (12 36 50) | 15AUG16 | 12SEP16 | 17SEP15 | 14OCT15 | -231 |
| 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 |
| 11620 | 5 | 5 | 1 | 0 | SITU | ELE PULL MAIN FDRS TO MSB&ATS | 29AUG16 | 2SEP16 | 1OCT15 | 7OCT15 | -231 |
| 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 13SEP16 | 24OCT16 | 15OCT15 | 25NOV15 | -231 |
| 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING LEVEL 1 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 |
| 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| 35950 | 8 | 8 | 1 | 0 | ENCL | STANDING SEAM ROOF | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| 42280 | 3 | 2 | 1 | 25 | RI-L1 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 30AUG16 | | 6OCT15 | -229 |
| 42290 | 15 | 2 | 1 | 90 | RI-L1 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 1SEP16 | | 8OCT15 | -229 |
| 35730 | 4 | 4 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS EAST | 12JUL16A | 26SEP16 | | 30OCT15 | -229 |
| 42300 | 8 | 8 | 1 | 0 | RI-L1 | ELE PNL TERMINATIONS LEVEL 1 | 2SEP16 | 14SEP16 | 9OCT15 | 20OCT15 | -229 |
| 35720 | 8 | 8 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS NORTH | 9SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 |
| 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 |
| 35820 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING NORTH | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| 35830 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING EAST | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1AUG16 | 26SEP16 | 10SEP15 | 4NOV15 | -226 |
| 64720 | 4 | 4 | 1 | 0 | FSITE | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1AUG16 | 19SEP16 | 11SEP15 | 29OCT15 | -225 |
| 11320 | 10 | 2 | 1 | 84 | SITU | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| 11340 | 7 | 7 | 1 | 0 | SITU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 9SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 |
| 11330 | 8 | 8 | 1 | 0 | SITU | ELE PULL/TERM&TEST PRI.CABLES | 12AUG16 | 23AUG16 | 28SEP15 | 7OCT15 | -223 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 12AUG16 | | 29SEP15 | -222 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 12AUG16 | | 29SEP15 | -222 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | | 5OCT15 | -222 |
| 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 9AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 |
| 35920 | 12 | 12 | 1 | 0 | ENCL | EXT.ALUM GRATINGS | 7SEP16 | 22SEP16 | 22OCT15 | 6NOV15 | -222 |
| 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 19SEP16 | 20SEP16 | 3NOV15 | 4NOV15 | -222 |
| 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| 35940 | 8 | 8 | 1 | 0 | ENCL | ALUM ENTRANCES&STOREFRONT | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 12AUG16 | | 30SEP15 | -221 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 2AUG16 | | 18SEP15 | -221 |
| 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES (10 81 13) | 15AUG16 | 12SEP16 | 1OCT15 | 28OCT15 | -221 |
| 35710 | 4 | 4 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS WEST | 23AUG16 | 26AUG16 | 9OCT15 | 14OCT15 | -221 |
| 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 13SEP16 | 24OCT16 | 29OCT15 | 11DEC15 | -221 |
| 3694 | 40 | 20 | 1 | 50 | DELV | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 26AUG16 | | 16OCT15 | -219 |
| 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 28SEP16 | 3OCT16 | 17NOV15 | 20NOV15 | -219 |
| 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 4OCT16 | 5OCT16 | 23NOV15 | 24NOV15 | -219 |
| 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 1AUG16 | | 22SEP15 | -218 |
| 3684 | 40 | 40 | 1 | 0 | DELV | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 25OCT16 | | 17DEC15 | -218 |
| 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 12AUG16 | | 5OCT15 | -218 |
| 3682 | 20 | 20 | 1 | 0 | APPR | R&A SECURITY SYS COMMISSION'G (28 08 00) | 2AUG16 | 29AUG16 | 23SEP15 | 20OCT15 | -218 |
| 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 12AUG16 | | 6OCT15 | -217 |
| 11600 | 6 | 3 | 1 | 45 | SITU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 3AUG16 | | 25SEP15 | -217 |
| 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 5AUG16 | | 30SEP15 | -216 |
| 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 30AUG16 | | 23OCT15 | -216 |
| 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 12AUG16 | | 7OCT15 | -216 |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 12AUG16 | | 7OCT15 | -216 |
| 42130 | 8 | 0 | 1 | 95 | RI-L1 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| 2624 | 40 | 40 | 1 | 0 | DELV | P&D DOOR HARDWARE (08 71 00) | 1AUG16 | 26SEP16 | 24SEP15 | 18NOV15 | -216 |
| 2922 | 20 | 20 | 1 | 0 | APPR | R&A WINDOW SHADES (12 24 00) | 1AUG16 | 26AUG16 | 24SEP15 | 21OCT15 | -216 |
| 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE (10 14 00) | 8AUG16 | 2SEP16 | 1OCT15 | 28OCT15 | -216 |
| 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 29AUG16 | 10OCT16 | 22OCT15 | 4DEC15 | -216 |
| 35810 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING WEST | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 6SEP16 | 17OCT16 | 29OCT15 | 11DEC15 | -216 |
| 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 26AUG16 | | 23OCT15 | -214 |
| 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 26AUG16 | | 23OCT15 | -214 |
| 64020 | 6 | 2 | 1 | 75 | FSITE | UTIL 6HDPE - SOIL TIGHT | 11MAY16A | 4AUG16 | | 1OCT15 | -214 |
| 64010 | 2 | 2 | 1 | 0 | FSITE | UTIL STORM DRAIN LIFT STATION | 1AUG16 | 2AUG16 | 28SEP15 | 29SEP15 | -214 |
| 64030 | 1 | 1 | 1 | 0 | FSITE | UTIL 8HDPE - SOIL TIGHT | 5AUG16 | 5AUG16 | 2OCT15 | 2OCT15 | -214 |
| 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | 8AUG16 | 10AUG16 | 5OCT15 | 7OCT15 | -214 |
| 64050 | 5 | 5 | 1 | 0 | FSITE | UTIL SDDI | 11AUG16 | 17AUG16 | 8OCT15 | 14OCT15 | -214 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 8SEP15A | 9AUG16 | | 7OCT15 | -213 |
| 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 10AUG16 | 21SEP16 | 8OCT15 | 18NOV15 | -213 |
| 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 5AUG16 | | 6OCT15 | -212 |
| 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 19AUG16 | | 21OCT15 | -211 |
| 44130 | 8 | 1 | 1 | 90 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 |
| 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 |
| 30470 | 6 | 6 | 1 | 0 | ROOF | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 5AUG16 | | 9OCT15 | -209 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 12AUG16 | | 16OCT15 | -209 |
| 30510 | 5 | 5 | 1 | 0 | ROOF | FRP EQUIP PADS MAIN RF | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 |
| 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 26AUG16 | | 2NOV15 | -208 |
| 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 12AUG16 | | 21OCT15 | -206 |
| 72130 | 2 | 2 | 1 | 0 | P030 | Demo Temp Sidewalk and Lighting | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 |
| 70031 | 3 | 3 | 1 | 0 | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| 70032 | 3 | 3 | 1 | 0 | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| 70033 | 3 | 3 | 1 | 0 | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| 72230 | 3 | 3 | 1 | 0 | P030 | Restore Temp Sidewalk Area to Existing Condition | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| 72244 | 3 | 3 | 1 | 0 | P044 | P0044 EXT FRAMING PER H0035 UNILATERAL | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 |
| 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 5AUG16 | | 16OCT15 | -204 |
| 10030 | 3 | 3 | 1 | 0 | MOBL | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 10OCT16 | | 24DEC15 | -202 |
| 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 26AUG16 | | 10NOV15 | -202 |
| 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 7SEP16 | | 19NOV15 | -202 |
| 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 5AUG16 | | 21OCT15 | -201 |
| 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 3AUG16 | | 19OCT15 | -201 |
| 44280 | 3 | 3 | 1 | 0 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 1AUG16 | 3AUG16 | 15OCT15 | 19OCT15 | -201 |
| 44300 | 8 | 8 | 1 | 0 | RI-L2 | ELE PNL TERMINATIONS LEVEL 2 | 4AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 5AUG16 | | 23OCT15 | -199 |
| 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 2AUG16 | | 21OCT15 | -198 |
| 2202 | 20 | 5 | 1 | 75 | APPR | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 8JUL16A | 5AUG16 | | 26OCT15 | -198 |
| 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 3AUG16 | 30AUG16 | 22OCT15 | 18NOV15 | -198 |
| 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 8AUG16 | 12AUG16 | 27OCT15 | 2NOV15 | -198 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 26AUG16 | | 18NOV15 | -196 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1AUG16 | 12AUG16 | 22OCT15 | 4NOV15 | -196 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 1AUG16 | 26AUG16 | 22OCT15 | 18NOV15 | -196 |
| 2634 | 30 | 20 | 1 | 33 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 26AUG16 | | 24NOV15 | -192 |
| 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 1AUG16 | 26AUG16 | 28OCT15 | 24NOV15 | -192 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 1AUG16 | 26AUG16 | 29OCT15 | 25NOV15 | -191 |
| 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 12AUG16 | | 12NOV15 | -190 |
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 5AUG16 | | 9NOV15 | -188 |
| 10040 | 4 | 1 | 1 | 75 | MOBL | SITE SURVEY | 12MAY14A | 1AUG16 | | 4NOV15 | -187 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 12AUG16 | | 17NOV15 | -187 |
| 2524 | 20 | 5 | 1 | 75 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 5AUG16 | | 16NOV15 | -183 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 12AUG16 | | 2DEC15 | -178 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 5AUG16 | | 30NOV15 | -175 |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 12AUG16 | | 7DEC15 | -175 |
| 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29JUL16 | | 2DEC15 | -168 |
| 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29JUL16 | | 3DEC15 | -167 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 5AUG16 | | 10DEC15 | -167 |
| 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 5AUG16 | | 24DEC15 | -157 |
| 72240 | 5 | 5 | 1 | 1 | P040 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| 72242 | 5 | 5 | 1 | 1 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 70036 | 5 | 5 | 1 | 0 | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 4AUG16 | | 24DEC15 | -156 |
| 72238 | 5 | 4 | 1 | 16 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 4AUG16 | | 24DEC15 | -156 |
| 70037 | 5 | 3 | 1 | 45 | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 3AUG16 | | 24DEC15 | -155 |
| 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 2AUG16 | | 24DEC15 | -154 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 70009 | 5 | 2 | 1 | 70 | P009 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 2AUG16 | | 24DEC15 | -154 |
| 70020 | 5 | 2 | 1 | 58 | P020 | P0020 ASI-01 &01R1 ELECTRICAL | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| 70014 | 5 | 2 | 1 | 58 | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 1JUN16A | 2AUG16 | | 24DEC15 | -154 |
| 70016 | 5 | 1 | 1 | 80 | P016 | P0016 BIM CLASH DETECTION | 3DEC14A | 1AUG16 | | 24DEC15 | -153 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | |
| 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 |
| 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 |
| 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 |
| 30640 | 5 | 5 | 1 | 0 | CLOSE | CxA (FTP) Solar PV | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 |
| 36000 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36010 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36015 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36020 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36025 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 36030 | 4 | 4 | 1 | 0 | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 3JAN17 | 4JAN17 | 9DEC15 | 10DEC15 | -271 |
| 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| P0037 EL NINO MITIGATION | | | | | | | | | | | |
| 70037 | 5 | 3 | 1 | 45 | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 3AUG16 | | 24DEC15 | -155 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | | | |
| 70036 | 5 | 5 | 1 | 0 | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS LEVEL 1 | 28NOV16 | 29NOV16 | 7DEC15 | 8DEC15 | -249 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS LEVEL 2 | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64720 | 4 | 4 | 1 | 0 | FSITE | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| PROJECT MANAGEMENT | | | | | | | | | | | |
| 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 4200 | 5 | 1 | 1 | 80 | DELV | DEL TRESPA WALL PANELS | 2AUG16 | 2AUG16 | 2JUL15 | 2JUL15 | -275 |
| STRUCTURE | | | | | | | | | | | |
| 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| ENCLOSURE | | | | | | | | | | | |
| 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 3AUG16 | 12AUG16 | 6JUL15 | 15JUL15 | -275 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 |
| ENCLOSURE | | | | | | | | | | | |
| 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING WEST | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 |
| 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| ROOF | | | | | | | | | | | |
| 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 26AUG16 | | 25AUG15 | -256 |
| ENCLOSURE | | | | | | | | | | | |
| 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 |
| 35710 | 4 | 4 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS WEST | 23AUG16 | 26AUG16 | 9OCT15 | 14OCT15 | -221 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH LEVEL 1 | 23AUG16 | 26AUG16 | 4AUG15 | 7AUG15 | -268 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 |
| ENCLOSURE | | | | | | | | | | | |
| 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 29AUG16 | 8SEP16 | 30JUL15 | 10AUG15 | -275 |
| ROOF | | | | | | | | | | | |
| 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| ENCLOSURE | | | | | | | | | | | |
| 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 9SEP16 | 14SEP16 | 27AUG15 | 1SEP15 | -263 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | | | |
| 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 9SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 |
| ROOF | | | | | | | | | | | |
| 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 |
| ENCLOSURE | | | | | | | | | | | |
| 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 19SEP16 | 20SEP16 | 2SEP15 | 3SEP15 | -265 |
| 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 19SEP16 | 20SEP16 | 3NOV15 | 4NOV15 | -222 |
| 35720 | 8 | 8 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS NORTH | 9SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 |
| 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| ROOF | | | | | | | | | | | |
| 30470 | 6 | 6 | 1 | 0 | ROOF | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 |
| ENCLOSURE | | | | | | | | | | | |
| 35730 | 4 | 4 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS EAST | 12JUL16A | 26SEP16 | | 30OCT15 | -229 |
| ROOF | | | | | | | | | | | |
| 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 28SEP16 | 3OCT16 | 17NOV15 | 20NOV15 | -219 |
| 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 4OCT16 | 5OCT16 | 23NOV15 | 24NOV15 | -219 |
| ENCLOSURE | | | | | | | | | | | |
| 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 5OCT16 | 10OCT16 | 4SEP15 | 10SEP15 | -275 |
| 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 5OCT16 | 10OCT16 | 5NOV15 | 10NOV15 | -232 |
| 35740 | 8 | 7 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 13OCT16 | | 10NOV15 | -235 |
| 35960 | 15 | 15 | 1 | 0 | ENCL | SS COLUMN COVERS | 5OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 |
| STRUCTURE | | | | | | | | | | | |
| 25490 | 6 | 1 | 1 | 80 | STRU | FORM/REBAR&POUR STAIRS | 7OCT15A | 1AUG16 | | 21JUL15 | -262 |
| ROOF | | | | | | | | | | | |
| 30510 | 5 | 5 | 1 | 0 | ROOF | FRP EQUIP PADS MAIN RF | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 8AUG16 | 8AUG16 | 20AUG15 | 20AUG15 | -245 |
| 71830 | 1 | 1 | 1 | 0 | P030 | Pour Sidewalks, Part 2 | 9AUG16 | 9AUG16 | 21AUG15 | 21AUG15 | -245 |
| 71930 | 1 | 1 | 1 | 0 | P030 | Strip Forms, Part 2 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 |
| 72030 | 1 | 1 | 1 | 0 | P030 | Finish Grade, Part 2 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 |
| 72130 | 2 | 2 | 1 | 0 | P030 | Demo Temp Sidewalk and Lighting | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | | | |
| 70031 | 3 | 3 | 1 | 0 | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | | | |
| 70032 | 3 | 3 | 1 | 0 | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | | | |
| 70033 | 3 | 3 | 1 | 0 | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 72230 | 3 | 3 | 1 | 0 | P030 | Restore Temp Sidewalk Area to Existing Condition | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | | | |
| 72244 | 3 | 3 | 1 | 0 | P044 | P0044 EXT FRAMING PER H0035 UNILATERAL | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | 10OCT16 | 21OCT16 | 22OCT15 | 4NOV15 | -245 |
| 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | 7NOV16 | 22NOV16 | 2DEC15 | 17DEC15 | -238 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP LEVEL 1 | 25OCT16 | 26OCT16 | 8OCT15 | 9OCT15 | -266 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 8NOV16 | 9NOV16 | 14OCT15 | 15OCT15 | -272 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING LEVEL 1 | 7NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42020 | 4 | 0 | 1 | 95 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29JUL16 | | 30JUL15 | -254 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29JUL16 | | 13AUG15 | -244 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29JUL16 | | 13AUG15 | -244 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40020 | 4 | 1 | 1 | 85 | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1AUG16 | | 16JUL15 | -265 |
| ENCLOSURE | | | | | | | | | | | |
| 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 1AUG16 | 2AUG16 | 1JUL15 | 2JUL15 | -275 |
| 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 1AUG16 | 2AUG16 | 10JUL15 | 13JUL15 | -269 |
| 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION EAST | 1AUG16 | 2AUG16 | 28JUL15 | 29JUL15 | -257 |
| 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 1AUG16 | 2AUG16 | 7AUG15 | 10AUG15 | -249 |
| 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40190 | 4 | 0 | 1 | 95 | RI-LB | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | | 27JUL15 | -270 |
| 40180 | 12 | 1 | 1 | 95 | RI-LB | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42180 | 8 | 2 | 1 | 75 | RI-L1 | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| 42190 | 4 | 2 | 1 | 40 | RI-L1 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 24AUG16 | | 7AUG15 | -266 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 24AUG16 | | 19AUG15 | -258 |
| 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40200 | 4 | 4 | 1 | 0 | RI-LB | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42200 | 4 | 4 | 1 | 0 | RI-L1 | THERMAL INSULATION LEVEL 1 | 29AUG16 | 1SEP16 | 10AUG15 | 13AUG15 | -268 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 31AUG16 | 6SEP16 | 20AUG15 | 25AUG15 | -262 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40320 | 10 | 9 | 1 | 10 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 23SEP16 | 26SEP16 | 9SEP15 | 10SEP15 | -265 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL LEVEL 1 | 23SEP16 | 30SEP16 | 1SEP15 | 9SEP15 | -270 |
| 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT LEVEL 1 | 23SEP16 | 30SEP16 | 9SEP15 | 16SEP15 | -265 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 3OCT16 | 4OCT16 | 23SEP15 | 24SEP15 | -261 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 19OCT16 | 20OCT16 | 30SEP15 | 1OCT15 | -268 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40230 | 3 | 0 | 1 | 90 | RI-LB | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | | 29JUL15 | -268 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42690 | 4 | 4 | 1 | 0 | FN-L1 | HANG DOORS LEVEL 1 | 6DEC16 | 9DEC16 | 9NOV15 | 12NOV15 | -273 |
| 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE LEVEL 1 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS LEVEL 2 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 |
| 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| ENCLOSURE | | | | | | | | | | | |
| 35920 | 12 | 12 | 1 | 0 | ENCL | EXT.ALUM GRATINGS | 7SEP16 | 22SEP16 | 22OCT15 | 6NOV15 | -222 |
| 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| 35950 | 8 | 8 | 1 | 0 | ENCL | STANDING SEAM ROOF | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| P000P TRANSFORMER RELOCATION | | | | | | | | | | | |
| 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 2AUG16 | | 24DEC15 | -154 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | | | |
| 70009 | 5 | 2 | 1 | 70 | P009 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 2AUG16 | | 24DEC15 | -154 |
| P0021ASI-01 &01R1 MISC | | | | | | | | | | | |
| 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| SITE UTILITIES | | | | | | | | | | | |
| 11600 | 6 | 3 | 1 | 45 | SITU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 3AUG16 | | 25SEP15 | -217 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44280 | 3 | 3 | 1 | 0 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 1AUG16 | 3AUG16 | 15OCT15 | 19OCT15 | -201 |
| 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 3AUG16 | | 19OCT15 | -201 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| P0004 OSHA REPORTING | | | | | | | | | | | |
| 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 5AUG16 | | 24DEC15 | -157 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | | | |
| 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | | | |
| 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | | | |
| 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| SITE UTILITIES | | | | | | | | | | | |
| 11320 | 10 | 2 | 1 | 84 | SITU | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44300 | 8 | 8 | 1 | 0 | RI-L2 | ELE PNL TERMINATIONS LEVEL 2 | 4AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40145 | 10 | 1 | 1 | 90 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| 40250 | 2 | 2 | 1 | 0 | RI-LB | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 |
| 40272 | 4 | 3 | 1 | 25 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 22AUG16 | | 29JUL15 | -271 |
| 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42145 | 15 | 3 | 1 | 80 | RI-L1 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 22AUG16 | | 30JUL15 | -270 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 22AUG16 | | 13AUG15 | -260 |
| SITE UTILITIES | | | | | | | | | | | |
| 11330 | 8 | 8 | 1 | 0 | SITU | ELE PULL/TERM&TEST PRI.CABLES | 12AUG16 | 23AUG16 | 28SEP15 | 7OCT15 | -223 |
| 11510 | 10 | 8 | 1 | 19 | SITU | TEMP POWER TO AQUATICS | 30SEP14A | 23AUG16 | | 10SEP15 | -242 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40274 | 8 | 4 | 1 | 50 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 23AUG16 | | 29JUL15 | -272 |
| 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 |
| SITE UTILITIES | | | | | | | | | | | |
| 11340 | 7 | 7 | 1 | 0 | SITU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 25AUG16 | | 21AUG15 | -257 |
| SITE UTILITIES | | | | | | | | | | | |
| 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42272 | 4 | 4 | 1 | 0 | RI-L1 | ELE PANELS LEVEL 1 | 23AUG16 | 26AUG16 | 6AUG15 | 11AUG15 | -266 |
| 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING LEVEL 1 | 23AUG16 | 26AUG16 | 31JUL15 | 5AUG15 | -270 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42280 | 3 | 2 | 1 | 25 | RI-L1 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 30AUG16 | | 6OCT15 | -229 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING LEVEL 2 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42290 | 15 | 2 | 1 | 90 | RI-L1 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 1SEP16 | | 8OCT15 | -229 |
| 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING LEVEL 1 | 24AUG16 | 1SEP16 | 3AUG15 | 11AUG15 | -270 |
| 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 30AUG16 | 1SEP16 | 19AUG15 | 21AUG15 | -262 |
| SITE UTILITIES | | | | | | | | | | | |
| 11620 | 5 | 5 | 1 | 0 | SITU | ELE PULL MAIN FDRS TO MSB&ATS | 29AUG16 | 2SEP16 | 1OCT15 | 7OCT15 | -231 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40252 | 10 | 10 | 1 | 0 | RI-LB | ELE INSTALL SWITCHGEAR | 22AUG16 | 2SEP16 | 17SEP15 | 30SEP15 | -236 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | 2SEP16 | 8SEP16 | 18AUG15 | 21AUG15 | -266 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40280 | 4 | 4 | 1 | 0 | RI-LB | ELE FEEDER WIRE LEVEL B | 6SEP16 | 9SEP16 | 1OCT15 | 6OCT15 | -236 |
| 40290 | 10 | 1 | 1 | 90 | RI-LB | ELE BRANCH WIRING LEVEL B | 27JUN16A | 12SEP16 | | 7OCT15 | -236 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42300 | 8 | 8 | 1 | 0 | RI-L1 | ELE PNL TERMINATIONS LEVEL 1 | 2SEP16 | 14SEP16 | 9OCT15 | 20OCT15 | -229 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40294 | 3 | 3 | 1 | 0 | RI-LB | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING LEVEL 1 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40254 | 2 | 2 | 1 | 0 | RI-LB | ELE AUTO TRANSFER SWITCH | 29SEP16 | 30SEP16 | 6OCT15 | 7OCT15 | -250 |
| ROOF | | | | | | | | | | | |
| 30550 | 15 | 5 | 1 | 70 | ROOF | PV SYSTEM RACKING MAIN RF | 1JUL16A | 5OCT16 | | 22SEP15 | -264 |
| 30560 | 5 | 1 | 1 | 90 | ROOF | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 6OCT16 | | 4NOV15 | -234 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40300 | 5 | 5 | 1 | 0 | RI-LB | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ROOF | | | | | | | | | | | |
| 30610 | 15 | 15 | 1 | 0 | ROOF PV PANELS | MAIN RF | 29SEP16 | 19OCT16 | 16SEP15 | 6OCT15 | -264 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40420 | 10 | 10 | 1 | 0 | FN-LB ELE LIGHTS & TRIM | LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| 40450 | 3 | 3 | 1 | 0 | FN-LB ELE DATA TRIM&TEST | LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40470 | 3 | 3 | 1 | 0 | FN-LB ELE PA TRIM&TEST | LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40480 | 3 | 3 | 1 | 0 | FN-LB ELE SECUR. TRIM&TEST | LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| 40460 | 4 | 4 | 1 | 0 | FN-LB ELE F.A. TRIM&TEST | LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| 40490 | 4 | 4 | 1 | 0 | FN-LB ELE A/V TRIM&TEST | LEVEL B | 31OCT16 | 3NOV16 | 16OCT15 | 21OCT15 | -264 |
| ROOF | | | | | | | | | | | |
| 30620 | 15 | 15 | 1 | 0 | ROOF WIRE PV PNLS&INVERTER | MAIN RF | 20OCT16 | 9NOV16 | 7OCT15 | 27OCT15 | -264 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42450 | 4 | 4 | 1 | 0 | FN-L1 ELE DATA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 42470 | 4 | 4 | 1 | 0 | FN-L1 ELE PA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 42480 | 4 | 4 | 1 | 0 | FN-L1 ELE SECUR. TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| 42490 | 6 | 6 | 1 | 0 | FN-L1 ELE A/V TRIM&TEST | LEVEL 1 | 4NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 |
| 42460 | 7 | 7 | 1 | 0 | FN-L1 ELE F.A. TRIM&TEST | LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| 42420 | 15 | 15 | 1 | 0 | FN-L1 ELE LIGHTS & TRIM | LEVEL 1 | 31OCT16 | 18NOV16 | 1OCT15 | 21OCT15 | -275 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44420 | 10 | 10 | 1 | 0 | FN-L2 ELE LIGHTS & TRIM | LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| 44450 | 3 | 3 | 1 | 0 | FN-L2 ELE DATA TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 44470 | 3 | 3 | 1 | 0 | FN-L2 ELE PA TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 44480 | 3 | 3 | 1 | 0 | FN-L2 ELE SECUR. TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| 44460 | 4 | 4 | 1 | 0 | FN-L2 ELE F.A. TRIM&TEST | LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| 44490 | 4 | 4 | 1 | 0 | FN-L2 ELE A/V TRIM&TEST | LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40630 | 4 | 4 | 1 | 0 | FN-LB ELE TRIM & TEST | LEVEL B | 28NOV16 | 1DEC16 | 18NOV15 | 23NOV15 | -260 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42630 | 7 | 7 | 1 | 0 | FN-L1 ELE TRIM & TEST | LEVEL 1 | 2DEC16 | 12DEC16 | 24NOV15 | 4DEC15 | -260 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44630 | 4 | 4 | 1 | 0 | FN-L2 ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | 7DEC15 | 10DEC15 | -261 |
| ROOF | | | | | | | | | | | |
| 30630 | 5 | 5 | 1 | 0 | ROOF TEST PV SYSTEM | MAIN RF | 10NOV16 | 16NOV16 | 5NOV15 | 11NOV15 | -258 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68962 | 2 | 2 | 1 | 0 | CLOSE HCC PRETEST PAGING SYS | | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| 68900 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST SWITCHGEAR | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68950 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST HCC FA SYS | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68954 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST INTERCOM/RADIO/TV | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68960 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST TELECOM SYS | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68964 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST SECUR. SYS | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 68966 | 4 | 4 | 1 | 0 | CLOSE HCC PRETEST A/V. SYS | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 69340 | 4 | 4 | 1 | 0 | CLOSE ELE A/V SYSTEM | START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 69250 | 2 | 2 | 1 | 0 | CLOSE COMM/DATA/TELE | START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69260 | 2 | 2 | 1 | 0 | CLOSE EMERG. CONTROL | START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69320 | 2 | 2 | 1 | 0 | CLOSE ELE PA SYSTEM | START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| 69322 | 1 | 1 | 1 | 0 | CLOSE ELE PA SYSTEM | DEMONSTRATION & O&M'S | 5JAN17 | 5JAN17 | 15DEC15 | 15DEC15 | -269 |
| 66880 | 4 | 4 | 1 | 0 | CLOSE ELE A/V SYSTEM | START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69210 | 4 | 4 | 1 | 0 | CLOSE HV GEAR/TRANS. | START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69220 | 4 | 4 | 1 | 0 | CLOSE LV GEAR/TRANS. | START&TEST | 3JAN17 | 6JAN17 | 9DEC15 | 14DEC15 | -271 |
| 69230 | 4 | 4 | 1 | 0 | CLOSE ATS & CONTROLS | START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69252 | 2 | 2 | 1 | 0 | CLOSE COMM/DATA/TELE | DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| 69262 | 2 | 2 | 1 | 0 | CLOSE EMERG. CONTROL | DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| 69300 | 4 | 4 | 1 | 0 | CLOSE FIRE ALARM SYS. | START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69330 | 4 | 4 | 1 | 0 | CLOSE ELE SECUR. SYS. | START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69254 | 1 | 1 | 1 | 0 | CLOSE COMM/DATA/TELE | CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 69264 | 1 | 1 | 1 | 0 | CLOSE EMERG. CONTROL | CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| 69324 | 2 | 2 | 1 | 0 | CLOSE ELE PA SYSTEM | CX (FPT) TEST&TRAIN | 6JAN17 | 9JAN17 | 16DEC15 | 17DEC15 | -269 |
| 69212 | 2 | 2 | 1 | 0 | CLOSE HV GEAR/TRANS. | DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69222 | 2 | 2 | 1 | 0 | CLOSE LV GEAR/TRANS. | DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 |
| 69302 | 2 | 2 | 1 | 0 | CLOSE FIRE ALARM SYS. | DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69332 | 2 | 2 | 1 | 0 | CLOSE ELE SECUR. SYS. | DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69342 | 2 | 2 | 1 | 0 | CLOSE ELE A/V SYSTEM | DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| 69214 | 2 | 2 | 1 | 0 | CLOSE HV GEAR/TRANS. | CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69232 | 2 | 2 | 1 | 0 | CLOSE ATS & CONTROLS | DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69304 | 2 | 2 | 1 | 0 | CLOSE FIRE ALARM SYS. | CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| 69334 | 2 | 2 | 1 | 0 | CLOSE ELE SECUR. SYS. | CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 3694 | 40 | 20 | 1 | 50 | DELV P&D ACCESS CONTROL SYS | (28 13 00) | 8JAN16A | 26AUG16 | | 16OCT15 | -219 |
| 3654 | 40 | 40 | 1 | 0 | DELV P&D SFTY&SEC INSTALLATION REQ' | (28 05 11) | 1AUG16 | 26SEP16 | 21AUG15 | 16OCT15 | -239 |
| 3684 | 40 | 40 | 1 | 0 | DELV P&D SECURITY SYS COMMISSION'G | (28 08 00) | 28APR14A | 25OCT16 | | 17DEC15 | -218 |
| REVIEW & APPROVAL | | | | | | | | | | | |
| 3682 | 20 | 20 | 1 | 0 | APPR R&A SECURITY SYS COMMISSION'G | (28 08 00) | 2AUG16 | 29AUG16 | 23SEP15 | 20OCT15 | -218 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64530 | 12 | 12 | 1 | 0 | FSITE SITE U/G CONDUIT | | 24OCT16 | 8NOV16 | 9NOV15 | 24NOV15 | -243 |
| 64540 | 15 | 15 | 1 | 0 | FSITE SITE LIGHTING | | 9NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 66560 | 4 | 4 | 1 | 0 | CLOSE ELE A/V SYSTEM | START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ELEVATORS | | | | | | | | | | | |
| 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | 27SEP16 | 3OCT16 | 16SEP15 | 22SEP15 | -262 |
| 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS BP01 | 4OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 |
| 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS BP02 | 12OCT16 | 19OCT16 | 6OCT15 | 13OCT15 | -259 |
| 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. BP01 | 12OCT16 | 21OCT16 | 1OCT15 | 12OCT15 | -262 |
| 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM BP01 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 |
| 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. BP02 | 24OCT16 | 2NOV16 | 14OCT15 | 23OCT15 | -261 |
| 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES BP01 | 28OCT16 | 4NOV16 | 19OCT15 | 26OCT15 | -262 |
| 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM BP02 | 3NOV16 | 8NOV16 | 26OCT15 | 29OCT15 | -261 |
| 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES BP02 | 9NOV16 | 16NOV16 | 30OCT15 | 6NOV15 | -261 |
| 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS BP01 | 7NOV16 | 17NOV16 | 27OCT15 | 6NOV15 | -262 |
| 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS BP01 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 |
| 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS BP02 | 18NOV16 | 1DEC16 | 9NOV15 | 19NOV15 | -262 |
| 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST BP01 | 29NOV16 | 2DEC16 | 24NOV15 | 1DEC15 | -257 |
| 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS BP02 | 2DEC16 | 9DEC16 | 20NOV15 | 1DEC15 | -262 |
| 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST BP02 | 12DEC16 | 15DEC16 | 2DEC15 | 7DEC15 | -262 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS LEVEL B | 14DEC16 | 21DEC16 | 23NOV15 | 2DEC15 | -269 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE LEVEL 2 | 14DEC16 | 23DEC16 | 23NOV15 | 4DEC15 | -269 |
| ENCLOSURE | | | | | | | | | | | |
| 35410 | 6 | 5 | 1 | 20 | ENCL | CURTAINWALL FRAMING WEST | 26JUL16A | 9AUG16 | | 24JUL15 | -265 |
| 35420 | 8 | 7 | 1 | 10 | ENCL | CURTAINWALL FRAMING NORTH | 26JUL16A | 18AUG16 | | 4AUG15 | -265 |
| 35510 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS WEST | 15AUG16 | 22AUG16 | 28JUL15 | 4AUG15 | -267 |
| 35430 | 6 | 6 | 1 | 0 | ENCL | CURTAINWALL FRAMING EAST | 19AUG16 | 26AUG16 | 7AUG15 | 14AUG15 | -263 |
| 35440 | 8 | 6 | 1 | 20 | ENCL | CURTAINWALL FRAMING SOUTH | 14JUL16A | 6SEP16 | | 24AUG15 | -263 |
| 35520 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS NORTH | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| 35530 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS EAST | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| 35540 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS SOUTH | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |
| 35940 | 8 | 8 | 1 | 0 | ENCL | ALUM ENTRANCES&STOREFRONT | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING LEVEL B | 6DEC16 | 9DEC16 | 25NOV15 | 2DEC15 | -261 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING LEVEL 1 | 12DEC16 | 13DEC16 | 3DEC15 | 4DEC15 | -261 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING LEVEL 2 | 22DEC16 | 28DEC16 | 7DEC15 | 10DEC15 | -267 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS LEVEL B | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS LEVEL 1 | 3OCT16 | 4OCT16 | 29SEP15 | 30SEP15 | -257 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 19OCT16 | 20OCT16 | 8OCT15 | 9OCT15 | -262 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64550 | 10 | 10 | 1 | 0 | FSITE | SITE FENCING & GATES | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES LEVEL 1 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| PROJECT MANAGEMENT | | | | | | | | | | | |
| 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28NOV16 | | 24DEC15 | -236 |
| 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 28NOV16 | | 24DEC15 | -236 |
| MOBILIZATION/START-UP | | | | | | | | | | | |
| 10040 | 4 | 1 | 1 | 75 | MOBL | SITE SURVEY | 12MAY14A | 1AUG16 | | 4NOV15 | -187 |
| 10030 | 3 | 3 | 1 | 0 | MOBL | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 4AUG16 | | 24DEC15 | -156 |
| 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 10OCT16 | | 24DEC15 | -202 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | | 1AUG16 | 5AUG16 | 13AUG15 | 19AUG15 | -245 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40065 | 8 | 0 | 1 | 98 | RI-LB | DUCTWORK MAINS | LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| 40070 | 7 | 0 | 1 | 98 | RI-LB | DUCTWORK BRANCHES | LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS | LEVEL B | 27APR16A | 8AUG16 | | 14AUG15 | -249 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS | LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION | LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION | LEVEL 1 | 6SEP16 | 19SEP16 | 2SEP15 | 16SEP15 | -256 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION | LEVEL 2 | 6SEP16 | 19SEP16 | 8SEP15 | 21SEP15 | -253 |
| ROOF | | | | | | | | | | | | |
| 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS | MAIN RF | 17MAR16A | 27SEP16 | | 27OCT15 | -233 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION | LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION | LEVEL 1 | 31OCT16 | 4NOV16 | 15OCT15 | 21OCT15 | -265 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION | LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64622 | 5 | 5 | 1 | 0 | FSITE | SITE PLANT MATERIAL | | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| 64620 | 10 | 10 | 1 | 0 | FSITE | SITE LANDSCAPE/IRRIGATION | | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| 64624 | 10 | 10 | 1 | 0 | FSITE | SITE ROCK/GROUND COVER | | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY | LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY | LEVEL 1 | 2DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY | LEVEL 2 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 |
| ROOF | | | | | | | | | | | | |
| 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 |
| ENCLOSURE | | | | | | | | | | | | |
| 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 |
| ROOF | | | | | | | | | | | | |
| 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| ENCLOSURE | | | | | | | | | | | | |
| 35990 | 0 | 0 | 1 | 0 | ENCL | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| ROOF | | | | | | | | | | | | |
| 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE | LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | | 27DEC16 | | 25NOV15 | | -275 |
| 66000 | 0 | 0 | 1 | 0 | CLOSE | SUBSTANTIAL COMPLETION | | | 30DEC16 | | 2DEC15 | -275 |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | | 24JAN17 | | 27DEC15* | -394 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| [0016 BIM CLASH DETECTION | | | | | | | | | | | | |
| 70016 | 5 | 1 | 1 | 80 | P016 | P0016 BIM CLASH DETECTION | | 3DEC14A | 1AUG16 | | 24DEC15 | -153 |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | | | | |
| 70014 | 5 | 2 | 1 | 58 | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | | 1JUN16A | 2AUG16 | | 24DEC15 | -154 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | | | | |
| 70020 | 5 | 2 | 1 | 58 | P020 | P0020 ASI-01 &01R1 ELECTRICAL | | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | | |
| 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | | |
| 72238 | 5 | 4 | 1 | 16 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | | 12FEB16A | 4AUG16 | | 24DEC15 | -156 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40060 | 1 | 0 | 1 | 90 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | |
| 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | |
| 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | |
| 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | |
| 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | |
| 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | | | |
| 72240 | 5 | 5 | 1 | 1 | P040 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | |
| 72242 | 5 | 5 | 1 | 1 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 9AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40110 | 10 | 9 | 1 | 10 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 19AUG16 | | 21OCT15 | -211 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40112 | 2 | 2 | 1 | 0 | RI-LB | MEC PIPE TESTING LEVEL B | 19AUG16 | 22AUG16 | 2SEP15 | 3SEP15 | -245 |
| 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40102 | 4 | 4 | 1 | 0 | RI-LB | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42102 | 4 | 2 | 1 | 50 | RI-L1 | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |
| SITE UTILITIES | | | | | | | | | | | |
| 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44102 | 4 | 4 | 1 | 0 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| ROOF | | | | | | | | | | | |
| 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40120 | 10 | 10 | 1 | 0 | RI-LB | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42120 | 10 | 5 | 1 | 50 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44120 | 10 | 10 | 1 | 0 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 7NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 5AUG16 | | 9NOV15 | -188 |
| 4050 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 1AUG16 | 5AUG16 | 24AUG15 | 28AUG15 | -238 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 5AUG16 | | 30NOV15 | -175 |
| 4080 | 5 | 5 | 1 | 0 | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 4090 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 5AUG16 | | 23OCT15 | -199 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 5AUG16 | | 28AUG15 | -238 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 5AUG16 | | 3SEP15 | -234 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 5AUG16 | | 9OCT15 | -209 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 12AUG16 | | 2DEC15 | -178 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| PROCURE & DELIVER | | | | | | | | | | | |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40350 | 6 | 6 | 1 | 0 | FN-LB | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42350 | 4 | 4 | 1 | 0 | FN-L1 | PRIME PAINT LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29JUL16 | | 3DEC15 | -167 |
| 2424 | 40 | 1 | 1 | 98 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 1AUG16 | | 1JUL15 | -275 |
| 2394 | 20 | 2 | 1 | 90 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 2AUG16 | | 2JUL15 | -275 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 2AUG16 | | 18SEP15 | -221 |
| 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 5AUG16 | | 11AUG15 | -251 |
| 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 5AUG16 | | 27JUL15 | -262 |
| 2524 | 20 | 5 | 1 | 75 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 5AUG16 | | 16NOV15 | -183 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 5AUG16 | | 21OCT15 | -201 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 5AUG16 | | 16OCT15 | -204 |
| 3254 | 20 | 5 | 1 | 75 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 5AUG16 | | 16JUL15 | -269 |
| 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 5AUG16 | | 6OCT15 | -212 |
| 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 5AUG16 | | 27JUL15 | -262 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 5AUG16 | | 10DEC15 | -167 |
| 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 8AUG16 | 12AUG16 | 27OCT15 | 2NOV15 | -198 |
| 2314 | 10 | 10 | 1 | 0 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 12AUG16 | | 27JUL15 | -267 |
| 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 12AUG16 | | 12NOV15 | -190 |
| 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 12AUG16 | | 11AUG15 | -256 |
| 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 12AUG16 | | 12AUG15 | -255 |
| 2664 | 20 | 10 | 1 | 50 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 12AUG16 | | 21JUL15 | -271 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 12AUG16 | | 31JUL15 | -263 |
| 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 12AUG16 | | 5OCT15 | -218 |
| 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 12AUG16 | | 6OCT15 | -217 |
| 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 12AUG16 | | 7OCT15 | -216 |
| 3374 | 20 | 10 | 1 | 50 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 12AUG16 | | 20JUL15 | -272 |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 12AUG16 | | 7DEC15 | -175 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 12AUG16 | | 29SEP15 | -222 |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 12AUG16 | | 14SEP15 | -233 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 12AUG16 | | 16SEP15 | -231 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 12AUG16 | | 17NOV15 | -187 |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 12AUG16 | | 7OCT15 | -216 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 12AUG16 | | 29SEP15 | -222 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 12AUG16 | | 16OCT15 | -209 |
| 3624 | 60 | 10 | 1 | 83 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 12AUG16 | | 27JUL15 | -267 |
| 3634 | 60 | 10 | 1 | 83 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 12AUG16 | | 27JUL15 | -267 |
| 3644 | 60 | 10 | 1 | 83 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 12AUG16 | | 21JUL15 | -271 |
| 3674 | 50 | 10 | 1 | 80 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 12AUG16 | | 29JUL15 | -265 |
| 3704 | 60 | 10 | 1 | 83 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 12AUG16 | | 23JUL15 | -269 |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 12AUG16 | | 21OCT15 | -206 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1AUG16 | 12AUG16 | 22OCT15 | 4NOV15 | -196 |
| 2794 | 30 | 10 | 1 | 67 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 15AUG16 | | 27JUL15 | -268 |
| 3554 | 60 | 12 | 1 | 80 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 16AUG16 | | 20JUL15 | -274 |
| 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 26AUG16 | | 10NOV15 | -202 |
| 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 26AUG16 | | 2NOV15 | -208 |
| 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 1AUG16 | 26AUG16 | 28OCT15 | 24NOV15 | -192 |
| 2634 | 30 | 20 | 1 | 33 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 26AUG16 | | 24NOV15 | -192 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 1AUG16 | 26AUG16 | 13AUG15 | 10SEP15 | -245 |
| 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 26AUG16 | | 23OCT15 | -214 |
| 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 26AUG16 | | 23OCT15 | -214 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 26AUG16 | | 13OCT15 | -222 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 1AUG16 | 26AUG16 | 22OCT15 | 18NOV15 | -196 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 1AUG16 | 26AUG16 | 29OCT15 | 25NOV15 | -191 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 26AUG16 | | 18NOV15 | -196 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| PROCURE & DELIVER | | | | | | | | | | | | |
| 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS | (23 34 00) | 14NOV14A | 30AUG16 | | 23OCT15 | -216 |
| 3274 | 50 | 25 | 1 | 50 | DELV | P&D AIR TERMINAL UNITS | (23 36 00) | 13AUG15A | 2SEP16 | | 14AUG15 | -268 |
| 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS | (22 14 36) | 24JUL15A | 7SEP16 | | 19NOV15 | -202 |
| 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS | (10 44 16) | 15AUG16 | 12SEP16 | 19AUG15 | 16SEP15 | -251 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING | (27 13 14) | 9APR15A | 12SEP16 | | 13OCT15 | -232 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC | (28 05 13) | 1AUG16 | 19SEP16 | 11SEP15 | 29OCT15 | -225 |
| 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 10AUG16 | 21SEP16 | 8OCT15 | 18NOV15 | -213 |
| 2624 | 40 | 40 | 1 | 0 | DELV | P&D DOOR HARDWARE | (08 71 00) | 1AUG16 | 26SEP16 | 24SEP15 | 18NOV15 | -216 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING | (09 64 66) | 1AUG16 | 26SEP16 | 10SEP15 | 4NOV15 | -226 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 15AUG16 | 26SEP16 | 8SEP15 | 19OCT15 | -238 |
| 2994 | 60 | 40 | 1 | 33 | DELV | P&D HYDRAULIC ELEVATORS | (14 24 00) | 19MAY15A | 26SEP16 | | 15SEP15 | -262 |
| 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS | (23 82 16) | 5JAN15A | 26SEP16 | | 23OCT15 | -234 |
| 3494 | 60 | 42 | 1 | 30 | DELV | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 28SEP16 | | 15SEP15 | -264 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS | (26 36 23) | 23MAY14A | 28SEP16 | | 5OCT15 | -250 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS | (08 83 00) | 6SEP16 | 3OCT16 | 22SEP15 | 19OCT15 | -243 |
| 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES | (12 24 00) | 29AUG16 | 10OCT16 | 22OCT15 | 4DEC15 | -216 |
| 2684 | 30 | 30 | 1 | 0 | DELV | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | 6SEP16 | 17OCT16 | 14AUG15 | 25SEP15 | -269 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES | (09 65 13) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING | (09 65 16) | 6SEP16 | 17OCT16 | 2SEP15 | 14OCT15 | -256 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING | (09 65 19) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE | (10 14 00) | 6SEP16 | 17OCT16 | 29OCT15 | 11DEC15 | -216 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES | (32 31 13) | 6SEP16 | 17OCT16 | 17SEP15 | 28OCT15 | -246 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS | (09 54 26) | 12SEP16 | 21OCT16 | 1SEP15 | 13OCT15 | -261 |
| 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES | (10 81 13) | 13SEP16 | 24OCT16 | 29OCT15 | 11DEC15 | -221 |
| 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES | (12 36 50) | 13SEP16 | 24OCT16 | 15OCT15 | 25NOV15 | -231 |
| 2714 | 40 | 40 | 1 | 0 | DELV | P&D STONE FLOORING | (09 63 40) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| 2784 | 40 | 40 | 1 | 0 | DELV | P&D STONE FACING | (09 75 00) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL | (04 72 10) | 31AUG16 | 26OCT16 | 1OCT15 | 25NOV15 | -233 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING | (09 68 00) | 20SEP16 | 31OCT16 | 14OCT15 | 24NOV15 | -237 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION | (10 26 00) | 13SEP16 | 7NOV16 | 10SEP15 | 4NOV15 | -256 |
| 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE | (11 66 23.62) | 13SEP16 | 7NOV16 | 28SEP15 | 20NOV15 | -244 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING | (09 72 61) | 20SEP16 | 14NOV16 | 18SEP15 | 12NOV15 | -255 |
| 2574 | 60 | 60 | 1 | 0 | DELV | P&D INTERIOR WOOD DOORS | (08 14 00) | 6SEP16 | 29NOV16 | 10AUG15 | 2NOV15 | -273 |
| 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS | (12 66 13) | 13SEP16 | 6DEC16 | 28AUG15 | 20NOV15 | -264 |
| REVIEW & APPROVAL | | | | | | | | | | | | |
| 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 1AUG16 | | 13JUL15 | -268 |
| 2202 | 20 | 5 | 1 | 75 | APPR | R&A HYD CEMENT UNDERLAYMENT | (03 54 16) | 8JUL16A | 5AUG16 | | 26OCT15 | -198 |
| 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 9AUG16 | | 7OCT15 | -213 |
| 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 12AUG16 | | 4SEP15 | -238 |
| 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 12AUG16 | | 18AUG15 | -251 |
| 2922 | 20 | 20 | 1 | 0 | APPR | R&A WINDOW SHADES | (12 24 00) | 1AUG16 | 26AUG16 | 24SEP15 | 21OCT15 | -216 |
| 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING | (09 63 40) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING | (09 75 00) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL | (04 72 10) | 3AUG16 | 30AUG16 | 2SEP15 | 30SEP15 | -233 |
| 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING | (07 08 00) | 3AUG16 | 30AUG16 | 22OCT15 | 18NOV15 | -198 |
| 2572 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR WOOD DOORS | (08 14 00) | 8AUG16 | 2SEP16 | 13JUL15 | 7AUG15 | -273 |
| 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS | (08 83 00) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE | (09 30 13) | 8AUG16 | 2SEP16 | 17JUL15 | 13AUG15 | -269 |
| 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES | (09 65 13) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING | (09 65 16) | 8AUG16 | 2SEP16 | 5AUG15 | 1SEP15 | -256 |
| 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING | (09 65 19) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE | (10 14 00) | 8AUG16 | 2SEP16 | 1OCT15 | 28OCT15 | -216 |
| 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES | (32 31 13) | 8AUG16 | 2SEP16 | 19AUG15 | 16SEP15 | -246 |
| 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS | (09 54 26) | 12AUG16 | 9SEP16 | 4AUG15 | 31AUG15 | -261 |
| 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 15AUG16 | 12SEP16 | 12AUG15 | 9SEP15 | -256 |
| 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 15AUG16 | 12SEP16 | 1OCT15 | 28OCT15 | -221 |
| 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE | (11 66 23.62) | 15AUG16 | 12SEP16 | 28AUG15 | 25SEP15 | -244 |
| 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES | (12 36 50) | 15AUG16 | 12SEP16 | 17SEP15 | 14OCT15 | -231 |
| 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS | (12 66 13) | 15AUG16 | 12SEP16 | 31JUL15 | 27AUG15 | -264 |
| 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING | (09 68 00) | 22AUG16 | 19SEP16 | 16SEP15 | 13OCT15 | -237 |
| 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 22AUG16 | 19SEP16 | 20AUG15 | 17SEP15 | -255 |
| SUBMITTALS | | | | | | | | | | | | |
| 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING | (09 63 40) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G | (28 08 00) | 28APR14A | 1AUG16 | | 22SEP15 | -218 |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL | (04 72 10) | 28APR14A | 2AUG16 | | 1SEP15 | -233 |
| 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING | (07 08 00) | 28APR14A | 2AUG16 | | 21OCT15 | -198 |
| 2570 | 160 | 5 | 1 | 97 | SUBM | SUB INTERIOR WOOD DOORS | (08 14 00) | 28APR14A | 5AUG16 | | 10JUL15 | -273 |
| 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS | (08 83 00) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2680 | 180 | 5 | 1 | 97 | SUBM | SUB CERAMIC/PORCELAIN TILE | (09 30 13) | 28APR14A | 5AUG16 | | 16JUL15 | -269 |
| 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES | (09 65 13) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING | (09 65 16) | 28APR14A | 5AUG16 | | 4AUG15 | -256 |
| 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING | (09 65 19) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE | (10 14 00) | 28APR14A | 5AUG16 | | 30SEP15 | -216 |
| 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES | (32 31 13) | 28APR14A | 5AUG16 | | 18AUG15 | -246 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| SUBMITTALS | | | | | | | | | | | | |
| 2700 | 180 | 9 | 1 | 95 | SUBM | SUB LINEAR WOOD CEILINGS | (09 54 26) | 28APR14A | 11AUG16 | | 3AUG15 | -261 |
| 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 12AUG16 | | 11AUG15 | -256 |
| 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES | (10 81 13) | 28APR14A | 12AUG16 | | 30SEP15 | -221 |
| 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE | (11 66 23.62) | 28APR14A | 12AUG16 | | 27AUG15 | -244 |
| 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES | (12 36 50) | 28APR14A | 12AUG16 | | 16SEP15 | -231 |
| 2960 | 180 | 10 | 1 | 94 | SUBM | SUB TELESCOPING STANDS | (12 66 13) | 28APR14A | 12AUG16 | | 30JUL15 | -264 |
| 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING | (09 68 00) | 28APR14A | 19AUG16 | | 15SEP15 | -237 |
| 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING | (09 72 61) | 28APR14A | 19AUG16 | | 19AUG15 | -255 |
| REVIEW & APPROVAL | | | | | | | | | | | | |
| 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | | 2AUG16 | 29AUG16 | 28JUL15 | 24AUG15 | -258 |
| ROOF | | | | | | | | | | | | |
| 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 |
| 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 |
| 30120 | 14 | 9 | 1 | 33 | ROOF | 3-PLY SBS/BUR MAIN RF | | 1JUL16A | 25AUG16 | | 24AUG15 | -256 |
| 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 |
| 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 |
| 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 |
| 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| ROOF | | | | | | | | | | | | |
| 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| SITE UTILITIES | | | | | | | | | | | | |
| 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | | 27APR15A | 29JUL16 | | 2DEC15 | -168 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64010 | 2 | 2 | 1 | 0 | FSITE | UTIL STORM DRAIN LIFT STATION | | 1AUG16 | 2AUG16 | 28SEP15 | 29SEP15 | -214 |
| 64020 | 6 | 2 | 1 | 75 | FSITE | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 4AUG16 | | 1OCT15 | -214 |
| 64030 | 1 | 1 | 1 | 0 | FSITE | UTIL 8HDPE - SOIL TIGHT | | 5AUG16 | 5AUG16 | 2OCT15 | 2OCT15 | -214 |
| 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | | 8AUG16 | 10AUG16 | 5OCT15 | 7OCT15 | -214 |
| 64050 | 5 | 5 | 1 | 0 | FSITE | UTIL SDDI | | 11AUG16 | 17AUG16 | 8OCT15 | 14OCT15 | -214 |
| ENCLOSURE | | | | | | | | | | | | |
| 35810 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING WEST | | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| 35820 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING NORTH | | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| 35830 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING EAST | | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| 35840 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING SOUTH | | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE LEVEL B | | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE LEVEL 1 | | 29DEC16 | 4JAN17 | 14DEC15 | 17DEC15 | -266 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE LEVEL 2 | | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | | 1NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 |
| 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40160 | 8 | 1 | 1 | 93 | RI-LB | R/I SPRINKLER PPG LEVEL B | | 25APR16A | 1AUG16 | | 29JUL15 | -256 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | | 3FEB16A | 1AUG16 | | 11AUG15 | -247 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | | 21JAN16A | 2AUG16 | | 21AUG15 | -240 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | | 31OCT16 | 3NOV16 | 8OCT15 | 13OCT15 | -270 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS LEVEL 1 | | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | | 9JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 |
| 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |
| 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | | 29NOV16 | 30NOV16 | 3NOV15 | 4NOV15 | -272 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS LEVEL 2 | 29NOV16 | 1DEC16 | 2NOV15 | 4NOV15 | -273 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | | 5OCT15 | -222 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42130 | 8 | 0 | 1 | 95 | RI-L1 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44130 | 8 | 1 | 1 | 90 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 31OCT16 | 7NOV16 | 6OCT15 | 13OCT15 | -272 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 4NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE LEVEL 1 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE LEVEL 2 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 |
| 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 29DEC16 | 30DEC16 | 1DEC15 | 2DEC15 | -275 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 31OCT16 | 1NOV16 | 12OCT15 | 13OCT15 | -268 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT LEVEL B | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT LEVEL 1 | 29DEC16 | 5JAN17 | 11DEC15 | 17DEC15 | -267 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT LEVEL 2 | 9JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION LEVEL B | 28NOV16 | 5DEC16 | 5NOV15 | 12NOV15 | -269 |
| 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION LEVEL 1 | 6DEC16 | 9DEC16 | 13NOV15 | 18NOV15 | -269 |
| 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS LEVEL 1 | 12DEC16 | 13DEC16 | 1DEC15 | 2DEC15 | -263 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |

HALBERT CONSTRUCTION.CO.INC — 1501 FORWARD ASSOCIATES LTD — VAMC PALO ALTO REC THERAPY BLDG

Project Name: 07BP

REPORT DATE 28JUL16 17:11 RUN NO. 956 — START DATE 11MAR14 FIN DATE 24JAN17

RW-04 CONST LOOK AHEAD REPORT-PAY APP — DATA DATE 31JUL16 PAGE NO. 1

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MATERIAL STORED | | | | | | | | | | | |
| 4054 | 2 | 0 | 21MAR16 | 21MAR16 | 21MAR16 | 21MAR16 | MOS SWITCHGEAR | 100 | | 124227 | 0 |
| | 2 | 0 | 21MAR16 | 21MAR16 | | | | 100 | | 124227 | 0 |
| Project Management | | | | | | | | | | | |
| 1120 | 200 | 84 | 30SEP14 | 28NOV16 | 30SEP14 | _____ | MONTHLY SCHEDULE UPDATES | 58 | ____ | 15000 | 12750 |
| 1130 | 200 | 84 | 28APR14 | 28NOV16 | 28APR14 | _____ | CONSTRUCTION PHOTO'S | 58 | ____ | 14552 | 9459 |
| | 659 | 84 | 28APR14 | 28NOV16 | | | | 58 | | 29552 | 22209 |
| CHANGE ORDERS | | | | | | | | | | | |
| 70004 | 5 | 5 | 11MAR14 | 05AUG16 | 11MAR14 | _____ | P0004 OSHA REPORTING | 0 | ____ | | |
| 70005 | 5 | 2 | 30SEP14 | 02AUG16 | 30SEP14 | _____ | P0005 TRANSFORMER RELOCATION | 65 | ____ | 37927 | 13274 |
| 70009 | 5 | 2 | 29OCT14 | 02AUG16 | 29OCT14 | _____ | P0009 BALANCE TRANSFOREMR RELO | 70 | ____ | 22860 | 6858 |
| 70012 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0012 ELECTRIC MANHOLE PMH-28 | 0 | ____ | 12898 | 12898 |
| 70013 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0013 REVISE CONTRACT START DATE 4-2 | 0 | ____ | 0 | 0 |
| 70014 | 5 | 2 | 01JUN16 | 02AUG16 | 01JUN16 | _____ | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 58 | ____ | 16000 | 6720 |
| 70016 | 5 | 1 | 03DEC14 | 01AUG16 | 03DEC14 | _____ | P0016 BIM CLASH DETECTION | 80 | ____ | 6050 | 1210 |
| 70020 | 5 | 2 | 01MAY16 | 02AUG16 | 01MAY16 | _____ | P0020 ASI-01 &01R1 ELECTRICAL | 58 | ____ | 0 | 0 |
| 70021 | 5 | 2 | 01MAY16 | 02AUG16 | 01MAY16 | _____ | P0021 ASI-01 &01R1 MISC | 58 | ____ | 93500 | 39270 |
| 70022 | 5 | 2 | 01MAY16 | 02AUG16 | 01MAY16 | _____ | P0022 ASI-01 &01R1 CONCRETE | 58 | ____ | -3438 | -1444 |
| 70023 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0023 SETTLEMENT BY DETERMINATION P0 | 0 | ____ | 10956 | 10956 |
| 70024 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0024 MOTORIZED MONITOR LIST RFI 050 | 0 | ____ | 2271 | 2271 |
| 70025 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0025ASU005 RFI 77B MS NETWORK DROPS | 0 | ____ | 3744 | 3744 |
| 70026 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0026 f30 MATERIALS STORED ON SITE N | 0 | ____ | | |
| 70027 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0027 REV AIR TERMINAL SIZE NO COST | 0 | ____ | | |
| 70031 | 3 | 3 | 12OCT16 | 14OCT16 | _____ | _____ | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | ____ | 0 | 0 |
| 70032 | 3 | 3 | 12OCT16 | 14OCT16 | _____ | _____ | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | ____ | 0 | 0 |
| 70033 | 3 | 3 | 12OCT16 | 14OCT16 | _____ | _____ | P0033 REV1 SAN SEWER DELAY 10CD MORE | 0 | ____ | 0 | 0 |
| 72230 | 3 | 3 | 12OCT16 | 14OCT16 | _____ | _____ | Restore Temp Sidewalk Area to Existi | 0 | ____ | | |
| 72238 | 5 | 4 | 12FEB16 | 04AUG16 | 12FEB16 | _____ | P038 CURTAIN WALL CURB ATTACHMENT | 16 | ____ | 60000 | 50400 |
| 72239 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | MOCKUP ON BUILDING | 0 | ____ | -45120 | -45120 |
| 72240 | 5 | 5 | 01APR16 | 05AUG16 | 01APR16 | _____ | P040 RECONCILIATION OF ROUGH OPENING | 1 | ____ | 6493 | 6428 |
| 72242 | 5 | 5 | 01APR16 | 05AUG16 | 01APR16 | _____ | P042 WATER FOUNTAIN CHANGES | 1 | ____ | 7268 | 7195 |
| 72244 | 3 | 3 | 12OCT16 | 14OCT16 | _____ | _____ | P0044 EXT FRAMING PER H0035 UNILATER | 0 | ____ | 20000 | 20000 |
| | 663 | 54 | 11MAR14 | 14OCT16 | | | | 21 | | 251409 | 134661 |
| Mobilize - Start Up | | | | | | | | | | | |
| 10004 | 10 | 4 | 31JUL14 | 04AUG16 | 31JUL14 | _____ | LEED DESIGN | 58 | ____ | 22500 | 9450 |
| 10012 | 200 | 50 | 15JUL14 | 10OCT16 | 15JUL14 | _____ | MAINTAIN ERROSION CONTROLS | 75 | ____ | 1605 | 401 |
| 10030 | 3 | 3 | 01AUG16 | 03AUG16 | _____ | _____ | TRANSPLANT & REMOVE TREES | 0 | ____ | 24343 | 24343 |
| 10040 | 4 | 1 | 12MAY14 | 01AUG16 | 12MAY14 | _____ | SITE SURVEY | 75 | ____ | 29693 | 7423 |
| | 615 | 50 | 12MAY14 | 10OCT16 | | | | 73 | | 78141 | 41618 |
| Site Utilities | | | | | | | | | | | |
| 11290 | 5 | 0 | 14MAR16 | 14MAR16 | 14MAR16 | 14MAR16 | MOBILIZE ELECTRICAL LEVEL B | 0 | | 43870 | 0 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Site Utilities | | | | | | | | | | | |
| 11320 | 10 | 2 | 30SEP14 | 15AUG16 | 30SEP14 | _____ | ELE SECONDARY DUCT BANKS | 84 | ____ | 119840 | 18935 |
| 11330 | 8 | 8 | 12AUG16 | 23AUG16 | _____ | _____ | ELE PULL/TERM&TEST PRI.CABLES | 0 | ____ | 44940 | 44940 |
| 11340 | 7 | 7 | 16AUG16 | 24AUG16 | _____ | _____ | ELE FEEDER WIRE TO AQUATICS | 0 | ____ | 94695 | 94695 |
| 11510 | 10 | 8 | 30SEP14 | 23AUG16 | 30SEP14 | _____ | TEMP POWER TO AQUATICS | 19 | ____ | 42800 | 34839 |
| 11600 | 6 | 3 | 30SEP14 | 03AUG16 | 30SEP14 | _____ | ELE TELEPHONE DUCT BANKS | 45 | ____ | 34240 | 18832 |
| 11620 | 5 | 5 | 29AUG16 | 02SEP16 | _____ | _____ | ELE PULL MAIN FDRS TO MSB&ATS | 0 | ____ | 108070 | 108070 |
| 11700 | 20 | 20 | 12AUG16 | 09SEP16 | _____ | _____ | MECHANICAL VAULT | 0 | ____ | 246100 | 246100 |
| 11710 | 15 | 15 | 12SEP16 | 30SEP16 | _____ | _____ | MECH SITE UTILITY PIPING | 0 | ____ | 130540 | 130540 |
| 64060 | 3 | 0 | 27APR15 | 29JUL16 | 27APR15 | _____ | SITE UTILITY DEMOBILIZATION | 90 | ____ | 20865 | 2087 |
| | 511 | 44 | 30SEP14 | 30SEP16 | | | | 24 | | 885960 | 699037 |
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | | | | | | |
| 11400 | 5 | 0 | 07DEC15 | 08MAR16 | 07DEC15 | 08MAR16 | CONSTRUCT EX.LOBBY PROTECTION | 100 | | 61478 | 0 |
| 11410 | 10 | 0 | 03MAR16 | 24MAR16 | 03MAR16 | 24MAR16 | DEMO EX.LOBBY | 100 | | 134623 | 0 |
| | 77 | 0 | 07DEC15 | 24MAR16 | | | | 100 | | 196101 | 0 |
| Foundations | | | | | | | | | | | |
| 20120 | 4 | 0 | 31AUG15 | 21APR16 | 31AUG15 | 21APR16 | ELEVATOR CASINGS | 100 | | 56025 | 0 |
| 20220 | 6 | 0 | 14MAR16 | 21APR16 | 14MAR16 | 21APR16 | FEEDER CONDUIT LEV-B | 100 | | 19260 | 0 |
| 20230 | 5 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG LEV-B | 100 | | 81320 | 0 |
| 20232 | 4 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG (LEV-B) ** | 100 | | 81320 | 0 |
| 20250 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (0-33%) ** | 100 | | 7116 | 0 |
| 20252 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (33-66%) ** | 100 | | 7116 | 0 |
| 20254 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (66-100%) ** | 100 | | 7116 | 0 |
| 20260 | 4 | 0 | 30SEP14 | 26MAY16 | 30SEP14 | 26MAY16 | BACKFILL FNDS (0-33%) ** | 100 | | 63091 | 0 |
| 20262 | 3 | 0 | 27APR16 | 26MAY16 | 27APR16 | 26MAY16 | BACKFILL FNDS (33-66%) ** | 100 | | 63091 | 0 |
| | 422 | 0 | 30SEP14 | 26MAY16 | | | | 100 | | 385455 | 0 |
| Structure | | | | | | | | | | | |
| 25430 | 2 | 0 | 09MAR16 | 19MAY16 | 09MAR16 | 19MAY16 | ROOF & OVERFLOW DRAINS LEV-2 | 100 | | 9095 | 0 |
| 25432 | 2 | 0 | 10MAR16 | 03MAY16 | 10MAR16 | 03MAY16 | ROOF & OVERFLOW DRAINS ROOF | 100 | | 6848 | 0 |
| 25440 | 4 | 0 | 10DEC15 | 01APR16 | 10DEC15 | 01APR16 | FORM & REBAR SOMD LEV-2 | 100 | | 26750 | 0 |
| 25460 | 2 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION ROOF (RFI ) | 100 | | 384130 | 0 |
| 25490 | 6 | 1 | 07OCT15 | 01AUG16 | 07OCT15 | _____ | FORM/REBAR&POUR STAIRS | 80 | ____ | 60990 | 12198 |
| | 208 | 1 | 07OCT15 | 01AUG16 | | | | 94 | | 487813 | 12198 |
| Roof | | | | | | | | | | | |
| 30120 | 14 | 9 | 01JUL16 | 25AUG16 | 01JUL16 | _____ | 3-PLY SBS/BUR MAIN RF | 33 | ____ | 48591 | 32556 |
| 30140 | 2 | 2 | 26AUG16 | 29AUG16 | _____ | _____ | WATER TEST/PUNCH MAIN RF | 0 | ____ | 1605 | 1605 |
| 30210 | 3 | 3 | 15AUG16 | 17AUG16 | _____ | _____ | LOAD ROOF MATERIAL VEG.2FL RF | 0 | ____ | 170130 | 170130 |
| 30220 | 6 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION VEG.2FL RF | 100 | | 14766 | 0 |
| 30230 | 6 | 6 | 18AUG16 | 25AUG16 | _____ | _____ | HOT RUBBER W.P. VEG.2FF RF | 0 | ____ | 14766 | 14766 |
| 30240 | 3 | 3 | 26AUG16 | 30AUG16 | _____ | _____ | DRAINAGE BOARD VEG.2FL RF | 0 | ____ | 7062 | 7062 |
| 30310 | 3 | 3 | 18AUG16 | 22AUG16 | _____ | _____ | LOAD VEG. MATERIAL VEG.2FL RF | 0 | ____ | 51360 | 51360 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Roof | | | | | | | | | | | |
| 30320 | 8 | 8 | 31AUG16 | 12SEP16 | | | VEGETATED ASSEMBLY VEG.2FL RF | 0 | | 25119 | 25119 |
| 30410 | 4 | 1 | 27JUL16 | 26AUG16 | 27JUL16 | | RF HATCH&SAFETY RAIL MAIN RF | 75 | | 803 | 201 |
| 30430 | 2 | 2 | 31AUG16 | 01SEP16 | | | ROOF FLASHINGS/SM VEG.2FL RF | 0 | | 85386 | 85386 |
| 30440 | 3 | 3 | 13SEP16 | 15SEP16 | | | WATER TEST/PUNCH VEG.2FL RF | 0 | | 3210 | 3210 |
| 30450 | 4 | 4 | 16SEP16 | 21SEP16 | | | ROOF ACCESSORIES VEG.2FL RF | 0 | | 85386 | 85386 |
| 30470 | 6 | 6 | 16SEP16 | 23SEP16 | | | EXP.JONT COVERS RF | 0 | | 25209 | 25209 |
| 30510 | 5 | 5 | 15AUG16 | 19AUG16 | | | FRP EQUIP PADS MAIN RF | 0 | | 53500 | 53500 |
| 30520 | 4 | 0 | 03MAR16 | 25MAY16 | 03MAR16 | 25MAY16 | SET AHU UNITS MAIN RF | 100 | | 374500 | 0 |
| 30530 | 5 | 1 | 17MAR16 | 27SEP16 | 17MAR16 | | EXH.FANS&VENTILATORS MAIN RF | 75 | | 6420 | 1605 |
| 30540 | 2 | 2 | 03OCT16 | 04OCT16 | | | MEC EQ PPG&CONNECTION MAIN RF | 0 | | 5350 | 5350 |
| 30550 | 15 | 5 | 01JUL16 | 05OCT16 | 01JUL16 | | PV SYSTEM RACKING MAIN RF | 70 | | 97370 | 29211 |
| 30560 | 5 | 1 | 13JUL16 | 06OCT16 | 13JUL16 | | ELE ROUGH-IN CONDUIT MAIN RF | 90 | | 32100 | 3210 |
| 30610 | 15 | 15 | 29SEP16 | 19OCT16 | | | PV PANELS MAIN RF | 0 | | 108620 | 108620 |
| 30620 | 15 | 15 | 20OCT16 | 09NOV16 | | | WIRE PV PNLS&INVERTER MAIN RF | 0 | | 33170 | 33170 |
| 30630 | 5 | 5 | 10NOV16 | 16NOV16 | | | TEST PV SYSTEM MAIN RF | 0 | | 6420 | 6420 |
| 30700 | 10 | 10 | 10NOV16 | 23NOV16 | | | ERECT&WELD MEC SCREEN MAIN RF | 0 | | 37450 | 37450 |
| 30710 | 10 | 10 | 24NOV16 | 08DEC16 | | | EXT.GRATINGS MAIN RF | 0 | | 803 | 803 |
| 30720 | 10 | 10 | 24NOV16 | 08DEC16 | | | EXT.RAILINGS MAIN RF | 0 | | 1338 | 1338 |
| | 197 | 82 | 03MAR16 | 08DEC16 | | | | 22 | | 1290434 | 782667 |
| Enclosure | | | | | | | | | | | |
| 35220 | 6 | 2 | 18JUL16 | 04AUG16 | 18JUL16 | | MOD.SHEET AIR BARRIER NORTH | 75 | | 24117 | 6029 |
| 35310 | 8 | 8 | 03AUG16 | 12AUG16 | | | TRESPA WALL PANELS WEST | 0 | | 173543 | 173543 |
| 35320 | 10 | 10 | 15AUG16 | 26AUG16 | | | TRESPA WALL PANELS NORTH | 0 | | 173544 | 173544 |
| 35330 | 8 | 8 | 29AUG16 | 08SEP16 | | | TRESPA WALL PANELS EAST | 0 | | 173543 | 173543 |
| 35340 | 10 | 10 | 09SEP16 | 22SEP16 | | | TRESPA WALL PANELS SOUTH | 0 | | 173544 | 173544 |
| 35410 | 6 | 5 | 26JUL16 | 09AUG16 | 26JUL16 | | CURTAINWALL FRAMING WEST | 20 | | 84497 | 67598 |
| 35420 | 8 | 7 | 26JUL16 | 18AUG16 | 26JUL16 | | CURTAINWALL FRAMING NORTH | 10 | | 84497 | 76047 |
| 35430 | 6 | 6 | 19AUG16 | 26AUG16 | | | CURTAINWALL FRAMING EAST | 0 | | 84497 | 84497 |
| 35440 | 8 | 6 | 14JUL16 | 06SEP16 | 14JUL16 | | CURTAINWALL FRAMING SOUTH | 20 | | 84497 | 67598 |
| 35510 | 6 | 6 | 15AUG16 | 22AUG16 | | | EXT.GLAZING/WINDOWS WEST | 0 | | 37204 | 37204 |
| 35520 | 8 | 8 | 29AUG16 | 08SEP16 | | | EXT.GLAZING/WINDOWS NORTH | 0 | | 37204 | 37204 |
| 35530 | 6 | 6 | 09SEP16 | 16SEP16 | | | EXT.GLAZING/WINDOWS EAST | 0 | | 37204 | 37204 |
| 35540 | 8 | 8 | 23SEP16 | 04OCT16 | | | EXT.GLAZING/WINDOWS SOUTH | 0 | | 37204 | 37204 |
| 35610 | 2 | 2 | 23AUG16 | 24AUG16 | | | ALUM SOFFIT PANELS WEST | 0 | | 35460 | 35460 |
| 35620 | 4 | 4 | 09SEP16 | 14SEP16 | | | ALUM SOFFIT PANELS NORTH | 0 | | 35460 | 35460 |
| 35630 | 2 | 2 | 19SEP16 | 20SEP16 | | | ALUM SOFFIT PANELS EAST | 0 | | 35460 | 35460 |
| 35640 | 4 | 4 | 05OCT16 | 10OCT16 | | | ALUM SOFFIT PANELS SOUTH | 0 | | 35460 | 35460 |
| 35710 | 4 | 4 | 23AUG16 | 26AUG16 | | | EXT.COPING&FLASHINGS WEST | 0 | | 13910 | 13910 |
| 35720 | 8 | 8 | 09SEP16 | 20SEP16 | | | EXT.COPING&FLASHINGS NORTH | 0 | | 13910 | 13910 |
| 35730 | 4 | 4 | 12JUL16 | 26SEP16 | 12JUL16 | | EXT.COPING&FLASHINGS EAST | 10 | | 13910 | 12519 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Enclosure | | | | | | | | | | | |
| 35740 | 8 | 7 | 11JUL16 | 13OCT16 | 11JUL16 | _____ | EXT.COPING&FLASHINGS SOUTH | 10 | ____ | 13910 | 12519 |
| 35810 | 4 | 4 | 29AUG16 | 01SEP16 | _____ | _____ | EXT.SEALANTS&CAULKING WEST | 0 | ____ | 5617 | 5617 |
| 35820 | 6 | 6 | 21SEP16 | 28SEP16 | _____ | _____ | EXT.SEALANTS&CAULKING NORTH | 0 | ____ | 5618 | 5618 |
| 35830 | 4 | 4 | 29SEP16 | 04OCT16 | _____ | _____ | EXT.SEALANTS&CAULKING EAST | 0 | ____ | 5617 | 5617 |
| 35840 | 6 | 6 | 14OCT16 | 21OCT16 | _____ | _____ | EXT.SEALANTS&CAULKING SOUTH | 0 | ____ | 5618 | 5618 |
| 35920 | 12 | 12 | 07SEP16 | 22SEP16 | _____ | _____ | EXT.ALUM GRATINGS | 0 | ____ | 7865 | 7865 |
| 35930 | 8 | 8 | 23SEP16 | 04OCT16 | _____ | _____ | EXT.ORAMENTAL RAILINGS | 0 | ____ | 56710 | 56710 |
| 35940 | 8 | 8 | 23SEP16 | 04OCT16 | _____ | _____ | ALUM ENTRANCES&STOREFRONT | 0 | ____ | 84017 | 84017 |
| 35950 | 8 | 8 | 05OCT16 | 14OCT16 | _____ | _____ | STANDING SEAM ROOF | 0 | ____ | 38048 | 38048 |
| | 74 | 57 | 11JUL16 | 21OCT16 | | | | 5 | | 1611685 | 1548567 |
| Rough-In Level B | | | | | | | | | | | |
| 40006 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | INSTALL TOP TRACK LEVEL B | 100 | | 5970 | 0 |
| 40010 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | LAYOUT PARTITIONS LEVEL B | 100 | | 1605 | 0 |
| 40020 | 4 | 1 | 28APR16 | 01AUG16 | 28APR16 | _____ | FRAME,TOP OUT & TAPE LEVEL B | 85 | ____ | 28355 | 4253 |
| 40056 | 8 | 0 | 22APR16 | 26MAY16 | 22APR16 | 26MAY16 | PLB A/G W&V/STORM DRN LEVEL B | 100 | | 24610 | 0 |
| 40060 | 1 | 0 | 08JUN16 | 05AUG16 | 08JUN16 | _____ | PLB CONDENSATE PIPING LEVEL B | 90 | ____ | 1605 | 161 |
| 40061 | 5 | 0 | 21APR16 | 29APR16 | 21APR16 | 29APR16 | PLB EQUIPMENT LEVEL B | 100 | | 24940 | 0 |
| 40065 | 8 | 0 | 25APR16 | 05AUG16 | 25APR16 | _____ | DUCTWORK MAINS LEVEL B | 98 | ____ | 33097 | 662 |
| 40070 | 7 | 0 | 25APR16 | 05AUG16 | 25APR16 | _____ | DUCTWORK BRANCHES LEVEL B | 98 | ____ | 33096 | 662 |
| 40080 | 4 | 1 | 27APR16 | 08AUG16 | 27APR16 | _____ | FIRE SMOKE DAMPERS LEVEL B | 80 | ____ | 12712 | 2542 |
| 40090 | 4 | 0 | 20APR16 | 18MAY16 | 20APR16 | 18MAY16 | HANG VAV UNITS LEVEL B | 100 | | 7490 | 0 |
| 40100 | 10 | 10 | 06SEP16 | 19SEP16 | _____ | _____ | DUCT INSULATION LEVEL B | 0 | ____ | 14713 | 14713 |
| 40102 | 4 | 4 | 20SEP16 | 23SEP16 | _____ | _____ | PLB O/H INSULATION LEVEL B | 0 | ____ | 6420 | 6420 |
| 40110 | 10 | 9 | 10MAY16 | 18AUG16 | 10MAY16 | _____ | MEC PIPING MEC RM LEVEL B | 10 | ____ | 64200 | 57780 |
| 40112 | 2 | 2 | 19AUG16 | 22AUG16 | _____ | _____ | MEC PIPE TESTING LEVEL B | 0 | ____ | 1605 | 1605 |
| 40120 | 10 | 10 | 26SEP16 | 07OCT16 | _____ | _____ | MEC PIPE INSULATION LEVEL B | 0 | ____ | 19260 | 19260 |
| 40128 | 2 | 0 | 27APR16 | 27APR16 | 27APR16 | 27APR16 | MOBILIZE CONTROLS LEVEL B | 100 | | 17675 | 0 |
| 40130 | 8 | 0 | 27APR16 | 18AUG16 | 27APR16 | _____ | R/I TEMP.CONTROL LEVEL B | 95 | ____ | 121955 | 6098 |
| 40140 | 4 | 0 | 10MAY16 | 22AUG16 | 10MAY16 | _____ | MEC PIPE EQ CONNS LEVEL B | 95 | ____ | 16050 | 803 |
| 40144 | 5 | 0 | 18MAR16 | 16APR16 | 18MAR16 | 16APR16 | ELE UNDERSLAB ROUGH-IN LEVEL B | 100 | | 40000 | 0 |
| 40145 | 10 | 1 | 19APR16 | 17AUG16 | 19APR16 | _____ | ELE CEILING ROUGH-IN LEVEL B | 90 | ____ | 24200 | 2420 |
| 40158 | 2 | 0 | 25APR16 | 25APR16 | 25APR16 | 25APR16 | MOBILIZE FIRE PROTECT LEVEL B | 100 | | 28795 | 0 |
| 40160 | 8 | 1 | 25APR16 | 01AUG16 | 25APR16 | _____ | R/I SPRINKLER PPG LEVEL B | 93 | ____ | 20004 | 1400 |
| 40180 | 12 | 1 | 28APR16 | 18AUG16 | 28APR16 | _____ | FRAME PARTITIONS LEVEL B | 95 | ____ | 68052 | 3403 |
| 40190 | 4 | 0 | 18MAY16 | 17AUG16 | 18MAY16 | _____ | IN-WALL BLOCKING LEVEL B | 95 | ____ | 2408 | 120 |
| 40200 | 4 | 4 | 24AUG16 | 29AUG16 | _____ | _____ | THERMAL INSULATION LEVEL B | 0 | ____ | 35698 | 35698 |
| 40230 | 3 | 0 | 14JUL16 | 17AUG16 | 14JUL16 | _____ | SET HM FRAMES LEVEL B | 90 | ____ | 5347 | 535 |
| 40250 | 2 | 2 | 18AUG16 | 19AUG16 | _____ | _____ | ELE SET SWITCHGEAR | 0 | ____ | 13803 | 13803 |
| 40252 | 10 | 10 | 22AUG16 | 02SEP16 | _____ | _____ | ELE INSTALL SWITCHGEAR | 0 | ____ | 29960 | 29960 |
| 40254 | 2 | 2 | 29SEP16 | 30SEP16 | _____ | _____ | ELE AUTO TRANSFER SWITCH | 0 | ____ | 41088 | 41088 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level B | | | | | | | | | | | | |
| 40272 | 4 | 3 | 20APR16 | 22AUG16 | 20APR16 | _____ | ELE PANELS | LEVEL B | 25 | ____ | 10700 | 8025 |
| 40274 | 8 | 4 | 14MAR16 | 23AUG16 | 14MAR16 | _____ | ELE IN-WALL ROUGH-IN | LEVEL B | 50 | ____ | 39590 | 19795 |
| 40280 | 4 | 4 | 06SEP16 | 09SEP16 | _____ | _____ | ELE FEEDER WIRE | LEVEL B | 0 | ____ | 12519 | 12519 |
| 40290 | 10 | 1 | 27JUN16 | 12SEP16 | 27JUN16 | _____ | ELE BRANCH WIRING | LEVEL B | 90 | ____ | 20330 | 2033 |
| 40294 | 3 | 3 | 13SEP16 | 15SEP16 | _____ | _____ | ELE DATA WIRING | LEVEL B | 0 | ____ | 21400 | 21400 |
| 40295 | 4 | 4 | 18AUG16 | 23AUG16 | _____ | _____ | ELE F.A. WIRING | LEVEL B | 0 | ____ | 6420 | 6420 |
| 40297 | 3 | 3 | 18AUG16 | 22AUG16 | _____ | _____ | ELE PA WIRING | LEVEL B | 0 | ____ | 5350 | 5350 |
| 40298 | 3 | 3 | 23AUG16 | 25AUG16 | _____ | _____ | ELE SECUR. WIRING | LEVEL B | 0 | ____ | 4280 | 4280 |
| 40299 | 2 | 2 | 23AUG16 | 24AUG16 | _____ | _____ | ELE A/V WIRING | LEVEL B | 0 | ____ | 3210 | 3210 |
| 40300 | 5 | 5 | 03OCT16 | 07OCT16 | _____ | _____ | ELE PNL TERMINATIONS | LEVEL B | 0 | ____ | 535 | 535 |
| | 147 | 49 | 14MAR16 | 07OCT16 | | | | | 56 | | 869047 | 326952 |
| Rough-In Level 1 | | | | | | | | | | | | |
| 42006 | 2 | 0 | 09FEB16 | 28APR16 | 09FEB16 | 28APR16 | INSTALL TOP TRACK | LEVEL 1 | 100 | | 12065 | 0 |
| 42010 | 2 | 0 | 28JAN16 | 03MAY16 | 28JAN16 | 03MAY16 | LAYOUT PARTITIONS | LEVEL 1 | 100 | | 2675 | 0 |
| 42020 | 4 | 0 | 04FEB16 | 29JUL16 | 04FEB16 | _____ | FRAME,TOP OUT & TAPE | LEVEL 1 | 95 | ____ | 28355 | 1418 |
| 42065 | 10 | 1 | 16FEB16 | 08AUG16 | 16FEB16 | _____ | DUCTWORK MAINS | LEVEL 1 | 95 | ____ | 44897 | 2245 |
| 42090 | 4 | 0 | 02FEB16 | 18MAY16 | 02FEB16 | 18MAY16 | HANG VAV UNITS | LEVEL 1 | 100 | | 7865 | 0 |
| 42100 | 10 | 10 | 06SEP16 | 19SEP16 | _____ | _____ | DUCT INSULATION | LEVEL 1 | 0 | ____ | 14713 | 14713 |
| 42102 | 4 | 2 | 19JUL16 | 27SEP16 | 19JUL16 | _____ | PLB O/H INSULATION | LEVEL 1 | 50 | ____ | 6420 | 3210 |
| 42104 | 1 | 0 | 22FEB16 | 03MAY16 | 22FEB16 | 03MAY16 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 100 | | 535 | 0 |
| 42120 | 10 | 5 | 19JUL16 | 14OCT16 | 19JUL16 | _____ | MEC PIPE INSULATION | LEVEL 1 | 50 | ____ | 19260 | 9630 |
| 42130 | 8 | 0 | 29FEB16 | 18AUG16 | 29FEB16 | _____ | R/I TEMP.CONTROL | LEVEL 1 | 95 | ____ | 121955 | 6098 |
| 42145 | 15 | 3 | 11FEB16 | 22AUG16 | 11FEB16 | _____ | ELE CEILING ROUGH-IN | LEVEL 1 | 80 | ____ | 127865 | 25573 |
| 42160 | 8 | 0 | 03FEB16 | 01AUG16 | 03FEB16 | _____ | R/I SPRINKLER PPG | LEVEL 1 | 98 | ____ | 20004 | 400 |
| 42180 | 8 | 2 | 04FEB16 | 24AUG16 | 04FEB16 | _____ | FRAME PARTITIONS | LEVEL 1 | 75 | ____ | 68052 | 17013 |
| 42190 | 4 | 2 | 10FEB16 | 24AUG16 | 10FEB16 | _____ | IN-WALL BLOCKING | LEVEL 1 | 40 | ____ | 2408 | 1445 |
| 42200 | 4 | 4 | 29AUG16 | 01SEP16 | _____ | _____ | THERMAL INSULATION | LEVEL 1 | 0 | ____ | 35698 | 35698 |
| 42272 | 4 | 4 | 23AUG16 | 26AUG16 | _____ | _____ | ELE PANELS | LEVEL 1 | 0 | ____ | 5350 | 5350 |
| 42280 | 3 | 2 | 24FEB16 | 30AUG16 | 24FEB16 | _____ | ELE FEEDER WIRE | LEVEL 1 | 25 | ____ | 12519 | 9389 |
| 42290 | 15 | 2 | 24MAR16 | 01SEP16 | 24MAR16 | _____ | ELE BRANCH WIRING | LEVEL 1 | 90 | ____ | 47080 | 4708 |
| 42294 | 4 | 4 | 16SEP16 | 21SEP16 | _____ | _____ | ELE DATA WIRING | LEVEL 1 | 0 | ____ | 41730 | 41730 |
| 42295 | 7 | 7 | 24AUG16 | 01SEP16 | _____ | _____ | ELE F.A. WIRING | LEVEL 1 | 0 | ____ | 10700 | 10700 |
| 42297 | 4 | 4 | 23AUG16 | 26AUG16 | _____ | _____ | ELE PA WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42298 | 4 | 4 | 29AUG16 | 01SEP16 | _____ | _____ | ELE SECUR. WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42299 | 4 | 4 | 29AUG16 | 01SEP16 | _____ | _____ | ELE A/V WIRING | LEVEL 1 | 0 | ____ | 3210 | 3210 |
| 42300 | 8 | 8 | 02SEP16 | 14SEP16 | _____ | _____ | ELE PNL TERMINATIONS | LEVEL 1 | 0 | ____ | 535 | 535 |
| | 184 | 54 | 28JAN16 | 14OCT16 | | | | | 54 | | 653151 | 212324 |
| Rough-In Level 2 | | | | | | | | | | | | |
| 44006 | 2 | 0 | 04FEB16 | 04MAY16 | 04FEB16 | 04MAY16 | INSTALL TOP TRACK | LEVEL 2 | 100 | | 12065 | 0 |
| 44010 | 2 | 0 | 02JAN16 | 29JUL16 | 02JAN16 | _____ | LAYOUT PARTITIONS | LEVEL 2 | 95 | ____ | 2675 | 134 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 2 | | | | | | | | | | | | |
| 44020 | 4 | 0 | 04FEB16 | 29JUL16 | 04FEB16 | _____ | FRAME,TOP OUT & TAPE | LEVEL 2 | 95 | ____ | 28355 | 1418 |
| 44056 | 8 | 0 | 10FEB16 | 04MAY16 | 10FEB16 | 04MAY16 | PLB A/G W&V/STORM DRN | LEVEL 2 | 100 | | 18725 | 0 |
| 44065 | 10 | 0 | 05FEB16 | 08AUG16 | 05FEB16 | _____ | DUCTWORK MAINS | LEVEL 2 | 98 | ____ | 44551 | 891 |
| 44070 | 10 | 0 | 12FEB16 | 20APR16 | 12FEB16 | 20APR16 | DUCTWORK BRANCHES | LEVEL 2 | 100 | | 44552 | 0 |
| 44080 | 5 | 0 | 04FEB16 | 20APR16 | 04FEB16 | 20APR16 | FIRE SMOKE DAMPERS | LEVEL 2 | 100 | | 12712 | 0 |
| 44100 | 10 | 10 | 06SEP16 | 19SEP16 | _____ | _____ | DUCT INSULATION | LEVEL 2 | 0 | ____ | 14713 | 14713 |
| 44102 | 4 | 4 | 28SEP16 | 03OCT16 | _____ | _____ | PLB O/H INSULATION | LEVEL 2 | 0 | ____ | 6420 | 6420 |
| 44104 | 1 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 100 | | 535 | 0 |
| 44105 | 10 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | MEC PIPING | LEVEL 2 | 100 | | 58850 | 0 |
| 44112 | 2 | 2 | 09AUG16 | 10AUG16 | _____ | _____ | MEC PIPE TESTING | LEVEL 2 | 0 | ____ | 1605 | 1605 |
| 44120 | 10 | 10 | 17OCT16 | 28OCT16 | _____ | _____ | MEC PIPE INSULATION | LEVEL 2 | 0 | ____ | 19260 | 19260 |
| 44130 | 8 | 1 | 25MAR16 | 19AUG16 | 25MAR16 | _____ | R/I TEMP.CONTROL | LEVEL 2 | 90 | ____ | 121955 | 12196 |
| 44140 | 5 | 0 | 03MAR16 | 19AUG16 | 03MAR16 | _____ | MEC PIPE EQ CONNS | LEVEL 2 | 95 | ____ | 16050 | 803 |
| 44145 | 5 | 0 | 05FEB16 | 22AUG16 | 05FEB16 | _____ | ELE CEILING ROUGH-IN | LEVEL 2 | 95 | ____ | 32100 | 1605 |
| 44160 | 8 | 1 | 21JAN16 | 02AUG16 | 21JAN16 | _____ | R/I SPRINKLER PPG | LEVEL 2 | 90 | ____ | 20005 | 2001 |
| 44180 | 12 | 1 | 05FEB16 | 25AUG16 | 05FEB16 | _____ | FRAME PARTITIONS | LEVEL 2 | 95 | ____ | 68052 | 3403 |
| 44190 | 4 | 0 | 21FEB16 | 24AUG16 | 21FEB16 | _____ | IN-WALL BLOCKING | LEVEL 2 | 95 | ____ | 2408 | 120 |
| 44200 | 4 | 4 | 31AUG16 | 06SEP16 | _____ | _____ | THERMAL INSULATION | LEVEL 2 | 0 | ____ | 35698 | 35698 |
| 44274 | 13 | 1 | 02FEB16 | 25AUG16 | 02FEB16 | _____ | ELE IN-WALL ROUGH-IN | LEVEL 2 | 95 | ____ | 75970 | 3799 |
| 44280 | 3 | 3 | 01AUG16 | 03AUG16 | _____ | _____ | ELE FEEDER WIRE | LEVEL 2 | 0 | ____ | 12519 | 12519 |
| 44290 | 6 | 0 | 05MAY16 | 03AUG16 | 05MAY16 | _____ | ELE BRANCH WIRING | LEVEL 2 | 95 | ____ | 19795 | 990 |
| 44294 | 3 | 3 | 22SEP16 | 26SEP16 | _____ | _____ | ELE DATA WIRING | LEVEL 2 | 0 | ____ | 21400 | 21400 |
| 44295 | 4 | 4 | 02SEP16 | 08SEP16 | _____ | _____ | ELE F.A. WIRING | LEVEL 2 | 0 | ____ | 6420 | 6420 |
| 44297 | 3 | 3 | 25AUG16 | 29AUG16 | _____ | _____ | ELE PA WIRING | LEVEL 2 | 0 | ____ | 5350 | 5350 |
| 44298 | 3 | 3 | 30AUG16 | 01SEP16 | _____ | _____ | ELE SECUR. WIRING | LEVEL 2 | 0 | ____ | 4280 | 4280 |
| 44299 | 2 | 2 | 30AUG16 | 31AUG16 | _____ | _____ | ELE A/V WIRING | LEVEL 2 | 0 | ____ | 4280 | 4280 |
| 44300 | 8 | 8 | 04AUG16 | 15AUG16 | _____ | _____ | ELE PNL TERMINATIONS | LEVEL 2 | 0 | ____ | 535 | 535 |
| | 212 | 64 | 02JAN16 | 28OCT16 | | | | | 64 | | 711835 | 159837 |
| Finishes LEVEL B | | | | | | | | | | | | |
| 40320 | 10 | 9 | 20JUL16 | 12SEP16 | 20JUL16 | _____ | HANG DRYWALL | LEVEL B | 10 | ____ | 45368 | 40831 |
| 40330 | 8 | 8 | 13SEP16 | 22SEP16 | _____ | _____ | TAPE&FINISH DRYWALL | LEVEL B | 0 | ____ | 28355 | 28355 |
| 40340 | 8 | 8 | 13SEP16 | 22SEP16 | _____ | _____ | FRAME D/W CLG&SOFFIT | LEVEL B | 0 | ____ | 31386 | 31386 |
| 40342 | 2 | 2 | 13SEP16 | 14SEP16 | _____ | _____ | PLB FIRESTOPPING | LEVEL B | 0 | ____ | 1391 | 1391 |
| 40344 | 2 | 2 | 13SEP16 | 14SEP16 | _____ | _____ | MEC FIRESTOPPING | LEVEL B | 0 | ____ | 856 | 856 |
| 40345 | 8 | 8 | 23SEP16 | 04OCT16 | _____ | _____ | D/W&FIN CLG&SOFFIT | LEVEL B | 0 | ____ | 11342 | 11342 |
| 40350 | 6 | 6 | 11OCT16 | 18OCT16 | _____ | _____ | PRIME PAINT | LEVEL B | 0 | ____ | 12953 | 12953 |
| 40370 | 2 | 2 | 23SEP16 | 26SEP16 | _____ | _____ | FIRE EXT.CABINETS | LEVEL B | 0 | ____ | 1337 | 1337 |
| 40380 | 8 | 8 | 19OCT16 | 28OCT16 | _____ | _____ | ACOUS.GRID | LEVEL B | 0 | ____ | 70141 | 70141 |
| 40382 | 2 | 2 | 19OCT16 | 20OCT16 | _____ | _____ | HARD FLR PREP | LEVEL B | 0 | ____ | 1606 | 1606 |
| 40390 | 4 | 4 | 31OCT16 | 03NOV16 | _____ | _____ | SPRINK DROPS & HEADS | LEVEL B | 0 | ____ | 12305 | 12305 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL B | | | | | | | | | | | |
| 40400 | 6 | 6 | 31OCT16 | 07NOV16 | | | TRIM&TERM TEMP.CNTRL LEVEL B | 0 | | 54410 | 54410 |
| 40410 | 5 | 5 | 19OCT16 | 25OCT16 | | | HVA AIR DISTRIBUTION LEVEL B | 0 | | 14254 | 14254 |
| 40420 | 10 | 10 | 19OCT16 | 01NOV16 | | | ELE LIGHTS & TRIM LEVEL B | 0 | | 91271 | 91271 |
| 40424 | 2 | 2 | 31OCT16 | 01NOV16 | | | VA O/H INSPECT & APP LEVEL B | 0 | | | |
| 40450 | 3 | 3 | 31OCT16 | 02NOV16 | | | ELE DATA TRIM&TEST LEVEL B | 0 | | 2140 | 2140 |
| 40460 | 4 | 4 | 31OCT16 | 03NOV16 | | | ELE F.A. TRIM&TEST LEVEL B | 0 | | 13910 | 13910 |
| 40470 | 3 | 3 | 31OCT16 | 02NOV16 | | | ELE PA TRIM&TEST LEVEL B | 0 | | 3210 | 3210 |
| 40480 | 3 | 3 | 31OCT16 | 02NOV16 | | | ELE SECUR. TRIM&TEST LEVEL B | 0 | | 11770 | 11770 |
| 40490 | 4 | 4 | 31OCT16 | 03NOV16 | | | ELE A/V TRIM&TEST LEVEL B | 0 | | 26750 | 26750 |
| 40500 | 8 | 8 | 26OCT16 | 04NOV16 | | | HARD FLR&STONE FACING LEVEL B | 0 | | 28040 | 28040 |
| 40520 | 5 | 5 | 07NOV16 | 11NOV16 | | | PLB FIXTURES & TRIM LEVEL B | 0 | | 21400 | 21400 |
| 40530 | 2 | 2 | 14NOV16 | 15NOV16 | | | TOILET & BATH ACCESS LEVEL B | 0 | | 2247 | 2247 |
| 40540 | 3 | 3 | 14NOV16 | 16NOV16 | | | TOILET COMPARTMENTS LEVEL B | 0 | | 3852 | 3852 |
| 40580 | 6 | 6 | 08NOV16 | 15NOV16 | | | ACOUS.CLG TILE LEVEL B | 0 | | 46760 | 46760 |
| 40590 | 6 | 6 | 08NOV16 | 15NOV16 | | | LINEAR WOOD CEILING LEVEL B | 0 | | 26236 | 26236 |
| 40612 | 4 | 4 | 16NOV16 | 21NOV16 | | | ACCESS DRS & LOUVERS LEVEL B | 0 | | 1605 | 1605 |
| 40620 | 6 | 6 | 17NOV16 | 24NOV16 | | | FINISH PAINT LEVEL B | 0 | | 12953 | 12953 |
| 40630 | 4 | 4 | 28NOV16 | 01DEC16 | | | ELE TRIM & TEST LEVEL B | 0 | | 4280 | 4280 |
| 40640 | 6 | 6 | 28NOV16 | 05DEC16 | | | VCT/RESILIENT&BASE LEVEL B | 0 | | 28040 | 28040 |
| 40650 | 8 | 8 | 28NOV16 | 07DEC16 | | | FINISH CARPENTRY LEVEL B | 0 | | 72046 | 72046 |
| 40690 | 4 | 4 | 30NOV16 | 05DEC16 | | | HANG DOORS LEVEL B | 0 | | 16045 | 16045 |
| 40700 | 4 | 4 | 06DEC16 | 09DEC16 | | | BUILDERS HARDWARE LEVEL B | 0 | | 5347 | 5347 |
| 40710 | 4 | 4 | 06DEC16 | 09DEC16 | | | INT GLAZING LEVEL B | 0 | | 11256 | 11256 |
| 40720 | 6 | 6 | 28NOV16 | 05DEC16 | | | WALL PROTECTION LEVEL B | 0 | | 19795 | 19795 |
| 40726 | 12 | 12 | 28NOV16 | 13DEC16 | | | ATHLETIC FLOORING LEVEL B | 0 | | 119460 | 119460 |
| 40730 | 4 | 4 | 06DEC16 | 09DEC16 | | | RAILS&CORNER GUARDS LEVEL B | 0 | | 2354 | 2354 |
| 40750 | 4 | 4 | 14DEC16 | 19DEC16 | | | FINAL FINISH COAT LEVEL B | 0 | | 12953 | 12953 |
| 40760 | 6 | 6 | 14DEC16 | 21DEC16 | | | TELESCOPING STANDS LEVEL B | 0 | | 44159 | 44159 |
| 40800 | 2 | 2 | 06DEC16 | 07DEC16 | | | TEST/BALANCE LEVEL B | 0 | | 6527 | 6527 |
| 40900 | 4 | 4 | 22DEC16 | 28DEC16 | | | FINAL CLEAN-UP LEVEL B | 0 | | 3566 | 3566 |
| 40910 | 4 | 4 | 22DEC16 | 28DEC16 | | | INTERIOR SIGNAGE LEVEL B | 0 | | 6281 | 6281 |
| | 113 | 84 | 20JUL16 | 28DEC16 | | | | 0 | | 929957 | 925420 |
| Finishes LEVEL 1 | | | | | | | | | | | |
| 42320 | 8 | 8 | 13SEP16 | 22SEP16 | | | HANG DRYWALL LEVEL 1 | 0 | | 45368 | 45368 |
| 42330 | 6 | 6 | 23SEP16 | 30SEP16 | | | TAPE&FINISH DRYWALL LEVEL 1 | 0 | | 28355 | 28355 |
| 42335 | 2 | 2 | 03OCT16 | 04OCT16 | | | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 0 | | | |
| 42340 | 6 | 6 | 23SEP16 | 30SEP16 | | | FRAME D/W CLG&SOFFIT LEVEL 1 | 0 | | 31386 | 31386 |
| 42342 | 2 | 2 | 23SEP16 | 26SEP16 | | | PLB FIRESTOPPING LEVEL 1 | 0 | | 1391 | 1391 |
| 42344 | 2 | 2 | 23SEP16 | 26SEP16 | | | MEC FIRESTOPPING LEVEL 1 | 0 | | 963 | 963 |
| 42345 | 6 | 6 | 03OCT16 | 10OCT16 | | | D/W&FIN CLG&SOFFIT LEVEL 1 | 0 | | 11342 | 11342 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42350 | 4 | 4 | 19OCT16 | 24OCT16 | | | PRIME PAINT | LEVEL 1 | 0 | | 12953 | 12953 |
| 42370 | 2 | 2 | 03OCT16 | 04OCT16 | | | FIRE EXT.CABINETS | LEVEL 1 | 0 | | 1338 | 1338 |
| 42380 | 4 | 4 | 31OCT16 | 03NOV16 | | | ACOUS.GRID | LEVEL 1 | 0 | | 70141 | 70141 |
| 42382 | 2 | 2 | 25OCT16 | 26OCT16 | | | HARD FLR PREP | LEVEL 1 | 0 | | 2675 | 2675 |
| 42390 | 2 | 2 | 04NOV16 | 07NOV16 | | | SPRINK DROPS & HEADS | LEVEL 1 | 0 | | 12305 | 12305 |
| 42400 | 6 | 6 | 04NOV16 | 11NOV16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 0 | | 54410 | 54410 |
| 42410 | 5 | 5 | 31OCT16 | 04NOV16 | | | HVA AIR DISTRIBUTION | LEVEL 1 | 0 | | 16692 | 16692 |
| 42420 | 15 | 15 | 31OCT16 | 18NOV16 | | | ELE LIGHTS & TRIM | LEVEL 1 | 0 | | 161913 | 161913 |
| 42450 | 4 | 4 | 04NOV16 | 09NOV16 | | | ELE DATA TRIM&TEST | LEVEL 1 | 0 | | 4280 | 4280 |
| 42460 | 7 | 7 | 04NOV16 | 14NOV16 | | | ELE F.A. TRIM&TEST | LEVEL 1 | 0 | | 27820 | 27820 |
| 42470 | 4 | 4 | 04NOV16 | 09NOV16 | | | ELE PA TRIM&TEST | LEVEL 1 | 0 | | 7490 | 7490 |
| 42480 | 4 | 4 | 04NOV16 | 09NOV16 | | | ELE SECUR. TRIM&TEST | LEVEL 1 | 0 | | 22470 | 22470 |
| 42490 | 6 | 6 | 04NOV16 | 11NOV16 | | | ELE A/V TRIM&TEST | LEVEL 1 | 0 | | 26750 | 26750 |
| 42500 | 4 | 4 | 07NOV16 | 10NOV16 | | | HARD FLR&STONE FACING | LEVEL 1 | 0 | | 28040 | 28040 |
| 42520 | 2 | 2 | 11NOV16 | 14NOV16 | | | PLB FIXTURES & TRIM | LEVEL 1 | 0 | | 6420 | 6420 |
| 42580 | 4 | 4 | 21NOV16 | 24NOV16 | | | ACOUS.CLG TILE | LEVEL 1 | 0 | | 46760 | 46760 |
| 42590 | 4 | 4 | 21NOV16 | 24NOV16 | | | LINEAR WOOD CEILING | LEVEL 1 | 0 | | 26236 | 26236 |
| 42612 | 2 | 2 | 28NOV16 | 29NOV16 | | | ACCESS DRS & LOUVERS | LEVEL 1 | 0 | | 1605 | 1605 |
| 42620 | 4 | 4 | 28NOV16 | 01DEC16 | | | FINISH PAINT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42630 | 7 | 7 | 02DEC16 | 12DEC16 | | | ELE TRIM & TEST | LEVEL 1 | 0 | | 8560 | 8560 |
| 42640 | 6 | 6 | 06DEC16 | 13DEC16 | | | VCT/RESILIENT&BASE | LEVEL 1 | 0 | | 28040 | 28040 |
| 42642 | 4 | 4 | 14DEC16 | 19DEC16 | | | ENTRANCE FL GRILLES | LEVEL 1 | 0 | | 5992 | 5992 |
| 42650 | 8 | 8 | 02DEC16 | 13DEC16 | | | FINISH CARPENTRY | LEVEL 1 | 0 | | 72046 | 72046 |
| 42660 | 4 | 4 | 20DEC16 | 23DEC16 | | | CARPET & BASE | LEVEL 1 | 0 | | 26322 | 26322 |
| 42690 | 4 | 4 | 06DEC16 | 09DEC16 | | | HANG DOORS | LEVEL 1 | 0 | | 16045 | 16045 |
| 42700 | 2 | 2 | 12DEC16 | 13DEC16 | | | BUILDERS HARDWARE | LEVEL 1 | 0 | | 5348 | 5348 |
| 42710 | 2 | 2 | 12DEC16 | 13DEC16 | | | INT GLAZING | LEVEL 1 | 0 | | 24470 | 24470 |
| 42720 | 4 | 4 | 06DEC16 | 09DEC16 | | | WALL PROTECTION | LEVEL 1 | 0 | | 19795 | 19795 |
| 42730 | 2 | 2 | 12DEC16 | 13DEC16 | | | RAILS&CORNER GUARDS | LEVEL 1 | 0 | | 2354 | 2354 |
| 42750 | 2 | 2 | 27DEC16 | 28DEC16 | | | FINAL FINISH COAT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42800 | 2 | 2 | 12DEC16 | 13DEC16 | | | TEST/BALANCE | LEVEL 1 | 0 | | 6527 | 6527 |
| 42900 | 2 | 2 | 29DEC16 | 30DEC16 | | | FINAL CLEAN-UP | LEVEL 1 | 0 | | 3566 | 3566 |
| 42910 | 4 | 4 | 29DEC16 | 04JAN17 | | | INTERIOR SIGNAGE | LEVEL 1 | 0 | | 12947 | 12947 |
| | 79 | 79 | 13SEP16 | 04JAN17 | | | | | 0 | | 907025 | 907025 |
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44320 | 10 | 10 | 23SEP16 | 06OCT16 | | | HANG DRYWALL | LEVEL 2 | 0 | | 45368 | 45368 |
| 44330 | 8 | 8 | 07OCT16 | 18OCT16 | | | TAPE&FINISH DRYWALL | LEVEL 2 | 0 | | 28355 | 28355 |
| 44335 | 2 | 2 | 19OCT16 | 20OCT16 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 2 | 0 | | | |
| 44340 | 8 | 8 | 07OCT16 | 18OCT16 | | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 0 | | 31386 | 31386 |
| 44342 | 2 | 2 | 07OCT16 | 10OCT16 | | | PLB FIRESTOPPING | LEVEL 2 | 0 | | 1498 | 1498 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44344 | 2 | 2 | 07OCT16 | 10OCT16 | | | MEC FIRESTOPPING | LEVEL 2 | 0 | | 963 | 963 |
| 44345 | 8 | 8 | 19OCT16 | 28OCT16 | | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 0 | | 11342 | 11342 |
| 44350 | 6 | 6 | 31OCT16 | 07NOV16 | | | PRIME PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44370 | 2 | 2 | 19OCT16 | 20OCT16 | | | FIRE EXT.CABINETS | LEVEL 2 | 0 | | 1338 | 1338 |
| 44380 | 8 | 8 | 08NOV16 | 17NOV16 | | | ACOUS.GRID | LEVEL 2 | 0 | | 70141 | 70141 |
| 44382 | 2 | 2 | 08NOV16 | 09NOV16 | | | HARD FLR PREP | LEVEL 2 | 0 | | 2675 | 2675 |
| 44390 | 4 | 4 | 18NOV16 | 23NOV16 | | | SPRINK DROPS & HEADS | LEVEL 2 | 0 | | 12305 | 12305 |
| 44400 | 4 | 4 | 18NOV16 | 23NOV16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 0 | | 54410 | 54410 |
| 44410 | 10 | 10 | 08NOV16 | 21NOV16 | | | HVA AIR DISTRIBUTION | LEVEL 2 | 0 | | 25386 | 25386 |
| 44420 | 10 | 10 | 08NOV16 | 21NOV16 | | | ELE LIGHTS & TRIM | LEVEL 2 | 0 | | 81106 | 81106 |
| 44450 | 3 | 3 | 18NOV16 | 22NOV16 | | | ELE DATA TRIM&TEST | LEVEL 2 | 0 | | 2140 | 2140 |
| 44460 | 4 | 4 | 18NOV16 | 23NOV16 | | | ELE F.A. TRIM&TEST | LEVEL 2 | 0 | | 13910 | 13910 |
| 44470 | 3 | 3 | 18NOV16 | 22NOV16 | | | ELE PA TRIM&TEST | LEVEL 2 | 0 | | 3210 | 3210 |
| 44480 | 3 | 3 | 18NOV16 | 22NOV16 | | | ELE SECUR. TRIM&TEST | LEVEL 2 | 0 | | 11770 | 11770 |
| 44490 | 4 | 4 | 18NOV16 | 23NOV16 | | | ELE A/V TRIM&TEST | LEVEL 2 | 0 | | 39590 | 39590 |
| 44500 | 6 | 6 | 11NOV16 | 18NOV16 | | | HARD FLR&STONE FACING | LEVEL 2 | 0 | | 28040 | 28040 |
| 44520 | 5 | 5 | 21NOV16 | 28NOV16 | | | PLB FIXTURES & TRIM | LEVEL 2 | 0 | | 13910 | 13910 |
| 44530 | 2 | 2 | 29NOV16 | 30NOV16 | | | TOILET & BATH ACCESS | LEVEL 2 | 0 | | 2247 | 2247 |
| 44540 | 3 | 3 | 29NOV16 | 01DEC16 | | | TOILET COMPARTMENTS | LEVEL 2 | 0 | | 3852 | 3852 |
| 44580 | 6 | 6 | 28NOV16 | 05DEC16 | | | ACOUS.CLG TILE | LEVEL 2 | 0 | | 46760 | 46760 |
| 44590 | 6 | 6 | 24NOV16 | 02DEC16 | | | LINEAR WOOD CEILING | LEVEL 2 | 0 | | 2621 | 2621 |
| 44600 | 4 | 4 | 06DEC16 | 09DEC16 | | | WINDOW SHADES | | 0 | | 54784 | 54784 |
| 44612 | 4 | 4 | 06DEC16 | 09DEC16 | | | ACCESS DRS & LOUVERS | LEVEL 2 | 0 | | 1605 | 1605 |
| 44620 | 6 | 6 | 06DEC16 | 13DEC16 | | | FINISH PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44630 | 4 | 4 | 14DEC16 | 19DEC16 | | | ELE TRIM & TEST | LEVEL 2 | 0 | | 4280 | 4280 |
| 44640 | 6 | 6 | 14DEC16 | 21DEC16 | | | VCT/RESILIENT&BASE | LEVEL 2 | 0 | | 28040 | 28040 |
| 44650 | 8 | 8 | 14DEC16 | 23DEC16 | | | FINISH CARPENTRY | LEVEL 2 | 0 | | 72047 | 72047 |
| 44660 | 4 | 4 | 27DEC16 | 30DEC16 | | | CARPET & BASE | LEVEL 2 | 0 | | 26322 | 26322 |
| 44690 | 6 | 6 | 14DEC16 | 21DEC16 | | | HANG DOORS | LEVEL 2 | 0 | | 16045 | 16045 |
| 44700 | 4 | 4 | 22DEC16 | 28DEC16 | | | BUILDERS HARDWARE | LEVEL 2 | 0 | | 5348 | 5348 |
| 44710 | 4 | 4 | 22DEC16 | 28DEC16 | | | INT GLAZING | LEVEL 2 | 0 | | 24500 | 24500 |
| 44720 | 6 | 6 | 14DEC16 | 21DEC16 | | | WALL PROTECTION | LEVEL 2 | 0 | | 19795 | 19795 |
| 44722 | 8 | 8 | 14DEC16 | 23DEC16 | | | BALLET BARRE | LEVEL 2 | 0 | | 4012 | 4012 |
| 44730 | 4 | 4 | 22DEC16 | 28DEC16 | | | RAILS&CORNER GUARDS | LEVEL 2 | 0 | | 2354 | 2354 |
| 44750 | 4 | 4 | 03JAN17 | 06JAN17 | | | FINAL FINISH COAT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44800 | 2 | 2 | 22DEC16 | 23DEC16 | | | TEST/BALANCE | LEVEL 2 | 0 | | 6527 | 6527 |
| 44900 | 4 | 4 | 09JAN17 | 12JAN17 | | | FINAL CLEAN-UP | LEVEL 2 | 0 | | 3566 | 3566 |
| 44910 | 4 | 4 | 09JAN17 | 12JAN17 | | | INTERIOR SIGNAGE | LEVEL 2 | 0 | | 12947 | 12947 |
| 44990 | 0 | 0 | 13JAN17 | 12JAN17 | | | COMPLETE | LEVEL 2 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 2 | | | | | | | | | | | | |
| | 77 | 77 | 23SEP16 | 12JAN17 | | | | | 0 | | 855354 | 855354 |
| Elevators | | | | | | | | | | | | |
| 45000 | 5 | 5 | 27SEP16 | 03OCT16 | | | MOBILIZE ELEVATORS | | 0 | | 1605 | 1605 |
| 45010 | 6 | 6 | 04OCT16 | 11OCT16 | | | ELEV.RAILS | BP01 | 0 | | 44159 | 44159 |
| 45020 | 8 | 8 | 12OCT16 | 21OCT16 | | | ELEV.EQUIP. | BP01 | 0 | | 66725 | 66725 |
| 45030 | 4 | 4 | 24OCT16 | 27OCT16 | | | ELEV.PLATFORM | BP01 | 0 | | 30153 | 30153 |
| 45040 | 6 | 6 | 28OCT16 | 04NOV16 | | | ELEV.CAB & FINISHES | BP01 | 0 | | 28013 | 28013 |
| 45050 | 9 | 9 | 07NOV16 | 17NOV16 | | | ELEV.WIRING & CONTROLS | BP01 | 0 | | 44063 | 44063 |
| 45060 | 6 | 6 | 18NOV16 | 28NOV16 | | | ELEV.FRAMES & DOORS | BP01 | 0 | | 45229 | 45229 |
| 45070 | 4 | 4 | 29NOV16 | 02DEC16 | | | ELEV.TEST & ADJUST | BP01 | 0 | | 1685 | 1685 |
| 45110 | 6 | 6 | 12OCT16 | 19OCT16 | | | ELEV.RAILS | BP02 | 0 | | 44159 | 44159 |
| 45120 | 8 | 8 | 24OCT16 | 02NOV16 | | | ELEV.EQUIP. | BP02 | 0 | | 66725 | 66725 |
| 45130 | 4 | 4 | 03NOV16 | 08NOV16 | | | ELEV.PLATFORM | BP02 | 0 | | 30153 | 30153 |
| 45140 | 6 | 6 | 09NOV16 | 16NOV16 | | | ELEV.CAB & FINISHES | BP02 | 0 | | 28013 | 28013 |
| 45150 | 9 | 9 | 18NOV16 | 01DEC16 | | | ELEV.WIRING & CONTROLS | BP02 | 0 | | 44063 | 44063 |
| 45160 | 6 | 6 | 02DEC16 | 09DEC16 | | | ELEV.FRAMES & DOORS | BP02 | 0 | | 45229 | 45229 |
| 45170 | 4 | 4 | 12DEC16 | 15DEC16 | | | ELEV.TEST & ADJUST | BP02 | 0 | | 1685 | 1685 |
| | 57 | 57 | 27SEP16 | 15DEC16 | | | | | 0 | | 521659 | 521659 |
| Final Site Work | | | | | | | | | | | | |
| 64010 | 2 | 2 | 01AUG16 | 02AUG16 | | | UTIL STORM DRAIN LIFT STATION | | 0 | | 18720 | 18720 |
| 64020 | 6 | 2 | 11MAY16 | 04AUG16 | 11MAY16 | | UTIL 6HDPE - SOIL TIGHT | | 75 | | 40446 | 10112 |
| 64030 | 1 | 1 | 05AUG16 | 05AUG16 | | | UTIL 8HDPE - SOIL TIGHT | | 0 | | 5618 | 5618 |
| 64040 | 3 | 3 | 08AUG16 | 10AUG16 | | | UTIL 8FES W/RIP RAP | | 0 | | 8453 | 8453 |
| 64050 | 5 | 5 | 11AUG16 | 17AUG16 | | | UTIL SDDI | | 0 | | 51093 | 51093 |
| 64500 | 5 | 5 | 03OCT16 | 07OCT16 | | | SITE FINAL GRADING | | 0 | | 6286 | 6286 |
| 64510 | 10 | 10 | 10OCT16 | 21OCT16 | | | SITE CONCRETE WALLS | | 0 | | 48150 | 48150 |
| 64520 | 10 | 10 | 24OCT16 | 04NOV16 | | | SITE CONCRETE WALKS | | 0 | | 112350 | 112350 |
| 64522 | 12 | 12 | 07NOV16 | 22NOV16 | | | SITE MISC. CONCRETE | | 0 | | 23540 | 23540 |
| 64530 | 12 | 12 | 24OCT16 | 08NOV16 | | | SITE U/G CONDUIT | | 0 | | 41730 | 41730 |
| 64540 | 15 | 15 | 09NOV16 | 30NOV16 | | | SITE LIGHTING | | 0 | | 38520 | 38520 |
| 64550 | 10 | 10 | 18OCT16 | 31OCT16 | | | SITE FENCING & GATES | | 0 | | 18915 | 18915 |
| 64560 | 10 | 10 | 10OCT16 | 21OCT16 | | | SITE ASPHALT & PAVEMENT | | 0 | | 149003 | 149003 |
| 64620 | 10 | 10 | 07NOV16 | 18NOV16 | | | SITE LANDSCAPE/IRRIGATION | | 0 | | 110103 | 110103 |
| 64622 | 5 | 5 | 07NOV16 | 11NOV16 | | | SITE PLANT MATERIAL | | 0 | | 73402 | 73402 |
| 64630 | 10 | 10 | 01NOV16 | 14NOV16 | | | SITE FURNISHINGS | | 0 | | 2675 | 2675 |
| 64650 | 15 | 15 | 01NOV16 | 21NOV16 | | | SITE CONCRETE PAVERS | | 0 | | 38033 | 38033 |
| 64652 | 10 | 10 | 01NOV16 | 14NOV16 | | | SITE METALWORK | | 0 | | 39892 | 39892 |
| 64660 | 10 | 10 | 15NOV16 | 29NOV16 | | | SITE STONE @BENCHES | | 0 | | 228360 | 228360 |
| 64720 | 4 | 4 | 01NOV16 | 04NOV16 | | | SITE BIRD CONTROL | | 0 | | 6955 | 6955 |
| 64810 | 4 | 4 | 30NOV16 | 05DEC16 | | | SITE SIGNAGE | | 0 | | 1605 | 1605 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Final Site Work | | | | | | | | | | | |
| | 146 | 89 | 11MAY16 | 05DEC16 | | | | 2 | | 1063849 | 1033515 |
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 66560 | 4 | 4 | 27DEC16 | 30DEC16 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 535 | 535 |
| 66880 | 4 | 4 | 03JAN17 | 06JAN17 | | | ELE A/V SYSTEM START&TEST | 0 | | 535 | 535 |
| 68050 | 4 | 4 | 27DEC16 | 30DEC16 | | | SPRINK CLOSEOUT RECORD DWGS | 0 | | 279 | 279 |
| 68900 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST SWITCHGEAR | 0 | | 535 | 535 |
| 68920 | 2 | 2 | 27DEC16 | 28DEC16 | | | HCC PRETEST CONTROL SYS | 0 | | 2000 | 2000 |
| 68922 | 2 | 2 | 29DEC16 | 30DEC16 | | | TAB REPORTS | 0 | | 2000 | 2000 |
| 68930 | 2 | 2 | 27DEC16 | 28DEC16 | | | HCC PRETEST MECH SYS | 0 | | 535 | 535 |
| 68950 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST HCC FA SYS | 0 | | 535 | 535 |
| 68954 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST INTERCOM/RADIO/TV | 0 | | 535 | 535 |
| 68960 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST TELECOM SYS | 0 | | 535 | 535 |
| 68962 | 2 | 2 | 27DEC16 | 28DEC16 | | | HCC PRETEST PAGING SYS | 0 | | 535 | 535 |
| 68964 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST SECUR. SYS | 0 | | 535 | 535 |
| 68966 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST A/V. SYS | 0 | | 0 | 0 |
| 68970 | 4 | 4 | 27DEC16 | 30DEC16 | | | HCC PRETEST ELEVATORS | 0 | | 1605 | 1605 |
| 69010 | 4 | 4 | 03JAN17 | 06JAN17 | | | ELEVATORS START&TEST | 0 | | 1605 | 1605 |
| 69012 | 3 | 3 | 09JAN17 | 11JAN17 | | | ELEVATORS DEMONSTRATION & O&M'S | 0 | | 1605 | 1605 |
| 69014 | 1 | 1 | 12JAN17 | 12JAN17 | | | ELEVATORS CX TEST&TRAIN | 0 | | 1336 | 1336 |
| 69020 | 4 | 4 | 03JAN17 | 06JAN17 | | | FIRE PROT SYS. START&TEST | 0 | | 535 | 535 |
| 69022 | 3 | 3 | 09JAN17 | 11JAN17 | | | FIRE PROT SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69024 | 2 | 2 | 12JAN17 | 13JAN17 | | | FIRE PROT SYS. CX TEST&TRAIN | 0 | | 1605 | 1605 |
| 69210 | 4 | 4 | 03JAN17 | 06JAN17 | | | HV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69212 | 2 | 2 | 09JAN17 | 10JAN17 | | | HV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69214 | 2 | 2 | 11JAN17 | 12JAN17 | | | HV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69220 | 4 | 4 | 03JAN17 | 06JAN17 | | | LV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69222 | 2 | 2 | 09JAN17 | 10JAN17 | | | LV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69224 | 2 | 2 | 11JAN17 | 12JAN17 | | | LV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69230 | 4 | 4 | 03JAN17 | 06JAN17 | | | ATS & CONTROLS START&TEST | 0 | | 535 | 535 |
| 69232 | 2 | 2 | 11JAN17 | 12JAN17 | | | ATS & CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69250 | 2 | 2 | 03JAN17 | 04JAN17 | | | COMM/DATA/TELE START&TEST | 0 | | 535 | 535 |
| 69252 | 2 | 2 | 05JAN17 | 06JAN17 | | | COMM/DATA/TELE DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69254 | 1 | 1 | 09JAN17 | 09JAN17 | | | COMM/DATA/TELE CX TEST&TRAIN | 0 | | 535 | 535 |
| 69260 | 2 | 2 | 03JAN17 | 04JAN17 | | | EMERG. CONTROL START&TEST | 0 | | 535 | 535 |
| 69262 | 2 | 2 | 05JAN17 | 06JAN17 | | | EMERG. CONTROL DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69264 | 1 | 1 | 09JAN17 | 09JAN17 | | | EMERG. CONTROL CX TEST&TRAIN | 0 | | 535 | 535 |
| 69300 | 4 | 4 | 03JAN17 | 06JAN17 | | | FIRE ALARM SYS. START&TEST | 0 | | 535 | 535 |
| 69302 | 2 | 2 | 09JAN17 | 10JAN17 | | | FIRE ALARM SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69304 | 2 | 2 | 11JAN17 | 12JAN17 | | | FIRE ALARM SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69320 | 2 | 2 | 03JAN17 | 04JAN17 | | | ELE PA SYSTEM START&TEST | 0 | | 535 | 535 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 69322 | 1 | 1 | 05JAN17 | 05JAN17 | | | ELE PA SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69324 | 2 | 2 | 06JAN17 | 09JAN17 | | | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 0 | | 535 | 535 |
| 69330 | 4 | 4 | 03JAN17 | 06JAN17 | | | ELE SECUR. SYS. START&TEST | 0 | | 535 | 535 |
| 69332 | 2 | 2 | 09JAN17 | 10JAN17 | | | ELE SECUR. SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69334 | 2 | 2 | 11JAN17 | 12JAN17 | | | ELE SECUR. SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69340 | 4 | 4 | 27DEC16 | 30DEC16 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 0 | 0 |
| 69342 | 2 | 2 | 09JAN17 | 10JAN17 | | | ELE A/V SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69344 | 2 | 2 | 11JAN17 | 12JAN17 | | | ELE A/V SYSTEM CX TEST&TRAIN | 0 | | 535 | 535 |
| 69400 | 4 | 4 | 03JAN17 | 06JAN17 | | | MAJOR PLBG EQ. START&TEST | 0 | | 535 | 535 |
| 69402 | 4 | 4 | 09JAN17 | 12JAN17 | | | MAJOR PLBG EQ. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69500 | 6 | 6 | 03JAN17 | 10JAN17 | | | AHU/HVAC/CNTRLS START&TEST | 0 | | 3000 | 3000 |
| 69502 | 3 | 3 | 11JAN17 | 13JAN17 | | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69504 | 5 | 5 | 11JAN17 | 17JAN17 | | | AHU/HVAC/CNTRLS CX TEST&TRAIN | 0 | | 535 | 535 |
| 69510 | 6 | 6 | 03JAN17 | 10JAN17 | | | PUMPS&CONTROLS START&TEST | 0 | | 1605 | 1605 |
| 69512 | 1 | 1 | 11JAN17 | 11JAN17 | | | PUMPS&CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69514 | 1 | 1 | 11JAN17 | 11JAN17 | | | PUMPS&CONTROLS CX TEST&TRAIN | 0 | | 0 | 0 |
| 69525 | 5 | 5 | 03JAN17 | 09JAN17 | | | MAIN BUR ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| 69530 | 5 | 5 | 03JAN17 | 09JAN17 | | | VEGETATED ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| | 15 | 15 | 27DEC16 | 17JAN17 | | | | 0 | | 43075 | 43075 |
| 1431 | 13 | 7 | 06MAR15 | 09AUG16 | 06MAR15 | | BIM COBIE REVIEW L-2 | 50 | | | |
| 2194 | 5 | 5 | 10DEC14 | 05AUG16 | 10DEC14 | | P&D LIGHTWEIGHT CONC RF INSUL (03 52 | 0 | | | |
| 2202 | 20 | 5 | 08JUL16 | 05AUG16 | 08JUL16 | | R&A HYD CEMENT UNDERLAYMENT (03 54 | 75 | | | |
| 2204 | 5 | 5 | 08AUG16 | 12AUG16 | | | P&D HYD CEMENT UNDERLAYMENT (03 54 | 0 | | | |
| 2210 | 200 | 2 | 28APR14 | 02AUG16 | 28APR14 | | SUB STONE VENEER WALL (04 72 | 99 | | | |
| 2212 | 20 | 20 | 03AUG16 | 30AUG16 | | | R&A STONE VENEER WALL (04 72 | 0 | | | |
| 2214 | 40 | 40 | 31AUG16 | 26OCT16 | | | P&D STONE VENEER WALL (04 72 | 0 | | | |
| 2294 | 0 | 0 | 11MAR14 | 29JUL16 | 11MAR14 | | P&D LANDSCAPE METALWORK (nic) | 0 | | | |
| 2304 | 40 | 20 | 07NOV14 | 26AUG16 | 07NOV14 | | P&D DECORATIVE FORMED METAL (05 75 | 50 | | | |
| 2314 | 10 | 10 | 03OCT14 | 12AUG16 | 03OCT14 | | P&D ROUGH CARPENTRY (06 10 | 0 | | | |
| 2324 | 60 | 10 | 03OCT14 | 12AUG16 | 03OCT14 | | P&D FINISH CARPENTRY (06 20 | 83 | | | |
| 2330 | 200 | 2 | 28APR14 | 02AUG16 | 28APR14 | | SUB EXT CLOSURE COMMISSIONING (07 08 | 99 | | | |
| 2332 | 20 | 20 | 03AUG16 | 30AUG16 | | | R&A EXT CLOSURE COMMISSIONING (07 08 | 0 | | | |
| 2384 | 20 | 5 | 08JAN16 | 05AUG16 | 08JAN16 | | P&D THERMAL INSULATION (07 21 | 75 | | | |
| 2394 | 20 | 2 | 14APR15 | 02AUG16 | 14APR15 | | P&D BIT SHEET AIR BARRIERS (07 27 | 90 | | | |
| 2424 | 40 | 1 | 14MAY15 | 01AUG16 | 14MAY15 | | P&D FIBER CEMENT WALL PANELS (07 42 | 98 | | | |
| 2434 | 20 | 10 | 14JUL14 | 12AUG16 | 14JUL14 | | P&D MOD BIT MEMBRANE ROOFING (07 52 | 50 | | | |
| 2444 | 20 | 10 | 19DEC14 | 12AUG16 | 19DEC14 | | P&D VEGETATED MEMBRANE ROOF (07 55 | 50 | | | |
| 2524 | 20 | 5 | 29APR15 | 05AUG16 | 29APR15 | | P&D RF EXPANSION JOINT COVERS (07 72 | 75 | | | |
| 2570 | 160 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB INTERIOR WOOD DOORS (08 14 | 97 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2572 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A INTERIOR WOOD DOORS (08 14 | 0 | | | |
| 2574 | 60 | 60 | 06SEP16 | 29NOV16 | | | P&D INTERIOR WOOD DOORS (08 14 | 0 | | | |
| 2584 | 60 | 20 | 01FEB16 | 26AUG16 | 01FEB16 | | P&D INTEGRATED DR ASSEMBLIES (08 17 | 67 | | | |
| 2594 | 20 | 20 | 01AUG16 | 26AUG16 | | | P&D ACCESS DOORS&FRAMES (08 31 | 0 | | | |
| 2624 | 40 | 40 | 01AUG16 | 26SEP16 | | | P&D DOOR HARDWARE (08 71 | 0 | | | |
| 2634 | 30 | 20 | 12NOV15 | 26AUG16 | 12NOV15 | | P&D GLAZING (08 80 | 33 | | | |
| 2640 | 200 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB MIRRORS (08 83 | 98 | | | |
| 2642 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A MIRRORS (08 83 | 0 | | | |
| 2644 | 20 | 20 | 06SEP16 | 03OCT16 | | | P&D MIRRORS (08 83 | 0 | | | |
| 2664 | 20 | 10 | 19MAY15 | 12AUG16 | 19MAY15 | | P&D NON-STRUC MTL FRAMING (09 22 | 50 | | | |
| 2674 | 20 | 10 | 19MAY15 | 12AUG16 | 19MAY15 | | P&D GYPSUM BOARD (09 29 | 50 | | | |
| 2680 | 180 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB CERAMIC/PORCELAIN TILE (09 30 | 97 | | | |
| 2682 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A CERAMIC/PORCELAIN TILE (09 30 | 0 | | | |
| 2684 | 30 | 30 | 06SEP16 | 17OCT16 | | | P&D CERAMIC/PORCELAIN TILE (09 30 | 0 | | | |
| 2694 | 20 | 2 | 10MAR15 | 02AUG16 | 10MAR15 | | P&D ACOUSTICAL CEILINGS (09 51 | 90 | | | |
| 2700 | 180 | 9 | 28APR14 | 11AUG16 | 28APR14 | | SUB LINEAR WOOD CEILINGS (09 54 | 95 | | | |
| 2702 | 20 | 20 | 12AUG16 | 09SEP16 | | | R&A LINEAR WOOD CEILINGS (09 54 | 0 | | | |
| 2704 | 30 | 30 | 12SEP16 | 21OCT16 | | | P&D LINEAR WOOD CEILINGS (09 54 | 0 | | | |
| 2710 | 80 | 1 | 28APR14 | 01AUG16 | 28APR14 | | SUB STONE FLOORING (09 63 | 99 | | | |
| 2712 | 20 | 20 | 02AUG16 | 29AUG16 | | | R&A STONE FLOORING (09 63 | 0 | | | |
| 2714 | 40 | 40 | 30AUG16 | 25OCT16 | | | P&D STONE FLOORING (09 63 | 0 | | | |
| 2724 | 40 | 40 | 01AUG16 | 26SEP16 | | | P&D WOOD ATHLETIC FLOORING (09 64 | 0 | | | |
| 2730 | 200 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB RESILIENT BASE & ACCES (09 65 | 98 | | | |
| 2732 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A RESILIENT BASE & ACCES (09 65 | 0 | | | |
| 2734 | 30 | 30 | 06SEP16 | 17OCT16 | | | P&D RESILIENT BASE & ACCES (09 65 | 0 | | | |
| 2740 | 60 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB RESILIENT SHEET FLOORING (09 65 | 92 | | | |
| 2742 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A RESILIENT SHEET FLOORING (09 65 | 0 | | | |
| 2744 | 30 | 30 | 06SEP16 | 17OCT16 | | | P&D RESILIENT SHEET FLOORING (09 65 | 0 | | | |
| 2750 | 200 | 5 | 28APR14 | 05AUG16 | 28APR14 | | SUB RESILIENT TILE FLOORING (09 65 | 98 | | | |
| 2752 | 20 | 20 | 08AUG16 | 02SEP16 | | | R&A RESILIENT TILE FLOORING (09 65 | 0 | | | |
| 2754 | 30 | 30 | 06SEP16 | 17OCT16 | | | P&D RESILIENT TILE FLOORING (09 65 | 0 | | | |
| 2760 | 220 | 15 | 28APR14 | 19AUG16 | 28APR14 | | SUB CARPETING (09 68 | 93 | | | |
| 2762 | 20 | 20 | 22AUG16 | 19SEP16 | | | R&A CARPETING (09 68 | 0 | | | |
| 2764 | 30 | 30 | 20SEP16 | 31OCT16 | | | P&D CARPETING (09 68 | 0 | | | |
| 2770 | 200 | 15 | 28APR14 | 19AUG16 | 28APR14 | | SUB SOLID SURFACE CLADDING (09 72 | 93 | | | |
| 2772 | 20 | 20 | 22AUG16 | 19SEP16 | | | R&A SOLID SURFACE CLADDING (09 72 | 0 | | | |
| 2774 | 40 | 40 | 20SEP16 | 14NOV16 | | | P&D SOLID SURFACE CLADDING (09 72 | 0 | | | |
| 2780 | 80 | 1 | 28APR14 | 01AUG16 | 28APR14 | | SUB STONE FACING (09 75 | 99 | | | |
| 2782 | 20 | 20 | 02AUG16 | 29AUG16 | | | R&A STONE FACING (09 75 | 0 | | | |
| 2784 | 40 | 40 | 30AUG16 | 25OCT16 | | | P&D STONE FACING (09 75 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2792 | 20 | 1 | 15NOV15 | 01AUG16 | 15NOV15 | _____ | R&A SOUND ABSORBING UNITS (09 84 | 95 | ____ | | |
| 2794 | 30 | 10 | 29JUN16 | 15AUG16 | 29JUN16 | _____ | P&D SOUND ABSORBING UNITS (09 84 | 67 | ____ | | |
| 2804 | 20 | 20 | 01AUG16 | 26AUG16 | _____ | _____ | P&D PAINTS & COATINGS (09 91 | 0 | ____ | | |
| 2814 | 30 | 5 | 20NOV15 | 05AUG16 | 20NOV15 | _____ | P&D PVDF COATING SYSTEM (09 96 | 83 | ____ | | |
| 2820 | 220 | 5 | 28APR14 | 05AUG16 | 28APR14 | _____ | SUB INTERIOR SIGNAGE (10 14 | 98 | ____ | | |
| 2822 | 20 | 20 | 08AUG16 | 02SEP16 | _____ | _____ | R&A INTERIOR SIGNAGE (10 14 | 0 | ____ | | |
| 2824 | 30 | 30 | 06SEP16 | 17OCT16 | _____ | _____ | P&D INTERIOR SIGNAGE (10 14 | 0 | ____ | | |
| 2834 | 30 | 5 | 18NOV15 | 05AUG16 | 18NOV15 | _____ | P&D TOILET COMPARTMENTS (10 21 | 83 | ____ | | |
| 2850 | 200 | 10 | 28APR14 | 12AUG16 | 28APR14 | _____ | SUB WALL&CORNER PROTECTION (10 26 | 95 | ____ | | |
| 2852 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | R&A WALL&CORNER PROTECTION (10 26 | 0 | ____ | | |
| 2854 | 40 | 40 | 13SEP16 | 07NOV16 | _____ | _____ | P&D WALL&CORNER PROTECTION (10 26 | 0 | ____ | | |
| 2862 | 20 | 10 | 10SEP15 | 12AUG16 | 10SEP15 | _____ | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 | 50 | ____ | | |
| 2864 | 30 | 30 | 15AUG16 | 26SEP16 | _____ | _____ | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 | 0 | ____ | | |
| 2872 | 20 | 10 | 10SEP15 | 12AUG16 | 10SEP15 | _____ | R&A FIRE EXTING CABINETS (10 44 | 50 | ____ | | |
| 2874 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | P&D FIRE EXTING CABINETS (10 44 | 0 | ____ | | |
| 2880 | 220 | 10 | 28APR14 | 12AUG16 | 28APR14 | _____ | SUB BIRD CONTROL DEVICES (10 81 | 96 | ____ | | |
| 2882 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | R&A BIRD CONTROL DEVICES (10 81 | 0 | ____ | | |
| 2884 | 30 | 30 | 13SEP16 | 24OCT16 | _____ | _____ | P&D BIRD CONTROL DEVICES (10 81 | 0 | ____ | | |
| 2910 | 200 | 10 | 28APR14 | 12AUG16 | 28APR14 | _____ | SUB BALLET BARRE (11 66 | 95 | ____ | | |
| 2912 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | R&A BALLET BARRE (11 66 | 0 | ____ | | |
| 2914 | 40 | 40 | 13SEP16 | 07NOV16 | _____ | _____ | P&D BALLET BARRE (11 66 | 0 | ____ | | |
| 2922 | 20 | 20 | 01AUG16 | 26AUG16 | _____ | _____ | R&A WINDOW SHADES (12 24 | 0 | ____ | | |
| 2924 | 30 | 30 | 29AUG16 | 10OCT16 | _____ | _____ | P&D WINDOW SHADES (12 24 | 0 | ____ | | |
| 2940 | 220 | 10 | 28APR14 | 12AUG16 | 28APR14 | _____ | SUB STONE BENCHES (12 36 | 96 | ____ | | |
| 2942 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | R&A STONE BENCHES (12 36 | 0 | ____ | | |
| 2944 | 30 | 30 | 13SEP16 | 24OCT16 | _____ | _____ | P&D STONE BENCHES (12 36 | 0 | ____ | | |
| 2952 | 20 | 7 | 08SEP15 | 09AUG16 | 08SEP15 | _____ | R&A ENTRANCE FLOOR GRILLES (12 48 | 65 | ____ | | |
| 2954 | 30 | 30 | 10AUG16 | 21SEP16 | _____ | _____ | P&D ENTRANCE FLOOR GRILLES (12 48 | 0 | ____ | | |
| 2960 | 180 | 10 | 28APR14 | 12AUG16 | 28APR14 | _____ | SUB TELESCOPING STANDS (12 66 | 94 | ____ | | |
| 2962 | 20 | 20 | 15AUG16 | 12SEP16 | _____ | _____ | R&A TELESCOPING STANDS (12 66 | 0 | ____ | | |
| 2964 | 60 | 60 | 13SEP16 | 06DEC16 | _____ | _____ | P&D TELESCOPING STANDS (12 66 | 0 | ____ | | |
| 2994 | 60 | 40 | 19MAY15 | 26SEP16 | 19MAY15 | _____ | P&D HYDRAULIC ELEVATORS (14 24 | 33 | ____ | | |
| 3114 | 50 | 27 | 24JUL15 | 07SEP16 | 24JUL15 | _____ | P&D SUBMERSIBLE PUMPS (22 14 | 46 | ____ | | |
| 3194 | 40 | 10 | 30MAR15 | 12AUG16 | 30MAR15 | _____ | P&D DDC SYS - HVAC (23 09 | 75 | ____ | | |
| 3254 | 20 | 5 | 03JUN15 | 05AUG16 | 03JUN15 | _____ | P&D HVAC DUCTS&CSGS (23 31 | 75 | ____ | | |
| 3264 | 40 | 22 | 14NOV14 | 30AUG16 | 14NOV14 | _____ | P&D HVAC FANS (23 34 | 45 | ____ | | |
| 3274 | 50 | 25 | 13AUG15 | 02SEP16 | 13AUG15 | _____ | P&D AIR TERMINAL UNITS (23 36 | 50 | ____ | | |
| 3284 | 40 | 5 | 14NOV14 | 05AUG16 | 14NOV14 | _____ | P&D AIR OUTLETS&INLETS (23 37 | 88 | ____ | | |
| 3304 | 90 | 20 | 28JAN15 | 26AUG16 | 28JAN15 | _____ | P&D PACKAGED AHU UNITS (23 74 | 78 | ____ | | |
| 3314 | 90 | 20 | 29AUG14 | 26AUG16 | 29AUG14 | _____ | P&D HEATING&COOLING UNITS (23 82 | 78 | ____ | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3324 | 90 | 40 | 05JAN15 | 26SEP16 | 05JAN15 | _____ | P&D AIR COILS (23 82 | 56 | ____ | | |
| 3344 | 40 | 10 | 23JUN14 | 12AUG16 | 23JUN14 | _____ | P&D MEDIUM VOLTAGE CABLES (26 05 | 75 | ____ | | |
| 3354 | 40 | 5 | 09JUN15 | 05AUG16 | 09JUN15 | _____ | P&D LV ELEC PWR CONDS&CBLS (26 05 | 88 | ____ | | |
| 3364 | 20 | 10 | 09JUN15 | 12AUG16 | 09JUN15 | _____ | P&D GND - ELEC SYS (26 05 | 50 | ____ | | |
| 3374 | 20 | 10 | 20JUL15 | 12AUG16 | 20JUL15 | _____ | P&D RCWY & BOXES FOR ELEC SYS (26 05 | 50 | ____ | | |
| 3404 | 10 | 10 | 07JUL15 | 12AUG16 | 07JUL15 | _____ | P&D COMMISSION - ELEC SYS (26 08 | 0 | ____ | | |
| 3414 | 40 | 10 | 09JUN14 | 12AUG16 | 09JUN14 | _____ | P&D LIGHTING CONTROLS (26 09 | 75 | ____ | | |
| 3434 | 80 | 10 | 30JUL15 | 12AUG16 | 30JUL15 | _____ | P&D DISTRIBUTION SWITCHGEAR (26 24 | 88 | ____ | | |
| 3444 | 50 | 10 | 09NOV15 | 12AUG16 | 09NOV15 | _____ | P&D PANELBOARDS (26 24 | 80 | ____ | | |
| 3454 | 60 | 10 | 25JUL15 | 12AUG16 | 25JUL15 | _____ | P&D ELECTRIC METERING (26 27 | 83 | ____ | | |
| 3464 | 40 | 10 | 24NOV15 | 12AUG16 | 24NOV15 | _____ | P&D WIRING DEVICES (26 27 | 75 | ____ | | |
| 3484 | 40 | 10 | 24NOV15 | 12AUG16 | 24NOV15 | _____ | P&D DISCONNECT SWITCHES (26 29 | 75 | ____ | | |
| 3494 | 60 | 42 | 19JAN15 | 28SEP16 | 19JAN15 | _____ | P&D PHOTOVOLTAIC SYSTEMS (26 30 | 30 | ____ | | |
| 3504 | 60 | 42 | 23MAY14 | 28SEP16 | 23MAY14 | _____ | P&D ATS (26 36 | 30 | ____ | | |
| 3514 | 80 | 10 | 14OCT14 | 12AUG16 | 14OCT14 | _____ | P&D INTERIOR LIGHTING (26 51 | 88 | ____ | | |
| 3544 | 60 | 10 | 09JUN15 | 12AUG16 | 09JUN15 | _____ | P&D GND - COMM SYS (27 05 | 83 | ____ | | |
| 3554 | 60 | 12 | 09JUN15 | 16AUG16 | 09JUN15 | _____ | P&D RCWYS&BXS FOR COMM SYS (27 05 | 80 | ____ | | |
| 3574 | 40 | 5 | 03FEB15 | 05AUG16 | 03FEB15 | _____ | P&D COMMUNICATIONS TESTING (27 08 | 88 | ____ | | |
| 3584 | 60 | 20 | 27FEB15 | 26AUG16 | 27FEB15 | _____ | P&D COMM EQUIP RM FITTINGS (27 11 | 67 | ____ | | |
| 3594 | 60 | 30 | 09APR15 | 12SEP16 | 09APR15 | _____ | P&D COMM BCKBNE OSP CABLING (27 13 | 50 | ____ | | |
| 3604 | 60 | 20 | 03FEB15 | 26AUG16 | 03FEB15 | _____ | P&D TELECOM OSP FIBER CABLING (27 13 | 67 | ____ | | |
| 3614 | 60 | 20 | 02FEB15 | 26AUG16 | 02FEB15 | _____ | P&D COMM CABLING (27 15 | 67 | ____ | | |
| 3624 | 60 | 10 | 04NOV14 | 12AUG16 | 04NOV14 | _____ | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 | 83 | ____ | | |
| 3634 | 60 | 10 | 27JAN15 | 12AUG16 | 27JAN15 | _____ | P&D MSTR ANT TV EQUIP&SYS (27 41 | 83 | ____ | | |
| 3644 | 60 | 10 | 19DEC14 | 12AUG16 | 19DEC14 | _____ | P&D PA&MASS NOTIFICATION SYS (27 51 | 83 | ____ | | |
| 3654 | 40 | 40 | 01AUG16 | 26SEP16 | _____ | _____ | P&D SFTY&SEC INSTALLATION REQ'(28 05 | 0 | ____ | | |
| 3662 | 20 | 0 | 11NOV15 | 03MAR16 | 11NOV15 | 03MAR16 | R&A COND-CABLES ELEC SFTY&SEC (28 05 | 100 | | | |
| 3664 | 35 | 35 | 01AUG16 | 19SEP16 | _____ | _____ | P&D COND-CABLES ELEC SFTY&SEC (28 05 | 0 | ____ | | |
| 3674 | 50 | 10 | 30JUN16 | 12AUG16 | 30JUN16 | _____ | P&D SECURITY SYS LABELING (28 05 | 80 | ____ | | |
| 3680 | 100 | 1 | 28APR14 | 01AUG16 | 28APR14 | _____ | SUB SECURITY SYS COMMISSION'G (28 08 | 99 | ____ | | |
| 3682 | 20 | 20 | 02AUG16 | 29AUG16 | _____ | _____ | R&A SECURITY SYS COMMISSION'G (28 08 | 0 | ____ | | |
| 3684 | 40 | 40 | 28APR14 | 25OCT16 | 28APR14 | _____ | P&D SECURITY SYS COMMISSION'G (28 08 | 0 | ____ | | |
| 3694 | 40 | 20 | 08JAN16 | 26AUG16 | 08JAN16 | _____ | P&D ACCESS CONTROL SYS (28 13 | 50 | ____ | | |
| 3704 | 60 | 10 | 14NOV14 | 12AUG16 | 14NOV14 | _____ | P&D FIRE DETECTION&ALARM (28 31 | 83 | ____ | | |
| 3754 | 10 | 10 | 01DEC14 | 12AUG16 | 01DEC14 | _____ | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 | 0 | ____ | | |
| 3764 | 10 | 10 | 01AUG16 | 12AUG16 | _____ | _____ | P&D CMT&CONC FOR EXT IMPRVMS (32 05 | 0 | ____ | | |
| 3772 | 20 | 0 | 23NOV15 | 15MAR16 | 23NOV15 | 15MAR16 | R&A CONCRETE PAVERS (32 14 | 100 | | | |
| 3774 | 20 | 20 | 01AUG16 | 26AUG16 | _____ | _____ | P&D CONCRETE PAVERS (32 14 | 0 | ____ | | |
| 3780 | 200 | 5 | 28APR14 | 05AUG16 | 28APR14 | _____ | SUB FENCES&GATES (32 31 | 98 | ____ | | |
| 3782 | 20 | 20 | 08AUG16 | 02SEP16 | _____ | _____ | R&A FENCES&GATES (32 31 | 0 | ____ | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3784 | 30 | 30 | 06SEP16 | 17OCT16 | _____ | _____ | P&D FENCES&GATES (32 31 | 0 | ____ | | |
| 3794 | 20 | 20 | 01AUG16 | 26AUG16 | _____ | _____ | P&D IRRIGATION (32 84 | 0 | ____ | | |
| 3804 | 20 | 20 | 12MAY15 | 26AUG16 | 12MAY15 | _____ | P&D PLANTING (32 90 | 0 | ____ | | |
| 3900 | 20 | 1 | 01AUG16 | 01AUG16 | _____ | _____ | SUB EXTERIOR MOCK-UP | 95 | ____ | | |
| 3902 | 20 | 20 | 02AUG16 | 29AUG16 | _____ | _____ | APP EXTERIOR MOCK-UP | 0 | ____ | | |
| 4020 | 5 | 5 | 24JUL14 | 05AUG16 | 24JUL14 | _____ | DEL ROOF & OVERFLOW DRAINS | 0 | ____ | 0 | 0 |
| 4030 | 5 | 0 | 13MAY14 | 22APR16 | 13MAY14 | 22APR16 | DEL PLB A/G W&V/STORM DRN&WTR | 100 | | 0 | 0 |
| 4040 | 5 | 5 | 08SEP16 | 14SEP16 | _____ | _____ | DEL PLB HEX/TMV/ET/DWCP | 0 | ____ | 0 | 0 |
| 4050 | 5 | 5 | 24JUN14 | 05AUG16 | 24JUN14 | _____ | DEL MEC PIPING | 0 | ____ | 0 | 0 |
| 4060 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | DEL PLB CONDENSATE PIPING | 0 | ____ | 0 | 0 |
| 4070 | 5 | 5 | 19DEC14 | 05AUG16 | 19DEC14 | _____ | DEL PLB EQUIPMENT | 0 | ____ | 0 | 0 |
| 4080 | 5 | 5 | 24JUN14 | 05AUG16 | 24JUN14 | _____ | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/C | 0 | ____ | 0 | 0 |
| 4090 | 5 | 5 | 24JUN14 | 05AUG16 | 24JUN14 | _____ | DEL MEC PIPING MEC RM | 0 | ____ | 0 | 0 |
| 4100 | 5 | 5 | 24JUN14 | 05AUG16 | 24JUN14 | _____ | DEL MEC EQ PIPING | 0 | ____ | 0 | 0 |
| 4110 | 5 | 5 | 05JUL14 | 05AUG16 | 05JUL14 | _____ | DEL PLB FIRESTOPPING | 0 | ____ | 0 | 0 |
| 4120 | 5 | 5 | 05JUL14 | 05AUG16 | 05JUL14 | _____ | DEL MEC FIRESTOPPING | 0 | ____ | 0 | 0 |
| 4130 | 5 | 5 | 20DEC14 | 05AUG16 | 20DEC14 | _____ | DEL PLB O/H INSULATION | 0 | ____ | 0 | 0 |
| 4140 | 5 | 5 | 20DEC14 | 05AUG16 | 20DEC14 | _____ | DEL MEC PIPE INSULATION | 0 | ____ | 0 | 0 |
| 4150 | 5 | 5 | 16SEP14 | 05AUG16 | 16SEP14 | _____ | DEL PLB FIXTURES & TRIM | 0 | ____ | 0 | 0 |
| 4200 | 5 | 1 | 02AUG16 | 02AUG16 | _____ | _____ | DEL TRESPA WALL PANELS | 80 | ____ | 0 | 0 |
| 11405 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | INSTALL TEMP INT & EXT SIGNAGE | 0 | ____ | | |
| 11612 | 3 | 3 | 24AUG16 | 26AUG16 | _____ | _____ | ELE SHUTDOWN | 0 | ____ | | |
| 25150 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | STAIR FLASHINGS | 0 | ____ | 0 | 0 |
| 30330 | 8 | 8 | 31AUG16 | 12SEP16 | _____ | _____ | COUNTERFLASHING VEG.2FL RF | 0 | ____ | 0 | 0 |
| 30420 | 0 | 0 | 29AUG16 | 26AUG16 | _____ | _____ | TEMP ROOF DRY-IN | 0 | ____ | | |
| 30460 | 2 | 2 | 16SEP16 | 19SEP16 | _____ | _____ | ROOF THRESHOLD FLASHINGS RF | 0 | ____ | 0 | 0 |
| 30532 | 4 | 4 | 28SEP16 | 03OCT16 | _____ | _____ | MECH CURB FLASHING MAIN RF | 0 | ____ | 0 | 0 |
| 30534 | 2 | 2 | 04OCT16 | 05OCT16 | _____ | _____ | PAD COVER @HOUSEKEEPING | 0 | ____ | 0 | 0 |
| 30542 | 0 | 0 | 10OCT16 | 07OCT16 | _____ | _____ | TEMP COOLING AVAILABLE | 0 | ____ | | |
| 30640 | 5 | 5 | 17NOV16 | 23NOV16 | _____ | _____ | CxA (FTP) Solar PV | 0 | ____ | | |
| 30800 | 0 | 0 | 09DEC16 | 08DEC16 | _____ | _____ | ROOF COMPLETE | 0 | ____ | | |
| 35560 | 2 | 2 | 23AUG16 | 24AUG16 | _____ | _____ | SILL PAD FLASHING WEST | 0 | ____ | 0 | 0 |
| 35570 | 4 | 4 | 09SEP16 | 14SEP16 | _____ | _____ | SILL PAD FLASHING NORTH | 0 | ____ | 0 | 0 |
| 35580 | 2 | 2 | 19SEP16 | 20SEP16 | _____ | _____ | SILL PAD FLASHING EAST | 0 | ____ | 0 | 0 |
| 35590 | 4 | 4 | 05OCT16 | 10OCT16 | _____ | _____ | SILL PAD FLASHING SOUTH | 0 | ____ | 0 | 0 |
| 35910 | 0 | 0 | 23SEP16 | 22SEP16 | _____ | _____ | TEMPORARY EXTERIOR ENCLOSURE | 0 | ____ | | |
| 35960 | 15 | 15 | 05OCT16 | 25OCT16 | _____ | _____ | SS COLUMN COVERS | 0 | ____ | 0 | 0 |
| 35990 | 0 | 0 | 24NOV16 | 23NOV16 | _____ | _____ | EXTERIOR COMPLETE | 0 | ____ | | |
| 36000 | 4 | 4 | 24NOV16 | 30NOV16 | _____ | _____ | CxA -ASTM E783-Air Leakage Test-Wind | 0 | ____ | | |
| 36010 | 4 | 4 | 24NOV16 | 30NOV16 | _____ | _____ | CxA -ASTM E1186-Air Leakage Test-Eve | 0 | ____ | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 36015 | 4 | 4 | 24NOV16 | 30NOV16 | | | CxA -ASTM E1153- Roofing Insulation- | 0 | | | |
| 36020 | 4 | 4 | 24NOV16 | 30NOV16 | | | CxA -ASTM D5957-Flood Testing-Horizo | 0 | | | |
| 36025 | 4 | 4 | 24NOV16 | 30NOV16 | | | CxA -ASTM E1105-Water Penetration Te | 0 | | | |
| 36030 | 4 | 4 | 24NOV16 | 30NOV16 | | | CxA -AAMA 501.2-Water Leakage Field | 0 | | | |
| 40192 | 4 | 4 | 18AUG16 | 23AUG16 | | | JAMB,SHELF&BASE FLASH LEVEL B | 0 | | 0 | 0 |
| 40302 | 0 | 0 | 10OCT16 | 07OCT16 | | | POWER AVAILABLE | 0 | | | |
| 40318 | 2 | 2 | 26AUG16 | 29AUG16 | | | VA I/W INSPECT & APP LEVEL B | 0 | | | |
| 40902 | 5 | 5 | 22DEC16 | 29DEC16 | | | VA INSPECT LEVEL B | 0 | | | |
| 40990 | 0 | 0 | 29DEC16 | 28DEC16 | | | COMPLETE LEVEL B | 0 | | | |
| 42192 | 4 | 4 | 23AUG16 | 26AUG16 | | | JAMB,SHELF&BASE FLASH LEVEL 1 | 0 | | 0 | 0 |
| 42318 | 2 | 2 | 02SEP16 | 06SEP16 | | | VA I/W INSPECT & APP LEVEL 1 | 0 | | | |
| 42424 | 2 | 2 | 04NOV16 | 07NOV16 | | | VA O/H INSPECT & APP LEVEL 1 | 0 | | | |
| 42902 | 5 | 5 | 29DEC16 | 05JAN17 | | | VA INSPECT LEVEL 1 | 0 | | | |
| 42990 | 0 | 0 | 05JAN17 | 04JAN17 | | | COMPLETE LEVEL 1 | 0 | | | |
| 44192 | 4 | 4 | 25AUG16 | 30AUG16 | | | JAMB,SHELF&BASE FLASH LEVEL 2 | 0 | | 0 | 0 |
| 44318 | 2 | 2 | 09SEP16 | 12SEP16 | | | VA I/W INSPECT & APP LEVEL 2 | 0 | | | |
| 44424 | 2 | 2 | 18NOV16 | 21NOV16 | | | VA O/H INSPECT & APP LEVEL 2 | 0 | | | |
| 44902 | 5 | 5 | 09JAN17 | 13JAN17 | | | VA INSPECT LEVEL 2 | 0 | | | |
| 64624 | 10 | 10 | 14NOV16 | 28NOV16 | | | SITE ROCK/GROUND COVER | 0 | | 0 | 0 |
| 64990 | 0 | 0 | 06DEC16 | 05DEC16 | | | SITEWORK COMPLETE | 0 | | | |
| 66000 | 0 | 0 | | 30DEC16 | | | SUBSTANTIAL COMPLETION | 0 | | | |
| 66722 | 2 | 2 | 09JAN17 | 10JAN17 | | | CxA (FTP) 530-ATS-E | 0 | | | |
| 66892 | 1 | 1 | 09JAN17 | 09JAN17 | | | CxA (FTP) A/V | 0 | | | |
| 66912 | 1 | 1 | 09JAN17 | 09JAN17 | | | CxA (FTP) DCW | 0 | | | |
| 66914 | 1 | 1 | 09JAN17 | 09JAN17 | | | CxA (FTP) DHW | 0 | | | |
| 66932 | 1 | 1 | 11JAN17 | 11JAN17 | | | CxA (FTP) 530-CRP-1 | 0 | | | |
| 66941 | 1 | 1 | 16JAN17 | 16JAN17 | | | CxA (FTP) 530-AHU-1 | 0 | | | |
| 66942 | 1 | 1 | 16JAN17 | 16JAN17 | | | CxA (FTP) 530-AHU-2 | 0 | | | |
| 66943 | 1 | 1 | 16JAN17 | 16JAN17 | | | CxA (FTP) VAV/CAV | 0 | | | |
| 66944 | 1 | 1 | 16JAN17 | 16JAN17 | | | CxA (FTP) FCU | 0 | | | |
| 66945 | 1 | 1 | 16JAN17 | 16JAN17 | | | CxA (FTP) EF | 0 | | | |
| 68010 | 0 | 0 | 27DEC16 | | | | START TESTING | 0 | | | |
| 68030 | 4 | 4 | 27DEC16 | 30DEC16 | | | PREPUNCH LIST | 0 | | | |
| 68410 | 1 | 1 | 21NOV16 | 21NOV16 | | | CxA (FTP) Irrigation | 0 | | | |
| 68925 | 1 | 1 | 03JAN17 | 03JAN17 | | | CxA TAB B/C-CHW | 0 | | | |
| 68926 | 1 | 1 | 03JAN17 | 03JAN17 | | | CxA TAB B/C-HHW | 0 | | | |
| 68928 | 2 | 2 | 03JAN17 | 04JAN17 | | | CxA TAB B/C-AIRSIDE | 0 | | | |
| 69225 | 1 | 1 | 11JAN17 | 11JAN17 | | | CxA (FTP) Lighting Control | 0 | | | |
| 69515 | 1 | 1 | 11JAN17 | 11JAN17 | | | CxA (FTP) 530-CHWP-1 | 0 | | | |
| 69516 | 1 | 1 | 11JAN17 | 11JAN17 | | | CxA (FTP) 530-CHWP-2 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 69517 | 1 | 1 | 11JAN17 | 11JAN17 | _____ | _____ | CxA (FTP) 530-HHWP-1 | 0 | ____ | | |
| 69518 | 1 | 1 | 11JAN17 | 11JAN17 | _____ | _____ | CxA (FTP) 530-HHWP-2 | 0 | ____ | | |
| 69519 | 1 | 1 | 11JAN17 | 11JAN17 | _____ | _____ | CxA (FTP) 530-HEX-1 | 0 | ____ | | |
| 69520 | 1 | 1 | 11JAN17 | 11JAN17 | _____ | _____ | CxA (FTP) 530-HEX-2 | 0 | ____ | | |
| 69540 | 5 | 5 | 03JAN17 | 09JAN17 | _____ | _____ | BIM COMMISSIONING | 0 | ____ | 0 | 0 |
| 69700 | 5 | 5 | 18JAN17 | 24JAN17 | _____ | _____ | VA FINAL INSPECTION | 0 | ____ | | |
| 69900 | 0 | 0 | | 24JAN17 | _____ | _____ | PROJECT COMPLETE (P0032) 11/21/15 | 0 | ____ | | |
| 70030 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0030 Temp Lighting and Sidewalk | 0 | ____ | 25576 | 25576 |
| 70036 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | P0036 CORRECT ROUGH OPENING DOORS BS | 0 | ____ | 13000 | 13000 |
| 70037 | 5 | 3 | 30NOV15 | 03AUG16 | 30NOV15 | _____ | P00037 EL NINO MITIGATION | 45 | ____ | 85000 | 46730 |
| 70830 | 10 | 0 | 27JAN16 | 09MAR16 | 27JAN16 | 09MAR16 | Submit ILSM Form (2 Weeks Notice) | 100 | | | |
| 70930 | 2 | 0 | 11MAR16 | 12MAR16 | 11MAR16 | 12MAR16 | Grade for Temp Sidwalks, part 1 | 100 | | | |
| 71030 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Form and rebar Sidewalks, part 1 | 100 | | | |
| 71130 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Pour Sidewalks, part 1 | 100 | | | |
| 71230 | 1 | 0 | 17MAR16 | 17MAR16 | 17MAR16 | 17MAR16 | Strip Forms, Part 1 | 100 | | | |
| 71330 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Finish Grade, Part 1 | 100 | | | |
| 71430 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Relocate Temp Fencing | 100 | | | |
| 71530 | 3 | 0 | 28MAR16 | 28MAR16 | 28MAR16 | 28MAR16 | Install Temp Lighting/Reconfigure Ex | 100 | | | |
| 71630 | 5 | 5 | 01AUG16 | 05AUG16 | _____ | _____ | Coordinate with RE Office Prior to | 0 | ____ | | |
| 71730 | 1 | 1 | 08AUG16 | 08AUG16 | _____ | _____ | Form and Rebar Temp Sidewalks, Part | 0 | ____ | | |
| 71830 | 1 | 1 | 09AUG16 | 09AUG16 | _____ | _____ | Pour Sidewalks, Part 2 | 0 | ____ | | |
| 71930 | 1 | 1 | 10AUG16 | 10AUG16 | _____ | _____ | Strip Forms, Part 2 | 0 | ____ | | |
| 72030 | 1 | 1 | 11AUG16 | 11AUG16 | _____ | _____ | Finish Grade, Part 2 | 0 | ____ | | |
| 72130 | 2 | 2 | 10OCT16 | 11OCT16 | _____ | _____ | Demo Temp Sidewalk and Lighting | 0 | ____ | | |
| RAIN03 | 9 | 0 | 04MAR16 | 22MAR16 | 04MAR16 | 22MAR16 | 9 DAYS RAIN 3/4 TO 3/22 | 100 | | | |
| | 732 | 123 | 11MAR14 | 24JAN17 | | | | 66 | | 123576 | 85307 |
| ILENCLO | | | | | | | | | | | |
| 35150 | 2 | 2 | 01AUG16 | 02AUG16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION WE | 0 | ____ | | |
| 35160 | 2 | 2 | 01AUG16 | 02AUG16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION N | 0 | ____ | | |
| 35170 | 2 | 2 | 01AUG16 | 02AUG16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | 0 | ____ | | |
| 35180 | 2 | 2 | 01AUG16 | 02AUG16 | _____ | _____ | EXT.WALL SHEATHING/INSULATION | 0 | ____ | | |
| | 2 | 2 | 01AUG16 | 02AUG16 | | | | 0 | | | |
| ILFINLV | | | | | | | | | | | |
| 40335 | 2 | 2 | 23SEP16 | 26SEP16 | _____ | _____ | SOUND/FIRE CAULK T&B WALL LEVEL B | 0 | ____ | | |
| | 2 | 2 | 23SEP16 | 26SEP16 | | | | 0 | | | |
| | 732 | 123 | 11MAR14 | 24JAN17 | | | | 57 | | 12019306 | 8311425 |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 2010 | SUB SAFETY PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2012 | R&A SAFETY PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2020 | SUB ENVIRO PROTECT PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2022 | R&A ENVIRO PROTECT PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2030 | SUB LIFE SAFETY PLAN | | 20 | 26MAY14A | 26MAY14 | 26MAY14 | |
| 2032 | APP LIFE SAFETY PLAN | | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 2040 | SUB SITE PLAN&ACCESS | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2042 | R&A SITE PLAN&ACCESS | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2050 | SUB TRAFFIC CONTROL PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2052 | R&A TRAFFIC CONTROL PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2060 | SUB SITE UTILITIES DEV PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2062 | R&A SITE UTILITIES DEV PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | | 80 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | | 20 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2080 | SUB PROJECT SCHEDULE | | 23 | 15APR14A | 15APR14 | 15APR14 | |
| 2082 | R&A PROJECT SCHEDULE | | 20 | 14MAY14A | 14MAY14 | 14MAY14 | |
| 2084 | SUB APPROVED PROJECT SCHEDULE | | 30 | 20JUN14A | 20JUN14 | 20JUN14 | |
| 2090 | SUB TESTING LAB SERVICES | (01 45 29) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2092 | R&A TESTING LAB SERVICES | (01 45 29) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2100 | SUB TEMP ENVIR CONTROLS | (01 57 19) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2102 | R&A TEMP ENVIR CONTROLS | (01 57 19) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2104 | P&D TEMP ENVIR CONTROLS | (01 57 19) | 1 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2110 | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 200 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 2112 | R&A TEMP INT & EXT SIGNAGE | (01 58 16) | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2114 | P&D TEMP INT & EXT SIGNAGE | (01 58 16) | 5 | 21FEB15A | 21FEB15 | 21FEB15 | |
| 2120 | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 30 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2122 | R&A SURVEYOR QUALIFICATIONS | (01 70 00) | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2130 | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 33 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 2132 | R&A WASTE MANAGEMENT PLAN | (01 74 19) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 2140 | SUB LEED | | 200 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 2142 | R&A LEED | | 20 | 11JUL14A | 11JUL14 | 11JUL14 | |
| 2150 | SUB CAST-IN-PLACE CONC | (03 05 23) | 65 | 30JUL14A | 30JUL14 | 30JUL14 | |
| 2152 | R&A CAST-IN-PLACE CONC | (03 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2154 | P&D CAST-IN-PLACE CONC | (03 05 23) | 5 | 21JUL15A | 21JUL15 | 21JUL15 | |
| 2160 | SUB CONC REINF STEEL | | 40 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 2162 | R&A CONC REINF STEEL | | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2164 | P&D CONC REINF STEEL | | 10 | 13JUL15A | 13JUL15 | 13JUL15 | |
| 2170 | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 70 | 24AUG14A | 24AUG14 | 24AUG14 | |
| 2172 | R&A ARCHITECTURAL CONCRETE | (03 33 00) | 20 | 24AUG15A | 24AUG15 | 24AUG15 | |
| 2174 | P&D ARCHITECTURAL CONCRETE | (03 33 00) | 5 | 04AUG15A | 04AUG15 | 04AUG15 | |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 120 | 05DEC14A | 05DEC14 | 05DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 20 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5 | 05AUG16 | _____ | _____ | -251 |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 60 | 08JUL16A | 08JUL16 | 08JUL16 | |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 20 | 05AUG16 | _____ | _____ | -198 |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 5 | 12AUG16 | _____ | _____ | -198 |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 200 | 02AUG16 | _____ | _____ | -233 |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 20 | 30AUG16 | _____ | _____ | -233 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 40 | 26OCT16 | _____ | _____ | -233 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 60 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 30 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 30 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 40 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 40 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 80 | 22AUG14A | 22AUG14 | 22AUG14 | |
| 2252 | R&A COMP METAL DECKING (05 36 00) | 20 | 09SEP14A | 09SEP14 | 09SEP14 | |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 200 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 20 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 30 | 22NOV14A | 22NOV14 | 22NOV14 | |
| 2280 | SUB METAL STAIRS (05 51 00) | 80 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2282 | R&A METAL STAIRS (05 51 00) | 20 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2284 | P&D METAL STAIRS (05 51 00) | 30 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 0 | 14APR15A | 14APR15 | 14APR15 | |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 0 | 29JUL16 | _____ | _____ | -167 |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 60 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 40 | 26AUG16 | _____ | _____ | -202 |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 40 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 10 | 12AUG16 | _____ | _____ | -267 |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 180 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 60 | 12AUG16 | _____ | _____ | -190 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 200 | 02AUG16 | _____ | _____ | -198 |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 20 | 30AUG16 | _____ | _____ | -198 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2370 | SUB WATER REPELLENTS (07 19 00) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2372 | R&A WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2374 | P&D WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 140 | 24DEC15A | 24DEC15 | 24DEC15 | |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 20 | 08JAN16A | 08JAN16 | 08JAN16 | |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 20 | 05AUG16 | _____ | _____ | -262 |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 120 | 07APR15A | 07APR15 | 07APR15 | |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 20 | 14APR15A | 14APR15 | 14APR15 | |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 20 | 02AUG16 | _____ | _____ | -275 |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 160 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 30 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 50 | 21OCT14A | 21OCT14 | 21OCT14 | |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 40 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 100 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 40 | 01AUG16 | _____ | _____ | -275 |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 120 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 12AUG16 | _____ | _____ | -256 |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 120 | 10NOV14A | 10NOV14 | 10NOV14 | |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 12AUG16 | _____ | _____ | -255 |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 180 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 20 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 160 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 30 | 21SEP14A | 21SEP14 | 21SEP14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2470 | SUB ROOF HATCH (07 72 00.1) | 120 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2474 | P&D ROOF HATCH (07 72 00.1) NI | 40 | 20SEP15A | 20SEP15 | 20SEP15 | |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NI | 100 | 28APR14A | 28APR14 | 28APR14 | |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2510 | SUB COPINGS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2514 | P&D COPINGS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 20 | 05AUG16 | _____ | _____ | -183 |
| 2530 | SUB FIRESTOPPING (07 84 00) | 160 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2532 | R&A FIRESTOPPING (07 84 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2534 | P&D FIRESTOPPING (07 84 00) | 10 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 180 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 20 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 30 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 120 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 20 | 30OCT14A | 30OCT14 | 30OCT14 | |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 40 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 160 | 05AUG16 | _____ | _____ | -273 |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 20 | 02SEP16 | _____ | _____ | -273 |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 60 | 29NOV16 | _____ | _____ | -273 |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 40 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 20 | 01FEB16A | 01FEB16 | 01FEB16 | |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 60 | 26AUG16 | _____ | _____ | -208 |
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 200 | 24JUN15A | 24JUN15 | 24JUN15 | |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 20 | 26AUG16 | _____ | _____ | -192 |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 160 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 40 | 18JUL16A | 18JUL16 | 18JUL16 | |
| 2610 | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 100 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2612 | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 60 | 18JUL16A | 18JUL16 | 18JUL16 | |
| 2620 | SUB DOOR HARDWARE (08 71 00) | 180 | 17SEP15A | 17SEP15 | 17SEP15 | |
| 2622 | R&A DOOR HARDWARE (08 71 00) | 25 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2624 | P&D DOOR HARDWARE (08 71 00) | 40 | 26SEP16 | _____ | _____ | -216 |
| 2630 | SUB GLAZING (08 80 00) | 200 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2632 | R&A GLAZING (08 80 00) | 20 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 2634 | P&D GLAZING (08 80 00) | 30 | 26AUG16 | _____ | _____ | -192 |
| 2640 | SUB MIRRORS (08 83 00) | 200 | 05AUG16 | _____ | _____ | -243 |
| 2642 | R&A MIRRORS (08 83 00) | 20 | 02SEP16 | _____ | _____ | -243 |
| 2644 | P&D MIRRORS (08 83 00) | 20 | 03OCT16 | _____ | _____ | -243 |
| 2650 | SUB LOUVERS & VENTS (08 90 00) NIC | 200 | 20APR15A | 20APR15 | 20APR15 | |
| 2652 | R&A LOUVERS & VENTS (08 90 00) NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2654 | P&D LOUVERS & VENTS (08 90 00) NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2660 | SUB NON-STRUC MTL FRAMING (09 22 16) | 120 | 20APR15A | 20APR15 | 20APR15 | |
| 2662 | R&A NON-STRUC MTL FRAMING (09 22 16) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2664 | P&D NON-STRUC MTL FRAMING (09 22 16) | 20 | 12AUG16 | _____ | _____ | -271 |
| 2670 | SUB GYPSUM BOARD (09 29 00) | 140 | 21APR15A | 21APR15 | 21APR15 | |
| 2672 | R&A GYPSUM BOARD (09 29 00) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2674 | P&D GYPSUM BOARD (09 29 00) | 20 | 12AUG16 | _____ | _____ | -263 |
| 2680 | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 180 | 05AUG16 | _____ | _____ | -269 |
| 2682 | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 20 | 02SEP16 | _____ | _____ | -269 |
| 2684 | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30 | 17OCT16 | _____ | _____ | -269 |
| 2690 | SUB ACOUSTICAL CEILINGS (09 51 00) | 180 | 06FEB15A | 06FEB15 | 06FEB15 | |
| 2692 | R&A ACOUSTICAL CEILINGS (09 51 00) | 20 | 10MAR15A | 10MAR15 | 10MAR15 | |
| 2694 | P&D ACOUSTICAL CEILINGS (09 51 00) | 20 | 02AUG16 | _____ | _____ | -221 |
| 2700 | SUB LINEAR WOOD CEILINGS (09 54 26) | 180 | 11AUG16 | _____ | _____ | -261 |
| 2702 | R&A LINEAR WOOD CEILINGS (09 54 26) | 20 | 09SEP16 | _____ | _____ | -261 |
| 2704 | P&D LINEAR WOOD CEILINGS (09 54 26) | 30 | 21OCT16 | _____ | _____ | -261 |
| 2710 | SUB STONE FLOORING (09 63 40) | 80 | 01AUG16 | _____ | _____ | -273 |
| 2712 | R&A STONE FLOORING (09 63 40) | 20 | 29AUG16 | _____ | _____ | -273 |
| 2714 | P&D STONE FLOORING (09 63 40) | 40 | 25OCT16 | _____ | _____ | -273 |
| 2720 | SUB WOOD ATHLETIC FLOORING (09 64 66) | 200 | 04MAR15A | 04MAR15 | 04MAR15 | |
| 2722 | R&A WOOD ATHLETIC FLOORING (09 64 66) | 20 | 30JUN16A | 30JUN16 | 30JUN16 | |
| 2724 | P&D WOOD ATHLETIC FLOORING (09 64 66) | 40 | 26SEP16 | _____ | _____ | -226 |
| 2730 | SUB RESILIENT BASE & ACCES (09 65 13) | 200 | 05AUG16 | _____ | _____ | -243 |
| 2732 | R&A RESILIENT BASE & ACCES (09 65 13) | 20 | 02SEP16 | _____ | _____ | -243 |
| 2734 | P&D RESILIENT BASE & ACCES (09 65 13) | 30 | 17OCT16 | _____ | _____ | -243 |
| 2740 | SUB RESILIENT SHEET FLOORING (09 65 16) | 60 | 05AUG16 | _____ | _____ | -256 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 20 | 02SEP16 | _____ | _____ | -256 |
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 30 | 17OCT16 | _____ | _____ | -256 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 200 | 05AUG16 | _____ | _____ | -243 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 20 | 02SEP16 | _____ | _____ | -243 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 30 | 17OCT16 | _____ | _____ | -243 |
| 2760 | SUB CARPETING (09 68 00) | 220 | 19AUG16 | _____ | _____ | -237 |
| 2762 | R&A CARPETING (09 68 00) | 20 | 19SEP16 | _____ | _____ | -237 |
| 2764 | P&D CARPETING (09 68 00) | 30 | 31OCT16 | _____ | _____ | -237 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 200 | 19AUG16 | _____ | _____ | -255 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 20 | 19SEP16 | _____ | _____ | -255 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 40 | 14NOV16 | _____ | _____ | -255 |
| 2780 | SUB STONE FACING (09 75 00) | 80 | 01AUG16 | _____ | _____ | -273 |
| 2782 | R&A STONE FACING (09 75 00) | 20 | 29AUG16 | _____ | _____ | -273 |
| 2784 | P&D STONE FACING (09 75 00) | 40 | 25OCT16 | _____ | _____ | -273 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 120 | 15NOV15A | 15NOV15 | 15NOV15 | |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 20 | 01AUG16 | _____ | _____ | -268 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 30 | 15AUG16 | _____ | _____ | -268 |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 180 | 08FEB16A | 08FEB16 | 08FEB16 | |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 20 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 20 | 26AUG16 | _____ | _____ | -245 |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 200 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 20 | 20NOV15A | 20NOV15 | 20NOV15 | |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 30 | 05AUG16 | _____ | _____ | -201 |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 220 | 05AUG16 | _____ | _____ | -216 |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 20 | 02SEP16 | _____ | _____ | -216 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 30 | 17OCT16 | _____ | _____ | -216 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 180 | 03NOV15A | 03NOV15 | 03NOV15 | |
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 30 | 05AUG16 | _____ | _____ | -204 |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 200 | 12AUG16 | _____ | _____ | -256 |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 20 | 12SEP16 | _____ | _____ | -256 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 40 | 07NOV16 | _____ | _____ | -256 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 20 | 12AUG16 | _____ | _____ | -238 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 30 | 26SEP16 | _____ | _____ | -238 |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 20 | 12AUG16 | _____ | _____ | -251 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 20 | 12SEP16 | _____ | _____ | -251 |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 220 | 12AUG16 | _____ | _____ | -221 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 20 | 12SEP16 | _____ | _____ | -221 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 30 | 24OCT16 | _____ | _____ | -221 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2890 | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 100 | 24SEP14A | 24SEP14 | 24SEP14 | |
| 2892 | R&A SAFETY TIE-BACK ANCHOR (11 24 43.13) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2894 | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 10 | 23OCT15A | 23OCT15 | 23OCT15 | |
| 2910 | SUB BALLET BARRE (11 66 23.62) | 200 | 12AUG16 | _____ | _____ | -244 |
| 2912 | R&A BALLET BARRE (11 66 23.62) | 20 | 12SEP16 | _____ | _____ | -244 |
| 2914 | P&D BALLET BARRE (11 66 23.62) | 40 | 07NOV16 | _____ | _____ | -244 |
| 2920 | SUB WINDOW SHADES (12 24 00) | 220 | 10JUN16A | 10JUN16 | 10JUN16 | |
| 2922 | R&A WINDOW SHADES (12 24 00) | 20 | 26AUG16 | _____ | _____ | -216 |
| 2924 | P&D WINDOW SHADES (12 24 00) | 30 | 10OCT16 | _____ | _____ | -216 |
| 2930 | SUB COUNTERTOPS (12 36 00) | 200 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2932 | R&A COUNTERTOPS (12 36 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2934 | P&D COUNTERTOPS (12 36 00) | 40 | 15OCT14A | 15OCT14 | 15OCT14 | |
| 2940 | SUB STONE BENCHES (12 36 50) | 220 | 12AUG16 | _____ | _____ | -231 |
| 2942 | R&A STONE BENCHES (12 36 50) | 20 | 12SEP16 | _____ | _____ | -231 |
| 2944 | P&D STONE BENCHES (12 36 50) | 30 | 24OCT16 | _____ | _____ | -231 |
| 2950 | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 200 | 08SEP15A | 08SEP15 | 08SEP15 | |
| 2952 | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 20 | 09AUG16 | _____ | _____ | -213 |
| 2954 | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 30 | 21SEP16 | _____ | _____ | -213 |
| 2960 | SUB TELESCOPING STANDS (12 66 13) | 180 | 12AUG16 | _____ | _____ | -264 |
| 2962 | R&A TELESCOPING STANDS (12 66 13) | 20 | 12SEP16 | _____ | _____ | -264 |
| 2964 | P&D TELESCOPING STANDS (12 66 13) | 60 | 06DEC16 | _____ | _____ | -264 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 2982 | R&A SEISMIC RESTRAINT REQ'S (13 05 41) | 20 | 15MAY14A | 15MAY14 | 15MAY14 | |
| 2984 | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 20 | 16MAY14A | 16MAY14 | 16MAY14 | |
| 2990 | SUB HYDRAULIC ELEVATORS (14 24 00) | 140 | 14APR15A | 14APR15 | 14APR15 | |
| 2992 | R&A HYDRAULIC ELEVATORS (14 24 00) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2994 | P&D HYDRAULIC ELEVATORS (14 24 00) | 60 | 26SEP16 | _____ | _____ | -262 |
| 3000 | SUB COMMON - FIRE SUPP (21 05 11) | 40 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3002 | R&A COMMON - FIRE SUPP (21 05 11) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3004 | P&D COMMON - FIRE SUPP (21 05 11) | 10 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3010 | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 120 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3012 | R&A WET-PIPE SPRINKLER SYS (21 13 13) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3014 | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 40 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3020 | SUB COMMON PLUMBING MAT'L (22 05 11) | 140 | 30APR14A | 30APR14 | 30APR14 | |
| 3022 | R&A COMMON PLUMBING MAT'L (22 05 11) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3024 | P&D COMMON PLUMBING MAT'L (22 05 11) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3030 | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 50 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3032 | R&A GEN MTR REQ PLBG EQUIP (22 05 12) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3034 | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3040 | SUB METERS&GAGES - PLBG (22 05 19) | 140 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3042 | R&A METERS&GAGES - PLBG (22 05 19) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3044 | P&D METERS&GAGES - PLBG (22 05 19) | 30 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3050 | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 140 | 12NOV14A | 12NOV14 | 12NOV14 | |
| 3052 | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3054 | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3060 | SUB PLUMBING INSULATION (22 07 11) | 160 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3062 | R&A PLUMBING INSULATION (22 07 11) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 3064 | P&D PLUMBING INSULATION (22 07 11) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 3070 | SUB FACILITY WATER DIST (22 11 00) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 3072 | R&A FACILITY WATER DIST (22 11 00) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3074 | P&D FACILITY WATER DIST (22 11 00) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3080 | SUB DOMESTIC WATER PUMPS (22 11 23) | 50 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 3082 | R&A DOMESTIC WATER PUMPS (22 11 23) | 20 | 09OCT14A | 09OCT14 | 09OCT14 | |
| 3084 | P&D DOMESTIC WATER PUMPS (22 11 23) | 40 | 10OCT14A | 10OCT14 | 10OCT14 | |
| 3090 | SUB FACILITY SAN. SEWERAGE (22 13 00) | 60 | 20MAY14A | 20MAY14 | 20MAY14 | |
| 3092 | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3094 | P&D FACILITY SAN. SEWERAGE (22 13 00) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3100 | SUB FACILITY STORM DRAINAGE (22 14 00) | 5 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 3102 | R&A FACILITY STORM DRAINAGE (22 14 00) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3104 | P&D FACILITY STORM DRAINAGE (22 14 00) | 3 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3110 | SUB SUBMERSIBLE PUMPS (22 14 36) | 120 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3112 | R&A SUBMERSIBLE PUMPS (22 14 36) | 20 | 24JUL15A | 24JUL15 | 24JUL15 | |
| 3114 | P&D SUBMERSIBLE PUMPS (22 14 36) | 50 | 07SEP16 | _____ | _____ | -202 |
| 3120 | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 120 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3122 | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3124 | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 50 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3130 | SUB PLUMBING FIXTURES (22 40 00) | 160 | 19AUG14A | 19AUG14 | 19AUG14 | |
| 3132 | R&A PLUMBING FIXTURES (22 40 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 3134 | P&D PLUMBING FIXTURES (22 40 00) | 40 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3140 | SUB COMMON WORK - HVAC (23 05 11) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3142 | R&A COMMON WORK - HVAC (23 05 11) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3144 | P&D COMMON WORK - HVAC (23 05 11) | 5 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 3150 | SUB STM GEN EQUIP (nic) (23 05 12) | 120 | 28APR14A | 28APR14 | 28APR14 | |
| 3152 | R&A STM GEN EQUIP ( nic) (23 05 12) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 200 | 22DEC15A | 22DEC15 | 22DEC15 | |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 20 | 19JAN16A | 19JAN16 | 19JAN16 | |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 5 | 28APR14A | 28APR14 | 28APR14 | |
| 3180 | SUB HVAC & PLBG INSULATION (23 07 11) | 140 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3182 | R&A HVAC & PLBG INSULATION (23 07 11) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3184 | P&D HVAC & PLBG INSULATION (23 07 11) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 3190 | SUB DDC SYS - HVAC (23 09 23) | 50 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3192 | R&A DDC SYS - HVAC (23 09 23) | 20 | 30MAR15A | 30MAR15 | 30MAR15 | |
| 3194 | P&D DDC SYS - HVAC (23 09 23) | 40 | 12AUG16 | _____ | _____ | -218 |
| 3200 | SUB HYDRONIC PIPING (23 21 13) | 120 | 30MAY14A | 30MAY14 | 30MAY14 | |
| 3202 | R&A HYDRONIC PIPING (23 21 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3204 | P&D HYDRONIC PIPING (23 21 13) | 20 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3210 | SUB HYDRONIC PUMPS (23 21 23) | 100 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3212 | R&A HYDRONIC PUMPS (23 21 23) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3214 | P&D HYDRONIC PUMPS (23 21 23) | 50 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3220 | SUB STEAM&COND HEATING PIPING (23 22 13) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3222 | R&A STEAM&COND HEATING PIPING (23 22 13) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3224 | P&D STEAM&COND HEATING PIPING (23 22 13) | 20 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3230 | SUB STEAM COND PUMPS (23 22 23) | 100 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3232 | R&A STEAM COND PUMPS (23 22 23) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3234 | P&D STEAM COND PUMPS (23 22 23) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3240 | SUB HVAC WATER TREATMENT (23 25 00) | 160 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3242 | R&A HVAC WATER TREATMENT (23 25 00) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3244 | P&D HVAC WATER TREATMENT (23 25 00) | 30 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3250 | SUB HVAC DUCTS&CSGS (23 31 00) | 50 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3252 | R&A HVAC DUCTS&CSGS (23 31 00) | 20 | 03JUN15A | 03JUN15 | 03JUN15 | |
| 3254 | P&D HVAC DUCTS&CSGS (23 31 00) | 20 | 05AUG16 | _____ | _____ | -269 |
| 3260 | SUB HVAC FANS (23 34 00) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3262 | R&A HVAC FANS (23 34 00) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 3264 | P&D HVAC FANS (23 34 00) | 40 | 30AUG16 | _____ | _____ | -216 |
| 3270 | SUB AIR TERMINAL UNITS (23 36 00) | 50 | 08APR15A | 08APR15 | 08APR15 | |
| 3272 | R&A AIR TERMINAL UNITS (23 36 00) | 30 | 13AUG15A | 13AUG15 | 13AUG15 | |
| 3274 | P&D AIR TERMINAL UNITS (23 36 00) | 50 | 02SEP16 | _____ | _____ | -268 |
| 3280 | SUB AIR OUTLETS&INLETS (23 37 00) | 160 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3282 | R&A AIR OUTLETS&INLETS (23 37 00) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3284 | P&D AIR OUTLETS&INLETS (23 37 00) | 40 | 05AUG16 | _____ | _____ | -212 |
| 3290 | SUB HVAC AIR CLG DEVICES (23 40 00) | 160 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3292 | R&A HVAC AIR CLG DEVICES (23 40 00) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3294 | P&D HVAC AIR CLG DEVICES (23 40 00) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3300 | SUB PACKAGED AHU UNITS (23 74 13) | 40 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3302 | R&A PACKAGED AHU UNITS (23 74 13) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3304 | P&D PACKAGED AHU UNITS (23 74 13) | 90 | 26AUG16 | _____ | _____ | -214 |
| 3310 | SUB HEATING&COOLING UNITS (23 82 00) | 40 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3312 | R&A HEATING&COOLING UNITS (23 82 00) | 20 | 29AUG14A | 29AUG14 | 29AUG14 | |
| 3314 | P&D HEATING&COOLING UNITS (23 82 00) | 90 | 26AUG16 | _____ | _____ | -214 |
| 3320 | SUB AIR COILS (23 82 16) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3322 | R&A AIR COILS | (23 82 16) | 20 | 05JAN15A | 05JAN15 | 05JAN15 | |
| 3324 | P&D AIR COILS | (23 82 16) | 90 | 26SEP16 | _____ | _____ | -234 |
| 3330 | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 120 | 09MAY14A | 09MAY14 | 09MAY14 | |
| 3332 | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3334 | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 10 | 24MAY14A | 24MAY14 | 24MAY14 | |
| 3340 | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 120 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3342 | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3344 | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 40 | 12AUG16 | _____ | _____ | -217 |
| 3350 | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3352 | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3354 | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 40 | 05AUG16 | _____ | _____ | -262 |
| 3360 | SUB GND - ELEC SYS | (26 05 26) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3362 | R&A GND - ELEC SYS | (26 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3364 | P&D GND - ELEC SYS | (26 05 26) | 20 | 12AUG16 | _____ | _____ | -216 |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 12AUG16 | _____ | _____ | -272 |
| 3380 | SUB ELEC UNDERGROUND CONST | (26 05 41) | 100 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3382 | R&A ELEC UNDERGROUND CONST | (26 05 41) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3384 | P&D ELEC UNDERGROUND CONST | (26 05 41) | 5 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3390 | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 40 | 06NOV14A | 06NOV14 | 06NOV14 | |
| 3392 | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 20 | 26NOV14A | 26NOV14 | 26NOV14 | |
| 3400 | SUB COMMISSION - ELEC SYS | (26 08 00) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3402 | R&A COMMISSION - ELEC SYS | (26 08 00) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 3404 | P&D COMMISSION - ELEC SYS | (26 08 00) | 10 | 12AUG16 | _____ | _____ | -175 |
| 3410 | SUB LIGHTING CONTROLS | (26 09 23) | 40 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3412 | R&A LIGHTING CONTROLS | (26 09 23) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3414 | P&D LIGHTING CONTROLS | (26 09 23) | 40 | 12AUG16 | _____ | _____ | -222 |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 35 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 20 | 05AUG15A | 05AUG15 | 05AUG15 | |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 60 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 3430 | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3432 | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20 | 30JUL15A | 30JUL15 | 30JUL15 | |
| 3434 | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 80 | 12AUG16 | _____ | _____ | -233 |
| 3440 | SUB PANELBOARDS | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3442 | R&A PANELBOARDS | (26 24 11) | 20 | 09NOV15A | 09NOV15 | 09NOV15 | |
| 3450 | SUB ELECTRIC METERING | (26 27 13) | 40 | 17SEP14A | 17SEP14 | 17SEP14 | |
| 3452 | R&A ELECTRIC METERING | (26 27 13) | 20 | 25JUL15A | 25JUL15 | 25JUL15 | |
| 3454 | P&D ELECTRIC METERING | (26 27 13) | 60 | 12AUG16 | _____ | _____ | -231 |
| 3460 | SUB WIRING DEVICES | (26 27 26) | 180 | 04NOV15A | 04NOV15 | 04NOV15 | |
| 3462 | R&A WIRING DEVICES | (26 27 26) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3464 | P&D WIRING DEVICES | (26 27 26) | 40 | 12AUG16 | _____ | _____ | -187 |
| 3470 | SUB MOTOR STARTERS | (26 29 11) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3472 | R&A MOTOR STARTERS | (26 29 11) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3474 | P&D MOTOR STARTERS | (26 29 11) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3480 | SUB DISCONNECT SWITCHES | (26 29 21) | 40 | 15JUN15A | 15JUN15 | 15JUN15 | |
| 3482 | R&A DISCONNECT SWITCHES | (26 29 21) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |
| 3484 | P&D DISCONNECT SWITCHES | (26 29 21) | 40 | 12AUG16 | _____ | _____ | -216 |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 40 | 21APR15A | 21APR15 | 21APR15 | |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 20 | 19JAN15A | 19JAN15 | 19JAN15 | |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 60 | 28SEP16 | _____ | _____ | -264 |
| 3500 | SUB ATS | (26 36 23) | 40 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3502 | R&A ATS | (26 36 23) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3504 | P&D ATS | (26 36 23) | 60 | 28SEP16 | _____ | _____ | -250 |
| 3510 | SUB INTERIOR LIGHTING | (26 51 00) | 40 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3512 | R&A INTERIOR LIGHTING | (26 51 00) | 20 | 14OCT14A | 14OCT14 | 14OCT14 | |
| 3514 | P&D INTERIOR LIGHTING | (26 51 00) | 80 | 12AUG16 | _____ | _____ | -222 |
| 3520 | SUB EXTERIOR LIGHTING | (26 56 00) | 200 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3522 | R&A EXTERIOR LIGHTING | (26 56 00) | 20 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3524 | P&D EXTERIOR LIGHTING | (26 56 00) | 40 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 3530 | SUB COMM INSTALLATION REQ'S | (27 05 11) | 110 | 30JUN14A | 30JUN14 | 30JUN14 | |
| 3532 | R&A COMM INSTALLATION REQ'S | (27 05 11) | 20 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3534 | P&D COMM INSTALLATION REQ'S | (27 05 11) | 60 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3540 | SUB GND - COMM SYS | (27 05 26) | 160 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3542 | R&A GND - COMM SYS | (27 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3544 | P&D GND - COMM SYS | (27 05 26) | 60 | 12AUG16 | _____ | _____ | -209 |
| 3550 | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3552 | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3554 | P&D RCWYS&BXS FOR COMM SYS | (27 05 33) | 60 | 16AUG16 | _____ | _____ | -274 |
| 3560 | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3562 | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3564 | P&D COMM UG DUCTS&RACEWAYS | (27 05 43) | 5 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3570 | SUB COMMUNICATIONS TESTING | (27 08 11) | 220 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3572 | R&A COMMUNICATIONS TESTING | (27 08 11) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3574 | P&D COMMUNICATIONS TESTING | (27 08 11) | 40 | 05AUG16 | _____ | _____ | -167 |
| 3580 | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 160 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3582 | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 20 | 27FEB15A | 27FEB15 | 27FEB15 | |
| 3584 | P&D COMM EQUIP RM FITTINGS | (27 11 00) | 60 | 26AUG16 | _____ | _____ | -222 |
| 3590 | SUB COMM BCKBNE OSP CABLING | (27 13 14) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3592 | R&A COMM BCKBNE OSP CABLING | (27 13 14) | 20 | 09APR15A | 09APR15 | 09APR15 | |
| 3594 | P&D COMM BCKBNE OSP CABLING | (27 13 14) | 60 | 12SEP16 | _____ | _____ | -232 |
| 3600 | SUB TELECOM OSP FIBER CABLING | (27 13 24) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 60 | 26AUG16 | _____ | _____ | -222 |
| 3610 | SUB COMM CABLING (27 15 00) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3612 | R&A COMM CABLING (27 15 00) | 20 | 02FEB15A | 02FEB15 | 02FEB15 | |
| 3614 | P&D COMM CABLING (27 15 00) | 60 | 26AUG16 | _____ | _____ | -222 |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 100 | 13OCT14A | 13OCT14 | 13OCT14 | |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 20 | 04NOV14A | 04NOV14 | 04NOV14 | |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 60 | 12AUG16 | _____ | _____ | -267 |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 100 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 20 | 27JAN15A | 27JAN15 | 27JAN15 | |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 60 | 12AUG16 | _____ | _____ | -267 |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 60 | 12AUG16 | _____ | _____ | -271 |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 100 | 10NOV15A | 10NOV15 | 10NOV15 | |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 100 | 18DEC15A | 18DEC15 | 18DEC15 | |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 35 | 19SEP16 | _____ | _____ | -225 |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 100 | 02NOV15A | 02NOV15 | 02NOV15 | |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 50 | 12AUG16 | _____ | _____ | -265 |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 100 | 01AUG16 | _____ | _____ | -218 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 100 | 10DEC15A | 10DEC15 | 10DEC15 | |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 40 | 01OCT14A | 01OCT14 | 01OCT14 | |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 20 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 60 | 12AUG16 | _____ | _____ | -269 |
| 3710 | SUB EARTH MOVING (31 20 00) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3712 | R&A EARTH MOVING (31 20 00) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3714 | P&D EARTH MOVING (31 20 00) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3720 | SUB DEWATERING (31 23 19) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3722 | R&A DEWATERING (31 23 19) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3724 | P&D DEWATERING (31 23 19) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 40 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 5 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 5 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 10 | 12AUG16 | _____ | _____ | -206 |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 10 | 12AUG16 | _____ | _____ | -196 |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 200 | 23NOV15A | 23NOV15 | 23NOV15 | |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 20 | 15MAR16A | 15MAR16 | 15MAR16 | |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 20 | 26AUG16 | _____ | _____ | -196 |
| 3780 | SUB FENCES&GATES (32 31 13) | 200 | 05AUG16 | _____ | _____ | -246 |
| 3782 | R&A FENCES&GATES (32 31 13) | 20 | 02SEP16 | _____ | _____ | -246 |
| 3784 | P&D FENCES&GATES (32 31 13) | 30 | 17OCT16 | _____ | _____ | -246 |
| 3790 | SUB IRRIGATION (32 84 00) | 200 | 10AUG15A | 10AUG15 | 10AUG15 | |
| 3792 | R&A IRRIGATION (32 84 00) | 20 | 07AUG15A | 07AUG15 | 07AUG15 | |
| 3794 | P&D IRRIGATION (32 84 00) | 20 | 26AUG16 | _____ | _____ | -191 |
| 3800 | SUB PLANTING (32 90 00) | 60 | 12MAY15A | 12MAY15 | 12MAY15 | |
| 3802 | R&A PLANTING (32 90 00) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3804 | P&D PLANTING (32 90 00) | 20 | 26AUG16 | _____ | _____ | -196 |
| 3810 | SUB WATER UTILITIES (33 10 00) | 5 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3812 | R&A WATER UTILITIES (33 10 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3814 | P&D WATER UTILITIES (33 10 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25 | 02MAY14A | 02MAY14 | 02MAY14 | |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 20 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 10 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 2 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 20 | 27MAY14A | 27MAY14 | 27MAY14 | |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 2 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 100 | 13NOV14A | 13NOV14 | 13NOV14 | |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 04DEC14A | 04DEC14 | 04DEC14 | |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 05DEC14A | 05DEC14 | 05DEC14 | |
| 3900 | SUB EXTERIOR MOCK-UP | 20 | 01AUG16 | _____ | _____ | -258 |
| 3902 | APP EXTERIOR MOCK-UP | 20 | 29AUG16 | _____ | _____ | -258 |
| | | 740 | 06DEC16 | | | -251 |

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Total | | 2,707 | 123 | 48 | 20,434,593.41 | 12,079,278.70 | 13JUL06A | 24JAN17 | 13JUL06A | 27DEC15 | -275 | |
| SUMMARY & MILESTONES | | | | | | | | | | | | |
| Subtotal | | 731 | 123 | 66 | 0.00 | 0.00 | 12MAR14A | 24JAN17 | 12MAR14A | 27DEC15 | -275 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1000 | NOTICE TO PROCEED | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR14A | 12MAR14A | 12MAR14A | 12MAR14A | | |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | 32 | 0 | 100 | 0.00 | 0.00 | 13MAR14A | 25APR14A | 13MAR14A | 25APR14A | | 1000 |
| 1200 | BIM AWARD & COMMENCMENT | 60 | 0 | 100 | 0.00 | 0.00 | 28APR14A | 28APR14A | 28APR14A | 28APR14A | | 1010, 10006 |
| 1202 | BIM MODEL VALIDATION | 5 | 0 | 100 | 0.00 | 0.00 | 01JUN14A | 01AUG14A | 01JUN14A | 01AUG14A | | 1200 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 5 | 0 | 100 | 0.00 | 0.00 | 12AUG14A | 21NOV14A | 12AUG14A | 21NOV14A | | 1200 |
| 1206 | BIM SITE & PROJECT SETUP | 10 | 0 | 100 | 0.00 | 0.00 | 08AUG14A | 08AUG14A | 08AUG14A | 08AUG14A | | 1200 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 19 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1202, 1204, 1206 |
| 1220 | BIM 3D DUCT MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1222 | BIM 3D PIPE MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1224 | BIM 3D ELEC MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1230 | BIM AOR REVIEW L-B | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1220, 1222, 1224 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 20 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1320 | BIM 3D DUCT MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1322 | BIM 3D PIPE MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1324 | BIM 3D ELEC MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1330 | BIM AOR REVIEW L-1 | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1230, 1320, 1322, 1324 |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 20 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1310 |
| 1420 | BIM 3D DUCT MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1422 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1424 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1430 | BIM AOR REVIEW L-2 | 13 | 0 | 100 | 0.00 | 0.00 | 03DEC14A | 03DEC14A | 03DEC14A | 03DEC14A | | 1330, 1420, 1422, 1424 |
| 1431 | BIM COBIE REVIEW L-2 | 13 | 7 | 50 | 0.00 | 0.00 | 06MAR15A | 09AUG16 | 06MAR15A | 24DEC15 | -159 | 1330*, 1420*, 1422*, 1424* |
| 69800 | Weather Delay Days Bank | 16 | 0 | 100 | 0.00 | 0.00 | 22DEC14A | 09FEB15A | 22DEC14A | 09FEB15A | | 69700* |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0 | 0 | 0 | 0.00 | 0.00 | | 24JAN17 | | 27DEC15* | -394 | 1120, 1130, 1431, 2000, |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | 8 | 0 | 100 | 0.00 | 0.00 | 05JAN16A | 22JAN16A | 05JAN16A | 22JAN16A | | 25470* |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | 4 | 0 | 100 | 0.00 | 0.00 | 01NOV15A | 25NOV15A | 01NOV15A | 25NOV15A | | |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | 6 | 0 | 100 | 0.00 | 0.00 | 03DEC15A | 24DEC15A | 03DEC15A | 24DEC15A | | |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | 2 | 0 | 100 | 0.00 | 0.00 | 15FEB16A | 19FEB16A | 15FEB16A | 19FEB16A | | 42056, 42058, 44070* |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | 9 | 0 | 100 | 0.00 | 0.00 | 04MAR16A | 22MAR16A | 04MAR16A | 22MAR16A | | 25414 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11122 | GAS SHUTDOWN | 3 | 0 | 100 | 0.00 | 0.00 | 01OCT14A | 01OCT14A | 01OCT14A | 01OCT14A | | 3844, 11110 |
| 11202 | DOMESTIC WATER SHUTDOWN | 4 | 0 | 100 | 0.00 | 0.00 | 03AUG14A | 25SEP14A | 03AUG14A | 25SEP14A | | 11190 |
| 11612 | ELE SHUTDOWN | 3 | 3 | 0 | 0.00 | 0.00 | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 | 11510*, 11610 |
| 11892 | FIRE WATER SHUTDOWN | 2 | 0 | 100 | 0.00 | 0.00 | 23AUG14A | 23AUG14A | 23AUG14A | 23AUG14A | | 11880 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 03SEP15 | 10SEP15 | -230 | 2114*, 25100* |
| FOUNDATIONS | | | | | | | | | | | | |
| 20190 | CURE CIP WALLS (0-33%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20180 |
| 20192 | CURE CIP WALLS (33-66%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20182 |
| 20193 | CURE CIP WALLS (66-100%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 17SEP15A | 19SEP15A | 17SEP15A | 19SEP15A | | 20184 |
| STRUCTURE | | | | | | | | | | | | |
| 25150 | STAIR FLASHINGS | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 03SEP15 | 10SEP15 | -230 | 2284*, 25130* |
| 25414 | CURE SOMD LEV-1 | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 01MAR16A | 21JAN16A | 01MAR16A | | 25412 |
| 25444 | CURE SOMD LEV-2 | 3 | 0 | 100 | 0.00 | 0.00 | 24DEC15A | 11JAN16A | 24DEC15A | 11JAN16A | | 25414, 25442 |
| 25454 | CURE SOMD ROOF | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 07FEB16A | 21JAN16A | 07FEB16A | | 25444, 25452 |
| ROOF | | | | | | | | | | | | |
| 30330 | COUNTERFLASHING VEG.2FL RF | 8 | 8 | 0 | 0.00 | 0.00 | 31AUG16 | 12SEP16 | 02NOV15 | 11NOV15 | -211 | 30320* |
| 30420 | TEMP ROOF DRY-IN | 0 | 0 | 0 | 0.00 | 0.00 | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 | 30230, 30410* |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 2 | 2 | 0 | 0.00 | 0.00 | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 | 2524, 30450* |
| 30532 | MECH CURB FLASHING MAIN RF | 4 | 4 | 0 | 0.00 | 0.00 | 28SEP16 | 03OCT16 | 17NOV15 | 20NOV15 | -219 | 30530* |
| 30534 | PAD COVER @HOUSEKEEPING | 2 | 2 | 0 | 0.00 | 0.00 | 04OCT16 | 05OCT16 | 23NOV15 | 24NOV15 | -219 | 30532* |
| 30542 | TEMP COOLING AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 10OCT16 | 07OCT16 | 03NOV15 | 02NOV15 | -237 | 30540, 40302* |
| 30800 | ROOF COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 09DEC16 | 08DEC16 | 25NOV15 | 24NOV15 | -264 | 30450, 30460, 30470, 30534, |
| ENCLOSURE | | | | | | | | | | | | |
| 35560 | SILL PAD FLASHING WEST | 2 | 2 | 0 | 0.00 | 0.00 | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 | 35510* |
| 35570 | SILL PAD FLASHING NORTH | 4 | 4 | 0 | 0.00 | 0.00 | 09SEP16 | 14SEP16 | 27AUG15 | 01SEP15 | -263 | 35520*, 35560 |
| 35580 | SILL PAD FLASHING EAST | 2 | 2 | 0 | 0.00 | 0.00 | 19SEP16 | 20SEP16 | 02SEP15 | 03SEP15 | -265 | 35530*, 35570 |
| 35590 | SILL PAD FLASHING SOUTH | 4 | 4 | 0 | 0.00 | 0.00 | 05OCT16 | 10OCT16 | 04SEP15 | 10SEP15 | -275 | 35540*, 35580 |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | 0 | 0 | 0 | 0.00 | 0.00 | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 | 11410, 35340* |
| 35960 | SS COLUMN COVERS | 15 | 15 | 0 | 0.00 | 0.00 | 05OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 | 35340, 35540* |
| 35990 | EXTERIOR COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 | 2332, 30640*, 35840, 35910, |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 4 | 4 | 0 | 0.00 | 0.00 | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 | 40180* |
| 40302 | POWER AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 10OCT16 | 07OCT16 | 03NOV15 | 02NOV15 | -237 | 40300* |
| 40318 | VA I/W INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 | 3674, 40110, 40160, 40180, |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 4 | 4 | 0 | 0.00 | 0.00 | 23AUG16 | 26AUG16 | 04AUG15 | 07AUG15 | -268 | 42180* |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 02SEP16 | 06SEP16 | 12AUG15 | 13AUG15 | -270 | 42160, 42180, 42192, 42230, |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 4 | 4 | 0 | 0.00 | 0.00 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 | 44180* |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 09SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 | 44160, 44180, 44192, 44230, |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40902 | VA INSPECT LEVEL B | 5 | 5 | 0 | 0.00 | 0.00 | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 | 40900* |
| 40990 | COMPLETE LEVEL B | 0 | 0 | 0 | 0.00 | 0.00 | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 | 40900*, 40910* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 04NOV16 | 07NOV16 | 20OCT15 | 21OCT15 | -266 | 42380* |
| 42902 | VA INSPECT LEVEL 1 | 5 | 5 | 0 | 0.00 | 0.00 | 29DEC16 | 05JAN17 | 11DEC15 | 17DEC15 | -267 | 42900* |
| 42990 | COMPLETE LEVEL 1 | 0 | 0 | 0 | 0.00 | 0.00 | 05JAN17 | 04JAN17 | 18DEC15 | 17DEC15 | -266 | 40990, 42900, 42910* |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 | 44380* |
| 44902 | VA INSPECT LEVEL 2 | 5 | 5 | 0 | 0.00 | 0.00 | 09JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 | 44900* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64624 | SITE ROCK/GROUND COVER | 10 | 10 | 0 | 0.00 | 0.00 | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 | 64622* |
| 64990 | SITEWORK COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 06DEC16 | 05DEC16 | 18DEC15 | 17DEC15 | -246 | 64522, 64540, 64630, 64652, |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 30640 | CxA (FTP) Solar PV | 5 | 5 | 0 | 0.00 | 0.00 | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 | 30630* |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 4 | 4 | 0 | 0.00 | 0.00 | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 | 35990* |
| 66000 | SUBSTANTIAL COMPLETION | 0 | 0 | 0 | 0.00 | 0.00 | | 30DEC16 | | 02DEC15 | -275 | 64060, 66560*, 68030*, |
| 66722 | CxA (FTP) 530-ATS-E | 2 | 2 | 0 | 0.00 | 0.00 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69230* |
| 66892 | CxA (FTP) A/V | 1 | 1 | 0 | 0.00 | 0.00 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 66880* |
| 66912 | CxA (FTP) DCW | 1 | 1 | 0 | 0.00 | 0.00 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69400* |
| 66914 | CxA (FTP) DHW | 1 | 1 | 0 | 0.00 | 0.00 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69400* |
| 66932 | CxA (FTP) 530-CRP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 | 69500* |
| 66941 | CxA (FTP) 530-AHU-1 | 1 | 1 | 0 | 0.00 | 0.00 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 68928, 69502* |
| 66942 | CxA (FTP) 530-AHU-2 | 1 | 1 | 0 | 0.00 | 0.00 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 68928, 69502* |
| 66943 | CxA (FTP) VAV/CAV | 1 | 1 | 0 | 0.00 | 0.00 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 68928, 69502* |
| 66944 | CxA (FTP) FCU | 1 | 1 | 0 | 0.00 | 0.00 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 68928, 69502* |
| 66945 | CxA (FTP) EF | 1 | 1 | 0 | 0.00 | 0.00 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 | 68928, 69502* |
| 68010 | START TESTING | 0 | 0 | 0 | 0.00 | 0.00 | 27DEC16 | | 25NOV15 | | -275 | 2142, 44800* |
| 68030 | PREPUNCH LIST | 4 | 4 | 0 | 0.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 30800, 36000, 36010, 36015, |
| 68410 | CxA (FTP) Irrigation | 1 | 1 | 0 | 0.00 | 0.00 | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 | 64620* |
| 68925 | CxA TAB B/C-CHW | 1 | 1 | 0 | 0.00 | 0.00 | 03JAN17 | 03JAN17 | 10DEC15 | 10DEC15 | -270 | 68922* |
| 68926 | CxA TAB B/C-HHW | 1 | 1 | 0 | 0.00 | 0.00 | 03JAN17 | 03JAN17 | 10DEC15 | 10DEC15 | -270 | 68922* |
| 68928 | CxA TAB B/C-AIRSIDE | 2 | 2 | 0 | 0.00 | 0.00 | 03JAN17 | 04JAN17 | 09DEC15 | 10DEC15 | -271 | 68922* |
| 69225 | CxA (FTP) Lighting Control | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 | 69224* |
| 69515 | CxA (FTP) 530-CHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69512*, 69514* |
| 69516 | CxA (FTP) 530-CHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69512*, 69514* |
| 69517 | CxA (FTP) 530-HHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 68925, 68926, 69512*, |
| 69518 | CxA (FTP) 530-HHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 68925, 68926, 69512*, |
| 69519 | CxA (FTP) 530-HEX-1 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 68925, 68926, 69512*, |
| 69520 | CxA (FTP) 530-HEX-2 | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 68925, 68926, 69512*, |
| 69540 | BIM COMMISSIONING | 5 | 5 | 0 | 0.00 | 0.00 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 66000* |
| 69700 | VA FINAL INSPECTION | 5 | 5 | 0 | 0.00 | 0.00 | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 | 40902, 42902, 44902, 44990, |
| BASE CONTRACT | | | | | | | | | | | | |
| Subtotal | | 2,702 | 118 | 45 | 19,882,534.00 | 11,747,207.12 | 13JUL06A | 17JAN17 | 13JUL06A | 24DEC15 | -270 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 22 | 0 | 100 | 17,500.00 | 17,500.00 | 28APR14A | 02FEB15A | 28APR14A | 02FEB15A | | 1010 |
| 1120 | MONTHLY SCHEDULE UPDATES | 200 | 84 | 58 | 15,000.00 | 2,250.00 | 30SEP14A | 28NOV16 | 30SEP14A | 24DEC15 | -236 | 1110* |
| 1130 | CONSTRUCTION PHOTO'S | 200 | 84 | 58 | 14,552.00 | 5,093.20 | 28APR14A | 28NOV16 | 28APR14A | 24DEC15 | -236 | 1010* |
| 1990 | Payment and Performance Bond | 1 | 0 | 100 | 116,163.00 | 116,163.00 | 13MAR14A | 13MAR14A | 13MAR14A | 13MAR14A | | 1000 |
| 2000 | SUB BONDS&INSURANCES | 1 | 0 | 100 | 173,425.00 | 173,425.00 | 13MAR14A | 01JUN15A | 13MAR14A | 01JUN15A | | 1000 |
| MOBILIZATION/START-UP | | | | | | | | | | | | |
| 10000 | HCC MOBILIZATION | 10 | 0 | 100 | 30,783.00 | 30,783.00 | 28APR14A | 09MAY14A | 28APR14A | 09MAY14A | | 1010, 1990 |
| 10002 | SWPP PLAN DEVELOPMENT | 12 | 0 | 100 | 13,200.00 | 13,200.00 | 12MAY14A | 28MAY14A | 12MAY14A | 28MAY14A | | 10000 |
| 10004 | LEED DESIGN | 10 | 4 | 58 | 22,500.00 | 13,050.00 | 31JUL14A | 04AUG16 | 31JUL14A | 24DEC15 | -156 | 10002* |
| 10006 | BIM REQUIREMENTS | 5 | 0 | 100 | 15,000.00 | 15,000.00 | 31JUL14A | 03DEC14A | 31JUL14A | 03DEC14A | | 1000 |
| 10008 | CONSTRUCT FIRE ROAD | 3 | 0 | 100 | 40,000.00 | 40,000.00 | 29MAY14A | 02JUN14A | 29MAY14A | 02JUN14A | | 10000 |
| 10010 | ERROSION CONTROLS | 4 | 0 | 100 | 2,675.00 | 2,675.00 | 11JUL14A | 17JUL14A | 11JUL14A | 17JUL14A | | 2012, 2022, 2104, 10002 |
| 10012 | MAINTAIN ERROSION CONTROLS | 200 | 50 | 75 | 1,605.00 | 1,203.75 | 15JUL14A | 10OCT16 | 15JUL14A | 24DEC15 | -202 | 10010* |
| 10020 | CONSTRUCTION FENCING | 4 | 0 | 100 | 10,433.00 | 10,433.00 | 12MAY14A | 01DEC14A | 12MAY14A | 01DEC14A | | 10000 |
| 10030 | TRANSPLANT & REMOVE TREES | 3 | 3 | 0 | 24,343.00 | 0.00 | 01AUG16 | 03AUG16 | 12OCT15 | 14OCT15 | -204 | 10008*, 10010*, 10020* |
| 10040 | SITE SURVEY | 4 | 1 | 75 | 29,693.00 | 22,269.75 | 12MAY14A | 01AUG16 | 12MAY14A | 04NOV15 | -187 | 10000*, RAIN03* |
| SITE UTILITIES | | | | | | | | | | | | |
| 11000 | SITE UTILITY MOBILIZATION | 4 | 0 | 100 | 20,865.00 | 20,865.00 | 03JUN14A | 06JUN14A | 03JUN14A | 06JUN14A | | 2042, 2052, 10008, 10020 |
| 11010 | SITE POTHOLING | 4 | 0 | 100 | 11,877.00 | 11,877.00 | 04JUN14A | 25SEP14A | 04JUN14A | 25SEP14A | | 2062, 11000* |
| 11020 | RELOCATE EX.4000G SEWER TANK | 5 | 0 | 100 | 32,731.00 | 32,731.00 | 06JUN14A | 07FEB15A | 06JUN14A | 07FEB15A | | 11000 |
| 11030 | DEMO SD @BLDG PAD | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11000, 11010 |
| 11040 | UTIL 10SD355 | 3 | 0 | 100 | 27,981.00 | 27,981.00 | 13NOV14A | 19NOV14A | 13NOV14A | 19NOV14A | | 3824, 11000, 11010 |
| 11050 | UTIL SSMH | 1 | 0 | 100 | 29,960.00 | 29,960.00 | 21OCT14A | 10DEC14A | 21OCT14A | 10DEC14A | | 11040* |
| 11060 | UTIL SEWER TESTING | 1 | 0 | 100 | 2,756.00 | 2,756.00 | 11DEC14A | 12DEC14A | 11DEC14A | 12DEC14A | | 11040, 11050 |
| 11070 | UTIL SS POC | 2 | 0 | 100 | 14,017.00 | 14,017.00 | 13DEC14A | 14DEC14A | 13DEC14A | 14DEC14A | | 11060* |
| 11080 | UTIL EAST SD MAIN 12RCP | 3 | 0 | 100 | 9,336.00 | 9,336.00 | 18NOV14A | 13DEC14A | 18NOV14A | 13DEC14A | | 3104, 3834, 11060, 11070 |
| 11090 | UTIL EAST SDMH | 2 | 0 | 100 | 19,581.00 | 19,581.00 | 20NOV14A | 14DEC14A | 20NOV14A | 14DEC14A | | 11080* |
| 11100 | UTIL EAST SD MAIN TESTS | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 14DEC14A | 15DEC14A | 14DEC14A | 15DEC14A | | 11080, 11090 |
| 11102 | UTIL EAST SD POC | 3 | 0 | 100 | 23,540.00 | 23,540.00 | 16DEC14A | 18DEC14A | 16DEC14A | 18DEC14A | | 11100* |
| 11110 | UTIL 10DIP | 6 | 0 | 100 | 50,418.00 | 50,418.00 | 16JUN14A | 08AUG14A | 16JUN14A | 08AUG14A | | 11040 |
| 11120 | UTIL 6PE GAS | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 28SEP14A | 01OCT14A | 28SEP14A | 01OCT14A | | 3844, 11110 |
| 11130 | UTIL EAST WATER-6DIP | 5 | 0 | 100 | 29,853.00 | 29,853.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11140 | UTIL 6BACKFLOW PRV | 2 | 0 | 100 | 16,425.00 | 16,425.00 | 01JUL14A | 19AUG14A | 01JUL14A | 19AUG14A | | 11102, 11130 |
| 11150 | UTIL EAST WATER-8DIP | 4 | 0 | 100 | 33,384.00 | 33,384.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11160 | UTIL 8DOUBLE DETECTOR | 3 | 0 | 100 | 42,907.00 | 42,907.00 | 30JUN14A | 07SEP14A | 30JUN14A | 07SEP14A | | 11102, 11150 |
| 11170 | UTIL 8BACKFLOW PRV | 2 | 0 | 100 | 14,124.00 | 14,124.00 | 30JUN14A | 09SEP14A | 30JUN14A | 09SEP14A | | 11102, 11150 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1 | 0 | 100 | 1,070.00 | 1,070.00 | 03JUL14A | 15SEP14A | 03JUL14A | 15SEP14A | | 2092, 11140, 11160, 11170 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 07JUL14A | 12SEP14A | 07JUL14A | 12SEP14A | | 11180 |
| 11200 | UTIL WATER POC | 3 | 0 | 100 | 44,031.00 | 44,031.00 | 20AUG14A | 25SEP14A | 20AUG14A | 25SEP14A | | 11190 |
| 11210 | UTIL 10LINE STOPS | 5 | 0 | 100 | 44,940.00 | 44,940.00 | 20AUG14A | 26AUG14A | 20AUG14A | 26AUG14A | | 11120, 11122, 11140, 11160, |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 5 | 0 | 100 | 43,870.00 | 0.00 | 14MAR16A | 14MAR16A | 14MAR16A | 14MAR16A | | 20152 |
| 11300 | ELE VAULTS ES1.1.1 | 15 | 0 | 100 | 69,978.00 | 69,978.00 | 22OCT14A | 13NOV14A | 22OCT14A | 13NOV14A | | 2042, 2052, 2072, 3384, |
| 11310 | ELE PRIMARY DUCT BANKS | 12 | 0 | 100 | 77,040.00 | 77,040.00 | 30SEP14A | 10JUN16A | 30SEP14A | 10JUN16A | | 3564, 11300, 72030* |
| 11320 | ELE SECONDARY DUCT BANKS | 10 | 2 | 84 | 119,840.00 | 100,905.28 | 30SEP14A | 15AUG16 | 30SEP14A | 28SEP15 | -224 | 3564, 11300, 72030* |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 8 | 8 | 0 | 44,940.00 | 0.00 | 12AUG16 | 23AUG16 | 28SEP15 | 07OCT15 | -223 | 11310* |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 7 | 7 | 0 | 94,695.00 | 0.00 | 16AUG16 | 24AUG16 | 29SEP15 | 07OCT15 | -224 | 11300, 11310, 11320* |
| 11500 | DEMO REMAINING UTILITIES | 2 | 0 | 100 | 3,884.00 | 3,884.00 | 27AUG14A | 29SEP14A | 27AUG14A | 29SEP14A | | 11200, 11202, 11210, 11890, |
| 11510 | TEMP POWER TO AQUATICS | 10 | 8 | 19 | 42,800.00 | 7,960.80 | 30SEP14A | 23AUG16 | 30SEP14A | 10SEP15 | -242 | 1000, 72030* |
| 11600 | ELE TELEPHONE DUCT BANKS | 6 | 3 | 45 | 34,240.00 | 15,408.00 | 30SEP14A | 03AUG16 | 30SEP14A | 25SEP15 | -217 | 11300* |
| 11610 | ELE TRANSFORMERS E&N | 5 | 0 | 100 | 20,330.00 | 20,330.00 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 3424, 11600* |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 5 | 5 | 0 | 108,070.00 | 0.00 | 29AUG16 | 02SEP16 | 01OCT15 | 07OCT15 | -231 | 11612* |
| 11700 | MECHANICAL VAULT | 20 | 20 | 0 | 246,100.00 | 0.00 | 12AUG16 | 09SEP16 | 26AUG15 | 23SEP15 | -245 | 11500, 25100, 72030* |
| 11710 | MECH SITE UTILITY PIPING | 15 | 15 | 0 | 130,540.00 | 0.00 | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 | 3854, 4000, 11700* |
| 11800 | UTIL FW 8DIP | 2 | 0 | 100 | 8,667.00 | 8,667.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11810 | UTIL FW 6DIP | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 1 | 0 | 100 | 13,910.00 | 13,910.00 | 06AUG14A | 19AUG14A | 06AUG14A | 19AUG14A | | 11800, 11810 |
| 11830 | UTIL FW 2SCH80 FW | 1 | 0 | 100 | 2,782.00 | 2,782.00 | 02AUG14A | 17AUG14A | 02AUG14A | 17AUG14A | | 11820 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 1 | 0 | 100 | 7,206.00 | 7,206.00 | 08AUG14A | 11AUG14A | 08AUG14A | 11AUG14A | | 11830 |
| 11850 | UTIL FW FDC | 1 | 0 | 100 | 10,272.00 | 10,272.00 | 11AUG14A | 12AUG14A | 11AUG14A | 12AUG14A | | 11840 |
| 11860 | UTIL FW PIV | 1 | 0 | 100 | 1,231.00 | 1,231.00 | 24JUN14A | 17AUG14A | 24JUN14A | 17AUG14A | | 11850 |
| 11870 | UTIL FW BACTERIA TEST | 1 | 0 | 100 | 963.00 | 963.00 | 25JUN14A | 14AUG14A | 25JUN14A | 14AUG14A | | 11860 |
| 11880 | UTIL FW PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 26JUN14A | 14AUG14A | 26JUN14A | 14AUG14A | | 11870 |
| 11890 | UTIL FW WATER POC-HOT TAP | 1 | 0 | 100 | 9,630.00 | 9,630.00 | 14AUG14A | 15AUG14A | 14AUG14A | 15AUG14A | | 11880 |
| 11900 | UTIL 4SDR35 | 2 | 0 | 100 | 3,157.00 | 3,157.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11800, 11810 |
| 11910 | UTIL SS CHECK VALVE | 1 | 0 | 100 | 3,478.00 | 3,478.00 | 08NOV14A | 09NOV14A | 08NOV14A | 09NOV14A | | 11900 |
| 11920 | UTIL SS POC | 1 | 0 | 100 | 1,498.00 | 1,498.00 | 11NOV14A | 12NOV14A | 11NOV14A | 12NOV14A | | 11910 |
| 64060 | SITE UTILITY DEMOBILIZATION | 3 | 0 | 90 | 20,865.00 | 18,778.50 | 27APR15A | 29JUL16 | 27APR15A | 02DEC15 | -168 | 11920* |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 5 | 0 | 100 | 61,478.00 | 61,478.00 | 07DEC15A | 08MAR16A | 07DEC15A | 08MAR16A | | 2042, 2052, 10020, 11510* |
| 11410 | DEMO EX.LOBBY | 10 | 0 | 100 | 134,623.00 | 134,623.00 | 03MAR16A | 24MAR16A | 03MAR16A | 24MAR16A | | 2032, 11400*, 11405, RAIN03 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 7 | 0 | 100 | 506,257.00 | 506,257.00 | 29AUG14A | 21MAR15A | 29AUG14A | 21MAR15A | | 2122, 2132, 3744, 10010, |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 6 | 0 | 100 | 249,516.00 | 249,516.00 | 22MAR15A | 20MAY15A | 22MAR15A | 20MAY15A | | 11520 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 7 | 0 | 100 | 176,274.00 | 176,274.00 | 20APR15A | 24APR15A | 20APR15A | 24APR15A | | 3714, 3724, 3734, 11030, |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 9 | 0 | 100 | 335,525.00 | 335,525.00 | 25APR15A | 20MAY15A | 25APR15A | 20MAY15A | | 11530 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 27 | 0 | 100 | 28,634.00 | 28,634.00 | 17JUL14A | 20MAY15A | 17JUL14A | 20MAY15A | | 11520* |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 7 | 0 | 100 | 165,057.00 | 165,057.00 | 05MAR15A | 24APR15A | 05MAR15A | 24APR15A | | 11532 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 3 | 0 | 100 | 82,528.00 | 82,528.00 | 25JUL14A | 28JUL15A | 25JUL14A | 28JUL15A | | 11540 |
| FOUNDATIONS | | | | | | | | | | | | |
| 20100 | L/O & SET CONTROL (0-60%) ** | 2 | 0 | 100 | 3,210.00 | 3,210.00 | 28MAY15A | 28MAY15A | 28MAY15A | 28MAY15A | | 11532 |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2 | 0 | 100 | 2,140.00 | 2,140.00 | 29MAY15A | 29MAY15A | 29MAY15A | 29MAY15A | | 11534, 20100 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 3 | 0 | 100 | 6,420.00 | 6,420.00 | 03JUN15A | 05JUN15A | 03JUN15A | 05JUN15A | | 20100* |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 4 | 0 | 100 | 25,680.00 | 25,680.00 | 08JUN15A | 03SEP15A | 08JUN15A | 03SEP15A | | 20110 |
| 20120 | ELEVATOR CASINGS | 4 | 0 | 100 | 56,025.00 | 56,025.00 | 31AUG15A | 21APR16A | 31AUG15A | 21APR16A | | 20110* |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 5 | 0 | 100 | 38,520.00 | 38,520.00 | 15JUN15A | 19JUN15A | 15JUN15A | 19JUN15A | | 2084, 20110 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 5 | 0 | 100 | 20,330.00 | 20,330.00 | 23JUN15A | 15SEP15A | 23JUN15A | 15SEP15A | | 20102, 20112, 20130 |
| 20140 | RAT & PROTECTION SLABS | 5 | 0 | 100 | 32,100.00 | 32,100.00 | 25JUN15A | 07JUL15A | 25JUN15A | 07JUL15A | | 20112 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29JUN15A | 30JUL15A | 29JUN15A | 30JUL15A | | 20112 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 20AUG15A | 02JUL15A | 20AUG15A | | 20110 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 20AUG15A | 09JUL15A | 20AUG15A | | 20112, 20150 |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 09SEP15A | 09JUL15A | 09SEP15A | | 20152 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 2164, 20112, 20150 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20120, 20132, 20140, 20142, |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 2 | 0 | 100 | 103,790.00 | 103,790.00 | 16JUL15A | 14SEP15A | 16JUL15A | 14SEP15A | | 20154, 20162 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 21JUL15A | 21JUL15A | 21JUL15A | 21JUL15A | | 2154, 20160 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 28JUL15A | 16SEP15A | 28JUL15A | 16SEP15A | | 20162, 20170 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 15 | 0 | 100 | 248,240.00 | 248,240.00 | 05AUG15A | 29SEP15A | 05AUG15A | 29SEP15A | | 2174, 20170 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 14AUG15A | 29SEP15A | 14AUG15A | 29SEP15A | | 20172, 20180 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 17SEP15A | 30OCT15A | 17SEP15A | 30OCT15A | | 20164, 20172, 20182 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 21AUG15A | 28SEP15A | 21AUG15A | 28SEP15A | | 20190 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 28AUG15A | 29SEP15A | 28AUG15A | 29SEP15A | | 20192, 20200 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 02OCT15A | 06OCT15A | 02OCT15A | 06OCT15A | | 20193 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 10 | 0 | 100 | 70,620.00 | 70,620.00 | 04AUG15A | 18FEB16A | 04AUG15A | 18FEB16A | | 4010, 20170 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 5 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20210, 25130, RAIN03* |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20202, 20204, 20230, 40144 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 2344, 2354, 20200 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20202, 20240 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 09SEP15A | 02JUL15A | 09SEP15A | | 20204, 20242 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20240* |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20242*, 20250 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20244, 20252 |
| 20260 | BACKFILL FNDS (0-33%) ** | 4 | 0 | 100 | 63,091.00 | 63,091.00 | 30SEP14A | 26MAY16A | 30SEP14A | 26MAY16A | | 20240, 20250 |
| 20262 | BACKFILL FNDS (33-66%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 26MAY16A | 27APR16A | 26MAY16A | | 20242, 20252, 20260 |
| 20264 | BACKFILL FNDS (66-100%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 28JUN16A | 27APR16A | 28JUN16A | | 20232, 20244, 20254, 20262 |
| STRUCTURE | | | | | | | | | | | | |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 6 | 0 | 100 | 216,887.00 | 216,887.00 | 13OCT15A | 11NOV15A | 13OCT15A | 11NOV15A | | 2224, 2236, 2244, 20204 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 4 | 0 | 100 | 107,000.00 | 107,000.00 | 31JUL14A | 26APR15A | 31JUL14A | 26APR15A | | 2220* |
| 25120 | LAYOUT DECK LEV-1 | 2 | 0 | 100 | 53,500.00 | 53,500.00 | 20OCT15A | 30OCT15A | 20OCT15A | 30OCT15A | | 2254, 25100 |
| 25130 | SET DECKING LEV-1 | 7 | 0 | 100 | 100,580.00 | 100,580.00 | 28OCT15A | 18FEB16A | 28OCT15A | 18FEB16A | | 25120 |
| 25140 | ERECT STAIRS | 5 | 0 | 100 | 37,450.00 | 37,450.00 | 11NOV15A | 09DEC15A | 11NOV15A | 09DEC15A | | 2284, 25130 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 11 | 0 | 100 | 329,261.00 | 329,261.00 | 13OCT15A | 04DEC15A | 13OCT15A | 04DEC15A | | 2234, 2236, 25100 |
| 25210 | DETAIL STR.STEEL LEV-2 | 4 | 0 | 100 | 160,500.00 | 160,500.00 | 30APR15A | 05MAY15A | 30APR15A | 05MAY15A | | 25110 |
| 25220 | LAYOUT DECK LEV-2 | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 21OCT15A | 20NOV15A | 21OCT15A | 20NOV15A | | 25200 |
| 25230 | SET DECKING LEV-2 | 8 | 0 | 100 | 150,870.00 | 150,870.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25130, 25220 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 6 | 0 | 100 | 413,020.00 | 413,020.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25200 |
| 25310 | DETAIL STR.STEEL ROOF | 4 | 0 | 100 | 89,880.00 | 89,880.00 | 06MAY15A | 11MAY15A | 06MAY15A | 11MAY15A | | 25210 |
| 25320 | LAYOUT DECK ROOF | 2 | 0 | 100 | 44,940.00 | 44,940.00 | 09NOV15A | 29DEC15A | 09NOV15A | 29DEC15A | | 25300 |
| 25330 | SET DECKING ROOF | 5 | 0 | 100 | 83,460.00 | 83,460.00 | 09NOV15A | 14DEC15A | 09NOV15A | 14DEC15A | | 25140, 25230, 25320 |
| 25410 | FORM & REBAR SOMD LEV-1 | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29DEC15A | 21JAN16A | 29DEC15A | 21JAN16A | | 25230 |
| 25412 | PLACE & POUR SOMD LEV-1 | 1 | 0 | 100 | 85,600.00 | 85,600.00 | 21JAN16A | 21JAN16A | 21JAN16A | 21JAN16A | | 25410 |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23OCT15A | 12NOV15A | 23OCT15A | 12NOV15A | | 2484, 2894, 25330 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 12NOV15A | 15NOV15A | 12NOV15A | 15NOV15A | | 25420 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 2 | 0 | 100 | 9,095.00 | 9,095.00 | 09MAR16A | 19MAY16A | 09MAR16A | 19MAY16A | | 4020*, 25330 |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 2 | 0 | 100 | 6,848.00 | 6,848.00 | 10MAR16A | 03MAY16A | 10MAR16A | 03MAY16A | | 25430* |
| 25440 | FORM & REBAR SOMD LEV-2 | 4 | 0 | 100 | 26,750.00 | 26,750.00 | 10DEC15A | 01APR16A | 10DEC15A | 01APR16A | | 25330, 25410 |
| 25442 | PLACE & POUR SOMD LEV-2 | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 18DEC15A | 18DEC15A | 18DEC15A | 18DEC15A | | 25412, 25420, 25440 |
| 25450 | FORM & REBAR SOMD ROOF | 3 | 0 | 100 | 26,750.00 | 26,750.00 | 21DEC15A | 21JAN16A | 21DEC15A | 21JAN16A | | 25440, RAIN01* |
| 25452 | PLACE & POUR SOMD ROOF | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 21JAN15A | 21JAN16A | 21JAN15A | 21JAN16A | | 25422, 25442, 25450, |
| 25460 | RIGID INSULATION ROOF (RFI ) | 2 | 0 | 100 | 384,130.00 | 384,130.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 2194*, 25454 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 6 | 0 | 100 | 53,500.00 | 53,500.00 | 28DEC15A | 12JAN16A | 28DEC15A | 12JAN16A | | 25330, 25410 |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 10 | 0 | 100 | 107,000.00 | 107,000.00 | 28DEC15A | 18FEB16A | 28DEC15A | 18FEB16A | | 25454, 25470 |
| 25490 | FORM/REBAR&POUR STAIRS | 6 | 1 | 80 | 60,990.00 | 48,792.00 | 07OCT15A | 01AUG16 | 07OCT15A | 21JUL15 | -262 | 25454*, 25470* |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 5 | 0 | 100 | 40,000.00 | 40,000.00 | 18MAR16A | 16APR16A | 18MAR16A | 16APR16A | | 20210, 25130 |
| ROOF | | | | | | | | | | | | |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 4 | 0 | 100 | 63,879.00 | 63,879.00 | 30JUL16A | 30JUL16A | 30JUL16A | 30JUL16A | | 2434*, 25460 |
| 30120 | 3-PLY SBS/BUR MAIN RF | 14 | 9 | 33 | 48,591.00 | 16,035.03 | 01JUL16A | 25AUG16 | 01JUL16A | 24AUG15 | -256 | 25480, 30110* |

Start Date 11MAR14
Finish Date 24JAN17
Data Date 31JUL16
Run Date 28JUL16 17:14

Early Bar
Progress Bar
Critical Activity

© Primavera Systems, Inc.

07BP

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

01 GANT OVERALL BY AREA

Sheet 1 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004150 |

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 30140 | WATER TEST/PUNCH MAIN RF | 2 | 2 | 0 | 1,605.00 | 0.00 | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 | 30120* |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 3 | 3 | 0 | 170,130.00 | 0.00 | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 | 2444*, 30110* |
| 30220 | RIGID INSULATION VEG.2FL RF | 6 | 0 | 100 | 14,766.00 | 14,766.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30210* |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 6 | 6 | 0 | 14,766.00 | 0.00 | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 | 30220* |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 3 | 3 | 0 | 7,062.00 | 0.00 | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 | 30120*, 30230* |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 3 | 3 | 0 | 51,360.00 | 0.00 | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 | 30210* |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 8 | 8 | 0 | 25,119.00 | 0.00 | 31AUG16 | 12SEP16 | 02NOV15 | 11NOV15 | -211 | 30240*, 30310 |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 4 | 1 | 75 | 803.00 | 602.25 | 27JUL16A | 26AUG16 | 27JUL16A | 25AUG15 | -256 | 2474, 30120* |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 2 | 2 | 0 | 85,386.00 | 0.00 | 31AUG16 | 01SEP16 | 10NOV15 | 11NOV15 | -205 | 2454, 25432, 30240* |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3 | 3 | 0 | 3,210.00 | 0.00 | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 | 30140, 30320*, 30330*, |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 4 | 4 | 0 | 85,386.00 | 0.00 | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 | 2464, 30440* |
| 30470 | EXP.JONT COVERS RF | 6 | 6 | 0 | 25,209.00 | 0.00 | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 | 2524, 30450* |
| 30510 | FRP EQUIP PADS MAIN RF | 5 | 5 | 0 | 53,500.00 | 0.00 | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 | 30110* |
| 30520 | SET AHU UNITS MAIN RF | 4 | 0 | 100 | 374,500.00 | 374,500.00 | 03MAR16A | 25MAY16A | 03MAR16A | 25MAY16A | | 3164, 3264, 3304, 3314, |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 5 | 1 | 75 | 6,420.00 | 4,815.00 | 17MAR16A | 27SEP16 | 17MAR16A | 27OCT15 | -233 | 2494, 30520* |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 2 | 2 | 0 | 5,350.00 | 0.00 | 03OCT16 | 04OCT16 | 26OCT15 | 27OCT15 | -238 | 4100, 11710*, 30520 |
| 30550 | PV SYSTEM RACKING MAIN RF | 15 | 5 | 70 | 97,370.00 | 68,159.00 | 01JUL16A | 05OCT16 | 01JUL16A | 22SEP15 | -264 | 3494*, 30120 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 5 | 1 | 90 | 32,100.00 | 28,890.00 | 13JUL16A | 06OCT16 | 13JUL16A | 04NOV15 | -234 | 30520, 30550* |
| 30570 | ELE BRANCH WIRING MAIN RF | 6 | 0 | 100 | 19,795.00 | 19,795.00 | 16JUN16A | 01JUL16A | 16JUN16A | 01JUL16A | | 30530, 30540, 30560* |
| 30610 | PV PANELS MAIN RF | 15 | 15 | 0 | 108,620.00 | 0.00 | 29SEP16 | 19OCT16 | 16SEP15 | 06OCT15 | -264 | 30550* |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 15 | 15 | 0 | 33,170.00 | 0.00 | 20OCT16 | 09NOV16 | 07OCT15 | 27OCT15 | -264 | 30550, 30610* |
| 30630 | TEST PV SYSTEM MAIN RF | 5 | 5 | 0 | 6,420.00 | 0.00 | 10NOV16 | 16NOV16 | 05NOV15 | 11NOV15 | -258 | 30570, 30620* |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 10 | 10 | 0 | 37,450.00 | 0.00 | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 | 2274, 30530, 30540, 30620* |
| 30710 | EXT.GRATINGS MAIN RF | 10 | 10 | 0 | 803.00 | 0.00 | 24NOV16 | 08DEC16 | 11NOV15 | 24NOV15 | -264 | 30700* |
| 30720 | EXT.RAILINGS MAIN RF | 10 | 10 | 0 | 1,338.00 | 0.00 | 24NOV16 | 08DEC16 | 11NOV15 | 24NOV15 | -264 | 2304, 30710* |
| ENCLOSURE | | | | | | | | | | | | |
| 35110 | EXT.WALL FRAMING WEST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 06JUN16A | 24JUN16A | 06JUN16A | 24JUN16A | | 2264, 25454 |
| 35120 | EXT.WALL FRAMING NORTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 08JUN16A | 24JUN16A | 08JUN16A | 24JUN16A | | 35110 |
| 35130 | EXT.WALL FRAMING EAST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 13JUN16A | 23JUN16A | 13JUN16A | 23JUN16A | | 35120 |
| 35140 | EXT.WALL FRAMING SOUTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 15JUN16A | 23JUN16A | 15JUN16A | 23JUN16A | | 35130 |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | 2 | 2 | 0 | 0.00 | 0.00 | 01AUG16 | 02AUG16 | 01JUL15 | 02JUL15 | -275 | 35110* |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | 2 | 2 | 0 | 0.00 | 0.00 | 01AUG16 | 02AUG16 | 10JUL15 | 13JUL15 | -269 | 35120* |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | 2 | 2 | 0 | 0.00 | 0.00 | 01AUG16 | 02AUG16 | 28JUL15 | 29JUL15 | -257 | 35130* |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | 2 | 2 | 0 | 0.00 | 0.00 | 01AUG16 | 02AUG16 | 07AUG15 | 10AUG15 | -249 | 35140* |
| 35210 | MOD.SHEET AIR BARRIER WEST | 4 | 0 | 100 | 24,117.00 | 24,117.00 | 19JUL16A | 20JUL16A | 19JUL16A | 20JUL16A | | 2364, 2374, 2394*, 35110, |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 6 | 2 | 75 | 24,117.00 | 18,087.75 | 18JUL16A | 04AUG16 | 18JUL16A | 15JUL15 | -269 | 35120, 35160*, 35210* |
| 35230 | MOD.SHEET AIR BARRIER EAST | 4 | 0 | 100 | 24,117.00 | 24,117.00 | 13JUL06A | 17JUL16A | 13JUL06A | 17JUL16A | | 35130, 35170, 35220* |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 6 | 0 | 100 | 24,117.00 | 24,117.00 | 13JUL16A | 25JUL16A | 13JUL16A | 25JUL16A | | 35140, 35180, 35230* |
| 35310 | TRESPA WALL PANELS WEST | 8 | 8 | 0 | 173,543.00 | 0.00 | 03AUG16 | 12AUG16 | 06JUL15 | 15JUL15 | -275 | 4200*, 35210* |
| 35320 | TRESPA WALL PANELS NORTH | 10 | 10 | 0 | 173,544.00 | 0.00 | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 | 35220, 35310* |
| 35330 | TRESPA WALL PANELS EAST | 8 | 8 | 0 | 173,543.00 | 0.00 | 29AUG16 | 08SEP16 | 30JUL15 | 10AUG15 | -275 | 35230, 35320* |
| 35340 | TRESPA WALL PANELS SOUTH | 10 | 10 | 0 | 173,544.00 | 0.00 | 09SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 | 3902, 35240, 35330* |
| 35410 | CURTAINWALL FRAMING WEST | 6 | 5 | 20 | 84,497.00 | 16,899.40 | 26JUL16A | 09AUG16 | 26JUL16A | 24JUL15 | -265 | 2614, 35210* |
| 35420 | CURTAINWALL FRAMING NORTH | 8 | 7 | 10 | 84,497.00 | 8,449.70 | 26JUL16A | 18AUG16 | 26JUL16A | 04AUG15 | -265 | 35220, 35410* |
| 35430 | CURTAINWALL FRAMING EAST | 6 | 6 | 0 | 84,497.00 | 0.00 | 19AUG16 | 26AUG16 | 07AUG15 | 14AUG15 | -263 | 35230, 35420* |
| 35440 | CURTAINWALL FRAMING SOUTH | 8 | 6 | 20 | 84,497.00 | 16,899.40 | 14JUL16A | 06SEP16 | 14JUL16A | 24AUG15 | -263 | 35240, 35430* |
| 35510 | EXT.GLAZING/WINDOWS WEST | 6 | 6 | 0 | 37,204.00 | 0.00 | 15AUG16 | 22AUG16 | 28JUL15 | 04AUG15 | -267 | 35310*, 35410 |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 8 | 8 | 0 | 37,204.00 | 0.00 | 29AUG16 | 08SEP16 | 05AUG15 | 14AUG15 | -271 | 35320*, 35420, 35510 |
| 35530 | EXT.GLAZING/WINDOWS EAST | 6 | 6 | 0 | 37,204.00 | 0.00 | 09SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 | 35330*, 35430, 35520* |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 8 | 8 | 0 | 37,204.00 | 0.00 | 23SEP16 | 04OCT16 | 25AUG15 | 03SEP15 | -275 | 35340*, 35440, 35530 |
| 35610 | ALUM SOFFIT PANELS WEST | 2 | 2 | 0 | 35,460.00 | 0.00 | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 | 2414, 2504, 35510* |
| 35620 | ALUM SOFFIT PANELS NORTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 09SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 | 35520*, 35610 |
| 35630 | ALUM SOFFIT PANELS EAST | 2 | 2 | 0 | 35,460.00 | 0.00 | 19SEP16 | 20SEP16 | 03NOV15 | 04NOV15 | -222 | 35530*, 35620 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 05OCT16 | 10OCT16 | 05NOV15 | 10NOV15 | -232 | 35540*, 35630 |
| 35710 | EXT.COPING&FLASHINGS WEST | 4 | 4 | 0 | 13,910.00 | 0.00 | 23AUG16 | 26AUG16 | 09OCT15 | 14OCT15 | -221 | 2514, 35510* |
| 35720 | EXT.COPING&FLASHINGS NORTH | 8 | 8 | 0 | 13,910.00 | 0.00 | 09SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 | 35520*, 35710 |
| 35730 | EXT.COPING&FLASHINGS EAST | 4 | 4 | 10 | 13,910.00 | 1,391.00 | 12JUL16A | 26SEP16 | 12JUL16A | 30OCT15 | -229 | 35530, 35720* |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 8 | 7 | 10 | 13,910.00 | 1,391.00 | 11JUL16A | 13OCT16 | 11JUL16A | 10NOV15 | -235 | 35540*, 35730 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 4 | 4 | 0 | 5,617.00 | 0.00 | 29AUG16 | 01SEP16 | 22OCT15 | 27OCT15 | -216 | 2544, 35610, 35710* |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 6 | 6 | 0 | 5,618.00 | 0.00 | 21SEP16 | 28SEP16 | 28OCT15 | 04NOV15 | -228 | 35620, 35720*, 35810 |
| 35830 | EXT.SEALANTS&CAULKING EAST | 4 | 4 | 0 | 5,617.00 | 0.00 | 29SEP16 | 04OCT16 | 05NOV15 | 10NOV15 | -228 | 35630, 35730, 35820* |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 6 | 6 | 0 | 5,618.00 | 0.00 | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 | 35640, 35740*, 35830 |
| 35920 | EXT.ALUM GRATINGS | 12 | 12 | 0 | 7,865.00 | 0.00 | 07SEP16 | 22SEP16 | 22OCT15 | 06NOV15 | -222 | 35440* |
| 35930 | EXT.ORAMENTAL RAILINGS | 8 | 8 | 0 | 56,710.00 | 0.00 | 23SEP16 | 04OCT16 | 09NOV15 | 18NOV15 | -222 | 35920* |
| 35940 | ALUM ENTRANCES&STOREFRONT | 8 | 8 | 0 | 84,017.00 | 0.00 | 23SEP16 | 04OCT16 | 09NOV15 | 18NOV15 | -222 | 2604, 35340*, 35440 |
| 35950 | STANDING SEAM ROOF | 8 | 8 | 0 | 38,048.00 | 0.00 | 05OCT16 | 14OCT16 | 09NOV15 | 18NOV15 | -230 | 2404, 35340, 35540* |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 4054 | MOS SWITCHGEAR | 2 | 0 | 100 | 124,227.00 | 124,227.00 | 21MAR16A | 21MAR16A | 21MAR16A | 21MAR16A | | |
| 20220 | FEEDER CONDUIT LEV-B | 6 | 0 | 100 | 19,260.00 | 19,260.00 | 14MAR16A | 21APR16A | 14MAR16A | 21APR16A | | 11290, 40006 |
| 40006 | INSTALL TOP TRACK LEVEL B | 2 | 0 | 100 | 5,970.00 | 5,970.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 40010 |
| 40010 | LAYOUT PARTITIONS LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 20232 |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 4 | 1 | 85 | 28,355.00 | 24,101.75 | 28APR16A | 01AUG16 | 28APR16A | 16JUL15 | -265 | 40006*, 40010* |
| 40054 | MOBILIZE PLUMBING LEVEL B | 2 | 0 | 100 | 6,420.00 | 6,420.00 | 02FEB16A | 18FEB16A | 02FEB16A | 18FEB16A | | 2984, 3024 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 22APR16A | 26MAY16A | 22APR16A | 26MAY16A | | 4030, 40006, 40054 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 27APR16A | 08JUN16A | 27APR16A | 08JUN16A | | 4030, 40010, 40056 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1 | 0 | 90 | 1,605.00 | 1,444.50 | 08JUN16A | 05AUG16 | 08JUN16A | 28AUG15 | -238 | 3054, 4060*, 40058 |
| 40061 | PLB EQUIPMENT LEVEL B | 5 | 0 | 100 | 24,940.00 | 24,940.00 | 21APR16A | 29APR16A | 21APR16A | 29APR16A | | 3154, 4040*, 4053, 4055, |
| 40062 | PLB PIPE TESTING LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 15JUN16A | 27JUN16A | 15JUN16A | 27JUN16A | | 40060* |
| 40063 | MOBILIZE HVAC LEVEL B | 2 | 0 | 100 | 9,630.00 | 9,630.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 12JAN16A | 12JAN16A | 12JAN16A | 12JAN16A | | 3254*, 40006, 40063 |
| 40065 | DUCTWORK MAINS LEVEL B | 8 | 0 | 98 | 33,097.00 | 32,435.06 | 25APR16A | 05AUG16 | 25APR16A | 16JUL15 | -269 | 40010, 40064* |
| 40070 | DUCTWORK BRANCHES LEVEL B | 7 | 0 | 98 | 33,096.00 | 32,434.08 | 25APR16A | 05AUG16 | 25APR16A | 16JUL15 | -269 | 40020, 40058, 40065* |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 4 | 1 | 80 | 12,712.00 | 10,169.60 | 27APR16A | 08AUG16 | 27APR16A | 14AUG15 | -249 | 40070* |
| 40090 | HANG VAV UNITS LEVEL B | 4 | 0 | 100 | 7,490.00 | 7,490.00 | 20APR16A | 18MAY16A | 20APR16A | 18MAY16A | | 3274*, 40070 |
| 40091 | FAN COIL UNITS LEVEL B | 15 | 0 | 100 | 25,680.00 | 25,680.00 | 19MAY16A | 22JUN16A | 19MAY16A | 22JUN16A | | 40090* |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 40070, 40080* |
| 40100 | DUCT INSULATION LEVEL B | 10 | 10 | 0 | 14,713.00 | 0.00 | 06SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 | 40090*, 40091*, 40092 |
| 40102 | PLB O/H INSULATION LEVEL B | 4 | 4 | 0 | 6,420.00 | 0.00 | 20SEP16 | 23SEP16 | 31AUG15 | 03SEP15 | -268 | 3064, 4130, 40062, 40100* |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 4 | 0 | 100 | 6,420.00 | 6,420.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 1 | 0 | 100 | 535.00 | 535.00 | 20APR16A | 27JUN16A | 20APR16A | 27JUN16A | | 40006, 40103 |
| 40105 | MEC PIPING LEVEL B | 10 | 0 | 100 | 37,450.00 | 37,450.00 | 24APR16A | 01JUL16A | 24APR16A | 01JUL16A | | 4050*, 40010, 40104 |
| 40108 | MEC EQ MEC RM LEVEL B | 5 | 0 | 100 | 27,450.00 | 27,450.00 | 03MAY16A | 01JUL16A | 03MAY16A | 01JUL16A | | 3164, 4053, 4055, 4056, |
| 40110 | MEC PIPING MEC RM LEVEL B | 10 | 9 | 10 | 64,200.00 | 6,420.00 | 10MAY16A | 18AUG16 | 10MAY16A | 29JUL15 | -269 | 4090*, 40070*, 40108* |
| 40112 | MEC PIPE TESTING LEVEL B | 2 | 2 | 0 | 1,605.00 | 0.00 | 19AUG16 | 22AUG16 | 02SEP15 | 03SEP15 | -245 | 40110* |
| 40120 | MEC PIPE INSULATION LEVEL B | 10 | 10 | 0 | 19,260.00 | 0.00 | 26SEP16 | 07OCT16 | 04SEP15 | 18SEP15 | -268 | 4140, 40102*, 40112 |
| 40128 | MOBILIZE CONTROLS LEVEL B | 2 | 0 | 100 | 17,675.00 | 17,675.00 | 27APR16A | 27APR16A | 27APR16A | 27APR16A | | 3194*, 40105 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 8 | 0 | 95 | 121,955.00 | 115,857.25 | 27APR16A | 18AUG16 | 27APR16A | 05OCT15 | -222 | 40110*, 40128 |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 4 | 0 | 95 | 16,050.00 | 15,247.50 | 10MAY16A | 22AUG16 | 10MAY16A | 05OCT15 | -224 | 3244, 40112*, 40130 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 10 | 1 | 90 | 24,200.00 | 21,780.00 | 19APR16A | 17AUG16 | 19APR16A | 21JUL15 | -274 | 3334, 3374, 3554*, 20220, |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 2 | 0 | 100 | 28,795.00 | 28,795.00 | 25APR16A | 25APR16A | 25APR16A | 25APR16A | | 3004, 3014, 40010 |
| 40160 | R/I SPRINKLER PPG LEVEL B | 8 | 1 | 93 | 20,004.00 | 18,603.72 | 25APR16A | 01AUG16 | 25APR16A | 29JUL15 | -256 | 40158* |
| 40180 | FRAME PARTITIONS LEVEL B | 12 | 1 | 95 | 68,052.00 | 64,649.40 | 28APR16A | 18AUG16 | 28APR16A | 22JUL15 | -274 | 2664, 25412, 25490, 40070, |
| 40190 | IN-WALL BLOCKING LEVEL B | 4 | 0 | 95 | 2,408.00 | 2,287.60 | 18MAY16A | 17AUG16 | 18MAY16A | 27JUL15 | -270 | 2314, 40180* |
| 40200 | THERMAL INSULATION LEVEL B | 4 | 4 | 0 | 35,698.00 | 0.00 | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 | 2384, 2794, 40190, 40192* |
| 40230 | SET HM FRAMES LEVEL B | 3 | 0 | 90 | 5,347.00 | 4,812.30 | 14JUL16A | 17AUG16 | 14JUL16A | 29JUL15 | -268 | 2564, 40180* |
| 40250 | ELE SET SWITCHGEAR | 2 | 2 | 0 | 13,803.00 | 0.00 | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 | 3434, 40180* |
| 40252 | ELE INSTALL SWITCHGEAR | 10 | 10 | 0 | 29,960.00 | 0.00 | 22AUG16 | 02SEP16 | 17SEP15 | 30SEP15 | -236 | 3454, 40250* |
| 40254 | ELE AUTO TRANSFER SWITCH | 2 | 2 | 0 | 41,088.00 | 0.00 | 29SEP16 | 30SEP16 | 06OCT15 | 07OCT15 | -250 | 3504*, 40252 |
| 40272 | ELE PANELS LEVEL B | 4 | 3 | 25 | 10,700.00 | 2,675.00 | 20APR16A | 22AUG16 | 20APR16A | 29JUL15 | -271 | 40180* |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 8 | 4 | 50 | 39,590.00 | 19,795.00 | 14MAR16A | 23AUG16 | 14MAR16A | 29JUL15 | -272 | 3534, 40180* |
| 40280 | ELE FEEDER WIRE LEVEL B | 4 | 4 | 0 | 12,519.00 | 0.00 | 06SEP16 | 09SEP16 | 01OCT15 | 06OCT15 | -236 | 40252*, 40272 |
| 40290 | ELE BRANCH WIRING LEVEL B | 10 | 1 | 90 | 20,330.00 | 18,297.00 | 27JUN16A | 12SEP16 | 27JUN16A | 07OCT15 | -236 | 3344, 40280* |
| 40294 | ELE DATA WIRING LEVEL B | 3 | 3 | 0 | 21,400.00 | 0.00 | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 | 3584, 3594*, 3604, 3614, |
| 40295 | ELE F.A. WIRING LEVEL B | 4 | 4 | 0 | 6,420.00 | 0.00 | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 | 3704, 40180* |
| 40297 | ELE PA WIRING LEVEL B | 3 | 3 | 0 | 5,350.00 | 0.00 | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 | 3644, 40180* |
| 40298 | ELE SECUR. WIRING LEVEL B | 3 | 3 | 0 | 4,280.00 | 0.00 | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 | 40297* |
| 40299 | ELE A/V WIRING LEVEL B | 2 | 2 | 0 | 3,210.00 | 0.00 | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 | 3354, 3624, 3634, 40297* |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 5 | 5 | 0 | 535.00 | 0.00 | 03OCT16 | 07OCT16 | 08OCT15 | 14OCT15 | -250 | 3364, 3474, 3484, 11330, |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 23SEP16 | 26SEP16 | 09SEP15 | 10SEP15 | -265 | 40330* |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 09FEB16A | 28APR16A | 09FEB16A | 28APR16A | | 40006, 42010 |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2 | 0 | 100 | 2,675.00 | 2,675.00 | 28JAN16A | 03MAY16A | 28JAN16A | 03MAY16A | | 25412 |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 4 | 0 | 95 | 28,355.00 | 26,937.25 | 04FEB16A | 29JUL16 | 04FEB16A | 30JUL15 | -254 | 42006*, 42010* |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 8 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 24JUN16A | 12FEB16A | 24JUN16A | | 40056, 42006 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 7 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 17JUN16A | 12FEB16A | 17JUN16A | | 40058, 42010, 42056 |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 17JUN16A | 17JUN16A | 17JUN16A | 17JUN16A | | 42058 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23JUN16A | 28JUN16A | 23JUN16A | 28JUN16A | | 42058, 42060 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 09FEB16A | 18FEB16A | 09FEB16A | 18FEB16A | | 42006 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 10 | 1 | 95 | 44,897.00 | 42,652.15 | 16FEB16A | 08AUG16 | 16FEB16A | 30JUL15 | -260 | 40065*, 42010, 42058, 42064 |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 8 | 0 | 100 | 44,898.00 | 44,898.00 | 01MAR16A | 01JUL16A | 01MAR16A | 01JUL16A | | 40070, 42020, 42058, 42065* |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 16FEB16A | 14JUN16A | 16FEB16A | 14JUN16A | | 42070* |
| 42090 | HANG VAV UNITS LEVEL 1 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 02FEB16A | 18MAY16A | 02FEB16A | 18MAY16A | | 40090*, 42070 |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 22MAR16A | 16JUN16A | 22MAR16A | 16JUN16A | | 42070*, 42080* |
| 42100 | DUCT INSULATION LEVEL 1 | 10 | 10 | 0 | 14,713.00 | 0.00 | 06SEP16 | 19SEP16 | 02SEP15 | 16SEP15 | -256 | 42090*, 42092 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 4 | 2 | 50 | 6,420.00 | 3,210.00 | 19JUL16A | 27SEP16 | 19JUL16A | 18SEP15 | -260 | 40102*, 42062, 42100 |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 1 | 0 | 100 | 535.00 | 535.00 | 22FEB16A | 03MAY16A | 22FEB16A | 03MAY16A | | 42006, RAIN02* |
| 42105 | MEC PIPING LEVEL 1 | 15 | 0 | 100 | 69,550.00 | 69,550.00 | 22FEB16A | 06JUL16A | 22FEB16A | 06JUL16A | | 40105, 42010, 42104* |
| 42112 | MEC PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 11JUL16A | 14JUL16A | 11JUL16A | 14JUL16A | | 42105* |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 10 | 5 | 50 | 19,260.00 | 9,630.00 | 19JUL16A | 14OCT16 | 19JUL16A | 25SEP15 | -268 | 40120*, 42102, 42112 |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 8 | 0 | 95 | 121,955.00 | 115,857.25 | 29FEB16A | 18AUG16 | 29FEB16A | 13OCT15 | -216 | 40130*, 42065, 42105 |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 5 | 0 | 100 | 16,050.00 | 16,050.00 | 23MAR16A | 06JUL16A | 23MAR16A | 06JUL16A | | 42112, 42130* |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 15 | 3 | 80 | 127,865.00 | 102,292.00 | 11FEB16A | 22AUG16 | 11FEB16A | 30JUL15 | -270 | 40145*, 42010 |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 8 | 0 | 98 | 20,004.00 | 19,603.92 | 03FEB16A | 01AUG16 | 03FEB16A | 11AUG15 | -247 | 40160*, 42010 |
| 42180 | FRAME PARTITIONS LEVEL 1 | 8 | 2 | 75 | 68,052.00 | 51,039.00 | 04FEB16A | 24AUG16 | 04FEB16A | 03AUG15 | -270 | 40180, 42070, 42145* |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 4 | 2 | 40 | 2,408.00 | 963.20 | 10FEB16A | 24AUG16 | 10FEB16A | 07AUG15 | -266 | 42180* |
| 42200 | THERMAL INSULATION LEVEL 1 | 4 | 4 | 0 | 35,698.00 | 0.00 | 29AUG16 | 01SEP16 | 10AUG15 | 13AUG15 | -268 | 42190, 42192* |
| 42230 | SET HM FRAMES LEVEL 1 | 6 | 0 | 100 | 5,348.00 | 5,348.00 | 14JUL16A | 15JUL16A | 14JUL16A | 15JUL16A | | 42180* |
| 42272 | ELE PANELS LEVEL 1 | 4 | 4 | 0 | 5,350.00 | 0.00 | 23AUG16 | 26AUG16 | 06AUG15 | 11AUG15 | -266 | 40272*, 42180* |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 10 | 0 | 100 | 59,920.00 | 59,920.00 | 11FEB16A | 18JUL16A | 11FEB16A | 18JUL16A | | 42180* |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 3 | 2 | 25 | 12,519.00 | 3,129.75 | 24FEB16A | 30AUG16 | 24FEB16A | 06OCT15 | -229 | 42272* |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 15 | 2 | 90 | 47,080.00 | 42,372.00 | 24MAR16A | 01SEP16 | 24MAR16A | 08OCT15 | -229 | 42280* |
| 42294 | ELE DATA WIRING LEVEL 1 | 4 | 4 | 0 | 41,730.00 | 0.00 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 | 40294*, 42290 |
| 42295 | ELE F.A. WIRING LEVEL 1 | 7 | 7 | 0 | 10,700.00 | 0.00 | 24AUG16 | 01SEP16 | 03AUG15 | 11AUG15 | -270 | 40295*, 42180 |
| 42297 | ELE PA WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 23AUG16 | 26AUG16 | 31JUL15 | 05AUG15 | -270 | 42180* |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 29AUG16 | 01SEP16 | 06AUG15 | 11AUG15 | -270 | 42297* |
| 42299 | ELE A/V WIRING LEVEL 1 | 4 | 4 | 0 | 3,210.00 | 0.00 | 29AUG16 | 01SEP16 | 06AUG15 | 11AUG15 | -270 | 42297* |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 8 | 8 | 0 | 535.00 | 0.00 | 02SEP16 | 14SEP16 | 09OCT15 | 20OCT15 | -229 | 42290* |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 04FEB16A | 04MAY16A | 04FEB16A | 04MAY16A | | 42006, 44010 |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2 | 0 | 95 | 2,675.00 | 2,541.25 | 02JAN16A | 29JUL16 | 02JAN16A | 13AUG15 | -244 | 25442* |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 4 | 0 | 95 | 28,355.00 | 26,937.25 | 04FEB16A | 29JUL16 | 04FEB16A | 13AUG15 | -244 | 44006*, 44010* |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 8 | 0 | 100 | 18,725.00 | 18,725.00 | 10FEB16A | 04MAY16A | 10FEB16A | 04MAY16A | | 42056, 44006 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 7 | 0 | 100 | 18,725.00 | 18,725.00 | 02JAN16A | 16JUN16A | 02JAN16A | 16JUN16A | | 42058, 44010, 44056 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 02JAN16A | 15JUN16A | 02JAN16A | 15JUN16A | | 44058 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 22JUN16A | 28JUN16A | 22JUN16A | 28JUN16A | | 44058, 44060 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 04FEB16A | 17FEB16A | 04FEB16A | 17FEB16A | | 44006 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 10 | 0 | 98 | 44,551.00 | 43,659.98 | 05FEB16A | 08AUG16 | 05FEB16A | 13AUG15 | -250 | 42065*, 44010, 44064 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 10 | 0 | 100 | 44,552.00 | 44,552.00 | 12FEB16A | 20APR16A | 12FEB16A | 20APR16A | | 42070*, 44020, 44058, |
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 04FEB16A | 20APR16A | 04FEB16A | 20APR16A | | 44070* |
| 44090 | HANG VAV UNITS LEVEL 2 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 28FEB16A | 28FEB16A | 28FEB16A | 28FEB16A | | 42090*, 44070 |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 23MAR16A | 16JUN16A | 23MAR16A | 16JUN16A | | 44070*, 44080* |
| 44100 | DUCT INSULATION LEVEL 2 | 10 | 10 | 0 | 14,713.00 | 0.00 | 06SEP16 | 19SEP16 | 08SEP15 | 21SEP15 | -253 | 44090*, 44092 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 4 | 4 | 0 | 6,420.00 | 0.00 | 28SEP16 | 03OCT16 | 22SEP15 | 25SEP15 | -259 | 42102*, 44062, 44100 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 1 | 0 | 100 | 535.00 | 535.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44006 |
| 44105 | MEC PIPING LEVEL 2 | 10 | 0 | 100 | 58,850.00 | 58,850.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 42105*, 44010, 44104 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 2 | 2 | 0 | 1,605.00 | 0.00 | 09AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 | 44105* |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 10 | 10 | 0 | 19,260.00 | 0.00 | 17OCT16 | 28OCT16 | 28SEP15 | 09OCT15 | -268 | 42120*, 44102, 44112 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 8 | 1 | 90 | 121,955.00 | 109,759.50 | 25MAR16A | 19AUG16 | 25MAR16A | 21OCT15 | -211 | 42130*, 44065, 44105 |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 5 | 0 | 95 | 16,050.00 | 15,247.50 | 03MAR16A | 19AUG16 | 03MAR16A | 21OCT15 | -211 | 44112, 44130* |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 5 | 0 | 95 | 32,100.00 | 30,495.00 | 05FEB16A | 22AUG16 | 05FEB16A | 13AUG15 | -260 | 42145*, 44010 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 8 | 1 | 90 | 20,005.00 | 18,004.50 | 21JAN16A | 02AUG16 | 21JAN16A | 21AUG15 | -240 | 42160*, 44010 |
| 44180 | FRAME PARTITIONS LEVEL 2 | 12 | 1 | 95 | 68,052.00 | 64,649.40 | 05FEB16A | 25AUG16 | 05FEB16A | 14AUG15 | -262 | 25454, 42180*, 44070, 44145 |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 4 | 0 | 95 | 2,408.00 | 2,287.60 | 21FEB16A | 24AUG16 | 21FEB16A | 19AUG15 | -258 | 44180*, RAIN02 |
| 44200 | THERMAL INSULATION LEVEL 2 | 4 | 4 | 0 | 35,698.00 | 0.00 | 31AUG16 | 06SEP16 | 20AUG15 | 25AUG15 | -262 | 44190, 44192* |
| 44230 | SET HM FRAMES LEVEL 2 | 6 | 0 | 100 | 5,348.00 | 5,348.00 | 27JUN16A | 29JUN16A | 27JUN16A | 29JUN16A | | 44180* |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 13 | 1 | 95 | 75,970.00 | 72,171.50 | 02FEB16A | 25AUG16 | 02FEB16A | 21AUG15 | -257 | 44180* |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 3 | 3 | 0 | 12,519.00 | 0.00 | 01AUG16 | 03AUG16 | 15OCT15 | 19OCT15 | -201 | |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 6 | 0 | 95 | 19,795.00 | 18,805.25 | 05MAY16A | 03AUG16 | 05MAY16A | 19OCT15 | -201 | 44280* |
| 44294 | ELE DATA WIRING LEVEL 2 | 3 | 3 | 0 | 21,400.00 | 0.00 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 | 42294*, 44290 |
| 44295 | ELE F.A. WIRING LEVEL 2 | 4 | 4 | 0 | 6,420.00 | 0.00 | 02SEP16 | 08SEP16 | 18AUG15 | 21AUG15 | -266 | 42295*, 44180 |
| 44297 | ELE PA WIRING LEVEL 2 | 3 | 3 | 0 | 5,350.00 | 0.00 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 | 44180* |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 3 | 3 | 0 | 4,280.00 | 0.00 | 30AUG16 | 01SEP16 | 19AUG15 | 21AUG15 | -262 | 44297* |
| 44299 | ELE A/V WIRING LEVEL 2 | 2 | 2 | 0 | 4,280.00 | 0.00 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 | 44297* |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 8 | 8 | 0 | 535.00 | 0.00 | 04AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 | 44290* |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 19OCT16 | 20OCT16 | 30SEP15 | 01OCT15 | -268 | 44330* |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40320 | HANG DRYWALL LEVEL B | 10 | 9 | 10 | 45,368.00 | 4,536.80 | 20JUL16A | 12SEP16 | 20JUL16A | 13AUG15 | -274 | 2674, 40200*, 40318* |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 8 | 8 | 0 | 28,355.00 | 0.00 | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 | 40320* |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 31,386.00 | 0.00 | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 | 40320* |
| 40342 | PLB FIRESTOPPING LEVEL B | 2 | 2 | 0 | 1,391.00 | 0.00 | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 | 4110, 40320* |
| 40344 | MEC FIRESTOPPING LEVEL B | 2 | 2 | 0 | 856.00 | 0.00 | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 | 4120, 40320* |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 11,342.00 | 0.00 | 23SEP16 | 04OCT16 | 31AUG15 | 10SEP15 | -271 | 40330*, 40340*, 40342, |
| 40350 | PRIME PAINT LEVEL B | 6 | 6 | 0 | 12,953.00 | 0.00 | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 | 2804, 25150, 35590*, 35910, |
| 40370 | FIRE EXT.CABINETS LEVEL B | 2 | 2 | 0 | 1,337.00 | 0.00 | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 | 2874, 40330* |
| 40380 | ACOUS.GRID LEVEL B | 8 | 8 | 0 | 70,141.00 | 0.00 | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 | 2694, 40120, 40350*, 40370 |
| 40382 | HARD FLR PREP LEVEL B | 2 | 2 | 0 | 1,606.00 | 0.00 | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 | 2684, 40350* |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 4 | 4 | 0 | 12,305.00 | 0.00 | 31OCT16 | 03NOV16 | 08OCT15 | 13OCT15 | -270 | 40380* |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 6 | 6 | 0 | 54,410.00 | 0.00 | 31OCT16 | 07NOV16 | 06OCT15 | 13OCT15 | -272 | 40140, 40380* |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 5 | 5 | 0 | 14,254.00 | 0.00 | 19OCT16 | 25OCT16 | 07OCT15 | 13OCT15 | -263 | 3284, 3294, 40380* |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 10 | 10 | 0 | 91,271.00 | 0.00 | 19OCT16 | 01NOV16 | 30SEP15 | 13OCT15 | -268 | 3414, 3514, 40380* |
| 40424 | VA O/H INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 31OCT16 | 01NOV16 | 12OCT15 | 13OCT15 | -268 | 40380* |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 3 | 3 | 0 | 2,140.00 | 0.00 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 3544, 40294, 40300, 40380* |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 4 | 4 | 0 | 13,910.00 | 0.00 | 31OCT16 | 03NOV16 | 15OCT15 | 20OCT15 | -265 | 2744, 40300, 40380* |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3 | 3 | 0 | 3,210.00 | 0.00 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 40300, 40380* |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 3 | 3 | 0 | 11,770.00 | 0.00 | 31OCT16 | 02NOV16 | 19OCT15 | 21OCT15 | -263 | 3654, 3694, 40300, 40380* |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 4 | 4 | 0 | 26,750.00 | 0.00 | 31OCT16 | 03NOV16 | 16OCT15 | 21OCT15 | -264 | 40300, 40380* |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8 | 8 | 0 | 28,040.00 | 0.00 | 26OCT16 | 04NOV16 | 30SEP15 | 09OCT15 | -273 | 2714*, 2784*, 40382 |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5 | 5 | 0 | 21,400.00 | 0.00 | 07NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 | 4150, 40500* |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2 | 2 | 0 | 2,247.00 | 0.00 | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 | 2644, 2864, 40520* |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3 | 3 | 0 | 3,852.00 | 0.00 | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 | 2834, 40520* |
| 40580 | ACOUS.CLG TILE LEVEL B | 6 | 6 | 0 | 46,760.00 | 0.00 | 08NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 | 40390, 40400*, 40410, |
| 40590 | LINEAR WOOD CEILING LEVEL B | 6 | 6 | 0 | 26,236.00 | 0.00 | 08NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 | 2704, 40390, 40400*, 40410, |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 4 | 4 | 0 | 1,605.00 | 0.00 | 16NOV16 | 21NOV16 | 25NOV15 | 02DEC15 | -248 | 2594, 2654, 40580* |
| 40620 | FINISH PAINT LEVEL B | 6 | 6 | 0 | 12,953.00 | 0.00 | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 | 2814, 40450, 40460, 40470, |
| 40630 | ELE TRIM & TEST LEVEL B | 4 | 4 | 0 | 4,280.00 | 0.00 | 28NOV16 | 01DEC16 | 18NOV15 | 23NOV15 | -260 | 3464, 40620* |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 6 | 6 | 0 | 28,040.00 | 0.00 | 28NOV16 | 05DEC16 | 03NOV15 | 10NOV15 | -271 | 2204, 2554, 2734, 2754, |
| 40650 | FINISH CARPENTRY LEVEL B | 8 | 8 | 0 | 72,046.00 | 0.00 | 28NOV16 | 07DEC16 | 13NOV15 | 24NOV15 | -263 | 2324, 2774, 2934, 40620* |
| 40690 | HANG DOORS LEVEL B | 4 | 4 | 0 | 16,045.00 | 0.00 | 30NOV16 | 05DEC16 | 03NOV15 | 06NOV15 | -273 | 2574*, 2584, 40620 |
| 40700 | BUILDERS HARDWARE LEVEL B | 4 | 4 | 0 | 5,347.00 | 0.00 | 06DEC16 | 09DEC16 | 19NOV15 | 24NOV15 | -265 | 2624, 40690* |
| 40710 | INT GLAZING LEVEL B | 4 | 4 | 0 | 11,256.00 | 0.00 | 06DEC16 | 09DEC16 | 25NOV15 | 02DEC15 | -261 | 2634, 40690* |
| 40720 | WALL PROTECTION LEVEL B | 6 | 6 | 0 | 19,795.00 | 0.00 | 28NOV16 | 05DEC16 | 05NOV15 | 12NOV15 | -269 | 2854, 40620* |
| 40726 | ATHLETIC FLOORING LEVEL B | 12 | 12 | 0 | 119,460.00 | 0.00 | 28NOV16 | 13DEC16 | 05NOV15 | 20NOV15 | -269 | 2724, 30542, 40620* |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 4 | 4 | 0 | 2,354.00 | 0.00 | 06DEC16 | 09DEC16 | 19NOV15 | 24NOV15 | -265 | 40720* |
| 40750 | FINAL FINISH COAT LEVEL B | 4 | 4 | 0 | 12,953.00 | 0.00 | 14DEC16 | 19DEC16 | 25NOV15 | 02DEC15 | -267 | 40640, 40650, 40700, |
| 40760 | TELESCOPING STANDS LEVEL B | 6 | 6 | 0 | 44,159.00 | 0.00 | 14DEC16 | 21DEC16 | 23NOV15 | 02DEC15 | -269 | 2964, 40726* |
| 40800 | TEST/BALANCE LEVEL B | 2 | 2 | 0 | 6,527.00 | 0.00 | 06DEC16 | 07DEC16 | 17NOV15 | 18NOV15 | -267 | 3172, 3174, 40690* |
| 40900 | FINAL CLEAN-UP LEVEL B | 4 | 4 | 0 | 3,566.00 | 0.00 | 22DEC16 | 28DEC16 | 03DEC15 | 08DEC15 | -269 | 40612, 40630, 40710, 40750, |
| 40910 | INTERIOR SIGNAGE LEVEL B | 4 | 4 | 0 | 6,281.00 | 0.00 | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 | 2824, 40900* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42320 | HANG DRYWALL LEVEL 1 | 8 | 8 | 0 | 45,368.00 | 0.00 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 | 40320*, 42200, 42318 |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 6 | 6 | 0 | 28,355.00 | 0.00 | 23SEP16 | 30SEP16 | 01SEP15 | 09SEP15 | -270 | 40330*, 42320* |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 31,386.00 | 0.00 | 23SEP16 | 30SEP16 | 09SEP15 | 16SEP15 | -265 | 42320* |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 1,391.00 | 0.00 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 | 42320* |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 963.00 | 0.00 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 | 42320* |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 11,342.00 | 0.00 | 03OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 | 42330*, 42340*, 42342, |
| 42350 | PRIME PAINT LEVEL 1 | 4 | 4 | 0 | 12,953.00 | 0.00 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 | 40350*, 42335, 42345 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 2 | 2 | 0 | 1,338.00 | 0.00 | 03OCT16 | 04OCT16 | 29SEP15 | 30SEP15 | -257 | 42330* |
| 42380 | ACOUS.GRID LEVEL 1 | 4 | 4 | 0 | 70,141.00 | 0.00 | 31OCT16 | 03NOV16 | 01OCT15 | 06OCT15 | -275 | 40380*, 42120, 42350, 42370 |
| 42382 | HARD FLR PREP LEVEL 1 | 2 | 2 | 0 | 2,675.00 | 0.00 | 25OCT16 | 26OCT16 | 08OCT15 | 09OCT15 | -266 | 42350* |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 2 | 2 | 0 | 12,305.00 | 0.00 | 04NOV16 | 07NOV16 | 20OCT15 | 21OCT15 | -266 | 42380* |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 6 | 6 | 0 | 54,410.00 | 0.00 | 04NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 | 42140, 42380* |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 5 | 5 | 0 | 16,692.00 | 0.00 | 31OCT16 | 04NOV16 | 15OCT15 | 21OCT15 | -265 | 42380* |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 15 | 15 | 0 | 161,913.00 | 0.00 | 31OCT16 | 18NOV16 | 01OCT15 | 21OCT15 | -275 | 42380* |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 4,280.00 | 0.00 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 40450, 42294, 42300, 42380* |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 7 | 7 | 0 | 27,820.00 | 0.00 | 04NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 | 40460*, 42300, 42380* |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 7,490.00 | 0.00 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 42300, 42380* |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 22,470.00 | 0.00 | 04NOV16 | 09NOV16 | 26OCT15 | 29OCT15 | -262 | 42300, 42380* |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 6 | 6 | 0 | 26,750.00 | 0.00 | 04NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 | 42300, 42380* |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4 | 4 | 0 | 28,040.00 | 0.00 | 07NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 | 40500*, 42382 |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 2 | 2 | 0 | 6,420.00 | 0.00 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 | 42500* |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 4 | 4 | 0 | 46,760.00 | 0.00 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 | 40580, 42390, 42400, 42410, |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 4 | 4 | 0 | 26,236.00 | 0.00 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 | 42390, 42400, 42410, |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 2 | 2 | 0 | 1,605.00 | 0.00 | 28NOV16 | 29NOV16 | 07DEC15 | 08DEC15 | -249 | 42580* |
| 42620 | FINISH PAINT LEVEL 1 | 4 | 4 | 0 | 12,955.00 | 0.00 | 28NOV16 | 01DEC16 | 30OCT15 | 04NOV15 | -273 | 40620*, 42450, 42460, |
| 42630 | ELE TRIM & TEST LEVEL 1 | 7 | 7 | 0 | 8,560.00 | 0.00 | 02DEC16 | 12DEC16 | 24NOV15 | 04DEC15 | -260 | 40630*, 42620* |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 6 | 6 | 0 | 28,040.00 | 0.00 | 06DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 | 30542, 40640*, 42620 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 4 | 4 | 0 | 5,992.00 | 0.00 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 | 2954, 42640* |
| 42650 | FINISH CARPENTRY LEVEL 1 | 8 | 8 | 0 | 72,046.00 | 0.00 | 02DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 | 42620* |
| 42660 | CARPET & BASE LEVEL 1 | 4 | 4 | 0 | 26,322.00 | 0.00 | 20DEC16 | 23DEC16 | 25NOV15 | 02DEC15 | -271 | 2764, 30542, 42640, 42642*, |
| 42690 | HANG DOORS LEVEL 1 | 4 | 4 | 0 | 16,045.00 | 0.00 | 06DEC16 | 09DEC16 | 09NOV15 | 12NOV15 | -273 | 40690*, 42620 |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 2 | 2 | 0 | 5,348.00 | 0.00 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 | 40700*, 42690* |
| 42710 | INT GLAZING LEVEL 1 | 2 | 2 | 0 | 24,470.00 | 0.00 | 12DEC16 | 13DEC16 | 03DEC15 | 04DEC15 | -261 | 40710*, 42690* |
| 42720 | WALL PROTECTION LEVEL 1 | 4 | 4 | 0 | 19,795.00 | 0.00 | 06DEC16 | 09DEC16 | 13NOV15 | 18NOV15 | -269 | 40720*, 42620 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2 | 2 | 0 | 2,354.00 | 0.00 | 12DEC16 | 13DEC16 | 01DEC15 | 02DEC15 | -263 | 42720* |
| 42750 | FINAL FINISH COAT LEVEL 1 | 2 | 2 | 0 | 12,955.00 | 0.00 | 27DEC16 | 28DEC16 | 03DEC15 | 04DEC15 | -271 | 40750, 42660*, 42700, 42730 |

| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:14 |

Early Bar
Progress Bar
Critical Activity

07BP

© Primavera Systems, Inc.

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

01 GANT OVERALL BY AREA



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004151 |

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 42800 | TEST/BALANCE LEVEL 1 | 2 | 2 | 0 | 6,527.00 | 0.00 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 | 40800, 42690* |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 2 | 2 | 0 | 3,566.00 | 0.00 | 29DEC16 | 30DEC16 | 09DEC15 | 10DEC15 | -269 | 40900*, 42612, 42630, |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 4 | 4 | 0 | 12,947.00 | 0.00 | 29DEC16 | 04JAN17 | 14DEC15 | 17DEC15 | -266 | 42900* |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 6 | 6 | 0 | 46,760.00 | 0.00 | 28NOV16 | 05DEC16 | 28OCT15 | 04NOV15 | -275 | 42580*, 44390, 44400, |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44320 | HANG DRYWALL LEVEL 2 | 10 | 10 | 0 | 45,368.00 | 0.00 | 23SEP16 | 06OCT16 | 26AUG15 | 09SEP15 | -274 | 30420, 42320*, 44200, 44318 |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 8 | 8 | 0 | 28,355.00 | 0.00 | 07OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 | 42330, 44320* |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 31,386.00 | 0.00 | 07OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 | 44320* |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 1,498.00 | 0.00 | 07OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 | 44320* |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 963.00 | 0.00 | 07OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 | 44320* |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 11,342.00 | 0.00 | 19OCT16 | 28OCT16 | 22SEP15 | 01OCT15 | -274 | 44330*, 44340*, 44342, |
| 44350 | PRIME PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 31OCT16 | 07NOV16 | 02OCT15 | 09OCT15 | -274 | 42350, 44335, 44345* |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 2 | 2 | 0 | 1,338.00 | 0.00 | 19OCT16 | 20OCT16 | 08OCT15 | 09OCT15 | -262 | 44330* |
| 44380 | ACOUS.GRID LEVEL 2 | 8 | 8 | 0 | 70,141.00 | 0.00 | 08NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 | 42380, 44120, 44350*, 44370 |
| 44382 | HARD FLR PREP LEVEL 2 | 2 | 2 | 0 | 2,675.00 | 0.00 | 08NOV16 | 09NOV16 | 14OCT15 | 15OCT15 | -272 | 44350* |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 4 | 4 | 0 | 12,305.00 | 0.00 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 | 44380* |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 4 | 4 | 0 | 54,410.00 | 0.00 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 | 44140, 44380* |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 10 | 10 | 0 | 25,386.00 | 0.00 | 08NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 | 44380* |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 10 | 10 | 0 | 81,106.00 | 0.00 | 08NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 | 44380* |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 2,140.00 | 0.00 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 42450, 44294, 44300, 44380* |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 13,910.00 | 0.00 | 18NOV16 | 23NOV16 | 30OCT15 | 04NOV15 | -268 | 3664, 42460, 44300, 44380* |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 3,210.00 | 0.00 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 44300, 44380* |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 11,770.00 | 0.00 | 18NOV16 | 22NOV16 | 02NOV15 | 04NOV15 | -267 | 44300, 44380* |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 39,590.00 | 0.00 | 18NOV16 | 23NOV16 | 30OCT15 | 04NOV15 | -268 | 44300, 44380* |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 | 42500*, 44382 |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5 | 5 | 0 | 13,910.00 | 0.00 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 | 44500* |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2 | 2 | 0 | 2,247.00 | 0.00 | 29NOV16 | 30NOV16 | 03NOV15 | 04NOV15 | -272 | 44520* |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3 | 3 | 0 | 3,852.00 | 0.00 | 29NOV16 | 01DEC16 | 02NOV15 | 04NOV15 | -273 | 44520* |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 6 | 6 | 0 | 2,621.00 | 0.00 | 24NOV16 | 02DEC16 | 28OCT15 | 04NOV15 | -274 | 44390*, 44400*, 44410, |
| 44600 | WINDOW SHADES | 4 | 4 | 0 | 54,784.00 | 0.00 | 06DEC16 | 09DEC16 | 07DEC15 | 10DEC15 | -255 | 2924, 44580* |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 4 | 4 | 0 | 1,605.00 | 0.00 | 06DEC16 | 09DEC16 | 07DEC15 | 10DEC15 | -255 | 44580* |
| 44620 | FINISH PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 06DEC16 | 13DEC16 | 05NOV15 | 12NOV15 | -275 | 42620, 44450, 44460, 44470, |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4 | 4 | 0 | 4,280.00 | 0.00 | 14DEC16 | 19DEC16 | 07DEC15 | 10DEC15 | -261 | 42630, 44620* |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 | 30542, 42640*, 44620* |
| 44650 | FINISH CARPENTRY LEVEL 2 | 8 | 8 | 0 | 72,047.00 | 0.00 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 | 44620* |
| 44660 | CARPET & BASE LEVEL 2 | 4 | 4 | 0 | 26,322.00 | 0.00 | 27DEC16 | 30DEC16 | 01DEC15 | 04DEC15 | -273 | 30542, 44640, 44650* |
| 44690 | HANG DOORS LEVEL 2 | 6 | 6 | 0 | 16,045.00 | 0.00 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 | 42690, 44620* |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 4 | 4 | 0 | 5,348.00 | 0.00 | 22DEC16 | 28DEC16 | 01DEC15 | 04DEC15 | -271 | 42700, 44690* |
| 44710 | INT GLAZING LEVEL 2 | 4 | 4 | 0 | 24,500.00 | 0.00 | 22DEC16 | 28DEC16 | 07DEC15 | 10DEC15 | -267 | 42710, 44690* |
| 44720 | WALL PROTECTION LEVEL 2 | 6 | 6 | 0 | 19,795.00 | 0.00 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 | 42720, 44620* |
| 44722 | BALLET BARRE LEVEL 2 | 8 | 8 | 0 | 4,012.00 | 0.00 | 14DEC16 | 23DEC16 | 23NOV15 | 04DEC15 | -269 | 2914, 44620* |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 4 | 4 | 0 | 2,354.00 | 0.00 | 22DEC16 | 28DEC16 | 01DEC15 | 04DEC15 | -271 | 44720* |
| 44750 | FINAL FINISH COAT LEVEL 2 | 4 | 4 | 0 | 12,953.00 | 0.00 | 03JAN17 | 06JAN17 | 07DEC15 | 10DEC15 | -273 | 42750, 44660*, 44700, |
| 44800 | TEST/BALANCE LEVEL 2 | 2 | 2 | 0 | 6,527.00 | 0.00 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 | 42800, 44690* |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 4 | 4 | 0 | 3,566.00 | 0.00 | 09JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 | 42900, 44600, 44612, 44630, |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 4 | 4 | 0 | 12,947.00 | 0.00 | 09JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 | 44900* |
| 44990 | COMPLETE LEVEL 2 | 0 | 0 | 0 | 0.00 | 0.00 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 | 3684, 42990, 44900*, 44910* |
| ELEVATORS | | | | | | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 5 | 5 | 0 | 1,605.00 | 0.00 | 27SEP16 | 03OCT16 | 16SEP15 | 22SEP15 | -262 | 2994*, 42180 |
| 45010 | ELEV.RAILS BP01 | 6 | 6 | 0 | 44,159.00 | 0.00 | 04OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 | 44180, 45000* |
| 45020 | ELEV.EQUIP. BP01 | 8 | 8 | 0 | 66,725.00 | 0.00 | 12OCT16 | 21OCT16 | 01OCT15 | 12OCT15 | -262 | 45010* |
| 45030 | ELEV.PLATFORM BP01 | 4 | 4 | 0 | 30,153.00 | 0.00 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 | 45020* |
| 45040 | ELEV.CAB & FINISHES BP01 | 6 | 6 | 0 | 28,013.00 | 0.00 | 28OCT16 | 04NOV16 | 19OCT15 | 26OCT15 | -262 | 45030* |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 9 | 9 | 0 | 44,063.00 | 0.00 | 07NOV16 | 17NOV16 | 27OCT15 | 06NOV15 | -262 | 45040* |
| 45060 | ELEV.FRAMES & DOORS BP01 | 6 | 6 | 0 | 45,229.00 | 0.00 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 | 45050* |
| 45070 | ELEV.TEST & ADJUST BP01 | 4 | 4 | 0 | 1,685.00 | 0.00 | 29NOV16 | 02DEC16 | 24NOV15 | 01DEC15 | -257 | 45060* |
| 45110 | ELEV.RAILS BP02 | 6 | 6 | 0 | 44,159.00 | 0.00 | 12OCT16 | 19OCT16 | 06OCT15 | 13OCT15 | -259 | 45010* |
| 45120 | ELEV.EQUIP. BP02 | 8 | 8 | 0 | 66,725.00 | 0.00 | 24OCT16 | 02NOV16 | 14OCT15 | 23OCT15 | -261 | 45020*, 45110 |
| 45130 | ELEV.PLATFORM BP02 | 4 | 4 | 0 | 30,153.00 | 0.00 | 03NOV16 | 08NOV16 | 26OCT15 | 29OCT15 | -261 | 45030, 45120* |
| 45140 | ELEV.CAB & FINISHES BP02 | 6 | 6 | 0 | 28,013.00 | 0.00 | 09NOV16 | 16NOV16 | 30OCT15 | 06NOV15 | -261 | 45130* |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 9 | 9 | 0 | 44,063.00 | 0.00 | 18NOV16 | 01DEC16 | 09NOV15 | 19NOV15 | -262 | 45050*, 45140 |
| 45160 | ELEV.FRAMES & DOORS BP02 | 6 | 6 | 0 | 45,229.00 | 0.00 | 02DEC16 | 09DEC16 | 20NOV15 | 01DEC15 | -262 | 45060, 45150* |
| 45170 | ELEV.TEST & ADJUST BP02 | 4 | 4 | 0 | 1,685.00 | 0.00 | 12DEC16 | 15DEC16 | 02DEC15 | 07DEC15 | -262 | 45070, 45160* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64010 | UTIL STORM DRAIN LIFT STATION | 2 | 2 | 0 | 18,720.00 | 0.00 | 01AUG16 | 02AUG16 | 28SEP15 | 29SEP15 | -214 | 20262* |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 6 | 2 | 75 | 40,446.00 | 30,334.50 | 11MAY16A | 04AUG16 | 11MAY16A | 01OCT15 | -214 | 64010* |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 1 | 1 | 0 | 5,618.00 | 0.00 | 05AUG16 | 05AUG16 | 02OCT15 | 02OCT15 | -214 | 64020* |
| 64040 | UTIL 8FES W/RIP RAP | 3 | 3 | 0 | 8,453.00 | 0.00 | 08AUG16 | 10AUG16 | 05OCT15 | 07OCT15 | -214 | 64030* |
| 64050 | UTIL SDDI | 5 | 5 | 0 | 51,093.00 | 0.00 | 11AUG16 | 17AUG16 | 08OCT15 | 14OCT15 | -214 | 20264, 64040* |
| 64500 | SITE FINAL GRADING | 5 | 5 | 0 | 6,286.00 | 0.00 | 03OCT16 | 07OCT16 | 15OCT15 | 21OCT15 | -245 | 10030, 11310, 11320, 11542, |
| 64510 | SITE CONCRETE WALLS | 10 | 10 | 0 | 48,150.00 | 0.00 | 10OCT16 | 21OCT16 | 22OCT15 | 04NOV15 | -245 | 3754, 64500* |
| 64520 | SITE CONCRETE WALKS | 10 | 10 | 0 | 112,350.00 | 0.00 | 24OCT16 | 04NOV16 | 05NOV15 | 18NOV15 | -245 | 3764, 10040, 64510* |
| 64522 | SITE MISC. CONCRETE | 12 | 12 | 0 | 23,540.00 | 0.00 | 07NOV16 | 22NOV16 | 02DEC15 | 17DEC15 | -238 | 64520* |
| 64530 | SITE U/G CONDUIT | 12 | 12 | 0 | 41,730.00 | 0.00 | 24OCT16 | 08NOV16 | 09NOV15 | 24NOV15 | -243 | 64510* |
| 64540 | SITE LIGHTING | 15 | 15 | 0 | 38,520.00 | 0.00 | 09NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 | 3524, 64530* |
| 64550 | SITE FENCING & GATES | 10 | 10 | 0 | 18,915.00 | 0.00 | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 | 3784*, 64500 |
| 64560 | SITE ASPHALT & PAVEMENT | 10 | 10 | 0 | 149,003.00 | 0.00 | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 | 64500* |
| 64620 | SITE LANDSCAPE/IRRIGATION | 10 | 10 | 0 | 110,103.00 | 0.00 | 07NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 | 3794, 64520*, 64550 |
| 64622 | SITE PLANT MATERIAL | 5 | 5 | 0 | 73,402.00 | 0.00 | 07NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 | 3804, 64520*, 64550 |
| 64630 | SITE FURNISHINGS | 10 | 10 | 0 | 2,675.00 | 0.00 | 01NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 | 64550*, 64560 |
| 64650 | SITE CONCRETE PAVERS | 15 | 15 | 0 | 38,033.00 | 0.00 | 01NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 | 3774, 64550*, 64560 |
| 64652 | SITE METALWORK | 10 | 10 | 0 | 39,892.00 | 0.00 | 01NOV16 | 14NOV16 | 04DEC15 | 17DEC15 | -232 | 2294, 64550*, 64560 |
| 64660 | SITE STONE @BENCHES | 10 | 10 | 0 | 228,360.00 | 0.00 | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 | 2214, 2944, 64630* |
| 64720 | SITE BIRD CONTROL | 4 | 4 | 0 | 6,955.00 | 0.00 | 01NOV16 | 04NOV16 | 14DEC15 | 17DEC15 | -226 | 2884, 64550*, 64560 |
| 64810 | SITE SIGNAGE | 4 | 4 | 0 | 1,605.00 | 0.00 | 30NOV16 | 05DEC16 | 14DEC15 | 17DEC15 | -246 | 64620, 64624, 64650, 64660* |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40145, 68010* |
| 66880 | ELE A/V SYSTEM START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 40145, 66000* |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4 | 4 | 0 | 279.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 68030* |
| 68900 | HCC PRETEST SWITCHGEAR | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 68010* |
| 68920 | HCC PRETEST CONTROL SYS | 2 | 2 | 0 | 2,000.00 | 0.00 | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 | 68010* |
| 68922 | TAB REPORTS | 2 | 2 | 0 | 2,000.00 | 0.00 | 29DEC16 | 30DEC16 | 01DEC15 | 02DEC15 | -275 | 68920* |
| 68930 | HCC PRETEST MECH SYS | 2 | 2 | 0 | 535.00 | 0.00 | 27DEC16 | 28DEC16 | 01DEC15 | 02DEC15 | -273 | 40061, 40145, 68010* |
| 68950 | HCC PRETEST HCC FA SYS | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40145, 68010* |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40145, 68010* |
| 68960 | HCC PRETEST TELECOM SYS | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40145, 68010* |
| 68962 | HCC PRETEST PAGING SYS | 2 | 2 | 0 | 535.00 | 0.00 | 27DEC16 | 28DEC16 | 01DEC15 | 02DEC15 | -273 | 40145, 68010* |
| 68964 | HCC PRETEST SECUR. SYS | 4 | 4 | 0 | 535.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40302, 68010* |
| 68966 | HCC PRETEST A/V. SYS | 4 | 4 | 0 | 0.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40302, 68010* |
| 68970 | HCC PRETEST ELEVATORS | 4 | 4 | 0 | 1,605.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 40302, 68010* |
| 69010 | ELEVATORS START&TEST | 4 | 4 | 0 | 1,605.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 40302, 45170, 66000* |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 1,605.00 | 0.00 | 09JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 | 69010* |
| 69014 | ELEVATORS CX TEST&TRAIN | 1 | 1 | 0 | 1,336.00 | 0.00 | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 | 69012* |
| 69020 | FIRE PROT SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 07DEC15 | 10DEC15 | -273 | 66000* |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 09JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 | 69020* |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 2 | 2 | 0 | 1,605.00 | 0.00 | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 | 69022* |
| 69210 | HV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 3404, 66000* |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69210* |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69212* |
| 69220 | LV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 09DEC15 | 14DEC15 | -271 | 3404, 66000* |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 09JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 | 69220* |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 | 69222* |
| 69230 | ATS & CONTROLS START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66000* |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 66722*, 69230 |
| 69250 | COMM/DATA/TELE START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 3574, 66000* |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 05JAN17 | 06JAN17 | 15DEC15 | 16DEC15 | -269 | 69250* |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69252* |
| 69260 | EMERG. CONTROL START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 66000* |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 05JAN17 | 06JAN17 | 15DEC15 | 16DEC15 | -269 | 69260* |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 09JAN17 | 09JAN17 | 17DEC15 | 17DEC15 | -269 | 69262* |
| 69300 | FIRE ALARM SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66000* |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69300* |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69302* |
| 69320 | ELE PA SYSTEM START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 03JAN17 | 04JAN17 | 11DEC15 | 14DEC15 | -269 | 66000* |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 05JAN17 | 05JAN17 | 15DEC15 | 15DEC15 | -269 | 69320* |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 06JAN17 | 09JAN17 | 16DEC15 | 17DEC15 | -269 | 69322* |
| 69330 | ELE SECUR. SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66000* |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 69330* |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69332* |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 0.00 | 0.00 | 27DEC16 | 30DEC16 | 25NOV15 | 02DEC15 | -275 | 68010* |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 09JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 | 66880* |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 | 69342* |
| 69400 | MAJOR PLBG EQ. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 03JAN17 | 06JAN17 | 08DEC15 | 11DEC15 | -272 | 66000* |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 4 | 4 | 0 | 535.00 | 0.00 | 09JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 | 69400* |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6 | 6 | 0 | 3,000.00 | 0.00 | 03JAN17 | 10JAN17 | 03DEC15 | 10DEC15 | -275 | 66000* |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 | 69500* |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5 | 5 | 0 | 535.00 | 0.00 | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 | 68928, 69502*, 69515*, |
| 69510 | PUMPS&CONTROLS START&TEST | 6 | 6 | 0 | 1,605.00 | 0.00 | 03JAN17 | 10JAN17 | 03DEC15 | 10DEC15 | -275 | 3444, 66000* |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 3444, 69510* |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1 | 1 | 0 | 0.00 | 0.00 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 | 69510* |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 66000* |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 03JAN17 | 09JAN17 | 11DEC15 | 17DEC15 | -269 | 66000* |
| MOS MATERIAL VALUE | | | | | | | | | | | | |
| 2236 | MOS STEEL | 1 | 0 | 100 | 679,953.00 | 679,953.00 | 30SEP14A | 30APR15A | 30SEP14A | 30APR15A | | 2232 |
| 4053 | MOS PLUMBING | 1 | 0 | 100 | 44,029.00 | 44,029.00 | 01SEP14A | 30APR15A | 01SEP14A | 30APR15A | | 3224 |
| 4055 | MOS LIGHT FIXTURES | 1 | 0 | 100 | 25,337.00 | 25,337.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| 4056 | MOS PV PANELS | 1 | 0 | 100 | 28,340.00 | 28,340.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| CHANGE | | | | | | | | | | | | |
| Subtotal | | 706 | 54 | 52 | 552,059.41 | 332,071.58 | 09JAN14A | 14OCT16 | 09JAN14A | 24DEC15 | -206 | |
| P0001 ADMIN SUBMITTALS | | | | | | | | | | | | |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | 5 | 0 | 100 | 0.00 | 0.00 | 16OCT14A | 06APR15A | 16OCT14A | 06APR15A | | 1000 |
| ADMINISTRATIVER NTP | | | | | | | | | | | | |
| 70002 | P0002 ADMINISTRATIVE NTP | 5 | 0 | 100 | 0.00 | 0.00 | 09JAN14A | 09JAN14A | 09JAN14A | 09JAN14A | | 1000 |
| TRIRIGA LICENSE | | | | | | | | | | | | |
| 70003 | P0003 TRIRIGA LICENSE | 5 | 0 | 100 | 10,000.00 | 10,000.00 | 14APR14A | 06APR15A | 14APR14A | 06APR15A | | 1000 |
| P0004 OSHA REPORTING | | | | | | | | | | | | |
| 70004 | P0004 OSHA REPORTING | 5 | 5 | 0 | 0.00 | 0.00 | 11MAR14A | 05AUG16 | 11MAR14A | 24DEC15 | -157 | 1000* |
| P000P TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70005 | P0005 TRANSFORMER RELOCATION | 5 | 2 | 65 | 37,927.00 | 24,652.55 | 30SEP14A | 02AUG16 | 30SEP14A | 24DEC15 | -154 | 1000* |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | | | | |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 5 | 0 | 100 | 7,000.00 | 7,000.00 | 20JUN14A | 24JUN14A | 20JUN14A | 24JUN14A | | 1000 |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | | | | |
| 70007 | P0007 WATER TIE IN HOT TAP | 5 | 0 | 100 | 6,000.00 | 6,000.00 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | | | | |
| 70008 | P0008 TEMP SIDEWALK 2 | 5 | 0 | 100 | 9,091.00 | 9,091.00 | 08OCT14A | 09OCT14A | 08OCT14A | 09OCT14A | | 1000 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 5 | 2 | 70 | 22,860.00 | 16,002.00 | 29OCT14A | 02AUG16 | 29OCT14A | 24DEC15 | -154 | 1000* |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | | | | |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 5 | 0 | 100 | 22,773.27 | 22,773.27 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | | | | |
| 70011 | P0011 4000 GAL TANK REPAIR | 5 | 0 | 100 | 13,510.20 | 13,510.20 | 05FEB15A | 23FEB15A | 05FEB15A | 23FEB15A | | 1000 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | | | | |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 5 | 5 | 0 | 12,898.31 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | | |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | | | | |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 5 | 2 | 58 | 16,000.00 | 9,280.00 | 01JUN16A | 02AUG16 | 01JUN16A | 24DEC15 | -154 | 1000* |
| P0015 GAS LINE POTHOLLING | | | | | | | | | | | | |
| 70015 | P0015 GAS LINE POTHOLLING | 5 | 0 | 100 | 3,003.68 | 3,003.68 | 08NOV14A | 14NOV14A | 08NOV14A | 14NOV14A | | 1000 |
| [0016 BIM CLASH DETECTION | | | | | | | | | | | | |
| 70016 | P0016 BIM CLASH DETECTION | 5 | 1 | 80 | 6,050.00 | 4,840.00 | 03DEC14A | 01AUG16 | 03DEC14A | 24DEC15 | -153 | 1000* |
| P0017 MANHOLE RING EXTENSION | | | | | | | | | | | | |
| 70017 | P0017 MANHOLE RING EXTENSION | 5 | 0 | 100 | 3,831.00 | 3,831.00 | 01OCT14A | 02OCT14A | 01OCT14A | 02OCT14A | | 1000 |
| P0018 EXPOSE SEWER LINE | | | | | | | | | | | | |
| 70018 | P0018 EXPOSE SEWER LINE | 5 | 0 | 100 | 33,973.00 | 33,973.00 | 23FEB14A | 25FEB14A | 23FEB14A | 25FEB14A | | 1000 |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | | | | |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 5 | 0 | 100 | 6,919.00 | 6,919.00 | 04NOV14A | 08NOV14A | 04NOV14A | 08NOV14A | | 1000 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | | | | |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 5 | 2 | 58 | 0.00 | 0.00 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 1000* |
| P0021ASI-01 &01R1 MISC | | | | | | | | | | | | |
| 70021 | P0021 ASI-01 &01R1 MISC | 5 | 2 | 58 | 93,500.00 | 54,230.00 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 1000* |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | | |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | 5 | 2 | 58 | -3,438.00 | -1,994.04 | 01MAY16A | 02AUG16 | 01MAY16A | 24DEC15 | -154 | 1000* |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | | | | |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 5 | 5 | 0 | 10,956.18 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | | |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 5 | 5 | 0 | 2,271.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | | |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 5 | 5 | 0 | 3,744.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | | | | |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | | |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | | | | |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 5 | 0 | 100 | 10,339.31 | 10,339.31 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 1000 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70030 | P0030 Temp Lighting and Sidewalk | 5 | 5 | 0 | 25,576.46 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| 72230 | Restore Temp Sidewalk Area to Existing Condition | 3 | 3 | 0 | 0.00 | 0.00 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 72130* |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 3 | 0 | 0.00 | 0.00 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 72130* |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | | | | |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 3 | 3 | 0 | 0.00 | 0.00 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 72130* |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | | | | |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 3 | 3 | 0 | 0.00 | 0.00 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 72130* |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | | | | |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 5 | 5 | 0 | 13,000.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 1000* |
| P0037 EL NINO MITIGATION | | | | | | | | | | | | |
| 70037 | P00037 EL NINO MITIGATION | 5 | 3 | 45 | 85,000.00 | 38,250.00 | 30NOV15A | 03AUG16 | 30NOV15A | 24DEC15 | -155 | 1000* |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | | |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 5 | 4 | 16 | 60,000.00 | 9,600.00 | 12FEB16A | 04AUG16 | 12FEB16A | 24DEC15 | -156 | 1000* |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | | |
| 72239 | MOCKUP ON BUILDING | 5 | 5 | 0 | -45,120.00 | 0.00 | 01AUG16 | 05AUG16 | 18DEC15 | 24DEC15 | -157 | 35140* |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | | | | |
| 72240 | P040 RECONCILIATION OF ROUGH OPENING | 5 | 5 | 1 | 6,493.00 | 64.93 | 01APR16A | 05AUG16 | 01APR16A | 24DEC15 | -157 | 1000* |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | | | | |
| 72241 | P041 TEM WALL DESIGN CHANGES | 5 | 0 | 100 | 11,633.00 | 11,633.00 | 17FEB16A | 02MAR16A | 17FEB16A | 02MAR16A | | 1000 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | | |
| 72242 | P042 WATER FOUNTAIN CHANGES | 5 | 5 | 1 | 7,268.00 | 72.68 | 01APR16A | 05AUG16 | 01APR16A | 24DEC15 | -157 | 1000* |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | | | | |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 0 | 100 | 19,000.00 | 19,000.00 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 72130* |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | | | | |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 3 | 3 | 0 | 20,000.00 | 0.00 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 | 72130* |
| p0045 chlorinate setlement + 9 days | | | | | | | | | | | | |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 3 | 0 | 100 | 10,000.00 | 10,000.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | | | | |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 3 | 0 | 100 | 0.00 | 0.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| P048 RECONNECT AQUAIC CTR FIRE HYDRANT | | | | | | | | | | | | |
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 3 | 0 | 100 | 10,000.00 | 10,000.00 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 72130* |
| Subtotal | | 365 | 51 | 94 | 0.00 | 0.00 | 07MAY15A | 11OCT16 | 07MAY15A | 21DEC15 | -206 | |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42335 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 03OCT16 | 04OCT16 | 23SEP15 | 24SEP15 | -261 | 42330* |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70130 | VA Requests Pricing for Temp Sidewalk and Electr | 0 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | | 07MAY15A | | | 1000 |
| 70230 | Pricing Submitted | 5 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | 13MAY15A | 07MAY15A | 13MAY15A | | 70130 |
| 70330 | VA Submits MS02 RFP Letter with Revised Scope | 79 | 0 | 100 | 0.00 | 0.00 | 14MAY15A | 01SEP15A | 14MAY15A | 01SEP15A | | 70230 |
| 70430 | Revised Pricing Submitted | 14 | 0 | 100 | 0.00 | 0.00 | 02SEP15A | 21SEP15A | 02SEP15A | 21SEP15A | | 70330 |
| 70530 | VA Reviews Pricing | 22 | 0 | 100 | 0.00 | 0.00 | 22SEP15A | 21OCT15A | 22SEP15A | 21OCT15A | | 70430 |
| 70630 | Receive Modification | 61 | 0 | 100 | 0.00 | 0.00 | 22OCT15A | 14JAN16A | 22OCT15A | 14JAN16A | | 70530 |
| 70730 | Receive ILSM Form From VA | 8 | 0 | 100 | 0.00 | 0.00 | 15JAN16A | 26JAN16A | 15JAN16A | 26JAN16A | | 70630 |
| 70830 | Submit ILSM Form (2 Weeks Notice) | 10 | 0 | 100 | 0.00 | 0.00 | 27JAN16A | 09MAR16A | 27JAN16A | 09MAR16A | | 70630, 70730 |
| 70930 | Grade for Temp Sidwalks, part 1 | 2 | 0 | 100 | 0.00 | 0.00 | 11MAR16A | 12MAR16A | 11MAR16A | 12MAR16A | | 70830 |
| 71030 | Form and rebar Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 70930 |
| 71130 | Pour Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71030 |
| 71230 | Strip Forms, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 17MAR16A | 17MAR16A | 17MAR16A | 17MAR16A | | 71130 |
| 71330 | Finish Grade, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71230 |
| 71430 | Relocate Temp Fencing | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71330 |
| 71530 | Install Temp Lighting/Reconfigure Existing | 3 | 0 | 100 | 0.00 | 0.00 | 28MAR16A | 28MAR16A | 28MAR16A | 28MAR16A | | 71430 |
| 71630 | Coordinate with RE Office Prior to Sidewalk Dem | 5 | 5 | 0 | 0.00 | 0.00 | 01AUG16 | 05AUG16 | 13AUG15 | 19AUG15 | -245 | 71530* |
| 71730 | Form and Rebar Temp Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 08AUG16 | 08AUG16 | 20AUG15 | 20AUG15 | -245 | 71630* |
| 71830 | Pour Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 09AUG16 | 09AUG16 | 21AUG15 | 21AUG15 | -245 | 71730* |
| 71930 | Strip Forms, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 | 71830* |
| 72030 | Finish Grade, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 | 71930* |
| 72130 | Demo Temp Sidewalk and Lighting | 2 | 2 | 0 | 0.00 | 0.00 | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 | 64500* |



Start Date 11MAR14
Finish Date 24JAN17
Data Date 31JUL16
Run Date 28JUL16 17:14

Early Bar
Progress Bar
Critical Activity

07BP

HALBERT CONSTRUCTION CO. INC
VAMC PALO ALTO REC THERAPY BLDG
01 GANT OVERALL BY AREA

Sheet 3 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004152 |

© Primavera Systems, Inc.

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| Total | | 13JAN14A | 06DEC16 |
| SUBMITTALS | | | |
| 2010 | SUB SAFETY PLAN | 28APR14A | 10JUN14A |
| 2020 | SUB ENVIRO PROTECT PLAN | 28APR14A | 10JUN14A |
| 2030 | SUB LIFE SAFETY PLAN | 28APR14A | 26MAY14A |
| 2040 | SUB SITE PLAN&ACCESS | 28APR14A | 05MAY14A |
| 2050 | SUB TRAFFIC CONTROL PLAN | 28APR14A | 05MAY14A |
| 2060 | SUB SITE UTILITIES DEV PLAN | 28APR14A | 05MAY14A |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A |
| 2080 | SUB PROJECT SCHEDULE | 13MAR14A | 15APR14A |
| 2084 | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A |
| 2090 | SUB TESTING LAB SERVICES (01 45 29) | 28APR14A | 03JUN14A |
| 2100 | SUB TEMP ENVIR CONTROLS (01 57 19) | 28APR14A | 03JUN14A |
| 2110 | SUB TEMP INT & EXT SIGNAGE (01 58 16) | 28APR14A | 12MAY14A |
| 2120 | SUB SURVEYOR QUALIFICATIONS (01 70 00) | 28APR14A | 10JUN14A |
| 2130 | SUB WASTE MANAGEMENT PLAN (01 74 19) | 28APR14A | 13JUN14A |
| 2140 | SUB LEED | 28APR14A | 15JUN14A |
| 2150 | SUB CAST-IN-PLACE CONC (03 05 23) | 28APR14A | 30JUL14A |
| 2160 | SUB CONC REINF STEEL | 28APR14A | 23JUL14A |
| 2170 | SUB ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG14A |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 05DEC14A |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 28APR14A | 08JUL16A |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 02AUG16 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 28APR14A | 24NOV14A |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A |
| 2280 | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 11MAR14A |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 07NOV14A |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A |
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 02AUG16 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 02DEC14A |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 02DEC14A |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2370 | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 07APR15A |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A |
| 2470 | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2510 | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A |
| 2530 | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 05AUG16 |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 04MAY15A |




| Start Date | 11MAR14 |
|---|---|
| Finish Date | 24JAN17 |
| Data Date | 31JUL16 |
| Run Date | 28JUL16 17:16 |

Early Bar
Progress Bar
Critical Activity

07BP

Sheet 1 of 9

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

09 PROCUREMENT GANT 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|

© Primavera Systems, Inc.

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 02SEP15A |
| 2610 | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 02SEP15A |
| 2620 | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A |
| 2630 | SUB GLAZING (08 80 00) | 28APR14A | 02SEP15A |
| 2640 | SUB MIRRORS (08 83 00) | 28APR14A | 05AUG16 |
| 2650 | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A |
| 2660 | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A |
| 2670 | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A |
| 2680 | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 05AUG16 |
| 2690 | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 06FEB15A |
| 2700 | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 11AUG16 |
| 2710 | SUB STONE FLOORING (09 63 40) | 28APR14A | 01AUG16 |
| 2720 | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 04MAR15A |
| 2730 | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 05AUG16 |
| 2740 | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 05AUG16 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 05AUG16 |
| 2760 | SUB CARPETING (09 68 00) | 28APR14A | 19AUG16 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 19AUG16 |
| 2780 | SUB STONE FACING (09 75 00) | 28APR14A | 01AUG16 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 08FEB16A |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 05AUG16 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 03NOV15A |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 12AUG16 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 12AUG16 |
| 2890 | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A |
| 2910 | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 12AUG16 |
| 2920 | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A |
| 2930 | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A |
| 2940 | SUB STONE BENCHES (12 36 50) | 28APR14A | 12AUG16 |
| 2950 | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 08SEP15A |
| 2960 | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 12AUG16 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A |
| 2990 | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A |
| 3000 | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A |
| 3010 | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A |
| 3020 | SUB COMMON PLUMBING MAT'L (22 05 11) | 28APR14A | 30APR14A |
| 3030 | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A |
| 3040 | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A |
| 3050 | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A |
| 3060 | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A |
| 3070 | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A |
| 3080 | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A |
| 3090 | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A |
| 3100 | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 05MAY14A |
| 3110 | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 04MAY15A |
| 3120 | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A |
| 3130 | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A |
| 3140 | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A |
| 3150 | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A |
| 3180 | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A |
| 3190 | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 09JAN15A |
| 3200 | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A |
| 3210 | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A |
| 3220 | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A |
| 3230 | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A |
| 3240 | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A |
| 3250 | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 04MAY15A |
| 3260 | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A |
| 3270 | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 08APR15A |
| 3280 | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A |
| 3290 | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A |
| 3300 | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A |




004154

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3310 | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A |
| 3320 | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A |
| 3330 | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 09MAY14A |
| 3340 | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A |
| 3350 | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 09JUN15A |
| 3360 | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 09JUN15A |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 09JUN15A |
| 3380 | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A |
| 3390 | SUB ELEC PROT DEVICE STUDY (26 05 71) | 28APR14A | 06NOV14A |
| 3400 | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 09JUN15A |
| 3410 | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 09JUN14A |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS (26 12 19) | 28APR14A | 16SEP14A |
| 3430 | SUB DISTRIBUTION SWITCHGEAR (26 24 11) | 28APR14A | 20JUL15A |
| 3440 | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A |
| 3450 | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A |
| 3460 | SUB WIRING DEVICES (26 27 26) | 28APR14A | 04NOV15A |
| 3470 | SUB MOTOR STARTERS (26 29 11) | 28APR14A | 14NOV14A |
| 3480 | SUB DISCONNECT SWITCHES (26 29 21) | 28APR14A | 15JUN15A |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A |
| 3500 | SUB ATS (26 36 23) | 28APR14A | 19MAY14A |
| 3510 | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A |
| 3520 | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A |
| 3530 | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A |
| 3540 | SUB GND - COMM SYS (27 05 26) | 28APR14A | 09JUN15A |
| 3550 | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 09JUN15A |
| 3560 | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A |
| 3570 | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 09JAN15A |
| 3580 | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 09JAN15A |
| 3590 | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A |
| 3600 | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A |
| 3610 | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 02NOV15A |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 01AUG16 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 01OCT14A |
| 3710 | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A |
| 3720 | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 03JUN14A |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 01DEC14A |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 01DEC14A |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A |
| 3780 | SUB FENCES&GATES (32 31 13) | 28APR14A | 05AUG16 |
| 3790 | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A |
| 3800 | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A |
| 3810 | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 02MAY14A |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A |
| 3900 | SUB EXTERIOR MOCK-UP | 01AUG16 | 01AUG16 |
| REVIEW & APPROVAL | | | |
| 2012 | R&A SAFETY PLAN | 11JUN14A | 10JUL14A |
| 2022 | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A |
| 2032 | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A |
| 2042 | R&A SITE PLAN&ACCESS | 06MAY14A | 04JUN14A |
| 2052 | R&A TRAFFIC CONTROL PLAN | 06MAY14A | 04JUN14A |
| 2062 | R&A SITE UTILITIES DEV PLAN | 06MAY14A | 04JUN14A |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A |
| 2082 | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A |
| 2092 | R&A TESTING LAB SERVICES (01 45 29) | 04JUN14A | 02JUL14A |
| 2102 | R&A TEMP ENVIR CONTROLS (01 57 19) | 04JUN14A | 02JUL14A |
| 2112 | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A |
| 2122 | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A |

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2132 | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A |
| 2142 | R&A LEED | 15JUN14A | 11JUL14A |
| 2152 | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 09DEC14A |
| 2162 | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A |
| 2172 | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A |
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 05DEC14A | 10DEC14A |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 08JUL16A | 05AUG16 |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 03AUG16 | 30AUG16 |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 09DEC14A |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 09DEC14A |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A |
| 2252 | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 09SEP14A |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A |
| 2282 | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 14APR15A |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 07NOV14A |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 03OCT14A |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 03OCT14A |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 03AUG16 | 30AUG16 |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 02DEC14A | 24DEC14A |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 02DEC14A | 24DEC14A |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2372 | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 08JAN16A |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 14APR15A |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 07NOV14A |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 07NOV14A |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A |
| 2532 | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 03JUL14A |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 03JUL14A |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 08AUG16 | 02SEP16 |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 04MAY15A | 01FEB16A |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 07JUL15A |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 02SEP15A | 07JAN16A |
| 2612 | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 02SEP15A | 07JAN16A |
| 2622 | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A |
| 2632 | R&A GLAZING (08 80 00) | 02SEP15A | 12NOV15A |
| 2642 | R&A MIRRORS (08 83 00) | 08AUG16 | 02SEP16 |
| 2652 | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2662 | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A |
| 2672 | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A |
| 2682 | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 08AUG16 | 02SEP16 |
| 2692 | R&A ACOUSTICAL CEILINGS (09 51 00) | 06FEB15A | 10MAR15A |
| 2702 | R&A LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 09SEP16 |
| 2712 | R&A STONE FLOORING (09 63 40) | 02AUG16 | 29AUG16 |
| 2722 | R&A WOOD ATHLETIC FLOORING (09 64 66) | 04MAR15A | 30JUN16A |
| 2732 | R&A RESILIENT BASE & ACCES (09 65 13) | 08AUG16 | 02SEP16 |
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 08AUG16 | 02SEP16 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 08AUG16 | 02SEP16 |
| 2762 | R&A CARPETING (09 68 00) | 22AUG16 | 19SEP16 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 22AUG16 | 19SEP16 |
| 2782 | R&A STONE FACING (09 75 00) | 02AUG16 | 29AUG16 |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 15NOV15A | 01AUG16 |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 08FEB16A | 29FEB16A |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 22OCT15A | 20NOV15A |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 08AUG16 | 02SEP16 |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 03NOV15A | 18NOV15A |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 15AUG16 | 12SEP16 |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 12AUG16 |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 10SEP15A | 12AUG16 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 15AUG16 | 12SEP16 |
| 2892 | R&A SAFETY TIE-BACK ANCHOR (11 24 43.13) | 24SEP14A | 09DEC14A |
| 2912 | R&A BALLET BARRE (11 66 23.62) | 15AUG16 | 12SEP16 |
| 2922 | R&A WINDOW SHADES (12 24 00) | 01AUG16 | 26AUG16 |
| 2932 | R&A COUNTERTOPS (12 36 00) | 20AUG14A | 03OCT14A |
| 2942 | R&A STONE BENCHES (12 36 50) | 15AUG16 | 12SEP16 |
| 2952 | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 08SEP15A | 09AUG16 |
| 2962 | R&A TELESCOPING STANDS (12 66 13) | 15AUG16 | 12SEP16 |
| 2982 | R&A SEISMIC RESTRAINT REQ'S (13 05 41) | 30APR14A | 15MAY14A |
| 2992 | R&A HYDRAULIC ELEVATORS (14 24 00) | 14APR15A | 19MAY15A |
| 3002 | R&A COMMON - FIRE SUPP (21 05 11) | 29JUL14A | 12AUG14A |
| 3012 | R&A WET-PIPE SPRINKLER SYS (21 13 13) | 29JUL14A | 12AUG14A |
| 3022 | R&A COMMON PLUMBING MAT'L (22 05 11) | 30APR14A | 12MAY14A |
| 3032 | R&A GEN MTR REQ PLBG EQUIP (22 05 12) | 20NOV14A | 18DEC14A |
| 3042 | R&A METERS&GAGES - PLBG (22 05 19) | 29MAY14A | 23JUN14A |
| 3052 | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A |
| 3062 | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A |
| 3072 | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A |
| 3082 | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 09OCT14A |
| 3092 | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A |
| 3102 | R&A FACILITY STORM DRAINAGE (22 14 00) | 06MAY14A | 23JUL14A |
| 3112 | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A |
| 3122 | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A |
| 3132 | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A |
| 3142 | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 09JUN14A |
| 3152 | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A |
| 3182 | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A |
| 3192 | R&A DDC SYS - HVAC (23 09 23) | 09JAN15A | 30MAR15A |
| 3202 | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A |
| 3212 | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A |
| 3222 | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A |
| 3232 | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A |
| 3242 | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A |
| 3252 | R&A HVAC DUCTS&CSGS (23 31 00) | 04MAY15A | 03JUN15A |
| 3262 | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A |
| 3272 | R&A AIR TERMINAL UNITS (23 36 00) | 08APR15A | 13AUG15A |
| 3282 | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 09JUN15A |
| 3292 | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A |
| 3302 | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A |
| 3312 | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A |
| 3322 | R&A AIR COILS (23 82 16) | 14NOV14A | 05JAN15A |
| 3332 | R&A ELEC INSTALLATION REQ'S (26 05 11) | 09MAY14A | 23MAY14A |
| 3342 | R&A MEDIUM VOLTAGE CABLES (26 05 13) | 11JUN14A | 23JUN14A |
| 3352 | R&A LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 09JUN15A |
| 3362 | R&A GND - ELEC SYS (26 05 26) | 09JUN15A | 09JUN15A |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS (26 05 33) | 09JUN15A | 20JUL15A |
| 3382 | R&A ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 13JUN14A |
| 3392 | R&A ELEC PROT DEVICE STUDY (26 05 71) | 06NOV14A | 26NOV14A |
| 3402 | R&A COMMISSION - ELEC SYS (26 08 00) | 09JUN15A | 07JUL15A |
| 3412 | R&A LIGHTING CONTROLS (26 09 23) | 09JUN14A | 09JUN14A |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS (26 12 19) | 19SEP14A | 05AUG15A |
| 3432 | R&A DISTRIBUTION SWITCHGEAR (26 24 11) | 20JUL15A | 30JUL15A |
| 3442 | R&A PANELBOARDS (26 24 11) | 02SEP15A | 09NOV15A |
| 3452 | R&A ELECTRIC METERING (26 27 13) | 17SEP14A | 25JUL15A |
| 3462 | R&A WIRING DEVICES (26 27 26) | 04NOV15A | 24NOV15A |
| 3472 | R&A MOTOR STARTERS (26 29 11) | 14NOV14A | 28JAN15A |
| 3482 | R&A DISCONNECT SWITCHES (26 29 21) | 28OCT15A | 24NOV15A |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 19JAN15A |
| 3502 | R&A ATS (26 36 23) | 19MAY14A | 23MAY14A |
| 3512 | R&A INTERIOR LIGHTING (26 51 00) | 12JUN14A | 14OCT14A |
| 3522 | R&A EXTERIOR LIGHTING (26 56 00) | 12JUN14A | 14JUN14A |
| 3532 | R&A COMM INSTALLATION REQ'S (27 05 11) | 30JUN14A | 01JUL14A |
| 3542 | R&A GND - COMM SYS (27 05 26) | 09JUN15A | 09JUN15A |




004157

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3552 | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 09JUN15A |
| 3562 | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A |
| 3572 | R&A COMMUNICATIONS TESTING (27 08 11) | 09JAN15A | 03FEB15A |
| 3582 | R&A COMM EQUIP RM FITTINGS (27 11 00) | 09JAN15A | 27FEB15A |
| 3592 | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 09APR15A |
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 03FEB15A |
| 3612 | R&A COMM CABLING (27 15 00) | 13JAN15A | 02FEB15A |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 04NOV14A |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A |
| 3652 | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A |
| 3662 | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 03MAR16A |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 02NOV15A | 18NOV15A |
| 3682 | R&A SECURITY SYS COMMISSION'G (28 08 00) | 02AUG16 | 29AUG16 |
| 3692 | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 08JAN16A |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 01OCT14A | 14NOV14A |
| 3712 | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A |
| 3722 | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A |
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 04JUN14A | 02JUL14A |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 09DEC14A |
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 01DEC14A | 09DEC14A |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A |
| 3782 | R&A FENCES&GATES (32 31 13) | 08AUG16 | 02SEP16 |
| 3792 | R&A IRRIGATION (32 84 00) | 12MAY15A | 07AUG15A |
| 3802 | R&A PLANTING (32 90 00) | 03FEB15A | 03FEB15A |
| 3812 | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 05MAY14A | 03JUN14A |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 04DEC14A |
| 3902 | APP EXTERIOR MOCK-UP | 02AUG16 | 29AUG16 |
| PROCURE & DELIVER | | | |
| 2104 | P&D TEMP ENVIR CONTROLS (01 57 19) | 03JUL14A | 10JUL14A |
| 2114 | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A |
| 2154 | P&D CAST-IN-PLACE CONC (03 05 23) | 09DEC14A | 21JUL15A |
| 2164 | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A |
| 2174 | P&D ARCHITECTURAL CONCRETE (03 33 00) | 04AUG15A | 04AUG15A |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 05AUG16 |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 08AUG16 | 12AUG16 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 31AUG16 | 26OCT16 |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 09DEC14A | 13OCT15A |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 02DEC14A | 13OCT15A |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 09SEP14A | 15SEP14A |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A |
| 2284 | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 29JUL16 |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 07NOV14A | 26AUG16 |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 03OCT14A | 12AUG16 |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 03OCT14A | 12AUG16 |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2374 | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 08JAN16A | 05AUG16 |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 02AUG16 |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 07NOV14A | 08NOV14A |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 01AUG16 |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 12AUG16 |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 12AUG16 |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 07NOV14A | 08NOV14A |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A |
| 2474 | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2514 | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 | 29APR15A | 05AUG16 |
| 2534 | P&D FIRESTOPPING (07 84 00) | 03JUL14A | 05JUL14A |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 03JUL14A | 05JUL14A |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 01JUN16A |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 01JUN16A |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 06SEP16 | 29NOV16 |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 01FEB16A | 26AUG16 |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 01AUG16 | 26AUG16 |
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 07JAN16A | 18JUL16A |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A |
| 2624 | P&D DOOR HARDWARE (08 71 00) | 01AUG16 | 26SEP16 |
| 2634 | P&D GLAZING (08 80 00) | 12NOV15A | 26AUG16 |
| 2644 | P&D MIRRORS (08 83 00) | 06SEP16 | 03OCT16 |
| 2654 | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2664 | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 12AUG16 |
| 2674 | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 12AUG16 |
| 2684 | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 06SEP16 | 17OCT16 |
| 2694 | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 02AUG16 |
| 2704 | P&D LINEAR WOOD CEILINGS (09 54 26) | 12SEP16 | 21OCT16 |
| 2714 | P&D STONE FLOORING (09 63 40) | 30AUG16 | 25OCT16 |
| 2724 | P&D WOOD ATHLETIC FLOORING (09 64 66) | 01AUG16 | 26SEP16 |
| 2734 | P&D RESILIENT BASE & ACCES (09 65 13) | 06SEP16 | 17OCT16 |
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 06SEP16 | 17OCT16 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 06SEP16 | 17OCT16 |
| 2764 | P&D CARPETING (09 68 00) | 20SEP16 | 31OCT16 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 20SEP16 | 14NOV16 |
| 2784 | P&D STONE FACING (09 75 00) | 30AUG16 | 25OCT16 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 15AUG16 |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 01AUG16 | 26AUG16 |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 05AUG16 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 06SEP16 | 17OCT16 |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 05AUG16 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 13SEP16 | 07NOV16 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 15AUG16 | 26SEP16 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 15AUG16 | 12SEP16 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 13SEP16 | 24OCT16 |
| 2894 | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 09DEC14A | 23OCT15A |
| 2914 | P&D BALLET BARRE (11 66 23.62) | 13SEP16 | 07NOV16 |
| 2924 | P&D WINDOW SHADES (12 24 00) | 29AUG16 | 10OCT16 |
| 2934 | P&D COUNTERTOPS (12 36 00) | 03OCT14A | 15OCT14A |
| 2944 | P&D STONE BENCHES (12 36 50) | 13SEP16 | 24OCT16 |
| 2954 | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 10AUG16 | 21SEP16 |
| 2964 | P&D TELESCOPING STANDS (12 66 13) | 13SEP16 | 06DEC16 |
| 2984 | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A |
| 2994 | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26SEP16 |
| 3004 | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A |
| 3014 | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A |
| 3024 | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A |
| 3034 | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A |
| 3044 | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A |
| 3054 | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A |
| 3064 | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A |
| 3074 | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A |
| 3084 | P&D DOMESTIC WATER PUMPS (22 11 23) | 09OCT14A | 10OCT14A |
| 3094 | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A |
| 3104 | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A |
| 3114 | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 07SEP16 |
| 3124 | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A |
| 3134 | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A |
| 3144 | P&D COMMON WORK - HVAC (23 05 11) | 09JUN14A | 10JUN14A |
| 3154 | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A |
| 3184 | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A |
| 3194 | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 12AUG16 |
| 3204 | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A |
| 3214 | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A |
| 3224 | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3234 | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A |
| 3244 | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A |
| 3254 | P&D HVAC DUCTS&CSGS (23 31 00) | 03JUN15A | 05AUG16 |
| 3264 | P&D HVAC FANS (23 34 00) | 14NOV14A | 30AUG16 |
| 3274 | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 02SEP16 |
| 3284 | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 05AUG16 |
| 3294 | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A |
| 3304 | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 26AUG16 |
| 3314 | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 26AUG16 |
| 3324 | P&D AIR COILS (23 82 16) | 05JAN15A | 26SEP16 |
| 3334 | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A |
| 3344 | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 12AUG16 |
| 3354 | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 05AUG16 |
| 3364 | P&D GND - ELEC SYS (26 05 26) | 09JUN15A | 12AUG16 |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 12AUG16 |
| 3384 | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A |
| 3404 | P&D COMMISSION - ELEC SYS (26 08 00) | 07JUL15A | 12AUG16 |
| 3414 | P&D LIGHTING CONTROLS (26 09 23) | 09JUN14A | 12AUG16 |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 05AUG15A | 12NOV15A |
| 3434 | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 12AUG16 |
| 3444 | P&D PANELBOARDS (26 24 11) | 09NOV15A | 12AUG16 |
| 3454 | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 12AUG16 |
| 3464 | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 12AUG16 |
| 3474 | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A |
| 3484 | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 12AUG16 |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 28SEP16 |
| 3504 | P&D ATS (26 36 23) | 23MAY14A | 28SEP16 |
| 3514 | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 12AUG16 |
| 3524 | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A |
| 3534 | P&D COMM INSTALLATION REQ'S (27 05 11) | 01JUL14A | 01JUL14A |
| 3544 | P&D GND - COMM SYS (27 05 26) | 09JUN15A | 12AUG16 |
| 3554 | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 16AUG16 |
| 3564 | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A |
| 3574 | P&D COMMUNICATIONS TESTING (27 08 11) | 03FEB15A | 05AUG16 |
| 3584 | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 26AUG16 |
| 3594 | P&D COMM BCKBNE OSP CABLING (27 13 14) | 09APR15A | 12SEP16 |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 03FEB15A | 26AUG16 |
| 3614 | P&D COMM CABLING (27 15 00) | 02FEB15A | 26AUG16 |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 04NOV14A | 12AUG16 |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 12AUG16 |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 12AUG16 |
| 3654 | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 01AUG16 | 26SEP16 |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 01AUG16 | 19SEP16 |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 12AUG16 |
| 3684 | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 25OCT16 |
| 3694 | P&D ACCESS CONTROL SYS (28 13 00) | 08JAN16A | 26AUG16 |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 12AUG16 |
| 3714 | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A |
| 3724 | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 03JUL14A | 03JUL14A |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 12AUG16 |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 01AUG16 | 12AUG16 |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 01AUG16 | 26AUG16 |
| 3784 | P&D FENCES&GATES (32 31 13) | 06SEP16 | 17OCT16 |
| 3794 | P&D IRRIGATION (32 84 00) | 01AUG16 | 26AUG16 |
| 3804 | P&D PLANTING (32 90 00) | 12MAY15A | 26AUG16 |
| 3814 | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 04JUN14A | 13JUN14A |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 04DEC14A | 05DEC14A |
| 4000 | DEL MECH SITE UTILITY PIPING | 05DEC14A | 05JUL15A |
| 4010 | DEL B/G WASTE & VENT PIPING | 13JUN14A | 04AUG15A |
| 4020 | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 05AUG16 |
| 4030 | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A |
| 4040 | DEL PLB HEX/TMV/ET/DWCP | 08SEP16 | 14SEP16 |
| 4050 | DEL MEC PIPING | 24JUN14A | 05AUG16 |
| 4060 | DEL PLB CONDENSATE PIPING | 01AUG16 | 05AUG16 |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 4070 | DEL PLB EQUIPMENT | 19DEC14A | 05AUG16 |
| 4080 | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 05AUG16 |
| 4090 | DEL MEC PIPING MEC RM | 24JUN14A | 05AUG16 |
| 4100 | DEL MEC EQ PIPING | 24JUN14A | 05AUG16 |
| 4110 | DEL PLB FIRESTOPPING | 05JUL14A | 05AUG16 |
| 4120 | DEL MEC FIRESTOPPING | 05JUL14A | 05AUG16 |
| 4130 | DEL PLB O/H INSULATION | 20DEC14A | 05AUG16 |
| 4140 | DEL MEC PIPE INSULATION | 20DEC14A | 05AUG16 |
| 4150 | DEL PLB FIXTURES & TRIM | 16SEP14A | 05AUG16 |
| 4200 | DEL TRESPA WALL PANELS | 02AUG16 | 02AUG16 |




004161

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1000 | 1 | 0 | 1 | 100 | PM | NOTICE TO PROCEED | | 12MAR14A | 12MAR14A | | | |
| .. | 1010 | 32 | 0 | 1 | 100 | SU | TURNOVER SITE FOR CONSTRUCTION | | 13MAR14A | 25APR14A | | | |
| .. | 1990 | 1 | 0 | 1 | 100 | SU | Payment and Performance Bond | | 13MAR14A | 13MAR14A | | | |
| .. | 2000 | 1 | 0 | 1 | 100 | SU | SUB BONDS&INSURANCES | | 13MAR14A | 1JUN15A | | | |
| .. | 2010 | 20 | 0 | 1 | 100 | SU | SUB SAFETY PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2020 | 20 | 0 | 1 | 100 | SU | SUB ENVIRO PROTECT PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2030 | 20 | 0 | 1 | 100 | SU | SUB LIFE SAFETY PLAN | | 28APR14A | 26MAY14A | | | |
| .. | 2040 | 15 | 0 | 1 | 100 | SU | SUB SITE PLAN&ACCESS | | 28APR14A | 5MAY14A | | | |
| .. | 2050 | 15 | 0 | 1 | 100 | SU | SUB TRAFFIC CONTROL PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2060 | 15 | 0 | 1 | 100 | SU | SUB SITE UTILITIES DEV PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2080 | 23 | 0 | 1 | 100 | SU | SUB PROJECT SCHEDULE | | 13MAR14A | 15APR14A | | | |
| .. | 2090 | 25 | 0 | 1 | 100 | SU | SUB TESTING LAB SERVICES | (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. | 2100 | 25 | 0 | 1 | 100 | SU | SUB TEMP ENVIR CONTROLS | (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. | 2110 | 200 | 0 | 1 | 100 | SU | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. | 2120 | 30 | 0 | 1 | 100 | SU | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. | 2130 | 33 | 0 | 1 | 100 | SU | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. | 2150 | 65 | 0 | 1 | 100 | SU | SUB CAST-IN-PLACE CONC | (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. | 2170 | 70 | 0 | 1 | 100 | SU | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. | 2200 | 60 | 0 | 1 | 100 | SU | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | 28APR14A | 8JUL16A | | | |
| .. | 2230 | 30 | 0 | 1 | 100 | SU | SUB ARCH EXPOSED STR STEEL | (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. | 2270 | 200 | 0 | 1 | 100 | SU | SUB METAL FABRICATIONS | (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 3020 | 140 | 0 | 1 | 100 | SU | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3090 | 60 | 0 | 1 | 100 | SU | SUB FACILITY SAN. SEWERAGE | (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3100 | 5 | 0 | 1 | 100 | SU | SUB FACILITY STORM DRAINAGE | (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3390 | 40 | 0 | 1 | 100 | SU | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3420 | 35 | 0 | 1 | 100 | SU | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3430 | 40 | 0 | 1 | 100 | SU | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3470 | 40 | 0 | 1 | 100 | SU | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3480 | 40 | 0 | 1 | 100 | SU | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3710 | 40 | 0 | 1 | 100 | SU | SUB EARTH MOVING | (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3720 | 40 | 0 | 1 | 100 | SU | SUB DEWATERING | (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3730 | 40 | 0 | 1 | 100 | SU | SUB FLOWABLE FILL | (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3740 | 25 | 0 | 1 | 100 | SU | SUB EXCAV SUPPORT&PROTECTION | (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3800 | 60 | 0 | 1 | 100 | SU | SUB PLANTING | (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3810 | 5 | 0 | 1 | 100 | SU | SUB WATER UTILITIES | (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3820 | 25 | 0 | 1 | 100 | SU | SUB SANI SEWER UTILITIES | (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3830 | 10 | 0 | 1 | 100 | SU | SUB STORM DRAIN UTIL | (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3840 | 20 | 0 | 1 | 100 | SU | SUB NATURAL GAS DIST | (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 10006 | 5 | 0 | 1 | 100 | SU | BIM REQUIREMENTS | | 31JUL14A | 3DEC14A | | | |
| .. | 11510 | 10 | 8 | 1 | 19 | SU | TEMP POWER TO AQUATICS | | 30SEP14A | 23AUG16 | | 10SEP15 | -242 |
| .. | 70001 | 5 | 0 | 1 | 100 | SU | P0001 ADMINISTRATIVE SUBMITTALS | | 16OCT14A | 6APR15A | | | |
| .. | 70002 | 5 | 0 | 1 | 100 | SU | P0002 ADMINISTRATIVE NTP | | 9JAN14A | 9JAN14A | | | |
| .. | 70003 | 5 | 0 | 1 | 100 | SU | P0003 TRIRIGA LICENSE | | 14APR14A | 6APR15A | | | |
| .. | 70004* | 5 | 5 | 1 | 0 | SU | P0004 OSHA REPORTING | | 11MAR14A | 5AUG16 | | 24DEC15 | -157 |
| .. | 70005* | 5 | 2 | 1 | 65 | SU | P0005 TRANSFORMER RELOCATION | | 30SEP14A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70006 | 5 | 0 | 1 | 100 | SU | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | | 20JUN14A | 24JUN14A | | | |
| .. | 70007 | 5 | 0 | 1 | 100 | SU | P0007 WATER TIE IN HOT TAP | | 19SEP14A | 25SEP14A | | | |
| .. | 70008 | 5 | 0 | 1 | 100 | SU | P0008 TEMP SIDEWALK 2 | | 8OCT14A | 9OCT14A | | | |
| .. | 70009* | 5 | 2 | 1 | 70 | SU | P0009 BALANCE TRANSFOREMR RELO | | 29OCT14A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70010 | 5 | 0 | 1 | 100 | SU | P0010 LINE STOPS AND HOT TAPS | | 19SEP14A | 25SEP14A | | | |
| .. | 70011 | 5 | 0 | 1 | 100 | SU | P0011 4000 GAL TANK REPAIR | | 5FEB15A | 23FEB15A | | | |
| .. | 70012* | 5 | 5 | 1 | 0 | SU | P0012 ELECTRIC MANHOLE PMH-28 | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70013* | 5 | 5 | 1 | 0 | SU | P0013 REVISE CONTRACT START DATE 4-28-14 | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70014* | 5 | 2 | 1 | 58 | SU | P0014 STORM DRAIN ASI-01 & ASI-01R1 | | 1JUN16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70015 | 5 | 0 | 1 | 100 | SU | P0015 GAS LINE POTHOLLING | | 8NOV14A | 14NOV14A | | | |
| .. | 70016* | 5 | 1 | 1 | 80 | SU | P0016 BIM CLASH DETECTION | | 3DEC14A | 1AUG16 | | 24DEC15 | -153 |
| .. | 70017 | 5 | 0 | 1 | 100 | SU | P0017 MANHOLE RING EXTENSION | | 1OCT14A | 2OCT14A | | | |
| .. | 70018 | 5 | 0 | 1 | 100 | SU | P0018 EXPOSE SEWER LINE | | 23FEB14A | 25FEB14A | | | |
| .. | 70019 | 5 | 0 | 1 | 100 | SU | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | | 4NOV14A | 8NOV14A | | | |
| .. | 70020* | 5 | 2 | 1 | 58 | SU | P0020 ASI-01 &01R1 ELECTRICAL | | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70021* | 5 | 2 | 1 | 58 | SU | P0021 ASI-01 &01R1 MISC | | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70022* | 5 | 2 | 1 | 58 | SU | P0022 ASI-01 &01R1 CONCRETE | | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 70023* | 5 | 5 | 1 | 0 | SU | P0023 SETTLEMENT BY DETERMINATION P0020 | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70024* | 5 | 5 | 1 | 0 | SU | P0024 MOTORIZED MONITOR LIST RFI 050 | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70025* | 5 | 5 | 1 | 0 | SU | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70026* | 5 | 5 | 1 | 0 | SU | P0026 f30 MATERIALS STORED ON SITE NO COST | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70027* | 5 | 5 | 1 | 0 | SU | P0027 REV AIR TERMINAL SIZE NO COST | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70028 | 5 | 0 | 1 | 100 | SU | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | | 1JUN16A | 1JUN16A | | | |
| .. | 70030* | 5 | 5 | 1 | 0 | SU | P0030 Temp Lighting and Sidewalk | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70036* | 5 | 5 | 1 | 0 | SU | P0036 CORRECT ROUGH OPENING DOORS BST3 | | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 70037* | 5 | 3 | 1 | 45 | SU | P00037 EL NINO MITIGATION | | 30NOV15A | 3AUG16 | | 24DEC15 | -155 |
| .. | 70130 | 0 | 0 | 1 | 100 | SU | VA Requests Pricing for Temp Sidewalk and Electr | | 7MAY15A | | | | |
| .. | 72238* | 5 | 4 | 1 | 16 | SU | P038 CURTAIN WALL CURB ATTACHMENT | | 12FEB16A | 4AUG16 | | 24DEC15 | -156 |
| .. | 72240* | 5 | 5 | 1 | 1 | SU | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| .. | 72241 | 5 | 0 | 1 | 100 | SU | P041 TEM WALL DESIGN CHANGES | | 17FEB16A | 2MAR16A | | | |
| .. | 72242* | 5 | 5 | 1 | 1 | SU | P042 WATER FOUNTAIN CHANGES | | 1APR16A | 5AUG16 | | 24DEC15 | -157 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1010 | 32 | 0 | 1 | 100 | PM | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | | |
| .. | 1110 | 22 | 0 | 1 | 100 | SU | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. | 1130* | 200 | 84 | 1 | 58 | SU | CONSTRUCTION PHOTO'S | 28APR14A | 28NOV16 | | 24DEC15 | -236 |
| .. | 1200 | 60 | 0 | 1 | 100 | SU | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. | 2070 | 80 | 0 | 1 | 100 | SU | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A | | | |
| .. | 2140 | 200 | 0 | 1 | 100 | SU | SUB LEED | 28APR14A | 15JUN14A | | | |
| .. | 2160 | 40 | 0 | 1 | 100 | SU | SUB CONC REINF STEEL | 28APR14A | 23JUL14A | | | |
| .. | 2190 | 120 | 0 | 1 | 100 | SU | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. | 2210* | 200 | 2 | 1 | 99 | SU | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 2AUG16 | | 1SEP15 | -233 |
| .. | 2220 | 60 | 0 | 1 | 100 | SU | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. | 2240 | 40 | 0 | 1 | 100 | SU | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. | 2250 | 80 | 0 | 1 | 100 | SU | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. | 2260 | 0 | 0 | 1 | 100 | SU | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. | 2280 | 80 | 0 | 1 | 100 | SU | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. | 2290 | 0 | 0 | 1 | 100 | SU | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. | 2300 | 60 | 0 | 1 | 100 | SU | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. | 2310 | 40 | 0 | 1 | 100 | SU | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. | 2320 | 180 | 0 | 1 | 100 | SU | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. | 2330* | 200 | 2 | 1 | 99 | SU | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 2AUG16 | | 21OCT15 | -198 |
| .. | 2340 | 100 | 0 | 1 | 100 | SU | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. | 2350 | 100 | 0 | 1 | 100 | SU | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. | 2360 | 120 | 0 | 1 | 100 | SU | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2370 | 120 | 0 | 1 | 100 | SU | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2380 | 140 | 0 | 1 | 100 | SU | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. | 2390 | 120 | 0 | 1 | 100 | SU | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. | 2400 | 160 | 0 | 1 | 100 | SU | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2410 | 50 | 0 | 1 | 100 | SU | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. | 2420 | 100 | 0 | 1 | 100 | SU | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. | 2430 | 120 | 0 | 1 | 100 | SU | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. | 2440 | 120 | 0 | 1 | 100 | SU | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. | 2450 | 180 | 0 | 1 | 100 | SU | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. | 2460 | 160 | 0 | 1 | 100 | SU | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. | 2470 | 120 | 0 | 1 | 100 | SU | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. | 2480 | 100 | 0 | 1 | 100 | SU | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2490 | 160 | 0 | 1 | 100 | SU | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 2500 | 160 | 0 | 1 | 100 | SU | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2510 | 160 | 0 | 1 | 100 | SU | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2520 | 180 | 0 | 1 | 100 | SU | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. | 2530 | 160 | 0 | 1 | 100 | SU | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. | 2540 | 180 | 0 | 1 | 100 | SU | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. | 2550 | 180 | 0 | 1 | 100 | SU | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. | 2560 | 120 | 0 | 1 | 100 | SU | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. | 2570* | 160 | 5 | 1 | 97 | SU | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 5AUG16 | | 10JUL15 | -273 |
| .. | 2580 | 40 | 0 | 1 | 100 | SU | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. | 2590 | 200 | 0 | 1 | 100 | SU | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. | 2600 | 160 | 0 | 1 | 100 | SU | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2610 | 100 | 0 | 1 | 100 | SU | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2620 | 180 | 0 | 1 | 100 | SU | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. | 2630 | 200 | 0 | 1 | 100 | SU | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. | 2640* | 200 | 5 | 1 | 98 | SU | SUB MIRRORS (08 83 00) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2650 | 200 | 0 | 1 | 100 | SU | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. | 2660 | 120 | 0 | 1 | 100 | SU | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. | 2670 | 140 | 0 | 1 | 100 | SU | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. | 2680* | 180 | 5 | 1 | 97 | SU | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 2690 | 180 | 0 | 1 | 100 | SU | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. | 2700* | 180 | 9 | 1 | 95 | SU | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 11AUG16 | | 3AUG15 | -261 |
| .. | 2710* | 80 | 1 | 1 | 99 | SU | SUB STONE FLOORING (09 63 40) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| .. | 2720 | 200 | 0 | 1 | 100 | SU | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. | 2730* | 200 | 5 | 1 | 98 | SU | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2740* | 60 | 5 | 1 | 92 | SU | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 5AUG16 | | 4AUG15 | -256 |
| .. | 2750* | 200 | 5 | 1 | 98 | SU | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2760* | 220 | 15 | 1 | 93 | SU | SUB CARPETING (09 68 00) | 28APR14A | 19AUG16 | | 15SEP15 | -237 |
| .. | 2770* | 200 | 15 | 1 | 93 | SU | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 19AUG16 | | 19AUG15 | -255 |
| .. | 2780* | 80 | 1 | 1 | 99 | SU | SUB STONE FACING (09 75 00) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| .. | 2790 | 120 | 0 | 1 | 100 | SU | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. | 2800 | 180 | 0 | 1 | 100 | SU | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. | 2810 | 200 | 0 | 1 | 100 | SU | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. | 2820* | 220 | 5 | 1 | 98 | SU | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 5AUG16 | | 30SEP15 | -216 |
| .. | 2830 | 180 | 0 | 1 | 100 | SU | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. | 2850* | 200 | 10 | 1 | 95 | SU | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 12AUG16 | | 11AUG15 | -256 |
| .. | 2860 | 180 | 0 | 1 | 100 | SU | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. | 2870 | 180 | 0 | 1 | 100 | SU | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. | 2880* | 220 | 10 | 1 | 96 | SU | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 12AUG16 | | 30SEP15 | -221 |
| .. | 2890 | 100 | 0 | 1 | 100 | SU | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. | 2910* | 200 | 10 | 1 | 95 | SU | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 12AUG16 | | 27AUG15 | -244 |
| .. | 2920 | 220 | 0 | 1 | 100 | SU | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. | 2930 | 200 | 0 | 1 | 100 | SU | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. | 2940* | 220 | 10 | 1 | 96 | SU | SUB STONE BENCHES (12 36 50) | 28APR14A | 12AUG16 | | 16SEP15 | -231 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 2950 | 200 | 0 | 1 | 100 | SU | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2960* | 180 | 10 | 1 | 94 | SU | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 12AUG16 | | 30JUL15 | -264 |
| .. | 2980 | 40 | 0 | 1 | 100 | SU | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2990 | 140 | 0 | 1 | 100 | SU | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 3000 | 40 | 0 | 1 | 100 | SU | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3010 | 120 | 0 | 1 | 100 | SU | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3030 | 50 | 0 | 1 | 100 | SU | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3040 | 140 | 0 | 1 | 100 | SU | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3050 | 140 | 0 | 1 | 100 | SU | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3060 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3070 | 40 | 0 | 1 | 100 | SU | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3080 | 50 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3110 | 120 | 0 | 1 | 100 | SU | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3120 | 120 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3130 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3140 | 120 | 0 | 1 | 100 | SU | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3150 | 120 | 0 | 1 | 100 | SU | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3160 | 50 | 0 | 1 | 100 | SU | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3170 | 200 | 0 | 1 | 100 | SU | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3180 | 140 | 0 | 1 | 100 | SU | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3190 | 50 | 0 | 1 | 100 | SU | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3200 | 120 | 0 | 1 | 100 | SU | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3210 | 100 | 0 | 1 | 100 | SU | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3220 | 120 | 0 | 1 | 100 | SU | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3230 | 100 | 0 | 1 | 100 | SU | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3240 | 160 | 0 | 1 | 100 | SU | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3250 | 50 | 0 | 1 | 100 | SU | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3260 | 40 | 0 | 1 | 100 | SU | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3270 | 50 | 0 | 1 | 100 | SU | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3280 | 160 | 0 | 1 | 100 | SU | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3290 | 160 | 0 | 1 | 100 | SU | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3300 | 40 | 0 | 1 | 100 | SU | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3310 | 40 | 0 | 1 | 100 | SU | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3320 | 40 | 0 | 1 | 100 | SU | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3330 | 120 | 0 | 1 | 100 | SU | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3340 | 120 | 0 | 1 | 100 | SU | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3350 | 120 | 0 | 1 | 100 | SU | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3360 | 120 | 0 | 1 | 100 | SU | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3370 | 40 | 0 | 1 | 100 | SU | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3380 | 100 | 0 | 1 | 100 | SU | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3400 | 40 | 0 | 1 | 100 | SU | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3410 | 40 | 0 | 1 | 100 | SU | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3440 | 40 | 0 | 1 | 100 | SU | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3450 | 40 | 0 | 1 | 100 | SU | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3460 | 180 | 0 | 1 | 100 | SU | SUB WIRING DEVICES (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3490 | 40 | 0 | 1 | 100 | SU | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3500 | 40 | 0 | 1 | 100 | SU | SUB ATS (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3510 | 40 | 0 | 1 | 100 | SU | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3520 | 200 | 0 | 1 | 100 | SU | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3530 | 110 | 0 | 1 | 100 | SU | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3540 | 160 | 0 | 1 | 100 | SU | SUB GND - COMM SYS (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3550 | 40 | 0 | 1 | 100 | SU | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3560 | 40 | 0 | 1 | 100 | SU | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3570 | 220 | 0 | 1 | 100 | SU | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3580 | 160 | 0 | 1 | 100 | SU | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3590 | 160 | 0 | 1 | 100 | SU | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3600 | 160 | 0 | 1 | 100 | SU | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3610 | 160 | 0 | 1 | 100 | SU | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3620 | 100 | 0 | 1 | 100 | SU | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3630 | 100 | 0 | 1 | 100 | SU | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3640 | 40 | 0 | 1 | 100 | SU | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3650 | 100 | 0 | 1 | 100 | SU | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3660 | 100 | 0 | 1 | 100 | SU | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3670 | 100 | 0 | 1 | 100 | SU | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3680* | 100 | 1 | 1 | 99 | SU | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 1AUG16 | | 22SEP15 | -218 |
| .. | 3690 | 100 | 0 | 1 | 100 | SU | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3700 | 40 | 0 | 1 | 100 | SU | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3750 | 200 | 0 | 1 | 100 | SU | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3760 | 200 | 0 | 1 | 100 | SU | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3770 | 200 | 0 | 1 | 100 | SU | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3780* | 200 | 5 | 1 | 98 | SU | SUB FENCES&GATES (32 31 13) | 28APR14A | 5AUG16 | | 18AUG15 | -246 |
| .. | 3790 | 200 | 0 | 1 | 100 | SU | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3850 | 100 | 0 | 1 | 100 | SU | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 1110 | 22 | 0 | 1 | 100 | PM | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. | 1120* | 200 | 84 | 1 | 58 | SU | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28NOV16 | | 24DEC15 | -236 |
| .. | 2082 | 20 | 0 | 1 | 100 | SU | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28NOV16 | | 24DEC15 | -236 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 28NOV16 | | 24DEC15 | -236 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 1200 | 60 | 0 | 1 | 100 | PM | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. | 1202 | 5 | 0 | 1 | 100 | SU | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1204 | 5 | 0 | 1 | 100 | SU | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1206 | 10 | 0 | 1 | 100 | SU | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| | 1202 | 5 | 0 | 1 | 100 | PM | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1204 | 5 | 0 | 1 | 100 | PM | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1206 | 10 | 0 | 1 | 100 | PM | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1210 | 19 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1220 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1222 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1224 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1310 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| | 1220 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1222 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1224 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1230 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1310 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1320 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1322 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1324 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1410 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| | 1320 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1322 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1324 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1330 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| | 1410 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1420 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1422 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1424 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| | 1420 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| | 1422 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| | 1424 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| | 1430 | 13 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 3074 | 10 | 0 | 1 | 100 | SU | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 3204 | 20 | 0 | 1 | 100 | SU | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 3224 | 20 | 0 | 1 | 100 | SU | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 3254* | 20 | 5 | 1 | 75 | SU | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 5AUG16 | | 16JUL15 | -269 |
| .. | 3374* | 20 | 10 | 1 | 50 | SU | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 12AUG16 | | 20JUL15 | -272 |
| | 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 9AUG16 | | 24DEC15 | -159 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 1990 | 1 | 0 | 1 | 100 | PM | Payment and Performance Bond | 13MAR14A | 13MAR14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 2000 | 1 | 0 | 1 | 100 | PM | SUB BONDS&INSURANCES | 13MAR14A | 1JUN15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 69800 | 16 | 0 | 1 | 100 | PM | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| .. | 69900* | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | RAIN01 | 8 | 0 | C | 100 | PM | 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| .. | 25450* | 3 | 0 | 1 | 100 | SU FF -1 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. | 25452* | 1 | 0 | 1 | 100 | SU FF -1 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| | RAIN011 | 4 | 0 | C | 100 | PM | 4 DAYS OF RAIN 11/1 TO 11/25 | 1NOV15A | 25NOV15A | | | |
| | RAIN012 | 6 | 0 | C | 100 | PM | 6 DAYS RAIN 12/3 TO 12/24 | 3DEC15A | 24DEC15A | | | |
| | RAIN02 | 2 | 0 | C | 100 | PM | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| .. | 42104* | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 44190 | 4 | 0 | 1 | 95 | SU | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 24AUG16 | | 19AUG15 | -258 |
| | RAIN03 | 9 | 0 | C | 100 | PM | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| .. | 10040* | 4 | 1 | 1 | 75 | SU FF 0 | SITE SURVEY | 12MAY14A | 1AUG16 | | 4NOV15 | -187 |
| .. | 11410 | 10 | 0 | 1 | 100 | SU FF 2 | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 20230* | 5 | 0 | 1 | 100 | SU FF 0 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| | 10000 | 10 | 0 | 1 | 100 | MOBL | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| .. | 10002 | 12 | 0 | 1 | 100 | SU | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10008 | 3 | 0 | 1 | 100 | SU | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10020 | 4 | 0 | 1 | 100 | SU | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10040* | 4 | 1 | 1 | 75 | SU | SITE SURVEY | 12MAY14A | 1AUG16 | | 4NOV15 | -187 |
| | 10002 | 12 | 0 | 1 | 100 | MOBL | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10004* | 10 | 4 | 1 | 58 | SU | LEED DESIGN | 31JUL14A | 4AUG16 | | 24DEC15 | -156 |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 4AUG16 | | 24DEC15 | -156 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 10006 | 5 | 0 | 1 | 100 | MOBL | BIM REQUIREMENTS | 31JUL14A | 3DEC14A | | | |
| .. | 1200 | 60 | 0 | 1 | 100 | SU | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| | 10008 | 3 | 0 | 1 | 100 | MOBL | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| | 10010 | 4 | 0 | 1 | 100 | MOBL | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| .. | 10012* | 200 | 50 | 1 | 75 | SU | MAINTAIN ERROSION CONTROLS | 15JUL14A | 10OCT16 | | 24DEC15 | -202 |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 10OCT16 | | 24DEC15 | -202 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 10020 | 4 | 0 | 1 | 100 | MOBL | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10030* | 3 | 3 | 1 | 0 | SU | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| | 10030 | 3 | 3 | 1 | 0 | MOBL | TRANSPLANT & REMOVE TREES | 1AUG16 | 3AUG16 | 12OCT15 | 14OCT15 | -204 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 10040 | 4 | 1 | 1 | 75 | MOBL | SITE SURVEY | 12MAY14A | 1AUG16 | | 4NOV15 | -187 |
| .. | 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| | 2010 | 20 | 0 | 1 | 100 | SUBM | SUB SAFETY PLAN | 28APR14A | 10JUN14A | | | |
| .. | 2012 | 20 | 0 | 1 | 100 | SU | R&A SAFETY PLAN | 11JUN14A | 10JUL14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2020 | 20 | 0 | 1 | 100 | | SUBM | SUB ENVIRO PROTECT PLAN | 28APR14A | 10JUN14A | | | |
| .. | 2022 | 20 | 0 | 1 | 100 | SU | | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A | | | |
| | 2030 | 20 | 0 | 1 | 100 | | SUBM | SUB LIFE SAFETY PLAN | 28APR14A | 26MAY14A | | | |
| .. | 2032 | 20 | 0 | 1 | 100 | SU | | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A | | | |
| | 2040 | 15 | 0 | 1 | 100 | | SUBM | SUB SITE PLAN&ACCESS | 28APR14A | 5MAY14A | | | |
| .. | 2042 | 20 | 0 | 1 | 100 | SU | | R&A SITE PLAN&ACCESS | 6MAY14A | 4JUN14A | | | |
| | 2050 | 15 | 0 | 1 | 100 | | SUBM | SUB TRAFFIC CONTROL PLAN | 28APR14A | 5MAY14A | | | |
| .. | 2052 | 20 | 0 | 1 | 100 | SU | | R&A TRAFFIC CONTROL PLAN | 6MAY14A | 4JUN14A | | | |
| | 2060 | 15 | 0 | 1 | 100 | | SUBM | SUB SITE UTILITIES DEV PLAN | 28APR14A | 5MAY14A | | | |
| .. | 2062 | 20 | 0 | 1 | 100 | SU | | R&A SITE UTILITIES DEV PLAN | 6MAY14A | 4JUN14A | | | |
| | 2070 | 80 | 0 | 1 | 100 | | SUBM | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A | | | |
| .. | 2072 | 20 | 0 | 1 | 100 | SU | | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A | | | |
| | 2080 | 23 | 0 | 1 | 100 | | SUBM | SUB PROJECT SCHEDULE | 13MAR14A | 15APR14A | | | |
| .. | 2082 | 20 | 0 | 1 | 100 | SU | | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |
| | 2084 | 30 | 0 | 1 | 100 | | SUBM | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A | | | |
| .. | 20130 | 5 | 0 | 1 | 100 | SU | | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| | 2090 | 25 | 0 | 1 | 100 | | SUBM | SUB TESTING LAB SERVICES (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. | 2092 | 20 | 0 | 1 | 100 | SU | | R&A TESTING LAB SERVICES (01 45 29) | 4JUN14A | 2JUL14A | | | |
| | 2100 | 25 | 0 | 1 | 100 | | SUBM | SUB TEMP ENVIR CONTROLS (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. | 2102 | 20 | 0 | 1 | 100 | SU | | R&A TEMP ENVIR CONTROLS (01 57 19) | 4JUN14A | 2JUL14A | | | |
| | 2110 | 200 | 0 | 1 | 100 | | SUBM | SUB TEMP INT & EXT SIGNAGE (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. | 2112 | 20 | 0 | 1 | 100 | SU | | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A | | | |
| | 2120 | 30 | 0 | 1 | 100 | | SUBM | SUB SURVEYOR QUALIFICATIONS (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. | 2122 | 20 | 0 | 1 | 100 | SU | | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A | | | |
| | 2130 | 33 | 0 | 1 | 100 | | SUBM | SUB WASTE MANAGEMENT PLAN (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. | 2132 | 20 | 0 | 1 | 100 | SU | | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A | | | |
| | 2140 | 200 | 0 | 1 | 100 | | SUBM | SUB LEED | 28APR14A | 15JUN14A | | | |
| .. | 2142 | 20 | 0 | 1 | 100 | SU | | R&A LEED | 15JUN14A | 11JUL14A | | | |
| | 2150 | 65 | 0 | 1 | 100 | | SUBM | SUB CAST-IN-PLACE CONC (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. | 2152 | 20 | 0 | 1 | 100 | SU | | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 9DEC14A | | | |
| | 2160 | 40 | 0 | 1 | 100 | | SUBM | SUB CONC REINF STEEL | 28APR14A | 23JUL14A | | | |
| .. | 2162 | 20 | 0 | 1 | 100 | SU | | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A | | | |
| | 2170 | 70 | 0 | 1 | 100 | | SUBM | SUB ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. | 2172 | 20 | 0 | 1 | 100 | SU | | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A | | | |
| | 2190 | 120 | 0 | 1 | 100 | | SUBM | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. | 2192 | 20 | 0 | 1 | 100 | SU | | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5DEC14A | 10DEC14A | | | |
| | 2200 | 60 | 0 | 1 | 100 | | SUBM | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 28APR14A | 8JUL16A | | | |
| .. | 2202* | 20 | 5 | 1 | 75 | SU | | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 8JUL16A | 5AUG16 | | 26OCT15 | -198 |
| | 2210 | 200 | 2 | 1 | 99 | | SUBM | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 2AUG16 | | 1SEP15 | -233 |
| .. | 2212* | 20 | 20 | 1 | 0 | SU | | R&A STONE VENEER WALL (04 72 10) | 3AUG16 | 30AUG16 | 2SEP15 | 30SEP15 | -233 |
| | 2220 | 60 | 0 | 1 | 100 | | SUBM | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. | 2222 | 20 | 0 | 1 | 100 | SU | | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. | 25110* | 4 | 0 | 1 | 100 | SU | SS 0 | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | | |
| | 2230 | 30 | 0 | 1 | 100 | | SUBM | SUB ARCH EXPOSED STR STEEL (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. | 2232 | 20 | 0 | 1 | 100 | SU | | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 9DEC14A | | | |
| | 2240 | 40 | 0 | 1 | 100 | | SUBM | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. | 2242 | 20 | 0 | 1 | 100 | SU | | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A | | | |
| | 2250 | 80 | 0 | 1 | 100 | | SUBM | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. | 2252 | 20 | 0 | 1 | 100 | SU | | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 9SEP14A | | | |
| | 2260 | 0 | 0 | 1 | 100 | | SUBM | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. | 2262 | 0 | 0 | 1 | 100 | SU | | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2270 | 200 | 0 | 1 | 100 | SUBM | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 2272 | 20 | 0 | 1 | 100 | SU | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| | 2280 | 80 | 0 | 1 | 100 | SUBM | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. | 2282 | 20 | 0 | 1 | 100 | SU | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| | 2290 | 0 | 0 | 1 | 100 | SUBM | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. | 2292 | 0 | 0 | 1 | 100 | SU | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| | 2300 | 60 | 0 | 1 | 100 | SUBM | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. | 2302 | 20 | 0 | 1 | 100 | SU | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| | 2310 | 40 | 0 | 1 | 100 | SUBM | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. | 2312 | 20 | 0 | 1 | 100 | SU | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| | 2320 | 180 | 0 | 1 | 100 | SUBM | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. | 2322 | 20 | 0 | 1 | 100 | SU | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| | 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 2AUG16 | | 21OCT15 | -198 |
| .. | 2332* | 20 | 20 | 1 | 0 | SU | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 3AUG16 | 30AUG16 | 22OCT15 | 18NOV15 | -198 |
| | 2340 | 100 | 0 | 1 | 100 | SUBM | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. | 2342 | 20 | 0 | 1 | 100 | SU | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| | 2350 | 100 | 0 | 1 | 100 | SUBM | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. | 2352 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| | 2360 | 120 | 0 | 1 | 100 | SUBM | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2362 | 20 | 0 | 1 | 100 | SU | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| | 2370 | 120 | 0 | 1 | 100 | SUBM | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2372 | 20 | 0 | 1 | 100 | SU | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2380 | 140 | 0 | 1 | 100 | SUBM | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. | 2382 | 20 | 0 | 1 | 100 | SU | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| | 2390 | 120 | 0 | 1 | 100 | SUBM | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. | 2392 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| | 2400 | 160 | 0 | 1 | 100 | SUBM | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2402 | 20 | 0 | 1 | 100 | SU | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2410 | 50 | 0 | 1 | 100 | SUBM | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. | 2412 | 20 | 0 | 1 | 100 | SU | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| | 2420 | 100 | 0 | 1 | 100 | SUBM | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. | 2422 | 20 | 0 | 1 | 100 | SU | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| | 2430 | 120 | 0 | 1 | 100 | SUBM | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. | 2432 | 20 | 0 | 1 | 100 | SU | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| | 2440 | 120 | 0 | 1 | 100 | SUBM | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. | 2442 | 20 | 0 | 1 | 100 | SU | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| | 2450 | 180 | 0 | 1 | 100 | SUBM | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. | 2452 | 20 | 0 | 1 | 100 | SU | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| | 2460 | 160 | 0 | 1 | 100 | SUBM | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. | 2462 | 20 | 0 | 1 | 100 | SU | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| | 2470 | 120 | 0 | 1 | 100 | SUBM | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. | 2472 | 20 | 0 | 1 | 100 | SU | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| | 2480 | 100 | 0 | 1 | 100 | SUBM | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2482 | 20 | 0 | 1 | 100 | SU | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| | 2490 | 160 | 0 | 1 | 100 | SUBM | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 2492 | 20 | 0 | 1 | 100 | SU | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| | 2500 | 160 | 0 | 1 | 100 | SUBM | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2502 | 20 | 0 | 1 | 100 | SU | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2510 | 160 | 0 | 1 | 100 | SUBM | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2512 | 20 | 0 | 1 | 100 | SU | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2520 | 180 | 0 | 1 | 100 | SUBM | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. | 2522 | 20 | 0 | 1 | 100 | SU | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| | 2530 | 160 | 0 | 1 | 100 | SUBM | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. | 2532 | 20 | 0 | 1 | 100 | SU | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| | 2540 | 180 | 0 | 1 | 100 | SUBM | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. | 2542 | 20 | 0 | 1 | 100 | SU | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| | 2550 | 180 | 0 | 1 | 100 | SUBM | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. | 2552 | 20 | 0 | 1 | 100 | SU | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| | 2560 | 120 | 0 | 1 | 100 | SUBM | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. | 2562 | 20 | 0 | 1 | 100 | SU | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| | 2570 | 160 | 5 | 1 | 97 | SUBM | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 5AUG16 | | 10JUL15 | -273 |
| .. | 2572* | 20 | 20 | 1 | 0 | SU | R&A INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 2SEP16 | 13JUL15 | 7AUG15 | -273 |
| | 2580 | 40 | 0 | 1 | 100 | SUBM | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. | 2582 | 20 | 0 | 1 | 100 | SU | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| | 2590 | 200 | 0 | 1 | 100 | SUBM | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. | 2592 | 20 | 0 | 1 | 100 | SU | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| | 2600 | 160 | 0 | 1 | 100 | SUBM | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2602 | 20 | 0 | 1 | 100 | SU | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| | 2610 | 100 | 0 | 1 | 100 | SUBM | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2612 | 20 | 0 | 1 | 100 | SU | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| | 2620 | 180 | 0 | 1 | 100 | SUBM | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. | 2622 | 25 | 0 | 1 | 100 | SU | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| | 2630 | 200 | 0 | 1 | 100 | SUBM | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. | 2632 | 20 | 0 | 1 | 100 | SU | R&A GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| | 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2642* | 20 | 20 | 1 | 0 | SU | R&A MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| | 2650 | 200 | 0 | 1 | 100 | SUBM | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. | 2652 | 20 | 0 | 1 | 100 | SU | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2660 | 120 | 0 | 1 | 100 | SUBM | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. | 2662 | 20 | 0 | 1 | 100 | SU | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| | 2670 | 140 | 0 | 1 | 100 | SUBM | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. | 2672 | 20 | 0 | 1 | 100 | SU | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| | 2680 | 180 | 5 | 1 | 97 | SUBM | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 2682* | 20 | 20 | 1 | 0 | SU | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 2SEP16 | 17JUL15 | 13AUG15 | -269 |
| | 2690 | 180 | 0 | 1 | 100 | SUBM | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. | 2692 | 20 | 0 | 1 | 100 | SU | R&A ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| | 2700 | 180 | 9 | 1 | 95 | SUBM | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 11AUG16 | | 3AUG15 | -261 |
| .. | 2702* | 20 | 20 | 1 | 0 | SU | R&A LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 9SEP16 | 4AUG15 | 31AUG15 | -261 |
| | 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING (09 63 40) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| .. | 2712* | 20 | 20 | 1 | 0 | SU | R&A STONE FLOORING (09 63 40) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| | 2720 | 200 | 0 | 1 | 100 | SUBM | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. | 2722 | 20 | 0 | 1 | 100 | SU | R&A WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| | 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2732* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| | 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 5AUG16 | | 4AUG15 | -256 |
| .. | 2742* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT SHEET FLOORING (09 65 16) | 8AUG16 | 2SEP16 | 5AUG15 | 1SEP15 | -256 |
| | 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 5AUG16 | | 21AUG15 | -243 |
| .. | 2752* | 20 | 20 | 1 | 0 | SU | R&A RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| | 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 19AUG16 | | 15SEP15 | -237 |
| .. | 2762* | 20 | 20 | 1 | 0 | SU | R&A CARPETING (09 68 00) | 22AUG16 | 19SEP16 | 16SEP15 | 13OCT15 | -237 |
| | 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 19AUG16 | | 19AUG15 | -255 |
| .. | 2772* | 20 | 20 | 1 | 0 | SU | R&A SOLID SURFACE CLADDING (09 72 61) | 22AUG16 | 19SEP16 | 20AUG15 | 17SEP15 | -255 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 1AUG16 | | 6JUL15 | -273 |
| .. | 2782* | 20 | 20 | 1 | 0 | SU | R&A STONE FACING | (09 75 00) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| | 2790 | 120 | 0 | 1 | 100 | SUBM | SUB SOUND ABSORBING UNITS | (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. | 2792* | 20 | 1 | 1 | 95 | SU | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 1AUG16 | | 13JUL15 | -268 |
| | 2800 | 180 | 0 | 1 | 100 | SUBM | SUB PAINTS & COATINGS | (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. | 2802 | 20 | 0 | 1 | 100 | SU | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| | 2810 | 200 | 0 | 1 | 100 | SUBM | SUB PVDF COATING SYSTEM | (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. | 2812 | 20 | 0 | 1 | 100 | SU | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| | 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE | (10 14 00) | 28APR14A | 5AUG16 | | 30SEP15 | -216 |
| .. | 2822* | 20 | 20 | 1 | 0 | SU | R&A INTERIOR SIGNAGE | (10 14 00) | 8AUG16 | 2SEP16 | 1OCT15 | 28OCT15 | -216 |
| | 2830 | 180 | 0 | 1 | 100 | SUBM | SUB TOILET COMPARTMENTS | (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. | 2832 | 20 | 0 | 1 | 100 | SU | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| | 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 12AUG16 | | 11AUG15 | -256 |
| .. | 2852* | 20 | 20 | 1 | 0 | SU | R&A WALL&CORNER PROTECTION | (10 26 00) | 15AUG16 | 12SEP16 | 12AUG15 | 9SEP15 | -256 |
| | 2860 | 180 | 0 | 1 | 100 | SUBM | SUB TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. | 2862* | 20 | 10 | 1 | 50 | SU | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 12AUG16 | | 4SEP15 | -238 |
| | 2870 | 180 | 0 | 1 | 100 | SUBM | SUB FIRE EXTING CABINETS | (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. | 2872* | 20 | 10 | 1 | 50 | SU | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 12AUG16 | | 18AUG15 | -251 |
| | 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES | (10 81 13) | 28APR14A | 12AUG16 | | 30SEP15 | -221 |
| .. | 2882* | 20 | 20 | 1 | 0 | SU | R&A BIRD CONTROL DEVICES | (10 81 13) | 15AUG16 | 12SEP16 | 1OCT15 | 28OCT15 | -221 |
| | 2890 | 100 | 0 | 1 | 100 | SUBM | SUB SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. | 2892 | 20 | 0 | 1 | 100 | SU | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| | 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE | (11 66 23.62) | 28APR14A | 12AUG16 | | 27AUG15 | -244 |
| .. | 2912* | 20 | 20 | 1 | 0 | SU | R&A BALLET BARRE | (11 66 23.62) | 15AUG16 | 12SEP16 | 28AUG15 | 25SEP15 | -244 |
| | 2920 | 220 | 0 | 1 | 100 | SUBM | SUB WINDOW SHADES | (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. | 2922* | 20 | 20 | 1 | 0 | SU | R&A WINDOW SHADES | (12 24 00) | 1AUG16 | 26AUG16 | 24SEP15 | 21OCT15 | -216 |
| | 2930 | 200 | 0 | 1 | 100 | SUBM | SUB COUNTERTOPS | (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. | 2932 | 20 | 0 | 1 | 100 | SU | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| | 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES | (12 36 50) | 28APR14A | 12AUG16 | | 16SEP15 | -231 |
| .. | 2942* | 20 | 20 | 1 | 0 | SU | R&A STONE BENCHES | (12 36 50) | 15AUG16 | 12SEP16 | 17SEP15 | 14OCT15 | -231 |
| | 2950 | 200 | 0 | 1 | 100 | SUBM | SUB ENTRANCE FLOOR GRILLES | (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2952* | 20 | 7 | 1 | 65 | SU | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 9AUG16 | | 7OCT15 | -213 |
| | 2960 | 180 | 10 | 1 | 94 | SUBM | SUB TELESCOPING STANDS | (12 66 13) | 28APR14A | 12AUG16 | | 30JUL15 | -264 |
| .. | 2962* | 20 | 20 | 1 | 0 | SU | R&A TELESCOPING STANDS | (12 66 13) | 15AUG16 | 12SEP16 | 31JUL15 | 27AUG15 | -264 |
| | 2980 | 40 | 0 | 1 | 100 | SUBM | SUB SEISMIC RESTRAINT REQ'S | (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2982 | 20 | 0 | 1 | 100 | SU | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| | 2990 | 140 | 0 | 1 | 100 | SUBM | SUB HYDRAULIC ELEVATORS | (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 2992 | 20 | 0 | 1 | 100 | SU | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| | 3000 | 40 | 0 | 1 | 100 | SUBM | SUB COMMON - FIRE SUPP | (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3002 | 20 | 0 | 1 | 100 | SU | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| | 3010 | 120 | 0 | 1 | 100 | SUBM | SUB WET-PIPE SPRINKLER SYS | (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3012 | 20 | 0 | 1 | 100 | SU | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| | 3020 | 140 | 0 | 1 | 100 | SUBM | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3022 | 20 | 0 | 1 | 100 | SU | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| | 3030 | 50 | 0 | 1 | 100 | SUBM | SUB GEN MTR REQ PLBG EQUIP | (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3032 | 20 | 0 | 1 | 100 | SU | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| | 3040 | 140 | 0 | 1 | 100 | SUBM | SUB METERS&GAGES - PLBG | (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3042 | 20 | 0 | 1 | 100 | SU | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| | 3050 | 140 | 0 | 1 | 100 | SUBM | SUB GEN-DUTY VALVES - PLBG | (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3052 | 20 | 0 | 1 | 100 | SU | R&A GEN-DUTY VALVES - PLBG | (22 05 23) | 12NOV14A | 18DEC14A | | | |
| | 3060 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING INSULATION | (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3062 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING INSULATION | (22 07 11) | 25JUN14A | 14JUL14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3070 | 40 | 0 | 1 | 100 | SUBM | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3072 | 20 | 0 | 1 | 100 | SU | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| | 3080 | 50 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3082 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| | 3090 | 60 | 0 | 1 | 100 | SUBM | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3092 | 20 | 0 | 1 | 100 | SU | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| | 3100 | 5 | 0 | 1 | 100 | SUBM | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3102 | 20 | 0 | 1 | 100 | SU | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| | 3110 | 120 | 0 | 1 | 100 | SUBM | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3112 | 20 | 0 | 1 | 100 | SU | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| | 3120 | 120 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3122 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| | 3130 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3132 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| | 3140 | 120 | 0 | 1 | 100 | SUBM | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3142 | 20 | 0 | 1 | 100 | SU | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| | 3150 | 120 | 0 | 1 | 100 | SUBM | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3152 | 20 | 0 | 1 | 100 | SU | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| | 3160 | 50 | 0 | 1 | 100 | SUBM | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3162 | 20 | 0 | 1 | 100 | SU | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| | 3170 | 200 | 0 | 1 | 100 | SUBM | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3172 | 20 | 0 | 1 | 100 | SU | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| | 3180 | 140 | 0 | 1 | 100 | SUBM | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3182 | 20 | 0 | 1 | 100 | SU | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| | 3190 | 50 | 0 | 1 | 100 | SUBM | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3192 | 20 | 0 | 1 | 100 | SU | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| | 3200 | 120 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3202 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| | 3210 | 100 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3212 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| | 3220 | 120 | 0 | 1 | 100 | SUBM | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3222 | 20 | 0 | 1 | 100 | SU | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| | 3230 | 100 | 0 | 1 | 100 | SUBM | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3232 | 20 | 0 | 1 | 100 | SU | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| | 3240 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3242 | 20 | 0 | 1 | 100 | SU | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| | 3250 | 50 | 0 | 1 | 100 | SUBM | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3252 | 20 | 0 | 1 | 100 | SU | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| | 3260 | 40 | 0 | 1 | 100 | SUBM | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3262 | 20 | 0 | 1 | 100 | SU | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| | 3270 | 50 | 0 | 1 | 100 | SUBM | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3272 | 30 | 0 | 1 | 100 | SU | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| | 3280 | 160 | 0 | 1 | 100 | SUBM | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3282 | 20 | 0 | 1 | 100 | SU | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| | 3290 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3292 | 20 | 0 | 1 | 100 | SU | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| | 3300 | 40 | 0 | 1 | 100 | SUBM | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3302 | 20 | 0 | 1 | 100 | SU | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A | | | |
| | 3310 | 40 | 0 | 1 | 100 | SUBM | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3312 | 20 | 0 | 1 | 100 | SU | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A | | | |
| | 3320 | 40 | 0 | 1 | 100 | SUBM | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3322 | 20 | 0 | 1 | 100 | SU | R&A AIR COILS (23 82 16) | 14NOV14A | 5JAN15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3330 | 120 | 0 | 1 | 100 | SUBM | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3332 | 20 | 0 | 1 | 100 | SU | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| | 3340 | 120 | 0 | 1 | 100 | SUBM | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3342 | 20 | 0 | 1 | 100 | SU | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| | 3350 | 120 | 0 | 1 | 100 | SUBM | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3352 | 20 | 0 | 1 | 100 | SU | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| | 3360 | 120 | 0 | 1 | 100 | SUBM | SUB GND - ELEC SYS | (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3362 | 20 | 0 | 1 | 100 | SU | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3370 | 40 | 0 | 1 | 100 | SUBM | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3372 | 20 | 0 | 1 | 100 | SU | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| | 3380 | 100 | 0 | 1 | 100 | SUBM | SUB ELEC UNDERGROUND CONST | (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3382 | 20 | 0 | 1 | 100 | SU | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| | 3390 | 40 | 0 | 1 | 100 | SUBM | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3392 | 20 | 0 | 1 | 100 | SU | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| | 3400 | 40 | 0 | 1 | 100 | SUBM | SUB COMMISSION - ELEC SYS | (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3402 | 20 | 0 | 1 | 100 | SU | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| | 3410 | 40 | 0 | 1 | 100 | SUBM | SUB LIGHTING CONTROLS | (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3412 | 20 | 0 | 1 | 100 | SU | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| | 3420 | 35 | 0 | 1 | 100 | SUBM | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3422 | 20 | 0 | 1 | 100 | SU | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| | 3430 | 40 | 0 | 1 | 100 | SUBM | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3432 | 20 | 0 | 1 | 100 | SU | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| | 3440 | 40 | 0 | 1 | 100 | SUBM | SUB PANELBOARDS | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3442 | 20 | 0 | 1 | 100 | SU | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| | 3450 | 40 | 0 | 1 | 100 | SUBM | SUB ELECTRIC METERING | (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3452 | 20 | 0 | 1 | 100 | SU | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| | 3460 | 180 | 0 | 1 | 100 | SUBM | SUB WIRING DEVICES | (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3462 | 20 | 0 | 1 | 100 | SU | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| | 3470 | 40 | 0 | 1 | 100 | SUBM | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3472 | 20 | 0 | 1 | 100 | SU | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| | 3480 | 40 | 0 | 1 | 100 | SUBM | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3482 | 20 | 0 | 1 | 100 | SU | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| | 3490 | 40 | 0 | 1 | 100 | SUBM | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3492 | 20 | 0 | 1 | 100 | SU | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| | 3500 | 40 | 0 | 1 | 100 | SUBM | SUB ATS | (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3502 | 20 | 0 | 1 | 100 | SU | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| | 3510 | 40 | 0 | 1 | 100 | SUBM | SUB INTERIOR LIGHTING | (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3512 | 20 | 0 | 1 | 100 | SU | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| | 3520 | 200 | 0 | 1 | 100 | SUBM | SUB EXTERIOR LIGHTING | (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3522 | 20 | 0 | 1 | 100 | SU | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| | 3530 | 110 | 0 | 1 | 100 | SUBM | SUB COMM INSTALLATION REQ'S | (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3532 | 20 | 0 | 1 | 100 | SU | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| | 3540 | 160 | 0 | 1 | 100 | SUBM | SUB GND - COMM SYS | (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3542 | 20 | 0 | 1 | 100 | SU | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3550 | 40 | 0 | 1 | 100 | SUBM | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3552 | 20 | 0 | 1 | 100 | SU | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 9JUN15A | 9JUN15A | | | |
| | 3560 | 40 | 0 | 1 | 100 | SUBM | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3562 | 20 | 0 | 1 | 100 | SU | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 21NOV14A | 19DEC14A | | | |
| | 3570 | 220 | 0 | 1 | 100 | SUBM | SUB COMMUNICATIONS TESTING | (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3572 | 20 | 0 | 1 | 100 | SU | R&A COMMUNICATIONS TESTING | (27 08 11) | 9JAN15A | 3FEB15A | | | |
| | 3580 | 160 | 0 | 1 | 100 | SUBM | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3582 | 20 | 0 | 1 | 100 | SU | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 9JAN15A | 27FEB15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3590 | 160 | 0 | 1 | 100 | SUBM | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3592 | 20 | 0 | 1 | 100 | SU | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| | 3600 | 160 | 0 | 1 | 100 | SUBM | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3602 | 20 | 0 | 1 | 100 | SU | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| | 3610 | 160 | 0 | 1 | 100 | SUBM | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3612 | 20 | 0 | 1 | 100 | SU | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| | 3620 | 100 | 0 | 1 | 100 | SUBM | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3622 | 20 | 0 | 1 | 100 | SU | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| | 3630 | 100 | 0 | 1 | 100 | SUBM | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3632 | 20 | 0 | 1 | 100 | SU | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| | 3640 | 40 | 0 | 1 | 100 | SUBM | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3642 | 20 | 0 | 1 | 100 | SU | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| | 3650 | 100 | 0 | 1 | 100 | SUBM | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3652 | 20 | 0 | 1 | 100 | SU | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| | 3660 | 100 | 0 | 1 | 100 | SUBM | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3662 | 20 | 0 | 1 | 100 | SU | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| | 3670 | 100 | 0 | 1 | 100 | SUBM | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3672 | 20 | 0 | 1 | 100 | SU | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| | 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 1AUG16 | | 22SEP15 | -218 |
| .. | 3682* | 20 | 20 | 1 | 0 | SU | R&A SECURITY SYS COMMISSION'G (28 08 00) | 2AUG16 | 29AUG16 | 23SEP15 | 20OCT15 | -218 |
| | 3690 | 100 | 0 | 1 | 100 | SUBM | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3692 | 20 | 0 | 1 | 100 | SU | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| | 3700 | 40 | 0 | 1 | 100 | SUBM | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3702 | 20 | 0 | 1 | 100 | SU | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| | 3710 | 40 | 0 | 1 | 100 | SUBM | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3712 | 20 | 0 | 1 | 100 | SU | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| | 3720 | 40 | 0 | 1 | 100 | SUBM | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3722 | 20 | 0 | 1 | 100 | SU | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| | 3730 | 40 | 0 | 1 | 100 | SUBM | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3732 | 20 | 0 | 1 | 100 | SU | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| | 3740 | 25 | 0 | 1 | 100 | SUBM | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3742 | 20 | 0 | 1 | 100 | SU | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| | 3750 | 200 | 0 | 1 | 100 | SUBM | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3752 | 20 | 0 | 1 | 100 | SU | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| | 3760 | 200 | 0 | 1 | 100 | SUBM | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3762 | 20 | 0 | 1 | 100 | SU | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| | 3770 | 200 | 0 | 1 | 100 | SUBM | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3772 | 20 | 0 | 1 | 100 | SU | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| | 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 5AUG16 | | 18AUG15 | -246 |
| .. | 3782* | 20 | 20 | 1 | 0 | SU | R&A FENCES&GATES (32 31 13) | 8AUG16 | 2SEP16 | 19AUG15 | 16SEP15 | -246 |
| | 3790 | 200 | 0 | 1 | 100 | SUBM | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3792 | 20 | 0 | 1 | 100 | SU | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| | 3800 | 60 | 0 | 1 | 100 | SUBM | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3802 | 20 | 0 | 1 | 100 | SU | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| | 3810 | 5 | 0 | 1 | 100 | SUBM | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3812 | 20 | 0 | 1 | 100 | SU | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| | 3820 | 25 | 0 | 1 | 100 | SUBM | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3822 | 20 | 0 | 1 | 100 | SU | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| | 3830 | 10 | 0 | 1 | 100 | SUBM | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3832 | 20 | 0 | 1 | 100 | SU | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| | 3840 | 20 | 0 | 1 | 100 | SUBM | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 3842 | 20 | 0 | 1 | 100 | SU | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3850 | 100 | 0 | 1 | 100 | SUBM | SUB STM&CHILLED WTR SITE DIST | (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. | 3852 | 20 | 0 | 1 | 100 | SU | R&A STM&CHILLED WTR SITE DIST | (33 63 00) | 13NOV14A | 4DEC14A | | | |
| | 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| .. | 3902* | 20 | 20 | 1 | 0 | SU | APP EXTERIOR MOCK-UP | | 2AUG16 | 29AUG16 | 28JUL15 | 24AUG15 | -258 |
| | 2012 | 20 | 0 | 1 | 100 | APPR | R&A SAFETY PLAN | | 11JUN14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | | 11JUL14A | 17JUL14A | | | |
| | 2022 | 20 | 0 | 1 | 100 | APPR | R&A ENVIRO PROTECT PLAN | | 11JUN14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | | 11JUL14A | 17JUL14A | | | |
| | 2032 | 20 | 0 | 1 | 100 | APPR | APP LIFE SAFETY PLAN | | 28MAY14A | 25JUN14A | | | |
| .. | 11410 | 10 | 0 | 1 | 100 | SU | DEMO EX.LOBBY | | 3MAR16A | 24MAR16A | | | |
| | 2042 | 20 | 0 | 1 | 100 | APPR | R&A SITE PLAN&ACCESS | | 6MAY14A | 4JUN14A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | | 7DEC15A | 8MAR16A | | | |
| | 2052 | 20 | 0 | 1 | 100 | APPR | R&A TRAFFIC CONTROL PLAN | | 6MAY14A | 4JUN14A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | | 7DEC15A | 8MAR16A | | | |
| | 2062 | 20 | 0 | 1 | 100 | APPR | R&A SITE UTILITIES DEV PLAN | | 6MAY14A | 4JUN14A | | | |
| .. | 11010 | 4 | 0 | 1 | 100 | SU | SITE POTHOLING | | 4JUN14A | 25SEP14A | | | |
| | 2072 | 20 | 0 | 1 | 100 | APPR | R&A SITE ELE UTILITY DEV PLAN | | 12DEC14A | 12DEC14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | | 22OCT14A | 13NOV14A | | | |
| | 2082 | 20 | 0 | 1 | 100 | APPR | R&A PROJECT SCHEDULE | | 16APR14A | 14MAY14A | | | |
| .. | 2084 | 30 | 0 | 1 | 100 | SU | SUB APPROVED PROJECT SCHEDULE | | 15MAY14A | 20JUN14A | | | |
| | 2092 | 20 | 0 | 1 | 100 | APPR | R&A TESTING LAB SERVICES | (01 45 29) | 4JUN14A | 2JUL14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | | 3JUL14A | 15SEP14A | | | |
| | 2102 | 20 | 0 | 1 | 100 | APPR | R&A TEMP ENVIR CONTROLS | (01 57 19) | 4JUN14A | 2JUL14A | | | |
| .. | 2104 | 1 | 0 | 1 | 100 | SU | P&D TEMP ENVIR CONTROLS | (01 57 19) | 3JUL14A | 10JUL14A | | | |
| | 2112 | 20 | 0 | 1 | 100 | APPR | R&A TEMP INT & EXT SIGNAGE | (01 58 16) | 12MAY14A | 10JUN14A | | | |
| .. | 2114 | 5 | 0 | 1 | 100 | SU | P&D TEMP INT & EXT SIGNAGE | (01 58 16) | 11JUN14A | 21FEB15A | | | |
| | 2122 | 20 | 0 | 1 | 100 | APPR | R&A SURVEYOR QUALIFICATIONS | (01 70 00) | 11JUN14A | 10JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | | 29AUG14A | 21MAR15A | | | |
| | 2132 | 20 | 0 | 1 | 100 | APPR | R&A WASTE MANAGEMENT PLAN | (01 74 19) | 16JUN14A | 15JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | | 29AUG14A | 21MAR15A | | | |
| | 2142 | 20 | 0 | 1 | 100 | APPR | R&A LEED | | 15JUN14A | 11JUL14A | | | |
| .. | 68010 | 0 | 0 | 1 | 0 | SU | START TESTING | | 27DEC16 | | 25NOV15 | | -275 |
| | 2152 | 20 | 0 | 1 | 100 | APPR | R&A CAST-IN-PLACE CONC | (03 05 23) | 30JUL14A | 9DEC14A | | | |
| .. | 2154 | 5 | 0 | 1 | 100 | SU | P&D CAST-IN-PLACE CONC | (03 05 23) | 9DEC14A | 21JUL15A | | | |
| | 2162 | 20 | 0 | 1 | 100 | APPR | R&A CONC REINF STEEL | | 24JUL14A | 24DEC14A | | | |
| .. | 2164 | 10 | 0 | 1 | 100 | SU | P&D CONC REINF STEEL | | 24DEC14A | 13JUL15A | | | |
| | 2172 | 20 | 0 | 1 | 100 | APPR | R&A ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG15A | | | |
| .. | 2174 | 5 | 0 | 1 | 100 | SU | P&D ARCHITECTURAL CONCRETE | (03 33 00) | 4AUG15A | 4AUG15A | | | |
| | 2192 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 5DEC14A | 10DEC14A | | | |
| .. | 2194* | 5 | 5 | 1 | 0 | SU | P&D LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 10DEC14A | 5AUG16 | | 11AUG15 | -251 |
| | 2202 | 20 | 5 | 1 | 75 | APPR | R&A HYD CEMENT UNDERLAYMENT | (03 54 16) | 8JUL16A | 5AUG16 | | 26OCT15 | -198 |
| .. | 2204* | 5 | 5 | 1 | 0 | SU | P&D HYD CEMENT UNDERLAYMENT | (03 54 16) | 8AUG16 | 12AUG16 | 27OCT15 | 2NOV15 | -198 |
| | 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL | (04 72 10) | 3AUG16 | 30AUG16 | 2SEP15 | 30SEP15 | -233 |
| .. | 2214* | 40 | 40 | 1 | 0 | SU | P&D STONE VENEER WALL | (04 72 10) | 31AUG16 | 26OCT16 | 1OCT15 | 25NOV15 | -233 |
| | 2222 | 20 | 0 | 1 | 100 | APPR | R&A STRUCTURAL STL FRAMING | (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. | 2224 | 30 | 0 | 1 | 100 | SU | P&D STRUCTURAL STL FRAMING | (05 12 00) | 9DEC14A | 13OCT15A | | | |
| | 2232 | 20 | 0 | 1 | 100 | APPR | R&A ARCH EXPOSED STR STEEL | (05 12 50) | 24NOV14A | 9DEC14A | | | |
| .. | 2234 | 40 | 0 | 1 | 100 | SU | P&D ARCH EXPOSED STR STEEL | (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. | 2236 | 1 | 0 | 1 | 100 | SU | MOS STEEL | | 30SEP14A | 30APR15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2242 | 20 | 0 | 1 | 100 | APPR | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A | | | |
| .. | 2244 | 30 | 0 | 1 | 100 SU | | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| | 2252 | 20 | 0 | 1 | 100 | APPR | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 9SEP14A | | | |
| .. | 2254 | 20 | 0 | 1 | 100 SU | | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| | 2262 | 0 | 0 | 1 | 100 | APPR | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A | | | |
| .. | 2264 | 0 | 0 | 1 | 100 SU | | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| | 2272 | 20 | 0 | 1 | 100 | APPR | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| .. | 2274 | 30 | 0 | 1 | 100 SU | | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| | 2282 | 20 | 0 | 1 | 100 | APPR | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| .. | 2284 | 30 | 0 | 1 | 100 SU | | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| | 2292 | 0 | 0 | 1 | 100 | APPR | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| .. | 2294* | 0 | 0 | 1 | 0 SU | | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29JUL16 | | 3DEC15 | -167 |
| | 2302 | 20 | 0 | 1 | 100 | APPR | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| .. | 2304* | 40 | 20 | 1 | 50 SU | | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 26AUG16 | | 10NOV15 | -202 |
| | 2312 | 20 | 0 | 1 | 100 | APPR | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2314* | 10 | 10 | 1 | 0 SU | | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 12AUG16 | | 27JUL15 | -267 |
| | 2322 | 20 | 0 | 1 | 100 | APPR | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2324* | 60 | 10 | 1 | 83 SU | | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 12AUG16 | | 12NOV15 | -190 |
| | 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 3AUG16 | 30AUG16 | 22OCT15 | 18NOV15 | -198 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 2342 | 20 | 0 | 1 | 100 | APPR | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| .. | 2344 | 20 | 0 | 1 | 100 SU | | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| | 2352 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| .. | 2354 | 20 | 0 | 1 | 100 SU | | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| | 2362 | 20 | 0 | 1 | 100 | APPR | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2364 | 20 | 0 | 1 | 100 SU | | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2372 | 20 | 0 | 1 | 100 | APPR | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2374 | 20 | 0 | 1 | 100 SU | | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2382 | 20 | 0 | 1 | 100 | APPR | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| .. | 2384* | 20 | 5 | 1 | 75 SU | | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 5AUG16 | | 27JUL15 | -262 |
| | 2392 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 2394* | 20 | 2 | 1 | 90 SU | | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 2AUG16 | | 2JUL15 | -275 |
| | 2402 | 20 | 0 | 1 | 100 | APPR | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2404 | 30 | 0 | 1 | 100 SU | | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2412 | 20 | 0 | 1 | 100 | APPR | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| .. | 2414 | 40 | 0 | 1 | 100 SU | | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| | 2422 | 20 | 0 | 1 | 100 | APPR | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 2424* | 40 | 1 | 1 | 98 SU | | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 1AUG16 | | 1JUL15 | -275 |
| | 2432 | 20 | 0 | 1 | 100 | APPR | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| .. | 2434* | 20 | 10 | 1 | 50 SU | | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 12AUG16 | | 11AUG15 | -256 |
| | 2442 | 20 | 0 | 1 | 100 | APPR | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| .. | 2444* | 20 | 10 | 1 | 50 SU | | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 12AUG16 | | 12AUG15 | -255 |
| | 2452 | 20 | 0 | 1 | 100 | APPR | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| .. | 2454 | 20 | 0 | 1 | 100 SU | | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| | 2462 | 20 | 0 | 1 | 100 | APPR | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| .. | 2464 | 30 | 0 | 1 | 100 SU | | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| | 2472 | 20 | 0 | 1 | 100 | APPR | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| .. | 2474 | 40 | 0 | 1 | 100 SU | | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| | 2482 | 20 | 0 | 1 | 100 | APPR | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2484 | 30 | 0 | 1 | 100 SU | | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| | 2492 | 20 | 0 | 1 | 100 | APPR | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| .. | 2494 | 30 | 0 | 1 | 100 SU | | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2502 | 20 | 0 | 1 | 100 | APPR | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2504 | 30 | 0 | 1 | 100 SU | | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2512 | 20 | 0 | 1 | 100 | APPR | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2514 | 30 | 0 | 1 | 100 SU | | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2522 | 20 | 0 | 1 | 100 | APPR | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| .. | 2524* | 20 | 5 | 1 | 75 SU | | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 5AUG16 | | 16NOV15 | -183 |
| | 2532 | 20 | 0 | 1 | 100 | APPR | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2534 | 10 | 0 | 1 | 100 SU | | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| | 2542 | 20 | 0 | 1 | 100 | APPR | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2544 | 20 | 0 | 1 | 100 SU | | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| | 2552 | 20 | 0 | 1 | 100 | APPR | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| .. | 2554 | 30 | 0 | 1 | 100 SU | | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| | 2562 | 20 | 0 | 1 | 100 | APPR | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| .. | 2564 | 40 | 0 | 1 | 100 SU | | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| | 2572 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR WOOD DOORS (08 14 00) | 8AUG16 | 2SEP16 | 13JUL15 | 7AUG15 | -273 |
| .. | 2574* | 60 | 60 | 1 | 0 SU | | P&D INTERIOR WOOD DOORS (08 14 00) | 6SEP16 | 29NOV16 | 10AUG15 | 2NOV15 | -273 |
| | 2582 | 20 | 0 | 1 | 100 | APPR | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| .. | 2584* | 60 | 20 | 1 | 67 SU | | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 26AUG16 | | 2NOV15 | -208 |
| | 2592 | 20 | 0 | 1 | 100 | APPR | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| .. | 2594* | 20 | 20 | 1 | 0 SU | | P&D ACCESS DOORS&FRAMES (08 31 13) | 1AUG16 | 26AUG16 | 28OCT15 | 24NOV15 | -192 |
| | 2602 | 20 | 0 | 1 | 100 | APPR | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2604 | 40 | 0 | 1 | 100 SU | | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 18JUL16A | | | |
| | 2612 | 20 | 0 | 1 | 100 | APPR | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2614 | 60 | 0 | 1 | 100 SU | | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| | 2622 | 25 | 0 | 1 | 100 | APPR | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| .. | 2624* | 40 | 40 | 1 | 0 SU | | P&D DOOR HARDWARE (08 71 00) | 1AUG16 | 26SEP16 | 24SEP15 | 18NOV15 | -216 |
| | 2632 | 20 | 0 | 1 | 100 | APPR | R&A GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| .. | 2634* | 30 | 20 | 1 | 33 SU | | P&D GLAZING (08 80 00) | 12NOV15A | 26AUG16 | | 24NOV15 | -192 |
| | 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS (08 83 00) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| .. | 2644* | 20 | 20 | 1 | 0 SU | | P&D MIRRORS (08 83 00) | 6SEP16 | 3OCT16 | 22SEP15 | 19OCT15 | -243 |
| | 2652 | 20 | 0 | 1 | 100 | APPR | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. | 2654 | 20 | 0 | 1 | 100 SU | | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2662 | 20 | 0 | 1 | 100 | APPR | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| .. | 2664* | 20 | 10 | 1 | 50 SU | | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 12AUG16 | | 21JUL15 | -271 |
| | 2672 | 20 | 0 | 1 | 100 | APPR | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| .. | 2674* | 20 | 10 | 1 | 50 SU | | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 12AUG16 | | 31JUL15 | -263 |
| | 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 8AUG16 | 2SEP16 | 17JUL15 | 13AUG15 | -269 |
| .. | 2684* | 30 | 30 | 1 | 0 SU | | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 6SEP16 | 17OCT16 | 14AUG15 | 25SEP15 | -269 |
| | 2692 | 20 | 0 | 1 | 100 | APPR | R&A ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| .. | 2694* | 20 | 2 | 1 | 90 SU | | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 2AUG16 | | 18SEP15 | -221 |
| | 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS (09 54 26) | 12AUG16 | 9SEP16 | 4AUG15 | 31AUG15 | -261 |
| .. | 2704* | 30 | 30 | 1 | 0 SU | | P&D LINEAR WOOD CEILINGS (09 54 26) | 12SEP16 | 21OCT16 | 1SEP15 | 13OCT15 | -261 |
| | 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING (09 63 40) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| .. | 2714* | 40 | 40 | 1 | 0 SU | | P&D STONE FLOORING (09 63 40) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| | 2722 | 20 | 0 | 1 | 100 | APPR | R&A WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| .. | 2724* | 40 | 40 | 1 | 0 SU | | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1AUG16 | 26SEP16 | 10SEP15 | 4NOV15 | -226 |
| | 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| .. | 2734* | 30 | 30 | 1 | 0 SU | | P&D RESILIENT BASE & ACCES (09 65 13) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| | 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING (09 65 16) | 8AUG16 | 2SEP16 | 5AUG15 | 1SEP15 | -256 |
| .. | 2744* | 30 | 30 | 1 | 0 SU | | P&D RESILIENT SHEET FLOORING (09 65 16) | 6SEP16 | 17OCT16 | 2SEP15 | 14OCT15 | -256 |
| | 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 8AUG16 | 2SEP16 | 24AUG15 | 21SEP15 | -243 |
| .. | 2754* | 30 | 30 | 1 | 0 SU | | P&D RESILIENT TILE FLOORING (09 65 19) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING | (09 68 00) | 22AUG16 | 19SEP16 | 16SEP15 | 13OCT15 | -237 |
| .. | 2764* | 30 | 30 | 1 | 0 | SU | P&D CARPETING | (09 68 00) | 20SEP16 | 31OCT16 | 14OCT15 | 24NOV15 | -237 |
| | 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 22AUG16 | 19SEP16 | 20AUG15 | 17SEP15 | -255 |
| .. | 2774* | 40 | 40 | 1 | 0 | SU | P&D SOLID SURFACE CLADDING | (09 72 61) | 20SEP16 | 14NOV16 | 18SEP15 | 12NOV15 | -255 |
| | 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING | (09 75 00) | 2AUG16 | 29AUG16 | 7JUL15 | 3AUG15 | -273 |
| .. | 2784* | 40 | 40 | 1 | 0 | SU | P&D STONE FACING | (09 75 00) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| | 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 1AUG16 | | 13JUL15 | -268 |
| .. | 2794* | 30 | 10 | 1 | 67 | SU | P&D SOUND ABSORBING UNITS | (09 84 33) | 29JUN16A | 15AUG16 | | 27JUL15 | -268 |
| | 2802 | 20 | 0 | 1 | 100 | APPR | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| .. | 2804* | 20 | 20 | 1 | 0 | SU | P&D PAINTS & COATINGS | (09 91 00) | 1AUG16 | 26AUG16 | 13AUG15 | 10SEP15 | -245 |
| | 2812 | 20 | 0 | 1 | 100 | APPR | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| .. | 2814* | 30 | 5 | 1 | 83 | SU | P&D PVDF COATING SYSTEM | (09 96 54) | 20NOV15A | 5AUG16 | | 21OCT15 | -201 |
| | 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE | (10 14 00) | 8AUG16 | 2SEP16 | 1OCT15 | 28OCT15 | -216 |
| .. | 2824* | 30 | 30 | 1 | 0 | SU | P&D INTERIOR SIGNAGE | (10 14 00) | 6SEP16 | 17OCT16 | 29OCT15 | 11DEC15 | -216 |
| | 2832 | 20 | 0 | 1 | 100 | APPR | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| .. | 2834* | 30 | 5 | 1 | 83 | SU | P&D TOILET COMPARTMENTS | (10 21 13) | 18NOV15A | 5AUG16 | | 16OCT15 | -204 |
| | 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 15AUG16 | 12SEP16 | 12AUG15 | 9SEP15 | -256 |
| .. | 2854* | 40 | 40 | 1 | 0 | SU | P&D WALL&CORNER PROTECTION | (10 26 00) | 13SEP16 | 7NOV16 | 10SEP15 | 4NOV15 | -256 |
| | 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 12AUG16 | | 4SEP15 | -238 |
| .. | 2864* | 30 | 30 | 1 | 0 | SU | P&D TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 15AUG16 | 26SEP16 | 8SEP15 | 19OCT15 | -238 |
| | 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 12AUG16 | | 18AUG15 | -251 |
| .. | 2874* | 20 | 20 | 1 | 0 | SU | P&D FIRE EXTING CABINETS | (10 44 16) | 15AUG16 | 12SEP16 | 19AUG15 | 16SEP15 | -251 |
| | 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 15AUG16 | 12SEP16 | 1OCT15 | 28OCT15 | -221 |
| .. | 2884* | 30 | 30 | 1 | 0 | SU | P&D BIRD CONTROL DEVICES | (10 81 13) | 13SEP16 | 24OCT16 | 29OCT15 | 11DEC15 | -221 |
| | 2892 | 20 | 0 | 1 | 100 | APPR | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| .. | 2894 | 10 | 0 | 1 | 100 | SU | P&D SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| | 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE | (11 66 23.62) | 15AUG16 | 12SEP16 | 28AUG15 | 25SEP15 | -244 |
| .. | 2914* | 40 | 40 | 1 | 0 | SU | P&D BALLET BARRE | (11 66 23.62) | 13SEP16 | 7NOV16 | 28SEP15 | 20NOV15 | -244 |
| | 2922 | 20 | 20 | 1 | 0 | APPR | R&A WINDOW SHADES | (12 24 00) | 1AUG16 | 26AUG16 | 24SEP15 | 21OCT15 | -216 |
| .. | 2924* | 30 | 30 | 1 | 0 | SU | P&D WINDOW SHADES | (12 24 00) | 29AUG16 | 10OCT16 | 22OCT15 | 4DEC15 | -216 |
| | 2932 | 20 | 0 | 1 | 100 | APPR | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2934 | 40 | 0 | 1 | 100 | SU | P&D COUNTERTOPS | (12 36 00) | 3OCT14A | 15OCT14A | | | |
| | 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES | (12 36 50) | 15AUG16 | 12SEP16 | 17SEP15 | 14OCT15 | -231 |
| .. | 2944* | 30 | 30 | 1 | 0 | SU | P&D STONE BENCHES | (12 36 50) | 13SEP16 | 24OCT16 | 15OCT15 | 25NOV15 | -231 |
| | 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 9AUG16 | | 7OCT15 | -213 |
| .. | 2954* | 30 | 30 | 1 | 0 | SU | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 10AUG16 | 21SEP16 | 8OCT15 | 18NOV15 | -213 |
| | 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS | (12 66 13) | 15AUG16 | 12SEP16 | 31JUL15 | 27AUG15 | -264 |
| .. | 2964* | 60 | 60 | 1 | 0 | SU | P&D TELESCOPING STANDS | (12 66 13) | 13SEP16 | 6DEC16 | 28AUG15 | 20NOV15 | -264 |
| | 2982 | 20 | 0 | 1 | 100 | APPR | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| .. | 2984 | 20 | 0 | 1 | 100 | SU | P&D SEISMIC RESTRAINT REQ'S | (13 05 41) | 15MAY14A | 16MAY14A | | | |
| | 2992 | 20 | 0 | 1 | 100 | APPR | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| .. | 2994* | 60 | 40 | 1 | 33 | SU | P&D HYDRAULIC ELEVATORS | (14 24 00) | 19MAY15A | 26SEP16 | | 15SEP15 | -262 |
| | 3002 | 20 | 0 | 1 | 100 | APPR | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| .. | 3004 | 10 | 0 | 1 | 100 | SU | P&D COMMON - FIRE SUPP | (21 05 11) | 12AUG14A | 13AUG14A | | | |
| | 3012 | 20 | 0 | 1 | 100 | APPR | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | P&D WET-PIPE SPRINKLER SYS | (21 13 13) | 12AUG14A | 13AUG14A | | | |
| | 3022 | 20 | 0 | 1 | 100 | APPR | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| .. | 3024 | 10 | 0 | 1 | 100 | SU | P&D COMMON PLUMBING MAT'L | (22 05 11) | 12MAY14A | 13MAY14A | | | |
| | 3032 | 20 | 0 | 1 | 100 | APPR | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| .. | 3034 | 40 | 0 | 1 | 100 | SU | P&D GEN MTR REQ PLBG EQUIP | (22 05 12) | 18DEC14A | 19DEC14A | | | |
| | 3042 | 20 | 0 | 1 | 100 | APPR | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| .. | 3044 | 30 | 0 | 1 | 100 | SU | P&D METERS&GAGES - PLBG | (22 05 19) | 23JUN14A | 24JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3052 | 20 | 0 | 1 | 100 | | APPR | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A | | | |
| .. | 3054 | 40 | 0 | 1 | 100 | SU | | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| | 3062 | 20 | 0 | 1 | 100 | | APPR | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A | | | |
| .. | 3064 | 20 | 0 | 1 | 100 | SU | | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| | 3072 | 20 | 0 | 1 | 100 | | APPR | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| .. | 3074 | 10 | 0 | 1 | 100 | SU | | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| | 3082 | 20 | 0 | 1 | 100 | | APPR | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| .. | 3084 | 40 | 0 | 1 | 100 | SU | | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| | 3092 | 20 | 0 | 1 | 100 | | APPR | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| .. | 3094 | 20 | 0 | 1 | 100 | SU | | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| | 3102 | 20 | 0 | 1 | 100 | | APPR | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| .. | 3104 | 3 | 0 | 1 | 100 | SU | | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| | 3112 | 20 | 0 | 1 | 100 | | APPR | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| .. | 3114* | 50 | 27 | 1 | 46 | SU | | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 7SEP16 | | 19NOV15 | -202 |
| | 3122 | 20 | 0 | 1 | 100 | | APPR | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| .. | 3124 | 50 | 0 | 1 | 100 | SU | | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| | 3132 | 20 | 0 | 1 | 100 | | APPR | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| .. | 3134 | 40 | 0 | 1 | 100 | SU | | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| | 3142 | 20 | 0 | 1 | 100 | | APPR | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| .. | 3144 | 5 | 0 | 1 | 100 | SU | | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| | 3152 | 20 | 0 | 1 | 100 | | APPR | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3154 | 45 | 0 | 1 | 100 | SU | | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 4060* | 5 | 5 | 1 | 0 | SU | | DEL PLB CONDENSATE PIPING | 1AUG16 | 5AUG16 | 24AUG15 | 28AUG15 | -238 |
| | 3162 | 20 | 0 | 1 | 100 | | APPR | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| .. | 3164 | 40 | 0 | 1 | 100 | SU | | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| | 3172 | 20 | 0 | 1 | 100 | | APPR | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| .. | 3174 | 5 | 0 | 1 | 100 | SU | | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. | 40800 | 2 | 2 | 1 | 0 | SU | | TEST/BALANCE LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| | 3182 | 20 | 0 | 1 | 100 | | APPR | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| .. | 3184 | 30 | 0 | 1 | 100 | SU | | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| | 3192 | 20 | 0 | 1 | 100 | | APPR | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| .. | 3194* | 40 | 10 | 1 | 75 | SU | | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 12AUG16 | | 5OCT15 | -218 |
| | 3202 | 20 | 0 | 1 | 100 | | APPR | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| .. | 3204 | 20 | 0 | 1 | 100 | SU | | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| | 3212 | 20 | 0 | 1 | 100 | | APPR | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| .. | 3214 | 50 | 0 | 1 | 100 | SU | | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| | 3222 | 20 | 0 | 1 | 100 | | APPR | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| .. | 3224 | 20 | 0 | 1 | 100 | SU | | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| | 3232 | 20 | 0 | 1 | 100 | | APPR | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| .. | 3234 | 50 | 0 | 1 | 100 | SU | | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| | 3242 | 20 | 0 | 1 | 100 | | APPR | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| .. | 3244 | 30 | 0 | 1 | 100 | SU | | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| | 3252 | 20 | 0 | 1 | 100 | | APPR | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| .. | 3254* | 20 | 5 | 1 | 75 | SU | | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 5AUG16 | | 16JUL15 | -269 |
| | 3262 | 20 | 0 | 1 | 100 | | APPR | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| .. | 3264* | 40 | 22 | 1 | 45 | SU | | P&D HVAC FANS (23 34 00) | 14NOV14A | 30AUG16 | | 23OCT15 | -216 |
| | 3272 | 30 | 0 | 1 | 100 | | APPR | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| .. | 3274* | 50 | 25 | 1 | 50 | SU | | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 2SEP16 | | 14AUG15 | -268 |
| | 3282 | 20 | 0 | 1 | 100 | | APPR | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| .. | 3284* | 40 | 5 | 1 | 88 | SU | | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 5AUG16 | | 6OCT15 | -212 |
| | 3292 | 20 | 0 | 1 | 100 | | APPR | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| .. | 3294 | 40 | 0 | 1 | 100 | SU | | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3302 | 20 | 0 | 1 | 100 | APPR | R&A PACKAGED AHU UNITS | (23 74 13) | 12JAN15A | 28JAN15A | | | |
| .. | 3304* | 90 | 20 | 1 | 78 | SU | P&D PACKAGED AHU UNITS | (23 74 13) | 28JAN15A | 26AUG16 | | 23OCT15 | -214 |
| | 3312 | 20 | 0 | 1 | 100 | APPR | R&A HEATING&COOLING UNITS | (23 82 00) | 12AUG14A | 29AUG14A | | | |
| .. | 3314* | 90 | 20 | 1 | 78 | SU | P&D HEATING&COOLING UNITS | (23 82 00) | 29AUG14A | 26AUG16 | | 23OCT15 | -214 |
| | 3322 | 20 | 0 | 1 | 100 | APPR | R&A AIR COILS | (23 82 16) | 14NOV14A | 5JAN15A | | | |
| .. | 3324* | 90 | 40 | 1 | 56 | SU | P&D AIR COILS | (23 82 16) | 5JAN15A | 26SEP16 | | 23OCT15 | -234 |
| | 3332 | 20 | 0 | 1 | 100 | APPR | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| .. | 3334 | 10 | 0 | 1 | 100 | SU | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 23MAY14A | 24MAY14A | | | |
| | 3342 | 20 | 0 | 1 | 100 | APPR | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| .. | 3344* | 40 | 10 | 1 | 75 | SU | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 23JUN14A | 12AUG16 | | 6OCT15 | -217 |
| | 3352 | 20 | 0 | 1 | 100 | APPR | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| .. | 3354* | 40 | 5 | 1 | 88 | SU | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 5AUG16 | | 27JUL15 | -262 |
| | 3362 | 20 | 0 | 1 | 100 | APPR | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| .. | 3364* | 20 | 10 | 1 | 50 | SU | P&D GND - ELEC SYS | (26 05 26) | 9JUN15A | 12AUG16 | | 7OCT15 | -216 |
| | 3372 | 20 | 0 | 1 | 100 | APPR | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| .. | 3374* | 20 | 10 | 1 | 50 | SU | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20JUL15A | 12AUG16 | | 20JUL15 | -272 |
| | 3382 | 20 | 0 | 1 | 100 | APPR | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| .. | 3384 | 5 | 0 | 1 | 100 | SU | P&D ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 14JUN14A | | | |
| | 3392 | 20 | 0 | 1 | 100 | APPR | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| .. | 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. | 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 12AUG16 | | 14SEP15 | -233 |
| .. | 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 12AUG16 | | 2DEC15 | -178 |
| | 3402 | 20 | 0 | 1 | 100 | APPR | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| .. | 3404* | 10 | 10 | 1 | 0 | SU | P&D COMMISSION - ELEC SYS | (26 08 00) | 7JUL15A | 12AUG16 | | 7DEC15 | -175 |
| | 3412 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| .. | 3414* | 40 | 10 | 1 | 75 | SU | P&D LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 12AUG16 | | 29SEP15 | -222 |
| | 3422 | 20 | 0 | 1 | 100 | APPR | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| .. | 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| | 3432 | 20 | 0 | 1 | 100 | APPR | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| .. | 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 12AUG16 | | 14SEP15 | -233 |
| | 3442 | 20 | 0 | 1 | 100 | APPR | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| .. | 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 12AUG16 | | 2DEC15 | -178 |
| | 3452 | 20 | 0 | 1 | 100 | APPR | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| .. | 3454* | 60 | 10 | 1 | 83 | SU | P&D ELECTRIC METERING | (26 27 13) | 25JUL15A | 12AUG16 | | 16SEP15 | -231 |
| | 3462 | 20 | 0 | 1 | 100 | APPR | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| .. | 3464* | 40 | 10 | 1 | 75 | SU | P&D WIRING DEVICES | (26 27 26) | 24NOV15A | 12AUG16 | | 17NOV15 | -187 |
| | 3472 | 20 | 0 | 1 | 100 | APPR | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| .. | 3474 | 40 | 0 | 1 | 100 | SU | P&D MOTOR STARTERS | (26 29 11) | 28JAN15A | 29JAN15A | | | |
| | 3482 | 20 | 0 | 1 | 100 | APPR | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| .. | 3484* | 40 | 10 | 1 | 75 | SU | P&D DISCONNECT SWITCHES | (26 29 21) | 24NOV15A | 12AUG16 | | 7OCT15 | -216 |
| | 3492 | 20 | 0 | 1 | 100 | APPR | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| .. | 3494* | 60 | 42 | 1 | 30 | SU | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 28SEP16 | | 15SEP15 | -264 |
| | 3502 | 20 | 0 | 1 | 100 | APPR | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| .. | 3504* | 60 | 42 | 1 | 30 | SU | P&D ATS | (26 36 23) | 23MAY14A | 28SEP16 | | 5OCT15 | -250 |
| | 3512 | 20 | 0 | 1 | 100 | APPR | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| .. | 3514* | 80 | 10 | 1 | 88 | SU | P&D INTERIOR LIGHTING | (26 51 00) | 14OCT14A | 12AUG16 | | 29SEP15 | -222 |
| | 3522 | 20 | 0 | 1 | 100 | APPR | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| .. | 3524 | 40 | 0 | 1 | 100 | SU | P&D EXTERIOR LIGHTING | (26 56 00) | 14JUN14A | 15JUN14A | | | |
| | 3532 | 20 | 0 | 1 | 100 | APPR | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| .. | 3534 | 60 | 0 | 1 | 100 | SU | P&D COMM INSTALLATION REQ'S | (27 05 11) | 1JUL14A | 1JUL14A | | | |
| | 3542 | 20 | 0 | 1 | 100 | APPR | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| .. | 3544* | 60 | 10 | 1 | 83 | SU | P&D GND - COMM SYS | (27 05 26) | 9JUN15A | 12AUG16 | | 16OCT15 | -209 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3552 | 20 | 0 | 1 | 100 | APPR | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 9JUN15A | | | |
| .. | 3554* | 60 | 12 | 1 | 80 | SU | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 16AUG16 | | 20JUL15 | -274 |
| | 3562 | 20 | 0 | 1 | 100 | APPR | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A | | | |
| .. | 3564 | 5 | 0 | 1 | 100 | SU | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| | 3572 | 20 | 0 | 1 | 100 | APPR | R&A COMMUNICATIONS TESTING (27 08 11) | 9JAN15A | 3FEB15A | | | |
| .. | 3574* | 40 | 5 | 1 | 88 | SU | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 5AUG16 | | 10DEC15 | -167 |
| | 3582 | 20 | 0 | 1 | 100 | APPR | R&A COMM EQUIP RM FITTINGS (27 11 00) | 9JAN15A | 27FEB15A | | | |
| .. | 3584* | 60 | 20 | 1 | 67 | SU | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 26AUG16 | | 13OCT15 | -222 |
| | 3592 | 20 | 0 | 1 | 100 | APPR | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| .. | 3594* | 60 | 30 | 1 | 50 | SU | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12SEP16 | | 13OCT15 | -232 |
| | 3602 | 20 | 0 | 1 | 100 | APPR | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| .. | 3604* | 60 | 20 | 1 | 67 | SU | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 26AUG16 | | 13OCT15 | -222 |
| | 3612 | 20 | 0 | 1 | 100 | APPR | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| .. | 3614* | 60 | 20 | 1 | 67 | SU | P&D COMM CABLING (27 15 00) | 2FEB15A | 26AUG16 | | 13OCT15 | -222 |
| | 3622 | 20 | 0 | 1 | 100 | APPR | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| .. | 3624* | 60 | 10 | 1 | 83 | SU | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 12AUG16 | | 27JUL15 | -267 |
| | 3632 | 20 | 0 | 1 | 100 | APPR | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| .. | 3634* | 60 | 10 | 1 | 83 | SU | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 12AUG16 | | 27JUL15 | -267 |
| | 3642 | 20 | 0 | 1 | 100 | APPR | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| .. | 3644* | 60 | 10 | 1 | 83 | SU | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 12AUG16 | | 21JUL15 | -271 |
| | 3652 | 20 | 0 | 1 | 100 | APPR | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| .. | 3654* | 40 | 40 | 1 | 0 | SU | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 1AUG16 | 26SEP16 | 21AUG15 | 16OCT15 | -239 |
| | 3662 | 20 | 0 | 1 | 100 | APPR | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| .. | 3664* | 35 | 35 | 1 | 0 | SU | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1AUG16 | 19SEP16 | 11SEP15 | 29OCT15 | -225 |
| | 3672 | 20 | 0 | 1 | 100 | APPR | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| .. | 3674* | 50 | 10 | 1 | 80 | SU | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 12AUG16 | | 29JUL15 | -265 |
| | 3682 | 20 | 20 | 1 | 0 | APPR | R&A SECURITY SYS COMMISSION'G (28 08 00) | 2AUG16 | 29AUG16 | 23SEP15 | 20OCT15 | -218 |
| .. | 3684* | 40 | 40 | 1 | 0 | SU | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 25OCT16 | | 17DEC15 | -218 |
| | 3692 | 20 | 0 | 1 | 100 | APPR | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| .. | 3694* | 40 | 20 | 1 | 50 | SU | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 26AUG16 | | 16OCT15 | -219 |
| | 3702 | 20 | 0 | 1 | 100 | APPR | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| .. | 3704* | 60 | 10 | 1 | 83 | SU | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 12AUG16 | | 23JUL15 | -269 |
| | 3712 | 20 | 0 | 1 | 100 | APPR | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| .. | 3714 | 5 | 0 | 1 | 100 | SU | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| | 3722 | 20 | 0 | 1 | 100 | APPR | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| .. | 3724 | 5 | 0 | 1 | 100 | SU | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| | 3732 | 20 | 0 | 1 | 100 | APPR | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| .. | 3734 | 5 | 0 | 1 | 100 | SU | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| | 3742 | 20 | 0 | 1 | 100 | APPR | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| .. | 3744 | 5 | 0 | 1 | 100 | SU | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| | 3752 | 20 | 0 | 1 | 100 | APPR | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| .. | 3754* | 10 | 10 | 1 | 0 | SU | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 12AUG16 | | 21OCT15 | -206 |
| | 3762 | 20 | 0 | 1 | 100 | APPR | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| .. | 3764* | 10 | 10 | 1 | 0 | SU | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1AUG16 | 12AUG16 | 22OCT15 | 4NOV15 | -196 |
| | 3772 | 20 | 0 | 1 | 100 | APPR | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| .. | 3774* | 20 | 20 | 1 | 0 | SU | P&D CONCRETE PAVERS (32 14 13) | 1AUG16 | 26AUG16 | 22OCT15 | 18NOV15 | -196 |
| | 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 8AUG16 | 2SEP16 | 19AUG15 | 16SEP15 | -246 |
| .. | 3784* | 30 | 30 | 1 | 0 | SU | P&D FENCES&GATES (32 31 13) | 6SEP16 | 17OCT16 | 17SEP15 | 28OCT15 | -246 |
| | 3792 | 20 | 0 | 1 | 100 | APPR | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| .. | 3794* | 20 | 20 | 1 | 0 | SU | P&D IRRIGATION (32 84 00) | 1AUG16 | 26AUG16 | 29OCT15 | 25NOV15 | -191 |
| | 3802 | 20 | 0 | 1 | 100 | APPR | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| .. | 3804* | 20 | 20 | 1 | 0 | SU | P&D PLANTING (32 90 00) | 12MAY15A | 26AUG16 | | 18NOV15 | -196 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3812 | 20 | 0 | 1 | 100 | APPR | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3814 | 5 | 0 | 1 | 100 SU | | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| | 3822 | 20 | 0 | 1 | 100 | APPR | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| .. | 3824 | 5 | 0 | 1 | 100 SU | | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| | 3832 | 20 | 0 | 1 | 100 | APPR | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3834 | 2 | 0 | 1 | 100 SU | | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| | 3842 | 20 | 0 | 1 | 100 | APPR | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |
| .. | 3844 | 2 | 0 | 1 | 100 SU | | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| | 3852 | 20 | 0 | 1 | 100 | APPR | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 4DEC14A | | | |
| .. | 3854 | 20 | 0 | 1 | 100 SU | | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| | 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | 2AUG16 | 29AUG16 | 28JUL15 | 24AUG15 | -258 |
| .. | 35340 | 10 | 10 | 1 | 0 SU FF | 0 | TRESPA WALL PANELS SOUTH | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| | 2104 | 1 | 0 | 1 | 100 | DELV | P&D TEMP ENVIR CONTROLS (01 57 19) | 3JUL14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 SU | | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 2114 | 5 | 0 | 1 | 100 | DELV | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 SU | | INSTALL TEMP INT & EXT SIGNAGE | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| | 2154 | 5 | 0 | 1 | 100 | DELV | P&D CAST-IN-PLACE CONC (03 05 23) | 9DEC14A | 21JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 SU | | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 2164 | 10 | 0 | 1 | 100 | DELV | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 2174 | 5 | 0 | 1 | 100 | DELV | P&D ARCHITECTURAL CONCRETE (03 33 00) | 4AUG15A | 4AUG15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 SU | | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| | 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 5AUG16 | | 11AUG15 | -251 |
| .. | 25460* | 2 | 0 | 1 | 100 SU | | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| | 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 8AUG16 | 12AUG16 | 27OCT15 | 2NOV15 | -198 |
| .. | 40640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| | 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 31AUG16 | 26OCT16 | 1OCT15 | 25NOV15 | -233 |
| .. | 64660 | 10 | 10 | 1 | 0 SU | | SITE STONE @BENCHES | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| | 2224 | 30 | 0 | 1 | 100 | DELV | P&D STRUCTURAL STL FRAMING (05 12 00) | 9DEC14A | 13OCT15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2234 | 40 | 0 | 1 | 100 | DELV | P&D ARCH EXPOSED STR STEEL (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 2244 | 30 | 0 | 1 | 100 | DELV | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2254 | 20 | 0 | 1 | 100 | DELV | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| .. | 25120 | 2 | 0 | 1 | 100 SU | | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| | 2264 | 0 | 0 | 1 | 100 | DELV | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| .. | 35110 | 4 | 0 | 1 | 100 SU | | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| | 2274 | 30 | 0 | 1 | 100 | DELV | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| | 2284 | 30 | 0 | 1 | 100 | DELV | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 SU | | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 SU | | STAIR FLASHINGS | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| | 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29JUL16 | | 3DEC15 | -167 |
| .. | 64652 | 10 | 10 | 1 | 0 SU | | SITE METALWORK | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| | 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 26AUG16 | | 10NOV15 | -202 |
| .. | 30720 | 10 | 10 | 1 | 0 SU | | EXT.RAILINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| | 2314 | 10 | 10 | 1 | 0 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 12AUG16 | | 27JUL15 | -267 |
| .. | 40190 | 4 | 0 | 1 | 95 SU | | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | | 27JUL15 | -270 |
| | 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 12AUG16 | | 12NOV15 | -190 |
| .. | 40650 | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| | 2344 | 20 | 0 | 1 | 100 | DELV | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 SU | | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2354 | 20 | 0 | 1 | 100 | DELV | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 2364 | 20 | 0 | 1 | 100 | DELV | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210 | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | | |
| | 2374 | 20 | 0 | 1 | 100 | DELV | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210 | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | | |
| | 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 5AUG16 | | 27JUL15 | -262 |
| .. | 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| | 2394 | 20 | 2 | 1 | 90 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 2AUG16 | | 2JUL15 | -275 |
| .. | 35210* | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | | |
| | 2404 | 30 | 0 | 1 | 100 | DELV | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35950 | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| | 2414 | 40 | 0 | 1 | 100 | DELV | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| | 2424 | 40 | 1 | 1 | 98 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 1AUG16 | | 1JUL15 | -275 |
| .. | 4200* | 5 | 1 | 1 | 80 | SU | DEL TRESPA WALL PANELS | 2AUG16 | 2AUG16 | 2JUL15 | 2JUL15 | -275 |
| | 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 12AUG16 | | 11AUG15 | -256 |
| .. | 30110* | 4 | 0 | 1 | 100 | SU | LOAD ROOF MATERIAL MAIN RF | 30JUL16A | 30JUL16A | | | |
| | 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 12AUG16 | | 12AUG15 | -255 |
| .. | 30210* | 3 | 3 | 1 | 0 | SU | LOAD ROOF MATERIAL VEG.2FL RF | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 |
| | 2454 | 20 | 0 | 1 | 100 | DELV | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| .. | 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| | 2464 | 30 | 0 | 1 | 100 | DELV | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| .. | 30450 | 4 | 4 | 1 | 0 | SU | ROOF ACCESSORIES VEG.2FL RF | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 |
| | 2474 | 40 | 0 | 1 | 100 | DELV | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| .. | 30410 | 4 | 1 | 1 | 75 | SU | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 26AUG16 | | 25AUG15 | -256 |
| | 2484 | 30 | 0 | 1 | 100 | DELV | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2494 | 30 | 0 | 1 | 100 | DELV | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 30530 | 5 | 1 | 1 | 75 | SU | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27SEP16 | | 27OCT15 | -233 |
| | 2504 | 30 | 0 | 1 | 100 | DELV | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| | 2514 | 30 | 0 | 1 | 100 | DELV | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35710 | 4 | 4 | 1 | 0 | SU | EXT.COPING&FLASHINGS WEST | 23AUG16 | 26AUG16 | 9OCT15 | 14OCT15 | -221 |
| | 2524 | 20 | 5 | 1 | 75 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 5AUG16 | | 16NOV15 | -183 |
| .. | 30460 | 2 | 2 | 1 | 0 | SU | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 |
| .. | 30470 | 6 | 6 | 1 | 0 | SU | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 |
| | 2534 | 10 | 0 | 1 | 100 | DELV | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| .. | 4110* | 5 | 5 | 1 | 0 | SU | DEL PLB FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| .. | 4120* | 5 | 5 | 1 | 0 | SU | DEL MEC FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| | 2544 | 20 | 0 | 1 | 100 | DELV | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| .. | 35810 | 4 | 4 | 1 | 0 | SU | EXT.SEALANTS&CAULKING WEST | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| | 2554 | 30 | 0 | 1 | 100 | DELV | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| | 2564 | 40 | 0 | 1 | 100 | DELV | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| .. | 40230 | 3 | 0 | 1 | 90 | SU | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | | 29JUL15 | -268 |
| | 2574 | 60 | 60 | 1 | 0 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 6SEP16 | 29NOV16 | 10AUG15 | 2NOV15 | -273 |
| .. | 40690* | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| | 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 26AUG16 | | 2NOV15 | -208 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| | 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 1AUG16 | 26AUG16 | 28OCT15 | 24NOV15 | -192 |
| .. | 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2604 | 40 | 0 | 1 | 100 | DELV | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 18JUL16A | | | |
| .. 35940 | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| 2614 | 60 | 0 | 1 | 100 | DELV | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| .. 35410 | 6 | 5 | 1 | 20 | SU | CURTAINWALL FRAMING WEST | 26JUL16A | 9AUG16 | | 24JUL15 | -265 |
| 2624 | 40 | 40 | 1 | 0 | DELV | P&D DOOR HARDWARE (08 71 00) | 1AUG16 | 26SEP16 | 24SEP15 | 18NOV15 | -216 |
| .. 40700 | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| 2634 | 30 | 20 | 1 | 33 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 26AUG16 | | 24NOV15 | -192 |
| .. 40710 | 4 | 4 | 1 | 0 | SU | INT GLAZING LEVEL B | 6DEC16 | 9DEC16 | 25NOV15 | 2DEC15 | -261 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 6SEP16 | 3OCT16 | 22SEP15 | 19OCT15 | -243 |
| .. 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |
| 2654 | 20 | 0 | 1 | 100 | DELV | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |
| 2664 | 20 | 10 | 1 | 50 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 12AUG16 | | 21JUL15 | -271 |
| .. 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 12AUG16 | | 31JUL15 | -263 |
| .. 40320 | 10 | 9 | 1 | 10 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| 2684 | 30 | 30 | 1 | 0 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 6SEP16 | 17OCT16 | 14AUG15 | 25SEP15 | -269 |
| .. 40382 | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL B | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 2AUG16 | | 18SEP15 | -221 |
| .. 40380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS (09 54 26) | 12SEP16 | 21OCT16 | 1SEP15 | 13OCT15 | -261 |
| .. 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| 2714 | 40 | 40 | 1 | 0 | DELV | P&D STONE FLOORING (09 63 40) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| .. 40500* | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 1AUG16 | 26SEP16 | 10SEP15 | 4NOV15 | -226 |
| .. 40726 | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| .. 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING (09 65 16) | 6SEP16 | 17OCT16 | 2SEP15 | 14OCT15 | -256 |
| .. 40460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 6SEP16 | 17OCT16 | 22SEP15 | 2NOV15 | -243 |
| .. 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 20SEP16 | 31OCT16 | 14OCT15 | 24NOV15 | -237 |
| .. 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING (09 72 61) | 20SEP16 | 14NOV16 | 18SEP15 | 12NOV15 | -255 |
| .. 40650 | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| 2784 | 40 | 40 | 1 | 0 | DELV | P&D STONE FACING (09 75 00) | 30AUG16 | 25OCT16 | 4AUG15 | 29SEP15 | -273 |
| .. 40500* | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| 2794 | 30 | 10 | 1 | 67 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 15AUG16 | | 27JUL15 | -268 |
| .. 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 1AUG16 | 26AUG16 | 13AUG15 | 10SEP15 | -245 |
| .. 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 5AUG16 | | 21OCT15 | -201 |
| .. 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 6SEP16 | 17OCT16 | 29OCT15 | 11DEC15 | -216 |
| .. 40910 | 4 | 4 | 1 | 0 | SU | INTERIOR SIGNAGE LEVEL B | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 5AUG16 | | 16OCT15 | -204 |
| .. 40540 | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL B | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION (10 26 00) | 13SEP16 | 7NOV16 | 10SEP15 | 4NOV15 | -256 |
| .. 40720 | 6 | 6 | 1 | 0 | SU | WALL PROTECTION LEVEL B | 28NOV16 | 5DEC16 | 5NOV15 | 12NOV15 | -269 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 15AUG16 | 26SEP16 | 8SEP15 | 19OCT15 | -238 |
| .. 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS (10 44 16) | 15AUG16 | 12SEP16 | 19AUG15 | 16SEP15 | -251 |
| .. | 40370 | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS LEVEL B | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 |
| | 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 13SEP16 | 24OCT16 | 29OCT15 | 11DEC15 | -221 |
| .. | 64720 | 4 | 4 | 1 | 0 SU | | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 2894 | 10 | 0 | 1 | 100 | DELV | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 SU | | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 13SEP16 | 7NOV16 | 28SEP15 | 20NOV15 | -244 |
| .. | 44722 | 8 | 8 | 1 | 0 SU | | BALLET BARRE LEVEL 2 | 14DEC16 | 23DEC16 | 23NOV15 | 4DEC15 | -269 |
| | 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 29AUG16 | 10OCT16 | 22OCT15 | 4DEC15 | -216 |
| .. | 44600 | 4 | 4 | 1 | 0 SU | | WINDOW SHADES | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| | 2934 | 40 | 0 | 1 | 100 | DELV | P&D COUNTERTOPS (12 36 00) | 3OCT14A | 15OCT14A | | | |
| .. | 40650 | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| | 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 13SEP16 | 24OCT16 | 15OCT15 | 25NOV15 | -231 |
| .. | 64660 | 10 | 10 | 1 | 0 SU | | SITE STONE @BENCHES | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| | 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 10AUG16 | 21SEP16 | 8OCT15 | 18NOV15 | -213 |
| .. | 42642 | 4 | 4 | 1 | 0 SU | | ENTRANCE FL GRILLES LEVEL 1 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 |
| | 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 13SEP16 | 6DEC16 | 28AUG15 | 20NOV15 | -264 |
| .. | 40760 | 6 | 6 | 1 | 0 SU | | TELESCOPING STANDS LEVEL B | 14DEC16 | 21DEC16 | 23NOV15 | 2DEC15 | -269 |
| | 2984 | 20 | 0 | 1 | 100 | DELV | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 SU | | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 2994 | 60 | 40 | 1 | 33 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 26SEP16 | | 15SEP15 | -262 |
| .. | 45000* | 5 | 5 | 1 | 0 SU | | MOBILIZE ELEVATORS | 27SEP16 | 3OCT16 | 16SEP15 | 22SEP15 | -262 |
| | 3004 | 10 | 0 | 1 | 100 | DELV | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3014 | 40 | 0 | 1 | 100 | DELV | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3024 | 10 | 0 | 1 | 100 | DELV | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 SU | | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 3034 | 40 | 0 | 1 | 100 | DELV | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 SU | | DEL PLB EQUIPMENT | 19DEC14A | 5AUG16 | | 30NOV15 | -175 |
| | 3044 | 30 | 0 | 1 | 100 | DELV | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 SU | | DEL PLB EQUIPMENT | 19DEC14A | 5AUG16 | | 30NOV15 | -175 |
| | 3054 | 40 | 0 | 1 | 100 | DELV | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| .. | 40060 | 1 | 0 | 1 | 90 SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| | 3064 | 20 | 0 | 1 | 100 | DELV | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| .. | 40102 | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| | 3074 | 10 | 0 | 1 | 100 | DELV | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 4030 | 5 | 0 | 1 | 100 SU | | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| | 3084 | 40 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| | 3094 | 20 | 0 | 1 | 100 | DELV | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| .. | 4010 | 5 | 0 | 1 | 100 SU | | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| | 3104 | 3 | 0 | 1 | 100 | DELV | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| .. | 4020* | 5 | 5 | 1 | 0 SU | | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 5AUG16 | | 9NOV15 | -188 |
| .. | 11080 | 3 | 0 | 1 | 100 SU | | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 7SEP16 | | 19NOV15 | -202 |
| .. | 4040* | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| | 3124 | 50 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 SU | | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| | 3134 | 40 | 0 | 1 | 100 | DELV | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| .. | 4150* | 5 | 5 | 1 | 0 SU | | DEL PLB FIXTURES & TRIM | 16SEP14A | 5AUG16 | | 9OCT15 | -209 |
| | 3144 | 5 | 0 | 1 | 100 | DELV | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| .. | 40063 | 2 | 0 | 1 | 100 SU | | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40103 | 4 | 0 | 1 | 100 | SU | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| | 3154 | 45 | 0 | 1 | 100 | DELV | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 3164 | 40 | 0 | 1 | 100 | DELV | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 3174 | 5 | 0 | 1 | 100 | DELV | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. | 40800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| | 3184 | 30 | 0 | 1 | 100 | DELV | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| .. | 4130* | 5 | 5 | 1 | 0 | SU | DEL PLB O/H INSULATION | 20DEC14A | 5AUG16 | | 28AUG15 | -238 |
| .. | 4140* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPE INSULATION | 20DEC14A | 5AUG16 | | 3SEP15 | -234 |
| | 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 12AUG16 | | 5OCT15 | -218 |
| .. | 40128* | 2 | 0 | 1 | 100 | SU | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| | 3204 | 20 | 0 | 1 | 100 | DELV | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| .. | 4050* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 4090* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 5AUG16 | | 23OCT15 | -199 |
| | 3214 | 50 | 0 | 1 | 100 | DELV | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| .. | 4080* | 5 | 5 | 1 | 0 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| | 3224 | 20 | 0 | 1 | 100 | DELV | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 4050* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 4053 | 1 | 0 | 1 | 100 | SU | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 4055 | 1 | 0 | 1 | 100 | SU | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 4056 | 1 | 0 | 1 | 100 | SU | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 4090* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 5AUG16 | | 23OCT15 | -199 |
| | 3234 | 50 | 0 | 1 | 100 | DELV | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| .. | 4080* | 5 | 5 | 1 | 0 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| | 3244 | 30 | 0 | 1 | 100 | DELV | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| .. | 40140 | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| | 3254 | 20 | 5 | 1 | 75 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40064* | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 30AUG16 | | 23OCT15 | -216 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3274 | 50 | 25 | 1 | 50 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 2SEP16 | | 14AUG15 | -268 |
| .. | 40090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| | 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 5AUG16 | | 6OCT15 | -212 |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| | 3294 | 40 | 0 | 1 | 100 | DELV | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| | 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 26AUG16 | | 23OCT15 | -214 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 26AUG16 | | 23OCT15 | -214 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26SEP16 | | 23OCT15 | -234 |
| .. | 30520* | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3334 | 10 | 0 | 1 | 100 | DELV | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A | | | |
| .. | 40145 | 10 | 1 | 1 | 90 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| | 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 12AUG16 | | 6OCT15 | -217 |
| .. | 40290 | 10 | 1 | 1 | 90 | SU | ELE BRANCH WIRING LEVEL B | 27JUN16A | 12SEP16 | | 7OCT15 | -236 |
| | 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 5AUG16 | | 27JUL15 | -262 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| | 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 12AUG16 | | 7OCT15 | -216 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3374 | 20 | 10 | 1 | 50 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 12AUG16 | | 20JUL15 | -272 |
| .. | 40145 | 10 | 1 | 1 | 90 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| | 3384 | 5 | 0 | 1 | 100 | DELV | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| | 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 12AUG16 | | 7DEC15 | -175 |
| .. | 69210 | 4 | 4 | 1 | 0 | SU | HV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69220 | 4 | 4 | 1 | 0 | SU | LV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 9DEC15 | 14DEC15 | -271 |
| | 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 12AUG16 | | 29SEP15 | -222 |
| .. | 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| | 3424 | 60 | 0 | 1 | 100 | DELV | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. | 11610 | 5 | 0 | 1 | 100 | SU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| | 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 12AUG16 | | 14SEP15 | -233 |
| .. | 40250 | 2 | 2 | 1 | 0 | SU | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 |
| | 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 12AUG16 | | 2DEC15 | -178 |
| .. | 69510 | 6 | 6 | 1 | 0 | SU | PUMPS&CONTROLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| .. | 69512 | 1 | 1 | 1 | 0 | SU | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| | 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 12AUG16 | | 16SEP15 | -231 |
| .. | 40252 | 10 | 10 | 1 | 0 | SU | ELE INSTALL SWITCHGEAR | 22AUG16 | 2SEP16 | 17SEP15 | 30SEP15 | -236 |
| | 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 12AUG16 | | 17NOV15 | -187 |
| .. | 40630 | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST LEVEL B | 28NOV16 | 1DEC16 | 18NOV15 | 23NOV15 | -260 |
| | 3474 | 40 | 0 | 1 | 100 | DELV | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A | | | |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 12AUG16 | | 7OCT15 | -216 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 3494 | 60 | 42 | 1 | 30 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 28SEP16 | | 15SEP15 | -264 |
| .. | 30550* | 15 | 5 | 1 | 70 | SU | PV SYSTEM RACKING MAIN RF | 1JUL16A | 5OCT16 | | 22SEP15 | -264 |
| | 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS (26 36 23) | 23MAY14A | 28SEP16 | | 5OCT15 | -250 |
| .. | 40254* | 2 | 2 | 1 | 0 | SU | ELE AUTO TRANSFER SWITCH | 29SEP16 | 30SEP16 | 6OCT15 | 7OCT15 | -250 |
| | 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 12AUG16 | | 29SEP15 | -222 |
| .. | 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| | 3524 | 40 | 0 | 1 | 100 | DELV | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A | | | |
| .. | 64540 | 15 | 15 | 1 | 0 | SU | SITE LIGHTING | 9NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 |
| | 3534 | 60 | 0 | 1 | 100 | DELV | P&D COMM INSTALLATION REQ'S (27 05 11) | 1JUL14A | 1JUL14A | | | |
| .. | 40274 | 8 | 4 | 1 | 50 | SU | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 23AUG16 | | 29JUL15 | -272 |
| | 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 12AUG16 | | 16OCT15 | -209 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| | 3554 | 60 | 12 | 1 | 80 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 16AUG16 | | 20JUL15 | -274 |
| .. | 40145* | 10 | 1 | 1 | 90 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| | 3564 | 5 | 0 | 1 | 100 | DELV | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| .. | 11310 | 12 | 0 | 1 | 100 | SU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320 | 10 | 2 | 1 | 84 | SU | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| | 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 5AUG16 | | 10DEC15 | -167 |
| .. | 69250 | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| | 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 26AUG16 | | 13OCT15 | -222 |
| .. | 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| | 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12SEP16 | | 13OCT15 | -232 |
| .. | 40294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| | 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 26AUG16 | | 13OCT15 | -222 |
| .. | 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| | 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 26AUG16 | | 13OCT15 | -222 |
| .. | 40294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| | 3624 | 60 | 10 | 1 | 83 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 12AUG16 | | 27JUL15 | -267 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3634 | 60 | 10 | 1 | 83 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 12AUG16 | | 27JUL15 | -267 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| | 3644 | 60 | 10 | 1 | 83 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | 12AUG16 | | 21JUL15 | -271 |
| .. | 40297 | 3 | 3 | 1 | 0 | SU | ELE PA WIRING LEVEL B | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 |
| | 3654 | 40 | 40 | 1 | 0 | DELV | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 1AUG16 | 26SEP16 | 21AUG15 | 16OCT15 | -239 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| | 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 1AUG16 | 19SEP16 | 11SEP15 | 29OCT15 | -225 |
| .. | 44460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| | 3674 | 50 | 10 | 1 | 80 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 12AUG16 | | 29JUL15 | -265 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 3684 | 40 | 40 | 1 | 0 | DELV | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 25OCT16 | | 17DEC15 | -218 |
| .. | 44990 | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| | 3694 | 40 | 20 | 1 | 50 | DELV | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 26AUG16 | | 16OCT15 | -219 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| | 3704 | 60 | 10 | 1 | 83 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | 12AUG16 | | 23JUL15 | -269 |
| .. | 40295 | 4 | 4 | 1 | 0 | SU | ELE F.A. WIRING LEVEL B | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 |
| | 3714 | 5 | 0 | 1 | 100 | DELV | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3724 | 5 | 0 | 1 | 100 | DELV | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3734 | 5 | 0 | 1 | 100 | DELV | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3744 | 5 | 0 | 1 | 100 | DELV | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 12AUG16 | | 21OCT15 | -206 |
| .. | 64510 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALLS | 10OCT16 | 21OCT16 | 22OCT15 | 4NOV15 | -245 |
| | 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1AUG16 | 12AUG16 | 22OCT15 | 4NOV15 | -196 |
| .. | 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| | 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 1AUG16 | 26AUG16 | 22OCT15 | 18NOV15 | -196 |
| .. | 64650 | 15 | 15 | 1 | 0 | SU | SITE CONCRETE PAVERS | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| | 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 6SEP16 | 17OCT16 | 17SEP15 | 28OCT15 | -246 |
| .. | 64550* | 10 | 10 | 1 | 0 | SU | SITE FENCING & GATES | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 |
| | 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 1AUG16 | 26AUG16 | 29OCT15 | 25NOV15 | -191 |
| .. | 64620 | 10 | 10 | 1 | 0 | SU | SITE LANDSCAPE/IRRIGATION | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| | 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 26AUG16 | | 18NOV15 | -196 |
| .. | 64622 | 5 | 5 | 1 | 0 | SU | SITE PLANT MATERIAL | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| | 3814 | 5 | 0 | 1 | 100 | DELV | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 3824 | 5 | 0 | 1 | 100 | DELV | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 3834 | 2 | 0 | 1 | 100 | DELV | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 3844 | 2 | 0 | 1 | 100 | DELV | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| .. | 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| | 3854 | 20 | 0 | 1 | 100 | DELV | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| .. | 4000 | 5 | 0 | 1 | 100 | SU | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. | 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| | 4000 | 5 | 0 | 1 | 100 | DELV | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. | 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| | 4010 | 5 | 0 | 1 | 100 | DELV | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| .. | 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 5AUG16 | | 9NOV15 | -188 |
| .. | 25430* | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| | 4030 | 5 | 0 | 1 | 100 | DELV | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| | 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 8SEP16 | 14SEP16 | 20NOV15 | 30NOV15 | -202 |
| .. | 40061* | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 4050 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40105* | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL B | 24APR16A | 1JUL16A | | | |
| | 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 1AUG16 | 5AUG16 | 24AUG15 | 28AUG15 | -238 |
| .. | 40060* | 1 | 0 | 1 | 90 | SU | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| | 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 5AUG16 | | 30NOV15 | -175 |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 4080 | 5 | 5 | 1 | 0 | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40108* | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4090 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40110* | 10 | 9 | 1 | 10 | SU | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| | 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 5AUG16 | | 23OCT15 | -199 |
| .. | 30540 | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| | 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| .. | 40342 | 2 | 2 | 1 | 0 | SU | PLB FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| | 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 5AUG16 | | 26AUG15 | -240 |
| .. | 40344 | 2 | 2 | 1 | 0 | SU | MEC FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| | 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 5AUG16 | | 28AUG15 | -238 |
| .. | 40102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| | 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 5AUG16 | | 3SEP15 | -234 |
| .. | 40120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| | 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 5AUG16 | | 9OCT15 | -209 |
| .. | 40520 | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL B | 7NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 |
| | 4200 | 5 | 1 | 1 | 80 | DELV | DEL TRESPA WALL PANELS | 2AUG16 | 2AUG16 | 2JUL15 | 2JUL15 | -275 |
| .. | 35310* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS WEST | 3AUG16 | 12AUG16 | 6JUL15 | 15JUL15 | -275 |
| | 11000 | 4 | 0 | 1 | 100 | SITU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11010* | 4 | 0 | 1 | 100 | SU SS 0 | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. | 11020 | 5 | 0 | 1 | 100 | SU | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. | 11030 | 1 | 0 | 1 | 100 | SU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 11010 | 4 | 0 | 1 | 100 | SITU | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. | 11030 | 1 | 0 | 1 | 100 | SU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 11020 | 5 | 0 | 1 | 100 | SITU | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 11030 | 1 | 0 | 1 | 100 | SITU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 11040 | 3 | 0 | 1 | 100 | SITU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| .. | 11050* | 1 | 0 | 1 | 100 | SU SS 0 | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. | 11060 | 1 | 0 | 1 | 100 | SU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. | 11110 | 6 | 0 | 1 | 100 | SU | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. | 11800 | 2 | 0 | 1 | 100 | SU | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11810 | 2 | 0 | 1 | 100 | SU | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| | 11050 | 1 | 0 | 1 | 100 | SITU | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. | 11060 | 1 | 0 | 1 | 100 | SU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| | 11060 | 1 | 0 | 1 | 100 | SITU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. | 11070* | 2 | 0 | 1 | 100 | SU SS 0 | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 11070 | 2 | 0 | 1 | 100 | SITU | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11080 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| .. | 11090* | 2 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11090 | 2 | 0 | 1 | 100 | SITU | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11100 | 1 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| .. | 11102* | 3 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11102 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11110 | 6 | 0 | 1 | 100 | SITU | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. | 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11120 | 2 | 0 | 1 | 100 | SITU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11122 | 3 | 0 | 1 | 100 | SITU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11130 | 5 | 0 | 1 | 100 | SITU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| | 11140 | 2 | 0 | 1 | 100 | SITU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11150 | 4 | 0 | 1 | 100 | SITU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11160 | 3 | 0 | 1 | 100 | SITU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11170 | 2 | 0 | 1 | 100 | SITU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11180 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11190 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| | 11190 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| .. | 11200 | 3 | 0 | 1 | 100 | SU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11202 | 4 | 0 | 1 | 100 | SU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| | 11200 | 3 | 0 | 1 | 100 | SITU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11202 | 4 | 0 | 1 | 100 | SITU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11210 | 5 | 0 | 1 | 100 | SITU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11290 | 5 | 0 | 1 | 100 | SITU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 | SU | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| | 11300 | 15 | 0 | 1 | 100 | SITU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11310 | 12 | 0 | 1 | 100 | SU SS 0 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320 | 10 | 2 | 1 | 84 | SU SS 0 | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| .. | 11340 | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| .. | 11600* | 6 | 3 | 1 | 45 | SU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 3AUG16 | | 25SEP15 | -217 |
| | 11310 | 12 | 0 | 1 | 100 | SITU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11330* | 8 | 8 | 1 | 0 | SU | ELE PULL/TERM&TEST PRI.CABLES | 12AUG16 | 23AUG16 | 28SEP15 | 7OCT15 | -223 |
| .. | 11340 | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11320 | 10 | 2 | 1 | 84 | SITU | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| .. | 11340* | 7 | 7 | 1 | 0 | SU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 11330 | 8 | 8 | 1 | 0 | SITU | ELE PULL/TERM&TEST PRI.CABLES | 12AUG16 | 23AUG16 | 28SEP15 | 7OCT15 | -223 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 11340 | 7 | 7 | 1 | 0 | SITU | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | 29SEP15 | 7OCT15 | -224 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 11500 | 2 | 0 | 1 | 100 | SITU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| | 11510 | 10 | 8 | 1 | 19 | SITU | TEMP POWER TO AQUATICS | 30SEP14A | 23AUG16 | | 10SEP15 | -242 |
| .. | 11400* | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11612* | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 |
| | 11600 | 6 | 3 | 1 | 45 | SITU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 3AUG16 | | 25SEP15 | -217 |
| .. | 11610* | 5 | 0 | 1 | 100 | SU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| | 11610 | 5 | 0 | 1 | 100 | SITU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| .. | 11612 | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 |
| | 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 24AUG16 | 26AUG16 | 28SEP15 | 30SEP15 | -231 |
| .. | 11620* | 5 | 5 | 1 | 0 | SU | ELE PULL MAIN FDRS TO MSB&ATS | 29AUG16 | 2SEP16 | 1OCT15 | 7OCT15 | -231 |
| | 11620 | 5 | 5 | 1 | 0 | SITU | ELE PULL MAIN FDRS TO MSB&ATS | 29AUG16 | 2SEP16 | 1OCT15 | 7OCT15 | -231 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| .. | 11710* | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | 24SEP15 | 14OCT15 | -245 |
| .. | 30540* | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| .. | 64500* | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 11800 | 2 | 0 | 1 | 100 | SITU | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11810 | 2 | 0 | 1 | 100 | SITU | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11820 | 1 | 0 | 1 | 100 | SITU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11830 | 1 | 0 | 1 | 100 | SU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| | 11830 | 1 | 0 | 1 | 100 | SITU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| .. | 11840 | 1 | 0 | 1 | 100 | SU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| | 11840 | 1 | 0 | 1 | 100 | SITU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| .. | 11850 | 1 | 0 | 1 | 100 | SU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| | 11850 | 1 | 0 | 1 | 100 | SITU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| .. | 11860 | 1 | 0 | 1 | 100 | SU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| | 11860 | 1 | 0 | 1 | 100 | SITU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| .. | 11870 | 1 | 0 | 1 | 100 | SU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| | 11870 | 1 | 0 | 1 | 100 | SITU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| .. | 11880 | 1 | 0 | 1 | 100 | SU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| | 11880 | 1 | 0 | 1 | 100 | SITU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| .. | 11890 | 1 | 0 | 1 | 100 | SU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11892 | 2 | 0 | 1 | 100 | SU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| | 11890 | 1 | 0 | 1 | 100 | SITU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11892 | 2 | 0 | 1 | 100 | SITU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11900 | 2 | 0 | 1 | 100 | SITU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| .. | 11910 | 1 | 0 | 1 | 100 | SU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11910 | 1 | 0 | 1 | 100 | SITU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |
| .. | 11920 | 1 | 0 | 1 | 100 | SU | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| | 11920 | 1 | 0 | 1 | 100 | SITU | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 64060* | 3 | 0 | 1 | 90 | SU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29JUL16 | | 2DEC15 | -168 |
| | 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29JUL16 | | 2DEC15 | -168 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 11400 | 5 | 0 | 1 | 100 | MASS | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11410* | 10 | 0 | 1 | 100 | SU | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| .. | 11410 | 10 | 0 | 1 | 100 | SU | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11410 | 10 | 0 | 1 | 100 | MASS | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 35910 | 0 | 0 | 1 | 0 | SU | TEMPORARY EXTERIOR ENCLOSURE | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 |
| | 11520 | 7 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11522 | 6 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11534* | 27 | 0 | 1 | 100 | SU SS 0 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| | 11522 | 6 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 11530 | 7 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| .. | 11532 | 9 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| | 11532 | 9 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| .. | 11540 | 7 | 0 | 1 | 100 | SU | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 20100 | 2 | 0 | 1 | 100 | SU | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| | 11534 | 27 | 0 | 1 | 100 | MASS | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 | SU | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| | 11540 | 7 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 11542 | 3 | 0 | 1 | 100 | SU | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| | 11542 | 3 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 20100 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 | SU | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20110* | 3 | 0 | 1 | 100 | SU SS 0 | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| | 20102 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 | SU | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20110 | 3 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| .. | 20112 | 4 | 0 | 1 | 100 | SU | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20120* | 4 | 0 | 1 | 100 | SU SS 0 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20130 | 5 | 0 | 1 | 100 | SU | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20150 | 3 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| | 20112 | 4 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 | SU | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20140 | 5 | 0 | 1 | 100 | SU | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20142 | 5 | 0 | 1 | 100 | SU | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20120 | 4 | 0 | 1 | 100 | FNDS | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20130 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 | SU | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20132 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20140 | 5 | 0 | 1 | 100 | FNDS | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20142 | 5 | 0 | 1 | 100 | FNDS | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 20150 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20152 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 11290 | 5 | 0 | 1 | 100 | SU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20154 | 2 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20154 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| | 20160 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 20162 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| | 20164 | 2 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20170 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| | 20172 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20180 | 15 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20190 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| | 20182 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20192 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| | 20184 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20193 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| | 20190 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20200 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| | 20192 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| | 20193 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| .. | 20204 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| | 20200 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 20202 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| | 20204 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 20210 | 10 | 0 | 1 | 100 | FNDS | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 20230 | 5 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 20232 | 4 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 40010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| | 20240 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 20250* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20242 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20252* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20244 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20250 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20252 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20252 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20254 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20260 | 4 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20262 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64010* | 2 | 2 | 1 | 0 | SU | UTIL STORM DRAIN LIFT STATION | 1AUG16 | 2AUG16 | 28SEP15 | 29SEP15 | -214 |
| | 20264 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64050 | 5 | 5 | 1 | 0 | SU | UTIL SDDI | 11AUG16 | 17AUG16 | 8OCT15 | 14OCT15 | -214 |
| | 25100 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 | SU | INSTALL TEMP INT & EXT SIGNAGE | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| .. | 25120 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 25110 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | | |
| .. | 25210 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| | 25120 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25130 | 7 | 0 | 1 | 100 | SU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| | 25130 | 7 | 0 | 1 | 100 | STRU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 | SU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 | SU | STAIR FLASHINGS | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 25140 | 5 | 0 | 1 | 100 | STRU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| | 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 1AUG16 | 5AUG16 | 3SEP15 | 10SEP15 | -230 |
| .. | 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| | 25200 | 11 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| .. | 25220 | 4 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25300 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| | 25210 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| .. | 25310 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| | 25220 | 4 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| | 25230 | 8 | 0 | 1 | 100 | STRU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. | 25410 | 5 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| | 25300 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| .. | 25320 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| | 25310 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| .. | 2222 | 20 | 0 | 1 | 100 | SU | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 25320 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| | 25330 | 5 | 0 | 1 | 100 | STRU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. | 25430 | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. | 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. | 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| | 25410 | 5 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| .. | 25412 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. | 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. | 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| | 25412 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. | 2614 | 60 | 0 | 1 | 100 | SU | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 1AUG16 | 1AUG16 | 27JUL15 | 27JUL15 | -258 |
| .. | 25414 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. | 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. | 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| .. | 42010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| | 25414 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. | 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| ..RAIN03 | | 9 | 0 | C | 100 | SU | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| | 25420 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. | 25422 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. | 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| | 25422 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. | 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| | 25430 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. | 25432* | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| | 25432 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| .. | 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| | 25440 | 4 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. | 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. | 25450 | 3 | 0 | 1 | 100 | SU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| | 25442 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. | 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. | 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. | 44010* | 2 | 0 | 1 | 95 | SU | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29JUL16 | | 13AUG15 | -244 |
| | 25444 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. | 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| | 25450 | 3 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. | 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| | 25452 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. | 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| | 25454 | 3 | 0 | 1 | 100 | STRU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| .. | 25460 | 2 | 0 | 1 | 100 | SU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. | 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. | 25490* | 6 | 1 | 1 | 80 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 1AUG16 | | 21JUL15 | -262 |
| .. | 35110 | 4 | 0 | 1 | 100 | SU | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| .. | 44180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| | 25460 | 2 | 0 | 1 | 100 | STRU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. | 30110 | 4 | 0 | 1 | 100 | SU | LOAD ROOF MATERIAL MAIN RF | 30JUL16A | 30JUL16A | | | |
| | 25470 | 6 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| .. | 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. | 25490* | 6 | 1 | 1 | 80 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 1AUG16 | | 21JUL15 | -262 |
| ..RAIN01 | * | 8 | 0 | C | 100 | SU SS | 8 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| | 25480 | 10 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. | 30120 | 14 | 9 | 1 | 33 | SU | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 25AUG16 | | 24AUG15 | -256 |
| | 25490 | 6 | 1 | 1 | 80 | STRU | FORM/REBAR&POUR STAIRS | 7OCT15A | 1AUG16 | | 21JUL15 | -262 |
| .. | 40180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40144 | 5 | 0 | 1 | 100 | STRU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 SU | | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 30110 | 4 | 0 | 1 | 100 | ROOF | LOAD ROOF MATERIAL MAIN RF | 30JUL16A | 30JUL16A | | | |
| .. | 30120* | 14 | 9 | 1 | 33 SU | | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 25AUG16 | | 24AUG15 | -256 |
| .. | 30210* | 3 | 3 | 1 | 0 SU | | LOAD ROOF MATERIAL VEG.2FL RF | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 |
| .. | 30510* | 5 | 5 | 1 | 0 SU | | FRP EQUIP PADS MAIN RF | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 |
| | 30120 | 14 | 9 | 1 | 33 | ROOF | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 25AUG16 | | 24AUG15 | -256 |
| .. | 30140* | 2 | 2 | 1 | 0 SU | | WATER TEST/PUNCH MAIN RF | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 |
| .. | 30240* | 3 | 3 | 1 | 0 SU | | DRAINAGE BOARD VEG.2FL RF | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 |
| .. | 30410* | 4 | 1 | 1 | 75 SU | | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 26AUG16 | | 25AUG15 | -256 |
| .. | 30520 | 4 | 0 | 1 | 100 SU | | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30550 | 15 | 5 | 1 | 70 SU | | PV SYSTEM RACKING MAIN RF | 1JUL16A | 5OCT16 | | 22SEP15 | -264 |
| | 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 26AUG16 | 29AUG16 | 10NOV15 | 11NOV15 | -202 |
| .. | 30440 | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| | 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | 15AUG16 | 17AUG16 | 13AUG15 | 17AUG15 | -255 |
| .. | 30220* | 6 | 0 | 1 | 100 SU | | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30310* | 3 | 3 | 1 | 0 SU | | LOAD VEG. MATERIAL VEG.2FL RF | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 |
| | 30220 | 6 | 0 | 1 | 100 | ROOF | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30230* | 6 | 6 | 1 | 0 SU | | HOT RUBBER W.P. VEG.2FF RF | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 |
| | 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | 18AUG16 | 25AUG16 | 18AUG15 | 25AUG15 | -255 |
| .. | 30240* | 3 | 3 | 1 | 0 SU | | DRAINAGE BOARD VEG.2FL RF | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 |
| .. | 30420 | 0 | 0 | 1 | 0 SU | | TEMP ROOF DRY-IN | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 |
| | 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 26AUG16 | 30AUG16 | 28OCT15 | 30OCT15 | -211 |
| .. | 30320* | 8 | 8 | 1 | 0 SU | | VEGETATED ASSEMBLY VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| .. | 30430* | 2 | 2 | 1 | 0 SU | | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| | 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 18AUG16 | 22AUG16 | 28OCT15 | 30OCT15 | -205 |
| .. | 30320 | 8 | 8 | 1 | 0 SU | | VEGETATED ASSEMBLY VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| | 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| .. | 30330* | 8 | 8 | 1 | 0 SU SS | 0 | COUNTERFLASHING VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| .. | 30440* | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| | 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 31AUG16 | 12SEP16 | 2NOV15 | 11NOV15 | -211 |
| .. | 30440* | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| | 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 26AUG16 | | 25AUG15 | -256 |
| .. | 30420* | 0 | 0 | 1 | 0 SU | | TEMP ROOF DRY-IN | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 |
| | 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | 29AUG16 | 26AUG16 | 26AUG15 | 25AUG15 | -256 |
| .. | 44320 | 10 | 10 | 1 | 0 SU | | HANG DRYWALL LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| | 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 1SEP16 | 10NOV15 | 11NOV15 | -205 |
| .. | 30440 | 3 | 3 | 1 | 0 SU | | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| | 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | 12NOV15 | 16NOV15 | -211 |
| .. | 30450* | 4 | 4 | 1 | 0 SU | | ROOF ACCESSORIES VEG.2FL RF | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 |
| | 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 16SEP16 | 21SEP16 | 17NOV15 | 20NOV15 | -211 |
| .. | 30460* | 2 | 2 | 1 | 0 SU SS | 0 | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 |
| .. | 30470* | 6 | 6 | 1 | 0 SU SS | 0 | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | 23NOV15 | 24NOV15 | -207 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30470 | 6 | 6 | 1 | 0 | ROOF | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | 17NOV15 | 24NOV15 | -211 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30510 | 5 | 5 | 1 | 0 | ROOF | FRP EQUIP PADS MAIN RF | 15AUG16 | 19AUG16 | 19OCT15 | 23OCT15 | -209 |
| .. | 30520 | 4 | 0 | 1 | 100 SU | | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 30520 | 4 | 0 | 1 | 100 | ROOF | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30530* | 5 | 1 | 1 | 75 SU | | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27SEP16 | | 27OCT15 | -233 |
| .. | 30540 | 2 | 2 | 1 | 0 SU | | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| .. | 30560 | 5 | 1 | 1 | 90 SU | | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 6OCT16 | | 4NOV15 | -234 |
| | 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27SEP16 | | 27OCT15 | -233 |
| .. | 30532* | 4 | 4 | 1 | 0 SU | | MECH CURB FLASHING MAIN RF | 28SEP16 | 3OCT16 | 17NOV15 | 20NOV15 | -219 |
| .. | 30570 | 6 | 0 | 1 | 100 SU | | ELE BRANCH WIRING MAIN RF | 16JUN16A | 1JUL16A | | | |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 28SEP16 | 3OCT16 | 17NOV15 | 20NOV15 | -219 |
| .. | 30534* | 2 | 2 | 1 | 0 SU | | PAD COVER @HOUSEKEEPING | 4OCT16 | 5OCT16 | 23NOV15 | 24NOV15 | -219 |
| | 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 4OCT16 | 5OCT16 | 23NOV15 | 24NOV15 | -219 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 3OCT16 | 4OCT16 | 26OCT15 | 27OCT15 | -238 |
| .. | 30542 | 0 | 0 | 1 | 0 SU | | TEMP COOLING AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| .. | 30570 | 6 | 0 | 1 | 100 SU | | ELE BRANCH WIRING MAIN RF | 16JUN16A | 1JUL16A | | | |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| | 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| .. | 40640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| .. | 40726 | 12 | 12 | 1 | 0 SU | | ATHLETIC FLOORING LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| .. | 42640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| .. | 44640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| .. | 44660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| | 30550 | 15 | 5 | 1 | 70 | ROOF | PV SYSTEM RACKING MAIN RF | 1JUL16A | 5OCT16 | | 22SEP15 | -264 |
| .. | 30560* | 5 | 1 | 1 | 90 SU | | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 6OCT16 | | 4NOV15 | -234 |
| .. | 30610* | 15 | 15 | 1 | 0 SU SS 0 | | PV PANELS MAIN RF | 29SEP16 | 19OCT16 | 16SEP15 | 6OCT15 | -264 |
| .. | 30620 | 15 | 15 | 1 | 0 SU | | WIRE PV PNLS&INVERTER MAIN RF | 20OCT16 | 9NOV16 | 7OCT15 | 27OCT15 | -264 |
| | 30560 | 5 | 1 | 1 | 90 | ROOF | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 6OCT16 | | 4NOV15 | -234 |
| .. | 30570* | 6 | 0 | 1 | 100 SU | | ELE BRANCH WIRING MAIN RF | 16JUN16A | 1JUL16A | | | |
| | 30570 | 6 | 0 | 1 | 100 | ROOF | ELE BRANCH WIRING MAIN RF | 16JUN16A | 1JUL16A | | | |
| .. | 30630 | 5 | 5 | 1 | 0 SU | | TEST PV SYSTEM MAIN RF | 10NOV16 | 16NOV16 | 5NOV15 | 11NOV15 | -258 |
| | 30610 | 15 | 15 | 1 | 0 | ROOF | PV PANELS MAIN RF | 29SEP16 | 19OCT16 | 16SEP15 | 6OCT15 | -264 |
| .. | 30620* | 15 | 15 | 1 | 0 SU | | WIRE PV PNLS&INVERTER MAIN RF | 20OCT16 | 9NOV16 | 7OCT15 | 27OCT15 | -264 |
| | 30620 | 15 | 15 | 1 | 0 | ROOF | WIRE PV PNLS&INVERTER MAIN RF | 20OCT16 | 9NOV16 | 7OCT15 | 27OCT15 | -264 |
| .. | 30630* | 5 | 5 | 1 | 0 SU | | TEST PV SYSTEM MAIN RF | 10NOV16 | 16NOV16 | 5NOV15 | 11NOV15 | -258 |
| .. | 30700* | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| | 30630 | 5 | 5 | 1 | 0 | ROOF | TEST PV SYSTEM MAIN RF | 10NOV16 | 16NOV16 | 5NOV15 | 11NOV15 | -258 |
| .. | 30640* | 5 | 5 | 1 | 0 SU | | CxA (FTP) Solar PV | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 |
| .. | 30800 | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | 28OCT15 | 10NOV15 | -264 |
| .. | 30710* | 10 | 10 | 1 | 0 SU | | EXT.GRATINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| | 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| .. | 30720* | 10 | 10 | 1 | 0 SU SS 0 | | EXT.RAILINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| .. | 30800* | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | 24NOV16 | 8DEC16 | 11NOV15 | 24NOV15 | -264 |
| .. | 30800* | 0 | 0 | 1 | 0 SU | | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| | 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | 9DEC16 | 8DEC16 | 25NOV15 | 24NOV15 | -264 |
| .. | 68030 | 4 | 4 | 1 | 0 SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 35110 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| .. | 35120 | 6 | 0 | 1 | 100 SU | | EXT.WALL FRAMING NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35150* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION WEST | 1AUG16 | 2AUG16 | 1JUL15 | 2JUL15 | -275 |
| .. | 35210 | 4 | 0 | 1 | 100 SU | | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | | |
| | 35120 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35130 | 4 | 0 | 1 | 100 SU | | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35160* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION NORTH | 1AUG16 | 2AUG16 | 10JUL15 | 13JUL15 | -269 |
| .. | 35220 | 6 | 2 | 1 | 75 SU | | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| | 35130 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35140 | 6 | 0 | 1 | 100 SU | | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35170* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION EAST | 1AUG16 | 2AUG16 | 28JUL15 | 29JUL15 | -257 |
| .. | 35230 | 4 | 0 | 1 | 100 SU | | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 17JUL16A | | | |
| | 35140 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35180* | 2 | 2 | 1 | 0 SU | | EXT.WALL SHEATHING/INSULATION SOUTH | 1AUG16 | 2AUG16 | 7AUG15 | 10AUG15 | -249 |
| .. | 35240 | 6 | 0 | 1 | 100 SU | | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 25JUL16A | | | |
| .. | 72239* | 5 | 5 | 1 | 0 SU | | MOCKUP ON BUILDING | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| | 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 1AUG16 | 2AUG16 | 1JUL15 | 2JUL15 | -275 |
| .. | 35210* | 4 | 0 | 1 | 100 SU | | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION | NORTH | 1AUG16 | 2AUG16 | 10JUL15 | 13JUL15 | -269 |
| .. | 35220* | 6 | 2 | 1 | 75 | SU | MOD.SHEET AIR BARRIER NORTH | | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| | 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION | EAST | 1AUG16 | 2AUG16 | 28JUL15 | 29JUL15 | -257 |
| .. | 35230 | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER EAST | | 13JUL06A | 17JUL16A | | | |
| | 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION | SOUTH | 1AUG16 | 2AUG16 | 7AUG15 | 10AUG15 | -249 |
| .. | 35240 | 6 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER SOUTH | | 13JUL16A | 25JUL16A | | | |
| | 35210 | 4 | 0 | 1 | 100 | ENCL | MOD.SHEET AIR BARRIER WEST | | 19JUL16A | 20JUL16A | | | |
| .. | 35220* | 6 | 2 | 1 | 75 | SU | MOD.SHEET AIR BARRIER NORTH | | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| .. | 35310* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS WEST | | 3AUG16 | 12AUG16 | 6JUL15 | 15JUL15 | -275 |
| .. | 35410* | 6 | 5 | 1 | 20 | SU | CURTAINWALL FRAMING WEST | | 26JUL16A | 9AUG16 | | 24JUL15 | -265 |
| | 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | | 18JUL16A | 4AUG16 | | 15JUL15 | -269 |
| .. | 35230* | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER EAST | | 13JUL06A | 17JUL16A | | | |
| .. | 35320 | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS NORTH | | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 |
| .. | 35420 | 8 | 7 | 1 | 10 | SU | CURTAINWALL FRAMING NORTH | | 26JUL16A | 18AUG16 | | 4AUG15 | -265 |
| | 35230 | 4 | 0 | 1 | 100 | ENCL | MOD.SHEET AIR BARRIER EAST | | 13JUL06A | 17JUL16A | | | |
| .. | 35240* | 6 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER SOUTH | | 13JUL16A | 25JUL16A | | | |
| .. | 35330 | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS EAST | | 29AUG16 | 8SEP16 | 30JUL15 | 10AUG15 | -275 |
| .. | 35430 | 6 | 6 | 1 | 0 | SU | CURTAINWALL FRAMING EAST | | 19AUG16 | 26AUG16 | 7AUG15 | 14AUG15 | -263 |
| | 35240 | 6 | 0 | 1 | 100 | ENCL | MOD.SHEET AIR BARRIER SOUTH | | 13JUL16A | 25JUL16A | | | |
| .. | 35340 | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS SOUTH | | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| .. | 35440 | 8 | 6 | 1 | 20 | SU | CURTAINWALL FRAMING SOUTH | | 14JUL16A | 6SEP16 | | 24AUG15 | -263 |
| | 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | | 3AUG16 | 12AUG16 | 6JUL15 | 15JUL15 | -275 |
| .. | 35320* | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS NORTH | | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 |
| .. | 35510* | 6 | 6 | 1 | 0 | SU | EXT.GLAZING/WINDOWS WEST | | 15AUG16 | 22AUG16 | 28JUL15 | 4AUG15 | -267 |
| | 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | | 15AUG16 | 26AUG16 | 16JUL15 | 29JUL15 | -275 |
| .. | 35330* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS EAST | | 29AUG16 | 8SEP16 | 30JUL15 | 10AUG15 | -275 |
| .. | 35520* | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS NORTH | | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| | 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | | 29AUG16 | 8SEP16 | 30JUL15 | 10AUG15 | -275 |
| .. | 35340* | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS SOUTH | | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| .. | 35530* | 6 | 6 | 1 | 0 | SU | EXT.GLAZING/WINDOWS EAST | | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| | 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | | 9SEP16 | 22SEP16 | 11AUG15 | 24AUG15 | -275 |
| .. | 35540* | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS SOUTH | | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |
| .. | 35910* | 0 | 0 | 1 | 0 | SU | TEMPORARY EXTERIOR ENCLOSURE | | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 |
| .. | 35940* | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| .. | 35950 | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| .. | 35960 | 15 | 15 | 1 | 0 | SU | SS COLUMN COVERS | | 5OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 |
| | 35410 | 6 | 5 | 1 | 20 | ENCL | CURTAINWALL FRAMING WEST | | 26JUL16A | 9AUG16 | | 24JUL15 | -265 |
| .. | 35420* | 8 | 7 | 1 | 10 | SU | CURTAINWALL FRAMING NORTH | | 26JUL16A | 18AUG16 | | 4AUG15 | -265 |
| .. | 35510 | 6 | 6 | 1 | 0 | SU | EXT.GLAZING/WINDOWS WEST | | 15AUG16 | 22AUG16 | 28JUL15 | 4AUG15 | -267 |
| | 35420 | 8 | 7 | 1 | 10 | ENCL | CURTAINWALL FRAMING NORTH | | 26JUL16A | 18AUG16 | | 4AUG15 | -265 |
| .. | 35430* | 6 | 6 | 1 | 0 | SU | CURTAINWALL FRAMING EAST | | 19AUG16 | 26AUG16 | 7AUG15 | 14AUG15 | -263 |
| .. | 35520 | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS NORTH | | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| | 35430 | 6 | 6 | 1 | 0 | ENCL | CURTAINWALL FRAMING EAST | | 19AUG16 | 26AUG16 | 7AUG15 | 14AUG15 | -263 |
| .. | 35440* | 8 | 6 | 1 | 20 | SU | CURTAINWALL FRAMING SOUTH | | 14JUL16A | 6SEP16 | | 24AUG15 | -263 |
| .. | 35530 | 6 | 6 | 1 | 0 | SU | EXT.GLAZING/WINDOWS EAST | | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| | 35440 | 8 | 6 | 1 | 20 | ENCL | CURTAINWALL FRAMING SOUTH | | 14JUL16A | 6SEP16 | | 24AUG15 | -263 |
| .. | 35540 | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS SOUTH | | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |
| .. | 35920* | 12 | 12 | 1 | 0 | SU | EXT.ALUM GRATINGS | | 7SEP16 | 22SEP16 | 22OCT15 | 6NOV15 | -222 |
| .. | 35940 | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| | 35510 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS WEST | | 15AUG16 | 22AUG16 | 28JUL15 | 4AUG15 | -267 |
| .. | 35520 | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS NORTH | | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| .. | 35560* | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING WEST | | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 |
| .. | 35610* | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| .. | 35710* | 4 | 4 | 1 | 0 | SU | EXT.COPING&FLASHINGS WEST | | 23AUG16 | 26AUG16 | 9OCT15 | 14OCT15 | -221 |
| | 35520 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS NORTH | | 29AUG16 | 8SEP16 | 5AUG15 | 14AUG15 | -271 |
| .. | 35530* | 6 | 6 | 1 | 0 | SU | EXT.GLAZING/WINDOWS EAST | | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| .. | 35570* | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING NORTH | | 9SEP16 | 14SEP16 | 27AUG15 | 1SEP15 | -263 |
| .. | 35620* | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS NORTH | | 9SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 |
| .. | 35720* | 8 | 8 | 1 | 0 | SU | EXT.COPING&FLASHINGS NORTH | | 9SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 |
| | 35530 | 6 | 6 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS EAST | | 9SEP16 | 16SEP16 | 17AUG15 | 24AUG15 | -271 |
| .. | 35540 | 8 | 8 | 1 | 0 | SU | EXT.GLAZING/WINDOWS SOUTH | | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 35580* | 2 | 2 | 1 | 0 SU | | SILL PAD FLASHING | EAST | 19SEP16 | 20SEP16 | 2SEP15 | 3SEP15 | -265 |
| .. | 35630* | 2 | 2 | 1 | 0 SU | | ALUM SOFFIT PANELS | EAST | 19SEP16 | 20SEP16 | 3NOV15 | 4NOV15 | -222 |
| .. | 35730 | 4 | 4 | 1 | 10 SU | | EXT.COPING&FLASHINGS | EAST | 12JUL16A | 26SEP16 | | 30OCT15 | -229 |
| | 35540 | 8 | 8 | 1 | 0 | ENCL | EXT.GLAZING/WINDOWS | SOUTH | 23SEP16 | 4OCT16 | 25AUG15 | 3SEP15 | -275 |
| .. | 35590* | 4 | 4 | 1 | 0 SU | | SILL PAD FLASHING | SOUTH | 5OCT16 | 10OCT16 | 4SEP15 | 10SEP15 | -275 |
| .. | 35640* | 4 | 4 | 1 | 0 SU | | ALUM SOFFIT PANELS | SOUTH | 5OCT16 | 10OCT16 | 5NOV15 | 10NOV15 | -232 |
| .. | 35740* | 8 | 7 | 1 | 10 SU | | EXT.COPING&FLASHINGS | SOUTH | 11JUL16A | 13OCT16 | | 10NOV15 | -235 |
| .. | 35950* | 8 | 8 | 1 | 0 SU | | STANDING SEAM ROOF | | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| .. | 35960* | 15 | 15 | 1 | 0 SU | | SS COLUMN COVERS | | 5OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 |
| | 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING | WEST | 23AUG16 | 24AUG16 | 25AUG15 | 26AUG15 | -253 |
| .. | 35570 | 4 | 4 | 1 | 0 SU | | SILL PAD FLASHING | NORTH | 9SEP16 | 14SEP16 | 27AUG15 | 1SEP15 | -263 |
| | 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING | NORTH | 9SEP16 | 14SEP16 | 27AUG15 | 1SEP15 | -263 |
| .. | 35580 | 2 | 2 | 1 | 0 SU | | SILL PAD FLASHING | EAST | 19SEP16 | 20SEP16 | 2SEP15 | 3SEP15 | -265 |
| | 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING | EAST | 19SEP16 | 20SEP16 | 2SEP15 | 3SEP15 | -265 |
| .. | 35590 | 4 | 4 | 1 | 0 SU | | SILL PAD FLASHING | SOUTH | 5OCT16 | 10OCT16 | 4SEP15 | 10SEP15 | -275 |
| | 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING | SOUTH | 5OCT16 | 10OCT16 | 4SEP15 | 10SEP15 | -275 |
| .. | 40350* | 6 | 6 | 1 | 0 SU | | PRIME PAINT | LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| | 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS | WEST | 23AUG16 | 24AUG16 | 20OCT15 | 21OCT15 | -214 |
| .. | 35620 | 4 | 4 | 1 | 0 SU | | ALUM SOFFIT PANELS | NORTH | 9SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 |
| .. | 35810 | 4 | 4 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | WEST | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| | 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS | NORTH | 9SEP16 | 14SEP16 | 22OCT15 | 27OCT15 | -224 |
| .. | 35630 | 2 | 2 | 1 | 0 SU | | ALUM SOFFIT PANELS | EAST | 19SEP16 | 20SEP16 | 3NOV15 | 4NOV15 | -222 |
| .. | 35820 | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | NORTH | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| | 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS | EAST | 19SEP16 | 20SEP16 | 3NOV15 | 4NOV15 | -222 |
| .. | 35640 | 4 | 4 | 1 | 0 SU | | ALUM SOFFIT PANELS | SOUTH | 5OCT16 | 10OCT16 | 5NOV15 | 10NOV15 | -232 |
| .. | 35830 | 4 | 4 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | EAST | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| | 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS | SOUTH | 5OCT16 | 10OCT16 | 5NOV15 | 10NOV15 | -232 |
| .. | 35840 | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | SOUTH | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| | 35710 | 4 | 4 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS | WEST | 23AUG16 | 26AUG16 | 9OCT15 | 14OCT15 | -221 |
| .. | 35720 | 8 | 8 | 1 | 0 SU | | EXT.COPING&FLASHINGS | NORTH | 9SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 |
| .. | 35810* | 4 | 4 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | WEST | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| | 35720 | 8 | 8 | 1 | 0 | ENCL | EXT.COPING&FLASHINGS | NORTH | 9SEP16 | 20SEP16 | 15OCT15 | 26OCT15 | -229 |
| .. | 35730* | 4 | 4 | 1 | 10 SU | | EXT.COPING&FLASHINGS | EAST | 12JUL16A | 26SEP16 | | 30OCT15 | -229 |
| .. | 35820* | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | NORTH | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| | 35730 | 4 | 4 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS | EAST | 12JUL16A | 26SEP16 | | 30OCT15 | -229 |
| .. | 35740 | 8 | 7 | 1 | 10 SU | | EXT.COPING&FLASHINGS | SOUTH | 11JUL16A | 13OCT16 | | 10NOV15 | -235 |
| .. | 35830 | 4 | 4 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | EAST | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| | 35740 | 8 | 7 | 1 | 10 | ENCL | EXT.COPING&FLASHINGS | SOUTH | 11JUL16A | 13OCT16 | | 10NOV15 | -235 |
| .. | 35840* | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | SOUTH | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| | 35810 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | WEST | 29AUG16 | 1SEP16 | 22OCT15 | 27OCT15 | -216 |
| .. | 35820 | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | NORTH | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| | 35820 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | NORTH | 21SEP16 | 28SEP16 | 28OCT15 | 4NOV15 | -228 |
| .. | 35830* | 4 | 4 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | EAST | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| | 35830 | 4 | 4 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | EAST | 29SEP16 | 4OCT16 | 5NOV15 | 10NOV15 | -228 |
| .. | 35840 | 6 | 6 | 1 | 0 SU | | EXT.SEALANTS&CAULKING | SOUTH | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| | 35840 | 6 | 6 | 1 | 0 | ENCL | EXT.SEALANTS&CAULKING | SOUTH | 14OCT16 | 21OCT16 | 11NOV15 | 18NOV15 | -235 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | | 23SEP16 | 22SEP16 | 11SEP15 | 10SEP15 | -263 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| .. | 40350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT | LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| | 35920 | 12 | 12 | 1 | 0 | ENCL | EXT.ALUM GRATINGS | | 7SEP16 | 22SEP16 | 22OCT15 | 6NOV15 | -222 |
| .. | 35930* | 8 | 8 | 1 | 0 SU | | EXT.ORAMENTAL RAILINGS | | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| | 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 35940 | 8 | 8 | 1 | 0 | ENCL | ALUM ENTRANCES&STOREFRONT | | 23SEP16 | 4OCT16 | 9NOV15 | 18NOV15 | -222 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35950 | 8 | 8 | 1 | 0 | | ENCL | STANDING SEAM ROOF | 5OCT16 | 14OCT16 | 9NOV15 | 18NOV15 | -230 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 35960 | 15 | 15 | 1 | 0 | | ENCL | SS COLUMN COVERS | 5OCT16 | 25OCT16 | 29OCT15 | 18NOV15 | -237 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 35990 | 0 | 0 | 1 | 0 | | ENCL | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| .. | 36000* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 36010* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 36015* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 36020* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 36025* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 36030* | 4 | 4 | 1 | 0 | SU | | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| | 4054 | 2 | 0 | 1 | 100 | | RI-LB | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | | |
| | 20220 | 6 | 0 | 1 | 100 | | RI-LB | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40145 | 10 | 1 | 1 | 90 | SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| | 40006 | 2 | 0 | 1 | 100 | | RI-LB | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 | SU | | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40020* | 4 | 1 | 1 | 85 | SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1AUG16 | | 16JUL15 | -265 |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 42006 | 2 | 0 | 1 | 100 | SU | | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| | 40010 | 2 | 0 | 1 | 100 | | RI-LB | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40006 | 2 | 0 | 1 | 100 | SU | | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40020* | 4 | 1 | 1 | 85 | SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1AUG16 | | 16JUL15 | -265 |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40065 | 8 | 0 | 1 | 98 | SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40105 | 10 | 0 | 1 | 100 | SU | | MEC PIPING LEVEL B | 24APR16A | 1JUL16A | | | |
| .. | 40145 | 10 | 1 | 1 | 90 | SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| .. | 40158 | 2 | 0 | 1 | 100 | SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 40020 | 4 | 1 | 1 | 85 | | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 1AUG16 | | 16JUL15 | -265 |
| .. | 40070 | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| | 40054 | 2 | 0 | 1 | 100 | | RI-LB | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| | 40056 | 8 | 0 | 1 | 100 | | RI-LB | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 42056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| | 40058 | 8 | 0 | 1 | 100 | | RI-LB | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40060 | 1 | 0 | 1 | 90 | SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| .. | 40070 | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| | 40060 | 1 | 0 | 1 | 90 | | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 5AUG16 | | 28AUG15 | -238 |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40062* | 2 | 0 | 1 | 100 | SU | | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| | 40061 | 5 | 0 | 1 | 100 | | RI-LB | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 68930 | 2 | 2 | 1 | 0 | SU | | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| | 40062 | 2 | 0 | 1 | 100 | | RI-LB | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| .. | 40102 | 4 | 4 | 1 | 0 | SU | | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| | 40063 | 2 | 0 | 1 | 100 | | RI-LB | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 40064 | 1 | 0 | 1 | 100 | | RI-LB | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40065* | 8 | 0 | 1 | 98 | SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| | 40065 | 8 | 0 | 1 | 98 | | RI-LB | DUCTWORK MAINS LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40070* | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| .. | 42065* | 10 | 1 | 1 | 95 | SU | | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| | 40070 | 7 | 0 | 1 | 98 | | RI-LB | DUCTWORK BRANCHES LEVEL B | 25APR16A | 5AUG16 | | 16JUL15 | -269 |
| .. | 40080* | 4 | 1 | 1 | 80 | SU | SS 0 | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 8AUG16 | | 14AUG15 | -249 |
| .. | 40090 | 4 | 0 | 1 | 100 | SU | | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40092 | 2 | 0 | 1 | 100 | SU | | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40110* | 10 | 9 | 1 | 10 | SU | | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| .. | 40180 | 12 | 1 | 1 | 95 | SU | | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| .. | 42070 | 8 | 0 | 1 | 100 | SU | | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 1JUL16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 8AUG16 | | 14AUG15 | -249 |
| .. | 40092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| | 40090 | 4 | 0 | 1 | 100 | RI-LB | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40091* | 15 | 0 | 1 | 100 SU | | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 SU | | DUCT INSULATION LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| .. | 42090* | 4 | 0 | 1 | 100 SU | | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| | 40091 | 15 | 0 | 1 | 100 | RI-LB | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 SU | | DUCT INSULATION LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| | 40092 | 2 | 0 | 1 | 100 | RI-LB | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40100 | 10 | 10 | 1 | 0 SU | | DUCT INSULATION LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| | 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION LEVEL B | 6SEP16 | 19SEP16 | 17AUG15 | 28AUG15 | -268 |
| .. | 40102* | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| | 40102 | 4 | 4 | 1 | 0 | RI-LB | PLB O/H INSULATION LEVEL B | 20SEP16 | 23SEP16 | 31AUG15 | 3SEP15 | -268 |
| .. | 40120* | 10 | 10 | 1 | 0 SU | | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| .. | 42102* | 4 | 2 | 1 | 50 SU | | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |
| | 40103 | 4 | 0 | 1 | 100 | RI-LB | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| | 40104 | 1 | 0 | 1 | 100 | RI-LB | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 40105 | 10 | 0 | 1 | 100 SU | | MEC PIPING LEVEL B | 24APR16A | 1JUL16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 40105 | 10 | 0 | 1 | 100 | RI-LB | MEC PIPING LEVEL B | 24APR16A | 1JUL16A | | | |
| .. | 40108* | 5 | 0 | 1 | 100 SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| .. | 40128 | 2 | 0 | 1 | 100 SU | | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 42105 | 15 | 0 | 1 | 100 SU | | MEC PIPING LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| | 40108 | 5 | 0 | 1 | 100 | RI-LB | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| .. | 40110* | 10 | 9 | 1 | 10 SU | | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| | 40110 | 10 | 9 | 1 | 10 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | | 29JUL15 | -269 |
| .. | 40112* | 2 | 2 | 1 | 0 SU | | MEC PIPE TESTING LEVEL B | 19AUG16 | 22AUG16 | 2SEP15 | 3SEP15 | -245 |
| .. | 40130* | 8 | 0 | 1 | 95 SU | | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | | 5OCT15 | -222 |
| .. | 40318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40112 | 2 | 2 | 1 | 0 | RI-LB | MEC PIPE TESTING LEVEL B | 19AUG16 | 22AUG16 | 2SEP15 | 3SEP15 | -245 |
| .. | 40120 | 10 | 10 | 1 | 0 SU | | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| .. | 40140* | 4 | 0 | 1 | 95 SU | | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| | 40120 | 10 | 10 | 1 | 0 | RI-LB | MEC PIPE INSULATION LEVEL B | 26SEP16 | 7OCT16 | 4SEP15 | 18SEP15 | -268 |
| .. | 40380 | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| .. | 42120* | 10 | 5 | 1 | 50 SU | | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| | 40128 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 40130 | 8 | 0 | 1 | 95 SU | | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | | 5OCT15 | -222 |
| | 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | | 5OCT15 | -222 |
| .. | 40140 | 4 | 0 | 1 | 95 SU | | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| .. | 42130* | 8 | 0 | 1 | 95 SU | | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| | 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 22AUG16 | | 5OCT15 | -224 |
| .. | 40400 | 6 | 6 | 1 | 0 SU | | TRIM&TERM TEMP.CNTRL LEVEL B | 31OCT16 | 7NOV16 | 6OCT15 | 13OCT15 | -272 |
| | 40145 | 10 | 1 | 1 | 90 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | | 21JUL15 | -274 |
| .. | 40180* | 12 | 1 | 1 | 95 SU | | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| .. | 42145* | 15 | 3 | 1 | 80 SU | | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 22AUG16 | | 30JUL15 | -270 |
| .. | 66560 | 4 | 4 | 1 | 0 SU | | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66880 | 4 | 4 | 1 | 0 SU | | ELE A/V SYSTEM START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 68930 | 2 | 2 | 1 | 0 SU | | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| .. | 68950 | 4 | 4 | 1 | 0 SU | | HCC PRETEST HCC FA SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68954 | 4 | 4 | 1 | 0 SU | | HCC PRETEST INTERCOM/RADIO/TV | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68960 | 4 | 4 | 1 | 0 SU | | HCC PRETEST TELECOM SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68962 | 2 | 2 | 1 | 0 SU | | HCC PRETEST PAGING SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| | 40158 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| .. | 40160* | 8 | 1 | 1 | 93 SU | | R/I SPRINKLER PPG LEVEL B | 25APR16A | 1AUG16 | | 29JUL15 | -256 |
| | 40160 | 8 | 1 | 1 | 93 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 1AUG16 | | 29JUL15 | -256 |
| .. | 40318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| .. | 42160* | 8 | 0 | 1 | 98 SU | | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1AUG16 | | 11AUG15 | -247 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40180 | 12 | 1 | 1 | 95 | RI-LB | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | | 22JUL15 | -274 |
| .. | 40190* | 4 | 0 | 1 | 95 | SU SS 0 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | | 27JUL15 | -270 |
| .. | 40192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL B | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 |
| .. | 40230* | 3 | 0 | 1 | 90 | SU SS 0 | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | | 29JUL15 | -268 |
| .. | 40250* | 2 | 2 | 1 | 0 | SU SS 0 | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 |
| .. | 40272* | 4 | 3 | 1 | 25 | SU SS 0 | ELE PANELS LEVEL B | 20APR16A | 22AUG16 | | 29JUL15 | -271 |
| .. | 40274* | 8 | 4 | 1 | 50 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 23AUG16 | | 29JUL15 | -272 |
| .. | 40295* | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL B | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 |
| .. | 40297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL B | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| .. | 42180 | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| | 40190 | 4 | 0 | 1 | 95 | RI-LB | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | | 27JUL15 | -270 |
| .. | 40200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 18AUG16 | 23AUG16 | 22JUL15 | 27JUL15 | -274 |
| .. | 40200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40200 | 4 | 4 | 1 | 0 | RI-LB | THERMAL INSULATION LEVEL B | 24AUG16 | 29AUG16 | 28JUL15 | 31JUL15 | -274 |
| .. | 40320* | 10 | 9 | 1 | 10 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| | 40230 | 3 | 0 | 1 | 90 | RI-LB | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | | 29JUL15 | -268 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40250 | 2 | 2 | 1 | 0 | RI-LB | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | 15SEP15 | 16SEP15 | -236 |
| .. | 40252* | 10 | 10 | 1 | 0 | SU | ELE INSTALL SWITCHGEAR | 22AUG16 | 2SEP16 | 17SEP15 | 30SEP15 | -236 |
| | 40252 | 10 | 10 | 1 | 0 | RI-LB | ELE INSTALL SWITCHGEAR | 22AUG16 | 2SEP16 | 17SEP15 | 30SEP15 | -236 |
| .. | 40254 | 2 | 2 | 1 | 0 | SU | ELE AUTO TRANSFER SWITCH | 29SEP16 | 30SEP16 | 6OCT15 | 7OCT15 | -250 |
| .. | 40280* | 4 | 4 | 1 | 0 | SU | ELE FEEDER WIRE LEVEL B | 6SEP16 | 9SEP16 | 1OCT15 | 6OCT15 | -236 |
| | 40254 | 2 | 2 | 1 | 0 | RI-LB | ELE AUTO TRANSFER SWITCH | 29SEP16 | 30SEP16 | 6OCT15 | 7OCT15 | -250 |
| .. | 40300* | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 40272 | 4 | 3 | 1 | 25 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 22AUG16 | | 29JUL15 | -271 |
| .. | 40280 | 4 | 4 | 1 | 0 | SU | ELE FEEDER WIRE LEVEL B | 6SEP16 | 9SEP16 | 1OCT15 | 6OCT15 | -236 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| .. | 42272* | 4 | 4 | 1 | 0 | SU | ELE PANELS LEVEL 1 | 23AUG16 | 26AUG16 | 6AUG15 | 11AUG15 | -266 |
| | 40274 | 8 | 4 | 1 | 50 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 23AUG16 | | 29JUL15 | -272 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40280 | 4 | 4 | 1 | 0 | RI-LB | ELE FEEDER WIRE LEVEL B | 6SEP16 | 9SEP16 | 1OCT15 | 6OCT15 | -236 |
| .. | 40290* | 10 | 1 | 1 | 90 | SU | ELE BRANCH WIRING LEVEL B | 27JUN16A | 12SEP16 | | 7OCT15 | -236 |
| | 40290 | 10 | 1 | 1 | 90 | RI-LB | ELE BRANCH WIRING LEVEL B | 27JUN16A | 12SEP16 | | 7OCT15 | -236 |
| .. | 40294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| .. | 40300 | 5 | 5 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| | 40294 | 3 | 3 | 1 | 0 | RI-LB | ELE DATA WIRING LEVEL B | 13SEP16 | 15SEP16 | 14OCT15 | 16OCT15 | -232 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 42294* | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING LEVEL 1 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 |
| | 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 18AUG16 | 23AUG16 | 24JUL15 | 29JUL15 | -272 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| .. | 42295* | 7 | 7 | 1 | 0 | SU | ELE F.A. WIRING LEVEL 1 | 24AUG16 | 1SEP16 | 3AUG15 | 11AUG15 | -270 |
| | 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 18AUG16 | 22AUG16 | 22JUL15 | 24JUL15 | -274 |
| .. | 40298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL B | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 |
| .. | 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| | 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 23AUG16 | 25AUG16 | 27JUL15 | 29JUL15 | -274 |
| .. | 40318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 23AUG16 | 24AUG16 | 28JUL15 | 29JUL15 | -273 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| | 40300 | 5 | 5 | 1 | 0 | RI-LB | ELE PNL TERMINATIONS LEVEL B | 3OCT16 | 7OCT16 | 8OCT15 | 14OCT15 | -250 |
| .. | 40302* | 0 | 0 | 1 | 0 | SU | POWER AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| .. | 40470 | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40490 | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 16OCT15 | 21OCT15 | -264 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| .. | 30542* | 0 | 0 | 1 | 0 | SU | TEMP COOLING AVAILABLE | 10OCT16 | 7OCT16 | 3NOV15 | 2NOV15 | -237 |
| .. | 68964 | 4 | 4 | 1 | 0 | SU | HCC PRETEST SECUR. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68966 | 4 | 4 | 1 | 0 | SU | HCC PRETEST A/V. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68970 | 4 | 4 | 1 | 0 | SU | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 69010 | 4 | 4 | 1 | 0 | SU | ELEVATORS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| | 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 26AUG16 | 29AUG16 | 30JUL15 | 31JUL15 | -274 |
| .. | 40320* | 10 | 9 | 1 | 10 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| | 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 23SEP16 | 26SEP16 | 9SEP15 | 10SEP15 | -265 |
| .. | 40350 | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| | 42006 | 2 | 0 | 1 | 100 | RI-L1 | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. | 42020* | 4 | 0 | 1 | 95 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29JUL16 | | 30JUL15 | -254 |
| .. | 42056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. | 42064 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. | 42104 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 44006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| | 42010 | 2 | 0 | 1 | 100 | RI-L1 | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| .. | 42006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. | 42020* | 4 | 0 | 1 | 95 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29JUL16 | | 30JUL15 | -254 |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 42065 | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| .. | 42105 | 15 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| .. | 42145 | 15 | 3 | 1 | 80 | SU | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 22AUG16 | | 30JUL15 | -270 |
| .. | 42160 | 8 | 0 | 1 | 98 | SU | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 1AUG16 | | 11AUG15 | -247 |
| | 42020 | 4 | 0 | 1 | 95 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29JUL16 | | 30JUL15 | -254 |
| .. | 42070 | 8 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 1JUL16A | | | |
| | 42056 | 8 | 0 | 1 | 100 | RI-L1 | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 44056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| ..RAIN02 | | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 42058 | 7 | 0 | 1 | 100 | RI-L1 | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 42060 | 1 | 0 | 1 | 100 | SU | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. | 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. | 42065 | 10 | 1 | 1 | 95 | SU SS 0 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| .. | 42070 | 8 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 1JUL16A | | | |
| .. | 44058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| ..RAIN02 | | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 42060 | 1 | 0 | 1 | 100 | RI-L1 | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. | 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| | 42062 | 2 | 0 | 1 | 100 | RI-L1 | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. | 42102 | 4 | 2 | 1 | 50 | SU | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |
| | 42064 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. | 42065 | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| | 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 8AUG16 | | 30JUL15 | -260 |
| .. | 42070* | 8 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 1JUL16A | | | |
| .. | 42130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| .. | 44065* | 10 | 0 | 1 | 98 | SU | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| | 42070 | 8 | 0 | 1 | 100 | RI-L1 | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 1JUL16A | | | |
| .. | 42080* | 5 | 0 | 1 | 100 | SU SS 0 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. | 42090 | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. | 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. | 42180 | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| .. | 44070* | 10 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 42080 | 5 | 0 | 1 | 100 | RI-L1 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. | 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| | 42090 | 4 | 0 | 1 | 100 | RI-L1 | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. | 42100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 6SEP16 | 19SEP16 | 2SEP15 | 16SEP15 | -256 |
| .. | 44090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| | 42092 | 2 | 0 | 1 | 100 | RI-L1 | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. | 42100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 6SEP16 | 19SEP16 | 2SEP15 | 16SEP15 | -256 |
| | 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION LEVEL 1 | 6SEP16 | 19SEP16 | 2SEP15 | 16SEP15 | -256 |
| .. | 42102 | 4 | 2 | 1 | 50 | SU | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42102 | 4 | 2 | 1 | 50 | RI-L1 | PLB O/H INSULATION | LEVEL 1 | 19JUL16A | 27SEP16 | | 18SEP15 | -260 |
| .. | 42120 | 10 | 5 | 1 | 50 | SU | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| .. | 44102* | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION | LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| | 42104 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 42105* | 15 | 0 | 1 | 100 | SU | MEC PIPING | LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| | 42105 | 15 | 0 | 1 | 100 | RI-L1 | MEC PIPING | LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| .. | 42112* | 2 | 0 | 1 | 100 | SU | MEC PIPE TESTING | LEVEL 1 | 11JUL16A | 14JUL16A | | | |
| .. | 42130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL | LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| .. | 44105* | 10 | 0 | 1 | 100 | SU | MEC PIPING | LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 42112 | 2 | 0 | 1 | 100 | RI-L1 | MEC PIPE TESTING | LEVEL 1 | 11JUL16A | 14JUL16A | | | |
| .. | 42120 | 10 | 5 | 1 | 50 | SU | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| .. | 42140 | 5 | 0 | 1 | 100 | SU | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| | 42120 | 10 | 5 | 1 | 50 | RI-L1 | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 14OCT16 | | 25SEP15 | -268 |
| .. | 42380 | 4 | 4 | 1 | 0 | SU | ACOUS.GRID | LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| .. | 44120* | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION | LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| | 42130 | 8 | 0 | 1 | 95 | RI-L1 | R/I TEMP.CONTROL | LEVEL 1 | 29FEB16A | 18AUG16 | | 13OCT15 | -216 |
| .. | 42140* | 5 | 0 | 1 | 100 | SU | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| .. | 44130* | 8 | 1 | 1 | 90 | SU | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| | 42140 | 5 | 0 | 1 | 100 | RI-L1 | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| .. | 42400 | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 4NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 |
| | 42145 | 15 | 3 | 1 | 80 | RI-L1 | ELE CEILING ROUGH-IN | LEVEL 1 | 11FEB16A | 22AUG16 | | 30JUL15 | -270 |
| .. | 42180* | 8 | 2 | 1 | 75 | SU | FRAME PARTITIONS | LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| .. | 44145* | 5 | 0 | 1 | 95 | SU | ELE CEILING ROUGH-IN | LEVEL 2 | 5FEB16A | 22AUG16 | | 13AUG15 | -260 |
| | 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG | LEVEL 1 | 3FEB16A | 1AUG16 | | 11AUG15 | -247 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| .. | 44160* | 8 | 1 | 1 | 90 | SU | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 2AUG16 | | 21AUG15 | -240 |
| | 42180 | 8 | 2 | 1 | 75 | RI-L1 | FRAME PARTITIONS | LEVEL 1 | 4FEB16A | 24AUG16 | | 3AUG15 | -270 |
| .. | 42190* | 4 | 2 | 1 | 40 | SU SS 0 | IN-WALL BLOCKING | LEVEL 1 | 10FEB16A | 24AUG16 | | 7AUG15 | -266 |
| .. | 42192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH | LEVEL 1 | 23AUG16 | 26AUG16 | 4AUG15 | 7AUG15 | -268 |
| .. | 42230* | 6 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES | LEVEL 1 | 14JUL16A | 15JUL16A | | | |
| .. | 42272* | 4 | 4 | 1 | 0 | SU SS 0 | ELE PANELS | LEVEL 1 | 23AUG16 | 26AUG16 | 6AUG15 | 11AUG15 | -266 |
| .. | 42274* | 10 | 0 | 1 | 100 | SU SS 0 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 11FEB16A | 18JUL16A | | | |
| .. | 42295 | 7 | 7 | 1 | 0 | SU SS 0 | ELE F.A. WIRING | LEVEL 1 | 24AUG16 | 1SEP16 | 3AUG15 | 11AUG15 | -270 |
| .. | 42297* | 4 | 4 | 1 | 0 | SU SS 0 | ELE PA WIRING | LEVEL 1 | 23AUG16 | 26AUG16 | 31JUL15 | 5AUG15 | -270 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| .. | 44180* | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS | LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| .. | 45000 | 5 | 5 | 1 | 0 | SU | MOBILIZE ELEVATORS | | 27SEP16 | 3OCT16 | 16SEP15 | 22SEP15 | -262 |
| | 42190 | 4 | 2 | 1 | 40 | RI-L1 | IN-WALL BLOCKING | LEVEL 1 | 10FEB16A | 24AUG16 | | 7AUG15 | -266 |
| .. | 42200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION | LEVEL 1 | 29AUG16 | 1SEP16 | 10AUG15 | 13AUG15 | -268 |
| | 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH | LEVEL 1 | 23AUG16 | 26AUG16 | 4AUG15 | 7AUG15 | -268 |
| .. | 42200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION | LEVEL 1 | 29AUG16 | 1SEP16 | 10AUG15 | 13AUG15 | -268 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42200 | 4 | 4 | 1 | 0 | RI-L1 | THERMAL INSULATION | LEVEL 1 | 29AUG16 | 1SEP16 | 10AUG15 | 13AUG15 | -268 |
| .. | 42320 | 8 | 8 | 1 | 0 | SU | HANG DRYWALL | LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| | 42230 | 6 | 0 | 1 | 100 | RI-L1 | SET HM FRAMES | LEVEL 1 | 14JUL16A | 15JUL16A | | | |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42272 | 4 | 4 | 1 | 0 | RI-L1 | ELE PANELS | LEVEL 1 | 23AUG16 | 26AUG16 | 6AUG15 | 11AUG15 | -266 |
| .. | 42280* | 3 | 2 | 1 | 25 | SU | ELE FEEDER WIRE | LEVEL 1 | 24FEB16A | 30AUG16 | | 6OCT15 | -229 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42274 | 10 | 0 | 1 | 100 | RI-L1 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 11FEB16A | 18JUL16A | | | |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42280 | 3 | 2 | 1 | 25 | RI-L1 | ELE FEEDER WIRE | LEVEL 1 | 24FEB16A | 30AUG16 | | 6OCT15 | -229 |
| .. | 42290* | 15 | 2 | 1 | 90 | SU | ELE BRANCH WIRING | LEVEL 1 | 24MAR16A | 1SEP16 | | 8OCT15 | -229 |
| | 42290 | 15 | 2 | 1 | 90 | RI-L1 | ELE BRANCH WIRING | LEVEL 1 | 24MAR16A | 1SEP16 | | 8OCT15 | -229 |
| .. | 42294 | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING | LEVEL 1 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 |
| .. | 42300* | 8 | 8 | 1 | 0 | SU | ELE PNL TERMINATIONS | LEVEL 1 | 2SEP16 | 14SEP16 | 9OCT15 | 20OCT15 | -229 |
| | 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING | LEVEL 1 | 16SEP16 | 21SEP16 | 20OCT15 | 23OCT15 | -231 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 44294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING | LEVEL 2 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING | LEVEL 1 | 24AUG16 | 1SEP16 | 3AUG15 | 11AUG15 | -270 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| .. | 44295* | 4 | 4 | 1 | 0 SU | | ELE F.A. WIRING | LEVEL 2 | 2SEP16 | 8SEP16 | 18AUG15 | 21AUG15 | -266 |
| | 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING | LEVEL 1 | 23AUG16 | 26AUG16 | 31JUL15 | 5AUG15 | -270 |
| .. | 42298* | 4 | 4 | 1 | 0 SU | | ELE SECUR. WIRING | LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| .. | 42299* | 4 | 4 | 1 | 0 SU | | ELE A/V WIRING | LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| | 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING | LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING | LEVEL 1 | 29AUG16 | 1SEP16 | 6AUG15 | 11AUG15 | -270 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| | 42300 | 8 | 8 | 1 | 0 | RI-L1 | ELE PNL TERMINATIONS | LEVEL 1 | 2SEP16 | 14SEP16 | 9OCT15 | 20OCT15 | -229 |
| .. | 42450 | 4 | 4 | 1 | 0 SU | | ELE DATA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42460 | 7 | 7 | 1 | 0 SU | | ELE F.A. TRIM&TEST | LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| .. | 42470 | 4 | 4 | 1 | 0 SU | | ELE PA TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42480 | 4 | 4 | 1 | 0 SU | | ELE SECUR. TRIM&TEST | LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42490 | 6 | 6 | 1 | 0 SU | | ELE A/V TRIM&TEST | LEVEL 1 | 4NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 |
| | 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP | LEVEL 1 | 2SEP16 | 6SEP16 | 12AUG15 | 13AUG15 | -270 |
| .. | 42320 | 8 | 8 | 1 | 0 SU | | HANG DRYWALL | LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| | 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 3OCT16 | 4OCT16 | 23SEP15 | 24SEP15 | -261 |
| .. | 42350 | 4 | 4 | 1 | 0 SU | | PRIME PAINT | LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| | 44006 | 2 | 0 | 1 | 100 | RI-L2 | INSTALL TOP TRACK | LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 0 | 1 | 95 SU | | FRAME,TOP OUT & TAPE | LEVEL 2 | 4FEB16A | 29JUL16 | | 13AUG15 | -244 |
| .. | 44056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN | LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44064 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL DUCT | LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44104 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS | LEVEL 2 | 2JAN16A | 29JUL16 | | 13AUG15 | -244 |
| .. | 44006 | 2 | 0 | 1 | 100 SU | | INSTALL TOP TRACK | LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 0 | 1 | 95 SU | | FRAME,TOP OUT & TAPE | LEVEL 2 | 4FEB16A | 29JUL16 | | 13AUG15 | -244 |
| .. | 44058 | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING | LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| .. | 44105 | 10 | 0 | 1 | 100 SU | | MEC PIPING | LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44145 | 5 | 0 | 1 | 95 SU | | ELE CEILING ROUGH-IN | LEVEL 2 | 5FEB16A | 22AUG16 | | 13AUG15 | -260 |
| .. | 44160 | 8 | 1 | 1 | 90 SU | | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 2AUG16 | | 21AUG15 | -240 |
| | 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE | LEVEL 2 | 4FEB16A | 29JUL16 | | 13AUG15 | -244 |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES | LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44056 | 8 | 0 | 1 | 100 | RI-L2 | PLB A/G W&V/STORM DRN | LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44058 | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING | LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| | 44058 | 7 | 0 | 1 | 100 | RI-L2 | PLB A/G WATER PIPING | LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44060 | 1 | 0 | 1 | 100 SU | | PLB CONDENSATE PIPING | LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING | LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES | LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44060 | 1 | 0 | 1 | 100 | RI-L2 | PLB CONDENSATE PIPING | LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING | LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| | 44062 | 2 | 0 | 1 | 100 | RI-L2 | PLB PIPE TESTING | LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44102 | 4 | 4 | 1 | 0 SU | | PLB O/H INSULATION | LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| | 44064 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL DUCT | LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| | 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 8AUG16 | | 13AUG15 | -250 |
| .. | 44070* | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES | LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44130 | 8 | 1 | 1 | 90 SU | | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| | 44070 | 10 | 0 | 1 | 100 | RI-L2 | DUCTWORK BRANCHES | LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44080* | 5 | 0 | 1 | 100 SU SS | 0 | FIRE SMOKE DAMPERS | LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44090 | 4 | 0 | 1 | 100 SU | | HANG VAV UNITS | LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS | LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44180 | 12 | 1 | 1 | 95 SU | | FRAME PARTITIONS | LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| ..RAIN02 | * | 2 | 0 | C | 100 SU SS | 1 | 2 DAYS RAIN 2/15 TO 2/19 | | 15FEB16A | 19FEB16A | | | |
| | 44080 | 5 | 0 | 1 | 100 | RI-L2 | FIRE SMOKE DAMPERS | LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS | LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| | 44090 | 4 | 0 | 1 | 100 | RI-L2 | HANG VAV UNITS | LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44100* | 10 | 10 | 1 | 0 SU | | DUCT INSULATION | LEVEL 2 | 6SEP16 | 19SEP16 | 8SEP15 | 21SEP15 | -253 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44092 | 2 | 0 | 1 | 100 | RI-L2 | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 2 | 6SEP16 | 19SEP16 | 8SEP15 | 21SEP15 | -253 |
| | 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION LEVEL 2 | 6SEP16 | 19SEP16 | 8SEP15 | 21SEP15 | -253 |
| .. | 44102 | 4 | 4 | 1 | 0 | SU | PLB O/H INSULATION LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| | 44102 | 4 | 4 | 1 | 0 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 28SEP16 | 3OCT16 | 22SEP15 | 25SEP15 | -259 |
| .. | 44120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| | 44104 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44105 | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44105 | 10 | 0 | 1 | 100 | RI-L2 | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44112* | 2 | 2 | 1 | 0 | SU | MEC PIPE TESTING LEVEL 2 | 9AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 |
| .. | 44130 | 8 | 1 | 1 | 90 | SU | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| | 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 9AUG16 | 10AUG16 | 24SEP15 | 25SEP15 | -222 |
| .. | 44120 | 10 | 10 | 1 | 0 | SU | MEC PIPE INSULATION LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| .. | 44140 | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 19AUG16 | | 21OCT15 | -211 |
| | 44120 | 10 | 10 | 1 | 0 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 17OCT16 | 28OCT16 | 28SEP15 | 9OCT15 | -268 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| | 44130 | 8 | 1 | 1 | 90 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 19AUG16 | | 21OCT15 | -211 |
| .. | 44140* | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 19AUG16 | | 21OCT15 | -211 |
| | 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 19AUG16 | | 21OCT15 | -211 |
| .. | 44400 | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| | 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 22AUG16 | | 13AUG15 | -260 |
| .. | 44180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| | 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 2AUG16 | | 21AUG15 | -240 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 25AUG16 | | 14AUG15 | -262 |
| .. | 44190* | 4 | 0 | 1 | 95 | SU SS 0 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 24AUG16 | | 19AUG15 | -258 |
| .. | 44192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL 2 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 |
| .. | 44230* | 6 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44274* | 13 | 1 | 1 | 95 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 25AUG16 | | 21AUG15 | -257 |
| .. | 44295 | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL 2 | 2SEP16 | 8SEP16 | 18AUG15 | 21AUG15 | -266 |
| .. | 44297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL 2 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| .. | 45010 | 6 | 6 | 1 | 0 | SU | ELEV.RAILS BP01 | 4OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 |
| | 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 24AUG16 | | 19AUG15 | -258 |
| .. | 44200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 31AUG16 | 6SEP16 | 20AUG15 | 25AUG15 | -262 |
| | 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 25AUG16 | 30AUG16 | 14AUG15 | 19AUG15 | -262 |
| .. | 44200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 31AUG16 | 6SEP16 | 20AUG15 | 25AUG15 | -262 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 31AUG16 | 6SEP16 | 20AUG15 | 25AUG15 | -262 |
| .. | 44320 | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| | 44230 | 6 | 0 | 1 | 100 | RI-L2 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 25AUG16 | | 21AUG15 | -257 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44280 | 3 | 3 | 1 | 0 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 1AUG16 | 3AUG16 | 15OCT15 | 19OCT15 | -201 |
| .. | 44290* | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 3AUG16 | | 19OCT15 | -201 |
| | 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 3AUG16 | | 19OCT15 | -201 |
| .. | 44294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL 2 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 |
| .. | 44300* | 8 | 8 | 1 | 0 | SU | ELE PNL TERMINATIONS LEVEL 2 | 4AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 |
| | 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 22SEP16 | 26SEP16 | 28OCT15 | 30OCT15 | -229 |
| .. | 44450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| | 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | 2SEP16 | 8SEP16 | 18AUG15 | 21AUG15 | -266 |
| .. | 44318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 25AUG16 | 29AUG16 | 14AUG15 | 18AUG15 | -262 |
| .. | 44298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL 2 | 30AUG16 | 1SEP16 | 19AUG15 | 21AUG15 | -262 |
| .. | 44299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL 2 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 30AUG16 | 1SEP16 | 19AUG15 | 21AUG15 | -262 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING LEVEL 2 | 30AUG16 | 31AUG16 | 20AUG15 | 21AUG15 | -261 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| | 44300 | 8 | 8 | 1 | 0 | RI-L2 | ELE PNL TERMINATIONS LEVEL 2 | 4AUG16 | 15AUG16 | 20OCT15 | 29OCT15 | -201 |
| .. | 44450 | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44460 | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| .. | 44470 | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44480 | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44490 | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| | 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 9SEP16 | 12SEP16 | 24AUG15 | 25AUG15 | -266 |
| .. | 44320 | 10 | 10 | 1 | 0 SU | | HANG DRYWALL LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| | 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 19OCT16 | 20OCT16 | 30SEP15 | 1OCT15 | -268 |
| .. | 44350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| | 40320 | 10 | 9 | 1 | 10 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 12SEP16 | | 13AUG15 | -274 |
| .. | 40330* | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| .. | 40340* | 8 | 8 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| .. | 40342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| .. | 40344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| .. | 42320* | 8 | 8 | 1 | 0 SU | | HANG DRYWALL LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| | 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| .. | 40335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL LEVEL B | 23SEP16 | 26SEP16 | 9SEP15 | 10SEP15 | -265 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| .. | 40370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS LEVEL B | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 |
| .. | 42330* | 6 | 6 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL 1 | 23SEP16 | 30SEP16 | 1SEP15 | 9SEP15 | -270 |
| | 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 13SEP16 | 22SEP16 | 19AUG15 | 28AUG15 | -271 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| | 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| | 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 13SEP16 | 14SEP16 | 27AUG15 | 28AUG15 | -265 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| | 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 23SEP16 | 4OCT16 | 31AUG15 | 10SEP15 | -271 |
| .. | 40350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| | 40350 | 6 | 6 | 1 | 0 | FN-LB | PRIME PAINT LEVEL B | 11OCT16 | 18OCT16 | 11SEP15 | 18SEP15 | -275 |
| .. | 40380* | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| .. | 40382* | 2 | 2 | 1 | 0 SU | | HARD FLR PREP LEVEL B | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 |
| .. | 42350* | 4 | 4 | 1 | 0 SU | | PRIME PAINT LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| | 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS LEVEL B | 23SEP16 | 26SEP16 | 17SEP15 | 18SEP15 | -259 |
| .. | 40380 | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| | 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 19OCT16 | 28OCT16 | 21SEP15 | 30SEP15 | -275 |
| .. | 40390* | 4 | 4 | 1 | 0 SU | | SPRINK DROPS & HEADS LEVEL B | 31OCT16 | 3NOV16 | 8OCT15 | 13OCT15 | -270 |
| .. | 40400* | 6 | 6 | 1 | 0 SU | | TRIM&TERM TEMP.CNTRL LEVEL B | 31OCT16 | 7NOV16 | 6OCT15 | 13OCT15 | -272 |
| .. | 40410* | 5 | 5 | 1 | 0 SU SS | 0 | HVA AIR DISTRIBUTION LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| .. | 40420* | 10 | 10 | 1 | 0 SU SS | 0 | ELE LIGHTS & TRIM LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| .. | 40424* | 2 | 2 | 1 | 0 SU | | VA O/H INSPECT & APP LEVEL B | 31OCT16 | 1NOV16 | 12OCT15 | 13OCT15 | -268 |
| .. | 40450* | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40460* | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| .. | 40470* | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40480* | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40490* | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 16OCT15 | 21OCT15 | -264 |
| .. | 42380* | 4 | 4 | 1 | 0 SU | | ACOUS.GRID LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| | 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 19OCT16 | 20OCT16 | 28SEP15 | 29SEP15 | -270 |
| .. | 40500 | 8 | 8 | 1 | 0 SU | | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| | 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 31OCT16 | 3NOV16 | 8OCT15 | 13OCT15 | -270 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40590 | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| | 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 31OCT16 | 7NOV16 | 6OCT15 | 13OCT15 | -272 |
| .. | 40580* | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40590* | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| | 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION LEVEL B | 19OCT16 | 25OCT16 | 7OCT15 | 13OCT15 | -263 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| | 40420 | 10 | 10 | 1 | 0 | FN-LB | ELE LIGHTS & TRIM LEVEL B | 19OCT16 | 1NOV16 | 30SEP15 | 13OCT15 | -268 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| | 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 31OCT16 | 1NOV16 | 12OCT15 | 13OCT15 | -268 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| | 40450 | 3 | 3 | 1 | 0 | FN-LB | ELE DATA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| | 40460 | 4 | 4 | 1 | 0 | FN-LB | ELE F.A. TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 15OCT15 | 20OCT15 | -265 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| .. | 42460* | 7 | 7 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| | 40470 | 3 | 3 | 1 | 0 | FN-LB | ELE PA TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40480 | 3 | 3 | 1 | 0 | FN-LB | ELE SECUR. TRIM&TEST LEVEL B | 31OCT16 | 2NOV16 | 19OCT15 | 21OCT15 | -263 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40490 | 4 | 4 | 1 | 0 | FN-LB | ELE A/V TRIM&TEST LEVEL B | 31OCT16 | 3NOV16 | 16OCT15 | 21OCT15 | -264 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 26OCT16 | 4NOV16 | 30SEP15 | 9OCT15 | -273 |
| .. | 40520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL B | 7NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 |
| .. | 42500* | 4 | 4 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 1 | 7NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 |
| | 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 7NOV16 | 11NOV16 | 12OCT15 | 16OCT15 | -273 |
| .. | 40530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |
| .. | 40540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL B | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 |
| | 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | 14NOV16 | 15NOV16 | 20OCT15 | 21OCT15 | -272 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | 14NOV16 | 16NOV16 | 19OCT15 | 21OCT15 | -273 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40612* | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| | 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 8NOV16 | 15NOV16 | 14OCT15 | 21OCT15 | -272 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| | 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 16NOV16 | 21NOV16 | 25NOV15 | 2DEC15 | -248 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| | 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 17NOV16 | 24NOV16 | 22OCT15 | 29OCT15 | -273 |
| .. | 40630* | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST LEVEL B | 28NOV16 | 1DEC16 | 18NOV15 | 23NOV15 | -260 |
| .. | 40640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| .. | 40650* | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| .. | 40720* | 6 | 6 | 1 | 0 | SU | WALL PROTECTION LEVEL B | 28NOV16 | 5DEC16 | 5NOV15 | 12NOV15 | -269 |
| .. | 40726* | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| .. | 42620* | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 40630 | 4 | 4 | 1 | 0 | FN-LB | ELE TRIM & TEST LEVEL B | 28NOV16 | 1DEC16 | 18NOV15 | 23NOV15 | -260 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| .. | 42630* | 7 | 7 | 1 | 0 | SU | ELE TRIM & TEST LEVEL 1 | 2DEC16 | 12DEC16 | 24NOV15 | 4DEC15 | -260 |
| | 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE LEVEL B | 28NOV16 | 5DEC16 | 3NOV15 | 10NOV15 | -271 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| .. | 42640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| | 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY LEVEL B | 28NOV16 | 7DEC16 | 13NOV15 | 24NOV15 | -263 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| | 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | 30NOV16 | 5DEC16 | 3NOV15 | 6NOV15 | -273 |
| .. | 40700* | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| .. | 40710* | 4 | 4 | 1 | 0 | SU | INT GLAZING LEVEL B | 6DEC16 | 9DEC16 | 25NOV15 | 2DEC15 | -261 |
| .. | 40800* | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| .. | 42690* | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL 1 | 6DEC16 | 9DEC16 | 9NOV15 | 12NOV15 | -273 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE | LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| .. | 40750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| .. | 42700* | 2 | 2 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 1 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 |
| | 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING | LEVEL B | 6DEC16 | 9DEC16 | 25NOV15 | 2DEC15 | -261 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| .. | 42710* | 2 | 2 | 1 | 0 SU | | INT GLAZING | LEVEL 1 | 12DEC16 | 13DEC16 | 3DEC15 | 4DEC15 | -261 |
| | 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION | LEVEL B | 28NOV16 | 5DEC16 | 5NOV15 | 12NOV15 | -269 |
| .. | 40730* | 4 | 4 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| .. | 42720* | 4 | 4 | 1 | 0 SU | | WALL PROTECTION | LEVEL 1 | 6DEC16 | 9DEC16 | 13NOV15 | 18NOV15 | -269 |
| | 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING | LEVEL B | 28NOV16 | 13DEC16 | 5NOV15 | 20NOV15 | -269 |
| .. | 40750* | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| .. | 40760* | 6 | 6 | 1 | 0 SU | | TELESCOPING STANDS | LEVEL B | 14DEC16 | 21DEC16 | 23NOV15 | 2DEC15 | -269 |
| | 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS | LEVEL B | 6DEC16 | 9DEC16 | 19NOV15 | 24NOV15 | -265 |
| .. | 40750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| | 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT | LEVEL B | 14DEC16 | 19DEC16 | 25NOV15 | 2DEC15 | -267 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| .. | 42750 | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| | 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS | LEVEL B | 14DEC16 | 21DEC16 | 23NOV15 | 2DEC15 | -269 |
| .. | 40900* | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| | 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE | LEVEL B | 6DEC16 | 7DEC16 | 17NOV15 | 18NOV15 | -267 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| .. | 42800 | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 1 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 |
| | 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | 3DEC15 | 8DEC15 | -269 |
| .. | 40902* | 5 | 5 | 1 | 0 SU | SS 0 | VA INSPECT | LEVEL B | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 |
| .. | 40910* | 4 | 4 | 1 | 0 SU | SS 0 | INTERIOR SIGNAGE | LEVEL B | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 |
| .. | 40990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 |
| .. | 42900* | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| | 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT | LEVEL B | 22DEC16 | 29DEC16 | 11DEC15 | 17DEC15 | -263 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE | LEVEL B | 22DEC16 | 28DEC16 | 14DEC15 | 17DEC15 | -262 |
| .. | 40990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 |
| | 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | 18DEC15 | 17DEC15 | -262 |
| .. | 42990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| | 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL | LEVEL 1 | 13SEP16 | 22SEP16 | 14AUG15 | 25AUG15 | -274 |
| .. | 42330* | 6 | 6 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 1 | 23SEP16 | 30SEP16 | 1SEP15 | 9SEP15 | -270 |
| .. | 42340* | 6 | 6 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT | LEVEL 1 | 23SEP16 | 30SEP16 | 9SEP15 | 16SEP15 | -265 |
| .. | 42342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| .. | 42344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| .. | 44320* | 10 | 10 | 1 | 0 SU | | HANG DRYWALL | LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| | 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL | LEVEL 1 | 23SEP16 | 30SEP16 | 1SEP15 | 9SEP15 | -270 |
| .. | 42335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 3OCT16 | 4OCT16 | 23SEP15 | 24SEP15 | -261 |
| .. | 42345* | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| .. | 42370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS | LEVEL 1 | 3OCT16 | 4OCT16 | 29SEP15 | 30SEP15 | -257 |
| .. | 44330 | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| | 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT | LEVEL 1 | 23SEP16 | 30SEP16 | 9SEP15 | 16SEP15 | -265 |
| .. | 42345* | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| | 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| .. | 42345 | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| | 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | 15SEP15 | 16SEP15 | -261 |
| .. | 42345 | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| | 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT | LEVEL 1 | 3OCT16 | 10OCT16 | 17SEP15 | 24SEP15 | -265 |
| .. | 42350 | 4 | 4 | 1 | 0 SU | | PRIME PAINT | LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| | 42350 | 4 | 4 | 1 | 0 | FN-L1 | PRIME PAINT | LEVEL 1 | 19OCT16 | 24OCT16 | 25SEP15 | 30SEP15 | -271 |
| .. | 42380 | 4 | 4 | 1 | 0 SU | | ACOUS.GRID | LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| .. | 42382* | 2 | 2 | 1 | 0 SU | | HARD FLR PREP | LEVEL 1 | 25OCT16 | 26OCT16 | 8OCT15 | 9OCT15 | -266 |
| .. | 44350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT | LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| | 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS | LEVEL 1 | 3OCT16 | 4OCT16 | 29SEP15 | 30SEP15 | -257 |
| .. | 42380 | 4 | 4 | 1 | 0 SU | | ACOUS.GRID | LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID LEVEL 1 | 31OCT16 | 3NOV16 | 1OCT15 | 6OCT15 | -275 |
| .. | 42390* | 2 | 2 | 1 | 0 | SU | SPRINK DROPS & HEADS LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| .. | 42400* | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 1 | 4NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 |
| .. | 42410* | 5 | 5 | 1 | 0 | SU SS 0 | HVA AIR DISTRIBUTION LEVEL 1 | 31OCT16 | 4NOV16 | 15OCT15 | 21OCT15 | -265 |
| .. | 42420* | 15 | 15 | 1 | 0 | SU SS 0 | ELE LIGHTS & TRIM LEVEL 1 | 31OCT16 | 18NOV16 | 1OCT15 | 21OCT15 | -275 |
| .. | 42424* | 2 | 2 | 1 | 0 | SU | VA O/H INSPECT & APP LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| .. | 42450* | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42460* | 7 | 7 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| .. | 42470* | 4 | 4 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42480* | 4 | 4 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42490* | 6 | 6 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL 1 | 4NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| | 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP LEVEL 1 | 25OCT16 | 26OCT16 | 8OCT15 | 9OCT15 | -266 |
| .. | 42500 | 4 | 4 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 1 | 7NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 |
| | 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| | 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 4NOV16 | 11NOV16 | 14OCT15 | 21OCT15 | -270 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| | 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION LEVEL 1 | 31OCT16 | 4NOV16 | 15OCT15 | 21OCT15 | -265 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| | 42420 | 15 | 15 | 1 | 0 | FN-L1 | ELE LIGHTS & TRIM LEVEL 1 | 31OCT16 | 18NOV16 | 1OCT15 | 21OCT15 | -275 |
| .. | 42580* | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42590* | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| | 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP LEVEL 1 | 4NOV16 | 7NOV16 | 20OCT15 | 21OCT15 | -266 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| | 42450 | 4 | 4 | 1 | 0 | FN-L1 | ELE DATA TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| .. | 44450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| | 42460 | 7 | 7 | 1 | 0 | FN-L1 | ELE F.A. TRIM&TEST LEVEL 1 | 4NOV16 | 14NOV16 | 21OCT15 | 29OCT15 | -265 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| .. | 44460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| | 42470 | 4 | 4 | 1 | 0 | FN-L1 | ELE PA TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 42480 | 4 | 4 | 1 | 0 | FN-L1 | ELE SECUR. TRIM&TEST LEVEL 1 | 4NOV16 | 9NOV16 | 26OCT15 | 29OCT15 | -262 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 42490 | 6 | 6 | 1 | 0 | FN-L1 | ELE A/V TRIM&TEST LEVEL 1 | 4NOV16 | 11NOV16 | 22OCT15 | 29OCT15 | -264 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING LEVEL 1 | 7NOV16 | 10NOV16 | 12OCT15 | 15OCT15 | -273 |
| .. | 42520* | 2 | 2 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL 1 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 |
| .. | 44500* | 6 | 6 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 2 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 |
| | 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 11NOV16 | 14NOV16 | 28OCT15 | 29OCT15 | -265 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 1 | 21NOV16 | 24NOV16 | 22OCT15 | 27OCT15 | -275 |
| .. | 42612* | 2 | 2 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL 1 | 28NOV16 | 29NOV16 | 7DEC15 | 8DEC15 | -249 |
| .. | 42620* | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| .. | 44580* | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| | 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING LEVEL 1 | 21NOV16 | 24NOV16 | 26OCT15 | 29OCT15 | -273 |
| .. | 42620* | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| | 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS LEVEL 1 | 28NOV16 | 29NOV16 | 7DEC15 | 8DEC15 | -249 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| | 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 28NOV16 | 1DEC16 | 30OCT15 | 4NOV15 | -273 |
| .. | 42630* | 7 | 7 | 1 | 0 | SU | ELE TRIM & TEST LEVEL 1 | 2DEC16 | 12DEC16 | 24NOV15 | 4DEC15 | -260 |
| .. | 42640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| .. | 42650* | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL 1 | 2DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 |
| .. | 42690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL 1 | 6DEC16 | 9DEC16 | 9NOV15 | 12NOV15 | -273 |
| .. | 42720 | 4 | 4 | 1 | 0 | SU | WALL PROTECTION LEVEL 1 | 6DEC16 | 9DEC16 | 13NOV15 | 18NOV15 | -269 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42630 | 7 | 7 | 1 | 0 | FN-L1 | ELE TRIM & TEST | LEVEL 1 | 2DEC16 | 12DEC16 | 24NOV15 | 4DEC15 | -260 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| .. | 44630 | 4 | 4 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | 7DEC15 | 10DEC15 | -261 |
| | 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE | LEVEL 1 | 6DEC16 | 13DEC16 | 11NOV15 | 18NOV15 | -271 |
| .. | 42642* | 4 | 4 | 1 | 0 SU | | ENTRANCE FL GRILLES | LEVEL 1 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| .. | 44640* | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| | 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES | LEVEL 1 | 14DEC16 | 19DEC16 | 19NOV15 | 24NOV15 | -271 |
| .. | 42660* | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| | 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY | LEVEL 1 | 2DEC16 | 13DEC16 | 13NOV15 | 24NOV15 | -267 |
| .. | 42660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| | 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE | LEVEL 1 | 20DEC16 | 23DEC16 | 25NOV15 | 2DEC15 | -271 |
| .. | 42750* | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| | 42690 | 4 | 4 | 1 | 0 | FN-L1 | HANG DOORS | LEVEL 1 | 6DEC16 | 9DEC16 | 9NOV15 | 12NOV15 | -273 |
| .. | 42700* | 2 | 2 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 1 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 |
| .. | 42710* | 2 | 2 | 1 | 0 SU | | INT GLAZING | LEVEL 1 | 12DEC16 | 13DEC16 | 3DEC15 | 4DEC15 | -261 |
| .. | 42800* | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 1 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 |
| .. | 44690 | 6 | 6 | 1 | 0 SU | | HANG DOORS | LEVEL 2 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 |
| | 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE | LEVEL 1 | 12DEC16 | 13DEC16 | 25NOV15 | 30NOV15 | -265 |
| .. | 42750 | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| .. | 44700 | 4 | 4 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| | 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING | LEVEL 1 | 12DEC16 | 13DEC16 | 3DEC15 | 4DEC15 | -261 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| .. | 44710 | 4 | 4 | 1 | 0 SU | | INT GLAZING | LEVEL 2 | 22DEC16 | 28DEC16 | 7DEC15 | 10DEC15 | -267 |
| | 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION | LEVEL 1 | 6DEC16 | 9DEC16 | 13NOV15 | 18NOV15 | -269 |
| .. | 42730* | 2 | 2 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL 1 | 12DEC16 | 13DEC16 | 1DEC15 | 2DEC15 | -263 |
| .. | 44720 | 6 | 6 | 1 | 0 SU | | WALL PROTECTION | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| | 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS | LEVEL 1 | 12DEC16 | 13DEC16 | 1DEC15 | 2DEC15 | -263 |
| .. | 42750 | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| | 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | 3DEC15 | 4DEC15 | -271 |
| .. | 42900* | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| | 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE | LEVEL 1 | 12DEC16 | 13DEC16 | 19NOV15 | 20NOV15 | -269 |
| .. | 42900 | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| .. | 44800 | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 2 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 |
| | 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | 9DEC15 | 10DEC15 | -269 |
| .. | 42902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL 1 | 29DEC16 | 5JAN17 | 11DEC15 | 17DEC15 | -267 |
| .. | 42910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL 1 | 29DEC16 | 4JAN17 | 14DEC15 | 17DEC15 | -266 |
| .. | 42990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT | LEVEL 1 | 29DEC16 | 5JAN17 | 11DEC15 | 17DEC15 | -267 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE | LEVEL 1 | 29DEC16 | 4JAN17 | 14DEC15 | 17DEC15 | -266 |
| .. | 42990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| | 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE | LEVEL 1 | 5JAN17 | 4JAN17 | 18DEC15 | 17DEC15 | -266 |
| .. | 44990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| | 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE | LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44600* | 4 | 4 | 1 | 0 SU | | WINDOW SHADES | | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| .. | 44612* | 4 | 4 | 1 | 0 SU | | ACCESS DRS & LOUVERS | LEVEL 2 | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| .. | 44620* | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL | LEVEL 2 | 23SEP16 | 6OCT16 | 26AUG15 | 9SEP15 | -274 |
| .. | 44330* | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| .. | 44340* | 8 | 8 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| .. | 44342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING | LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| .. | 44344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING | LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| | 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL | LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| .. | 44335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL | LEVEL 2 | 19OCT16 | 20OCT16 | 30SEP15 | 1OCT15 | -268 |
| .. | 44345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| .. | 44370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS | LEVEL 2 | 19OCT16 | 20OCT16 | 8OCT15 | 9OCT15 | -262 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 7OCT16 | 18OCT16 | 10SEP15 | 21SEP15 | -274 |
| .. | 44345* | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| | 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| | 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 7OCT16 | 10OCT16 | 18SEP15 | 21SEP15 | -268 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| | 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 19OCT16 | 28OCT16 | 22SEP15 | 1OCT15 | -274 |
| .. | 44350* | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| | 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 31OCT16 | 7NOV16 | 2OCT15 | 9OCT15 | -274 |
| .. | 44380* | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| .. | 44382* | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL 2 | 8NOV16 | 9NOV16 | 14OCT15 | 15OCT15 | -272 |
| | 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 19OCT16 | 20OCT16 | 8OCT15 | 9OCT15 | -262 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| | 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 8NOV16 | 17NOV16 | 12OCT15 | 21OCT15 | -274 |
| .. | 44390* | 4 | 4 | 1 | 0 | SU | SPRINK DROPS & HEADS LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| .. | 44400* | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| .. | 44410* | 10 | 10 | 1 | 0 | SU SS 0 | HVA AIR DISTRIBUTION LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| .. | 44420* | 10 | 10 | 1 | 0 | SU SS 0 | ELE LIGHTS & TRIM LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| .. | 44424* | 2 | 2 | 1 | 0 | SU | VA O/H INSPECT & APP LEVEL 2 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 |
| .. | 44450* | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44460* | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| .. | 44470* | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44480* | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44490* | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| | 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 8NOV16 | 9NOV16 | 14OCT15 | 15OCT15 | -272 |
| .. | 44500 | 6 | 6 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 2 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 |
| | 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| | 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 18NOV16 | 23NOV16 | 22OCT15 | 27OCT15 | -274 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| | 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| | 44420 | 10 | 10 | 1 | 0 | FN-L2 | ELE LIGHTS & TRIM LEVEL 2 | 8NOV16 | 21NOV16 | 14OCT15 | 27OCT15 | -272 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| | 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 18NOV16 | 21NOV16 | 26OCT15 | 27OCT15 | -272 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 28NOV16 | 5DEC16 | 28OCT15 | 4NOV15 | -275 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| | 44450 | 3 | 3 | 1 | 0 | FN-L2 | ELE DATA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44460 | 4 | 4 | 1 | 0 | FN-L2 | ELE F.A. TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44470 | 3 | 3 | 1 | 0 | FN-L2 | ELE PA TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44480 | 3 | 3 | 1 | 0 | FN-L2 | ELE SECUR. TRIM&TEST LEVEL 2 | 18NOV16 | 22NOV16 | 2NOV15 | 4NOV15 | -267 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44490 | 4 | 4 | 1 | 0 | FN-L2 | ELE A/V TRIM&TEST LEVEL 2 | 18NOV16 | 23NOV16 | 30OCT15 | 4NOV15 | -268 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 11NOV16 | 18NOV16 | 16OCT15 | 23OCT15 | -273 |
| .. | 44520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL 2 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 |
| | 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 21NOV16 | 28NOV16 | 26OCT15 | 30OCT15 | -273 |
| .. | 44530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL 2 | 29NOV16 | 30NOV16 | 3NOV15 | 4NOV15 | -272 |
| .. | 44540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL 2 | 29NOV16 | 1DEC16 | 2NOV15 | 4NOV15 | -273 |
| | 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 29NOV16 | 30NOV16 | 3NOV15 | 4NOV15 | -272 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS | LEVEL 2 | 29NOV16 | 1DEC16 | 2NOV15 | 4NOV15 | -273 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING | LEVEL 2 | 24NOV16 | 2DEC16 | 28OCT15 | 4NOV15 | -274 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| | 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS | LEVEL 2 | 6DEC16 | 9DEC16 | 7DEC15 | 10DEC15 | -255 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT | LEVEL 2 | 6DEC16 | 13DEC16 | 5NOV15 | 12NOV15 | -275 |
| .. | 44630* | 4 | 4 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | 7DEC15 | 10DEC15 | -261 |
| .. | 44640* | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| .. | 44650* | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY | LEVEL 2 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 |
| .. | 44690* | 6 | 6 | 1 | 0 SU | | HANG DOORS | LEVEL 2 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 |
| .. | 44720* | 6 | 6 | 1 | 0 SU | | WALL PROTECTION | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| .. | 44722* | 8 | 8 | 1 | 0 SU | | BALLET BARRE | LEVEL 2 | 14DEC16 | 23DEC16 | 23NOV15 | 4DEC15 | -269 |
| | 44630 | 4 | 4 | 1 | 0 | FN-L2 | ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | 7DEC15 | 10DEC15 | -261 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| .. | 44660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| | 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY | LEVEL 2 | 14DEC16 | 23DEC16 | 17NOV15 | 30NOV15 | -273 |
| .. | 44660* | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| | 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE | LEVEL 2 | 27DEC16 | 30DEC16 | 1DEC15 | 4DEC15 | -273 |
| .. | 44750* | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| | 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS | LEVEL 2 | 14DEC16 | 21DEC16 | 13NOV15 | 20NOV15 | -275 |
| .. | 44700* | 4 | 4 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| .. | 44710* | 4 | 4 | 1 | 0 SU | | INT GLAZING | LEVEL 2 | 22DEC16 | 28DEC16 | 7DEC15 | 10DEC15 | -267 |
| .. | 44800* | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 2 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 |
| | 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE | LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| | 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING | LEVEL 2 | 22DEC16 | 28DEC16 | 7DEC15 | 10DEC15 | -267 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION | LEVEL 2 | 14DEC16 | 21DEC16 | 19NOV15 | 30NOV15 | -271 |
| .. | 44730* | 4 | 4 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| | 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE | LEVEL 2 | 14DEC16 | 23DEC16 | 23NOV15 | 4DEC15 | -269 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| | 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS | LEVEL 2 | 22DEC16 | 28DEC16 | 1DEC15 | 4DEC15 | -271 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| | 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT | LEVEL 2 | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| .. | 44900* | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| | 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE | LEVEL 2 | 22DEC16 | 23DEC16 | 23NOV15 | 24NOV15 | -275 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| .. | 68010* | 0 | 0 | 1 | 0 SU | | START TESTING | | 27DEC16 | | 25NOV15 | | -275 |
| | 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP | LEVEL 2 | 9JAN17 | 12JAN17 | 11DEC15 | 16DEC15 | -273 |
| .. | 44902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL 2 | 9JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 |
| .. | 44910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL 2 | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| | 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT | LEVEL 2 | 9JAN17 | 13JAN17 | 11DEC15 | 17DEC15 | -273 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE | LEVEL 2 | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| | 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | 18DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | | 27SEP16 | 3OCT16 | 16SEP15 | 22SEP15 | -262 |
| .. | 45010* | 6 | 6 | 1 | 0 SU | | ELEV.RAILS | BP01 | 4OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 |
| | 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP01 | 4OCT16 | 11OCT16 | 23SEP15 | 30SEP15 | -262 |
| .. | 45020* | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP01 | 12OCT16 | 21OCT16 | 1OCT15 | 12OCT15 | -262 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 45110* | 6 | 6 | 1 | 0 | SU | ELEV.RAILS | BP02 | 12OCT16 | 19OCT16 | 6OCT15 | 13OCT15 | -259 |
| | 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP01 | 12OCT16 | 21OCT16 | 1OCT15 | 12OCT15 | -262 |
| .. | 45030* | 4 | 4 | 1 | 0 | SU | ELEV.PLATFORM | BP01 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 |
| .. | 45120* | 8 | 8 | 1 | 0 | SU | ELEV.EQUIP. | BP02 | 24OCT16 | 2NOV16 | 14OCT15 | 23OCT15 | -261 |
| | 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP01 | 24OCT16 | 27OCT16 | 13OCT15 | 16OCT15 | -262 |
| .. | 45040* | 6 | 6 | 1 | 0 | SU | ELEV.CAB & FINISHES | BP01 | 28OCT16 | 4NOV16 | 19OCT15 | 26OCT15 | -262 |
| .. | 45130 | 4 | 4 | 1 | 0 | SU | ELEV.PLATFORM | BP02 | 3NOV16 | 8NOV16 | 26OCT15 | 29OCT15 | -261 |
| | 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP01 | 28OCT16 | 4NOV16 | 19OCT15 | 26OCT15 | -262 |
| .. | 45050* | 9 | 9 | 1 | 0 | SU | ELEV.WIRING & CONTROLS | BP01 | 7NOV16 | 17NOV16 | 27OCT15 | 6NOV15 | -262 |
| | 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP01 | 7NOV16 | 17NOV16 | 27OCT15 | 6NOV15 | -262 |
| .. | 45060* | 6 | 6 | 1 | 0 | SU | ELEV.FRAMES & DOORS | BP01 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 |
| .. | 45150* | 9 | 9 | 1 | 0 | SU | ELEV.WIRING & CONTROLS | BP02 | 18NOV16 | 1DEC16 | 9NOV15 | 19NOV15 | -262 |
| | 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP01 | 18NOV16 | 28NOV16 | 12NOV15 | 19NOV15 | -259 |
| .. | 45070* | 4 | 4 | 1 | 0 | SU | ELEV.TEST & ADJUST | BP01 | 29NOV16 | 2DEC16 | 24NOV15 | 1DEC15 | -257 |
| .. | 45160 | 6 | 6 | 1 | 0 | SU | ELEV.FRAMES & DOORS | BP02 | 2DEC16 | 9DEC16 | 20NOV15 | 1DEC15 | -262 |
| | 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP01 | 29NOV16 | 2DEC16 | 24NOV15 | 1DEC15 | -257 |
| .. | 45170 | 4 | 4 | 1 | 0 | SU | ELEV.TEST & ADJUST | BP02 | 12DEC16 | 15DEC16 | 2DEC15 | 7DEC15 | -262 |
| | 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP02 | 12OCT16 | 19OCT16 | 6OCT15 | 13OCT15 | -259 |
| .. | 45120 | 8 | 8 | 1 | 0 | SU | ELEV.EQUIP. | BP02 | 24OCT16 | 2NOV16 | 14OCT15 | 23OCT15 | -261 |
| | 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP02 | 24OCT16 | 2NOV16 | 14OCT15 | 23OCT15 | -261 |
| .. | 45130* | 4 | 4 | 1 | 0 | SU | ELEV.PLATFORM | BP02 | 3NOV16 | 8NOV16 | 26OCT15 | 29OCT15 | -261 |
| | 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP02 | 3NOV16 | 8NOV16 | 26OCT15 | 29OCT15 | -261 |
| .. | 45140* | 6 | 6 | 1 | 0 | SU | ELEV.CAB & FINISHES | BP02 | 9NOV16 | 16NOV16 | 30OCT15 | 6NOV15 | -261 |
| | 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP02 | 9NOV16 | 16NOV16 | 30OCT15 | 6NOV15 | -261 |
| .. | 45150 | 9 | 9 | 1 | 0 | SU | ELEV.WIRING & CONTROLS | BP02 | 18NOV16 | 1DEC16 | 9NOV15 | 19NOV15 | -262 |
| | 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP02 | 18NOV16 | 1DEC16 | 9NOV15 | 19NOV15 | -262 |
| .. | 45160* | 6 | 6 | 1 | 0 | SU | ELEV.FRAMES & DOORS | BP02 | 2DEC16 | 9DEC16 | 20NOV15 | 1DEC15 | -262 |
| | 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP02 | 2DEC16 | 9DEC16 | 20NOV15 | 1DEC15 | -262 |
| .. | 45170* | 4 | 4 | 1 | 0 | SU | ELEV.TEST & ADJUST | BP02 | 12DEC16 | 15DEC16 | 2DEC15 | 7DEC15 | -262 |
| | 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP02 | 12DEC16 | 15DEC16 | 2DEC15 | 7DEC15 | -262 |
| .. | 69010 | 4 | 4 | 1 | 0 | SU | ELEVATORS START&TEST | | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| | 64010 | 2 | 2 | 1 | 0 | FSITE | UTIL STORM DRAIN LIFT STATION | | 1AUG16 | 2AUG16 | 28SEP15 | 29SEP15 | -214 |
| .. | 64020* | 6 | 2 | 1 | 75 | SU | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 4AUG16 | | 1OCT15 | -214 |
| | 64020 | 6 | 2 | 1 | 75 | FSITE | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 4AUG16 | | 1OCT15 | -214 |
| .. | 64030* | 1 | 1 | 1 | 0 | SU | UTIL 8HDPE - SOIL TIGHT | | 5AUG16 | 5AUG16 | 2OCT15 | 2OCT15 | -214 |
| | 64030 | 1 | 1 | 1 | 0 | FSITE | UTIL 8HDPE - SOIL TIGHT | | 5AUG16 | 5AUG16 | 2OCT15 | 2OCT15 | -214 |
| .. | 64040* | 3 | 3 | 1 | 0 | SU | UTIL 8FES W/RIP RAP | | 8AUG16 | 10AUG16 | 5OCT15 | 7OCT15 | -214 |
| | 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | | 8AUG16 | 10AUG16 | 5OCT15 | 7OCT15 | -214 |
| .. | 64050* | 5 | 5 | 1 | 0 | SU | UTIL SDDI | | 11AUG16 | 17AUG16 | 8OCT15 | 14OCT15 | -214 |
| | 64050 | 5 | 5 | 1 | 0 | FSITE | UTIL SDDI | | 11AUG16 | 17AUG16 | 8OCT15 | 14OCT15 | -214 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| | 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | | 3OCT16 | 7OCT16 | 15OCT15 | 21OCT15 | -245 |
| .. | 64510* | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALLS | | 10OCT16 | 21OCT16 | 22OCT15 | 4NOV15 | -245 |
| .. | 64550 | 10 | 10 | 1 | 0 | SU | SITE FENCING & GATES | | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 |
| .. | 64560* | 10 | 10 | 1 | 0 | SU | SITE ASPHALT & PAVEMENT | | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 |
| .. | 72130* | 2 | 2 | 1 | 0 | SU | Demo Temp Sidewalk and Lighting | | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 |
| | 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | | 10OCT16 | 21OCT16 | 22OCT15 | 4NOV15 | -245 |
| .. | 64520* | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| .. | 64530* | 12 | 12 | 1 | 0 | SU | SITE U/G CONDUIT | | 24OCT16 | 8NOV16 | 9NOV15 | 24NOV15 | -243 |
| | 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | | 24OCT16 | 4NOV16 | 5NOV15 | 18NOV15 | -245 |
| .. | 64522* | 12 | 12 | 1 | 0 | SU | SITE MISC. CONCRETE | | 7NOV16 | 22NOV16 | 2DEC15 | 17DEC15 | -238 |
| .. | 64620* | 10 | 10 | 1 | 0 | SU | SITE LANDSCAPE/IRRIGATION | | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| .. | 64622* | 5 | 5 | 1 | 0 | SU | SITE PLANT MATERIAL | | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| | 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | | 7NOV16 | 22NOV16 | 2DEC15 | 17DEC15 | -238 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 64530 | 12 | 12 | 1 | 0 | | FSITE | SITE U/G CONDUIT | 24OCT16 | 8NOV16 | 9NOV15 | 24NOV15 | -243 |
| .. | 64540* | 15 | 15 | 1 | 0 | SU | | SITE LIGHTING | 9NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 |
| | 64540 | 15 | 15 | 1 | 0 | | FSITE | SITE LIGHTING | 9NOV16 | 30NOV16 | 25NOV15 | 17DEC15 | -243 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 64550 | 10 | 10 | 1 | 0 | | FSITE | SITE FENCING & GATES | 18OCT16 | 31OCT16 | 29OCT15 | 11NOV15 | -246 |
| .. | 64620 | 10 | 10 | 1 | 0 | SU | | SITE LANDSCAPE/IRRIGATION | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| .. | 64622 | 5 | 5 | 1 | 0 | SU | | SITE PLANT MATERIAL | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| .. | 64630* | 10 | 10 | 1 | 0 | SU | | SITE FURNISHINGS | 1NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 |
| .. | 64650* | 15 | 15 | 1 | 0 | SU | | SITE CONCRETE PAVERS | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| .. | 64652* | 10 | 10 | 1 | 0 | SU | | SITE METALWORK | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| .. | 64720* | 4 | 4 | 1 | 0 | SU | | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 64560 | 10 | 10 | 1 | 0 | | FSITE | SITE ASPHALT & PAVEMENT | 10OCT16 | 21OCT16 | 29OCT15 | 11NOV15 | -240 |
| .. | 64630 | 10 | 10 | 1 | 0 | SU | | SITE FURNISHINGS | 1NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 |
| .. | 64650 | 15 | 15 | 1 | 0 | SU | | SITE CONCRETE PAVERS | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| .. | 64652 | 10 | 10 | 1 | 0 | SU | | SITE METALWORK | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| .. | 64720 | 4 | 4 | 1 | 0 | SU | | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| | 64620 | 10 | 10 | 1 | 0 | | FSITE | SITE LANDSCAPE/IRRIGATION | 7NOV16 | 18NOV16 | 30NOV15 | 11DEC15 | -240 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| .. | 68410* | 1 | 1 | 1 | 0 | SU | | CxA (FTP) Irrigation | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 |
| | 64622 | 5 | 5 | 1 | 0 | | FSITE | SITE PLANT MATERIAL | 7NOV16 | 11NOV16 | 19NOV15 | 25NOV15 | -245 |
| .. | 64624* | 10 | 10 | 1 | 0 | SU | | SITE ROCK/GROUND COVER | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 |
| | 64624 | 10 | 10 | 1 | 0 | | FSITE | SITE ROCK/GROUND COVER | 14NOV16 | 28NOV16 | 30NOV15 | 11DEC15 | -245 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| | 64630 | 10 | 10 | 1 | 0 | | FSITE | SITE FURNISHINGS | 1NOV16 | 14NOV16 | 12NOV15 | 25NOV15 | -246 |
| .. | 64660* | 10 | 10 | 1 | 0 | SU | | SITE STONE @BENCHES | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 64650 | 15 | 15 | 1 | 0 | | FSITE | SITE CONCRETE PAVERS | 1NOV16 | 21NOV16 | 19NOV15 | 11DEC15 | -241 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| | 64652 | 10 | 10 | 1 | 0 | | FSITE | SITE METALWORK | 1NOV16 | 14NOV16 | 4DEC15 | 17DEC15 | -232 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 64660 | 10 | 10 | 1 | 0 | | FSITE | SITE STONE @BENCHES | 15NOV16 | 29NOV16 | 30NOV15 | 11DEC15 | -246 |
| .. | 64810* | 4 | 4 | 1 | 0 | SU | | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| | 64720 | 4 | 4 | 1 | 0 | | FSITE | SITE BIRD CONTROL | 1NOV16 | 4NOV16 | 14DEC15 | 17DEC15 | -226 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 64810 | 4 | 4 | 1 | 0 | | FSITE | SITE SIGNAGE | 30NOV16 | 5DEC16 | 14DEC15 | 17DEC15 | -246 |
| .. | 64990* | 0 | 0 | 1 | 0 | SU | | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| | 64990 | 0 | 0 | 1 | 0 | | FSITE | SITEWORK COMPLETE | 6DEC16 | 5DEC16 | 18DEC15 | 17DEC15 | -246 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 30640 | 5 | 5 | 1 | 0 | | CLOSE | CxA (FTP) Solar PV | 17NOV16 | 23NOV16 | 12NOV15 | 18NOV15 | -258 |
| .. | 35990* | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | 19NOV15 | 18NOV15 | -258 |
| | 36000 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 36010 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 36015 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 36020 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 36025 | 4 | 4 | 1 | 0 | | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 36030 | 4 | 4 | 1 | 0 | | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 24NOV16 | 30NOV16 | 19NOV15 | 24NOV15 | -258 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 66000 | 0 | 0 | 1 | 0 | | CLOSE | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| .. | 66880* | 4 | 4 | 1 | 0 | SU | | ELE A/V SYSTEM START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69010* | 4 | 4 | 1 | 0 | SU | | ELEVATORS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69020* | 4 | 4 | 1 | 0 | SU | | FIRE PROT SYS. START&TEST | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| .. | 69210* | 4 | 4 | 1 | 0 | SU | | HV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 69220* | 4 | 4 | 1 | 0 SU | | LV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 9DEC15 | 14DEC15 | -271 |
| .. | 69230* | 4 | 4 | 1 | 0 SU | | ATS & CONTROLS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69250* | 2 | 2 | 1 | 0 SU | | COMM/DATA/TELE START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69260* | 2 | 2 | 1 | 0 SU | | EMERG. CONTROL START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69300* | 4 | 4 | 1 | 0 SU | | FIRE ALARM SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69320* | 2 | 2 | 1 | 0 SU | | ELE PA SYSTEM START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69330* | 4 | 4 | 1 | 0 SU | | ELE SECUR. SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69400* | 4 | 4 | 1 | 0 SU | | MAJOR PLBG EQ. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69500* | 6 | 6 | 1 | 0 SU | | AHU/HVAC/CNTRLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| .. | 69510* | 6 | 6 | 1 | 0 SU | | PUMPS&CONTROLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| .. | 69525* | 5 | 5 | 1 | 0 SU | | MAIN BUR ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| .. | 69530* | 5 | 5 | 1 | 0 SU | | VEGETATED ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| .. | 69540* | 5 | 5 | 1 | 0 SU | | BIM COMMISSIONING | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| | 66560 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69232* | 2 | 2 | 1 | 0 SU | | ATS & CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| | 66880 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 66892* | 1 | 1 | 1 | 0 SU | | CxA (FTP) A/V | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69342* | 2 | 2 | 1 | 0 SU | | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| | 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 27DEC16 | | 25NOV15 | | -275 |
| .. | 66560* | 4 | 4 | 1 | 0 SU | | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68030* | 4 | 4 | 1 | 0 SU | | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68900* | 4 | 4 | 1 | 0 SU | | HCC PRETEST SWITCHGEAR | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68920* | 2 | 2 | 1 | 0 SU | | HCC PRETEST CONTROL SYS | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 |
| .. | 68930* | 2 | 2 | 1 | 0 SU | | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| .. | 68950* | 4 | 4 | 1 | 0 SU | | HCC PRETEST HCC FA SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68954* | 4 | 4 | 1 | 0 SU | | HCC PRETEST INTERCOM/RADIO/TV | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68960* | 4 | 4 | 1 | 0 SU | | HCC PRETEST TELECOM SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68962* | 2 | 2 | 1 | 0 SU | | HCC PRETEST PAGING SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| .. | 68964* | 4 | 4 | 1 | 0 SU | | HCC PRETEST SECUR. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68966* | 4 | 4 | 1 | 0 SU | | HCC PRETEST A/V. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 68970* | 4 | 4 | 1 | 0 SU | | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 69340* | 4 | 4 | 1 | 0 SU | | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| .. | 68050* | 4 | 4 | 1 | 0 SU SS | 0 | SPRINK CLOSEOUT RECORD DWGS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| | 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 21NOV16 | 21NOV16 | 17DEC15 | 17DEC15 | -237 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 68900 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SWITCHGEAR | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 27DEC16 | 28DEC16 | 25NOV15 | 30NOV15 | -275 |
| .. | 68922* | 2 | 2 | 1 | 0 | SU | TAB REPORTS | 29DEC16 | 30DEC16 | 1DEC15 | 2DEC15 | -275 |
| | 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 29DEC16 | 30DEC16 | 1DEC15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| .. | 68925* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-CHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| .. | 68926* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-HHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| .. | 68928* | 2 | 2 | 1 | 0 | SU | CxA TAB B/C-AIRSIDE | 3JAN17 | 4JAN17 | 9DEC15 | 10DEC15 | -271 |
| | 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 3JAN17 | 3JAN17 | 10DEC15 | 10DEC15 | -270 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 3JAN17 | 4JAN17 | 9DEC15 | 10DEC15 | -271 |
| .. | 66941 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66942 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66943 | 1 | 1 | 1 | 0 | SU | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66944 | 1 | 1 | 1 | 0 | SU | CxA (FTP) FCU | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66945 | 1 | 1 | 1 | 0 | SU | CxA (FTP) EF | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69504 | 5 | 5 | 1 | 0 | SU | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68950 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST HCC FA SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68954 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST INTERCOM/RADIO/TV | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68960 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST TELECOM SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68962 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST PAGING SYS | 27DEC16 | 28DEC16 | 1DEC15 | 2DEC15 | -273 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68964 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SECUR. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68966 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST A/V. SYS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69012* | 3 | 3 | 1 | 0 | SU | ELEVATORS DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 |
| | 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 14DEC15 | 16DEC15 | -272 |
| .. | 69014* | 1 | 1 | 1 | 0 | SU | ELEVATORS CX TEST&TRAIN | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 |
| | 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 12JAN17 | 12JAN17 | 17DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 3JAN17 | 6JAN17 | 7DEC15 | 10DEC15 | -273 |
| .. | 69022* | 3 | 3 | 1 | 0 | SU | FIRE PROT SYS. DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 |
| | 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 9JAN17 | 11JAN17 | 11DEC15 | 15DEC15 | -273 |
| .. | 69024* | 2 | 2 | 1 | 0 | SU | FIRE PROT SYS. CX TEST&TRAIN | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 |
| | 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 12JAN17 | 13JAN17 | 16DEC15 | 17DEC15 | -273 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69210 | 4 | 4 | 1 | 0 | CLOSE | HV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69212* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| | 69212 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69214* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69214 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69220 | 4 | 4 | 1 | 0 | CLOSE | LV GEAR/TRANS. START&TEST | 3JAN17 | 6JAN17 | 9DEC15 | 14DEC15 | -271 |
| .. | 69222* | 2 | 2 | 1 | 0 SU | | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 |
| | 69222 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 15DEC15 | 16DEC15 | -271 |
| .. | 69224* | 2 | 2 | 1 | 0 SU | | LV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 |
| | 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 17DEC15 | 18DEC15 | -271 |
| .. | 69225* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) Lighting Control | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| | 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69230 | 4 | 4 | 1 | 0 | CLOSE | ATS & CONTROLS START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 66722* | 2 | 2 | 1 | 0 SU | | CxA (FTP) 530-ATS-E | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69232 | 2 | 2 | 1 | 0 SU | | ATS & CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| | 69232 | 2 | 2 | 1 | 0 | CLOSE | ATS & CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69250 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69252* | 2 | 2 | 1 | 0 SU | | COMM/DATA/TELE DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| | 69252 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| .. | 69254* | 1 | 1 | 1 | 0 SU | | COMM/DATA/TELE CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| | 69254 | 1 | 1 | 1 | 0 | CLOSE | COMM/DATA/TELE CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69260 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69262* | 2 | 2 | 1 | 0 SU | | EMERG. CONTROL DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| | 69262 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL DEMONSTRATION & O&M'S | 5JAN17 | 6JAN17 | 15DEC15 | 16DEC15 | -269 |
| .. | 69264* | 1 | 1 | 1 | 0 SU | | EMERG. CONTROL CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| | 69264 | 1 | 1 | 1 | 0 | CLOSE | EMERG. CONTROL CX TEST&TRAIN | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69300 | 4 | 4 | 1 | 0 | CLOSE | FIRE ALARM SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69302* | 2 | 2 | 1 | 0 SU | | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| | 69302 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69304* | 2 | 2 | 1 | 0 SU | | FIRE ALARM SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| | 69304 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69320 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM START&TEST | 3JAN17 | 4JAN17 | 11DEC15 | 14DEC15 | -269 |
| .. | 69322* | 1 | 1 | 1 | 0 SU | | ELE PA SYSTEM DEMONSTRATION & O&M'S | 5JAN17 | 5JAN17 | 15DEC15 | 15DEC15 | -269 |
| | 69322 | 1 | 1 | 1 | 0 | CLOSE | ELE PA SYSTEM DEMONSTRATION & O&M'S | 5JAN17 | 5JAN17 | 15DEC15 | 15DEC15 | -269 |
| .. | 69324* | 2 | 2 | 1 | 0 SU | | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 6JAN17 | 9JAN17 | 16DEC15 | 17DEC15 | -269 |
| | 69324 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 6JAN17 | 9JAN17 | 16DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69330 | 4 | 4 | 1 | 0 | CLOSE | ELE SECUR. SYS. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 69332* | 2 | 2 | 1 | 0 SU | | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| | 69332 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69334* | 2 | 2 | 1 | 0 SU | | ELE SECUR. SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| | 69334 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69340 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | 25NOV15 | 2DEC15 | -275 |
| .. | 66000* | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 30DEC16 | | 2DEC15 | -275 |
| | 69342 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 9JAN17 | 10JAN17 | 14DEC15 | 15DEC15 | -272 |
| .. | 69344* | 2 | 2 | 1 | 0 SU | | ELE A/V SYSTEM CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 11JAN17 | 12JAN17 | 16DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 3JAN17 | 6JAN17 | 8DEC15 | 11DEC15 | -272 |
| .. | 66912* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DCW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 66914* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DHW | 9JAN17 | 9JAN17 | 17DEC15 | 17DEC15 | -269 |
| .. | 69402* | 4 | 4 | 1 | 0 SU | | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| | 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 9JAN17 | 12JAN17 | 14DEC15 | 17DEC15 | -272 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| .. | 66932* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-CRP-1 | 11JAN17 | 11JAN17 | 17DEC15 | 17DEC15 | -271 |
| .. | 69502* | 3 | 3 | 1 | 0 SU | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 |
| | 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 11JAN17 | 13JAN17 | 11DEC15 | 15DEC15 | -275 |
| .. | 66941* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66942* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66943* | 1 | 1 | 1 | 0 SU | | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66944* | 1 | 1 | 1 | 0 SU | | CxA (FTP) FCU | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 66945* | 1 | 1 | 1 | 0 SU | | CxA (FTP) EF | 16JAN17 | 16JAN17 | 17DEC15 | 17DEC15 | -274 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| .. | 69700* | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 3JAN17 | 10JAN17 | 3DEC15 | 10DEC15 | -275 |
| .. | 69512* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69514* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS CX TEST&TRAIN | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| | 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | 11DEC15 | 11DEC15 | -275 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | 11DEC15 | 17DEC15 | -275 |
| | 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | 3JAN17 | 9JAN17 | 11DEC15 | 17DEC15 | -269 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| | 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | 18DEC15 | 24DEC15 | -275 |
| .. | 69800* | 16 | 0 | 1 | 100 SU | | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| | 2236 | 1 | 0 | 1 | 100 | MOS | MOS STEEL | 30SEP14A | 30APR15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 4053 | 1 | 0 | 1 | 100 | MOS | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4055 | 1 | 0 | 1 | 100 | MOS | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4056 | 1 | 0 | 1 | 100 | MOS | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 70001 | 5 | 0 | 1 | 100 | P001 | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70002 | 5 | 0 | 1 | 100 | P002 | P0002 ADMINISTRATIVE NTP | 9JAN14A | 9JAN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70003 | 5 | 0 | 1 | 100 | P003 | P0003 TRIRIGA LICENSE | 14APR14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 5AUG16 | | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70006 | 5 | 0 | 1 | 100 | P006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70007 | 5 | 0 | 1 | 100 | P007 | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70008 | 5 | 0 | 1 | 100 | P008 | P0008 TEMP SIDEWALK 2 | 8OCT14A | 9OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70009 | 5 | 2 | 1 | 70 | P009 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70010 | 5 | 0 | 1 | 100 | P010 | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70011 | 5 | 0 | 1 | 100 | P011 | P0011 4000 GAL TANK REPAIR | 5FEB15A | 23FEB15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70014 | 5 | 2 | 1 | 58 | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 1JUN16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70015 | 5 | 0 | 1 | 100 | P015 | P0015 GAS LINE POTHOLLING | 8NOV14A | 14NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70016 | 5 | 1 | 1 | 80 | P016 | P0016 BIM CLASH DETECTION | 3DEC14A | 1AUG16 | | 24DEC15 | -153 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70017 | 5 | 0 | 1 | 100 | P017 | P0017 MANHOLE RING EXTENSION | 1OCT14A | 2OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70018 | 5 | 0 | 1 | 100 | P018 | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70019 | 5 | 0 | 1 | 100 | P019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 4NOV14A | 8NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70020 | 5 | 2 | 1 | 58 | P020 | P0020 ASI-01 &01R1 ELECTRICAL | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 2AUG16 | | 24DEC15 | -154 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70028 | 5 | 0 | 1 | 100 | P028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70130 | 0 | 0 | 1 | 100 | P030 | VA Requests Pricing for Temp Sidewalk and Electr | 7MAY15A | | | | |
| .. | 70230 | 5 | 0 | 1 | 100 SU | | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| | 70230 | 5 | 0 | 1 | 100 | P030 | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| .. | 70330 | 79 | 0 | 1 | 100 SU | | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| | 70330 | 79 | 0 | 1 | 100 | P030 | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| .. | 70430 | 14 | 0 | 1 | 100 SU | | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| | 70430 | 14 | 0 | 1 | 100 | P030 | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| .. | 70530 | 22 | 0 | 1 | 100 SU | | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| | 70530 | 22 | 0 | 1 | 100 | P030 | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| .. | 70630 | 61 | 0 | 1 | 100 SU | | Receive Modification | 22OCT15A | 14JAN16A | | | |
| | 70630 | 61 | 0 | 1 | 100 | P030 | Receive Modification | 22OCT15A | 14JAN16A | | | |
| .. | 70730 | 8 | 0 | 1 | 100 SU | | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70730 | 8 | 0 | 1 | 100 | P030 | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70830 | 10 | 0 | 1 | 100 | P030 | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| .. | 70930 | 2 | 0 | 1 | 100 SU | | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| | 70930 | 2 | 0 | 1 | 100 | P030 | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| .. | 71030 | 1 | 0 | 1 | 100 SU | | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71030 | 1 | 0 | 1 | 100 | P030 | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71130 | 1 | 0 | 1 | 100 SU | | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71130 | 1 | 0 | 1 | 100 | P030 | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71230 | 1 | 0 | 1 | 100 SU | | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| | 71230 | 1 | 0 | 1 | 100 | P030 | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| .. | 71330 | 1 | 0 | 1 | 100 SU | | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| | 71330 | 1 | 0 | 1 | 100 | P030 | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| .. | 71430 | 1 | 0 | 1 | 100 SU | | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| | 71430 | 1 | 0 | 1 | 100 | P030 | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| .. | 71530 | 3 | 0 | 1 | 100 SU | | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| | 71530 | 3 | 0 | 1 | 100 | P030 | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| .. | 71630* | 5 | 5 | 1 | 0 SU | | Coordinate with RE Office Prior to Sidewalk Dem | 1AUG16 | 5AUG16 | 13AUG15 | 19AUG15 | -245 |
| | 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | 1AUG16 | 5AUG16 | 13AUG15 | 19AUG15 | -245 |
| .. | 71730* | 1 | 1 | 1 | 0 SU | | Form and Rebar Temp Sidewalks, Part 2 | 8AUG16 | 8AUG16 | 20AUG15 | 20AUG15 | -245 |
| | 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 8AUG16 | 8AUG16 | 20AUG15 | 20AUG15 | -245 |
| .. | 71830* | 1 | 1 | 1 | 0 SU | | Pour Sidewalks, Part 2 | 9AUG16 | 9AUG16 | 21AUG15 | 21AUG15 | -245 |
| | 71830 | 1 | 1 | 1 | 0 | P030 | Pour Sidewalks, Part 2 | 9AUG16 | 9AUG16 | 21AUG15 | 21AUG15 | -245 |
| .. | 71930* | 1 | 1 | 1 | 0 SU | | Strip Forms, Part 2 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 |
| | 71930 | 1 | 1 | 1 | 0 | P030 | Strip Forms, Part 2 | 10AUG16 | 10AUG16 | 24AUG15 | 24AUG15 | -245 |
| .. | 72030* | 1 | 1 | 1 | 0 SU | | Finish Grade, Part 2 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 72030 | 1 | 1 | 1 | 0 | P030 | Finish Grade, Part 2 | 11AUG16 | 11AUG16 | 25AUG15 | 25AUG15 | -245 |
| .. | 11310* | 12 | 0 | 1 | 100 | SU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320* | 10 | 2 | 1 | 84 | SU | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | | 28SEP15 | -224 |
| .. | 11510* | 10 | 8 | 1 | 19 | SU | TEMP POWER TO AQUATICS | 30SEP14A | 23AUG16 | | 10SEP15 | -242 |
| .. | 11700* | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 12AUG16 | 9SEP16 | 26AUG15 | 23SEP15 | -245 |
| | 72130 | 2 | 2 | 1 | 0 | P030 | Demo Temp Sidewalk and Lighting | 10OCT16 | 11OCT16 | 18DEC15 | 21DEC15 | -206 |
| .. | 70031* | 3 | 3 | 1 | 0 | SU | P00314K GAL TANK DELAY 36CD 9-29-15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 70032* | 3 | 3 | 1 | 0 | SU | P0032 SAN SEWER 53 DAYS 21NOV15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 70033* | 3 | 3 | 1 | 0 | SU | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 72230* | 3 | 3 | 1 | 0 | SU | Restore Temp Sidewalk Area to Existing Condition | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 72243* | 3 | 0 | 1 | 100 | SU | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 72244* | 3 | 3 | 1 | 0 | SU | P0044 EXT FRAMING PER H0035 UNILATERAL | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 72245* | 3 | 0 | 1 | 100 | SU | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 72246* | 3 | 0 | 1 | 100 | SU | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 72248* | 3 | 0 | 1 | 100 | SU | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | | |
| | 72230 | 3 | 3 | 1 | 0 | P030 | Restore Temp Sidewalk Area to Existing Condition | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70031 | 3 | 3 | 1 | 0 | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70032 | 3 | 3 | 1 | 0 | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70033 | 3 | 3 | 1 | 0 | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70036 | 5 | 5 | 1 | 0 | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 70037 | 5 | 3 | 1 | 45 | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 3AUG16 | | 24DEC15 | -155 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72238 | 5 | 4 | 1 | 16 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 4AUG16 | | 24DEC15 | -156 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 1AUG16 | 5AUG16 | 18DEC15 | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72240 | 5 | 5 | 1 | 1 | P040 | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72241 | 5 | 0 | 1 | 100 | P041 | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 2MAR16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72242 | 5 | 5 | 1 | 1 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 5AUG16 | | 24DEC15 | -157 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72243 | 3 | 0 | 1 | 100 | P043 | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72244 | 3 | 3 | 1 | 0 | P044 | P0044 EXT FRAMING PER H0035 UNILATERAL | 12OCT16 | 14OCT16 | 22DEC15 | 24DEC15 | -206 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72245 | 3 | 0 | 1 | 100 | P045 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72246 | 3 | 0 | 1 | 100 | P046 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |
| | 72248 | 3 | 0 | 1 | 100 | P048 | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | | 27DEC15* | -394 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| PROJECT MANAGEMENT | | | | | | | | | |
| 1000 | 1 | 1 | NOTICE TO PROCEED | 12MAR14A | 12MAR14A | | 12MAR14 | 12MAR14 | 0 |
| 1990 | 1 | 1 | Payment and Performance Bond | 13MAR14A | 13MAR14A | | 13MAR14 | 13MAR14 | 0 |
| 1010 | 32 | 32 | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | 13MAR14 | 25APR14 | 0 |
| 1200 | 60 | 60 | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | 28APR14 | 22JUL14 | 59 |
| 1202 | 5 | 5 | BIM MODEL VALIDATION | 01JUN14A | 01AUG14A | | 23JUL14 | 29JUL14 | -3 |
| 1206 | 10 | 10 | BIM SITE & PROJECT SETUP | 08AUG14A | 08AUG14A | | 23JUL14 | 05AUG14 | -3 |
| 1210 | 19 | 19 | BIM COORDIANTION MEETINGS L-B | 09AUG14A | 15NOV14A | | 06AUG14 | 02SEP14 | -53 |
| 1220 | 5 | 5 | BIM 3D DUCT MODELING L-B | 09AUG14A | 15NOV14A | | 03SEP14 | 09SEP14 | -48 |
| 1222 | 5 | 5 | BIM 3D PIPE MODELING L-B | 09AUG14A | 15NOV14A | | 03SEP14 | 09SEP14 | -48 |
| 1224 | 5 | 5 | BIM 3D ELEC MODELING L-B | 09AUG14A | 15NOV14A | | 03SEP14 | 09SEP14 | -48 |
| 1310 | 20 | 20 | BIM COORDIANTION MEETINGS L-1 | 09AUG14A | 15NOV14A | | 03SEP14 | 30SEP14 | -33 |
| 1320 | 5 | 5 | BIM 3D DUCT MODELING L-1 | 09AUG14A | 15NOV14A | | 01OCT14 | 07OCT14 | -28 |
| 1322 | 5 | 5 | BIM 3D PIPE MODELING L-1 | 09AUG14A | 15NOV14A | | 01OCT14 | 07OCT14 | -28 |
| 1324 | 5 | 5 | BIM 3D ELEC MODELING L-1 | 09AUG14A | 15NOV14A | | 01OCT14 | 07OCT14 | -28 |
| 1204 | 5 | 5 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | 23JUL14 | 29JUL14 | -82 |
| 1430 | 13 | 13 | BIM AOR REVIEW L-2 | 03DEC14A | 03DEC14A | | 05NOV14 | 21NOV14 | -6 |
| 1230 | 15 | 15 | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | 10SEP14 | 30SEP14 | -49 |
| 1330 | 15 | 15 | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | 08OCT14 | 28OCT14 | -29 |
| 1110 | 22 | 22 | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 02FEB15A | | 28APR14 | 28MAY14 | -172 |
| 69800 | 16 | 16 | Weather Delay Days Bank | 22DEC14A | 09FEB15A | | 20APR16 | 11MAY16 | 320 |
| 1410 | 20 | 20 | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | 01OCT14 | 28OCT14 | -84 |
| 1420 | 5 | 5 | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | 29OCT14 | 04NOV14 | -79 |
| 1422 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 29OCT14 | 04NOV14 | -79 |
| 1424 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 29OCT14 | 04NOV14 | -79 |
| 2000 | 1 | 1 | SUB BONDS&INSURANCES | 13MAR14A | 01JUN15A | | 13MAR14 | 13MAR14 | -310 |
| RAIN011 | 4 | | 4 DAYS OF RAIN 11/1 TO 11/25 | 01NOV15A | 25NOV15A | | | | |
| RAIN012 | 6 | | 6 DAYS RAIN 12/3 TO 12/24 | 03DEC15A | 24DEC15A | | | | |
| RAIN01 | 8 | | 8 DAYS RAIN 1/5 TO 1/22 | 05JAN16A | 22JAN16A | | | | |
| RAIN02 | 2 | | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | | |
| RAIN03 | 9 | | 9 DAYS RAIN 3/4 TO 3/22 | 04MAR16A | 22MAR16A | | | | |
| 1431 | 13 | | BIM COBIE REVIEW L-2 | 06MAR15A | 09AUG16 | -159 | | | |
| 1130 | 200 | 310 | CONSTRUCTION PHOTO'S | 28APR14A | 28NOV16 | -236 | 28APR14 | 16JUL15 | -348 |
| 1120 | 200 | 288 | MONTHLY SCHEDULE UPDATES | 30SEP14A | 28NOV16 | -236 | 29MAY14 | 16JUL15 | -348 |
| 69900 | 0 | 0 | PROJECT COMPLETE (P0032) 11/21/15 | | 24JAN17 | -394 | 13MAY16 | 12MAY16 | -257 |
| MOBILIZATION/START-UP | | | | | | | | | |
| 10000 | 10 | 10 | HCC MOBILIZATION | 28APR14A | 09MAY14A | | 28APR14 | 09MAY14 | 0 |
| 10002 | 12 | 12 | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | 12MAY14 | 28MAY14 | 0 |
| 10008 | 3 | 3 | CONSTRUCT FIRE ROAD | 29MAY14A | 02JUN14A | | 12MAY14 | 14MAY14 | -12 |
| 10010 | 4 | 4 | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | 29MAY14 | 03JUN14 | -31 |
| 10020 | 4 | 4 | CONSTRUCTION FENCING | 12MAY14A | 01DEC14A | | 12MAY14 | 15MAY14 | -137 |
| 10006 | 5 | 5 | BIM REQUIREMENTS | 31JUL14A | 03DEC14A | | 13MAR14 | 19MAR14 | -180 |
| 10040 | 4 | 4 | SITE SURVEY | 12MAY14A | 01AUG16 | -187 | 12MAY14 | 15MAY14 | -562 |
| 10030 | 3 | 3 | TRANSPLANT & REMOVE TREES | 01AUG16 | 03AUG16 | -204 | 04JUN14 | 06JUN14 | -549 |
| 10004 | 10 | 10 | LEED DESIGN | 31JUL14A | 04AUG16 | -156 | 29MAY14 | 11JUN14 | -547 |
| 10012 | 200 | 200 | MAINTAIN ERROSION CONTROLS | 15JUL14A | 10OCT16 | -202 | 04JUN14 | 18MAR15 | -399 |
| SITE UTILITIES | | | | | | | | | |
| 11000 | 4 | 4 | SITE UTILITY MOBILIZATION | 03JUN14A | 06JUN14A | | 16MAY14 | 21MAY14 | -11 |
| 11800 | 2 | 2 | UTIL FW 8DIP | 16JUN14A | 06AUG14A | | 27FEB15 | 02MAR15 | 143 |
| 11810 | 2 | 2 | UTIL FW 6DIP | 16JUN14A | 06AUG14A | | 27FEB15 | 02MAR15 | 143 |
| 11110 | 6 | 6 | UTIL 10DIP | 16JUN14A | 08AUG14A | | 27FEB15 | 06MAR15 | 145 |
| 11840 | 1 | 2 | UTIL FW 3BACKFLOW PREVENTOR | 08AUG14A | 11AUG14A | | 05MAR15 | 06MAR15 | 144 |
| 11850 | 1 | 2 | UTIL FW FDC | 11AUG14A | 12AUG14A | | 06MAR15 | 09MAR15 | 144 |
| 11870 | 1 | 2 | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | 10MAR15 | 11MAR15 | 144 |
| 11880 | 1 | 2 | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | 11MAR15 | 12MAR15 | 145 |
| 11130 | 5 | 5 | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | 09MAR15 | 13MAR15 | 145 |
| 11150 | 4 | 4 | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | 09MAR15 | 12MAR15 | 144 |
| 11890 | 1 | 2 | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | 12MAR15 | 13MAR15 | 145 |
| 11860 | 1 | 2 | UTIL FW PIV | 24JUN14A | 17AUG14A | | 09MAR15 | 10MAR15 | 142 |
| 11830 | 1 | 2 | UTIL FW 2SCH80 FW | 02AUG14A | 17AUG14A | | 04MAR15 | 05MAR15 | 139 |
| 11140 | 2 | 2 | UTIL 6BACKFLOW PRV | 01JUL14A | 19AUG14A | | 16MAR15 | 17MAR15 | 145 |
| 11820 | 1 | 2 | UTIL FW 6DOUBLE DEDETECTOR | 06AUG14A | 19AUG14A | | 03MAR15 | 04MAR15 | 136 |
| 11892 | 2 | 2 | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | 12MAR15 | 13MAR15 | 140 |
| 11210 | 5 | 5 | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | 18MAR15 | 24MAR15 | 145 |
| 11160 | 3 | 3 | UTIL 8DOUBLE DETECTOR | 30JUN14A | 07SEP14A | | 13MAR15 | 17MAR15 | 133 |
| 11170 | 2 | 2 | UTIL 8BACKFLOW PRV | 30JUN14A | 09SEP14A | | 13MAR15 | 16MAR15 | 130 |
| 11190 | 1 | 2 | UTIL EAST WATER PRESSURE TEST | 07JUL14A | 12SEP14A | | 19MAR15 | 20MAR15 | 131 |
| 11180 | 1 | 2 | UTIL EAST WATER BACTERIA TEST | 03JUL14A | 15SEP14A | | 18MAR15 | 19MAR15 | 129 |
| 11010 | 4 | 4 | SITE POTHOLING | 04JUN14A | 25SEP14A | | 16MAY14 | 21MAY14 | -88 |
| 11202 | 4 | 4 | DOMESTIC WATER SHUTDOWN | 03AUG14A | 25SEP14A | | 20MAR15 | 25MAR15 | 125 |
| 11200 | 3 | 3 | UTIL WATER POC | 20AUG14A | 25SEP14A | | 20MAR15 | 24MAR15 | 124 |
| 11500 | 2 | 2 | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | 26MAR15 | 27MAR15 | 125 |
| 11120 | 2 | 2 | UTIL 6PE GAS | 28SEP14A | 01OCT14A | | 09MAR15 | 10MAR15 | 110 |
| 11122 | 3 | 3 | GAS SHUTDOWN | 01OCT14A | 01OCT14A | | 09MAR15 | 11MAR15 | 111 |
| 11910 | 1 | 2 | UTIL SS CHECK VALVE | 08NOV14A | 09NOV14A | | 05MAR15 | 06MAR15 | 81 |
| 11030 | 1 | 1 | DEMO SD @BLDG PAD | 01NOV14A | 10NOV14A | | 22MAY14 | 22MAY14 | -119 |
| 11900 | 2 | 2 | UTIL 4SDR35 | 01NOV14A | 10NOV14A | | 03MAR15 | 04MAR15 | 78 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| SITE UTILITIES | | | | | | | | | |
| 11920 | 1 | 2 | UTIL SS POC | 11NOV14A | 12NOV14A | | 06MAR15 | 09MAR15 | 79 |
| 11300 | 15 | 15 | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | 12JUN15 | 02JUL15 | 161 |
| 11040 | 3 | 3 | UTIL 10SD355 | 13NOV14A | 19NOV14A | | 24FEB15 | 26FEB15 | 67 |
| 11050 | 1 | 2 | UTIL SSMH | 21OCT14A | 10DEC14A | | 24FEB15 | 25FEB15 | 53 |
| 11060 | 1 | 2 | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | 27FEB15 | 02MAR15 | 54 |
| 11080 | 3 | 3 | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | 03MAR15 | 05MAR15 | 57 |
| 11090 | 2 | 2 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | 03MAR15 | 04MAR15 | 56 |
| 11070 | 2 | 2 | UTIL SS POC | 13DEC14A | 14DEC14A | | 27FEB15 | 02MAR15 | 54 |
| 11100 | 1 | 2 | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | 06MAR15 | 09MAR15 | 58 |
| 11102 | 3 | 3 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | 06MAR15 | 10MAR15 | 56 |
| 11020 | 5 | 5 | RELOCATE EX.4000G SEWER TANK | 06JUN14A | 07FEB15A | | 22MAY14 | 29MAY14 | -175 |
| 11290 | 5 | 10 | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | 29MAY15 | 11JUN15 | -191 |
| 11310 | 12 | 12 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | 12JUN15 | 29JUN15 | -242 |
| 11610 | 5 | 5 | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | 13JUL15 | 17JUL15 | -260 |
| 64060 | 3 | 3 | SITE UTILITY DEMOBILIZATION | 27APR15A | 29JUL16 | -168 | 18AUG15 | 20AUG15 | -239 |
| 11600 | 6 | 6 | ELE TELEPHONE DUCT BANKS | 30SEP14A | 03AUG16 | -217 | 06JUL15 | 13JUL15 | -270 |
| 11320 | 10 | 0 | ELE SECONDARY DUCT BANKS | 30SEP14A | 15AUG16 | -224 | 12JUN15 | 11JUN15 | -299 |
| 11510 | 10 | 10 | TEMP POWER TO AQUATICS | 30SEP14A | 23AUG16 | -242 | 23MAY14 | 06JUN14 | -563 |
| 11330 | 8 | 8 | ELE PULL/TERM&TEST PRI.CABLES | 12AUG16 | 23AUG16 | -223 | 30JUN15 | 10JUL15 | -285 |
| 11340 | 7 | 7 | ELE FEEDER WIRE TO AQUATICS | 16AUG16 | 24AUG16 | -224 | 06JUL15 | 14JUL15 | -284 |
| 11612 | 3 | 3 | ELE SHUTDOWN | 24AUG16 | 26AUG16 | -231 | 20JUL15 | 22JUL15 | -280 |
| 11620 | 5 | 5 | ELE PULL MAIN FDRS TO MSB&ATS | 29AUG16 | 02SEP16 | -231 | 23JUL15 | 29JUL15 | -280 |
| 11700 | 20 | 20 | MECHANICAL VAULT | 12AUG16 | 09SEP16 | -245 | 30MAR15 | 24APR15 | -351 |
| 11710 | 15 | 15 | MECH SITE UTILITY PIPING | 12SEP16 | 30SEP16 | -245 | 27APR15 | 15MAY15 | -351 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | |
| 11520 | 7 | 7 | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | 30MAR15 | 07APR15 | 12 |
| 11540 | 7 | 7 | MASS TRUCKING&SPOILS 0-66% ** | 05MAR15A | 24APR15A | | 14MAY15 | 22MAY15 | 20 |
| 11530 | 7 | 7 | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | 22APR15 | 30APR15 | 4 |
| 11534 | 27 | 27 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | 30MAR15 | 05MAY15 | -11 |
| 11522 | 6 | 6 | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | 14APR15 | 21APR15 | -21 |
| 11532 | 9 | 9 | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | 01MAY15 | 13MAY15 | -5 |
| 11542 | 3 | 3 | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | 26MAY15 | 28MAY15 | -42 |
| 11400 | 5 | 5 | CONSTRUCT EX.LOBBY PROTECTION | 07DEC15A | 08MAR16A | | 16MAY14 | 22MAY14 | -455 |
| 11410 | 10 | 10 | DEMO EX.LOBBY | 03MAR16A | 24MAR16A | | 09FEB15 | 20FEB15 | -278 |
| 11405 | 5 | 5 | INSTALL TEMP INT & EXT SIGNAGE | 01AUG16 | 05AUG16 | -230 | 02FEB15 | 06FEB15 | -382 |
| FOUNDATIONS | | | | | | | | | |
| 20100 | 2 | 2 | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | 14MAY15 | 15MAY15 | -9 |
| 20102 | 2 | 2 | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | 29MAY15 | 01JUN15 | 1 |
| 20110 | 3 | 3 | FTG/TRENCH EXCAVATION (0-20%) ** | 03JUN15A | 05JUN15A | | 14MAY15 | 18MAY15 | -14 |
| 20130 | 5 | 5 | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | 19MAY15 | 26MAY15 | -18 |
| 20140 | 5 | 5 | RAT & PROTECTION SLABS | 25JUN15A | 07JUL15A | | 26MAY15 | 01JUN15 | -25 |
| 20160 | 3 | 3 | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | 26MAY15 | 28MAY15 | -34 |
| 20162 | 3 | 3 | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | 09JUN15 | 11JUN15 | -24 |
| 20170 | 4 | 4 | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | 29MAY15 | 03JUN15 | -33 |
| 20142 | 5 | 5 | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | 26MAY15 | 01JUN15 | -42 |
| 20240 | 3 | 3 | WATERPROOF FNDS (0-33%) ** | 01JUL15A | 20AUG15A | | 02JUL15 | 07JUL15 | -32 |
| 20242 | 3 | 3 | WATERPROOF FNDS (33-66%) ** | 01JUL15A | 20AUG15A | | 16JUL15 | 20JUL15 | -23 |
| 20150 | 3 | 3 | WATERPROOF BELOW FTGS (0-33%) ** | 02JUL15A | 20AUG15A | | 19MAY15 | 21MAY15 | -64 |
| 20152 | 3 | 3 | WATERPROOF BELOW FTGS (33-66%) ** | 09JUL15A | 20AUG15A | | 26MAY15 | 28MAY15 | -59 |
| 20112 | 4 | 4 | FTG/TRENCH EXCAVATION (20-100%) ** | 08JUN15A | 03SEP15A | | 19MAY15 | 22MAY15 | -73 |
| 20244 | 2 | 2 | WATERPROOF FNDS (66-100%) ** | 02JUL15A | 09SEP15A | | 30JUL15 | 31JUL15 | -27 |
| 20154 | 2 | 2 | WATERPROOF BELOW FTGS (66-100%) ** | 09JUL15A | 09SEP15A | | 29MAY15 | 01JUN15 | -70 |
| 20164 | 2 | 2 | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | 12JUN15 | 15JUN15 | -63 |
| 20132 | 5 | 5 | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | 02JUN15 | 08JUN15 | -69 |
| 20172 | 4 | 4 | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | 12JUN15 | 17JUN15 | -63 |
| 20193 | 2 | 2 | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | 23JUL15 | 24JUL15 | -39 |
| 20200 | 3 | 3 | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | 29JUN15 | 01JUL15 | -61 |
| 20180 | 15 | 15 | FORM/REBAR/POUR WALLS (0-33%) ** | 05AUG15A | 29SEP15A | | 04JUN15 | 24JUN15 | -67 |
| 20182 | 10 | 10 | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | 25JUN15 | 09JUL15 | -57 |
| 20202 | 3 | 3 | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | 13JUL15 | 15JUL15 | -53 |
| 20190 | 2 | 2 | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | 25JUN15 | 26JUN15 | -66 |
| 20192 | 2 | 2 | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | 09JUL15 | 10JUL15 | -57 |
| 20204 | 3 | 3 | STRIP CIP WALLS (66-100%) ** | 02OCT15A | 06OCT15A | | 27JUL15 | 29JUL15 | -48 |
| 20184 | 10 | 10 | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | 09JUL15 | 22JUL15 | -71 |
| 20210 | 10 | 10 | B/G WASTE & VENT PIPING LEV-B | 04AUG15A | 18FEB16A | | 04JUN15 | 17JUN15 | -170 |
| 20120 | 4 | 4 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | 14MAY15 | 19MAY15 | -235 |
| 20230 | 5 | 5 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | 10JUL15 | 16JUL15 | -194 |
| 20232 | 4 | 4 | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | 30JUL15 | 04AUG15 | -181 |
| 20250 | 2 | 2 | 4 PERIMETER DRAIN (0-33%) ** | 04AUG15A | 29APR16A | | 02JUL15 | 06JUL15 | -208 |
| 20252 | 2 | 2 | 4 PERIMETER DRAIN (33-66%) ** | 04AUG15A | 29APR16A | | 16JUL15 | 17JUL15 | -199 |
| 20254 | 2 | 2 | 4 PERIMETER DRAIN (66-100%) ** | 04AUG15A | 29APR16A | | 03AUG15 | 04AUG15 | -187 |
| 20260 | 4 | 4 | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | 07JUL15 | 10JUL15 | -223 |
| 20262 | 3 | 3 | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | 21JUL15 | 23JUL15 | -214 |
| 20264 | 3 | 3 | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | 05AUG15 | 07AUG15 | -226 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| STRUCTURE | | | | | | | | | |
| 25110 | 4 | 4 | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | 28APR14 | 01MAY14 | -249 |
| 25210 | 4 | 4 | DETAIL STR.STEEL LEV-2 | 30APR15A | 05MAY15A | | 02MAY14 | 07MAY14 | -252 |
| 25310 | 4 | 4 | DETAIL STR.STEEL ROOF | 06MAY15A | 11MAY15A | | 08MAY14 | 13MAY14 | -252 |
| 25120 | 2 | 2 | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | 13AUG15 | 14AUG15 | -54 |
| 25100 | 6 | 6 | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | 05AUG15 | 12AUG15 | -64 |
| 25420 | 2 | 2 | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | 23SEP15 | 24SEP15 | -35 |
| 25422 | 2 | 2 | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | 25SEP15 | 28SEP15 | -34 |
| 25220 | 4 | 4 | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | 28AUG15 | 02SEP15 | -56 |
| 25200 | 11 | 11 | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 04DEC15A | | 13AUG15 | 27AUG15 | -68 |
| 25230 | 8 | 8 | SET DECKING LEV-2 | 29OCT15A | 09DEC15A | | 03SEP15 | 15SEP15 | -59 |
| 25300 | 6 | 6 | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 09DEC15A | | 28AUG15 | 04SEP15 | -65 |
| 25140 | 5 | 5 | ERECT STAIRS | 11NOV15A | 09DEC15A | | 26AUG15 | 01SEP15 | -68 |
| 25330 | 5 | 5 | SET DECKING ROOF | 09NOV15A | 14DEC15A | | 16SEP15 | 22SEP15 | -57 |
| 25442 | 1 | 2 | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | 29SEP15 | 30SEP15 | -55 |
| 25320 | 2 | 2 | LAYOUT DECK ROOF | 09NOV15A | 29DEC15A | | 08SEP15 | 09SEP15 | -76 |
| 25444 | 3 | 3 | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | 30SEP15 | 02OCT15 | -67 |
| 25470 | 6 | 6 | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | 23SEP15 | 30SEP15 | -70 |
| 25452 | 1 | 2 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | 02OCT15 | 05OCT15 | -74 |
| 25450 | 3 | 3 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | 29SEP15 | 01OCT15 | -76 |
| 25410 | 5 | 5 | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | 16SEP15 | 22SEP15 | -83 |
| 25412 | 1 | 2 | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | 23SEP15 | 24SEP15 | -81 |
| 25454 | 3 | 3 | CURE SOMD ROOF | 21JAN16A | 07FEB16A | | 05OCT15 | 07OCT15 | -83 |
| 25130 | 7 | 7 | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | 17AUG15 | 25AUG15 | -122 |
| 25480 | 10 | 10 | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | 08OCT15 | 21OCT15 | -82 |
| 25414 | 3 | 3 | CURE SOMD LEV-1 | 21JAN16A | 01MAR16A | | 24SEP15 | 28SEP15 | -107 |
| 25440 | 4 | 4 | FORM & REBAR SOMD LEV-2 | 10DEC15A | 01APR16A | | 23SEP15 | 28SEP15 | -129 |
| 40144 | 5 | | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | | |
| 25432 | 2 | 2 | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 03MAY16A | | 25SEP15 | 28SEP15 | -151 |
| 25430 | 2 | 2 | ROOF & OVERFLOW DRAINS LEV-2 | 09MAR16A | 19MAY16A | | 23SEP15 | 24SEP15 | -165 |
| 25460 | 2 | 2 | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | 08OCT15 | 09OCT15 | -154 |
| 25490 | 6 | 6 | FORM/REBAR&POUR STAIRS | 07OCT15A | 01AUG16 | -262 | 08OCT15 | 15OCT15 | -201 |
| 25150 | 5 | 5 | STAIR FLASHINGS | 01AUG16 | 05AUG16 | -230 | 26AUG15 | 01SEP15 | -236 |
| ROOF | | | | | | | | | |
| 30220 | 6 | 6 | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | 28OCT15 | 04NOV15 | -136 |
| 30520 | 4 | 4 | SET AHU UNITS MAIN RF | 03MAR16A | 25MAY16A | | 12NOV15 | 17NOV15 | -131 |
| 30570 | 6 | 6 | ELE BRANCH WIRING MAIN RF | 16JUN16A | 01JUL16A | | 14DEC15 | 21DEC15 | -136 |
| 30110 | 4 | 4 | LOAD ROOF MATERIAL MAIN RF | 30JUL16A | 30JUL16A | | 19OCT15 | 22OCT15 | -195 |
| 30210 | 3 | 3 | LOAD ROOF MATERIAL VEG.2FL RF | 15AUG16 | 17AUG16 | -255 | 23OCT15 | 27OCT15 | -205 |
| 30510 | 5 | 5 | FRP EQUIP PADS MAIN RF | 15AUG16 | 19AUG16 | -209 | 23OCT15 | 29OCT15 | -205 |
| 30310 | 3 | 3 | LOAD VEG. MATERIAL VEG.2FL RF | 18AUG16 | 22AUG16 | -205 | 28OCT15 | 30OCT15 | -205 |
| 30120 | 14 | 14 | 3-PLY SBS/BUR MAIN RF | 01JUL16A | 25AUG16 | -256 | 23OCT15 | 11NOV15 | -200 |
| 30230 | 6 | 6 | HOT RUBBER W.P. VEG.2FF RF | 18AUG16 | 25AUG16 | -255 | 05NOV15 | 12NOV15 | -199 |
| 30410 | 4 | 4 | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 26AUG16 | -256 | 12NOV15 | 17NOV15 | -197 |
| 30420 | 0 | 0 | TEMP ROOF DRY-IN | 29AUG16 | 26AUG16 | -256 | 19NOV15 | 18NOV15 | -196 |
| 30140 | 2 | 2 | WATER TEST/PUNCH MAIN RF | 26AUG16 | 29AUG16 | -202 | 12NOV15 | 13NOV15 | -200 |
| 30240 | 3 | 3 | DRAINAGE BOARD VEG.2FL RF | 26AUG16 | 30AUG16 | -211 | 13NOV15 | 17NOV15 | -199 |
| 30430 | 2 | 2 | ROOF FLASHINGS/SM VEG.2FL RF | 31AUG16 | 01SEP16 | -205 | 18NOV15 | 19NOV15 | -199 |
| 30320 | 8 | 8 | VEGETATED ASSEMBLY VEG.2FL RF | 31AUG16 | 12SEP16 | -211 | 18NOV15 | 01DEC15 | -199 |
| 30330 | 8 | 8 | COUNTERFLASHING VEG.2FL RF | 31AUG16 | 12SEP16 | -211 | 18NOV15 | 01DEC15 | -199 |
| 30440 | 3 | 3 | WATER TEST/PUNCH VEG.2FL RF | 13SEP16 | 15SEP16 | -211 | 02DEC15 | 04DEC15 | -199 |
| 30460 | 2 | 2 | ROOF THRESHOLD FLASHINGS RF | 16SEP16 | 19SEP16 | -207 | 07DEC15 | 08DEC15 | -199 |
| 30450 | 4 | 4 | ROOF ACCESSORIES VEG.2FL RF | 16SEP16 | 21SEP16 | -211 | 07DEC15 | 10DEC15 | -199 |
| 30470 | 6 | 6 | EXP.JONT COVERS RF | 16SEP16 | 23SEP16 | -211 | 07DEC15 | 14DEC15 | -199 |
| 30530 | 5 | 5 | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27SEP16 | -233 | 18NOV15 | 24NOV15 | -213 |
| 30532 | 4 | 4 | MECH CURB FLASHING MAIN RF | 28SEP16 | 03OCT16 | -219 | 25NOV15 | 02DEC15 | -213 |
| 30540 | 2 | 2 | MEC EQ PPG&CONNECTION MAIN RF | 03OCT16 | 04OCT16 | -238 | 18NOV15 | 19NOV15 | -221 |
| 30550 | 15 | 15 | PV SYSTEM RACKING MAIN RF | 01JUL16A | 05OCT16 | -264 | 12NOV15 | 04DEC15 | -213 |
| 30534 | 2 | 2 | PAD COVER @HOUSEKEEPING | 04OCT16 | 05OCT16 | -219 | 03DEC15 | 04DEC15 | -213 |
| 30560 | 5 | 5 | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 06OCT16 | -234 | 07DEC15 | 11DEC15 | -209 |
| 30542 | 0 | 0 | TEMP COOLING AVAILABLE | 10OCT16 | 07OCT16 | -237 | 16DEC15 | 15DEC15 | -208 |
| 30610 | 15 | 15 | PV PANELS MAIN RF | 29SEP16 | 19OCT16 | -264 | 12NOV15 | 04DEC15 | -223 |
| 30620 | 15 | 15 | WIRE PV PNLS&INVERTER MAIN RF | 20OCT16 | 09NOV16 | -264 | 07DEC15 | 28DEC15 | -223 |
| 30630 | 5 | 5 | TEST PV SYSTEM MAIN RF | 10NOV16 | 16NOV16 | -258 | 29DEC15 | 05JAN16 | -223 |
| 30700 | 10 | 10 | ERECT&WELD MEC SCREEN MAIN RF | 10NOV16 | 23NOV16 | -264 | 29DEC15 | 12JAN16 | -223 |
| 30710 | 10 | 10 | EXT.GRATINGS MAIN RF | 24NOV16 | 08DEC16 | -264 | 13JAN16 | 26JAN16 | -223 |
| 30720 | 10 | 10 | EXT.RAILINGS MAIN RF | 24NOV16 | 08DEC16 | -264 | 13JAN16 | 26JAN16 | -223 |
| 30800 | 0 | 0 | ROOF COMPLETE | 09DEC16 | 08DEC16 | -264 | 28JAN16 | 27JAN16 | -222 |
| ENCLOSURE | | | | | | | | | |
| 35130 | 4 | 4 | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | 22OCT15 | 27OCT15 | -167 |
| 35140 | 6 | 6 | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | 28OCT15 | 04NOV15 | -161 |
| 35110 | 4 | 4 | EXT.WALL FRAMING WEST | 06JUN16A | 24JUN16A | | 08OCT15 | 13OCT15 | -178 |
| 35120 | 6 | 6 | EXT.WALL FRAMING NORTH | 08JUN16A | 24JUN16A | | 14OCT15 | 21OCT15 | -172 |
| 35230 | 4 | 4 | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 17JUL16A | | 30OCT15 | 04NOV15 | -176 |
| 35210 | 4 | 4 | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 20JUL16A | | 14OCT15 | 19OCT15 | -191 |
| 35240 | 6 | 6 | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 25JUL16A | | 05NOV15 | 12NOV15 | -176 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | |
| 35150 | 2 | | EXT.WALL SHEATHING/INSULATION WEST | 01AUG16 | 02AUG16 | -275 | | | |
| 35160 | 2 | | EXT.WALL SHEATHING/INSULATION NORTH | 01AUG16 | 02AUG16 | -269 | | | |
| 35170 | 2 | | EXT.WALL SHEATHING/INSULATION EAST | 01AUG16 | 02AUG16 | -257 | | | |
| 35180 | 2 | | EXT.WALL SHEATHING/INSULATION SOUTH | 01AUG16 | 02AUG16 | -249 | | | |
| 35220 | 6 | 6 | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 04AUG16 | -269 | 22OCT15 | 29OCT15 | -194 |
| 35410 | 6 | 6 | CURTAINWALL FRAMING WEST | 26JUL16A | 09AUG16 | -265 | 20OCT15 | 27OCT15 | -199 |
| 35310 | 8 | 8 | TRESPA WALL PANELS WEST | 03AUG16 | 12AUG16 | -275 | 20OCT15 | 29OCT15 | -200 |
| 35420 | 8 | 8 | CURTAINWALL FRAMING NORTH | 26JUL16A | 18AUG16 | -265 | 30OCT15 | 10NOV15 | -196 |
| 35510 | 6 | 6 | EXT.GLAZING/WINDOWS WEST | 15AUG16 | 22AUG16 | -267 | 30OCT15 | 06NOV15 | -200 |
| 35560 | 2 | 2 | SILL PAD FLASHING WEST | 23AUG16 | 24AUG16 | -253 | 09NOV15 | 10NOV15 | -200 |
| 35610 | 2 | 2 | ALUM SOFFIT PANELS WEST | 23AUG16 | 24AUG16 | -214 | 09NOV15 | 10NOV15 | -200 |
| 35320 | 10 | 10 | TRESPA WALL PANELS NORTH | 15AUG16 | 26AUG16 | -275 | 30OCT15 | 12NOV15 | -200 |
| 35430 | 6 | 6 | CURTAINWALL FRAMING EAST | 19AUG16 | 26AUG16 | -263 | 11NOV15 | 18NOV15 | -196 |
| 35710 | 4 | 4 | EXT.COPING&FLASHINGS WEST | 23AUG16 | 26AUG16 | -221 | 09NOV15 | 12NOV15 | -200 |
| 35810 | 4 | 4 | EXT.SEALANTS&CAULKING WEST | 29AUG16 | 01SEP16 | -216 | 13NOV15 | 18NOV15 | -200 |
| 35440 | 8 | 8 | CURTAINWALL FRAMING SOUTH | 14JUL16A | 06SEP16 | -263 | 19NOV15 | 02DEC15 | -194 |
| 35330 | 8 | 8 | TRESPA WALL PANELS EAST | 29AUG16 | 08SEP16 | -275 | 13NOV15 | 24NOV15 | -200 |
| 35520 | 8 | 8 | EXT.GLAZING/WINDOWS NORTH | 29AUG16 | 08SEP16 | -271 | 13NOV15 | 24NOV15 | -200 |
| 35570 | 4 | 4 | SILL PAD FLASHING NORTH | 09SEP16 | 14SEP16 | -263 | 25NOV15 | 02DEC15 | -200 |
| 35620 | 4 | 4 | ALUM SOFFIT PANELS NORTH | 09SEP16 | 14SEP16 | -224 | 25NOV15 | 02DEC15 | -200 |
| 35530 | 6 | 6 | EXT.GLAZING/WINDOWS EAST | 09SEP16 | 16SEP16 | -271 | 25NOV15 | 04DEC15 | -200 |
| 35720 | 8 | 8 | EXT.COPING&FLASHINGS NORTH | 09SEP16 | 20SEP16 | -229 | 25NOV15 | 08DEC15 | -200 |
| 35580 | 2 | 2 | SILL PAD FLASHING EAST | 19SEP16 | 20SEP16 | -265 | 07DEC15 | 08DEC15 | -200 |
| 35630 | 2 | 2 | ALUM SOFFIT PANELS EAST | 19SEP16 | 20SEP16 | -222 | 07DEC15 | 08DEC15 | -200 |
| 35920 | 12 | 12 | EXT.ALUM GRATINGS | 07SEP16 | 22SEP16 | -222 | 03DEC15 | 18DEC15 | -194 |
| 35340 | 10 | 10 | TRESPA WALL PANELS SOUTH | 09SEP16 | 22SEP16 | -275 | 25NOV15 | 10DEC15 | -200 |
| 35910 | 0 | 0 | TEMPORARY EXTERIOR ENCLOSURE | 23SEP16 | 22SEP16 | -263 | 14DEC15 | 11DEC15 | -199 |
| 35730 | 4 | 4 | EXT.COPING&FLASHINGS EAST | 12JUL16A | 26SEP16 | -229 | 09DEC15 | 14DEC15 | -200 |
| 35820 | 6 | 6 | EXT.SEALANTS&CAULKING NORTH | 21SEP16 | 28SEP16 | -228 | 09DEC15 | 16DEC15 | -200 |
| 35540 | 8 | 8 | EXT.GLAZING/WINDOWS SOUTH | 23SEP16 | 04OCT16 | -275 | 11DEC15 | 22DEC15 | -200 |
| 35930 | 8 | 8 | EXT.ORAMENTAL RAILINGS | 23SEP16 | 04OCT16 | -222 | 21DEC15 | 31DEC15 | -194 |
| 35940 | 8 | 8 | ALUM ENTRANCES&STOREFRONT | 23SEP16 | 04OCT16 | -222 | 11DEC15 | 22DEC15 | -200 |
| 35830 | 4 | 4 | EXT.SEALANTS&CAULKING EAST | 29SEP16 | 04OCT16 | -228 | 17DEC15 | 22DEC15 | -200 |
| 35590 | 4 | 4 | SILL PAD FLASHING SOUTH | 05OCT16 | 10OCT16 | -275 | 23DEC15 | 29DEC15 | -200 |
| 35640 | 4 | 4 | ALUM SOFFIT PANELS SOUTH | 05OCT16 | 10OCT16 | -232 | 23DEC15 | 29DEC15 | -200 |
| 35740 | 8 | 8 | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 13OCT16 | -235 | 23DEC15 | 05JAN16 | -199 |
| 35950 | 8 | 8 | STANDING SEAM ROOF | 05OCT16 | 14OCT16 | -230 | 23DEC15 | 05JAN16 | -200 |
| 35840 | 6 | 6 | EXT.SEALANTS&CAULKING SOUTH | 14OCT16 | 21OCT16 | -235 | 06JAN16 | 13JAN16 | -199 |
| 35960 | 15 | 15 | SS COLUMN COVERS | 05OCT16 | 25OCT16 | -237 | 23DEC15 | 14JAN16 | -200 |
| 35990 | 0 | 0 | EXTERIOR COMPLETE | 24NOV16 | 23NOV16 | -258 | 18JAN16 | 15JAN16 | -220 |
| ROUGH-IN LEVEL B | | | | | | | | | |
| 40063 | 2 | 2 | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | 30SEP15 | 01OCT15 | -68 |
| 40103 | 4 | 4 | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | 30SEP15 | 05OCT15 | -66 |
| 40064 | 1 | 2 | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | 02OCT15 | 05OCT15 | -67 |
| 40054 | 2 | 2 | MOBILIZE PLUMBING LEVEL B | 02FEB16A | 18FEB16A | | 24SEP15 | 25SEP15 | -100 |
| 4054 | 2 | | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | | | |
| 20220 | 6 | 20 | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | 12JUN15 | 10JUL15 | -198 |
| 40158 | 2 | 2 | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | 21OCT15 | 22OCT15 | -127 |
| 40006 | 2 | 2 | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | 24SEP15 | 25SEP15 | -148 |
| 40010 | 2 | 2 | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | 28SEP15 | 29SEP15 | -146 |
| 40128 | 2 | 2 | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | 21OCT15 | 22OCT15 | -129 |
| 40061 | 5 | 5 | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | 21OCT15 | 27OCT15 | -128 |
| 40090 | 4 | 4 | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | 29OCT15 | 03NOV15 | -136 |
| 40056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | 28SEP15 | 07OCT15 | -161 |
| 40058 | 8 | 8 | PLB A/G WATER PIPING LEVEL B | 27APR16A | 08JUN16A | | 08OCT15 | 19OCT15 | -162 |
| 40092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | 29OCT15 | 30OCT15 | -159 |
| 40091 | 15 | 15 | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | 04NOV15 | 24NOV15 | -146 |
| 40104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | 06OCT15 | 06OCT15 | -184 |
| 40062 | 2 | 2 | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | 28OCT15 | 29OCT15 | -167 |
| 40105 | 10 | 10 | MEC PIPING LEVEL B | 24APR16A | 01JUL16A | | 07OCT15 | 20OCT15 | -178 |
| 40108 | 5 | 5 | MEC EQ MEC RM LEVEL B | 03MAY16A | 01JUL16A | | 21OCT15 | 27OCT15 | -173 |
| 40160 | 8 | 8 | R/I SPRINKLER PPG LEVEL B | 25APR16A | 01AUG16 | -256 | 29OCT15 | 09NOV15 | -184 |
| 40020 | 4 | 4 | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 01AUG16 | -265 | 30SEP15 | 05OCT15 | -209 |
| 40065 | 8 | 8 | DUCTWORK MAINS LEVEL B | 25APR16A | 05AUG16 | -269 | 05OCT15 | 14OCT15 | -206 |
| 40070 | 7 | 7 | DUCTWORK BRANCHES LEVEL B | 25APR16A | 05AUG16 | -269 | 20OCT15 | 28OCT15 | -196 |
| 40060 | 1 | 2 | PLB CONDENSATE PIPING LEVEL B | 08JUN16A | 05AUG16 | -238 | 20OCT15 | 21OCT15 | -201 |
| 40080 | 4 | 4 | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 08AUG16 | -249 | 20OCT15 | 23OCT15 | -200 |
| 40145 | 10 | 15 | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 17AUG16 | -274 | 30SEP15 | 20OCT15 | -210 |
| 40190 | 4 | 4 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 17AUG16 | -270 | 29OCT15 | 03NOV15 | -200 |
| 40230 | 3 | 3 | SET HM FRAMES LEVEL B | 14JUL16A | 17AUG16 | -268 | 29OCT15 | 02NOV15 | -201 |
| 40130 | 8 | 8 | R/I TEMP.CONTROL LEVEL B | 27APR16A | 18AUG16 | -222 | 12NOV15 | 23NOV15 | -187 |
| 40180 | 12 | 12 | FRAME PARTITIONS LEVEL B | 28APR16A | 18AUG16 | -274 | 29OCT15 | 13NOV15 | -193 |
| 40110 | 10 | 10 | MEC PIPING MEC RM LEVEL B | 10MAY16A | 18AUG16 | -269 | 29OCT15 | 11NOV15 | -195 |
| 40250 | 2 | 2 | ELE SET SWITCHGEAR | 18AUG16 | 19AUG16 | -236 | 29OCT15 | 30OCT15 | -204 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL B | | | | | | | | | | |
| 40272 | 4 | 4 | ELE PANELS | LEVEL B | 20APR16A | 22AUG16 | -271 | 29OCT15 | 03NOV15 | -203 |
| 40140 | 4 | 4 | MEC PIPE EQ CONNS | LEVEL B | 10MAY16A | 22AUG16 | -224 | 24NOV15 | 01DEC15 | -185 |
| 40297 | 3 | 3 | ELE PA WIRING | LEVEL B | 18AUG16 | 22AUG16 | -274 | 29OCT15 | 02NOV15 | -204 |
| 40112 | 2 | 2 | MEC PIPE TESTING | LEVEL B | 19AUG16 | 22AUG16 | -245 | 12NOV15 | 13NOV15 | -195 |
| 40274 | 8 | 8 | ELE IN-WALL ROUGH-IN | LEVEL B | 14MAR16A | 23AUG16 | -272 | 29OCT15 | 09NOV15 | -200 |
| 40192 | 4 | 4 | JAMB,SHELF&BASE FLASH | LEVEL B | 18AUG16 | 23AUG16 | -274 | 29OCT15 | 03NOV15 | -204 |
| 40295 | 4 | 4 | ELE F.A. WIRING | LEVEL B | 18AUG16 | 23AUG16 | -272 | 29OCT15 | 03NOV15 | -204 |
| 40299 | 2 | 2 | ELE A/V WIRING | LEVEL B | 23AUG16 | 24AUG16 | -273 | 03NOV15 | 04NOV15 | -204 |
| 40298 | 3 | 3 | ELE SECUR. WIRING | LEVEL B | 23AUG16 | 25AUG16 | -274 | 03NOV15 | 05NOV15 | -204 |
| 40200 | 4 | 4 | THERMAL INSULATION | LEVEL B | 24AUG16 | 29AUG16 | -274 | 04NOV15 | 09NOV15 | -204 |
| 40318 | 2 | 2 | VA I/W INSPECT & APP | LEVEL B | 26AUG16 | 29AUG16 | -274 | 16NOV15 | 17NOV15 | -198 |
| 40252 | 10 | 10 | ELE INSTALL SWITCHGEAR | | 22AUG16 | 02SEP16 | -236 | 02NOV15 | 13NOV15 | -204 |
| 40280 | 4 | 4 | ELE FEEDER WIRE | LEVEL B | 06SEP16 | 09SEP16 | -236 | 16NOV15 | 19NOV15 | -204 |
| 40290 | 10 | 10 | ELE BRANCH WIRING | LEVEL B | 27JUN16A | 12SEP16 | -236 | 20NOV15 | 07DEC15 | -195 |
| 40294 | 3 | 3 | ELE DATA WIRING | LEVEL B | 13SEP16 | 15SEP16 | -232 | 08DEC15 | 10DEC15 | -195 |
| 40100 | 10 | 10 | DUCT INSULATION | LEVEL B | 06SEP16 | 19SEP16 | -268 | 25NOV15 | 10DEC15 | -197 |
| 40102 | 4 | 4 | PLB O/H INSULATION | LEVEL B | 20SEP16 | 23SEP16 | -268 | 11DEC15 | 16DEC15 | -197 |
| 40335 | 2 | | SOUND/FIRE CAULK T&B WALL LEVEL B | | 23SEP16 | 26SEP16 | -265 | | | |
| 40254 | 2 | 2 | ELE AUTO TRANSFER SWITCH | | 29SEP16 | 30SEP16 | -250 | 16NOV15 | 17NOV15 | -221 |
| 40120 | 10 | 10 | MEC PIPE INSULATION | LEVEL B | 26SEP16 | 07OCT16 | -268 | 17DEC15 | 31DEC15 | -197 |
| 40300 | 5 | 5 | ELE PNL TERMINATIONS | LEVEL B | 03OCT16 | 07OCT16 | -250 | 08DEC15 | 14DEC15 | -209 |
| 40302 | 0 | 0 | POWER AVAILABLE | | 10OCT16 | 07OCT16 | -237 | 16DEC15 | 15DEC15 | -208 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | |
| 42064 | 1 | 2 | LAYOUT/DETAIL DUCT | LEVEL 1 | 09FEB16A | 18FEB16A | | 12OCT15 | 13OCT15 | -88 |
| 42006 | 2 | 2 | INSTALL TOP TRACK | LEVEL 1 | 09FEB16A | 28APR16A | | 08OCT15 | 09OCT15 | -139 |
| 42010 | 2 | 2 | LAYOUT PARTITIONS | LEVEL 1 | 28JAN16A | 03MAY16A | | 12OCT15 | 13OCT15 | -140 |
| 42104 | 1 | 1 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 22FEB16A | 03MAY16A | | 12OCT15 | 12OCT15 | -141 |
| 42090 | 4 | 4 | HANG VAV UNITS | LEVEL 1 | 02FEB16A | 18MAY16A | | 12NOV15 | 17NOV15 | -126 |
| 42080 | 5 | 5 | FIRE SMOKE DAMPERS | LEVEL 1 | 16FEB16A | 14JUN16A | | 02NOV15 | 06NOV15 | -152 |
| 42092 | 2 | 2 | DUCT LEAKAGE TESTS | LEVEL 1 | 22MAR16A | 16JUN16A | | 12NOV15 | 13NOV15 | -149 |
| 42058 | 7 | 7 | PLB A/G WATER PIPING | LEVEL 1 | 12FEB16A | 17JUN16A | | 22OCT15 | 30OCT15 | -160 |
| 42060 | 1 | 2 | PLB CONDENSATE PIPING | LEVEL 1 | 17JUN16A | 17JUN16A | | 02NOV15 | 03NOV15 | -158 |
| 42056 | 8 | 8 | PLB A/G W&V/STORM DRN | LEVEL 1 | 12FEB16A | 24JUN16A | | 12OCT15 | 21OCT15 | -172 |
| 42062 | 2 | 2 | PLB PIPE TESTING | LEVEL 1 | 23JUN16A | 28JUN16A | | 03NOV15 | 04NOV15 | -164 |
| 42070 | 8 | 8 | DUCTWORK BRANCHES | LEVEL 1 | 01MAR16A | 01JUL16A | | 02NOV15 | 11NOV15 | -162 |
| 42105 | 15 | 15 | MEC PIPING | LEVEL 1 | 22FEB16A | 06JUL16A | | 21OCT15 | 10NOV15 | -165 |
| 42140 | 5 | 5 | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 06JUL16A | | 08DEC15 | 14DEC15 | -143 |
| 42112 | 2 | 2 | MEC PIPE TESTING | LEVEL 1 | 11JUL16A | 14JUL16A | | 11NOV15 | 12NOV15 | -169 |
| 42230 | 6 | 6 | SET HM FRAMES | LEVEL 1 | 14JUL16A | 15JUL16A | | 16NOV15 | 23NOV15 | -163 |
| 42274 | 10 | 10 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 11FEB16A | 18JUL16A | | 16NOV15 | 01DEC15 | -160 |
| 42020 | 4 | 4 | FRAME,TOP OUT & TAPE | LEVEL 1 | 04FEB16A | 29JUL16 | -254 | 14OCT15 | 19OCT15 | -198 |
| 42160 | 8 | 8 | R/I SPRINKLER PPG | LEVEL 1 | 03FEB16A | 01AUG16 | -247 | 12NOV15 | 23NOV15 | -174 |
| 42065 | 10 | 10 | DUCTWORK MAINS | LEVEL 1 | 16FEB16A | 08AUG16 | -260 | 15OCT15 | 28OCT15 | -197 |
| 42130 | 8 | 8 | R/I TEMP.CONTROL | LEVEL 1 | 29FEB16A | 18AUG16 | -216 | 24NOV15 | 07DEC15 | -179 |
| 42145 | 15 | 15 | ELE CEILING ROUGH-IN | LEVEL 1 | 11FEB16A | 22AUG16 | -270 | 21OCT15 | 10NOV15 | -198 |
| 42180 | 8 | 8 | FRAME PARTITIONS | LEVEL 1 | 04FEB16A | 24AUG16 | -270 | 16NOV15 | 25NOV15 | -189 |
| 42190 | 4 | 4 | IN-WALL BLOCKING | LEVEL 1 | 10FEB16A | 24AUG16 | -266 | 16NOV15 | 19NOV15 | -193 |
| 42297 | 4 | 4 | ELE PA WIRING | LEVEL 1 | 23AUG16 | 26AUG16 | -270 | 16NOV15 | 19NOV15 | -195 |
| 42192 | 4 | 4 | JAMB,SHELF&BASE FLASH | LEVEL 1 | 23AUG16 | 26AUG16 | -268 | 16NOV15 | 19NOV15 | -195 |
| 42272 | 4 | 4 | ELE PANELS | LEVEL 1 | 23AUG16 | 26AUG16 | -266 | 16NOV15 | 19NOV15 | -195 |
| 42280 | 3 | 3 | ELE FEEDER WIRE | LEVEL 1 | 24FEB16A | 30AUG16 | -229 | 20NOV15 | 24NOV15 | -194 |
| 42290 | 15 | 15 | ELE BRANCH WIRING | LEVEL 1 | 24MAR16A | 01SEP16 | -229 | 25NOV15 | 17DEC15 | -181 |
| 42295 | 7 | 7 | ELE F.A. WIRING | LEVEL 1 | 24AUG16 | 01SEP16 | -270 | 16NOV15 | 24NOV15 | -196 |
| 42298 | 4 | 4 | ELE SECUR. WIRING | LEVEL 1 | 29AUG16 | 01SEP16 | -270 | 20NOV15 | 25NOV15 | -195 |
| 42299 | 4 | 4 | ELE A/V WIRING | LEVEL 1 | 29AUG16 | 01SEP16 | -270 | 20NOV15 | 25NOV15 | -195 |
| 42200 | 4 | 4 | THERMAL INSULATION | LEVEL 1 | 29AUG16 | 01SEP16 | -268 | 20NOV15 | 25NOV15 | -195 |
| 42318 | 2 | 2 | VA I/W INSPECT & APP | LEVEL 1 | 02SEP16 | 06SEP16 | -270 | 02DEC15 | 03DEC15 | -193 |
| 42300 | 8 | 8 | ELE PNL TERMINATIONS | LEVEL 1 | 02SEP16 | 14SEP16 | -229 | 18DEC15 | 30DEC15 | -181 |
| 42100 | 10 | 10 | DUCT INSULATION | LEVEL 1 | 06SEP16 | 19SEP16 | -256 | 18NOV15 | 03DEC15 | -202 |
| 42294 | 4 | 4 | ELE DATA WIRING | LEVEL 1 | 16SEP16 | 21SEP16 | -231 | 18DEC15 | 23DEC15 | -190 |
| 42102 | 4 | 4 | PLB O/H INSULATION | LEVEL 1 | 19JUL16A | 27SEP16 | -260 | 17DEC15 | 22DEC15 | -195 |
| 42335 | 2 | | SOUND/FIRE CAULK T&B WALL LEVEL 1 | | 03OCT16 | 04OCT16 | -261 | | | |
| 42120 | 10 | 10 | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 14OCT16 | -268 | 04JAN16 | 15JAN16 | -192 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | |
| 44064 | 1 | 2 | LAYOUT/DETAIL DUCT | LEVEL 2 | 04FEB16A | 17FEB16A | | 21OCT15 | 22OCT15 | -80 |
| 44090 | 4 | 4 | HANG VAV UNITS | LEVEL 2 | 28FEB16A | 28FEB16A | | 30NOV15 | 03DEC15 | -59 |
| 44080 | 5 | 5 | FIRE SMOKE DAMPERS | LEVEL 2 | 04FEB16A | 20APR16A | | 12NOV15 | 18NOV15 | -105 |
| 44070 | 10 | 10 | DUCTWORK BRANCHES | LEVEL 2 | 12FEB16A | 20APR16A | | 12NOV15 | 25NOV15 | -100 |
| 44104 | 1 | 1 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 10FEB16A | 22APR16A | | 21OCT15 | 21OCT15 | -127 |
| 44105 | 10 | 10 | MEC PIPING | LEVEL 2 | 10FEB16A | 22APR16A | | 11NOV15 | 24NOV15 | -103 |
| 44006 | 2 | 2 | INSTALL TOP TRACK | LEVEL 2 | 04FEB16A | 04MAY16A | | 19OCT15 | 20OCT15 | -136 |
| 44056 | 8 | 8 | PLB A/G W&V/STORM DRN | LEVEL 2 | 10FEB16A | 04MAY16A | | 22OCT15 | 02NOV15 | -127 |
| 44060 | 1 | 2 | PLB CONDENSATE PIPING | LEVEL 2 | 02JAN16A | 15JUN16A | | 12NOV15 | 13NOV15 | -148 |
| 44058 | 7 | 7 | PLB A/G WATER PIPING | LEVEL 2 | 02JAN16A | 16JUN16A | | 03NOV15 | 11NOV15 | -151 |
| 44092 | 2 | 2 | DUCT LEAKAGE TESTS | LEVEL 2 | 23MAR16A | 16JUN16A | | 30NOV15 | 01DEC15 | -139 |
| 44062 | 2 | 2 | PLB PIPE TESTING | LEVEL 2 | 22JUN16A | 28JUN16A | | 13NOV15 | 16NOV15 | -156 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL 2 | | | | | | | | | | |
| 44230 | 6 | 6 | SET HM FRAMES | LEVEL 2 | 27JUN16A | 29JUN16A | | 30NOV15 | 07DEC15 | -144 |
| 44010 | 2 | 2 | LAYOUT PARTITIONS | LEVEL 2 | 02JAN16A | 29JUL16 | -244 | 21OCT15 | 22OCT15 | -195 |
| 44020 | 4 | 4 | FRAME,TOP OUT & TAPE | LEVEL 2 | 04FEB16A | 29JUL16 | -244 | 23OCT15 | 28OCT15 | -191 |
| 44160 | 8 | 8 | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 02AUG16 | -240 | 30NOV15 | 09DEC15 | -165 |
| 44290 | 6 | 6 | ELE BRANCH WIRING | LEVEL 2 | 05MAY16A | 03AUG16 | -201 | 03DEC15 | 10DEC15 | -165 |
| 44280 | 3 | 3 | ELE FEEDER WIRE | LEVEL 2 | 01AUG16 | 03AUG16 | -201 | 30NOV15 | 02DEC15 | -171 |
| 44065 | 10 | 10 | DUCTWORK MAINS | LEVEL 2 | 05FEB16A | 08AUG16 | -250 | 29OCT15 | 11NOV15 | -187 |
| 44112 | 2 | 2 | MEC PIPE TESTING | LEVEL 2 | 09AUG16 | 10AUG16 | -222 | 25NOV15 | 30NOV15 | -178 |
| 44300 | 8 | 8 | ELE PNL TERMINATIONS | LEVEL 2 | 04AUG16 | 15AUG16 | -201 | 11DEC15 | 22DEC15 | -165 |
| 44140 | 5 | 5 | MEC PIPE EQ CONNS | LEVEL 2 | 03MAR16A | 19AUG16 | -211 | 18DEC15 | 24DEC15 | -167 |
| 44130 | 8 | 8 | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 19AUG16 | -211 | 08DEC15 | 17DEC15 | -172 |
| 44145 | 5 | 5 | ELE CEILING ROUGH-IN | LEVEL 2 | 05FEB16A | 22AUG16 | -260 | 11NOV15 | 17NOV15 | -193 |
| 44190 | 4 | 4 | IN-WALL BLOCKING | LEVEL 2 | 21FEB16A | 24AUG16 | -258 | 30NOV15 | 03DEC15 | -185 |
| 44274 | 13 | 13 | ELE IN-WALL ROUGH-IN | LEVEL 2 | 02FEB16A | 25AUG16 | -257 | 30NOV15 | 16DEC15 | -177 |
| 44180 | 12 | 12 | FRAME PARTITIONS | LEVEL 2 | 05FEB16A | 25AUG16 | -262 | 30NOV15 | 15DEC15 | -178 |
| 44297 | 3 | 3 | ELE PA WIRING | LEVEL 2 | 25AUG16 | 29AUG16 | -262 | 30NOV15 | 02DEC15 | -189 |
| 44192 | 4 | 4 | JAMB,SHELF&BASE FLASH | LEVEL 2 | 25AUG16 | 30AUG16 | -262 | 30NOV15 | 03DEC15 | -189 |
| 44299 | 2 | 2 | ELE A/V WIRING | LEVEL 2 | 30AUG16 | 31AUG16 | -261 | 03DEC15 | 04DEC15 | -189 |
| 44298 | 3 | 3 | ELE SECUR. WIRING | LEVEL 2 | 30AUG16 | 01SEP16 | -262 | 03DEC15 | 07DEC15 | -189 |
| 44200 | 4 | 4 | THERMAL INSULATION | LEVEL 2 | 31AUG16 | 06SEP16 | -262 | 04DEC15 | 09DEC15 | -189 |
| 44295 | 4 | 4 | ELE F.A. WIRING | LEVEL 2 | 02SEP16 | 08SEP16 | -266 | 30NOV15 | 03DEC15 | -195 |
| 44318 | 2 | 2 | VA I/W INSPECT & APP | LEVEL 2 | 09SEP16 | 12SEP16 | -266 | 17DEC15 | 18DEC15 | -186 |
| 44100 | 10 | 10 | DUCT INSULATION | LEVEL 2 | 06SEP16 | 19SEP16 | -253 | 04DEC15 | 17DEC15 | -192 |
| 44294 | 3 | 3 | ELE DATA WIRING | LEVEL 2 | 22SEP16 | 26SEP16 | -229 | 24DEC15 | 29DEC15 | -190 |
| 44102 | 4 | 4 | PLB O/H INSULATION | LEVEL 2 | 28SEP16 | 03OCT16 | -259 | 23DEC15 | 29DEC15 | -195 |
| 44335 | 2 | | SOUND/FIRE CAULK T&B | WALL LEVEL 2 | 19OCT16 | 20OCT16 | -268 | | | |
| 44120 | 10 | 10 | MEC PIPE INSULATION | LEVEL 2 | 17OCT16 | 28OCT16 | -268 | 18JAN16 | 29JAN16 | -192 |
| FINISHES LEVEL B | | | | | | | | | | |
| 40320 | 10 | 10 | HANG DRYWALL | LEVEL B | 20JUL16A | 12SEP16 | -274 | 18NOV15 | 03DEC15 | -197 |
| 40342 | 2 | 2 | PLB FIRESTOPPING | LEVEL B | 13SEP16 | 14SEP16 | -265 | 04DEC15 | 07DEC15 | -197 |
| 40344 | 2 | 2 | MEC FIRESTOPPING | LEVEL B | 13SEP16 | 14SEP16 | -265 | 04DEC15 | 07DEC15 | -197 |
| 40330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL B | 13SEP16 | 22SEP16 | -271 | 15DEC15 | 24DEC15 | -190 |
| 40340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL B | 13SEP16 | 22SEP16 | -271 | 04DEC15 | 15DEC15 | -197 |
| 40370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL B | 23SEP16 | 26SEP16 | -259 | 28DEC15 | 29DEC15 | -190 |
| 40345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL B | 23SEP16 | 04OCT16 | -271 | 28DEC15 | 07JAN16 | -190 |
| 40350 | 6 | 6 | PRIME PAINT | LEVEL B | 11OCT16 | 18OCT16 | -275 | 08JAN16 | 15JAN16 | -194 |
| 40382 | 2 | 2 | HARD FLR PREP | LEVEL B | 19OCT16 | 20OCT16 | -270 | 18JAN16 | 19JAN16 | -194 |
| 40410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL B | 19OCT16 | 25OCT16 | -263 | 18JAN16 | 22JAN16 | -194 |
| 40380 | 8 | 8 | ACOUS.GRID | LEVEL B | 19OCT16 | 28OCT16 | -275 | 18JAN16 | 27JAN16 | -194 |
| 40420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL B | 19OCT16 | 01NOV16 | -268 | 18JAN16 | 29JAN16 | -194 |
| 40424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL B | 31OCT16 | 01NOV16 | -268 | 28JAN16 | 29JAN16 | -194 |
| 40450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL B | 31OCT16 | 02NOV16 | -263 | 28JAN16 | 01FEB16 | -194 |
| 40470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL B | 31OCT16 | 02NOV16 | -263 | 28JAN16 | 01FEB16 | -194 |
| 40480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL B | 31OCT16 | 02NOV16 | -263 | 28JAN16 | 01FEB16 | -194 |
| 40390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL B | 31OCT16 | 03NOV16 | -270 | 28JAN16 | 02FEB16 | -194 |
| 40460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL B | 31OCT16 | 03NOV16 | -265 | 28JAN16 | 02FEB16 | -194 |
| 40490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL B | 31OCT16 | 03NOV16 | -264 | 28JAN16 | 02FEB16 | -194 |
| 40500 | 8 | 8 | HARD FLR&STONE FACING | LEVEL B | 26OCT16 | 04NOV16 | -273 | 20JAN16 | 29JAN16 | -197 |
| 40400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL B | 31OCT16 | 07NOV16 | -272 | 28JAN16 | 04FEB16 | -194 |
| 40520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL B | 07NOV16 | 11NOV16 | -273 | 01FEB16 | 05FEB16 | -197 |
| 40580 | 6 | 6 | ACOUS.CLG TILE | LEVEL B | 08NOV16 | 15NOV16 | -272 | 05FEB16 | 12FEB16 | -194 |
| 40590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL B | 08NOV16 | 15NOV16 | -272 | 05FEB16 | 12FEB16 | -194 |
| 40530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL B | 14NOV16 | 15NOV16 | -272 | 08FEB16 | 09FEB16 | -197 |
| 40540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL B | 14NOV16 | 16NOV16 | -273 | 08FEB16 | 10FEB16 | -197 |
| 40612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL B | 16NOV16 | 21NOV16 | -248 | 15FEB16 | 18FEB16 | -194 |
| 40620 | 6 | 6 | FINISH PAINT | LEVEL B | 17NOV16 | 24NOV16 | -273 | 15FEB16 | 22FEB16 | -195 |
| 40630 | 4 | 4 | ELE TRIM & TEST | LEVEL B | 28NOV16 | 01DEC16 | -260 | 23FEB16 | 26FEB16 | -195 |
| 40640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL B | 28NOV16 | 05DEC16 | -271 | 23FEB16 | 01MAR16 | -195 |
| 40720 | 6 | 6 | WALL PROTECTION | LEVEL B | 28NOV16 | 05DEC16 | -269 | 23FEB16 | 01MAR16 | -195 |
| 40690 | 4 | 4 | HANG DOORS | LEVEL B | 30NOV16 | 05DEC16 | -273 | 23FEB16 | 26FEB16 | -197 |
| 40650 | 8 | 8 | FINISH CARPENTRY | LEVEL B | 28NOV16 | 07DEC16 | -263 | 23FEB16 | 03MAR16 | -195 |
| 40800 | 2 | 2 | TEST/BALANCE | LEVEL B | 06DEC16 | 07DEC16 | -267 | 29FEB16 | 01MAR16 | -197 |
| 40700 | 4 | 4 | BUILDERS HARDWARE | LEVEL B | 06DEC16 | 09DEC16 | -265 | 29FEB16 | 03MAR16 | -197 |
| 40730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL B | 06DEC16 | 09DEC16 | -265 | 02MAR16 | 07MAR16 | -195 |
| 40710 | 4 | 4 | INT GLAZING | LEVEL B | 06DEC16 | 09DEC16 | -261 | 29FEB16 | 03MAR16 | -197 |
| 40726 | 12 | 12 | ATHLETIC FLOORING | LEVEL B | 28NOV16 | 13DEC16 | -269 | 23FEB16 | 09MAR16 | -195 |
| 40750 | 4 | 4 | FINAL FINISH COAT | LEVEL B | 14DEC16 | 19DEC16 | -267 | 10MAR16 | 15MAR16 | -195 |
| 40760 | 6 | 6 | TELESCOPING STANDS | LEVEL B | 14DEC16 | 21DEC16 | -269 | 10MAR16 | 17MAR16 | -195 |
| 40900 | 4 | 4 | FINAL CLEAN-UP | LEVEL B | 22DEC16 | 28DEC16 | -269 | 18MAR16 | 23MAR16 | -195 |
| 40910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL B | 22DEC16 | 28DEC16 | -262 | 18MAR16 | 23MAR16 | -195 |
| 40990 | 0 | 0 | COMPLETE | LEVEL B | 29DEC16 | 28DEC16 | -262 | 25MAR16 | 24MAR16 | -194 |
| 40902 | 5 | 5 | VA INSPECT | LEVEL B | 22DEC16 | 29DEC16 | -263 | 18MAR16 | 24MAR16 | -195 |
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42320 | 8 | 8 | HANG DRYWALL | LEVEL 1 | 13SEP16 | 22SEP16 | -274 | 04DEC15 | 15DEC15 | -197 |
| 42342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | -261 | 16DEC15 | 17DEC15 | -197 |
| 42344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 1 | 23SEP16 | 26SEP16 | -261 | 16DEC15 | 17DEC15 | -197 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42330 | 6 | 6 | TAPE&FINISH DRYWALL | LEVEL 1 | 23SEP16 | 30SEP16 | -270 | 28DEC15 | 05JAN16 | -190 |
| 42340 | 6 | 6 | FRAME D/W CLG&SOFFIT | LEVEL 1 | 23SEP16 | 30SEP16 | -265 | 16DEC15 | 23DEC15 | -197 |
| 42370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 1 | 03OCT16 | 04OCT16 | -257 | 06JAN16 | 07JAN16 | -190 |
| 42345 | 6 | 6 | D/W&FIN CLG&SOFFIT | LEVEL 1 | 03OCT16 | 10OCT16 | -265 | 06JAN16 | 13JAN16 | -190 |
| 42350 | 4 | 4 | PRIME PAINT | LEVEL 1 | 19OCT16 | 24OCT16 | -271 | 18JAN16 | 21JAN16 | -194 |
| 42382 | 2 | 2 | HARD FLR PREP | LEVEL 1 | 25OCT16 | 26OCT16 | -266 | 22JAN16 | 25JAN16 | -194 |
| 42380 | 4 | 4 | ACOUS.GRID | LEVEL 1 | 31OCT16 | 03NOV16 | -275 | 28JAN16 | 02FEB16 | -194 |
| 42410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL 1 | 31OCT16 | 04NOV16 | -265 | 28JAN16 | 03FEB16 | -194 |
| 42390 | 2 | 2 | SPRINK DROPS & HEADS | LEVEL 1 | 04NOV16 | 07NOV16 | -266 | 03FEB16 | 04FEB16 | -194 |
| 42424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 1 | 04NOV16 | 07NOV16 | -266 | 03FEB16 | 04FEB16 | -194 |
| 42450 | 4 | 4 | ELE DATA TRIM&TEST | LEVEL 1 | 04NOV16 | 09NOV16 | -262 | 03FEB16 | 08FEB16 | -194 |
| 42470 | 4 | 4 | ELE PA TRIM&TEST | LEVEL 1 | 04NOV16 | 09NOV16 | -262 | 03FEB16 | 08FEB16 | -194 |
| 42480 | 4 | 4 | ELE SECUR. TRIM&TEST | LEVEL 1 | 04NOV16 | 09NOV16 | -262 | 03FEB16 | 08FEB16 | -194 |
| 42500 | 4 | 4 | HARD FLR&STONE FACING | LEVEL 1 | 07NOV16 | 10NOV16 | -273 | 01FEB16 | 04FEB16 | -197 |
| 42400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 04NOV16 | 11NOV16 | -270 | 03FEB16 | 10FEB16 | -194 |
| 42490 | 6 | 6 | ELE A/V TRIM&TEST | LEVEL 1 | 04NOV16 | 11NOV16 | -264 | 03FEB16 | 10FEB16 | -194 |
| 42460 | 7 | 7 | ELE F.A. TRIM&TEST | LEVEL 1 | 04NOV16 | 14NOV16 | -265 | 03FEB16 | 11FEB16 | -194 |
| 42520 | 2 | 2 | PLB FIXTURES & TRIM | LEVEL 1 | 11NOV16 | 14NOV16 | -265 | 05FEB16 | 08FEB16 | -197 |
| 42420 | 15 | 15 | ELE LIGHTS & TRIM | LEVEL 1 | 31OCT16 | 18NOV16 | -275 | 28JAN16 | 17FEB16 | -194 |
| 42580 | 4 | 4 | ACOUS.CLG TILE | LEVEL 1 | 21NOV16 | 24NOV16 | -275 | 18FEB16 | 23FEB16 | -194 |
| 42590 | 4 | 4 | LINEAR WOOD CEILING | LEVEL 1 | 21NOV16 | 24NOV16 | -273 | 18FEB16 | 23FEB16 | -194 |
| 42612 | 2 | 2 | ACCESS DRS & LOUVERS | LEVEL 1 | 28NOV16 | 29NOV16 | -249 | 24FEB16 | 25FEB16 | -194 |
| 42620 | 4 | 4 | FINISH PAINT | LEVEL 1 | 28NOV16 | 01DEC16 | -273 | 24FEB16 | 29FEB16 | -194 |
| 44580 | 6 | 6 | ACOUS.CLG TILE | LEVEL 2 | 28NOV16 | 05DEC16 | -275 | 24FEB16 | 02MAR16 | -194 |
| 42690 | 4 | 4 | HANG DOORS | LEVEL 1 | 06DEC16 | 09DEC16 | -273 | 01MAR16 | 04MAR16 | -196 |
| 42720 | 4 | 4 | WALL PROTECTION | LEVEL 1 | 06DEC16 | 09DEC16 | -269 | 02MAR16 | 07MAR16 | -195 |
| 42630 | 7 | 7 | ELE TRIM & TEST | LEVEL 1 | 02DEC16 | 12DEC16 | -260 | 01MAR16 | 09MAR16 | -194 |
| 42650 | 8 | 8 | FINISH CARPENTRY | LEVEL 1 | 02DEC16 | 13DEC16 | -267 | 01MAR16 | 10MAR16 | -194 |
| 42640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 1 | 06DEC16 | 13DEC16 | -271 | 02MAR16 | 09MAR16 | -195 |
| 42800 | 2 | 2 | TEST/BALANCE | LEVEL 1 | 12DEC16 | 13DEC16 | -269 | 07MAR16 | 08MAR16 | -196 |
| 42700 | 2 | 2 | BUILDERS HARDWARE | LEVEL 1 | 12DEC16 | 13DEC16 | -265 | 07MAR16 | 08MAR16 | -196 |
| 42730 | 2 | 2 | RAILS&CORNER GUARDS | LEVEL 1 | 12DEC16 | 13DEC16 | -263 | 08MAR16 | 09MAR16 | -195 |
| 42710 | 2 | 2 | INT GLAZING | LEVEL 1 | 12DEC16 | 13DEC16 | -261 | 07MAR16 | 08MAR16 | -196 |
| 42642 | 4 | 4 | ENTRANCE FL GRILLES | LEVEL 1 | 14DEC16 | 19DEC16 | -271 | 10MAR16 | 15MAR16 | -195 |
| 42660 | 4 | 4 | CARPET & BASE | LEVEL 1 | 20DEC16 | 23DEC16 | -271 | 16MAR16 | 21MAR16 | -195 |
| 42750 | 2 | 2 | FINAL FINISH COAT | LEVEL 1 | 27DEC16 | 28DEC16 | -271 | 22MAR16 | 23MAR16 | -195 |
| 42900 | 2 | 2 | FINAL CLEAN-UP | LEVEL 1 | 29DEC16 | 30DEC16 | -269 | 24MAR16 | 25MAR16 | -196 |
| 42910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 1 | 29DEC16 | 04JAN17 | -266 | 24MAR16 | 29MAR16 | -196 |
| 42990 | 0 | 0 | COMPLETE | LEVEL 1 | 05JAN17 | 04JAN17 | -266 | 31MAR16 | 30MAR16 | -195 |
| 42902 | 5 | 5 | VA INSPECT | LEVEL 1 | 29DEC16 | 05JAN17 | -267 | 24MAR16 | 30MAR16 | -196 |
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44320 | 10 | 10 | HANG DRYWALL | LEVEL 2 | 23SEP16 | 06OCT16 | -274 | 21DEC15 | 05JAN16 | -194 |
| 44342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 2 | 07OCT16 | 10OCT16 | -268 | 06JAN16 | 07JAN16 | -194 |
| 44344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 2 | 07OCT16 | 10OCT16 | -268 | 06JAN16 | 07JAN16 | -194 |
| 44330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL 2 | 07OCT16 | 18OCT16 | -274 | 06JAN16 | 15JAN16 | -194 |
| 44340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL 2 | 07OCT16 | 18OCT16 | -274 | 06JAN16 | 15JAN16 | -194 |
| 44370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 2 | 19OCT16 | 20OCT16 | -262 | 18JAN16 | 19JAN16 | -194 |
| 44345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL 2 | 19OCT16 | 28OCT16 | -274 | 18JAN16 | 27JAN16 | -194 |
| 44350 | 6 | 6 | PRIME PAINT | LEVEL 2 | 31OCT16 | 07NOV16 | -274 | 28JAN16 | 04FEB16 | -194 |
| 44382 | 2 | 2 | HARD FLR PREP | LEVEL 2 | 08NOV16 | 09NOV16 | -272 | 05FEB16 | 08FEB16 | -194 |
| 44380 | 8 | 8 | ACOUS.GRID | LEVEL 2 | 08NOV16 | 17NOV16 | -274 | 05FEB16 | 16FEB16 | -194 |
| 44500 | 6 | 6 | HARD FLR&STONE FACING | LEVEL 2 | 11NOV16 | 18NOV16 | -273 | 09FEB16 | 16FEB16 | -195 |
| 44410 | 10 | 10 | HVA AIR DISTRIBUTION | LEVEL 2 | 08NOV16 | 21NOV16 | -272 | 05FEB16 | 18FEB16 | -194 |
| 44420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL 2 | 08NOV16 | 21NOV16 | -272 | 05FEB16 | 18FEB16 | -194 |
| 44424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 2 | 18NOV16 | 21NOV16 | -272 | 17FEB16 | 18FEB16 | -194 |
| 44450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | -267 | 17FEB16 | 19FEB16 | -194 |
| 44470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | -267 | 17FEB16 | 19FEB16 | -194 |
| 44480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL 2 | 18NOV16 | 22NOV16 | -267 | 17FEB16 | 19FEB16 | -194 |
| 44390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL 2 | 18NOV16 | 23NOV16 | -274 | 17FEB16 | 22FEB16 | -194 |
| 44400 | 4 | 4 | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 18NOV16 | 23NOV16 | -274 | 17FEB16 | 22FEB16 | -194 |
| 44460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL 2 | 18NOV16 | 23NOV16 | -268 | 17FEB16 | 22FEB16 | -194 |
| 44490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL 2 | 18NOV16 | 23NOV16 | -268 | 17FEB16 | 22FEB16 | -194 |
| 44520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL 2 | 21NOV16 | 28NOV16 | -273 | 17FEB16 | 23FEB16 | -195 |
| 44530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL 2 | 29NOV16 | 30NOV16 | -272 | 24FEB16 | 25FEB16 | -195 |
| 44540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL 2 | 29NOV16 | 01DEC16 | -273 | 24FEB16 | 26FEB16 | -195 |
| 44590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL 2 | 24NOV16 | 02DEC16 | -274 | 23FEB16 | 01MAR16 | -194 |
| 44600 | 4 | 4 | WINDOW SHADES | | 06DEC16 | 09DEC16 | -255 | 03MAR16 | 08MAR16 | -194 |
| 44612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL 2 | 06DEC16 | 09DEC16 | -255 | 03MAR16 | 08MAR16 | -194 |
| 44620 | 6 | 6 | FINISH PAINT | LEVEL 2 | 06DEC16 | 13DEC16 | -275 | 03MAR16 | 10MAR16 | -194 |
| 44630 | 4 | 4 | ELE TRIM & TEST | LEVEL 2 | 14DEC16 | 19DEC16 | -261 | 11MAR16 | 16MAR16 | -194 |
| 44690 | 6 | 6 | HANG DOORS | LEVEL 2 | 14DEC16 | 21DEC16 | -275 | 11MAR16 | 18MAR16 | -194 |
| 44640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 2 | 14DEC16 | 21DEC16 | -271 | 11MAR16 | 18MAR16 | -194 |
| 44720 | 6 | 6 | WALL PROTECTION | LEVEL 2 | 14DEC16 | 21DEC16 | -271 | 11MAR16 | 18MAR16 | -194 |
| 44650 | 8 | 8 | FINISH CARPENTRY | LEVEL 2 | 14DEC16 | 23DEC16 | -273 | 11MAR16 | 22MAR16 | -194 |
| 44722 | 8 | 8 | BALLET BARRE | LEVEL 2 | 14DEC16 | 23DEC16 | -269 | 11MAR16 | 22MAR16 | -194 |
| 44800 | 2 | 2 | TEST/BALANCE | LEVEL 2 | 22DEC16 | 23DEC16 | -275 | 21MAR16 | 22MAR16 | -194 |
| 44700 | 4 | 4 | BUILDERS HARDWARE | LEVEL 2 | 22DEC16 | 28DEC16 | -271 | 21MAR16 | 24MAR16 | -194 |
| 44730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL 2 | 22DEC16 | 28DEC16 | -271 | 21MAR16 | 24MAR16 | -194 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44710 | 4 | 4 | INT GLAZING | LEVEL 2 | 22DEC16 | 28DEC16 | -267 | 21MAR16 | 24MAR16 | -194 |
| 44660 | 4 | 4 | CARPET & BASE | LEVEL 2 | 27DEC16 | 30DEC16 | -273 | 23MAR16 | 28MAR16 | -195 |
| 44750 | 4 | 4 | FINAL FINISH COAT | LEVEL 2 | 03JAN17 | 06JAN17 | -273 | 29MAR16 | 01APR16 | -195 |
| 44900 | 4 | 4 | FINAL CLEAN-UP | LEVEL 2 | 09JAN17 | 12JAN17 | -273 | 04APR16 | 07APR16 | -195 |
| 44910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 2 | 09JAN17 | 12JAN17 | -272 | 04APR16 | 07APR16 | -195 |
| 44990 | 0 | 0 | COMPLETE | LEVEL 2 | 13JAN17 | 12JAN17 | -272 | 11APR16 | 08APR16 | -194 |
| 44902 | 5 | 5 | VA INSPECT | LEVEL 2 | 09JAN17 | 13JAN17 | -273 | 04APR16 | 08APR16 | -195 |
| ELEVATORS | | | | | | | | | | |
| 45000 | 5 | 5 | MOBILIZE ELEVATORS | | 27SEP16 | 03OCT16 | -262 | 30NOV15 | 04DEC15 | -211 |
| 45010 | 6 | 6 | ELEV.RAILS | BP01 | 04OCT16 | 11OCT16 | -262 | 16DEC15 | 23DEC15 | -204 |
| 45110 | 6 | 6 | ELEV.RAILS | BP02 | 12OCT16 | 19OCT16 | -259 | 24DEC15 | 04JAN16 | -204 |
| 45020 | 8 | 8 | ELEV.EQUIP. | BP01 | 12OCT16 | 21OCT16 | -262 | 24DEC15 | 06JAN16 | -204 |
| 45030 | 4 | 4 | ELEV.PLATFORM | BP01 | 24OCT16 | 27OCT16 | -262 | 07JAN16 | 12JAN16 | -204 |
| 45120 | 8 | 8 | ELEV.EQUIP. | BP02 | 24OCT16 | 02NOV16 | -261 | 07JAN16 | 18JAN16 | -204 |
| 45040 | 6 | 6 | ELEV.CAB & FINISHES | BP01 | 28OCT16 | 04NOV16 | -262 | 13JAN16 | 20JAN16 | -204 |
| 45130 | 4 | 4 | ELEV.PLATFORM | BP02 | 03NOV16 | 08NOV16 | -261 | 19JAN16 | 22JAN16 | -204 |
| 45140 | 6 | 6 | ELEV.CAB & FINISHES | BP02 | 09NOV16 | 16NOV16 | -261 | 25JAN16 | 01FEB16 | -204 |
| 45050 | 9 | 9 | ELEV.WIRING & CONTROLS | BP01 | 07NOV16 | 17NOV16 | -262 | 21JAN16 | 02FEB16 | -204 |
| 45060 | 6 | 6 | ELEV.FRAMES & DOORS | BP01 | 18NOV16 | 28NOV16 | -259 | 03FEB16 | 10FEB16 | -204 |
| 45150 | 9 | 9 | ELEV.WIRING & CONTROLS | BP02 | 18NOV16 | 01DEC16 | -262 | 03FEB16 | 15FEB16 | -204 |
| 45070 | 4 | 4 | ELEV.TEST & ADJUST | BP01 | 29NOV16 | 02DEC16 | -257 | 11FEB16 | 16FEB16 | -204 |
| 45160 | 6 | 6 | ELEV.FRAMES & DOORS | BP02 | 02DEC16 | 09DEC16 | -262 | 16FEB16 | 23FEB16 | -204 |
| 45170 | 4 | 4 | ELEV.TEST & ADJUST | BP02 | 12DEC16 | 15DEC16 | -262 | 24FEB16 | 29FEB16 | -204 |
| FINAL SITE WORK | | | | | | | | | | |
| 64010 | 2 | 2 | UTIL STORM DRAIN LIFT STATION | | 01AUG16 | 02AUG16 | -214 | 24JUL15 | 27JUL15 | -259 |
| 64020 | 6 | 6 | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 04AUG16 | -214 | 28JUL15 | 04AUG15 | -255 |
| 64030 | 1 | 2 | UTIL 8HDPE - SOIL TIGHT | | 05AUG16 | 05AUG16 | -214 | 05AUG15 | 06AUG15 | -254 |
| 64040 | 3 | 3 | UTIL 8FES W/RIP RAP | | 08AUG16 | 10AUG16 | -214 | 06AUG15 | 10AUG15 | -255 |
| 64050 | 5 | 5 | UTIL SDDI | | 11AUG16 | 17AUG16 | -214 | 11AUG15 | 17AUG15 | -255 |
| 64500 | 5 | 5 | SITE FINAL GRADING | | 03OCT16 | 07OCT16 | -245 | 27JAN16 | 02FEB16 | -175 |
| 64510 | 10 | 10 | SITE CONCRETE WALLS | | 10OCT16 | 21OCT16 | -245 | 03FEB16 | 16FEB16 | -175 |
| 64560 | 10 | 10 | SITE ASPHALT & PAVEMENT | | 10OCT16 | 21OCT16 | -240 | 03FEB16 | 16FEB16 | -175 |
| 64550 | 10 | 10 | SITE FENCING & GATES | | 18OCT16 | 31OCT16 | -246 | 03FEB16 | 16FEB16 | -181 |
| 64520 | 10 | 10 | SITE CONCRETE WALKS | | 24OCT16 | 04NOV16 | -245 | 17FEB16 | 01MAR16 | -175 |
| 64720 | 4 | 4 | SITE BIRD CONTROL | | 01NOV16 | 04NOV16 | -226 | 17FEB16 | 22FEB16 | -181 |
| 64530 | 12 | 12 | SITE U/G CONDUIT | | 24OCT16 | 08NOV16 | -243 | 17FEB16 | 03MAR16 | -175 |
| 64622 | 5 | 5 | SITE PLANT MATERIAL | | 07NOV16 | 11NOV16 | -245 | 02MAR16 | 08MAR16 | -175 |
| 64630 | 10 | 10 | SITE FURNISHINGS | | 01NOV16 | 14NOV16 | -246 | 17FEB16 | 01MAR16 | -181 |
| 64652 | 10 | 10 | SITE METALWORK | | 01NOV16 | 14NOV16 | -232 | 17FEB16 | 01MAR16 | -181 |
| 64620 | 10 | 10 | SITE LANDSCAPE/IRRIGATION | | 07NOV16 | 18NOV16 | -240 | 02MAR16 | 15MAR16 | -175 |
| 64650 | 15 | 15 | SITE CONCRETE PAVERS | | 01NOV16 | 21NOV16 | -241 | 17FEB16 | 08MAR16 | -181 |
| 64522 | 12 | 12 | SITE MISC. CONCRETE | | 07NOV16 | 22NOV16 | -238 | 02MAR16 | 17MAR16 | -175 |
| 64624 | 10 | 10 | SITE ROCK/GROUND COVER | | 14NOV16 | 28NOV16 | -245 | 09MAR16 | 22MAR16 | -175 |
| 64660 | 10 | 10 | SITE STONE @BENCHES | | 15NOV16 | 29NOV16 | -246 | 02MAR16 | 15MAR16 | -181 |
| 64540 | 15 | 15 | SITE LIGHTING | | 09NOV16 | 30NOV16 | -243 | 04MAR16 | 24MAR16 | -175 |
| 64810 | 4 | 4 | SITE SIGNAGE | | 30NOV16 | 05DEC16 | -246 | 23MAR16 | 28MAR16 | -177 |
| 64990 | 0 | 0 | SITEWORK COMPLETE | | 06DEC16 | 05DEC16 | -246 | 30MAR16 | 29MAR16 | -176 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | |
| 68410 | 1 | 2 | CxA (FTP) Irrigation | | 21NOV16 | 21NOV16 | -237 | 16MAR16 | 17MAR16 | -174 |
| 30640 | 5 | 5 | CxA (FTP) Solar PV | | 17NOV16 | 23NOV16 | -258 | 06JAN16 | 12JAN16 | -223 |
| 36000 | 4 | 4 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 36010 | 4 | 4 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 36015 | 4 | 4 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 36020 | 4 | 4 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 36025 | 4 | 4 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 36030 | 4 | 4 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | | 24NOV16 | 30NOV16 | -258 | 15JAN16 | 20JAN16 | -221 |
| 68010 | 0 | 0 | START TESTING | | 27DEC16 | | -275 | 23MAR16 | 22MAR16 | |
| 68920 | 2 | 2 | HCC PRETEST CONTROL SYS | | 27DEC16 | 28DEC16 | -275 | 23MAR16 | 24MAR16 | -194 |
| 68930 | 2 | 2 | HCC PRETEST MECH SYS | | 27DEC16 | 28DEC16 | -273 | 23MAR16 | 24MAR16 | -194 |
| 68962 | 2 | 2 | HCC PRETEST PAGING SYS | | 27DEC16 | 28DEC16 | -273 | 23MAR16 | 24MAR16 | -194 |
| 66560 | 4 | 4 | ELE A/V SYSTEM START&PRETEST | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68030 | 4 | 4 | PREPUNCH LIST | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68050 | 4 | 4 | SPRINK CLOSEOUT RECORD DWGS | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68900 | 4 | 4 | HCC PRETEST SWITCHGEAR | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68950 | 4 | 4 | HCC PRETEST HCC FA SYS | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68954 | 4 | 4 | HCC PRETEST INTERCOM/RADIO/TV | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68960 | 4 | 4 | HCC PRETEST TELECOM SYS | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 68964 | 4 | 4 | HCC PRETEST SECUR. SYS | | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 68966 | 4 | | HCC PRETEST A/V. SYS | 27DEC16 | 30DEC16 | -275 | | | |
| 68970 | 4 | 4 | HCC PRETEST ELEVATORS | 27DEC16 | 30DEC16 | -275 | 23MAR16 | 28MAR16 | -195 |
| 69340 | 4 | | ELE A/V SYSTEM START&PRETEST | 27DEC16 | 30DEC16 | -275 | | | |
| 68922 | 2 | 2 | TAB REPORTS | 29DEC16 | 30DEC16 | -275 | 25MAR16 | 28MAR16 | -195 |
| 66000 | 0 | 0 | SUBSTANTIAL COMPLETION | | 30DEC16 | -275 | 30MAR16 | 29MAR16 | -194 |
| 68925 | 1 | 2 | CxA TAB B/C-CHW | 03JAN17 | 03JAN17 | -270 | 29MAR16 | 30MAR16 | -194 |
| 68926 | 1 | 2 | CxA TAB B/C-HHW | 03JAN17 | 03JAN17 | -270 | 29MAR16 | 30MAR16 | -194 |
| 68928 | 2 | 2 | CxA TAB B/C-AIRSIDE | 03JAN17 | 04JAN17 | -271 | 29MAR16 | 30MAR16 | -195 |
| 69250 | 2 | 2 | COMM/DATA/TELE START&TEST | 03JAN17 | 04JAN17 | -269 | 29MAR16 | 30MAR16 | -195 |
| 69260 | 2 | 2 | EMERG. CONTROL START&TEST | 03JAN17 | 04JAN17 | -269 | 29MAR16 | 30MAR16 | -195 |
| 69320 | 2 | 2 | ELE PA SYSTEM START&TEST | 03JAN17 | 04JAN17 | -269 | 29MAR16 | 30MAR16 | -195 |
| 69322 | 1 | 2 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 05JAN17 | 05JAN17 | -269 | 31MAR16 | 01APR16 | -194 |
| 69020 | 4 | 4 | FIRE PROT SYS. START&TEST | 03JAN17 | 06JAN17 | -273 | 29MAR16 | 01APR16 | -195 |
| 66880 | 4 | 4 | ELE A/V SYSTEM START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69010 | 4 | 4 | ELEVATORS START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69210 | 4 | 4 | HV GEAR/TRANS. START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69230 | 4 | 4 | ATS & CONTROLS START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69300 | 4 | 4 | FIRE ALARM SYS. START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69330 | 4 | 4 | ELE SECUR. SYS. START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69400 | 4 | 4 | MAJOR PLBG EQ. START&TEST | 03JAN17 | 06JAN17 | -272 | 29MAR16 | 01APR16 | -195 |
| 69220 | 4 | 4 | LV GEAR/TRANS. START&TEST | 03JAN17 | 06JAN17 | -271 | 29MAR16 | 01APR16 | -195 |
| 69252 | 2 | 2 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 05JAN17 | 06JAN17 | -269 | 31MAR16 | 01APR16 | -195 |
| 69262 | 2 | 2 | EMERG. CONTROL DEMONSTRATION & O&M'S | 05JAN17 | 06JAN17 | -269 | 31MAR16 | 01APR16 | -195 |
| 69525 | 5 | 5 | MAIN BUR ROOF O&M'S/WARRANTY | 03JAN17 | 09JAN17 | -269 | 29MAR16 | 04APR16 | -195 |
| 69530 | 5 | 5 | VEGETATED ROOF O&M'S/WARRANTY | 03JAN17 | 09JAN17 | -269 | 29MAR16 | 04APR16 | -195 |
| 69540 | 5 | 5 | BIM COMMISSIONING | 03JAN17 | 09JAN17 | -269 | 29MAR16 | 04APR16 | -195 |
| 69324 | 2 | 2 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 06JAN17 | 09JAN17 | -269 | 01APR16 | 04APR16 | -195 |
| 66892 | 1 | 2 | CxA (FTP) A/V | 09JAN17 | 09JAN17 | -269 | 04APR16 | 05APR16 | -194 |
| 66912 | 1 | 2 | CxA (FTP) DCW | 09JAN17 | 09JAN17 | -269 | 04APR16 | 05APR16 | -194 |
| 66914 | 1 | 2 | CxA (FTP) DHW | 09JAN17 | 09JAN17 | -269 | 04APR16 | 05APR16 | -194 |
| 69254 | 1 | 2 | COMM/DATA/TELE CX TEST&TRAIN | 09JAN17 | 09JAN17 | -269 | 04APR16 | 05APR16 | -194 |
| 69264 | 1 | 2 | EMERG. CONTROL CX TEST&TRAIN | 09JAN17 | 09JAN17 | -269 | 04APR16 | 05APR16 | -194 |
| 69500 | 6 | 6 | AHU/HVAC/CNTRLS START&TEST | 03JAN17 | 10JAN17 | -275 | 29MAR16 | 05APR16 | -195 |
| 69510 | 6 | 6 | PUMPS&CONTROLS START&TEST | 03JAN17 | 10JAN17 | -275 | 29MAR16 | 05APR16 | -195 |
| 66722 | 2 | 2 | CxA (FTP) 530-ATS-E | 09JAN17 | 10JAN17 | -272 | 04APR16 | 05APR16 | -195 |
| 69212 | 2 | 2 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 09JAN17 | 10JAN17 | -272 | 04APR16 | 05APR16 | -195 |
| 69302 | 2 | 2 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 09JAN17 | 10JAN17 | -272 | 04APR16 | 05APR16 | -195 |
| 69332 | 2 | 2 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 09JAN17 | 10JAN17 | -272 | 04APR16 | 05APR16 | -195 |
| 69342 | 2 | 2 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 09JAN17 | 10JAN17 | -272 | 04APR16 | 05APR16 | -195 |
| 69222 | 2 | 2 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 09JAN17 | 10JAN17 | -271 | 04APR16 | 05APR16 | -195 |
| 69022 | 3 | 3 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 09JAN17 | 11JAN17 | -273 | 04APR16 | 06APR16 | -195 |
| 69012 | 3 | 3 | ELEVATORS DEMONSTRATION & O&M'S | 09JAN17 | 11JAN17 | -272 | 04APR16 | 06APR16 | -195 |
| 69512 | 1 | 1 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 11JAN17 | -275 | 06APR16 | 06APR16 | -195 |
| 69514 | 1 | | PUMPS&CONTROLS CX TEST&TRAIN | 11JAN17 | 11JAN17 | -275 | | | |
| 69515 | 1 | 2 | CxA (FTP) 530-CHWP-1 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 69516 | 1 | 2 | CxA (FTP) 530-CHWP-2 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 69517 | 1 | 2 | CxA (FTP) 530-HHWP-1 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 69518 | 1 | 2 | CxA (FTP) 530-HHWP-2 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 69519 | 1 | 2 | CxA (FTP) 530-HEX-1 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 69520 | 1 | 2 | CxA (FTP) 530-HEX-2 | 11JAN17 | 11JAN17 | -275 | 06APR16 | 07APR16 | -194 |
| 66932 | 1 | 2 | CxA (FTP) 530-CRP-1 | 11JAN17 | 11JAN17 | -271 | 06APR16 | 07APR16 | -194 |
| 69225 | 1 | 2 | CxA (FTP) Lighting Control | 11JAN17 | 11JAN17 | -271 | 06APR16 | 07APR16 | -194 |
| 69402 | 4 | 4 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 09JAN17 | 12JAN17 | -272 | 04APR16 | 07APR16 | -195 |
| 69214 | 2 | 2 | HV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | -272 | 06APR16 | 07APR16 | -195 |
| 69232 | 2 | 2 | ATS & CONTROLS DEMONSTRATION & O&M'S | 11JAN17 | 12JAN17 | -272 | 06APR16 | 07APR16 | -195 |
| 69304 | 2 | 2 | FIRE ALARM SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | -272 | 06APR16 | 07APR16 | -195 |
| 69334 | 2 | 2 | ELE SECUR. SYS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | -272 | 06APR16 | 07APR16 | -195 |
| 69344 | 2 | 2 | ELE A/V SYSTEM CX TEST&TRAIN | 11JAN17 | 12JAN17 | -272 | 06APR16 | 07APR16 | -195 |
| 69224 | 2 | 2 | LV GEAR/TRANS. CX TEST&TRAIN | 11JAN17 | 12JAN17 | -271 | 06APR16 | 07APR16 | -195 |
| 69014 | 1 | 1 | ELEVATORS CX TEST&TRAIN | 12JAN17 | 12JAN17 | -272 | 07APR16 | 07APR16 | -195 |
| 69502 | 3 | 3 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 11JAN17 | 13JAN17 | -275 | 06APR16 | 08APR16 | -195 |
| 69024 | 2 | 2 | FIRE PROT SYS. CX TEST&TRAIN | 12JAN17 | 13JAN17 | -273 | 07APR16 | 08APR16 | -195 |
| 66941 | 1 | 2 | CxA (FTP) 530-AHU-1 | 16JAN17 | 16JAN17 | -274 | 11APR16 | 12APR16 | -194 |
| 66942 | 1 | 2 | CxA (FTP) 530-AHU-2 | 16JAN17 | 16JAN17 | -274 | 11APR16 | 12APR16 | -194 |
| 66943 | 1 | 2 | CxA (FTP) VAV/CAV | 16JAN17 | 16JAN17 | -274 | 11APR16 | 12APR16 | -194 |
| 66944 | 1 | 2 | CxA (FTP) FCU | 16JAN17 | 16JAN17 | -274 | 11APR16 | 12APR16 | -194 |
| 66945 | 1 | 2 | CxA (FTP) EF | 16JAN17 | 16JAN17 | -274 | 11APR16 | 12APR16 | -194 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 69504 | 5 | 5 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 11JAN17 | 17JAN17 | -275 | 06APR16 | 12APR16 | -195 |
| 69700 | 5 | 5 | VA FINAL INSPECTION | 18JAN17 | 24JAN17 | -275 | 13APR16 | 19APR16 | -195 |
| MOS MATERIAL VALUE | | | | | | | | | |
| 4053 | 1 | | MOS PLUMBING | 01SEP14A | 30APR15A | | | | |
| 2236 | 1 | | MOS STEEL | 30SEP14A | 30APR15A | | | | |
| 4055 | 1 | | MOS LIGHT FIXTURES | 06JUN16A | 06JUN16A | | | | |
| 4056 | 1 | | MOS PV PANELS | 06JUN16A | 06JUN16A | | | | |
| P0001 ADMIN SUBMITTALS | | | | | | | | | |
| 70001 | 5 | | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 06APR15A | | | | |
| ADMINISTRATIVER NTP | | | | | | | | | |
| 70002 | 5 | | P0002 ADMINISTRATIVE NTP | 09JAN14A | 09JAN14A | | | | |
| TRIRIGA LICENSE | | | | | | | | | |
| 70003 | 5 | | P0003 TRIRIGA LICENSE | 14APR14A | 06APR15A | | | | |
| P0004 OSHA REPORTING | | | | | | | | | |
| 70004 | 5 | | P0004 OSHA REPORTING | 11MAR14A | 05AUG16 | -157 | | | |
| P000P TRANSFORMER RELOCATION | | | | | | | | | |
| 70005 | 5 | | P0005 TRANSFORMER RELOCATION | 30SEP14A | 02AUG16 | -154 | | | |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | |
| 70006 | 5 | | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | | | |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | |
| 70007 | 5 | | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | | | |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | |
| 70008 | 5 | | P0008 TEMP SIDEWALK 2 | 08OCT14A | 09OCT14A | | | | |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | |
| 70009 | 5 | | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 02AUG16 | -154 | | | |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | |
| 70010 | 5 | | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | | | |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | |
| 70011 | 5 | | P0011 4000 GAL TANK REPAIR | 05FEB15A | 23FEB15A | | | | |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | |
| 70012 | 5 | | P0012 ELECTRIC MANHOLE PMH-28 | 01AUG16 | 05AUG16 | -157 | | | |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | |
| 70013 | 5 | | P0013 REVISE CONTRACT START DATE 4-28-14 | 01AUG16 | 05AUG16 | -157 | | | |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | |
| 70014 | 5 | | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 01JUN16A | 02AUG16 | -154 | | | |
| P0015 GAS LINE POTHOLLING | | | | | | | | | |
| 70015 | 5 | | P0015 GAS LINE POTHOLLING | 08NOV14A | 14NOV14A | | | | |
| [0016 BIM CLASH DETECTION | | | | | | | | | |
| 70016 | 5 | | P0016 BIM CLASH DETECTION | 03DEC14A | 01AUG16 | -153 | | | |
| P0017 MANHOLE RING EXTENSION | | | | | | | | | |
| 70017 | 5 | | P0017 MANHOLE RING EXTENSION | 01OCT14A | 02OCT14A | | | | |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0018 EXPOSE SEWER LINE | | | | | | | | | |
| 70018 | 5 | | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | | | |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | |
| 70019 | 5 | | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 04NOV14A | 08NOV14A | | | | |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | |
| 70020 | 5 | | P0020 ASI-01 &01R1 ELECTRICAL | 01MAY16A | 02AUG16 | -154 | | | |
| P0021ASI-01 &01R1 MISC | | | | | | | | | |
| 70021 | 5 | | P0021 ASI-01 &01R1 MISC | 01MAY16A | 02AUG16 | -154 | | | |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | |
| 70022 | 5 | | P0022 ASI-01 &01R1 CONCRETE | 01MAY16A | 02AUG16 | -154 | | | |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | |
| 70023 | 5 | | P0023 SETTLEMENT BY DETERMINATION P0020 | 01AUG16 | 05AUG16 | -157 | | | |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | |
| 70024 | 5 | | P0024 MOTORIZED MONITOR LIST RFI 050 | 01AUG16 | 05AUG16 | -157 | | | |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | |
| 70025 | 5 | | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 01AUG16 | 05AUG16 | -157 | | | |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | |
| 70026 | 5 | | P0026 f30 MATERIALS STORED ON SITE NO COST | 01AUG16 | 05AUG16 | -157 | | | |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | |
| 70027 | 5 | | P0027 REV AIR TERMINAL SIZE NO COST | 01AUG16 | 05AUG16 | -157 | | | |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | |
| 70028 | 5 | | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 01JUN16A | 01JUN16A | | | | |
| P0030 TEMP SIDEWALKS | | | | | | | | | |
| 70130 | 0 | | VA Requests Pricing for Temp Sidewalk and Electr | 07MAY15A | | | | | |
| 70230 | 5 | | Pricing Submitted | 07MAY15A | 13MAY15A | | | | |
| 70330 | 79 | | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 01SEP15A | | | | |
| 70430 | 14 | | Revised Pricing Submitted | 02SEP15A | 21SEP15A | | | | |
| 70530 | 22 | | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | | |
| 70630 | 61 | | Receive Modification | 22OCT15A | 14JAN16A | | | | |
| 70730 | 8 | | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | | |
| 70830 | 10 | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 09MAR16A | | | | |
| 70930 | 2 | | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | | |
| 71030 | 1 | | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | | |
| 71130 | 1 | | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | | |
| 71230 | 1 | | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | | |
| 71330 | 1 | | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | | |
| 71430 | 1 | | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | | |
| 71530 | 3 | | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | | |
| 71630 | 5 | | Coordinate with RE Office Prior to Sidewalk Dem | 01AUG16 | 05AUG16 | -245 | | | |
| 70030 | 5 | | P0030 Temp Lighting and Sidewalk | 01AUG16 | 05AUG16 | -157 | | | |
| 71730 | 1 | | Form and Rebar Temp Sidewalks, Part 2 | 08AUG16 | 08AUG16 | -245 | | | |
| 71830 | 1 | | Pour Sidewalks, Part 2 | 09AUG16 | 09AUG16 | -245 | | | |
| 71930 | 1 | | Strip Forms, Part 2 | 10AUG16 | 10AUG16 | -245 | | | |
| 72030 | 1 | | Finish Grade, Part 2 | 11AUG16 | 11AUG16 | -245 | | | |
| 72130 | 2 | | Demo Temp Sidewalk and Lighting | 10OCT16 | 11OCT16 | -206 | | | |
| 72230 | 3 | | Restore Temp Sidewalk Area to Existing Condition | 12OCT16 | 14OCT16 | -206 | | | |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | |
| 70031 | 3 | | P00314K GAL TANK DELAY 36CD 9-29-15 | 12OCT16 | 14OCT16 | -206 | | | |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | |
| 70032 | 3 | | P0032 SAN SEWER 53 DAYS 21NOV15 | 12OCT16 | 14OCT16 | -206 | | | |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | |
| 70033 | 3 | | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 12OCT16 | 14OCT16 | -206 | | | |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | |
| 70036 | 5 | | P0036 CORRECT ROUGH OPENING DOORS BST3 | 01AUG16 | 05AUG16 | -157 | | | |
| P0037 EL NINO MITIGATION | | | | | | | | | |
| 70037 | 5 | | P00037 EL NINO MITIGATION | 30NOV15A | 03AUG16 | -155 | | | |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | |
| 72238 | 5 | | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 04AUG16 | -156 | | | |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | |
| 72239 | 5 | | MOCKUP ON BUILDING | 01AUG16 | 05AUG16 | -157 | | | |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | |
| 72240 | 5 | | P040 RECONCILIATION OF ROUGH OPENING ENLARGEMENT | 01APR16A | 05AUG16 | -157 | | | |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | |
| 72241 | 5 | | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 02MAR16A | | | | |
| WTR FOUNTAIN CHANGES | | | | | | | | | |
| 72242 | 5 | | P042 WATER FOUNTAIN CHANGES | 01APR16A | 05AUG16 | -157 | | | |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | |
| 72243 | 3 | | P00314K GAL TANK DELAY 36CD 9-29-15 | 01JUN16A | 01JUN16A | | | | |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | |
| 72244 | 3 | | P0044 EXT FRAMING PER H0035 UNILATERAL | 12OCT16 | 14OCT16 | -206 | | | |
| p0045 chlorinate setlement + 9 days | | | | | | | | | |
| 72245 | 3 | | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | | |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | |
| 72246 | 3 | | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | | |
| P048 RECONNECT AQUAIC CTR FIRE HYDRANT | | | | | | | | | |
| 72248 | 3 | | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | | | |
| | ===== 553 | | | | | ===== -275 | ======== 12MAR14 | ======== 12MAY16 | ========== -178 |

HALBERT CONSTRUCTION.CO.INC

REPORT DATE 05JUL16 RUN NO. 938
12:26
RW-04 CONST LOOK AHEAD REPORT-PAY APP

1501 FORWARD ASSOCIATES LTD
Project Name: 07BO

VAMC PALO ALTO REC THERAPY BLDG

START DATE 11MAR14 FIN DATE 03JAN17

DATA DATE 01JUL16 PAGE NO. 1

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MATERIAL STORED | | | | | | | | | | | |
| 4054 | 2 | 0 | 21MAR16 | 21MAR16 | 21MAR16 | 21MAR16 | MOS SWITCHGEAR | 100 | | 124227 | 0 |
| | 2 | 0 | 21MAR16 | 21MAR16 | | | | 100 | | 124227 | 0 |
| Project Management | | | | | | | | | | | |
| 1120 | 200 | 84 | 30SEP14 | 28OCT16 | 30SEP14 | | MONTHLY SCHEDULE UPDATES | 58 | | 15000 | 12750 |
| 1130 | 200 | 84 | 28APR14 | 28OCT16 | 28APR14 | | CONSTRUCTION PHOTO'S | 58 | | 14552 | 9459 |
| | 639 | 84 | 28APR14 | 28OCT16 | | | | 58 | | 29552 | 22209 |
| CHANGE ORDERS | | | | | | | | | | | |
| 70004 | 5 | 5 | 11MAR14 | 08JUL16 | 11MAR14 | | P0004 OSHA REPORTING | 0 | | | |
| 70005 | 5 | 2 | 30SEP14 | 05JUL16 | 30SEP14 | | P0005 TRANSFORMER RELOCATION | 65 | | 37927 | 13274 |
| 70009 | 5 | 2 | 29OCT14 | 05JUL16 | 29OCT14 | | P0009 BALANCE TRANSFOREMR RELO | 70 | | 22860 | 6858 |
| 70012 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0012 ELECTRIC MANHOLE PMH-28 | 0 | | 12898 | 12898 |
| 70013 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0013 REVISE CONTRACT START DATE 4-2 | 0 | | 0 | 0 |
| 70014 | 5 | 2 | 01JUN16 | 05JUL16 | 01JUN16 | | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 58 | | 16000 | 6720 |
| 70016 | 5 | 1 | 03DEC14 | 01JUL16 | 03DEC14 | | P0016 BIM CLASH DETECTION | 80 | | 6050 | 1210 |
| 70020 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | | P0020 ASI-01 &01R1 ELECTRICAL | 58 | | 0 | 0 |
| 70021 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | | P0021 ASI-01 &01R1 MISC | 58 | | 93500 | 39270 |
| 70022 | 5 | 2 | 01MAY16 | 05JUL16 | 01MAY16 | | P0022 ASI-01 &01R1 CONCRETE | 58 | | -3438 | -1444 |
| 70023 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0023 SETTLEMENT BY DETERMINATION P0 | 0 | | 10956 | 10956 |
| 70024 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0024 MOTORIZED MONITOR LIST RFI 050 | 0 | | 2271 | 2271 |
| 70025 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0025ASU005 RFI 77B MS NETWORK DROPS | 0 | | 3744 | 3744 |
| 70026 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0026 f30 MATERIALS STORED ON SITE N | 0 | | | |
| 70027 | 5 | 5 | 01JUL16 | 08JUL16 | | | P0027 REV AIR TERMINAL SIZE NO COST | 0 | | | |
| 70031 | 3 | 3 | 14SEP16 | 16SEP16 | | | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | | 0 | 0 |
| 70032 | 3 | 3 | 14SEP16 | 16SEP16 | | | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | | 0 | 0 |
| 70033 | 3 | 3 | 14SEP16 | 16SEP16 | | | P0033 REV1 SAN SEWER DELAY 10CD MORE | 0 | | 0 | 0 |
| 72230 | 3 | 3 | 14SEP16 | 16SEP16 | | | Restore Temp Sidewalk Area to Existi | 0 | | | |
| 72238 | 5 | 4 | 12FEB16 | 07JUL16 | 12FEB16 | | P038 CURTAIN WALL CURB ATTACHMENT | 16 | | 60000 | 50400 |
| 72239 | 5 | 5 | 01JUL16 | 08JUL16 | | | MOCKUP ON BUILDING | 0 | | -45120 | -45120 |
| 72240 | 5 | 5 | 01APR16 | 08JUL16 | 01APR16 | | P040 RECONCILIATION OF ROUGH OPENING | 1 | | 6493 | 6428 |
| 72242 | 5 | 5 | 01APR16 | 08JUL16 | 01APR16 | | P042 WATER FOUNTAIN CHANGES | 1 | | 7268 | 7195 |
| 72244 | 3 | 3 | 14SEP16 | 16SEP16 | | | P0044 EXT FRAMING PER H0035 UNILATER | 0 | | 20000 | 20000 |
| | 643 | 54 | 11MAR14 | 16SEP16 | | | | 21 | | 251409 | 134661 |
| Mobilize - Start Up | | | | | | | | | | | |
| 10004 | 10 | 4 | 31JUL14 | 07JUL16 | 31JUL14 | | LEED DESIGN | 58 | | 22500 | 9450 |
| 10012 | 200 | 50 | 15JUL14 | 12SEP16 | 15JUL14 | | MAINTAIN ERROSION CONTROLS | 75 | | 1605 | 401 |
| 10030 | 3 | 3 | 01JUL16 | 06JUL16 | | | TRANSPLANT & REMOVE TREES | 0 | | 24343 | 24343 |
| 10040 | 4 | 1 | 12MAY14 | 01JUL16 | 12MAY14 | | SITE SURVEY | 75 | | 29693 | 7423 |
| | 595 | 50 | 12MAY14 | 12SEP16 | | | | 73 | | 78141 | 41618 |
| Site Utilities | | | | | | | | | | | |
| 11290 | 5 | 0 | 14MAR16 | 14MAR16 | 14MAR16 | 14MAR16 | MOBILIZE ELECTRICAL LEVEL B | 0 | | 43870 | 0 |

HALBERT CONSTRUCTION.CO.INC | 1501 FORWARD ASSOCIATES LTD Project Name: 07BO | VAMC PALO ALTO REC THERAPY BLDG

REPORT DATE 05JUL16 12:26 RUN NO. 938 | START DATE 11MAR14 FIN DATE 03JAN17

RW-04 CONST LOOK AHEAD REPORT-PAY APP | DATA DATE 01JUL16 PAGE NO. 2

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Site Utilities | | | | | | | | | | | |
| 11320 | 10 | 2 | 30SEP14 | 18JUL16 | 30SEP14 | | ELE SECONDARY DUCT BANKS | 84 | | 119840 | 18935 |
| 11330 | 8 | 8 | 15JUL16 | 26JUL16 | | | ELE PULL/TERM&TEST PRI.CABLES | 0 | | 44940 | 44940 |
| 11340 | 7 | 7 | 19JUL16 | 27JUL16 | | | ELE FEEDER WIRE TO AQUATICS | 0 | | 94695 | 94695 |
| 11510 | 10 | 8 | 30SEP14 | 26JUL16 | 30SEP14 | | TEMP POWER TO AQUATICS | 19 | | 42800 | 34839 |
| 11600 | 6 | 3 | 30SEP14 | 06JUL16 | 30SEP14 | | ELE TELEPHONE DUCT BANKS | 45 | | 34240 | 18832 |
| 11610 | 5 | 5 | 07JUL16 | 13JUL16 | 7/26 | 7/26 | ELE TRANSFORMERS E&N | 0 | 100 | 20330 | 20330 |
| 11620 | 5 | 5 | 01AUG16 | 05AUG16 | | | ELE PULL MAIN FDRS TO MSB&ATS | 0 | | 108070 | 108070 |
| 11700 | 20 | 20 | 15JUL16 | 11AUG16 | | | MECHANICAL VAULT | 0 | | 246100 | 246100 |
| 11710 | 15 | 15 | 12AUG16 | 01SEP16 | | | MECH SITE UTILITY PIPING | 0 | | 130540 | 130540 |
| 64060 | 3 | 0 | 27APR15 | 30JUN16 | 27APR15 | | SITE UTILITY DEMOBILIZATION | 90 | | 20865 | 2087 |
| | 491 | 44 | 30SEP14 | 01SEP16 | | | | 22 | | 906290 | 719367 |
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | | | | | | |
| 11400 | 5 | 0 | 07DEC15 | 08MAR16 | 07DEC15 | 08MAR16 | CONSTRUCT EX.LOBBY PROTECTION | 100 | | 61478 | 0 |
| 11410 | 10 | 0 | 03MAR16 | 24MAR16 | 03MAR16 | 24MAR16 | DEMO EX.LOBBY | 100 | | 134623 | 0 |
| | 77 | 0 | 07DEC15 | 24MAR16 | | | | 100 | | 196101 | 0 |
| Foundations | | | | | | | | | | | |
| 20120 | 4 | 0 | 31AUG15 | 21APR16 | 31AUG15 | 21APR16 | ELEVATOR CASINGS | 100 | | 56025 | 0 |
| 20220 | 6 | 0 | 14MAR16 | 21APR16 | 14MAR16 | 21APR16 | FEEDER CONDUIT LEV-B | 100 | | 19260 | 0 |
| 20230 | 5 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG LEV-B | 100 | | 81320 | 0 |
| 20232 | 4 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG (LEV-B) ** | 100 | | 81320 | 0 |
| 20250 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (0-33%) ** | 100 | | 7116 | 0 |
| 20252 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (33-66%) ** | 100 | | 7116 | 0 |
| 20254 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (66-100%) ** | 100 | | 7116 | 0 |
| 20260 | 4 | 0 | 30SEP14 | 26MAY16 | 30SEP14 | 26MAY16 | BACKFILL FNDS (0-33%) ** | 100 | | 63091 | 0 |
| 20262 | 3 | 0 | 27APR16 | 26MAY16 | 27APR16 | 26MAY16 | BACKFILL FNDS (33-66%) ** | 100 | | 63091 | 0 |
| | 422 | 0 | 30SEP14 | 26MAY16 | | | | 100 | | 385455 | 0 |
| Structure | | | | | | | | | | | |
| 25430 | 2 | 0 | 09MAR16 | 19MAY16 | 09MAR16 | 19MAY16 | ROOF & OVERFLOW DRAINS LEV-2 | 100 | | 9095 | 0 |
| 25432 | 2 | 0 | 10MAR16 | 03MAY16 | 10MAR16 | 03MAY16 | ROOF & OVERFLOW DRAINS ROOF | 100 | | 6848 | 0 |
| 25440 | 4 | 0 | 10DEC15 | 01APR16 | 10DEC15 | 01APR16 | FORM & REBAR SOMD LEV-2 | 100 | | 26750 | 0 |
| 25460 | 2 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION ROOF (RFI ) | 100 | | 384130 | 0 |
| 25490 | 6 | 3 | 07OCT15 | 06JUL16 | 07OCT15 | | FORM/REBAR&POUR STAIRS | 50 | 80 | 60990 | 30495 |
| | 190 | 3 | 07OCT15 | 06JUL16 | | | | 81 | | 487813 | 30495 |
| Roof | | | | | | | | | | | |
| 30110 | 4 | 4 | 18JUL16 | 21JUL16 | | | LOAD ROOF MATERIAL MAIN RF | 0 | 100 | 63879 | 63879 |
| 30120 | 14 | 14 | 22JUL16 | 10AUG16 | | | 3-PLY SBS/BUR MAIN RF | 0 | 33 | 48591 | 48591 |
| 30140 | 2 | 2 | 11AUG16 | 12AUG16 | | | WATER TEST/PUNCH MAIN RF | 0 | | 1605 | 1605 |
| 30210 | 3 | 3 | 22JUL16 | 26JUL16 | | | LOAD ROOF MATERIAL VEG.2FL RF | 0 | | 170130 | 170130 |
| 30220 | 6 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION VEG.2FL RF | 100 | | 14766 | 0 |
| 30230 | 6 | 6 | 27JUL16 | 03AUG16 | | | HOT RUBBER W.P. VEG.2FF RF | 0 | | 14766 | 14766 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Roof | | | | | | | | | | | |
| 30240 | 3 | 3 | 11AUG16 | 15AUG16 | | | DRAINAGE BOARD VEG.2FL RF | 0 | | 7062 | 7062 |
| 30310 | 3 | 3 | 27JUL16 | 29JUL16 | | | LOAD VEG. MATERIAL VEG.2FL RF | 0 | | 51360 | 51360 |
| 30320 | 8 | 8 | 16AUG16 | 25AUG16 | | | VEGETATED ASSEMBLY VEG.2FL RF | 0 | | 25119 | 25119 |
| 30410 | 4 | 4 | 11AUG16 | 16AUG16 | 7/21 | 7/26 | RF HATCH&SAFETY RAIL MAIN RF | 0 | 75 | 803 | 803 |
| 30430 | 2 | 2 | 16AUG16 | 17AUG16 | | | ROOF FLASHINGS/SM VEG.2FL RF | 0 | | 85386 | 85386 |
| 30440 | 3 | 3 | 26AUG16 | 30AUG16 | | | WATER TEST/PUNCH VEG.2FL RF | 0 | | 3210 | 3210 |
| 30450 | 4 | 4 | 31AUG16 | 06SEP16 | | | ROOF ACCESSORIES VEG.2FL RF | 0 | | 85386 | 85386 |
| 30470 | 6 | 6 | 31AUG16 | 08SEP16 | | | EXP.JONT COVERS RF | 0 | | 25209 | 25209 |
| 30510 | 5 | 5 | 22JUL16 | 28JUL16 | | | FRP EQUIP PADS MAIN RF | 0 | | 53500 | 53500 |
| 30520 | 4 | 0 | 03MAR16 | 25MAY16 | 03MAR16 | 25MAY16 | SET AHU UNITS MAIN RF | 100 | | 374500 | 0 |
| 30530 | 5 | 1 | 17MAR16 | 29AUG16 | 17MAR16 | | EXH.FANS&VENTILATORS MAIN RF | 75 | | 6420 | 1605 |
| 30540 | 2 | 2 | 02SEP16 | 06SEP16 | | | MEC EQ PPG&CONNECTION MAIN RF | 0 | | 5350 | 5350 |
| 30550 | 15 | 15 | 31AUG16 | 21SEP16 | | | PV SYSTEM RACKING MAIN RF | 0 | 20 | 97370 | 97370 |
| 30560 | 5 | 5 | 22SEP16 | 28SEP16 | 7/13 | | ELE ROUGH-IN CONDUIT MAIN RF | 0 | 90 | 32100 | 32100 |
| 30570 | 6 | 6 | 29SEP16 | 06OCT16 | 6/16 | 7/1 | ELE BRANCH WIRING MAIN RF | 0 | 100 | 19795 | 19795 |
| 30610 | 15 | 15 | 31AUG16 | 21SEP16 | | | PV PANELS MAIN RF | 0 | | 108620 | 108620 |
| 30620 | 15 | 15 | 22SEP16 | 12OCT16 | | | WIRE PV PNLS&INVERTER MAIN RF | 0 | | 33170 | 33170 |
| 30630 | 5 | 5 | 13OCT16 | 19OCT16 | | | TEST PV SYSTEM MAIN RF | 0 | | 6420 | 6420 |
| 30700 | 10 | 10 | 13OCT16 | 26OCT16 | | | ERECT&WELD MEC SCREEN MAIN RF | 0 | | 37450 | 37450 |
| 30710 | 10 | 10 | 27OCT16 | 09NOV16 | | | EXT.GRATINGS MAIN RF | 0 | | 803 | 803 |
| 30720 | 10 | 10 | 27OCT16 | 09NOV16 | | | EXT.RAILINGS MAIN RF | 0 | | 1338 | 1338 |
| | 177 | 82 | 03MAR16 | 09NOV16 | | | | 8 | | 1374108 | 980027 |
| Enclosure | | | | | | | | | | | |
| 35210 | 4 | 4 | 06JUL16 | 11JUL16 | 7/19 | 7/20 | MOD.SHEET AIR BARRIER WEST | 0 | 100 | 24117 | 24117 |
| 35220 | 6 | 6 | 12JUL16 | 19JUL16 | 7/18 | | MOD.SHEET AIR BARRIER NORTH | 0 | 75 | 24117 | 24117 |
| 35230 | 4 | 4 | 20JUL16 | 25JUL16 | 7/13 | 7/17 | MOD.SHEET AIR BARRIER EAST | 0 | 100 | 24117 | 24117 |
| 35240 | 6 | 6 | 26JUL16 | 02AUG16 | 7/13 | 7/25 | MOD.SHEET AIR BARRIER SOUTH | 0 | 100 | 24117 | 24117 |
| 35310 | 8 | 8 | 13JUL16 | 22JUL16 | | | TRESPA WALL PANELS WEST | 0 | | 173543 | 173543 |
| 35320 | 10 | 10 | 25JUL16 | 05AUG16 | | | TRESPA WALL PANELS NORTH | 0 | | 173544 | 173544 |
| 35330 | 8 | 8 | 08AUG16 | 17AUG16 | | | TRESPA WALL PANELS EAST | 0 | | 173543 | 173543 |
| 35340 | 10 | 10 | 18AUG16 | 31AUG16 | | | TRESPA WALL PANELS SOUTH | 0 | | 173544 | 173544 |
| 35410 | 6 | 6 | 25JUL16 | 01AUG16 | 7/26 | | CURTAINWALL FRAMING WEST | 0 | 20 | 84497 | 84497 |
| 35420 | 8 | 8 | 02AUG16 | 11AUG16 | 7/26 | | CURTAINWALL FRAMING NORTH | 0 | 10 | 84497 | 84497 |
| 35430 | 6 | 6 | 12AUG16 | 19AUG16 | | | CURTAINWALL FRAMING EAST | 0 | | 84497 | 84497 |
| 35440 | 8 | 8 | 22AUG16 | 31AUG16 | 7/19 | | CURTAINWALL FRAMING SOUTH | 0 | 20 | 84497 | 84497 |
| 35510 | 6 | 6 | 02AUG16 | 09AUG16 | | | EXT.GLAZING/WINDOWS WEST | 0 | | 37204 | 37204 |
| 35520 | 8 | 8 | 12AUG16 | 23AUG16 | | | EXT.GLAZING/WINDOWS NORTH | 0 | | 37204 | 37204 |
| 35530 | 6 | 6 | 24AUG16 | 31AUG16 | | | EXT.GLAZING/WINDOWS EAST | 0 | | 37204 | 37204 |
| 35540 | 8 | 8 | 01SEP16 | 13SEP16 | | | EXT.GLAZING/WINDOWS SOUTH | 0 | | 37204 | 37204 |
| 35610 | 2 | 2 | 10AUG16 | 11AUG16 | | | ALUM SOFFIT PANELS WEST | 0 | | 35460 | 35460 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Enclosure | | | | | | | | | | | | |
| 35620 | 4 | 4 | 24AUG16 | 29AUG16 | | | ALUM SOFFIT PANELS | NORTH | 0 | | 35460 | 35460 |
| 35630 | 2 | 2 | 01SEP16 | 02SEP16 | | | ALUM SOFFIT PANELS | EAST | 0 | | 35460 | 35460 |
| 35640 | 4 | 4 | 14SEP16 | 19SEP16 | | | ALUM SOFFIT PANELS | SOUTH | 0 | | 35460 | 35460 |
| 35710 | 4 | 4 | 10AUG16 | 15AUG16 | | | EXT.COPING&FLASHINGS | WEST | 0 | | 13910 | 13910 |
| 35720 | 8 | 8 | 24AUG16 | 02SEP16 | | | EXT.COPING&FLASHINGS | NORTH | 0 | | 13910 | 13910 |
| 35730 | 4 | 4 | 06SEP16 | 09SEP16 | 7/12 | | EXT.COPING&FLASHINGS | EAST | 0 | | 13910 | 13910 |
| 35740 | 8 | 8 | 14SEP16 | 23SEP16 | 7/11 | | EXT.COPING&FLASHINGS | SOUTH | 0 | | 13910 | 13910 |
| 35810 | 4 | 4 | 16AUG16 | 19AUG16 | | | EXT.SEALANTS&CAULKING | WEST | 0 | | 5617 | 5617 |
| 35820 | 6 | 6 | 06SEP16 | 13SEP16 | | | EXT.SEALANTS&CAULKING | NORTH | 0 | | 5618 | 5618 |
| 35830 | 4 | 4 | 14SEP16 | 19SEP16 | | | EXT.SEALANTS&CAULKING | EAST | 0 | | 5617 | 5617 |
| 35840 | 6 | 6 | 26SEP16 | 03OCT16 | 7/11 | | EXT.SEALANTS&CAULKING | SOUTH | 0 | | 5618 | 5618 |
| 35920 | 12 | 12 | 01SEP16 | 19SEP16 | | | EXT.ALUM GRATINGS | | 0 | | 7865 | 7865 |
| 35930 | 8 | 8 | 20SEP16 | 29SEP16 | | | EXT.ORAMENTAL RAILINGS | | 0 | | 56710 | 56710 |
| 35940 | 8 | 8 | 01SEP16 | 13SEP16 | | | ALUM ENTRANCES&STOREFRONT | | 0 | | 84017 | 84017 |
| 35950 | 8 | 8 | 14SEP16 | 23SEP16 | | | STANDING SEAM ROOF | | 0 | | 38048 | 38048 |
| | 63 | 63 | 06JUL16 | 03OCT16 | | | | | 0 | | 1684036 | 1684036 |
| Rough-In Level B | | | | | | | | | | | | |
| 40006 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | INSTALL TOP TRACK | LEVEL B | 100 | | 5970 | 0 |
| 40010 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | LAYOUT PARTITIONS | LEVEL B | 100 | | 1605 | 0 |
| 40020 | 4 | 1 | 28APR16 | 01JUL16 | 28APR16 | | FRAME,TOP OUT & TAPE | LEVEL B | 85 | | 28355 | 4253 |
| 40056 | 8 | 0 | 22APR16 | 26MAY16 | 22APR16 | 26MAY16 | PLB A/G W&V/STORM DRN | LEVEL B | 100 | | 24610 | 0 |
| 40060 | 1 | 0 | 08JUN16 | 08JUL16 | 08JUN16 | | PLB CONDENSATE PIPING | LEVEL B | 90 | | 1605 | 161 |
| 40061 | 5 | 0 | 21APR16 | 29APR16 | 21APR16 | 29APR16 | PLB EQUIPMENT | LEVEL B | 100 | | 24940 | 0 |
| 40065 | 8 | 0 | 25APR16 | 08JUL16 | 25APR16 | | DUCTWORK MAINS | LEVEL B | 98 | | 33097 | 662 |
| 40070 | 7 | 0 | 25APR16 | 08JUL16 | 25APR16 | | DUCTWORK BRANCHES | LEVEL B | 98 | | 33096 | 662 |
| 40080 | 4 | 1 | 27APR16 | 11JUL16 | 27APR16 | | FIRE SMOKE DAMPERS | LEVEL B | 80 | | 12712 | 2542 |
| 40090 | 4 | 0 | 20APR16 | 18MAY16 | 20APR16 | 18MAY16 | HANG VAV UNITS | LEVEL B | 100 | | 7490 | 0 |
| 40100 | 10 | 10 | 08AUG16 | 19AUG16 | | | DUCT INSULATION | LEVEL B | 0 | | 14713 | 14713 |
| 40102 | 4 | 4 | 22AUG16 | 25AUG16 | | | PLB O/H INSULATION | LEVEL B | 0 | | 6420 | 6420 |
| 40105 | 10 | 2 | 24APR16 | 12JUL16 | 24APR16 | | MEC PIPING | LEVEL B | 80 | 100 | 37450 | 7490 |
| 40108 | 5 | 1 | 03MAY16 | 13JUL16 | 03MAY16 | | MEC EQ MEC RM | LEVEL B | 80 | 100 | 27450 | 5490 |
| 40110 | 10 | 9 | 10MAY16 | 26JUL16 | 10MAY16 | | MEC PIPING MEC RM | LEVEL B | 10 | | 64200 | 57780 |
| 40112 | 2 | 2 | 27JUL16 | 28JUL16 | | | MEC PIPE TESTING | LEVEL B | 0 | | 1605 | 1605 |
| 40120 | 10 | 10 | 26AUG16 | 09SEP16 | | | MEC PIPE INSULATION | LEVEL B | 0 | | 19260 | 19260 |
| 40128 | 2 | 0 | 27APR16 | 27APR16 | 27APR16 | 27APR16 | MOBILIZE CONTROLS | LEVEL B | 100 | | 17675 | 0 |
| 40130 | 8 | 0 | 27APR16 | 26JUL16 | 27APR16 | | R/I TEMP.CONTROL | LEVEL B | 95 | | 121955 | 6098 |
| 40140 | 4 | 0 | 10MAY16 | 28JUL16 | 10MAY16 | | MEC PIPE EQ CONNS | LEVEL B | 95 | | 16050 | 803 |
| 40144 | 5 | 0 | 18MAR16 | 16APR16 | 18MAR16 | 16APR16 | ELE UNDERSLAB ROUGH-IN | LEVEL B | 100 | | 40000 | 0 |
| 40145 | 10 | 2 | 19APR16 | 21JUL16 | 19APR16 | | ELE CEILING ROUGH-IN | LEVEL B | 80 | 90 | 24200 | 4840 |
| 40158 | 2 | 0 | 25APR16 | 25APR16 | 25APR16 | 25APR16 | MOBILIZE FIRE PROTECT | LEVEL B | 100 | | 28795 | 0 |

HALBERT CONSTRUCTION.CO.INC

REPORT DATE 05JUL16 RUN NO. 938
12:26
RW-04 CONST LOOK AHEAD REPORT-PAY APP

1501 FORWARD ASSOCIATES LTD
Project Name: 07BO

VAMC PALO ALTO REC THERAPY BLDG

START DATE 11MAR14 FIN DATE 03JAN17

DATA DATE 01JUL16 PAGE NO. 5

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level B | | | | | | | | | | | | |
| 40160 | 8 | 1 | 25APR16 | 01JUL16 | 25APR16 | | R/I SPRINKLER PPG | LEVEL B | 93 | | 20004 | 1400 |
| 40180 | 12 | 1 | 28APR16 | 22JUL16 | 28APR16 | | FRAME PARTITIONS | LEVEL B | 95 | | 68052 | 3403 |
| 40190 | 4 | 0 | 18MAY16 | 21JUL16 | 18MAY16 | | IN-WALL BLOCKING | LEVEL B | 95 | | 2408 | 120 |
| 40200 | 4 | 4 | 01AUG16 | 04AUG16 | | | THERMAL INSULATION | LEVEL B | 0 | | 35698 | 35698 |
| 40230 | 3 | 3 | 22JUL16 | 26JUL16 | 7/14 | | SET HM FRAMES | LEVEL B | 0 | 90 | 5347 | 5347 |
| 40250 | 2 | 2 | 22JUL16 | 25JUL16 | | | ELE SET SWITCHGEAR | | 0 | | 13803 | 13803 |
| 40252 | 10 | 10 | 26JUL16 | 08AUG16 | | | ELE INSTALL SWITCHGEAR | | 0 | | 29960 | 29960 |
| 40254 | 2 | 2 | 31AUG16 | 01SEP16 | | | ELE AUTO TRANSFER SWITCH | | 0 | | 41088 | 41088 |
| 40272 | 4 | 3 | 20APR16 | 26JUL16 | 20APR16 | | ELE PANELS | LEVEL B | 25 | | 10700 | 8025 |
| 40274 | 8 | 4 | 14MAR16 | 27JUL16 | 14MAR16 | | ELE IN-WALL ROUGH-IN | LEVEL B | 50 | | 39590 | 19795 |
| 40280 | 4 | 4 | 09AUG16 | 12AUG16 | | | ELE FEEDER WIRE | LEVEL B | 0 | | 12519 | 12519 |
| 40290 | 10 | 10 | 15AUG16 | 26AUG16 | 8/27 | | ELE BRANCH WIRING | LEVEL B | 0 | 90 | 20330 | 20330 |
| 40294 | 3 | 3 | 29AUG16 | 31AUG16 | | | ELE DATA WIRING | LEVEL B | 0 | | 21400 | 21400 |
| 40295 | 4 | 4 | 22JUL16 | 27JUL16 | | | ELE F.A. WIRING | LEVEL B | 0 | | 6420 | 6420 |
| 40297 | 3 | 3 | 22JUL16 | 26JUL16 | | | ELE PA WIRING | LEVEL B | 0 | | 5350 | 5350 |
| 40298 | 3 | 3 | 27JUL16 | 29JUL16 | | | ELE SECUR. WIRING | LEVEL B | 0 | | 4280 | 4280 |
| 40299 | 2 | 2 | 01AUG16 | 02AUG16 | | | ELE A/V WIRING | LEVEL B | 0 | | 3210 | 3210 |
| 40300 | 5 | 5 | 02SEP16 | 09SEP16 | | | ELE PNL TERMINATIONS | LEVEL B | 0 | | 535 | 535 |
| | 127 | 49 | 14MAR16 | 09SEP16 | | | | | 51 | | 933947 | 365462 |
| Rough-In Level 1 | | | | | | | | | | | | |
| 42006 | 2 | 0 | 09FEB16 | 28APR16 | 09FEB16 | 28APR16 | INSTALL TOP TRACK | LEVEL 1 | 100 | | 12065 | 0 |
| 42010 | 2 | 0 | 28JAN16 | 03MAY16 | 28JAN16 | 03MAY16 | LAYOUT PARTITIONS | LEVEL 1 | 100 | | 2675 | 0 |
| 42020 | 4 | 1 | 04FEB16 | 01JUL16 | 04FEB16 | | FRAME,TOP OUT & TAPE | LEVEL 1 | 85 | 95 | 28355 | 4253 |
| 42065 | 10 | 1 | 16FEB16 | 11JUL16 | 16FEB16 | | DUCTWORK MAINS | LEVEL 1 | 95 | | 44897 | 2245 |
| 42070 | 8 | 0 | 01MAR16 | 11JUL16 | 01MAR16 | | DUCTWORK BRANCHES | LEVEL 1 | 95 | 100 | 44898 | 2245 |
| 42090 | 4 | 0 | 02FEB16 | 18MAY16 | 02FEB16 | 18MAY16 | HANG VAV UNITS | LEVEL 1 | 100 | | 7865 | 0 |
| 42100 | 10 | 10 | 08AUG16 | 19AUG16 | | | DUCT INSULATION | LEVEL 1 | 0 | | 14713 | 14713 |
| 42102 | 4 | 4 | 26AUG16 | 31AUG16 | 7/19 | | PLB O/H INSULATION | LEVEL 1 | 0 | 50 | 6420 | 6420 |
| 42104 | 1 | 0 | 22FEB16 | 03MAY16 | 22FEB16 | 03MAY16 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 100 | | 535 | 0 |
| 42105 | 15 | 3 | 22FEB16 | 15JUL16 | 22FEB16 | 7/6 | MEC PIPING | LEVEL 1 | 80 | 100 | 69550 | 13910 |
| 42112 | 2 | 2 | 18JUL16 | 19JUL16 | 7/19 | 7/19 | MEC PIPE TESTING | LEVEL 1 | 0 | 100 | 1605 | 1605 |
| 42120 | 10 | 10 | 12SEP16 | 23SEP16 | 7/19 | | MEC PIPE INSULATION | LEVEL 1 | 0 | 50 | 19260 | 19260 |
| 42130 | 8 | 1 | 29FEB16 | 27JUL16 | 29FEB16 | | R/I TEMP.CONTROL | LEVEL 1 | 85 | 95 | 121955 | 18293 |
| 42140 | 5 | 1 | 23MAR16 | 28JUL16 | 23MAR16 | 7/6 | MEC PIPE EQ CONNS | LEVEL 1 | 75 | 100 | 16050 | 4013 |
| 42145 | 15 | 3 | 11FEB16 | 26JUL16 | 11FEB16 | | ELE CEILING ROUGH-IN | LEVEL 1 | 80 | | 127865 | 25573 |
| 42160 | 8 | 0 | 03FEB16 | 01JUL16 | 03FEB16 | | R/I SPRINKLER PPG | LEVEL 1 | 98 | | 20004 | 400 |
| 42180 | 8 | 2 | 04FEB16 | 28JUL16 | 04FEB16 | | FRAME PARTITIONS | LEVEL 1 | 75 | | 68052 | 17013 |
| 42190 | 4 | 2 | 10FEB16 | 28JUL16 | 10FEB16 | | IN-WALL BLOCKING | LEVEL 1 | 40 | | 2408 | 1445 |
| 42200 | 4 | 4 | 02AUG16 | 05AUG16 | | | THERMAL INSULATION | LEVEL 1 | 0 | | 35698 | 35698 |
| 42230 | 6 | 6 | 27JUL16 | 03AUG16 | 7/14 | 7/15 | SET HM FRAMES | LEVEL 1 | 0 | | 5348 | 5348 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 1 | | | | | | | | | | | | |
| 42272 | 4 | 4 | 27JUL16 | 01AUG16 | | | ELE PANELS | LEVEL 1 | 0 | | 5350 | 5350 |
| 42274 | 10 | 1 | 11FEB16 | 27JUL16 | 11FEB16 | 7/18 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 90 | 100 | 59920 | 5992 |
| 42280 | 3 | 2 | 24FEB16 | 03AUG16 | 24FEB16 | | ELE FEEDER WIRE | LEVEL 1 | 25 | | 12519 | 9389 |
| 42290 | 15 | 4 | 24MAR16 | 09AUG16 | 24MAR16 | [illegible] | ELE BRANCH WIRING | LEVEL 1 | 75 | [illegible] 90 | 47080 | 11770 |
| 42294 | 4 | 4 | 01SEP16 | 07SEP16 | | | ELE DATA WIRING | LEVEL 1 | 0 | | 41730 | 41730 |
| 42295 | 7 | 7 | 28JUL16 | 05AUG16 | | | ELE F.A. WIRING | LEVEL 1 | 0 | | 10700 | 10700 |
| 42297 | 4 | 4 | 27JUL16 | 01AUG16 | | | ELE PA WIRING | LEVEL 1 | 0 | | 9630 | 9630 |
| 42298 | 4 | 4 | 02AUG16 | 05AUG16 | | | ELE SECUR. WIRING | LEVEL 1 | 0 | | 9630 | 9630 |
| 42299 | 4 | 4 | 02AUG16 | 05AUG16 | | | ELE A/V WIRING | LEVEL 1 | 0 | | 3210 | 3210 |
| 42300 | 8 | 8 | 10AUG16 | 19AUG16 | | | ELE PNL TERMINATIONS | LEVEL 1 | 0 | | 535 | 535 |
| | 169 | 59 | 28JAN16 | 23SEP16 | | | | | 52 | | 850522 | 280370 |
| Rough-In Level 2 | | | | | | | | | | | | |
| 44006 | 2 | 0 | 04FEB16 | 04MAY16 | 04FEB16 | 04MAY16 | INSTALL TOP TRACK | LEVEL 2 | 100 | | 12065 | 0 |
| 44010 | 2 | 0 | 02JAN16 | 30JUN16 | 02JAN16 | | LAYOUT PARTITIONS | LEVEL 2 | 90 | 95 | 2675 | 268 |
| 44020 | 4 | 1 | 04FEB16 | 01JUL16 | 04FEB16 | | FRAME,TOP OUT & TAPE | LEVEL 2 | 85 | 95 | 28355 | 4253 |
| 44056 | 8 | 0 | 10FEB16 | 04MAY16 | 10FEB16 | 04MAY16 | PLB A/G W&V/STORM DRN | LEVEL 2 | 100 | | 18725 | 0 |
| 44065 | 10 | 0 | 05FEB16 | 11JUL16 | 05FEB16 | | DUCTWORK MAINS | LEVEL 2 | 98 | | 44551 | 891 |
| 44070 | 10 | 0 | 12FEB16 | 20APR16 | 12FEB16 | 20APR16 | DUCTWORK BRANCHES | LEVEL 2 | 100 | | 44552 | 0 |
| 44080 | 5 | 0 | 04FEB16 | 20APR16 | 04FEB16 | 20APR16 | FIRE SMOKE DAMPERS | LEVEL 2 | 100 | | 12712 | 0 |
| 44100 | 10 | 10 | 08AUG16 | 19AUG16 | | | DUCT INSULATION | LEVEL 2 | 0 | | 14713 | 14713 |
| 44102 | 4 | 4 | 01SEP16 | 07SEP16 | [illegible] | | PLB O/H INSULATION | LEVEL 2 | 0 | | 6420 | 6420 |
| 44104 | 1 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 100 | | 535 | 0 |
| 44105 | 10 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | MEC PIPING | LEVEL 2 | 100 | | 58850 | 0 |
| 44112 | 2 | 2 | 18JUL16 | 19JUL16 | | | MEC PIPE TESTING | LEVEL 2 | 0 | | 1605 | 1605 |
| 44120 | 10 | 10 | 26SEP16 | 07OCT16 | [illegible] | | MEC PIPE INSULATION | LEVEL 2 | 0 | | 19260 | 19260 |
| 44130 | 8 | 1 | 25MAR16 | 28JUL16 | 25MAR16 | | R/I TEMP.CONTROL | LEVEL 2 | 90 | | 121955 | 12196 |
| 44140 | 5 | 0 | 03MAR16 | 28JUL16 | 03MAR16 | | MEC PIPE EQ CONNS | LEVEL 2 | 95 | | 16050 | 803 |
| 44145 | 5 | 0 | 05FEB16 | 26JUL16 | 05FEB16 | | ELE CEILING ROUGH-IN | LEVEL 2 | 95 | | 32100 | 1605 |
| 44160 | 8 | 1 | 21JAN16 | 05JUL16 | 21JAN16 | | R/I SPRINKLER PPG | LEVEL 2 | 90 | | 20005 | 2001 |
| 44180 | 12 | 1 | 05FEB16 | 29JUL16 | 05FEB16 | | FRAME PARTITIONS | LEVEL 2 | 95 | | 68052 | 3403 |
| 44190 | 4 | 0 | 21FEB16 | 28JUL16 | 21FEB16 | | IN-WALL BLOCKING | LEVEL 2 | 95 | | 2408 | 120 |
| 44200 | 4 | 4 | 04AUG16 | 09AUG16 | | | THERMAL INSULATION | LEVEL 2 | 0 | | 35698 | 35698 |
| 44274 | 13 | 1 | 02FEB16 | 29JUL16 | 02FEB16 | | ELE IN-WALL ROUGH-IN | LEVEL 2 | 95 | | 75970 | 3799 |
| 44280 | 3 | 3 | 01JUL16 | 06JUL16 | | | ELE FEEDER WIRE | LEVEL 2 | 0 | | 12519 | 12519 |
| 44290 | 6 | 0 | 05MAY16 | 06JUL16 | 05MAY16 | | ELE BRANCH WIRING | LEVEL 2 | 95 | | 19795 | 990 |
| 44294 | 3 | 3 | 08SEP16 | 12SEP16 | | | ELE DATA WIRING | LEVEL 2 | 0 | | 21400 | 21400 |
| 44295 | 4 | 4 | 08AUG16 | 11AUG16 | | | ELE F.A. WIRING | LEVEL 2 | 0 | | 6420 | 6420 |
| 44297 | 3 | 3 | 29JUL16 | 02AUG16 | | | ELE PA WIRING | LEVEL 2 | 0 | | 5350 | 5350 |
| 44298 | 3 | 3 | 03AUG16 | 05AUG16 | | | ELE SECUR. WIRING | LEVEL 2 | 0 | | 4280 | 4280 |
| 44299 | 2 | 2 | 03AUG16 | 04AUG16 | | | ELE A/V WIRING | LEVEL 2 | 0 | | 4280 | 4280 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 2 | | | | | | | | | | | | |
| 44300 | 8 | 8 | 07JUL16 | 18JUL16 | | | ELE PNL TERMINATIONS | LEVEL 2 | 0 | | 535 | 535 |
| | 197 | 69 | 02JAN16 | 07OCT16 | | | | | 64 | | 711835 | 162807 |
| Finishes LEVEL B | | | | | | | | | | | | |
| 40320 | 10 | 10 | 05AUG16 | 18AUG16 | 7/20 | | HANG DRYWALL | LEVEL B | 0 | 60 | 45368 | 45368 |
| 40330 | 8 | 8 | 19AUG16 | 30AUG16 | | | TAPE&FINISH DRYWALL | LEVEL B | 0 | | 28355 | 28355 |
| 40340 | 8 | 8 | 19AUG16 | 30AUG16 | | | FRAME D/W CLG&SOFFIT | LEVEL B | 0 | | 31386 | 31386 |
| 40342 | 2 | 2 | 19AUG16 | 22AUG16 | | | PLB FIRESTOPPING | LEVEL B | 0 | | 1391 | 1391 |
| 40344 | 2 | 2 | 19AUG16 | 22AUG16 | | | MEC FIRESTOPPING | LEVEL B | 0 | | 856 | 856 |
| 40345 | 8 | 8 | 31AUG16 | 12SEP16 | | | D/W&FIN CLG&SOFFIT | LEVEL B | 0 | | 11342 | 11342 |
| 40350 | 6 | 6 | 20SEP16 | 27SEP16 | | | PRIME PAINT | LEVEL B | 0 | | 12953 | 12953 |
| 40370 | 2 | 2 | 31AUG16 | 01SEP16 | | | FIRE EXT.CABINETS | LEVEL B | 0 | | 1337 | 1337 |
| 40380 | 8 | 8 | 28SEP16 | 07OCT16 | | | ACOUS.GRID | LEVEL B | 0 | | 70141 | 70141 |
| 40382 | 2 | 2 | 28SEP16 | 29SEP16 | | | HARD FLR PREP | LEVEL B | 0 | | 1606 | 1606 |
| 40390 | 4 | 4 | 10OCT16 | 13OCT16 | | | SPRINK DROPS & HEADS | LEVEL B | 0 | | 12305 | 12305 |
| 40400 | 6 | 6 | 10OCT16 | 17OCT16 | | | TRIM&TERM TEMP.CNTRL | LEVEL B | 0 | | 54410 | 54410 |
| 40410 | 5 | 5 | 28SEP16 | 04OCT16 | | | HVA AIR DISTRIBUTION | LEVEL B | 0 | | 14254 | 14254 |
| 40420 | 10 | 10 | 28SEP16 | 11OCT16 | | | ELE LIGHTS & TRIM | LEVEL B | 0 | | 91271 | 91271 |
| 40424 | 2 | 2 | 10OCT16 | 11OCT16 | | | VA O/H INSPECT & APP | LEVEL B | 0 | | | |
| 40450 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE DATA TRIM&TEST | LEVEL B | 0 | | 2140 | 2140 |
| 40460 | 4 | 4 | 10OCT16 | 13OCT16 | | | ELE F.A. TRIM&TEST | LEVEL B | 0 | | 13910 | 13910 |
| 40470 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE PA TRIM&TEST | LEVEL B | 0 | | 3210 | 3210 |
| 40480 | 3 | 3 | 10OCT16 | 12OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL B | 0 | | 11770 | 11770 |
| 40490 | 4 | 4 | 10OCT16 | 13OCT16 | | | ELE A/V TRIM&TEST | LEVEL B | 0 | | 26750 | 26750 |
| 40500 | 8 | 8 | 04OCT16 | 13OCT16 | | | HARD FLR&STONE FACING | LEVEL B | 0 | | 28040 | 28040 |
| 40520 | 5 | 5 | 14OCT16 | 20OCT16 | | | PLB FIXTURES & TRIM | LEVEL B | 0 | | 21400 | 21400 |
| 40530 | 2 | 2 | 21OCT16 | 24OCT16 | | | TOILET & BATH ACCESS | LEVEL B | 0 | | 2247 | 2247 |
| 40540 | 3 | 3 | 21OCT16 | 25OCT16 | | | TOILET COMPARTMENTS | LEVEL B | 0 | | 3852 | 3852 |
| 40580 | 6 | 6 | 18OCT16 | 25OCT16 | | | ACOUS.CLG TILE | LEVEL B | 0 | | 46760 | 46760 |
| 40590 | 6 | 6 | 18OCT16 | 25OCT16 | | | LINEAR WOOD CEILING | LEVEL B | 0 | | 26236 | 26236 |
| 40612 | 4 | 4 | 26OCT16 | 31OCT16 | | | ACCESS DRS & LOUVERS | LEVEL B | 0 | | 1605 | 1605 |
| 40620 | 6 | 6 | 26OCT16 | 02NOV16 | | | FINISH PAINT | LEVEL B | 0 | | 12953 | 12953 |
| 40630 | 4 | 4 | 03NOV16 | 08NOV16 | | | ELE TRIM & TEST | LEVEL B | 0 | | 4280 | 4280 |
| 40640 | 6 | 6 | 03NOV16 | 10NOV16 | | | VCT/RESILIENT&BASE | LEVEL B | 0 | | 28040 | 28040 |
| 40650 | 8 | 8 | 03NOV16 | 14NOV16 | | | FINISH CARPENTRY | LEVEL B | 0 | | 72046 | 72046 |
| 40690 | 4 | 4 | 03NOV16 | 08NOV16 | | | HANG DOORS | LEVEL B | 0 | | 16045 | 16045 |
| 40700 | 4 | 4 | 09NOV16 | 14NOV16 | | | BUILDERS HARDWARE | LEVEL B | 0 | | 5347 | 5347 |
| 40710 | 4 | 4 | 09NOV16 | 14NOV16 | | | INT GLAZING | LEVEL B | 0 | | 11256 | 11256 |
| 40720 | 6 | 6 | 03NOV16 | 10NOV16 | | | WALL PROTECTION | LEVEL B | 0 | | 19795 | 19795 |
| 40726 | 12 | 12 | 03NOV16 | 18NOV16 | | | ATHLETIC FLOORING | LEVEL B | 0 | | 119460 | 119460 |
| 40730 | 4 | 4 | 11NOV16 | 16NOV16 | | | RAILS&CORNER GUARDS | LEVEL B | 0 | | 2354 | 2354 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL B | | | | | | | | | | | | |
| 40750 | 4 | 4 | 21NOV16 | 24NOV16 | | | FINAL FINISH COAT | LEVEL B | 0 | | 12953 | 12953 |
| 40760 | 6 | 6 | 21NOV16 | 29NOV16 | | | TELESCOPING STANDS | LEVEL B | 0 | | 44159 | 44159 |
| 40800 | 2 | 2 | 09NOV16 | 10NOV16 | | | TEST/BALANCE | LEVEL B | 0 | | 6527 | 6527 |
| 40900 | 4 | 4 | 30NOV16 | 05DEC16 | | | FINAL CLEAN-UP | LEVEL B | 0 | | 3566 | 3566 |
| 40910 | 4 | 4 | 30NOV16 | 05DEC16 | | | INTERIOR SIGNAGE | LEVEL B | 0 | | 6281 | 6281 |
| | 85 | 85 | 05AUG16 | 05DEC16 | | | | | 0 | | 929957 | 929957 |
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42320 | 8 | 8 | 19AUG16 | 30AUG16 | | | HANG DRYWALL | LEVEL 1 | 0 | | 45368 | 45368 |
| 42330 | 6 | 6 | 31AUG16 | 08SEP16 | | | TAPE&FINISH DRYWALL | LEVEL 1 | 0 | | 28355 | 28355 |
| 42335 | 2 | 2 | 09SEP16 | 12SEP16 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 0 | | | |
| 42340 | 6 | 6 | 31AUG16 | 08SEP16 | | | FRAME D/W CLG&SOFFIT | LEVEL 1 | 0 | | 31386 | 31386 |
| 42342 | 2 | 2 | 31AUG16 | 01SEP16 | | | PLB FIRESTOPPING | LEVEL 1 | 0 | | 1391 | 1391 |
| 42344 | 2 | 2 | 31AUG16 | 01SEP16 | | | MEC FIRESTOPPING | LEVEL 1 | 0 | | 963 | 963 |
| 42345 | 6 | 6 | 09SEP16 | 16SEP16 | | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 0 | | 11342 | 11342 |
| 42350 | 4 | 4 | 28SEP16 | 03OCT16 | | | PRIME PAINT | LEVEL 1 | 0 | | 12953 | 12953 |
| 42370 | 2 | 2 | 09SEP16 | 12SEP16 | | | FIRE EXT.CABINETS | LEVEL 1 | 0 | | 1338 | 1338 |
| 42380 | 4 | 4 | 10OCT16 | 13OCT16 | | | ACOUS.GRID | LEVEL 1 | 0 | | 70141 | 70141 |
| 42382 | 2 | 2 | 04OCT16 | 05OCT16 | | | HARD FLR PREP | LEVEL 1 | 0 | | 2675 | 2675 |
| 42390 | 2 | 2 | 14OCT16 | 17OCT16 | | | SPRINK DROPS & HEADS | LEVEL 1 | 0 | | 12305 | 12305 |
| 42400 | 6 | 6 | 14OCT16 | 21OCT16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 0 | | 54410 | 54410 |
| 42410 | 5 | 5 | 10OCT16 | 14OCT16 | | | HVA AIR DISTRIBUTION | LEVEL 1 | 0 | | 16692 | 16692 |
| 42420 | 15 | 15 | 10OCT16 | 28OCT16 | | | ELE LIGHTS & TRIM | LEVEL 1 | 0 | | 161913 | 161913 |
| 42450 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE DATA TRIM&TEST | LEVEL 1 | 0 | | 4280 | 4280 |
| 42460 | 7 | 7 | 14OCT16 | 24OCT16 | | | ELE F.A. TRIM&TEST | LEVEL 1 | 0 | | 27820 | 27820 |
| 42470 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE PA TRIM&TEST | LEVEL 1 | 0 | | 7490 | 7490 |
| 42480 | 4 | 4 | 14OCT16 | 19OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL 1 | 0 | | 22470 | 22470 |
| 42490 | 6 | 6 | 14OCT16 | 21OCT16 | | | ELE A/V TRIM&TEST | LEVEL 1 | 0 | | 26750 | 26750 |
| 42500 | 4 | 4 | 14OCT16 | 19OCT16 | | | HARD FLR&STONE FACING | LEVEL 1 | 0 | | 28040 | 28040 |
| 42520 | 2 | 2 | 20OCT16 | 21OCT16 | | | PLB FIXTURES & TRIM | LEVEL 1 | 0 | | 6420 | 6420 |
| 42580 | 4 | 4 | 31OCT16 | 03NOV16 | | | ACOUS.CLG TILE | LEVEL 1 | 0 | | 46760 | 46760 |
| 42590 | 4 | 4 | 31OCT16 | 03NOV16 | | | LINEAR WOOD CEILING | LEVEL 1 | 0 | | 26236 | 26236 |
| 42612 | 2 | 2 | 04NOV16 | 07NOV16 | | | ACCESS DRS & LOUVERS | LEVEL 1 | 0 | | 1605 | 1605 |
| 42620 | 4 | 4 | 04NOV16 | 09NOV16 | | | FINISH PAINT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42630 | 7 | 7 | 10NOV16 | 18NOV16 | | | ELE TRIM & TEST | LEVEL 1 | 0 | | 8560 | 8560 |
| 42640 | 6 | 6 | 11NOV16 | 18NOV16 | | | VCT/RESILIENT&BASE | LEVEL 1 | 0 | | 28040 | 28040 |
| 42642 | 4 | 4 | 21NOV16 | 24NOV16 | | | ENTRANCE FL GRILLES | LEVEL 1 | 0 | | 5992 | 5992 |
| 42650 | 8 | 8 | 10NOV16 | 21NOV16 | | | FINISH CARPENTRY | LEVEL 1 | 0 | | 72046 | 72046 |
| 42660 | 4 | 4 | 28NOV16 | 01DEC16 | | | CARPET & BASE | LEVEL 1 | 0 | | 26322 | 26322 |
| 42690 | 4 | 4 | 10NOV16 | 15NOV16 | | | HANG DOORS | LEVEL 1 | 0 | | 16045 | 16045 |
| 42700 | 2 | 2 | 16NOV16 | 17NOV16 | | | BUILDERS HARDWARE | LEVEL 1 | 0 | | 5348 | 5348 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42710 | 2 | 2 | 16NOV16 | 17NOV16 | | | INT GLAZING | LEVEL 1 | 0 | | 24470 | 24470 |
| 42720 | 4 | 4 | 11NOV16 | 16NOV16 | | | WALL PROTECTION | LEVEL 1 | 0 | | 19795 | 19795 |
| 42730 | 2 | 2 | 17NOV16 | 18NOV16 | | | RAILS&CORNER GUARDS | LEVEL 1 | 0 | | 2354 | 2354 |
| 42750 | 2 | 2 | 02DEC16 | 05DEC16 | | | FINAL FINISH COAT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42800 | 2 | 2 | 16NOV16 | 17NOV16 | | | TEST/BALANCE | LEVEL 1 | 0 | | 6527 | 6527 |
| 42900 | 2 | 2 | 06DEC16 | 07DEC16 | | | FINAL CLEAN-UP | LEVEL 1 | 0 | | 3566 | 3566 |
| 42910 | 4 | 4 | 06DEC16 | 09DEC16 | | | INTERIOR SIGNAGE | LEVEL 1 | 0 | | 12947 | 12947 |
| | 79 | 79 | 19AUG16 | 09DEC16 | | | | | 0 | | 907025 | 907025 |
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44320 | 10 | 10 | 31AUG16 | 14SEP16 | | | HANG DRYWALL | LEVEL 2 | 0 | | 45368 | 45368 |
| 44330 | 8 | 8 | 15SEP16 | 26SEP16 | | | TAPE&FINISH DRYWALL | LEVEL 2 | 0 | | 28355 | 28355 |
| 44335 | 2 | 2 | 27SEP16 | 28SEP16 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 2 | 0 | | | |
| 44340 | 8 | 8 | 15SEP16 | 26SEP16 | | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 0 | | 31386 | 31386 |
| 44342 | 2 | 2 | 15SEP16 | 16SEP16 | | | PLB FIRESTOPPING | LEVEL 2 | 0 | | 1498 | 1498 |
| 44344 | 2 | 2 | 15SEP16 | 16SEP16 | | | MEC FIRESTOPPING | LEVEL 2 | 0 | | 963 | 963 |
| 44345 | 8 | 8 | 27SEP16 | 06OCT16 | | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 0 | | 11342 | 11342 |
| 44350 | 6 | 6 | 07OCT16 | 14OCT16 | | | PRIME PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44370 | 2 | 2 | 27SEP16 | 28SEP16 | | | FIRE EXT.CABINETS | LEVEL 2 | 0 | | 1338 | 1338 |
| 44380 | 8 | 8 | 17OCT16 | 26OCT16 | | | ACOUS.GRID | LEVEL 2 | 0 | | 70141 | 70141 |
| 44382 | 2 | 2 | 17OCT16 | 18OCT16 | | | HARD FLR PREP | LEVEL 2 | 0 | | 2675 | 2675 |
| 44390 | 4 | 4 | 27OCT16 | 01NOV16 | | | SPRINK DROPS & HEADS | LEVEL 2 | 0 | | 12305 | 12305 |
| 44400 | 4 | 4 | 27OCT16 | 01NOV16 | | | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 0 | | 54410 | 54410 |
| 44410 | 10 | 10 | 17OCT16 | 28OCT16 | | | HVA AIR DISTRIBUTION | LEVEL 2 | 0 | | 25386 | 25386 |
| 44420 | 10 | 10 | 17OCT16 | 28OCT16 | | | ELE LIGHTS & TRIM | LEVEL 2 | 0 | | 81106 | 81106 |
| 44450 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE DATA TRIM&TEST | LEVEL 2 | 0 | | 2140 | 2140 |
| 44460 | 4 | 4 | 27OCT16 | 01NOV16 | | | ELE F.A. TRIM&TEST | LEVEL 2 | 0 | | 13910 | 13910 |
| 44470 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE PA TRIM&TEST | LEVEL 2 | 0 | | 3210 | 3210 |
| 44480 | 3 | 3 | 27OCT16 | 31OCT16 | | | ELE SECUR. TRIM&TEST | LEVEL 2 | 0 | | 11770 | 11770 |
| 44490 | 4 | 4 | 27OCT16 | 01NOV16 | | | ELE A/V TRIM&TEST | LEVEL 2 | 0 | | 39590 | 39590 |
| 44500 | 6 | 6 | 20OCT16 | 27OCT16 | | | HARD FLR&STONE FACING | LEVEL 2 | 0 | | 28040 | 28040 |
| 44520 | 5 | 5 | 28OCT16 | 03NOV16 | | | PLB FIXTURES & TRIM | LEVEL 2 | 0 | | 13910 | 13910 |
| 44530 | 2 | 2 | 04NOV16 | 07NOV16 | | | TOILET & BATH ACCESS | LEVEL 2 | 0 | | 2247 | 2247 |
| 44540 | 3 | 3 | 04NOV16 | 08NOV16 | | | TOILET COMPARTMENTS | LEVEL 2 | 0 | | 3852 | 3852 |
| 44580 | 6 | 6 | 04NOV16 | 11NOV16 | | | ACOUS.CLG TILE | LEVEL 2 | 0 | | 46760 | 46760 |
| 44590 | 6 | 6 | 02NOV16 | 09NOV16 | | | LINEAR WOOD CEILING | LEVEL 2 | 0 | | 2621 | 2621 |
| 44600 | 4 | 4 | 14NOV16 | 17NOV16 | | | WINDOW SHADES | | 0 | | 54784 | 54784 |
| 44612 | 4 | 4 | 14NOV16 | 17NOV16 | | | ACCESS DRS & LOUVERS | LEVEL 2 | 0 | | 1605 | 1605 |
| 44620 | 6 | 6 | 14NOV16 | 21NOV16 | | | FINISH PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44630 | 4 | 4 | 22NOV16 | 28NOV16 | | | ELE TRIM & TEST | LEVEL 2 | 0 | | 4280 | 4280 |
| 44640 | 6 | 6 | 22NOV16 | 30NOV16 | | | VCT/RESILIENT&BASE | LEVEL 2 | 0 | | 28040 | 28040 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44650 | 8 | 8 | 22NOV16 | 02DEC16 | | | FINISH CARPENTRY | LEVEL 2 | 0 | | 72047 | 72047 |
| 44660 | 4 | 4 | 05DEC16 | 08DEC16 | | | CARPET & BASE | LEVEL 2 | 0 | | 26322 | 26322 |
| 44690 | 6 | 6 | 22NOV16 | 30NOV16 | | | HANG DOORS | LEVEL 2 | 0 | | 16045 | 16045 |
| 44700 | 4 | 4 | 01DEC16 | 06DEC16 | | | BUILDERS HARDWARE | LEVEL 2 | 0 | | 5348 | 5348 |
| 44710 | 4 | 4 | 01DEC16 | 06DEC16 | | | INT GLAZING | LEVEL 2 | 0 | | 24500 | 24500 |
| 44720 | 6 | 6 | 22NOV16 | 30NOV16 | | | WALL PROTECTION | LEVEL 2 | 0 | | 19795 | 19795 |
| 44722 | 8 | 8 | 22NOV16 | 02DEC16 | | | BALLET BARRE | LEVEL 2 | 0 | | 4012 | 4012 |
| 44730 | 4 | 4 | 01DEC16 | 06DEC16 | | | RAILS&CORNER GUARDS | LEVEL 2 | 0 | | 2354 | 2354 |
| 44750 | 4 | 4 | 09DEC16 | 14DEC16 | | | FINAL FINISH COAT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44800 | 2 | 2 | 01DEC16 | 02DEC16 | | | TEST/BALANCE | LEVEL 2 | 0 | | 6527 | 6527 |
| 44900 | 4 | 4 | 15DEC16 | 20DEC16 | | | FINAL CLEAN-UP | LEVEL 2 | 0 | | 3566 | 3566 |
| 44910 | 4 | 4 | 15DEC16 | 20DEC16 | | | INTERIOR SIGNAGE | LEVEL 2 | 0 | | 12947 | 12947 |
| 44990 | 0 | 0 | 21DEC16 | 20DEC16 | | | COMPLETE | LEVEL 2 | 0 | | | |
| | 78 | 78 | 31AUG16 | 20DEC16 | | | | | 0 | | 855354 | 855354 |
| Elevators | | | | | | | | | | | | |
| 45000 | 5 | 5 | 29AUG16 | 02SEP16 | | | MOBILIZE ELEVATORS | | 0 | | 1605 | 1605 |
| 45010 | 6 | 6 | 06SEP16 | 13SEP16 | | | ELEV.RAILS | BP01 | 0 | | 44159 | 44159 |
| 45020 | 8 | 8 | 14SEP16 | 23SEP16 | | | ELEV.EQUIP. | BP01 | 0 | | 66725 | 66725 |
| 45030 | 4 | 4 | 26SEP16 | 29SEP16 | | | ELEV.PLATFORM | BP01 | 0 | | 30153 | 30153 |
| 45040 | 6 | 6 | 30SEP16 | 07OCT16 | | | ELEV.CAB & FINISHES | BP01 | 0 | | 28013 | 28013 |
| 45050 | 9 | 9 | 10OCT16 | 20OCT16 | | | ELEV.WIRING & CONTROLS | BP01 | 0 | | 44063 | 44063 |
| 45060 | 6 | 6 | 21OCT16 | 28OCT16 | | | ELEV.FRAMES & DOORS | BP01 | 0 | | 45229 | 45229 |
| 45070 | 4 | 4 | 31OCT16 | 03NOV16 | | | ELEV.TEST & ADJUST | BP01 | 0 | | 1685 | 1685 |
| 45110 | 6 | 6 | 14SEP16 | 21SEP16 | | | ELEV.RAILS | BP02 | 0 | | 44159 | 44159 |
| 45120 | 8 | 8 | 26SEP16 | 05OCT16 | | | ELEV.EQUIP. | BP02 | 0 | | 66725 | 66725 |
| 45130 | 4 | 4 | 06OCT16 | 11OCT16 | | | ELEV.PLATFORM | BP02 | 0 | | 30153 | 30153 |
| 45140 | 6 | 6 | 12OCT16 | 19OCT16 | | | ELEV.CAB & FINISHES | BP02 | 0 | | 28013 | 28013 |
| 45150 | 9 | 9 | 21OCT16 | 02NOV16 | | | ELEV.WIRING & CONTROLS | BP02 | 0 | | 44063 | 44063 |
| 45160 | 6 | 6 | 03NOV16 | 10NOV16 | | | ELEV.FRAMES & DOORS | BP02 | 0 | | 45229 | 45229 |
| 45170 | 4 | 4 | 11NOV16 | 16NOV16 | | | ELEV.TEST & ADJUST | BP02 | 0 | | 1685 | 1685 |
| | 57 | 57 | 29AUG16 | 16NOV16 | | | | | 0 | | 521659 | 521659 |
| Final Site Work | | | | | | | | | | | | |
| 64010 | 2 | 2 | 01JUL16 | 05JUL16 | | | UTIL STORM DRAIN LIFT STATION | | 0 | | 18720 | 18720 |
| 64020 | 6 | 2 | 11MAY16 | 07JUL16 | 11MAY16 | | UTIL 6HDPE - SOIL TIGHT | | 75 | | 40446 | 10112 |
| 64030 | 1 | 1 | 08JUL16 | 08JUL16 | | | UTIL 8HDPE - SOIL TIGHT | | 0 | | 5618 | 5618 |
| 64040 | 3 | 3 | 11JUL16 | 13JUL16 | | | UTIL 8FES W/RIP RAP | | 0 | | 8453 | 8453 |
| 64050 | 5 | 5 | 14JUL16 | 20JUL16 | | | UTIL SDDI | | 0 | | 51093 | 51093 |
| 64500 | 5 | 5 | 02SEP16 | 09SEP16 | | | SITE FINAL GRADING | | 0 | | 6286 | 6286 |
| 64510 | 10 | 10 | 12SEP16 | 23SEP16 | | | SITE CONCRETE WALLS | | 0 | | 48150 | 48150 |
| 64520 | 10 | 10 | 26SEP16 | 07OCT16 | | | SITE CONCRETE WALKS | | 0 | | 112350 | 112350 |

| ACTIVITY ID | Description | | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|
| 2604 | P&D ALUM-FRM ENT & STRFRNTS | (08 44 13) | | 40 | 08JUL16 | 7/18 | | -169 |
| 2610 | SUB GLZED ALUM CURTAIN WALLS | (08 44 13) | | 100 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2612 | R&A GLZED ALUM CURTAIN WALLS | (08 44 13) | | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |
| 2614 | P&D GLZED ALUM CURTAIN WALLS | (08 44 13) | | 60 | 22JUL16 | 7/18 | | -260 |
| 2620 | SUB DOOR HARDWARE | (08 71 00) | | 180 | 17SEP15A | 17SEP15 | 17SEP15 | |
| 2622 | R&A DOOR HARDWARE | (08 71 00) | | 25 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2624 | P&D DOOR HARDWARE | (08 71 00) | | 40 | 26AUG16 | | | -196 |
| 2630 | SUB GLAZING | (08 80 00) | | 200 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2632 | R&A GLAZING | (08 80 00) | | 20 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 2634 | P&D GLAZING | (08 80 00) | | 30 | 29JUL16 | | | -172 |
| 2640 | SUB MIRRORS | (08 83 00) | | 200 | 08JUL16 | | | -223 |
| 2642 | R&A MIRRORS | (08 83 00) | | 20 | 05AUG16 | | | -223 |
| 2644 | P&D MIRRORS | (08 83 00) | | 20 | 02SEP16 | | | -223 |
| 2650 | SUB LOUVERS & VENTS | (08 90 00) | NIC | 200 | 20APR15A | 20APR15 | 20APR15 | |
| 2652 | R&A LOUVERS & VENTS | (08 90 00) | NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2654 | P&D LOUVERS & VENTS | (08 90 00) | NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2660 | SUB NON-STRUC MTL FRAMING | (09 22 16) | | 120 | 20APR15A | 20APR15 | 20APR15 | |
| 2662 | R&A NON-STRUC MTL FRAMING | (09 22 16) | | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2664 | P&D NON-STRUC MTL FRAMING | (09 22 16) | | 20 | 15JUL16 | | | -252 |
| 2670 | SUB GYPSUM BOARD | (09 29 00) | | 140 | 21APR15A | 21APR15 | 21APR15 | |
| 2672 | R&A GYPSUM BOARD | (09 29 00) | | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2674 | P&D GYPSUM BOARD | (09 29 00) | | 20 | 15JUL16 | | | -244 |
| 2680 | SUB CERAMIC/PORCELAIN TILE | (09 30 13) | | 180 | 08JUL16 | | | -249 |
| 2682 | R&A CERAMIC/PORCELAIN TILE | (09 30 13) | | 20 | 05AUG16 | | | -249 |
| 2684 | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | | 30 | 19SEP16 | | | -249 |
| 2690 | SUB ACOUSTICAL CEILINGS | (09 51 00) | | 180 | 06FEB15A | 06FEB15 | 06FEB15 | |
| 2692 | R&A ACOUSTICAL CEILINGS | (09 51 00) | | 20 | 10MAR15A | 10MAR15 | 10MAR15 | |
| 2694 | P&D ACOUSTICAL CEILINGS | (09 51 00) | | 20 | 05JUL16 | | | -201 |
| 2700 | SUB LINEAR WOOD CEILINGS | (09 54 26) | | 180 | 14JUL16 | | | -241 |
| 2702 | R&A LINEAR WOOD CEILINGS | (09 54 26) | | 20 | 11AUG16 | | | -241 |
| 2704 | P&D LINEAR WOOD CEILINGS | (09 54 26) | | 30 | 23SEP16 | | | -241 |
| 2710 | SUB STONE FLOORING | (09 63 40) | | 80 | 08JUL16 | | | -257 |
| 2712 | R&A STONE FLOORING | (09 63 40) | | 20 | 05AUG16 | | | -257 |
| 2714 | P&D STONE FLOORING | (09 63 40) | | 40 | 03OCT16 | | | -257 |
| 2720 | SUB WOOD ATHLETIC FLOORING | (09 64 66) | | 200 | 04MAR15A | 04MAR15 | 04MAR15 | |
| 2722 | R&A WOOD ATHLETIC FLOORING | (09 64 66) | | 20 | 30JUN16A | 30JUN16 | 30JUN16 | |
| 2724 | P&D WOOD ATHLETIC FLOORING | (09 64 66) | | 40 | 26AUG16 | | | -206 |
| 2730 | SUB RESILIENT BASE & ACCES | (09 65 13) | | 200 | 08JUL16 | | | -223 |
| 2732 | R&A RESILIENT BASE & ACCES | (09 65 13) | | 20 | 05AUG16 | | | -223 |
| 2734 | P&D RESILIENT BASE & ACCES | (09 65 13) | | 30 | 19SEP16 | | | -223 |
| 2740 | SUB RESILIENT SHEET FLOORING | (09 65 16) | | 60 | 08JUL16 | | | -236 |

**Forward Associates Ltd.**

P.O. 1640 Novato, CA 94948 Phone 415/892 2180 Fax 415/897 0957 forwardcpm.com

07BU1114rerun

Nov 22, 2016

Kenny Steidl
330 S. Magnolia Ave,
Suite 203
El Cajon, CA 92020

HALBERT CONSTRUCTION CO. INC.
Department of Veterans Affairs
Office of Construction & Facilities Management
Palo Alto Medical Center
RECREATIONAL THERAPY BUILDING
Contract No. VA101-13-R-109
31Aug 2016 PROJECT STATUS REPORT

Project Overview

- Update period is Aug 31st 2016
- Primavera file name is "07BU-1114rerun"
- The anticipated completion date is 7 February 2017
- The required contract completion date is 27 December 2015
- The Project is behind (-408) calendar days;

The following is based on site observation and daily records by both contractor and VA representatives:

```
Comparison between projects 07BP and 07BU
Comparison Run Completed: 9/16/2016 at 10:58:37 AM

*  No Activity Deletions By Revised Schedule
*  No Actual To Date Costs Changed By Revised Schedule
*  No Forecast Costs Changed By Revised Schedule
*  No Relationships Deleted By Revised Schedule

SECTION 2 - These activities have been added to revision.
Act ID     Description                                    OD    TF
---------- ---------------------------------------------- ----- -----
      2844                                                 1      0
      4202 MATERIAL ON SITE TRESPA WALL MATERIAL           1   -283
     72247 P00047 BALANCE OF CURTAINWALL                   5    109
     72249 P000049 REMAINING BALANCE OF FIRE HYDRANT       5    110

SECTION 3 - These original durations have been changed by revision.

Act ID     Description                                    Old OD New OD Change
---------- ---------------------------------------------- ------ ------ ------
      2574 P&D INTERIOR WOOD DOORS       (08 14 00)         30     60     30
      2684 P&D CERAMIC/PORCELAIN TILE    (09 30 13)         25     30      5
      2714 P&D STONE FLOORING            (09 63 40)         20     40     20
      2784 P&D STONE FACING              (09 75 00)         20     40     20
      4054 MOS SWITCHGEAR                                    2      1     -1

SECTION 5 - These percents have been changed by revision.
Act ID     Description                                    Old %  New %  Change
---------- ---------------------------------------------- ------ ------ ------
      2202 R&A HYD CEMENT UNDERLAYMENT   (03 54 16)        75.0  100.0   25.0
      2570 SUB INTERIOR WOOD DOORS       (08 14 00)        96.9  100.0    3.1
      2994 P&D HYDRAULIC ELEVATORS       (14 24 00)        33.3   66.7   33.4
     10030 TRANSPLANT & REMOVE TREES                         .0   50.0   50.0
     11320 ELE SECONDARY DUCT BANKS                         84.2  100.0   15.8
     11330 ELE PULL/TERM&TEST PRI.CABLES                     .0   85.0   85.0
     11340 ELE FEEDER WIRE TO AQUATICS                       .0   88.0   88.0
```

| | | | | | |
|---|---|---|---|---|---|
| 11510 | TEMP POWER TO AQUATICS | | 18.6 | 75.0 | 56.4 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | | .0 | 100.0 | 100.0 |
| 25490 | FORM/REBAR&POUR STAIRS | | 75.0 | 100.0 | 25.0 |
| 30120 | 3-PLY SBS/BUR | MAIN RF | 30.0 | 75.0 | 45.0 |
| 30510 | FRP EQUIP PADS | MAIN RF | .0 | 100.0 | 100.0 |
| 35230 | MOD.SHEET AIR BARRIER | EAST | 90.0 | 100.0 | 10.0 |
| 35240 | MOD.SHEET AIR BARRIER | SOUTH | 90.0 | 100.0 | 10.0 |
| 35710 | EXT.COPING&FLASHINGS | WEST | 10.0 | 50.0 | 40.0 |
| 35720 | EXT.COPING&FLASHINGS | NORTH | 10.0 | 70.0 | 60.0 |
| 35730 | EXT.COPING&FLASHINGS | EAST | .0 | 70.0 | 70.0 |
| 35740 | EXT.COPING&FLASHINGS | SOUTH | 20.0 | 50.0 | 30.0 |
| 40020 | FRAME,TOP OUT & TAPE | LEVEL B | 85.0 | 90.0 | 5.0 |
| 40060 | PLB CONDENSATE PIPING | LEVEL B | 90.0 | 95.0 | 5.0 |
| 40102 | PLB O/H INSULATION | LEVEL B | .0 | 40.0 | 40.0 |
| 40105 | MEC PIPING | LEVEL B | 80.0 | 100.0 | 20.0 |
| 40110 | MEC PIPING MEC RM | LEVEL B | 10.0 | 40.0 | 30.0 |
| 40112 | MEC PIPE TESTING | LEVEL B | .0 | 100.0 | 100.0 |
| 40120 | MEC PIPE INSULATION | LEVEL B | .0 | 40.0 | 40.0 |
| 40160 | R/I SPRINKLER PPG | LEVEL B | 93.0 | 95.0 | 2.0 |
| 40180 | FRAME PARTITIONS | LEVEL B | 95.0 | 98.0 | 3.0 |
| 40190 | IN-WALL BLOCKING | LEVEL B | 95.0 | 100.0 | 5.0 |
| 40200 | THERMAL INSULATION | LEVEL B | .0 | 85.0 | 85.0 |
| 40230 | SET HM FRAMES | LEVEL B | 90.0 | 100.0 | 10.0 |
| 40272 | ELE PANELS | LEVEL B | 25.0 | 90.0 | 65.0 |
| 40274 | ELE IN-WALL ROUGH-IN | LEVEL B | 50.0 | 90.0 | 40.0 |
| 40280 | ELE FEEDER WIRE | LEVEL B | .0 | 75.0 | 75.0 |
| 40290 | ELE BRANCH WIRING | LEVEL B | 90.0 | 95.0 | 5.0 |
| 40350 | PRIME PAINT | LEVEL B | .0 | 25.0 | 25.0 |
| 42145 | ELE CEILING ROUGH-IN | LEVEL 1 | 80.0 | 85.0 | 5.0 |
| 42180 | FRAME PARTITIONS | LEVEL 1 | 75.0 | 90.0 | 15.0 |
| 42190 | IN-WALL BLOCKING | LEVEL 1 | 40.0 | 90.0 | 50.0 |
| 42200 | THERMAL INSULATION | LEVEL 1 | .0 | 5.0 | 5.0 |
| 42272 | ELE PANELS | LEVEL 1 | .0 | 100.0 | 100.0 |
| 42280 | ELE FEEDER WIRE | LEVEL 1 | 25.0 | 85.0 | 60.0 |
| 42350 | PRIME PAINT | LEVEL 1 | .0 | 35.0 | 35.0 |
| 44102 | PLB O/H INSULATION | LEVEL 2 | .0 | 10.0 | 10.0 |
| 44120 | MEC PIPE INSULATION | LEVEL 2 | .0 | 10.0 | 10.0 |
| 44280 | ELE FEEDER WIRE | LEVEL 2 | .0 | 50.0 | 50.0 |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | | 16.0 | 25.0 | 9.0 |
| 72242 | P042 WATER FOUNTAIN CHANGES | | 1.0 | 50.0 | 49.0 |

*SECTION 10 - These actual starts have been changed by revision.*

| *Act ID* | *Description* | | *Old AS* | *New AS* | *Status* |
|---|---|---|---|---|---|
| *10030* | *TRANSPLANT & REMOVE TREES* | | | *22Aug16* | *Added* |
| *11330* | *ELE PULL/TERM&TEST PRI.CABLES* | | | *17Aug16* | *Added* |
| *11340* | *ELE FEEDER WIRE TO AQUATICS* | | | *22Aug16* | *Added* |
| *11620* | *ELE PULL MAIN FDRS TO MSB&ATS* | | | *17Aug16* | *Added* |
| *30510* | *FRP EQUIP PADS* | *MAIN RF* | | *22Aug16* | *Added* |
| *35730* | *EXT.COPING&FLASHINGS* | *EAST* | | *03Aug16* | *Added* |
| *40102* | *PLB O/H INSULATION* | *LEVEL B* | | *01Aug16* | *Added* |
| 40112 | MEC PIPE TESTING | LEVEL B | | 01Jul16 | Added |
| 40120 | MEC PIPE INSULATION | LEVEL B | | 13Aug16 | Added |
| 40200 | THERMAL INSULATION | LEVEL B | | 28Jul16 | Added |
| 40280 | ELE FEEDER WIRE | LEVEL B | | 22Aug16 | Added |
| 40350 | PRIME PAINT | LEVEL B | | 18Aug16 | Added |
| 42200 | THERMAL INSULATION | LEVEL 1 | | 01Aug16 | Added |
| 42272 | ELE PANELS | LEVEL 1 | | 10Aug16 | Added |
| 42350 | PRIME PAINT | LEVEL 1 | | 18Aug16 | Added |
| 44102 | PLB O/H INSULATION | LEVEL 2 | | 10Mar16 | Added |
| 44112 | MEC PIPE TESTING | LEVEL 2 | | 18Jul16 | Added |
| 44120 | MEC PIPE INSULATION | LEVEL 2 | | 10Mar16 | Added |
| 44280 | ELE FEEDER WIRE | LEVEL 2 | | 22Aug16 | Added |

SECTION 11 - These actual finishes have been changed by revision.

| Act ID | Description | | Old AF | New AF | Status |
|---|---|---|---|---|---|
| 2202 | R&A HYD CEMENT UNDERLAYMENT | (03 54 16) | | 04Aug16 | Added |
| 2570 | SUB INTERIOR WOOD DOORS | (08 14 00) | | 16Aug16 | Added |
| 11320 | ELE SECONDARY DUCT BANKS | | | 01Aug16 | Added |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | | | 31Aug16 | Added |
| 25490 | FORM/REBAR&POUR STAIRS | | | 04Aug16 | Added |
| 30510 | FRP EQUIP PADS | MAIN RF | | 24Aug16 | Added |
| 35230 | MOD.SHEET AIR BARRIER | EAST | | 11Aug16 | Added |
| 35240 | MOD.SHEET AIR BARRIER | SOUTH | | 18Aug16 | Added |
| 40105 | MEC PIPING | LEVEL B | | 01Aug16 | Added |
| 40112 | MEC PIPE TESTING | LEVEL B | | 01Aug16 | Added |
| 40190 | IN-WALL BLOCKING | LEVEL B | | 18Aug16 | Added |
| 40230 | SET HM FRAMES | LEVEL B | | 16Jul16 | Added |
| 42272 | ELE PANELS | LEVEL 1 | | 15Aug16 | Added |

```
SECTION 22 - These relationships have been added by revision.
Pred ID    Description
     Succ ID    Description                                          Link Lag
--------------- ------------------------------------------------- ---- ----
      2424 P&D FIBER CEMENT WALL PANELS   (07 42 43.13)
           4202 MATERIAL ON SITE TRESPA WALL MATERIAL                FS    0
      4202 MATERIAL ON SITE TRESPA WALL MATERIAL
          35310 TRESPA WALL PANELS       WEST                        FS    0
     44274 ELE IN-WALL ROUGH-IN  LEVEL 2
          44280 ELE FEEDER WIRE       LEVEL 2                        FS    0
```

**THE FOLLOWING IS THE CRITICAL PATH RESULTING FROM THE ABOVE:**

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 1010 | 32 | 0 | 13MAR14A | 25APR14A | 25APR14A | 0 | |
| 69800 | 16 | 0 | 22DEC14A | 09FEB15A | 09FEB15A | 0 | |
| 69900 | 0 | 0 | | 07FEB17 | 06JAN17 | -32 | -408 |
| **SUBMITTALS** | | | | | | | |
| 2680 | 180 | 5 | 28APR14A | 08SEP16 | 05AUG16 | -23 | -285 |
| **REVIEW & APPROVAL** | | | | | | | |
| 3702 | 20 | 0 | 01OCT14A | 14NOV14A | 14NOV14A | 0 | |
| 3642 | 20 | 0 | 21NOV14A | 19DEC14A | 19DEC14A | 0 | |
| 2682 | 20 | 20 | 09SEP16 | 06OCT16 | 02SEP16 | -23 | -285 |
| **PROCURE & DELIVER** | | | | | | | |
| 2364 | 20 | 0 | 11MAR14A | 11MAR14A | 11MAR14A | 0 | |
| 2374 | 20 | 0 | 11MAR14A | 11MAR14A | 11MAR14A | 0 | |
| 2614 | 60 | 0 | 25APR16A | 18JUL16A | 18JUL16A | 0 | |
| 2394 | 20 | 0 | 14APR15A | 29JUL16A | 29JUL16A | 0 | |
| 3644 | 60 | 5 | 19DEC14A | 08SEP16 | 05AUG16 | -23 | -285 |
| 3704 | 60 | 5 | 14NOV14A | 08SEP16 | 05AUG16 | -23 | -285 |
| 2684 | 25 | 25 | 07OCT16 | 10NOV16 | 10OCT16 | -23 | -285 |
| **ENCLOSURE** | | | | | | | |
| 35110 | 4 | 0 | 06JUN16A | 24JUN16A | 24JUN16A | 0 | |
| 35210 | 4 | 0 | 19JUL16A | 31AUG16 | 29JUL16 | -23 | -285 |
| 35410 | 6 | 5 | 26JUL16A | 08SEP16 | 05AUG16 | -23 | -285 |
| 35420 | 8 | 7 | 26JUL16A | 19SEP16 | 16AUG16 | -23 | -285 |
| 35520 | 8 | 8 | 20SEP16 | 29SEP16 | 26AUG16 | -23 | -285 |
| 35530 | 6 | 6 | 30SEP16 | 07OCT16 | 06SEP16 | -23 | -285 |
| 35540 | 8 | 8 | 10OCT16 | 19OCT16 | 16SEP16 | -23 | -285 |
| 35590 | 4 | 4 | 20OCT16 | 25OCT16 | 22SEP16 | -23 | -285 |
| **ROUGH-IN LEVEL B** | | | | | | | |
| 40297 | 3 | 3 | 09SEP16 | 13SEP16 | 10AUG16 | -23 | -285 |
| 40295 | 4 | 4 | 09SEP16 | 14SEP16 | 11AUG16 | -23 | -285 |
| 40298 | 3 | 3 | 14SEP16 | 16SEP16 | 15AUG16 | -23 | -285 |
| 40318 | 2 | 2 | 19SEP16 | 20SEP16 | 17AUG16 | -23 | -285 |
| **ROUGH-IN LEVEL 1** | | | | | | | |
| 42295 | 7 | 7 | 15SEP16 | 23SEP16 | 22AUG16 | -23 | -285 |
| 42318 | 2 | 2 | 26SEP16 | 27SEP16 | 24AUG16 | -23 | -285 |
| **FINISHES LEVEL B** | | | | | | | |
| 40320 | 10 | 5 | 20JUL16A | 27SEP16 | 24AUG16 | -23 | -285 |
| 40350 | 6 | 5 | 18AUG16A | 01NOV16 | 30SEP16 | -22 | -285 |
| 40380 | 8 | 8 | 02NOV16 | 11NOV16 | 12OCT16 | -22 | -285 |
| 40500 | 8 | 8 | 11NOV16 | 22NOV16 | 20OCT16 | -23 | -285 |
| 40520 | 5 | 5 | 23NOV16 | 30NOV16 | 27OCT16 | -23 | -285 |
| 40540 | 3 | 3 | 01DEC16 | 05DEC16 | 01NOV16 | -23 | -285 |
| 40620 | 6 | 6 | 06DEC16 | 13DEC16 | 09NOV16 | -23 | -285 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42320 | 8 | 8 | 28SEP16 | 07OCT16 | 06SEP16 | -23 | -285 |
| 42380 | 4 | 4 | 14NOV16 | 17NOV16 | 18OCT16 | -22 | -285 |
| 42500 | 4 | 4 | 23NOV16 | 29NOV16 | 26OCT16 | -23 | -285 |
| 42420 | 15 | 15 | 14NOV16 | 05DEC16 | 02NOV16 | -22 | -285 |
| 42580 | 4 | 4 | 06DEC16 | 09DEC16 | 08NOV16 | -22 | -285 |
| 42620 | 4 | 4 | 14DEC16 | 19DEC16 | 15NOV16 | -23 | -285 |
| 44580 | 6 | 6 | 12DEC16 | 19DEC16 | 16NOV16 | -22 | -285 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44320 | 10 | 10 | 10OCT16 | 21OCT16 | 20SEP16 | -23 | -285 |
| 44330 | 8 | 8 | 24OCT16 | 02NOV16 | 30SEP16 | -23 | -285 |
| 44340 | 8 | 8 | 24OCT16 | 02NOV16 | 30SEP16 | -23 | -285 |
| 44345 | 8 | 8 | 03NOV16 | 14NOV16 | 12OCT16 | -23 | -285 |
| 44350 | 6 | 6 | 15NOV16 | 22NOV16 | 20OCT16 | -23 | -285 |
| 44380 | 8 | 8 | 23NOV16 | 05DEC16 | 01NOV16 | -23 | -285 |
| 44500 | 6 | 6 | 30NOV16 | 07DEC16 | 03NOV16 | -23 | -285 |
| 44390 | 4 | 4 | 06DEC16 | 09DEC16 | 07NOV16 | -23 | -285 |
| 44400 | 4 | 4 | 06DEC16 | 09DEC16 | 07NOV16 | -23 | -285 |
| 44520 | 5 | 5 | 08DEC16 | 14DEC16 | 10NOV16 | -23 | -285 |
| 44540 | 3 | 3 | 15DEC16 | 19DEC16 | 15NOV16 | -23 | -285 |
| 44590 | 6 | 6 | 12DEC16 | 19DEC16 | 15NOV16 | -23 | -285 |
| 44620 | 6 | 6 | 20DEC16 | 28DEC16 | 24NOV16 | -22 | -285 |
| 44690 | 6 | 6 | 29DEC16 | 06JAN17 | 05DEC16 | -22 | -285 |
| 44800 | 2 | 2 | 09JAN17 | 10JAN17 | 07DEC16 | -22 | -285 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 11JAN17 | 07FEB17 | 06JAN17 | -22 | -285 |




The project lost 32 days in August extending the anticipated completion date to 7 February 2017.

The Smith Group architects had questions about that are currently delaying the curtain wall. Although this issue is not yet resolved a series of activities were added to the schedule to track this problem. At the request of the VA these activities were removed from this schedule.

An activity was added for material on site for metal wall panels (activity 4202 for $132137.89) the money was transferred equally from construction activities 35310,35320, 35330, and 35340.

Two new place-holder activities were added for P00047 BALANCE OF CURTAIN WALL, and P00049 BALANCE OF FIRE HYDRANTS.

Out-of Sequence activities listed below: Primavera is capable of calculating progress through out of sequence activities. Each out of sequence condition should be considered independently and revised only if it represents a major or important change in the contractor's intended method of proceeding.

- The specifications require finish to start relationships. The nature of such a schedule guarantees out of sequence progress. It would be inappropriate to manipulate the schedule to eliminate this technical condition.
    - The approved schedule is to be used to measure progress.
    - Manipulation of a schedule makes it more difficult to accurately measure progress.

Out-of-sequence progress listing -- Scheduling Report Page: 4

| Activity | Predecessor | Rel | Lag | Description |
|---|---|---|---|---|
| 2794 | 2792 | FS | 0 | Activity started, predecessor has not finished. |
| 3684 | 3682 | FS | 0 | Activity started, predecessor has not finished. |
| 11310 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11320 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11400 | 11510 | FS | 0 | Activity started, predecessor has not finished. |
| 11410 | 11405 | FS | 0 | Activity started, predecessor has not finished. |
| 11510 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11610 | 11600 | FS | 0 | Activity started, predecessor has not finished. |
| 11620 | 11612 | FS | 0 | Activity started, predecessor has not finished. |
| 25430 | 4020 | FS | 0 | Activity started, predecessor has not finished. |
| 25460 | 2194 | FS | 0 | Activity started, predecessor has not finished. |
| 30110 | 2434 | FS | 0 | Activity started, predecessor has not finished. |
| 30220 | 30210 | FS | 0 | Activity started, predecessor has not finished. |
| 30410 | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30520 | 3264 | FS | 0 | Activity started, predecessor has not finished. |
| | 3304 | FS | 0 | Activity started, predecessor has not finished. |
| | 3314 | FS | 0 | Activity started, predecessor has not finished. |
| | 3324 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30550 | 3494 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30560 | 30550 | FS | 0 | Activity started, predecessor has not finished. |
| 30570 | 30530 | FS | 0 | Activity started, predecessor has not finished. |
| | 30560 | FS | 0 | Activity started, predecessor has not finished. |
| | 30540 | FS | 0 | Activity started, predecessor has not finished. |
| 35220 | 35160 | FS | 0 | Activity started, predecessor has not finished. |
| | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35230 | 35170 | FS | 0 | Activity started, predecessor has not finished. |
| | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| 35240 | 35180 | FS | 0 | Activity started, predecessor has not finished. |
| 35410 | 35212 | FS | 0 | Activity started, predecessor has not finished. |
| | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35420 | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35440 | 35430 | FS | 0 | Activity started, predecessor has not finished. |
| 35710 | 35510 | FS | 0 | Activity started, predecessor has not finished. |
| 35720 | 35520 | FS | 0 | Activity started, predecessor has not finished. |
| | 35710 | FS | 0 | Activity started, predecessor has not finished. |
| 35730 | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| | 35720 | FS | 0 | Activity started, predecessor has not finished. |
| 35740 | 35540 | FS | 0 | Activity started, predecessor has not finished. |
| | 35730 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| 40060 | 4060 | FS | 0 | Activity started, predecessor has not finished. |
| 40061 | 4040 | FS | 0 | Activity started, predecessor has not finished. |
| | 4070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40062 | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40070 | 40020 | FS | 0 | Activity started, predecessor has not finished. |
| | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 40090 | 3274 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40092 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40080 | FS | 0 | Activity started, predecessor has not finished. |
| 40102 | 4130 | FS | 0 | Activity started, predecessor has not finished. |
| | 40100 | FS | 0 | Activity started, predecessor has not finished. |
| 40110 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40112 | 40110 | FS | 0 | Activity started, predecessor has not finished. |
| 40120 | 4140 | FS | 0 | Activity started, predecessor has not finished. |
| | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| 40128 | 3194 | FS | 0 | Activity started, predecessor has not finished. |
| 40130 | 40110 | FS | 0 | Activity started, predecessor has not finished. |
| 40140 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| 40180 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40190 | 2314 | FS | 0 | Activity started, predecessor has not finished. |
| 40200 | 2384 | FS | 0 | Activity started, predecessor has not finished. |
| | 2794 | FS | 0 | Activity started, predecessor has not finished. |
| | 40192 | FS | 0 | Activity started, predecessor has not finished. |
| 40280 | 40272 | FS | 0 | Activity started, predecessor has not finished. |
| | 40252 | FS | 0 | Activity started, predecessor has not finished. |
| 40290 | 3344 | FS | 0 | Activity started, predecessor has not finished. |
| | 40280 | FS | 0 | Activity started, predecessor has not finished. |
| 40320 | 2674 | FS | 0 | Activity started, predecessor has not finished. |
| | 40200 | FS | 0 | Activity started, predecessor has not finished. |
| | 40318 | FS | 0 | Activity started, predecessor has not finished. |
| 40350 | 2804 | FS | 0 | Activity started, predecessor has not finished. |
| | 25150 | FS | 0 | Activity started, predecessor has not finished. |
| | 35590 | FS | 0 | Activity started, predecessor has not finished. |
| | 35910 | FS | 0 | Activity started, predecessor has not finished. |
| | 40335 | FS | 0 | Activity started, predecessor has not finished. |
| | 40345 | FS | 0 | Activity started, predecessor has not finished. |
| 42065 | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 42070 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 42020 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42090 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42092 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42102 | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| | 42100 | FS | 0 | Activity started, predecessor has not finished. |
| 42120 | 40120 | FS | 0 | Activity started, predecessor has not finished. |
| | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| 42130 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42140 | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 42160 | 40160 | FS | 0 | Activity started, predecessor has not finished. |
| 42180 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40180 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 42200 | 42192 | FS | 0 | Activity started, predecessor has not finished. |
| | 42190 | FS | 0 | Activity started, predecessor has not finished. |
| 42272 | 40272 | FS | 0 | Activity started, predecessor has not finished. |
| 42290 | 42280 | FS | 0 | Activity started, predecessor has not finished. |
| 42350 | 40350 | FS | 0 | Activity started, predecessor has not finished. |
| | 42335 | FS | 0 | Activity started, predecessor has not finished. |
| | 42345 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| 44006 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44020 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44058 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44065 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 44070 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| | 44020 | FS | 0 | Activity started, predecessor has not finished. |
| | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| 44102 | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| | 44100 | FS | 0 | Activity started, predecessor has not finished. |
| 44105 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44120 | 44102 | FS | 0 | Activity started, predecessor has not finished. |
| | 42120 | FS | 0 | Activity started, predecessor has not finished. |
| 44130 | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 44140 | 44130 | FS | 0 | Activity started, predecessor has not finished. |
| 44145 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 44160 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42160 | FS | 0 | Activity started, predecessor has not finished. |
| 44180 | 42180 | FS | 0 | Activity started, predecessor has not finished. |
| | 44145 | FS | 0 | Activity started, predecessor has not finished. |
| 44290 | 44280 | FS | 0 | Activity started, predecessor has not finished. |
| 64020 | 64010 | FS | 0 | Activity started, predecessor has not finished. |
| 69800 | 69700 | FS | 0 | Activity started, predecessor has not finished. |
| 72243 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72245 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72246 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72248 | 72130 | FS | 0 | Activity started, predecessor has not finished. |

**REPORTS:**

1. 1501BU160915plot.pdf- LT01 A bar graph of construction sorted by area/level. (30x42")
2. 1501BU160915plot11X17.pdf- LT05 A bar graph of construction sorted by area/level. (11x17")
3. 1501BU160915procure.pdf- LT09 A bar graph of procurement activities by activity number (11x17")
4. 1501BU160915CRIT.pdf- LT02Critical Path 8x11
5. 1501BU160915variance.pdf- RW 05 Variation from baseline schedule
6. 1501BU160915hot.pdf-SR34 Hot List
7. 1501BU160915succ.pdf-SR34 Successor Report
8. 1501BU160915look.pdf- RW-04 RW05Look ahead report. update work sheet
9. 1501BU160915earned.pdf – RW-01&RW02Cost earned report Summary and Detail
10. 1501BU160915float.pdf SR-87 Float tabular report

Sincerely,

Don Scarbrough

Donald C. Scarbrough
Enclosed:
07bu.xer proposed schedule
Above reports (pdf)

# Forward Associates Ltd.

P.O. 1640 Novato, CA 94948 Phone 415/892 2180 Fax 415/897 0957 forwardcpm.com


07BW1114RERUN

22NOV 2016

Kenny Steidl
330 S. Magnolia Ave,
Suite 203
El Cajon, CA 92020

HALBERT CONSTRUCTION CO. INC.
Department of Veterans Affairs
Office of Construction & Facilities Management
Palo Alto Medical Center
RECREATIONAL THERAPY BUILDING
Contract No. VA101-13-R-109
1Oct 2016 PROJECT STATUS REPORT

Project Overview

- Update period is Oct 1st 2016
- Primavera file name is "07BW-1114rerun"
- The anticipated completion date is 7 MARCH 2017
- The required contract completion date is 27 December 2015
- The Project is behind (-436) calendar days;
- Target Schedule 07BU 31August update

The following is based on site observation and daily records by both contractor and VA representatives:

```
Comparison between projects 07BU and 07BW
Comparison Run Completed: 11/17/2016 at 4:11:18 PM

*  No Activity Deletions By Revised Schedule
*  No Activity Additions By Revised Schedule

SECTION 3 - These original durations have been changed by revision.

Act ID     Description                                      Old OD New OD Change
---------- ------------------------------------------------ ------ ------ ------
      2574 P&D INTERIOR WOOD DOORS       (08 14 00)            30     60     30
      2684 P&D CERAMIC/PORCELAIN TILE    (09 30 13)            25     30      5
      2714 P&D STONE FLOORING            (09 63 40)            20     40     20
      2784 P&D STONE FACING              (09 75 00)            20     40     20

SECTION 4 - These remaining durations have been changed by revision.

Act ID     Description                                      Old RD New RD Change
---------- ------------------------------------------------ ------ ------ ------
     11330 ELE PULL/TERM&TEST PRI.CABLES                        0      1      1
     11340 ELE FEEDER WIRE TO AQUATICS                          0      1      1
     11600 ELE TELEPHONE DUCT BANKS                             0      2      2
     35920 EXT.ALUM GRATINGS                                   12     11     -1
     40080 FIRE SMOKE DAMPERS    LEVEL B                        0      1      1
     40110 MEC PIPING     MEC RM LEVEL B                        0      1      1
     42120 MEC PIPE INSULATION   LEVEL 1                        3      7      4
     42290 ELE BRANCH WIRING     LEVEL 1                        2      1     -1
     70009 P0009 BALANCE TRANSFOREMR RELO                       2      0     -2

SECTION 5 - These percents have been changed by revision.

Act ID     Description                                      Old %  New %  Change
---------- ------------------------------------------------ ------ ------ ------
      2574 P&D INTERIOR WOOD DOORS       (08 14 00)             .0   50.0   50.0
```

| | | | | | |
|---|---|---|---|---|---|
| 2684 | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | .0 | 16.7 | 16.7 |
| 2714 | P&D STONE FLOORING | (09 63 40) | .0 | 50.0 | 50.0 |
| 2784 | P&D STONE FACING | (09 75 00) | .0 | 50.0 | 50.0 |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | | 100.0 | 85.0 | -15.0 |
| 11340 | ELE FEEDER WIRE TO AQUATICS | | 100.0 | 88.0 | -12.0 |
| 11600 | ELE TELEPHONE DUCT BANKS | | 100.0 | 70.0 | -30.0 |
| 35810 | EXT.SEALANTS&CAULKING WEST | | .0 | 10.0 | 10.0 |
| 35920 | EXT.ALUM GRATINGS | | .0 | 10.0 | 10.0 |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | | 90.0 | 80.0 | -10.0 |
| 40110 | MEC PIPING MEC RM LEVEL B | | 100.0 | 95.0 | -5.0 |
| 42120 | MEC PIPE INSULATION LEVEL 1 | | 75.0 | 30.0 | -45.0 |
| 42280 | ELE FEEDER WIRE LEVEL 1 | | 85.0 | 95.0 | 10.0 |
| 42290 | ELE BRANCH WIRING LEVEL 1 | | 90.0 | 95.0 | 5.0 |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | | 70.0 | 100.0 | 30.0 |

SECTION 10 - These actual starts have been changed by revision.

| Act ID | Description | | Old AS | New AS | Status |
|---|---|---|---|---|---|
| 2574 | P&D INTERIOR WOOD DOORS | (08 14 00) | | 30Jul16 | Added |
| 2684 | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | | 30Jul16 | Added |
| 2714 | P&D STONE FLOORING | (09 63 40) | | 30Jul16 | Added |
| 2784 | P&D STONE FACING | (09 75 00) | | 30Jul16 | Added |
| 35510 | EXT.GLAZING/WINDOWS WEST | | 26Sep16 | 19Sep16 | Changed |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | | 26Sep16 | 21Sep16 | Changed |
| 35810 | EXT.SEALANTS&CAULKING WEST | | | 21Sep16 | Added |

SECTION 11 - These actual finishes have been changed by revision.

| Act ID | Description | Old AF | New AF | Status |
|---|---|---|---|---|
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 25Sep16 | | Deleted |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 25Sep16 | | Deleted |
| 11600 | ELE TELEPHONE DUCT BANKS | 30Sep16 | | Deleted |
| 40110 | MEC PIPING MEC RM LEVEL B | 28Sep16 | | Deleted |
| 40254 | ELE AUTO TRANSFER SWITCH | 30Sep16 | 28Sep16 | Changed |
| 40254 | ELE AUTO TRANSFER SWITCH | 30Sep16 | | Deleted |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | | 25Sep16 | Added |

* No Relationships Deleted By Revised Schedule
* No Relationships Added By Revised Schedule

**THE FOLLOWING IS THE CRITICAL PATH RESULTING FROM THE ABOVE:**

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 69800 | 16 | 0 | 22DEC14A | 09FEB15A | 09FEB15A | 0 | |
| 69900 | 0 | 0 | | 07MAR17 | 07FEB17 | -28 | -436 |
| **PROCURE & DELIVER** | | | | | | | |
| 2364 | 20 | 0 | 11MAR14A | 11MAR14A | 11MAR14A | 0 | |
| 2374 | 20 | 0 | 11MAR14A | 11MAR14A | 11MAR14A | 0 | |
| 2614 | 60 | 0 | 25APR16A | 18JUL16A | 18JUL16A | 0 | |
| 2394 | 20 | 0 | 14APR15A | 29JUL16A | 29JUL16A | 0 | |
| **ENCLOSURE** | | | | | | | |
| 35110 | 4 | 0 | 06JUN16A | 24JUN16A | 24JUN16A | 0 | |
| 35210 | 4 | 0 | 19JUL16A | 30SEP16 | 31AUG16 | -21 | -305 |
| 35410 | 6 | 5 | 26JUL16A | 07OCT16 | 08SEP16 | -21 | -305 |
| 35420 | 8 | 7 | 26JUL16A | 18OCT16 | 19SEP16 | -21 | -305 |
| 35520 | 8 | 8 | 19OCT16 | 28OCT16 | 29SEP16 | -21 | -305 |
| 35530 | 6 | 6 | 31OCT16 | 07NOV16 | 07OCT16 | -21 | -305 |
| 35540 | 8 | 7 | 26SEP16A | 16NOV16 | 19OCT16 | -20 | -305 |
| 35590 | 4 | 4 | 17NOV16 | 22NOV16 | 25OCT16 | -20 | -305 |
| **FINISHES LEVEL B** | | | | | | | |
| 40350 | 6 | 5 | 18AUG16A | 30NOV16 | 01NOV16 | -20 | -305 |
| 40380 | 8 | 8 | 01DEC16 | 12DEC16 | 11NOV16 | -20 | -305 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42380 | 4 | 4 | 13DEC16 | 16DEC16 | 17NOV16 | -20 | -305 |
| 42420 | 15 | 15 | 13DEC16 | 04JAN17 | 05DEC16 | -20 | -305 |
| 42580 | 4 | 4 | 05JAN17 | 10JAN17 | 09DEC16 | -20 | -305 |
| 44580 | 6 | 6 | 11JAN17 | 18JAN17 | 19DEC16 | -20 | -305 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44620 | 6 | 6 | 19JAN17 | 26JAN17 | 28DEC16 | -20 | -305 |
| 44690 | 6 | 6 | 27JAN17 | 03FEB17 | 06JAN17 | -20 | -305 |
| 44800 | 2 | 2 | 06FEB17 | 07FEB17 | 10JAN17 | -20 | -305 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 08FEB17 | 07MAR17 | 07FEB17 | -20 | -305 |




The project lost 28 days in SEPTEMBER extending the anticipated completion date to 7 MARCH 2017.

The Smith Group architects had questions that are currently delaying the curtain wall. When this issue is resolve a series of activities will be added to demonstrate the impact of this change. Several activities were u

No revisions are being proposed this month.

Out-of Sequence activities listed below: Primavera is capable of calculating progress through out of sequence activities. Each out of sequence condition should be considered independently and revised only if it represents a major or important change in the contractor's intended method of proceeding.

- The specifications require finish to start relationships. The nature of such a schedule guarantees out of sequence progress. It would be inappropriate to manipulate the schedule to eliminate this technical condition.
    - The approved schedule is to be used to measure progress.
    - Manipulation of a schedule makes it more difficult to accurately measure progress.

Out-of-sequence progress listing -- Scheduling Report Page: 4

| Activity | Predecessor | Rel | Lag | Description |
|---|---|---|---|---|
| 2794 | 2792 | FS | 0 | Activity started, predecessor has not finished. |
| 3684 | 3682 | FS | 0 | Activity started, predecessor has not finished. |
| 11310 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11320 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11410 | 11405 | FS | 0 | Activity started, predecessor has not finished. |
| 11510 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11620 | 11612 | FS | 0 | Activity started, predecessor has not finished. |
| 25430 | 4020 | FS | 0 | Activity started, predecessor has not finished. |
| 25460 | 2194 | FS | 0 | Activity started, predecessor has not finished. |
| 30110 | 2434 | FS | 0 | Activity started, predecessor has not finished. |
| 30220 | 30210 | FS | 0 | Activity started, predecessor has not finished. |
| 30410 | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30520 | 3264 | FS | 0 | Activity started, predecessor has not finished. |
| | 3304 | FS | 0 | Activity started, predecessor has not finished. |
| | 3314 | FS | 0 | Activity started, predecessor has not finished. |
| | 3324 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30550 | 3494 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30560 | 30550 | FS | 0 | Activity started, predecessor has not finished. |
| 30570 | 30530 | FS | 0 | Activity started, predecessor has not finished. |
| | 30560 | FS | 0 | Activity started, predecessor has not finished. |
| | 30540 | FS | 0 | Activity started, predecessor has not finished. |
| 35220 | 35160 | FS | 0 | Activity started, predecessor has not finished. |
| | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35230 | 35170 | FS | 0 | Activity started, predecessor has not finished. |
| | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| 35240 | 35180 | FS | 0 | Activity started, predecessor has not finished. |
| 35410 | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35420 | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35440 | 35430 | FS | 0 | Activity started, predecessor has not finished. |
| 35510 | 35310 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35540 | 35440 | FS | 0 | Activity started, predecessor has not finished. |
| | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| 35710 | 35510 | FS | 0 | Activity started, predecessor has not finished. |
| 35720 | 35520 | FS | 0 | Activity started, predecessor has not finished. |
| | 35710 | FS | 0 | Activity started, predecessor has not finished. |
| 35730 | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| | 35720 | FS | 0 | Activity started, predecessor has not finished. |
| 35740 | 35540 | FS | 0 | Activity started, predecessor has not finished. |
| | 35730 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| 40060 | 4060 | FS | 0 | Activity started, predecessor has not finished. |
| 40061 | 4040 | FS | 0 | Activity started, predecessor has not finished. |
| | 4070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40062 | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40070 | 40020 | FS | 0 | Activity started, predecessor has not finished. |
| | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 40090 | 3274 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40092 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40080 | FS | 0 | Activity started, predecessor has not finished. |
| 40102 | 4130 | FS | 0 | Activity started, predecessor has not finished. |
| | 40100 | FS | 0 | Activity started, predecessor has not finished. |
| 40110 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40120 | 4140 | FS | 0 | Activity started, predecessor has not finished. |
| | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| 40128 | 3194 | FS | 0 | Activity started, predecessor has not finished. |
| 40140 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| 40180 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 40190 | 2314 | FS | 0 | Activity started, predecessor has not finished. |
| 40200 | 2384 | FS | 0 | Activity started, predecessor has not finished. |
| | 2794 | FS | 0 | Activity started, predecessor has not finished. |
| | 40192 | FS | 0 | Activity started, predecessor has not finished. |
| 40250 | 3434 | FS | 0 | Activity started, predecessor has not finished. |
| 40252 | 3454 | FS | 0 | Activity started, predecessor has not finished. |
| 40254 | 3504 | FS | 0 | Activity started, predecessor has not finished. |
| 40280 | 40272 | FS | 0 | Activity started, predecessor has not finished. |
| 40290 | 3344 | FS | 0 | Activity started, predecessor has not finished. |
| | 40280 | FS | 0 | Activity started, predecessor has not finished. |
| 40300 | 3364 | FS | 0 | Activity started, predecessor has not finished. |
| | 3484 | FS | 0 | Activity started, predecessor has not finished. |
| | 40290 | FS | 0 | Activity started, predecessor has not finished. |
| 40320 | 2674 | FS | 0 | Activity started, predecessor has not finished. |
| | 40200 | FS | 0 | Activity started, predecessor has not finished. |
| | 40318 | FS | 0 | Activity started, predecessor has not finished. |
| 40350 | 2804 | FS | 0 | Activity started, predecessor has not finished. |
| | 25150 | FS | 0 | Activity started, predecessor has not finished. |
| | 40335 | FS | 0 | Activity started, predecessor has not finished. |
| | 40345 | FS | 0 | Activity started, predecessor has not finished. |
| | 35910 | FS | 0 | Activity started, predecessor has not finished. |
| | 35590 | FS | 0 | Activity started, predecessor has not finished. |
| 42065 | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 42070 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 42020 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42090 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42092 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42102 | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| | 42100 | FS | 0 | Activity started, predecessor has not finished. |
| 42120 | 40120 | FS | 0 | Activity started, predecessor has not finished. |
| | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| 42130 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42140 | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 42145 | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 42160 | 40160 | FS | 0 | Activity started, predecessor has not finished. |
| 42180 | 40180 | FS | 0 | Activity started, predecessor has not finished. |
| | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 42200 | 42192 | FS | 0 | Activity started, predecessor has not finished. |
| 42272 | 40272 | FS | 0 | Activity started, predecessor has not finished. |

```
42290        42280   FS       0  Activity started, predecessor has not finished.

42300        42290   FS       0  Activity started, predecessor has not finished.

42350        42335   FS       0  Activity started, predecessor has not finished.
             42345   FS       0  Activity started, predecessor has not finished.
40350   FS       0  Activity started, predecessor has not finished.

44006        44010   FS       0  Activity started, predecessor has not finished.

44020        44010   FS       0  Activity started, predecessor has not finished.

44058        44010   FS       0  Activity started, predecessor has not finished.

44065        44010   FS       0  Activity started, predecessor has not finished.
             42065   FS       0  Activity started, predecessor has not finished.

44070        42070   FS       0  Activity started, predecessor has not finished.
             44020   FS       0  Activity started, predecessor has not finished.
             44065   FS       0  Activity started, predecessor has not finished.

44102        42102   FS       0  Activity started, predecessor has not finished.
             44100   FS       0  Activity started, predecessor has not finished.

44105        44010   FS       0  Activity started, predecessor has not finished.

44120        44102   FS       0  Activity started, predecessor has not finished.
             42120   FS       0  Activity started, predecessor has not finished.
             44112   FS       0  Activity started, predecessor has not finished.

44130        44065   FS       0  Activity started, predecessor has not finished.
             42130   FS       0  Activity started, predecessor has not finished.

44140        44112   FS       0  Activity started, predecessor has not finished.
             44130   FS       0  Activity started, predecessor has not finished.

44145        44010   FS       0  Activity started, predecessor has not finished.
             42145   FS       0  Activity started, predecessor has not finished.

44160        44010   FS       0  Activity started, predecessor has not finished.
             42160   FS       0  Activity started, predecessor has not finished.

44180        44145   FS       0  Activity started, predecessor has not finished.

44280        44274   FS       0  Activity started, predecessor has not finished.

44290        44280   FS       0  Activity started, predecessor has not finished.

44300        44290   FS       0  Activity started, predecessor has not finished.

64020        64010   FS       0  Activity started, predecessor has not finished.

69800        69700   FS       0  Activity started, predecessor has not finished.

72243        72130   FS       0  Activity started, predecessor has not finished.

72245        72130   FS       0  Activity started, predecessor has not finished.

72246        72130   FS       0  Activity started, predecessor has not finished.

72248        72130   FS       0  Activity started, predecessor has not finished.
```

1. 1501BW160926plot.pdf- LT01 A bar graph of construction sorted by area/level. (30x42”)
2. 1501BW160926plot11X17.pdf- LT05 A bar graph of construction sorted by area/level. (11x17”)
3. 1501BW160926procure.pdf- LT09 A bar graph of procurement activities by activity number (11x17”)
4. 1501BW160926CRIT.pdf- LT02Critical Path 8x11
5. 1501BW160926variance.pdf- RW 05 Variation from baseline schedule
6. 1501BW160926hot.pdf-SR34 Hot List
7. 1501BW160926succ.pdf-SR34 Successor Report
8. 1501BW160926look.pdf- RW-04 RW05Look ahead report. update work sheet
9. 1501BW160926earned.pdf – RW-01&RW02Cost earned report Summary and Detail
10. 1501BW160926float.pdf SR-87 Float tabular report

Sincerely,

Don Scarbrough

Donald C. Scarbrough
Enclosed:
07bw.xer proposed schedule
Above reports (pdf)

| Activity ID | Activity Name | Original Duration | Remaining Duration | Perform % Complete | Start | Finish | Total Float |
|---|---|---|---|---|---|---|---|
| **VAMC PALO ALTO REC THERAPY BLDG (07BW)** | | 759d | 124d | 0% | 28-Apr-14 A | 23-Mar-17 | -324d |
| **PROJECT MANAGEMENT** | | 0d | 0d | 0% | 23-Mar-17 | 23-Mar-17 | -452d |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0d | 0d | 0% | | 23-Mar-17* | -452d |
| **SUBMITTALS** | | 80d | 1d | 0% | 28-Apr-14 A | 03-Oct-16 | -317d |
| 2780 | SUB STONE FACING (09 75 00) | 80d | 1d | 98.75% | 28-Apr-14 A | 03-Oct-16 | -317d |
| **REVIEW & APPROVAL** | | 20d | 20d | 0% | 04-Oct-16 | 31-Oct-16 | -317d |
| 2782 | R&A STONE FACING (09 75 00) | 20d | 20d | 0% | 04-Oct-16 | 31-Oct-16 | -317d |
| **PROCURE & DELIVER** | | 40d | 40d | 0% | 30-Jul-16 A | 28-Dec-16 | -317d |
| 2784 | P&D STONE FACING (09 75 00) | 40d | 40d | 0% | 30-Jul-16 A | 28-Dec-16 | -317d |
| **FINISHES LEVEL B** | | 22d | 22d | 0% | 29-Dec-16 | 30-Jan-17 | -317d |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8d | 8d | 0% | 29-Dec-16 | 10-Jan-17 | -317d |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5d | 5d | 0% | 11-Jan-17 | 17-Jan-17 | -317d |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3d | 3d | 0% | 18-Jan-17 | 20-Jan-17 | -317d |
| 40620 | FINISH PAINT LEVEL B | 6d | 6d | 0% | 23-Jan-17 | 30-Jan-17 | -317d |
| **FINISHES LEVEL 1** | | 18d | 18d | 0% | 11-Jan-17 | 03-Feb-17 | -317d |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4d | 4d | 0% | 11-Jan-17 | 16-Jan-17 | -317d |
| 42620 | FINISH PAINT LEVEL 1 | 4d | 4d | 0% | 31-Jan-17 | 03-Feb-17 | -317d |
| **FINISHES LEVEL 2** | | 28d | 28d | 0% | 17-Jan-17 | 23-Feb-17 | -317d |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6d | 6d | 0% | 17-Jan-17 | 24-Jan-17 | -317d |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5d | 5d | 0% | 25-Jan-17 | 31-Jan-17 | -317d |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3d | 3d | 0% | 01-Feb-17 | 03-Feb-17 | -317d |
| 44620 | FINISH PAINT LEVEL 2 | 6d | 6d | 0% | 06-Feb-17 | 13-Feb-17 | -317d |
| 44690 | HANG DOORS LEVEL 2 | 6d | 6d | 0% | 14-Feb-17 | 21-Feb-17 | -317d |
| 44800 | TEST/BALANCE LEVEL 2 | 2d | 2d | 0% | 22-Feb-17 | 23-Feb-17 | -317d |
| **CLOSE-OUT TESTING/COMMISSIONING** | | 20d | 20d | 0% | 24-Feb-17 | 23-Mar-17 | -317d |
| 68010 | START TESTING | 0d | 0d | 0% | 24-Feb-17 | | -317d |
| 68920 | HCC PRETEST CONTROL SYS | 2d | 2d | 0% | 24-Feb-17 | 27-Feb-17 | -317d |
| 66000 | SUBSTANTIAL COMPLETION | 0d | 0d | 0% | | 01-Mar-17 | -317d |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68030 | PREPUNCH LIST | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68900 | HCC PRETEST SWITCHGEAR | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68922 | TAB REPORTS | 2d | 2d | 0% | 28-Feb-17 | 01-Mar-17 | -317d |
| 68950 | HCC PRETEST HCC FA SYS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68960 | HCC PRETEST TELECOM SYS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68964 | HCC PRETEST SECUR. SYS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68966 | HCC PRETEST A/V. SYS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 68970 | HCC PRETEST ELEVATORS | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4d | 4d | 0% | 24-Feb-17 | 01-Mar-17 | -317d |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6d | 6d | 0% | 02-Mar-17 | 09-Mar-17 | -317d |
| 69510 | PUMPS&CONTROLS START&TEST | 6d | 6d | 0% | 02-Mar-17 | 09-Mar-17 | -317d |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69515 | CxA (FTP) 530-CHWP-1 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69516 | CxA (FTP) 530-CHWP-2 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69517 | CxA (FTP) 530-HHWP-1 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69518 | CxA (FTP) 530-HHWP-2 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69519 | CxA (FTP) 530-HEX-1 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69520 | CxA (FTP) 530-HEX-2 | 1d | 1d | 0% | 10-Mar-17 | 10-Mar-17 | -317d |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3d | 3d | 0% | 10-Mar-17 | 14-Mar-17 | -317d |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5d | 5d | 0% | 10-Mar-17 | 16-Mar-17 | -317d |
| 69700 | VA FINAL INSPECTION | 5d | 5d | 0% | 17-Mar-17 | 23-Mar-17 | -317d |

Actual Work | OutOfSeq | Milestone
Remaining Work | Critical Remaining Work | Summary



Filter::Longest Path

© Oracle Corporation

```
Scheduling/Leveling Report - 2016-12-14 20:11:32 - PM.exe
==========================================================

        Default Project.....................................................07BW

        Projects:
                07BW.........................................................VAMC PALO ALTO REC THERAPY
BLDG (07BW)

Scheduling/Leveling Settings:
-----------------------------
        General
        -------
        Scheduling .........................................................Yes
        Leveling ...........................................................No
        Ignore relationships to and from other projects ....................No
        Make open-ended activities critical ................................No
        Use Expected Finish Dates ..........................................Yes
        Schedule automatically when a change affects dates .................No
        Level resources during scheduling ..................................No
        Recalculate assignment costs after scheduling ......................No
        When scheduling progressed activities use ..........................Retained Logic
        Calculate start-to-start lag from ..................................Early Start
        Define critical activities as ......................................Longest Path
        Compute Total Float As .............................................Finish Float
        Calculate float based on finish date of ............................Each project
        Calendar for scheduling Relationship Lag ...........................Predecessor Activity Calendar

        Advanced
        --------
        Calculate multiple float paths......................................Yes
        Calculate multiple float paths using................................Free Float
        Display multiple float paths ending with............................69900
        Number of paths to calculate........................................10

Statistics:
-----------
        # Projects.........................................................1
        # Activities.......................................................1274
        # Not Started......................................................418
        # In Progress......................................................179
        # Completed........................................................677
        # Relationships....................................................2132
        # Activities with Constraint.......................................1
                Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15

Errors:
-------
Warnings:
---------
        Activities without predecessors.....................................7
                Project:        07BW    Activity:       1000    NOTICE TO PROCEED
                Project:        07BW    Activity:       2844          2844
                Project:        07BW    Activity:       4054    MOS SWITCHGEAR
                Project:        07BW    Activity:       72247   P00047 BALANCE OF CURTAINWALL
                Project:        07BW    Activity:       72249   P000049 REMAINING BALANCE OF FIRE HYDRANT
                Project:        07BW    Activity:       RAIN011 4 DAYS OF RAIN 11/1 TO 11/25
                Project:        07BW    Activity:       RAIN012 6 DAYS RAIN 12/3 TO 12/24

        Activities without successors.......................................7
                Project:        07BW    Activity:       2844          2844
                Project:        07BW    Activity:       4054    MOS SWITCHGEAR
                Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
                Project:        07BW    Activity:       72247   P00047 BALANCE OF CURTAINWALL
                Project:        07BW    Activity:       72249   P000049 REMAINING BALANCE OF FIRE HYDRANT
                Project:        07BW    Activity:       RAIN011 4 DAYS OF RAIN 11/1 TO 11/25
                Project:        07BW    Activity:       RAIN012 6 DAYS RAIN 12/3 TO 12/24

        Out-of-sequence activities.........................................97
                Project:        07BW    Activity:       11310   ELE PRIMARY DUCT BANKS
                Project:        07BW    Activity:       11320   ELE SECONDARY DUCT BANKS
                Project:        07BW    Activity:       11410   DEMO EX.LOBBY
                Project:        07BW    Activity:       11510   TEMP POWER TO AQUATICS
                Project:        07BW    Activity:       11610   ELE TRANSFORMERS E&N
                Project:        07BW    Activity:       11620   ELE PULL MAIN FDRS TO MSB&ATS
                Project:        07BW    Activity:       25430   ROOF & OVERFLOW DRAINS  LEV-2
                Project:        07BW    Activity:       25460   RIGID INSULATION ROOF (RFI  )
                Project:        07BW    Activity:       2574    P&D INTERIOR WOOD DOORS       (08 14 00)
                Project:        07BW    Activity:       2684    P&D CERAMIC/PORCELAIN TILE    (09 30 13)
                Project:        07BW    Activity:       2714    P&D STONE FLOORING            (09 63 40)
                Project:        07BW    Activity:       2784    P&D STONE FACING              (09 75 00)
                Project:        07BW    Activity:       2794    P&D SOUND ABSORBING UNITS     (09 84 33)
                Project:        07BW    Activity:       30110   LOAD ROOF MATERIAL    MAIN RF
                Project:        07BW    Activity:       30220   RIGID INSULATION   VEG.2FL RF
                Project:        07BW    Activity:       30410   RF HATCH&SAFETY RAIL  MAIN RF
                Project:        07BW    Activity:       30520   SET AHU UNITS         MAIN RF
                Project:        07BW    Activity:       30550   PV SYSTEM RACKING     MAIN RF
                Project:        07BW    Activity:       30560   ELE ROUGH-IN CONDUIT  MAIN RF
                Project:        07BW    Activity:       30570   ELE BRANCH WIRING     MAIN RF
                Project:        07BW    Activity:       35220   MOD.SHEET AIR BARRIER   NORTH
                Project:        07BW    Activity:       35230   MOD.SHEET AIR BARRIER    EAST
                Project:        07BW    Activity:       35240   MOD.SHEET AIR BARRIER   SOUTH
                Project:        07BW    Activity:       35410   CURTAINWALL FRAMING      WEST
                Project:        07BW    Activity:       35420   CURTAINWALL FRAMING     NORTH
                Project:        07BW    Activity:       35440   CURTAINWALL FRAMING     SOUTH
                Project:        07BW    Activity:       35510   EXT.GLAZING/WINDOWS      WEST
                Project:        07BW    Activity:       35540   EXT.GLAZING/WINDOWS     SOUTH
                Project:        07BW    Activity:       35710   EXT.COPING&FLASHINGS     WEST
```

```
Project:        07BW    Activity:       35720   EXT.COPING&FLASHINGS    NORTH
Project:        07BW    Activity:       35730    EXT.COPING&FLASHINGS     EAST
Project:        07BW    Activity:       35740   EXT.COPING&FLASHINGS    SOUTH
Project:        07BW    Activity:       35810   EXT.SEALANTS&CAULKING    WEST
Project:        07BW    Activity:       35920   EXT.ALUM GRATINGS
Project:        07BW    Activity:       3684    P&D SECURITY SYS COMMISSION'G (28 08 00)
Project:        07BW    Activity:       40060   PLB CONDENSATE PIPING LEVEL B
Project:        07BW    Activity:       40061   PLB EQUIPMENT         LEVEL B
Project:        07BW    Activity:       40062   PLB PIPE TESTING      LEVEL B
Project:        07BW    Activity:       40070   DUCTWORK BRANCHES     LEVEL B
Project:        07BW    Activity:       40090   HANG VAV UNITS        LEVEL B
Project:        07BW    Activity:       40092   DUCT LEAKAGE TESTS    LEVEL B
Project:        07BW    Activity:       40102   PLB O/H INSULATION    LEVEL B
Project:        07BW    Activity:       40110   MEC PIPING     MEC RM LEVEL B
Project:        07BW    Activity:       40112   MEC PIPE TESTING      LEVEL B
Project:        07BW    Activity:       40120   MEC PIPE INSULATION   LEVEL B
Project:        07BW    Activity:       40128   MOBILIZE CONTROLS     LEVEL B
Project:        07BW    Activity:       40130   R/I TEMP.CONTROL      LEVEL B
Project:        07BW    Activity:       40140   MEC PIPE EQ CONNS     LEVEL B
Project:        07BW    Activity:       40180   95FRAME PARTITIONS      LEVEL B
Project:        07BW    Activity:       40190   IN-WALL BLOCKING      LEVEL B
Project:        07BW    Activity:       40200   THERMAL INSULATION    LEVEL B
Project:        07BW    Activity:       40250   ELE SET SWITCHGEAR
Project:        07BW    Activity:       40252   ELE INSTALL SWITCHGEAR
Project:        07BW    Activity:       40254   ELE AUTO TRANSFER SWITCH
Project:        07BW    Activity:       40280   ELE FEEDER WIRE       LEVEL B
Project:        07BW    Activity:       40290   ELE BRANCH WIRING     LEVEL B
Project:        07BW    Activity:       40300   ELE PNL TERMINATIONS  LEVEL B
Project:        07BW    Activity:       40320   HANG DRYWALL          LEVEL B
Project:        07BW    Activity:       40350   PRIME PAINT           LEVEL B
Project:        07BW    Activity:       42065   DUCTWORK MAINS        LEVEL 1
Project:        07BW    Activity:       42070   DUCTWORK BRANCHES     LEVEL 1
Project:        07BW    Activity:       42090   HANG VAV UNITS        LEVEL 1
Project:        07BW    Activity:       42092   DUCT LEAKAGE TESTS    LEVEL 1
Project:        07BW    Activity:       42102   PLB O/H INSULATION    LEVEL 1
Project:        07BW    Activity:       42120   MEC PIPE INSULATION   LEVEL 1
Project:        07BW    Activity:       42130   R/I TEMP.CONTROL      LEVEL 1
Project:        07BW    Activity:       42140   MEC PIPE EQ CONNS     LEVEL 1
Project:        07BW    Activity:       42145   ELE CEILING ROUGH-IN  LEVEL 1
Project:        07BW    Activity:       42160   R/I SPRINKLER PPG     LEVEL 1
Project:        07BW    Activity:       42180   FRAME PARTITIONS      LEVEL 1
Project:        07BW    Activity:       42200   THERMAL INSULATION    LEVEL 1
Project:        07BW    Activity:       42272   ELE PANELS            LEVEL 1
Project:        07BW    Activity:       42290   ELE BRANCH WIRING     LEVEL 1
Project:        07BW    Activity:       42300   ELE PNL TERMINATIONS  LEVEL 1
Project:        07BW    Activity:       42350   PRIME PAINT           LEVEL 1
Project:        07BW    Activity:       44006   INSTALL TOP TRACK     LEVEL 2
Project:        07BW    Activity:       44020   FRAME,TOP OUT & TAPE  LEVEL 2
Project:        07BW    Activity:       44058   PLB A/G WATER PIPING  LEVEL 2
Project:        07BW    Activity:       44065   DUCTWORK MAINS        LEVEL 2
Project:        07BW    Activity:       44070   DUCTWORK BRANCHES     LEVEL 2
Project:        07BW    Activity:       44102   PLB O/H INSULATION    LEVEL 2
Project:        07BW    Activity:       44105   MEC PIPING            LEVEL 2
Project:        07BW    Activity:       44120   MEC PIPE INSULATION   LEVEL 2
Project:        07BW    Activity:       44130   R/I TEMP.CONTROL      LEVEL 2
Project:        07BW    Activity:       44140   MEC PIPE EQ CONNS     LEVEL 2
Project:        07BW    Activity:       44145   ELE CEILING ROUGH-IN  LEVEL 2
Project:        07BW    Activity:       44160   R/I SPRINKLER PPG     LEVEL 2
Project:        07BW    Activity:       44180   FRAME PARTITIONS      LEVEL 2
Project:        07BW    Activity:       44280   ELE FEEDER WIRE       LEVEL 2
Project:        07BW    Activity:       44290   ELE BRANCH WIRING     LEVEL 2
Project:        07BW    Activity:       44300   ELE PNL TERMINATIONS  LEVEL 2
Project:        07BW    Activity:       64020   UTIL 6HDPE - SOIL TIGHT
Project:        07BW    Activity:       69800   Weather Delay Days Bank
Project:        07BW    Activity:       72243   P00314K GAL TANK DELAY 36CD 9-29-15
Project:        07BW    Activity:       72245    RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS)
Project:        07BW    Activity:       72246   P0046 HOT TAP SAN SEWER (+17 CAL DAYS)
Project:        07BW    Activity:       72248   p0048 reconnect aquatic ctr fire hydrant

Activities with Actual Dates > Data Date........................0

Milestone Activities with invalid relationships..................0

Finish milestone and predecessors have different calendars.......52
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
```

```
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15
        Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15

Scheduling/Leveling Results:
----------------------------
        # Projects Scheduled/Leveled...................................1
        # Activities Scheduled/Leveled.................................1274
        # Relationships with other projects............................0
        Data Date......................................................01-Oct-16
        Earliest Early Start Date......................................01-Oct-16
        Latest Early Finish Date.......................................23-Mar-17
        Number of float paths..........................................10
Exceptions:
-----------
        Critical Activities............................................44
                Project:        07BW    Activity:       2780    SUB STONE FACING             (09 75 00)
                Project:        07BW    Activity:       2782    R&A STONE FACING             (09 75 00)
                Project:        07BW    Activity:       2784    P&D STONE FACING             (09 75 00)
                Project:        07BW    Activity:       40500   HARD FLR&STONE FACING LEVEL B
                Project:        07BW    Activity:       40520   PLB FIXTURES & TRIM   LEVEL B
                Project:        07BW    Activity:       40540   TOILET COMPARTMENTS   LEVEL B
                Project:        07BW    Activity:       40620   FINISH PAINT          LEVEL B
                Project:        07BW    Activity:       42500   HARD FLR&STONE FACING LEVEL 1
                Project:        07BW    Activity:       42620   FINISH PAINT          LEVEL 1
                Project:        07BW    Activity:       44500   HARD FLR&STONE FACING LEVEL 2
                Project:        07BW    Activity:       44520   PLB FIXTURES & TRIM   LEVEL 2
                Project:        07BW    Activity:       44540   TOILET COMPARTMENTS   LEVEL 2
                Project:        07BW    Activity:       44620   FINISH PAINT          LEVEL 2
                Project:        07BW    Activity:       44690   HANG DOORS            LEVEL 2
                Project:        07BW    Activity:       44800   TEST/BALANCE          LEVEL 2
                Project:        07BW    Activity:       66000   SUBSTANTIAL COMPLETION
                Project:        07BW    Activity:       66560   ELE A/V SYSTEM  START&PRETEST
                Project:        07BW    Activity:       68010   START TESTING
                Project:        07BW    Activity:       68030   PREPUNCH LIST
                Project:        07BW    Activity:       68050   SPRINK CLOSEOUT RECORD DWGS
                Project:        07BW    Activity:       68900   HCC PRETEST SWITCHGEAR
                Project:        07BW    Activity:       68920   HCC PRETEST CONTROL SYS
                Project:        07BW    Activity:       68922   TAB REPORTS
                Project:        07BW    Activity:       68950   HCC PRETEST HCC FA SYS
                Project:        07BW    Activity:       68954   HCC PRETEST INTERCOM/RADIO/TV
                Project:        07BW    Activity:       68960   HCC PRETEST TELECOM SYS
                Project:        07BW    Activity:       68964   HCC PRETEST SECUR. SYS
                Project:        07BW    Activity:       68966   HCC PRETEST A/V. SYS
                Project:        07BW    Activity:       68970   HCC PRETEST ELEVATORS
                Project:        07BW    Activity:       69340   ELE A/V SYSTEM  START&PRETEST
                Project:        07BW    Activity:       69500   AHU/HVAC/CNTRLS START&TEST
                Project:        07BW    Activity:       69502   AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S
                Project:        07BW    Activity:       69504   AHU/HVAC/CNTRLS CX TEST&TRAIN
                Project:        07BW    Activity:       69510   PUMPS&CONTROLS  START&TEST
                Project:        07BW    Activity:       69512   PUMPS&CONTROLS  DEMONSTRATION & O&M'S
                Project:        07BW    Activity:       69514   PUMPS&CONTROLS  CX TEST&TRAIN
                Project:        07BW    Activity:       69515   CxA (FTP) 530-CHWP-1
                Project:        07BW    Activity:       69516   CxA  (FTP) 530-CHWP-2
                Project:        07BW    Activity:       69517   CxA  (FTP) 530-HHWP-1
                Project:        07BW    Activity:       69518   CxA  (FTP) 530-HHWP-2
                Project:        07BW    Activity:       69519   CxA  (FTP) 530-HEX-1
                Project:        07BW    Activity:       69520   CxA  (FTP) 530-HEX-2
                Project:        07BW    Activity:       69700   VA FINAL INSPECTION
                Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15

        Activities with unsatisfied constraints........................1
                Project:        07BW    Activity:       69900   PROJECT COMPLETE (P0032) 11/21/15

        Activities with unsatisfied relationships......................0

        Activities with external dates.................................0

        Activities that are not on any float paths.....................1242
                Project:        07BW    Activity:       10000   HCC MOBILIZATION
                Project:        07BW    Activity:       10002   SWPP PLAN DEVELOPMENT
                Project:        07BW    Activity:       10004   LEED DESIGN
                Project:        07BW    Activity:       10006   BIM REQUIREMENTS
```

```
Project:        07BW    Activity:       10008   CONSTRUCT FIRE ROAD
Project:        07BW    Activity:       10010   ERROSION CONTROLS
Project:        07BW    Activity:       10012   MAINTAIN ERROSION CONTROLS
Project:        07BW    Activity:       10020   CONSTRUCTION FENCING
Project:        07BW    Activity:       10030    REMOVE TREES
Project:        07BW    Activity:       10040   SITE SURVEY
Project:        07BW    Activity:       1010    TURNOVER SITE FOR CONSTRUCTION
Project:        07BW    Activity:       11000   SITE UTILITY MOBILIZATION
Project:        07BW    Activity:       11010   SITE POTHOLING
Project:        07BW    Activity:       11020   RELOCATE EX.4000G SEWER TANK
Project:        07BW    Activity:       11030   DEMO SD @BLDG PAD
Project:        07BW    Activity:       11040   UTIL 10SD355
Project:        07BW    Activity:       11050   UTIL SSMH
Project:        07BW    Activity:       11060   UTIL SEWER TESTING
Project:        07BW    Activity:       11070   UTIL SS POC
Project:        07BW    Activity:       11080   UTIL EAST SD MAIN 12RCP
Project:        07BW    Activity:       11090   UTIL EAST SDMH
Project:        07BW    Activity:       1110    BASELINE SCHEDULE DEVELOPMENT
Project:        07BW    Activity:       11100   UTIL EAST SD MAIN TESTS
Project:        07BW    Activity:       11102   UTIL EAST SD POC
Project:        07BW    Activity:       11110   UTIL 10DIP
Project:        07BW    Activity:       11120   UTIL 6PE GAS
Project:        07BW    Activity:       11122   GAS SHUTDOWN
Project:        07BW    Activity:       11130   UTIL EAST WATER-6DIP
Project:        07BW    Activity:       11140   UTIL 6BACKFLOW PRV
Project:        07BW    Activity:       11150   UTIL EAST WATER-8DIP
Project:        07BW    Activity:       11160   UTIL 8DOUBLE DETECTOR
Project:        07BW    Activity:       11170   UTIL 8BACKFLOW PRV
Project:        07BW    Activity:       11180   UTIL EAST WATER BACTERIA TEST
Project:        07BW    Activity:       11190   UTIL EAST WATER PRESSURE TEST
Project:        07BW    Activity:       1120    MONTHLY SCHEDULE UPDATES
Project:        07BW    Activity:       11200   UTIL WATER POC
Project:        07BW    Activity:       11202   DOMESTIC WATER SHUTDOWN
Project:        07BW    Activity:       11210   UTIL 10LINE STOPS
Project:        07BW    Activity:       11290   MOBILIZE ELECTRICAL   LEVEL B
Project:        07BW    Activity:       1130    CONSTRUCTION PHOTO'S
Project:        07BW    Activity:       11300   ELE VAULTS ES1.1.1
Project:        07BW    Activity:       11310   ELE PRIMARY DUCT BANKS
Project:        07BW    Activity:       11320   ELE SECONDARY DUCT BANKS
Project:        07BW    Activity:       11330   ELE PULL/TERM&TEST PRI.CABLES
Project:        07BW    Activity:       11340   ELE FEEDER WIRE TO AQUATICS
Project:        07BW    Activity:       11400   CONSTRUCT EX.LOBBY PROTECTION
Project:        07BW    Activity:       11405   INSTALL TEMP INT & EXT SIGNAGE
Project:        07BW    Activity:       11410   DEMO EX.LOBBY
Project:        07BW    Activity:       11500   DEMO REMAINING UTILITIES
Project:        07BW    Activity:       11510   TEMP POWER TO AQUATICS
Project:        07BW    Activity:       11520   SHORING/BEAM LAGGING  0 -66% **
Project:        07BW    Activity:       11522   SHORING/BEAM LAGGING  66-100% **
Project:        07BW    Activity:       11530   MASS EXCAV. FOOTPRINT 0-66% **
Project:        07BW    Activity:       11532   MASS EXCAV. FOOTPRINT 66-100% **
Project:        07BW    Activity:       11534   ARCHEOLOGIST DURING EXCAVATION
Project:        07BW    Activity:       11540   MASS TRUCKING&SPOILS 0-66% **
Project:        07BW    Activity:       11542   MASS TRUCKING&SPOILS  66-100%
Project:        07BW    Activity:       11600   ELE TELEPHONE DUCT BANKS
Project:        07BW    Activity:       11610   ELE TRANSFORMERS E&N
Project:        07BW    Activity:       11612   ELE SHUTDOWN
Project:        07BW    Activity:       11620   ELE PULL MAIN FDRS TO MSB&ATS
Project:        07BW    Activity:       11700   MECHANICAL VAULT
Project:        07BW    Activity:       11710   MECH SITE UTILITY PIPING
Project:        07BW    Activity:       11800   UTIL FW 8DIP
Project:        07BW    Activity:       11810   UTIL FW 6DIP
Project:        07BW    Activity:       11820   UTIL FW 6DOUBLE DEDETECTOR
Project:        07BW    Activity:       11830   UTIL FW 2SCH80 FW
Project:        07BW    Activity:       11840   UTIL FW 3BACKFLOW PREVENTOR
Project:        07BW    Activity:       11850   UTIL FW FDC
Project:        07BW    Activity:       11860   UTIL FW PIV
Project:        07BW    Activity:       11870   UTIL FW BACTERIA TEST
Project:        07BW    Activity:       11880   UTIL FW PRESSURE TEST
Project:        07BW    Activity:       11890   UTIL FW WATER POC-HOT TAP
Project:        07BW    Activity:       11892   FIRE WATER SHUTDOWN
Project:        07BW    Activity:       11900   UTIL 4SDR35
Project:        07BW    Activity:       11910   UTIL SS CHECK VALVE
Project:        07BW    Activity:       11920   UTIL SS POC
Project:        07BW    Activity:       1200    BIM AWARD & COMMENCMENT
Project:        07BW    Activity:       1202    BIM MODEL VALIDATION
Project:        07BW    Activity:       1204    21NOV1421NOV14BIM MANAGEMENT PLAN
Project:        07BW    Activity:       1206    BIM SITE & PROJECT SETUP
Project:        07BW    Activity:       1210    BIM COORDIANTION MEETINGS L-B
Project:        07BW    Activity:       1220    BIM 3D DUCT MODELING      L-B
Project:        07BW    Activity:       1222    BIM 3D PIPE MODELING      L-B
Project:        07BW    Activity:       1224    BIM 3D ELEC MODELING      L-B
Project:        07BW    Activity:       1230    BIM AOR REVIEW            L-B
Project:        07BW    Activity:       1310    BIM COORDIANTION MEETINGS L-1
Project:        07BW    Activity:       1320    BIM 3D DUCT MODELING      L-1
Project:        07BW    Activity:       1322    BIM 3D PIPE MODELING      L-1
Project:        07BW    Activity:       1324    BIM 3D ELEC MODELING      L-1
Project:        07BW    Activity:       1330    BIM AOR REVIEW            L-1
Project:        07BW    Activity:       1410    BIM COORDIANTION MEETINGS L-2
Project:        07BW    Activity:       1420    BIM 3D DUCT MODELING      L-2
Project:        07BW    Activity:       1422    BIM 3D PIPE MODELING      L-2
Project:        07BW    Activity:       1424    BIM 3D PIPE MODELING      L-2
Project:        07BW    Activity:       1430    BIM AOR REVIEW            L-2
Project:        07BW    Activity:       1431    BIM COBIE REVIEW            L-2
Project:        07BW    Activity:       1990    Payment and Performance Bond
Project:        07BW    Activity:       2000    SUB BONDS&INSURANCES
Project:        07BW    Activity:       2010    SUB SAFETY PLAN
Project:        07BW    Activity:       20100   L/O & SET CONTROL  (0-60%)  **
Project:        07BW    Activity:       20102   L/O & SET CONTROL  (60-100%)  **
```

```
Project:        07BW    Activity:       20110   FTG/TRENCH EXCAVATION  (0-20%)  **
Project:        07BW    Activity:       20112   FTG/TRENCH EXCAVATION  (20-100%)  **
Project:        07BW    Activity:       2012    R&A SAFETY PLAN
Project:        07BW    Activity:       20120   ELEVATOR CASINGS
Project:        07BW    Activity:       20130   FORM TRENCHES & PADS  (0-66%)  **
Project:        07BW    Activity:       20132   FORM TRENCHES & PADS  (66-100%)  **
Project:        07BW    Activity:       20140   RAT & PROTECTION SLABS
Project:        07BW    Activity:       20142   ANCHOR BOLTS & TEMPLATES
Project:        07BW    Activity:       20150   WATERPROOF BELOW FTGS  (0-33%)  **
Project:        07BW    Activity:       20152   WATERPROOF BELOW FTGS  (33-66%)  **
Project:        07BW    Activity:       20154   WATERPROOF BELOW FTGS  (66-100%)  **
Project:        07BW    Activity:       20160   FTG TEMPLATES & REBAR  (0-33%)  **
Project:        07BW    Activity:       20162   FTG TEMPLATES & REBAR  (33-66%)  **
Project:        07BW    Activity:       20164   FTG TEMPLATES & REBAR  (66-100%)  **
Project:        07BW    Activity:       20170   PLACE/POUR FTGS  (0-50%)  **
Project:        07BW    Activity:       20172   PLACE/POUR FTGS  (50-100%)  **
Project:        07BW    Activity:       20180   FORM/REBAR/POUR WALLS  (0-33%)  **
Project:        07BW    Activity:       20182   FORM/REBAR/POUR WALLS  (33-66%)  **
Project:        07BW    Activity:       20184   FORM/REBAR/POUR WALLS  (66-100%)  **
Project:        07BW    Activity:       20190   CURE CIP WALLS  (0-33%)  **
Project:        07BW    Activity:       20192   CURE CIP WALLS  (33-66%) **
Project:        07BW    Activity:       20193   CURE CIP WALLS  (66-100%) **
Project:        07BW    Activity:       2020    SUB ENVIRO PROTECT PLAN
Project:        07BW    Activity:       20200   STRIP CIP WALLS  (0-33%)  **
Project:        07BW    Activity:       20202   STRIP CIP WALLS  (33-66%)  **
Project:        07BW    Activity:       20204   STRIP CIP WALLS  (66-100%)  **
Project:        07BW    Activity:       20210   B/G WASTE & VENT PIPING LEV-B
Project:        07BW    Activity:       2022    R&A ENVIRO PROTECT PLAN
Project:        07BW    Activity:       20220   FEEDER CONDUIT     LEV-B
Project:        07BW    Activity:       20230   PREP/REBAR/POUR SOG  LEV-B
Project:        07BW    Activity:       20232   PREP/REBAR/POUR SOG  (LEV-B)  **
Project:        07BW    Activity:       20240   WATERPROOF FNDS  (0-33%)  **
Project:        07BW    Activity:       20242   WATERPROOF FNDS  (33-66%)  **
Project:        07BW    Activity:       20244   WATERPROOF FNDS  (66-100%)  **
Project:        07BW    Activity:       20250   4 PERIMETER DRAIN  (0-33%) **
Project:        07BW    Activity:       20252   4 PERIMETER DRAIN  (33-66%)  **
Project:        07BW    Activity:       20254   4 PERIMETER DRAIN  (66-100%)  **
Project:        07BW    Activity:       20260   BACKFILL FNDS  (0-33%)  **
Project:        07BW    Activity:       20262   BACKFILL FNDS  (33-66%)  **
Project:        07BW    Activity:       20264   BACKFILL FNDS  (66-100%)  **
Project:        07BW    Activity:       2030    SUB LIFE SAFETY PLAN
Project:        07BW    Activity:       2032    APP LIFE SAFETY PLAN
Project:        07BW    Activity:       2040    SUB SITE PLAN&ACCESS
Project:        07BW    Activity:       2042    R&A SITE PLAN&ACCESS
Project:        07BW    Activity:       2050    SUB TRAFFIC CONTROL PLAN
Project:        07BW    Activity:       2052    R&A TRAFFIC CONTROL PLAN
Project:        07BW    Activity:       2060    SUB SITE UTILITIES DEV PLAN
Project:        07BW    Activity:       2062    R&A SITE UTILITIES DEV PLAN
Project:        07BW    Activity:       2070    SUB SITE ELE UTILITY DEV PLAN
Project:        07BW    Activity:       2072    R&A SITE ELE UTILITY DEV PLAN
Project:        07BW    Activity:       2080    SUB PROJECT SCHEDULE
Project:        07BW    Activity:       2082    R&A PROJECT SCHEDULE
Project:        07BW    Activity:       2084    SUB APPROVED PROJECT SCHEDULE
Project:        07BW    Activity:       2090    SUB TESTING LAB SERVICES      (01 45 29)
Project:        07BW    Activity:       2092    R&A TESTING LAB SERVICES      (01 45 29)
Project:        07BW    Activity:       2100    SUB TEMP ENVIR CONTROLS       (01 57 19)
Project:        07BW    Activity:       2102    R&A TEMP ENVIR CONTROLS       (01 57 19)
Project:        07BW    Activity:       2104    P&D TEMP ENVIR CONTROLS       (01 57 19)
Project:        07BW    Activity:       2110    SUB TEMP INT & EXT SIGNAGE    (01 58 16)
Project:        07BW    Activity:       2112    R&A TEMP INT & EXT SIGNAGE    (01 58 16)
Project:        07BW    Activity:       2114    P&D TEMP INT & EXT SIGNAGE    (01 58 16)
Project:        07BW    Activity:       2120    SUB SURVEYOR QUALIFICATIONS   (01 70 00)
Project:        07BW    Activity:       2122    R&A SURVEYOR QUALIFICATIONS   (01 70 00)
Project:        07BW    Activity:       2130    SUB WASTE MANAGEMENT PLAN     (01 74 19)
Project:        07BW    Activity:       2132    R&A WASTE MANAGEMENT PLAN     (01 74 19)
Project:        07BW    Activity:       2140    SUB LEED
Project:        07BW    Activity:       2142    R&A LEED
Project:        07BW    Activity:       2150    SUB CAST-IN-PLACE CONC        (03 05 23)
Project:        07BW    Activity:       2152    R&A CAST-IN-PLACE CONC        (03 05 23)
Project:        07BW    Activity:       2154    P&D CAST-IN-PLACE CONC        (03 05 23)
Project:        07BW    Activity:       2160    SUB CONC REINF STEEL
Project:        07BW    Activity:       2162    R&A CONC REINF STEEL
Project:        07BW    Activity:       2164    P&D CONC REINF STEEL
Project:        07BW    Activity:       2170    SUB ARCHITECTURAL CONCRETE    (03 33 00)
Project:        07BW    Activity:       2172    R&A ARCHITECTURAL CONCRETE    (03 33 00)
Project:        07BW    Activity:       2174    P&D ARCHITECTURAL CONCRETE    (03 33 00)
Project:        07BW    Activity:       2190    SUB LIGHTWEIGHT CONC RF INSUL (03 52 00)
Project:        07BW    Activity:       2192    R&A LIGHTWEIGHT CONC RF INSUL (03 52 00)
Project:        07BW    Activity:       2194    P&D LIGHTWEIGHT CONC RF INSUL (03 52 00)
Project:        07BW    Activity:       2200    SUB HYD CEMENT UNDERLAYMENT   (03 54 16)
Project:        07BW    Activity:       2202    R&A HYD CEMENT UNDERLAYMENT   (03 54 16)
Project:        07BW    Activity:       2204    P&D HYD CEMENT UNDERLAYMENT   (03 54 16)
Project:        07BW    Activity:       2210    SUB STONE VENEER WALL         (04 72 10)
Project:        07BW    Activity:       2212    R&A STONE VENEER WALL         (04 72 10)
Project:        07BW    Activity:       2214    P&D STONE VENEER WALL         (04 72 10)
Project:        07BW    Activity:       2220    SUB STRUCTURAL STL FRAMING    (05 12 00)
Project:        07BW    Activity:       2222    R&A STRUCTURAL STL FRAMING    (05 12 00)
Project:        07BW    Activity:       2224    P&D STRUCTURAL STL FRAMING    (05 12 00)
Project:        07BW    Activity:       2230    SUB ARCH EXPOSED STR STEEL    (05 12 50)
Project:        07BW    Activity:       2232    R&A ARCH EXPOSED STR STEEL    (05 12 50)
Project:        07BW    Activity:       2234    P&D ARCH EXPOSED STR STEEL    (05 12 50)
Project:        07BW    Activity:       2236    MOS STEEL
Project:        07BW    Activity:       2240    SUB BUCKLING BRACES           (05 12 60)
Project:        07BW    Activity:       2242    R&A BUCKLING BRACES           (05 12 60)
Project:        07BW    Activity:       2244    P&D BUCKLING BRACES           (05 12 60)
Project:        07BW    Activity:       2250    SUB COMP METAL DECKING        (05 36 00)
Project:        07BW    Activity:       2252    R&A COMP METAL DECKING        (05 36 00)
Project:        07BW    Activity:       2254    P&D COMP METAL DECKING        (05 36 00)
```

```
Project:        07BW    Activity:       2260    SUB COLD-FRM METAL FRM     (nic)      (05 40
00)
Project:        07BW    Activity:       2262    R&A COLD-FRM METAL FRM    (nic)       (05 40
00)
Project:        07BW    Activity:       2264    P&D COLD-FRM METAL FRM  (nic)  (05 40 00)
Project:        07BW    Activity:       2270    SUB METAL FABRICATIONS        (05 50 00)
Project:        07BW    Activity:       2272    R&A METAL FABRICATIONS        (05 50 00)
Project:        07BW    Activity:       2274    P&D METAL FABRICATIONS        (05 50 00)
Project:        07BW    Activity:       2280    SUB METAL STAIRS              (05 51 00)
Project:        07BW    Activity:       2282    R&A METAL STAIRS              (05 51 00)
Project:        07BW    Activity:       2284    P&D METAL STAIRS              (05 51 00)
Project:        07BW    Activity:       2290    SUB LANDSCAPE METALWORK     (nic)     (05 70
05)
Project:        07BW    Activity:       2292    R&A LANDSCAPE METALWORK     (nic)     (05 70
05)
Project:        07BW    Activity:       2294    P&D LANDSCAPE METALWORK      (nic)    (05 70
05)
Project:        07BW    Activity:       2300    SUB DECORATIVE FORMED METAL   (05 75 00)
Project:        07BW    Activity:       2302    R&A DECORATIVE FORMED METAL   (05 75 00)
Project:        07BW    Activity:       2304    P&D DECORATIVE FORMED METAL   (05 75 00)
Project:        07BW    Activity:       2310    SUB ROUGH CARPENTRY           (06 10 00)
Project:        07BW    Activity:       2312    R&A ROUGH CARPENTRY           (06 10 00)
Project:        07BW    Activity:       2314    P&D ROUGH CARPENTRY           (06 10 00)
Project:        07BW    Activity:       2320    SUB FINISH CARPENTRY          (06 20 00)
Project:        07BW    Activity:       2322    R&A FINISH CARPENTRY          (06 20 00)
Project:        07BW    Activity:       2324    P&D FINISH CARPENTRY          (06 20 00)
Project:        07BW    Activity:       2330    SUB EXT CLOSURE COMMISSIONING (07 08 00)
Project:        07BW    Activity:       2332    R&A EXT CLOSURE COMMISSIONING (07 08 00)
Project:        07BW    Activity:       2340    SUB ADHER SHEET WATERPROOFING (07 13 26)
Project:        07BW    Activity:       2342    R&A ADHER SHEET WATERPROOFING (07 13 26)
Project:        07BW    Activity:       2344    P&D ADHER SHEET WATERPROOFING (07 13 26)
Project:        07BW    Activity:       2350    SUB BIT SHEET WATERPROOFING   (07 13 52)
Project:        07BW    Activity:       2352    R&A BIT SHEET WATERPROOFING   (07 13 52)
Project:        07BW    Activity:       2354    P&D BIT SHEET WATERPROOFING   (07 13 52)
Project:        07BW    Activity:       2360    SUB FLUID APPLIED WATERPROOF  (07 14 16)
(nic)
Project:        07BW    Activity:       2362    R&A FLUID APPLIED WATERPROOF  (07 14 16)
(nic)
Project:        07BW    Activity:       2364    P&D FLUID APPLIED WATERPROOF  (07 14 16)
(nic)
Project:        07BW    Activity:       2370    SUB WATER REPELLENTS          (07 19 00)
(nic)
Project:        07BW    Activity:       2372    R&A WATER REPELLENTS          (07 19 00)
(nic)
Project:        07BW    Activity:       2374    P&D WATER REPELLENTS          (07 19 00)
(nic)
Project:        07BW    Activity:       2380    SUB THERMAL INSULATION        (07 21 13)
Project:        07BW    Activity:       2382    R&A THERMAL INSULATION        (07 21 13)
Project:        07BW    Activity:       2384    P&D THERMAL INSULATION        (07 21 13)
Project:        07BW    Activity:       2390    SUB BIT SHEET AIR BARRIERS    (07 27 13)
Project:        07BW    Activity:       2392    R&A BIT SHEET AIR BARRIERS    (07 27 13)
Project:        07BW    Activity:       2394    P&D BIT SHEET AIR BARRIERS    (07 27 13)
Project:        07BW    Activity:       2400    SUB STANDING SEAM ROOF PANELS   (nic)
Project:        07BW    Activity:       2402    R&A STANDING SEAM ROOF PANELS   (nic)
Project:        07BW    Activity:       2404    P&D STANDING SEAM ROOF PANELS   (nic)
Project:        07BW    Activity:       2410    SUB METAL PLATE WALL PANELS   (07 42 13.16)
Project:        07BW    Activity:       2412    R&A METAL PLATE WALL PANELS   (07 42 13.16)
Project:        07BW    Activity:       2414    P&D METAL PLATE WALL PANELS   (07 42 13.16)
Project:        07BW    Activity:       2420    SUB FIBER CEMENT WALL PANELS  (07 42 43.13)
Project:        07BW    Activity:       2422    R&A FIBER CEMENT WALL PANELS  (07 42 43.13)
Project:        07BW    Activity:       2424    P&D FIBER CEMENT WALL PANELS  (07 42 43.13)
Project:        07BW    Activity:       2430    SUB MOD BIT MEMBRANE ROOFING  (07 52 16.13)
Project:        07BW    Activity:       2432    R&A MOD BIT MEMBRANE ROOFING  (07 52 16.13)
Project:        07BW    Activity:       2434    P&D MOD BIT MEMBRANE ROOFING  (07 52 16.13)
Project:        07BW    Activity:       2440    SUB VEGETATED MEMBRANE ROOF   (07 55 63)
Project:        07BW    Activity:       2442    R&A VEGETATED MEMBRANE ROOF   (07 55 63)
Project:        07BW    Activity:       2444    P&D VEGETATED MEMBRANE ROOF   (07 55 63)
Project:        07BW    Activity:       2450    SUB FLASHING&SHEET METAL      (07 60 00)
Project:        07BW    Activity:       2452    R&A FLASHING&SHEET METAL      (07 60 00)
Project:        07BW    Activity:       2454    P&D FLASHING&SHEET METAL      (07 60 00)
Project:        07BW    Activity:       2460    SUB ROOF SPECIALTIES          (07 71 00)
Project:        07BW    Activity:       2462    R&A ROOF SPECIALTIES          (07 71 00)
Project:        07BW    Activity:       2464    P&D ROOF SPECIALTIES          (07 71 00)
Project:        07BW    Activity:       2470    SUB ROOF HATCH                (07 72 00.1)
Project:        07BW    Activity:       2472    R&A ROOF HATCH                (07 72 00.1)
Project:        07BW    Activity:       2474    P&D ROOF HATCH                (07 72 00.1)
NIC
Project:        07BW    Activity:       2480    SUB EQUIPMENT SUPPORT         (07 72 00.2)
NIC
Project:        07BW    Activity:       2482    R&A EQUIPMENT SUPPORT    (07 72 00.2)   NIC
Project:        07BW    Activity:       2484    P&D EQUIPMENT SUPPORT         (07 72
00.2)nic
Project:        07BW    Activity:       2490    SUB GRAVITY VENTILATORS       (07 72 00.3)
NIC
Project:        07BW    Activity:       2492    R&A GRAVITY VENTILATORS       (07 72 00.3)
Project:        07BW    Activity:       2494    P&D GRAVITY VENTILATORS   (07 72 00.3) NIC
Project:        07BW    Activity:       2500    SUB FASCIA SYSTEMS            (07 72 00.4)
NIC
Project:        07BW    Activity:       2502    R&A FASCIA SYSTEMS  (07 72 00.4)  NIC
Project:        07BW    Activity:       2504    P&D FASCIA SYSTEMS  (07 72 00.4) NIC
Project:        07BW    Activity:       2510    SUB COPINGS                   (07 72 00.4)
NIC
Project:        07BW    Activity:       25100   ERECT&WELD STR.STEEL  LEV-B&1
Project:        07BW    Activity:       25110   DETAIL     STR.STEEL  LEV-B&1
Project:        07BW    Activity:       2512    R&A COPINGS       (07 72 00.4) NIC
Project:        07BW    Activity:       25120   LAYOUT DECK             LEV-1
Project:        07BW    Activity:       25130   SET DECKING             LEV-1
Project:        07BW    Activity:       2514    P&D COPINGS    (07 72 00.4)  NIC
```

```
Project:        07BW    Activity:       25140   ERECT STAIRS
Project:        07BW    Activity:       25150   STAIR FLASHINGS
Project:        07BW    Activity:       2520    SUB RF EXPANSION JOINT COVERS (07 72 00.6)
Project:        07BW    Activity:       25200   ERECT&WELD STR.STEEL    LEV-2
Project:        07BW    Activity:       25210   DETAIL     STR.STEEL    LEV-2
Project:        07BW    Activity:       2522    R&A RF EXPANSION JOINT COVERS (07 72 00.6)
Project:        07BW    Activity:       25220   LAYOUT DECK             LEV-2
Project:        07BW    Activity:       25230   SET DECKING             LEV-2
Project:        07BW    Activity:       2524    P&D RF EXPANSION JOINT COVERS (07 72
00.6)NIC
Project:        07BW    Activity:       2530    SUB FIRESTOPPING              (07 84 00)
Project:        07BW    Activity:       25300   ERECT&WELD STR.STEEL     ROOF
Project:        07BW    Activity:       25310   DETAIL     STR.STEEL     ROOF
Project:        07BW    Activity:       2532    R&A FIRESTOPPING              (07 84 00)
Project:        07BW    Activity:       25320   LAYOUT DECK              ROOF
Project:        07BW    Activity:       25330   SET DECKING              ROOF
Project:        07BW    Activity:       2534    P&D FIRESTOPPING              (07 84 00)
Project:        07BW    Activity:       2540    SUB JOINT SEALANTS            (07 92 00)
Project:        07BW    Activity:       25410   FORM & REBAR SOMD       LEV-1
Project:        07BW    Activity:       25412   PLACE & POUR SOMD       LEV-1
Project:        07BW    Activity:       25414   CURE SOMD               LEV-1
Project:        07BW    Activity:       2542    R&A JOINT SEALANTS            (07 92 00)
Project:        07BW    Activity:       25420   SAFETY TIE-BACK ANCHORS LEV-2
Project:        07BW    Activity:       25422   SAFETY TIE-BACK ANCHORS  ROOF
Project:        07BW    Activity:       25430   ROOF & OVERFLOW DRAINS  LEV-2
Project:        07BW    Activity:       25432   ROOF & OVERFLOW DRAINS   ROOF
Project:        07BW    Activity:       2544    P&D JOINT SEALANTS            (07 92 00)
Project:        07BW    Activity:       25440   FORM & REBAR SOMD       LEV-2
Project:        07BW    Activity:       25442   PLACE & POUR SOMD       LEV-2
Project:        07BW    Activity:       25444   CURE SOMD               LEV-2
Project:        07BW    Activity:       25450   FORM & REBAR SOMD        ROOF
Project:        07BW    Activity:       25452   PLACE & POUR SOMD        ROOF
Project:        07BW    Activity:       25454   CURE SOMD                ROOF
Project:        07BW    Activity:       25460   RIGID INSULATION ROOF (RFI  )
Project:        07BW    Activity:       25470   FORM/REBAR/POUR SLABS    ROOF
Project:        07BW    Activity:       25480   FORM/REBAR/POUR CURBS    ROOF
Project:        07BW    Activity:       25490   FORM/REBAR&POUR STAIRS
Project:        07BW    Activity:       2550    SUB EXP JNT CVR ASSEM         (07 95 13)
Project:        07BW    Activity:       2552    R&A EXP JNT CVR ASSEM         (07 95 13)
Project:        07BW    Activity:       2554    P&D EXP JNT CVR ASSEM         (07 95 13)
Project:        07BW    Activity:       2560    SUB HM DOOR&FRAMES            (08 11 13)
Project:        07BW    Activity:       2562    R&A HM DOOR&FRAMES            (08 11 13)
Project:        07BW    Activity:       2564    P&D HM DOOR&FRAMES            (08 11 13)
Project:        07BW    Activity:       2570    SUB INTERIOR WOOD DOORS       (08 14 00)
Project:        07BW    Activity:       2572    R&A INTERIOR WOOD DOORS       (08 14 00)
Project:        07BW    Activity:       2574    P&D INTERIOR WOOD DOORS       (08 14 00)
Project:        07BW    Activity:       2580    SUB INTEGRATED DR ASSEMBLIES  (08 17 10)
Project:        07BW    Activity:       2582    R&A INTEGRATED DR ASSEMBLIES  (08 17 10)
Project:        07BW    Activity:       2584    P&D INTEGRATED DR ASSEMBLIES  (08 17 10)
Project:        07BW    Activity:       2590    SUB ACCESS DOORS&FRAMES       (08 31 13)
Project:        07BW    Activity:       2592    R&A ACCESS DOORS&FRAMES       (08 31 13)
Project:        07BW    Activity:       2594    P&D ACCESS DOORS&FRAMES       (08 31 13)
Project:        07BW    Activity:       2600    SUB ALUM-FRM ENT & STRFRNTS   (08 44 13)
Project:        07BW    Activity:       2602    R&A ALUM-FRM ENT & STRFRNTS   (08 44 13)
Project:        07BW    Activity:       2604    P&D ALUM-FRM ENT & STRFRNTS   (08 44 13)
Project:        07BW    Activity:       2610    SUB GLZED ALUM CURTAIN WALLS  (08 44 13)
Project:        07BW    Activity:       2612    R&A GLZED ALUM CURTAIN WALLS  (08 44 13)
Project:        07BW    Activity:       2614    P&D GLZED ALUM CURTAIN WALLS  (08 44 13)
Project:        07BW    Activity:       2620    SUB DOOR HARDWARE             (08 71 00)
Project:        07BW    Activity:       2622    R&A DOOR HARDWARE             (08 71 00)
Project:        07BW    Activity:       2624    P&D DOOR HARDWARE             (08 71 00)
Project:        07BW    Activity:       2630    SUB GLAZING                   (08 80 00)
Project:        07BW    Activity:       2632    R&A GLAZING                   (08 80 00)
Project:        07BW    Activity:       2634    P&D GLAZING                   (08 80 00)
Project:        07BW    Activity:       2640    SUB MIRRORS                   (08 83 00)
Project:        07BW    Activity:       2642    R&A MIRRORS                   (08 83 00)
Project:        07BW    Activity:       2644    P&D MIRRORS                   (08 83 00)
Project:        07BW    Activity:       2650    SUB LOUVERS & VENTS           (08 90 00) NIC
Project:        07BW    Activity:       2652    R&A LOUVERS & VENTS           (08 90 00) NIC
Project:        07BW    Activity:       2654    P&D LOUVERS & VENTS           (08 90 00) NIC
Project:        07BW    Activity:       2660    SUB NON-STRUC MTL FRAMING     (09 22 16)
Project:        07BW    Activity:       2662    R&A NON-STRUC MTL FRAMING     (09 22 16)
Project:        07BW    Activity:       2664    P&D NON-STRUC MTL FRAMING     (09 22 16)
Project:        07BW    Activity:       2670    SUB GYPSUM BOARD              (09 29 00)
Project:        07BW    Activity:       2672    R&A GYPSUM BOARD              (09 29 00)
Project:        07BW    Activity:       2674    P&D GYPSUM BOARD              (09 29 00)
Project:        07BW    Activity:       2680    SUB CERAMIC/PORCELAIN TILE    (09 30 13)
Project:        07BW    Activity:       2682    R&A CERAMIC/PORCELAIN TILE    (09 30 13)
Project:        07BW    Activity:       2684    P&D CERAMIC/PORCELAIN TILE    (09 30 13)
Project:        07BW    Activity:       2690    SUB ACOUSTICAL CEILINGS       (09 51 00)
Project:        07BW    Activity:       2692    R&A ACOUSTICAL CEILINGS       (09 51 00)
Project:        07BW    Activity:       2694    P&D ACOUSTICAL CEILINGS       (09 51 00)
Project:        07BW    Activity:       2700    SUB LINEAR WOOD CEILINGS      (09 54 26)
Project:        07BW    Activity:       2702    R&A LINEAR WOOD CEILINGS      (09 54 26)
Project:        07BW    Activity:       2704    P&D LINEAR WOOD CEILINGS      (09 54 26)
Project:        07BW    Activity:       2710    SUB STONE FLOORING            (09 63 40)
Project:        07BW    Activity:       2712    R&A STONE FLOORING            (09 63 40)
Project:        07BW    Activity:       2714    P&D STONE FLOORING            (09 63 40)
Project:        07BW    Activity:       2720    SUB WOOD ATHLETIC FLOORING    (09 64 66)
Project:        07BW    Activity:       2722    R&A WOOD ATHLETIC FLOORING    (09 64 66)
Project:        07BW    Activity:       2724    P&D WOOD ATHLETIC FLOORING    (09 64 66)
Project:        07BW    Activity:       2730    SUB RESILIENT BASE & ACCES    (09 65 13)
Project:        07BW    Activity:       2732    R&A RESILIENT BASE & ACCES    (09 65 13)
Project:        07BW    Activity:       2734    P&D RESILIENT BASE & ACCES    (09 65 13)
Project:        07BW    Activity:       2740    SUB RESILIENT SHEET FLOORING  (09 65 16)
Project:        07BW    Activity:       2742    R&A RESILIENT SHEET FLOORING  (09 65 16)
Project:        07BW    Activity:       2744    P&D RESILIENT SHEET FLOORING  (09 65 16)
Project:        07BW    Activity:       2750    SUB RESILIENT TILE FLOORING   (09 65 19)
```

```
Project:        07BW    Activity:       2752    R&A RESILIENT TILE FLOORING   (09 65 19)
Project:        07BW    Activity:       2754    P&D RESILIENT TILE FLOORING   (09 65 19)
Project:        07BW    Activity:       2760    SUB CARPETING                 (09 68 00)
Project:        07BW    Activity:       2762    R&A CARPETING                 (09 68 00)
Project:        07BW    Activity:       2764    P&D CARPETING                 (09 68 00)
Project:        07BW    Activity:       2770    SUB SOLID SURFACE CLADDING    (09 72 61)
Project:        07BW    Activity:       2772    R&A SOLID SURFACE CLADDING    (09 72 61)
Project:        07BW    Activity:       2774    P&D SOLID SURFACE CLADDING    (09 72 61)
Project:        07BW    Activity:       2790    SUB SOUND ABSORBING UNITS     (09 84 33)
Project:        07BW    Activity:       2792    R&A SOUND ABSORBING UNITS     (09 84 33)
Project:        07BW    Activity:       2794    P&D SOUND ABSORBING UNITS     (09 84 33)
Project:        07BW    Activity:       2800    SUB PAINTS & COATINGS         (09 91 00)
Project:        07BW    Activity:       2802    R&A PAINTS & COATINGS         (09 91 00)
Project:        07BW    Activity:       2804    P&D PAINTS & COATINGS         (09 91 00)
Project:        07BW    Activity:       2810    SUB PVDF COATING SYSTEM       (09 96 54)
Project:        07BW    Activity:       2812    R&A PVDF COATING SYSTEM       (09 96 54)
Project:        07BW    Activity:       2814    P&D PVDF COATING SYSTEM       (09 96 54)
Project:        07BW    Activity:       2820    SUB INTERIOR SIGNAGE          (10 14 00)
Project:        07BW    Activity:       2822    R&A INTERIOR SIGNAGE          (10 14 00)
Project:        07BW    Activity:       2824    P&D INTERIOR SIGNAGE          (10 14 00)
Project:        07BW    Activity:       2830    SUB TOILET COMPARTMENTS       (10 21 13)
Project:        07BW    Activity:       2832    R&A TOILET COMPARTMENTS       (10 21 13)
Project:        07BW    Activity:       2834    P&D TOILET COMPARTMENTS       (10 21 13)
Project:        07BW    Activity:       2844          2844
Project:        07BW    Activity:       2850    SUB WALL&CORNER PROTECTION    (10 26 00)
Project:        07BW    Activity:       2852    R&A WALL&CORNER PROTECTION    (10 26 00)
Project:        07BW    Activity:       2854    P&D WALL&CORNER PROTECTION    (10 26 00)
Project:        07BW    Activity:       2860    SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00)
Project:        07BW    Activity:       2862    R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00)
Project:        07BW    Activity:       2864    P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00)
Project:        07BW    Activity:       2870    SUB FIRE EXTING CABINETS      (10 44 16)
Project:        07BW    Activity:       2872    R&A FIRE EXTING CABINETS      (10 44 16)
Project:        07BW    Activity:       2874    P&D FIRE EXTING CABINETS      (10 44 16)
Project:        07BW    Activity:       2880    SUB BIRD CONTROL DEVICES      (10 81 13)
Project:        07BW    Activity:       2882    R&A BIRD CONTROL DEVICES      (10 81 13)
Project:        07BW    Activity:       2884    P&D BIRD CONTROL DEVICES      (10 81 13)
Project:        07BW    Activity:       2890    SUB SAFETY TIE-BACK ANCHOR    (11 24 43.13)
Project:        07BW    Activity:       2892    R&A SAFETY TIE-BACK ANCHOR    (11 24 43.13)
Project:        07BW    Activity:       2894    P&D SAFETY TIE-BACK ANCHOR    (11 24 43.13)
Project:        07BW    Activity:       2910    SUB BALLET BARRE              (11 66 23.62)
Project:        07BW    Activity:       2912    R&A BALLET BARRE              (11 66 23.62)
Project:        07BW    Activity:       2914    P&D BALLET BARRE              (11 66 23.62)
Project:        07BW    Activity:       2920    SUB WINDOW SHADES             (12 24 00)
Project:        07BW    Activity:       2922    R&A WINDOW SHADES             (12 24 00)
Project:        07BW    Activity:       2924    P&D WINDOW SHADES             (12 24 00)
Project:        07BW    Activity:       2930    SUB COUNTERTOPS               (12 36 00)
Project:        07BW    Activity:       2932    R&A COUNTERTOPS               (12 36 00)
Project:        07BW    Activity:       2934    P&D COUNTERTOPS               (12 36 00)
Project:        07BW    Activity:       2940    SUB STONE BENCHES             (12 36 50)
Project:        07BW    Activity:       2942    R&A STONE BENCHES             (12 36 50)
Project:        07BW    Activity:       2944    P&D STONE BENCHES             (12 36 50)
Project:        07BW    Activity:       2950    SUB ENTRANCE FLOOR GRILLES    (12 48 16)
Project:        07BW    Activity:       2952    R&A ENTRANCE FLOOR GRILLES    (12 48 16)
Project:        07BW    Activity:       2954    P&D ENTRANCE FLOOR GRILLES    (12 48 16)
Project:        07BW    Activity:       2960    SUB TELESCOPING STANDS        (12 66 13)
Project:        07BW    Activity:       2962    R&A TELESCOPING STANDS        (12 66 13)
Project:        07BW    Activity:       2964    P&D TELESCOPING STANDS        (12 66 13)
Project:        07BW    Activity:       2980    SUB SEISMIC RESTRAINT REQ'S   (13 05 41)
Project:        07BW    Activity:       2982    R&A SEISMIC RESTRAINT REQ'S   (13 05 41)
Project:        07BW    Activity:       2984    P&D SEISMIC RESTRAINT REQ'S   (13 05 41)
Project:        07BW    Activity:       2990    SUB HYDRAULIC ELEVATORS       (14 24 00)
Project:        07BW    Activity:       2992    R&A HYDRAULIC ELEVATORS       (14 24 00)
Project:        07BW    Activity:       2994    P&D HYDRAULIC ELEVATORS       (14 24 00)
Project:        07BW    Activity:       3000    SUB COMMON - FIRE SUPP        (21 05 11)
Project:        07BW    Activity:       3002    R&A COMMON - FIRE SUPP        (21 05 11)
Project:        07BW    Activity:       3004    P&D COMMON - FIRE SUPP        (21 05 11)
Project:        07BW    Activity:       3010    SUB WET-PIPE SPRINKLER SYS    (21 13 13)
Project:        07BW    Activity:       30110   LOAD ROOF MATERIAL    MAIN RF
Project:        07BW    Activity:       3012    R&A WET-PIPE SPRINKLER SYS    (21 13 13)
Project:        07BW    Activity:       30120   3-PLY SBS/BUR         MAIN RF
Project:        07BW    Activity:       3014    P&D WET-PIPE SPRINKLER SYS    (21 13 13)
Project:        07BW    Activity:       30140   WATER TEST/PUNCH      MAIN RF
Project:        07BW    Activity:       3020    SUB COMMON PLUMBING MAT'L     (22 05 11)
Project:        07BW    Activity:       30210   LOAD ROOF MATERIAL VEG.2FL RF
Project:        07BW    Activity:       3022    R&A COMMON PLUMBING MAT'L     (22 05 11)
Project:        07BW    Activity:       30220   RIGID INSULATION   VEG.2FL RF
Project:        07BW    Activity:       30230   HOT RUBBER W.P.    VEG.2FF RF
Project:        07BW    Activity:       3024    P&D COMMON PLUMBING MAT'L     (22 05 11)
Project:        07BW    Activity:       30240   DRAINAGE BOARD     VEG.2FL RF
Project:        07BW    Activity:       3030    SUB GEN MTR REQ PLBG EQUIP    (22 05 12)
Project:        07BW    Activity:       30310   LOAD VEG. MATERIAL VEG.2FL RF
Project:        07BW    Activity:       3032    R&A GEN MTR REQ PLBG EQUIP    (22 05 12)
Project:        07BW    Activity:       30320   VEGETATED ASSEMBLY VEG.2FL RF
Project:        07BW    Activity:       30330   COUNTERFLASHING    VEG.2FL RF
Project:        07BW    Activity:       3034    P&D GEN MTR REQ PLBG EQUIP    (22 05 12)
Project:        07BW    Activity:       3040    SUB METERS&GAGES - PLBG       (22 05 19)
Project:        07BW    Activity:       30410   RF HATCH&SAFETY RAIL  MAIN RF
Project:        07BW    Activity:       3042    R&A METERS&GAGES - PLBG       (22 05 19)
Project:        07BW    Activity:       30420   TEMP ROOF DRY-IN
Project:        07BW    Activity:       30430   ROOF FLASHINGS/SM  VEG.2FL RF
Project:        07BW    Activity:       3044    P&D METERS&GAGES - PLBG       (22 05 19)
Project:        07BW    Activity:       30440   WATER TEST/PUNCH   VEG.2FL RF
Project:        07BW    Activity:       30450   ROOF ACCESSORIES   VEG.2FL RF
Project:        07BW    Activity:       30460   ROOF THRESHOLD FLASHINGS   RF
Project:        07BW    Activity:       30470   EXP.JONT COVERS            RF
Project:        07BW    Activity:       3050    SUB GEN-DUTY VALVES - PLBG    (22 05 23)
Project:        07BW    Activity:       30510   FRP EQUIP PADS        MAIN RF
Project:        07BW    Activity:       3052    R&A GEN-DUTY VALVES - PLBG    (22 05 23)
```

```
Project:        07BW    Activity:       30520   SET AHU UNITS         MAIN RF
Project:        07BW    Activity:       30530   EXH.FANS&VENTILATORS  MAIN RF
Project:        07BW    Activity:       30532   MECH CURB FLASHING    MAIN RF
Project:        07BW    Activity:       30534   PAD COVER @HOUSEKEEPING
Project:        07BW    Activity:       3054    P&D GEN-DUTY VALVES - PLBG    (22 05 23)
Project:        07BW    Activity:       30540   MEC EQ PPG&CONNECTION MAIN RF
Project:        07BW    Activity:       30542   TEMP COOLING AVAILABLE
Project:        07BW    Activity:       30550   PV SYSTEM RACKING     MAIN RF
Project:        07BW    Activity:       30560   ELE ROUGH-IN CONDUIT  MAIN RF
Project:        07BW    Activity:       30570   ELE BRANCH WIRING     MAIN RF
Project:        07BW    Activity:       3060    SUB PLUMBING INSULATION       (22 07 11)
Project:        07BW    Activity:       30610   PV PANELS             MAIN RF
Project:        07BW    Activity:       3062    R&A PLUMBING INSULATION       (22 07 11)
Project:        07BW    Activity:       30620   WIRE PV PNLS&INVERTER MAIN RF
Project:        07BW    Activity:       30630   TEST PV SYSTEM        MAIN RF
Project:        07BW    Activity:       3064    P&D PLUMBING INSULATION       (22 07 11)
Project:        07BW    Activity:       30640   CxA  (FTP) Solar PV
Project:        07BW    Activity:       3070    SUB FACILITY WATER DIST       (22 11 00)
Project:        07BW    Activity:       30700   ERECT&WELD MEC SCREEN MAIN RF
Project:        07BW    Activity:       30710   EXT.GRATINGS          MAIN RF
Project:        07BW    Activity:       3072    R&A FACILITY WATER DIST       (22 11 00)
Project:        07BW    Activity:       30720   EXT.RAILINGS          MAIN RF
Project:        07BW    Activity:       3074    P&D FACILITY WATER DIST       (22 11 00)
Project:        07BW    Activity:       3080    SUB DOMESTIC WATER PUMPS      (22 11 23)
Project:        07BW    Activity:       30800   ROOF COMPLETE
Project:        07BW    Activity:       3082    R&A DOMESTIC WATER PUMPS      (22 11 23)
Project:        07BW    Activity:       3084    P&D DOMESTIC WATER PUMPS      (22 11 23)
Project:        07BW    Activity:       3090    SUB FACILITY SAN. SEWERAGE    (22 13 00)
Project:        07BW    Activity:       3092    R&A FACILITY SAN. SEWERAGE    (22 13 00)
Project:        07BW    Activity:       3094    P&D FACILITY SAN. SEWERAGE    (22 13 00)
Project:        07BW    Activity:       3100    SUB FACILITY STORM DRAINAGE   (22 14 00)
Project:        07BW    Activity:       3102    R&A FACILITY STORM DRAINAGE   (22 14 00)
Project:        07BW    Activity:       3104    P&D FACILITY STORM DRAINAGE   (22 14 00)
Project:        07BW    Activity:       3110    SUB SUBMERSIBLE PUMPS         (22 14 36)
Project:        07BW    Activity:       3112    R&A SUBMERSIBLE PUMPS         (22 14 36)
Project:        07BW    Activity:       3114    P&D SUBMERSIBLE PUMPS         (22 14 36)
Project:        07BW    Activity:       3120    SUB DOMESTIC WATER HEAT EXCH  (22 35 00)
Project:        07BW    Activity:       3122    R&A DOMESTIC WATER HEAT EXCH  (22 35 00)
Project:        07BW    Activity:       3124    P&D DOMESTIC WATER HEAT EXCH  (22 35 00)
Project:        07BW    Activity:       3130    SUB PLUMBING FIXTURES         (22 40 00)
Project:        07BW    Activity:       3132    R&A PLUMBING FIXTURES         (22 40 00)
Project:        07BW    Activity:       3134    P&D PLUMBING FIXTURES         (22 40 00)
Project:        07BW    Activity:       3140    SUB COMMON WORK - HVAC        (23 05 11)
Project:        07BW    Activity:       3142    R&A COMMON WORK - HVAC        (23 05 11)
Project:        07BW    Activity:       3144    P&D COMMON WORK - HVAC        (23 05 11)
Project:        07BW    Activity:       3150    SUB STM GEN EQUIP (nic)       (23 05 12)
Project:        07BW    Activity:       3152    R&A STM GEN EQUIP  ( nic)          (23 05
12)
Project:        07BW    Activity:       3154    P&D STM GEN EQUIP    (nic)         (23 05
12)
Project:        07BW    Activity:       3160    SUB NOISE & VIB CNTL PPG & EQ (23 05 41)
Project:        07BW    Activity:       3162    R&A NOISE & VIB CNTL PPG & EQ (23 05 41)
Project:        07BW    Activity:       3164    P&D NOISE & VIB CNTL PPG & EQ (23 05 41)
Project:        07BW    Activity:       3170    SUB TEST,ADJUST&BALANCE HVAC  (23 05 93)
Project:        07BW    Activity:       3172    R&A TEST,ADJUST&BALANCE HVAC  (23 05 93)
Project:        07BW    Activity:       3174    P&D TEST,ADJUST&BALANCE HVAC  (23 05 93)
Project:        07BW    Activity:       3180    SUB HVAC & PLBG INSULATION    (23 07 11)
Project:        07BW    Activity:       3182    R&A HVAC & PLBG INSULATION    (23 07 11)
Project:        07BW    Activity:       3184    P&D HVAC & PLBG INSULATION    (23 07 11)
Project:        07BW    Activity:       3190    SUB DDC SYS - HVAC            (23 09 23)
Project:        07BW    Activity:       3192    R&A DDC SYS - HVAC            (23 09 23)
Project:        07BW    Activity:       3194    P&D DDC SYS - HVAC            (23 09 23)
Project:        07BW    Activity:       3200    SUB HYDRONIC PIPING           (23 21 13)
Project:        07BW    Activity:       3202    R&A HYDRONIC PIPING           (23 21 13)
Project:        07BW    Activity:       3204    P&D HYDRONIC PIPING           (23 21 13)
Project:        07BW    Activity:       3210    SUB HYDRONIC PUMPS            (23 21 23)
Project:        07BW    Activity:       3212    R&A HYDRONIC PUMPS            (23 21 23)
Project:        07BW    Activity:       3214    P&D HYDRONIC PUMPS            (23 21 23)
Project:        07BW    Activity:       3220    SUB STEAM&COND HEATING PIPING (23 22 13)
Project:        07BW    Activity:       3222    R&A STEAM&COND HEATING PIPING (23 22 13)
Project:        07BW    Activity:       3224    P&D STEAM&COND HEATING PIPING (23 22 13)
Project:        07BW    Activity:       3230    SUB STEAM COND PUMPS          (23 22 23)
Project:        07BW    Activity:       3232    R&A STEAM COND PUMPS          (23 22 23)
Project:        07BW    Activity:       3234    P&D STEAM COND PUMPS          (23 22 23)
Project:        07BW    Activity:       3240    SUB HVAC WATER TREATMENT      (23 25 00)
Project:        07BW    Activity:       3242    R&A HVAC WATER TREATMENT      (23 25 00)
Project:        07BW    Activity:       3244    P&D HVAC WATER TREATMENT      (23 25 00)
Project:        07BW    Activity:       3250    SUB HVAC DUCTS&CSGS           (23 31 00)
Project:        07BW    Activity:       3252    R&A HVAC DUCTS&CSGS           (23 31 00)
Project:        07BW    Activity:       3254    P&D HVAC DUCTS&CSGS           (23 31 00)
Project:        07BW    Activity:       3260    SUB HVAC FANS                 (23 34 00)
Project:        07BW    Activity:       3262    R&A HVAC FANS                 (23 34 00)
Project:        07BW    Activity:       3264    P&D HVAC FANS                 (23 34 00)
Project:        07BW    Activity:       3270    SUB AIR TERMINAL UNITS        (23 36 00)
Project:        07BW    Activity:       3272    R&A AIR TERMINAL UNITS        (23 36 00)
Project:        07BW    Activity:       3274    P&D AIR TERMINAL UNITS        (23 36 00)
Project:        07BW    Activity:       3280    SUB AIR OUTLETS&INLETS        (23 37 00)
Project:        07BW    Activity:       3282    R&A AIR OUTLETS&INLETS        (23 37 00)
Project:        07BW    Activity:       3284    P&D AIR OUTLETS&INLETS        (23 37 00)
Project:        07BW    Activity:       3290    SUB HVAC AIR CLG DEVICES      (23 40 00)
Project:        07BW    Activity:       3292    R&A HVAC AIR CLG DEVICES      (23 40 00)
Project:        07BW    Activity:       3294    P&D HVAC AIR CLG DEVICES      (23 40 00)
Project:        07BW    Activity:       3300    SUB PACKAGED AHU UNITS        (23 74 13)
Project:        07BW    Activity:       3302    R&A PACKAGED AHU UNITS        (23 74 13)
Project:        07BW    Activity:       3304    P&D PACKAGED AHU UNITS        (23 74 13)
Project:        07BW    Activity:       3310    SUB HEATING&COOLING UNITS     (23 82 00)
Project:        07BW    Activity:       3312    R&A HEATING&COOLING UNITS     (23 82 00)
Project:        07BW    Activity:       3314    P&D HEATING&COOLING UNITS     (23 82 00)
```

| | | | | | |
|---|---|---|---|---|---|
| Project: | 07BW | Activity: | 3320 | SUB AIR COILS | (23 82 16) |
| Project: | 07BW | Activity: | 3322 | R&A AIR COILS | (23 82 16) |
| Project: | 07BW | Activity: | 3324 | P&D AIR COILS | (23 82 16) |
| Project: | 07BW | Activity: | 3330 | SUB ELEC INSTALLATION REQ'S | (26 05 11) |
| Project: | 07BW | Activity: | 3332 | R&A ELEC INSTALLATION REQ'S | (26 05 11) |
| Project: | 07BW | Activity: | 3334 | P&D ELEC INSTALLATION REQ'S | (26 05 11) |
| Project: | 07BW | Activity: | 3340 | SUB MEDIUM VOLTAGE CABLES | (26 05 13) |
| Project: | 07BW | Activity: | 3342 | R&A MEDIUM VOLTAGE CABLES | (26 05 13) |
| Project: | 07BW | Activity: | 3344 | P&D MEDIUM VOLTAGE CABLES | (26 05 13) |
| Project: | 07BW | Activity: | 3350 | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) |
| Project: | 07BW | Activity: | 3352 | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) |
| Project: | 07BW | Activity: | 3354 | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) |
| Project: | 07BW | Activity: | 3360 | SUB GND - ELEC SYS | (26 05 26) |
| Project: | 07BW | Activity: | 3362 | R&A GND - ELEC SYS | (26 05 26) |
| Project: | 07BW | Activity: | 3364 | P&D GND - ELEC SYS | (26 05 26) |
| Project: | 07BW | Activity: | 3370 | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) |
| Project: | 07BW | Activity: | 3372 | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) |
| Project: | 07BW | Activity: | 3374 | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) |
| Project: | 07BW | Activity: | 3380 | SUB ELEC UNDERGROUND CONST | (26 05 41) |
| Project: | 07BW | Activity: | 3382 | R&A ELEC UNDERGROUND CONST | (26 05 41) |
| Project: | 07BW | Activity: | 3384 | P&D ELEC UNDERGROUND CONST | (26 05 41) |
| Project: | 07BW | Activity: | 3390 | SUB ELEC PROT DEVICE STUDY | (26 05 71) |
| Project: | 07BW | Activity: | 3392 | R&A ELEC PROT DEVICE STUDY | (26 05 71) |
| Project: | 07BW | Activity: | 3400 | SUB COMMISSION - ELEC SYS | (26 08 00) |
| Project: | 07BW | Activity: | 3402 | R&A COMMISSION - ELEC SYS | (26 08 00) |
| Project: | 07BW | Activity: | 3404 | P&D COMMISSION - ELEC SYS | (26 08 00) |
| Project: | 07BW | Activity: | 3410 | SUB LIGHTING CONTROLS | (26 09 23) |
| Project: | 07BW | Activity: | 3412 | R&A LIGHTING CONTROLS | (26 09 23) |
| Project: | 07BW | Activity: | 3414 | P&D LIGHTING CONTROLS | (26 09 23) |
| Project: | 07BW | Activity: | 3420 | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) |
| Project: | 07BW | Activity: | 3422 | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) |
| Project: | 07BW | Activity: | 3424 | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) |
| Project: | 07BW | Activity: | 3430 | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) |
| Project: | 07BW | Activity: | 3432 | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) |
| Project: | 07BW | Activity: | 3434 | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) |
| Project: | 07BW | Activity: | 3440 | SUB PANELBOARDS | (26 24 11) |
| Project: | 07BW | Activity: | 3442 | R&A PANELBOARDS | (26 24 11) |
| Project: | 07BW | Activity: | 3444 | P&D PANELBOARDS | (26 24 11) |
| Project: | 07BW | Activity: | 3450 | SUB ELECTRIC METERING | (26 27 13) |
| Project: | 07BW | Activity: | 3452 | R&A ELECTRIC METERING | (26 27 13) |
| Project: | 07BW | Activity: | 3454 | P&D ELECTRIC METERING | (26 27 13) |
| Project: | 07BW | Activity: | 3460 | SUB WIRING DEVICES | (26 27 26) |
| Project: | 07BW | Activity: | 3462 | R&A WIRING DEVICES | (26 27 26) |
| Project: | 07BW | Activity: | 3464 | P&D WIRING DEVICES | (26 27 26) |
| Project: | 07BW | Activity: | 3470 | SUB MOTOR STARTERS | (26 29 11) |
| Project: | 07BW | Activity: | 3472 | R&A MOTOR STARTERS | (26 29 11) |
| Project: | 07BW | Activity: | 3474 | P&D MOTOR STARTERS | (26 29 11) |
| Project: | 07BW | Activity: | 3480 | SUB DISCONNECT SWITCHES | (26 29 21) |
| Project: | 07BW | Activity: | 3482 | R&A DISCONNECT SWITCHES | (26 29 21) |
| Project: | 07BW | Activity: | 3484 | P&D DISCONNECT SWITCHES | (26 29 21) |
| Project: | 07BW | Activity: | 3490 | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) |
| Project: | 07BW | Activity: | 3492 | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) |
| Project: | 07BW | Activity: | 3494 | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) |
| Project: | 07BW | Activity: | 3500 | SUB ATS | (26 36 23) |
| Project: | 07BW | Activity: | 3502 | R&A ATS | (26 36 23) |
| Project: | 07BW | Activity: | 3504 | P&D ATS | (26 36 23) |
| Project: | 07BW | Activity: | 3510 | SUB INTERIOR LIGHTING | (26 51 00) |
| Project: | 07BW | Activity: | 35110 | EXT.WALL FRAMING WEST | |
| Project: | 07BW | Activity: | 3512 | R&A INTERIOR LIGHTING | (26 51 00) |
| Project: | 07BW | Activity: | 35120 | EXT.WALL FRAMING NORTH | |
| Project: | 07BW | Activity: | 35130 | EXT.WALL FRAMING EAST | |
| Project: | 07BW | Activity: | 3514 | P&D INTERIOR LIGHTING | (26 51 00) |
| Project: | 07BW | Activity: | 35140 | EXT.WALL FRAMING SOUTH | |
| Project: | 07BW | Activity: | 35150 | EXT.WALL SHEATHING/INSULATION WEST | |
| Project: | 07BW | Activity: | 35160 | EXT.WALL SHEATHING/INSULATION NORTH | |
| Project: | 07BW | Activity: | 35170 | EXT.WALL SHEATHING/INSULATION EAST | |
| Project: | 07BW | Activity: | 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | |
| Project: | 07BW | Activity: | 3520 | SUB EXTERIOR LIGHTING | (26 56 00) |
| Project: | 07BW | Activity: | 35210 | MOD.SHEET AIR BARRIER WEST | |
| Project: | 07BW | Activity: | 3522 | R&A EXTERIOR LIGHTING | (26 56 00) |
| Project: | 07BW | Activity: | 35220 | MOD.SHEET AIR BARRIER NORTH | |
| Project: | 07BW | Activity: | 35230 | MOD.SHEET AIR BARRIER EAST | |
| Project: | 07BW | Activity: | 3524 | P&D EXTERIOR LIGHTING | (26 56 00) |
| Project: | 07BW | Activity: | 35240 | MOD.SHEET AIR BARRIER SOUTH | |
| Project: | 07BW | Activity: | 3530 | SUB COMM INSTALLATION REQ'S | (27 05 11) |
| Project: | 07BW | Activity: | 35310 | TRESPA WALL PANELS WEST | |
| Project: | 07BW | Activity: | 3532 | R&A COMM INSTALLATION REQ'S | (27 05 11) |
| Project: | 07BW | Activity: | 35320 | TRESPA WALL PANELS NORTH | |
| Project: | 07BW | Activity: | 35330 | TRESPA WALL PANELS EAST | |
| Project: | 07BW | Activity: | 3534 | P&D COMM INSTALLATION REQ'S | (27 05 11) |
| Project: | 07BW | Activity: | 35340 | TRESPA WALL PANELS SOUTH | |
| Project: | 07BW | Activity: | 3540 | SUB GND - COMM SYS | (27 05 26) |
| Project: | 07BW | Activity: | 35410 | CURTAINWALL FRAMING WEST | |
| Project: | 07BW | Activity: | 3542 | R&A GND - COMM SYS | (27 05 26) |
| Project: | 07BW | Activity: | 35420 | CURTAINWALL FRAMING NORTH | |
| Project: | 07BW | Activity: | 35430 | CURTAINWALL FRAMING EAST | |
| Project: | 07BW | Activity: | 3544 | P&D GND - COMM SYS | (27 05 26) |
| Project: | 07BW | Activity: | 35440 | CURTAINWALL FRAMING SOUTH | |
| Project: | 07BW | Activity: | 3550 | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) |
| Project: | 07BW | Activity: | 35510 | EXT.GLAZING/WINDOWS WEST | |
| Project: | 07BW | Activity: | 3552 | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) |
| Project: | 07BW | Activity: | 35520 | EXT.GLAZING/WINDOWS NORTH | |
| Project: | 07BW | Activity: | 35530 | EXT.GLAZING/WINDOWS EAST | |
| Project: | 07BW | Activity: | 3554 | P&D RCWYS&BXS FOR COMM SYS | (27 05 33) |
| Project: | 07BW | Activity: | 35540 | EXT.GLAZING/WINDOWS SOUTH | |
| Project: | 07BW | Activity: | 35560 | SILL PAD FLASHING WEST | |
| Project: | 07BW | Activity: | 35570 | SILL PAD FLASHING NORTH | |
| Project: | 07BW | Activity: | 35580 | SILL PAD FLASHING EAST | |

```
Project:        07BW    Activity:       35590   SILL PAD FLASHING       SOUTH
Project:        07BW    Activity:       3560    SUB COMM UG DUCTS&RACEWAYS    (27 05 43)
Project:        07BW    Activity:       35610   ALUM SOFFIT PANELS       WEST
Project:        07BW    Activity:       3562    R&A COMM UG DUCTS&RACEWAYS    (27 05 43)
Project:        07BW    Activity:       35620   ALUM SOFFIT PANELS      NORTH
Project:        07BW    Activity:       35630   ALUM SOFFIT PANELS       EAST
Project:        07BW    Activity:       3564    P&D COMM UG DUCTS&RACEWAYS    (27 05 43)
Project:        07BW    Activity:       35640   ALUM SOFFIT PANELS      SOUTH
Project:        07BW    Activity:       3570    SUB COMMUNICATIONS TESTING    (27 08 11)
Project:        07BW    Activity:       35710   EXT.COPING&FLASHINGS     WEST
Project:        07BW    Activity:       3572    R&A COMMUNICATIONS TESTING    (27 08 11)
Project:        07BW    Activity:       35720   EXT.COPING&FLASHINGS    NORTH
Project:        07BW    Activity:       35730    EXT.COPING&FLASHINGS     EAST
Project:        07BW    Activity:       3574    P&D COMMUNICATIONS TESTING    (27 08 11)
Project:        07BW    Activity:       35740   EXT.COPING&FLASHINGS    SOUTH
Project:        07BW    Activity:       3580    SUB COMM EQUIP RM FITTINGS    (27 11 00)
Project:        07BW    Activity:       35810   EXT.SEALANTS&CAULKING    WEST
Project:        07BW    Activity:       3582    R&A COMM EQUIP RM FITTINGS    (27 11 00)
Project:        07BW    Activity:       35820   EXT.SEALANTS&CAULKING   NORTH
Project:        07BW    Activity:       35830   EXT.SEALANTS&CAULKING    EAST
Project:        07BW    Activity:       3584    P&D COMM EQUIP RM FITTINGS    (27 11 00)
Project:        07BW    Activity:       35840   EXT.SEALANTS&CAULKING   SOUTH
Project:        07BW    Activity:       3590    SUB COMM BCKBNE OSP CABLING   (27 13 14)
Project:        07BW    Activity:       35910   TEMPORARY EXTERIOR ENCLOSURE
Project:        07BW    Activity:       3592    R&A COMM BCKBNE OSP CABLING   (27 13 14)
Project:        07BW    Activity:       35920   EXT.ALUM GRATINGS
Project:        07BW    Activity:       35930   EXT.ORAMENTAL RAILINGS
Project:        07BW    Activity:       3594    P&D COMM BCKBNE OSP CABLING   (27 13 14)
Project:        07BW    Activity:       35940   ALUM ENTRANCES&STOREFRONT
Project:        07BW    Activity:       35950   STANDING SEAM ROOF
Project:        07BW    Activity:       35960   SS COLUMN COVERS
Project:        07BW    Activity:       35990   EXTERIOR COMPLETE
Project:        07BW    Activity:       3600    SUB TELECOM OSP FIBER CABLING (27 13 24)
Project:        07BW    Activity:       36000   CxA -ASTM E783-Air Leakage Test-Windows /
Doors
Project:        07BW    Activity:       36010   CxA -ASTM E1186-Air Leakage Test-Evelope /
Air B
Project:        07BW    Activity:       36015   CxA -ASTM E1153- Roofing Insulation-Infared
Imag
Project:        07BW    Activity:       3602    R&A TELECOM OSP FIBER CABLING (27 13 24)
Project:        07BW    Activity:       36020   CxA -ASTM D5957-Flood Testing-Horizontal
Waterpr
Project:        07BW    Activity:       36025   CxA -ASTM E1105-Water Penetration
Test-Fenestrat
Project:        07BW    Activity:       36030   CxA -AAMA 501.2-Water Leakage Field
Check-Storef
Project:        07BW    Activity:       3604    P&D TELECOM OSP FIBER CABLING (27 13 24)
Project:        07BW    Activity:       3610    SUB COMM CABLING              (27 15 00)
Project:        07BW    Activity:       3612    R&A COMM CABLING              (27 15 00)
Project:        07BW    Activity:       3614    P&D COMM CABLING              (27 15 00)
Project:        07BW    Activity:       3620    SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16)
Project:        07BW    Activity:       3622    R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16)
Project:        07BW    Activity:       3624    P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16)
Project:        07BW    Activity:       3630    SUB MSTR ANT TV EQUIP&SYS     (27 41 31)
Project:        07BW    Activity:       3632    R&A MSTR ANT TV EQUIP&SYS     (27 41 31)
Project:        07BW    Activity:       3634    P&D MSTR ANT TV EQUIP&SYS     (27 41 31)
Project:        07BW    Activity:       3640    SUB PA&MASS NOTIFICATION SYS  (27 51 16)
Project:        07BW    Activity:       3642    R&A PA&MASS NOTIFICATION SYS  (27 51 16)
Project:        07BW    Activity:       3644    P&D PA&MASS NOTIFICATION SYS  (27 51 16)
Project:        07BW    Activity:       3650    SUB SFTY&SEC INSTALLATION REQ'(28 05 11)
Project:        07BW    Activity:       3652    R&A SFTY&SEC INSTALLATION REQ'(28 05 11)
Project:        07BW    Activity:       3654    P&D SFTY&SEC INSTALLATION REQ'(28 05 11)
Project:        07BW    Activity:       3660    SUB COND-CABLES ELEC SFTY&SEC (28 05 13)
Project:        07BW    Activity:       3662    R&A COND-CABLES ELEC SFTY&SEC (28 05 13)
Project:        07BW    Activity:       3664    P&D COND-CABLES ELEC SFTY&SEC (28 05 13)
Project:        07BW    Activity:       3670    SUB SECURITY SYS LABELING     (28 05 53)
Project:        07BW    Activity:       3672    R&A SECURITY SYS LABELING     (28 05 53)
Project:        07BW    Activity:       3674    P&D SECURITY SYS LABELING     (28 05 53)
Project:        07BW    Activity:       3680    SUB SECURITY SYS COMMISSION'G (28 08 00)
Project:        07BW    Activity:       3682    R&A SECURITY SYS COMMISSION'G (28 08 00)
Project:        07BW    Activity:       3684    P&D SECURITY SYS COMMISSION'G (28 08 00)
Project:        07BW    Activity:       3690    SUB ACCESS CONTROL SYS        (28 13 00)
Project:        07BW    Activity:       3692    R&A ACCESS CONTROL SYS        (28 13 00)
Project:        07BW    Activity:       3694    P&D ACCESS CONTROL SYS        (28 13 00)
Project:        07BW    Activity:       3700    SUB FIRE DETECTION&ALARM      (28 31 00)
Project:        07BW    Activity:       3702    R&A FIRE DETECTION&ALARM      (28 31 00)
Project:        07BW    Activity:       3704    P&D FIRE DETECTION&ALARM      (28 31 00)
Project:        07BW    Activity:       3710    SUB EARTH MOVING              (31 20 00)
Project:        07BW    Activity:       3712    R&A EARTH MOVING              (31 20 00)
Project:        07BW    Activity:       3714    P&D EARTH MOVING              (31 20 00)
Project:        07BW    Activity:       3720    SUB DEWATERING                (31 23 19)
Project:        07BW    Activity:       3722    R&A DEWATERING                (31 23 19)
Project:        07BW    Activity:       3724    P&D DEWATERING                (31 23 19)
Project:        07BW    Activity:       3730    SUB FLOWABLE FILL             (31 23 23.33)
Project:        07BW    Activity:       3732    R&A FLOWABLE FILL             (31 23 23.33)
Project:        07BW    Activity:       3734    P&D FLOWABLE FILL             (31 23 23.33)
Project:        07BW    Activity:       3740    SUB EXCAV SUPPORT&PROTECTION  (31 51 00)
Project:        07BW    Activity:       3742    R&A EXCAV SUPPORT&PROTECTION  (31 51 00)
Project:        07BW    Activity:       3744    P&D EXCAV SUPPORT&PROTECTION  (31 51 00)
Project:        07BW    Activity:       3750    SUB CMNT&CONC LNDSCP IMPRVMS  (32 05 20)
Project:        07BW    Activity:       3752    R&A CMNT&CONC LNDSCP IMPRVMS  (32 05 20)
Project:        07BW    Activity:       3754    P&D CMNT&CONC LNDSCP IMPRVMS  (32 05 20)
Project:        07BW    Activity:       3760    SUB CMT&CONC FOR EXT IMPRVMS  (32 05 23)
Project:        07BW    Activity:       3762    R&A CMT&CONC FOR EXT IMPRVMS  (32 05 23)
Project:        07BW    Activity:       3764    P&D CMT&CONC FOR EXT IMPRVMS  (32 05 23)
Project:        07BW    Activity:       3770    SUB CONCRETE PAVERS           (32 14 13)
Project:        07BW    Activity:       3772    R&A CONCRETE PAVERS           (32 14 13)
Project:        07BW    Activity:       3774    P&D CONCRETE PAVERS           (32 14 13)
```

```
Project:        07BW    Activity:       3780    SUB FENCES&GATES              (32 31 13)
Project:        07BW    Activity:       3782    R&A FENCES&GATES              (32 31 13)
Project:        07BW    Activity:       3784    P&D FENCES&GATES              (32 31 13)
Project:        07BW    Activity:       3790    SUB IRRIGATION                (32 84 00)
Project:        07BW    Activity:       3792    R&A IRRIGATION                (32 84 00)
Project:        07BW    Activity:       3794    P&D IRRIGATION                (32 84 00)
Project:        07BW    Activity:       3800    SUB PLANTING                  (32 90 00)
Project:        07BW    Activity:       3802    R&A PLANTING                  (32 90 00)
Project:        07BW    Activity:       3804    P&D PLANTING                  (32 90 00)
Project:        07BW    Activity:       3810    SUB WATER UTILITIES           (33 10 00)
Project:        07BW    Activity:       3812    R&A WATER UTILITIES           (33 10 00)
Project:        07BW    Activity:       3814    P&D WATER UTILITIES           (33 10 00)
Project:        07BW    Activity:       3820    SUB SANI SEWER UTILITIES      (33 30 00)
Project:        07BW    Activity:       3822    R&A SANI SEWER UTILITIES      (33 30 00)
Project:        07BW    Activity:       3824    P&D SANI SEWER UTILITIES      (33 30 00)
Project:        07BW    Activity:       3830    SUB STORM DRAIN UTIL          (33 40 00)
Project:        07BW    Activity:       3832    R&A STORM DRAIN UTIL          (33 40 00)
Project:        07BW    Activity:       3834    P&D STORM DRAIN UTIL          (33 40 00)
Project:        07BW    Activity:       3840    SUB NATURAL GAS DIST          (33 51 00)
Project:        07BW    Activity:       3842    R&A NATURAL GAS DIST          (33 51 00)
Project:        07BW    Activity:       3844    P&D NATURAL GAS DIST          (33 51 00)
Project:        07BW    Activity:       3850    SUB STM&CHILLED WTR SITE DIST (33 63 00)
Project:        07BW    Activity:       3852    R&A STM&CHILLED WTR SITE DIST (33 63 00)
Project:        07BW    Activity:       3854    P&D STM&CHILLED WTR SITE DIST (33 63 00)
Project:        07BW    Activity:       3900    SUB EXTERIOR MOCK-UP
Project:        07BW    Activity:       3902    APP EXTERIOR MOCK-UP
Project:        07BW    Activity:       4000    DEL MECH SITE UTILITY PIPING
Project:        07BW    Activity:       40006   INSTALL TOP TRACK     LEVEL B
Project:        07BW    Activity:       40010   LAYOUT PARTITIONS     LEVEL B
Project:        07BW    Activity:       40020   FRAME,TOP OUT & TAPE  LEVEL B
Project:        07BW    Activity:       40054   MOBILIZE PLUMBING     LEVEL B
Project:        07BW    Activity:       40056   PLB A/G W&V/STORM DRN LEVEL B
Project:        07BW    Activity:       40058   PLB A/G WATER PIPING  LEVEL B
Project:        07BW    Activity:       40060   PLB CONDENSATE PIPING LEVEL B
Project:        07BW    Activity:       40061   PLB EQUIPMENT         LEVEL B
Project:        07BW    Activity:       40062   PLB PIPE TESTING      LEVEL B
Project:        07BW    Activity:       40063   MOBILIZE HVAC         LEVEL B
Project:        07BW    Activity:       40064   LAYOUT/DETAIL DUCT    LEVEL B
Project:        07BW    Activity:       40065   DUCTWORK MAINS        LEVEL B
Project:        07BW    Activity:       40070   DUCTWORK BRANCHES     LEVEL B
Project:        07BW    Activity:       40080   FIRE SMOKE DAMPERS    LEVEL B
Project:        07BW    Activity:       40090   HANG VAV UNITS        LEVEL B
Project:        07BW    Activity:       40091   FAN COIL UNITS        LEVEL B
Project:        07BW    Activity:       40092   DUCT LEAKAGE TESTS    LEVEL B
Project:        07BW    Activity:       4010    DEL B/G WASTE & VENT PIPING
Project:        07BW    Activity:       40100   DUCT INSULATION       LEVEL B
Project:        07BW    Activity:       40102   PLB O/H INSULATION    LEVEL B
Project:        07BW    Activity:       40103   MOBILIZE MECHANICAL   LEVEL B
Project:        07BW    Activity:       40104   LAYOUT/DETAIL M.PIPE  LEVEL B
Project:        07BW    Activity:       40105   MEC PIPING            LEVEL B
Project:        07BW    Activity:       40108   MEC EQ         MEC RM LEVEL B
Project:        07BW    Activity:       40110   MEC PIPING     MEC RM LEVEL B
Project:        07BW    Activity:       40112   MEC PIPE TESTING      LEVEL B
Project:        07BW    Activity:       40120   MEC PIPE INSULATION   LEVEL B
Project:        07BW    Activity:       40128   MOBILIZE CONTROLS     LEVEL B
Project:        07BW    Activity:       40130   R/I TEMP.CONTROL      LEVEL B
Project:        07BW    Activity:       40140   MEC PIPE EQ CONNS     LEVEL B
Project:        07BW    Activity:       40144   ELE UNDERSLAB ROUGH-IN  LEVEL B
Project:        07BW    Activity:       40145   ELE CEILING ROUGH-IN  LEVEL B
Project:        07BW    Activity:       40158   MOBILIZE FIRE PROTECT LEVEL B
Project:        07BW    Activity:       40160   R/I SPRINKLER PPG     LEVEL B
Project:        07BW    Activity:       40180   95FRAME PARTITIONS      LEVEL B
Project:        07BW    Activity:       40190   IN-WALL BLOCKING      LEVEL B
Project:        07BW    Activity:       40192   JAMB,SHELF&BASE FLASH LEVEL B
Project:        07BW    Activity:       4020    DEL ROOF & OVERFLOW DRAINS
Project:        07BW    Activity:       40200   THERMAL INSULATION    LEVEL B
Project:        07BW    Activity:       40230   SET HM FRAMES         LEVEL B
Project:        07BW    Activity:       40250   ELE SET SWITCHGEAR
Project:        07BW    Activity:       40252   ELE INSTALL SWITCHGEAR
Project:        07BW    Activity:       40254   ELE AUTO TRANSFER SWITCH
Project:        07BW    Activity:       40272   ELE PANELS            LEVEL B
Project:        07BW    Activity:       40274   ELE IN-WALL ROUGH-IN  LEVEL B
Project:        07BW    Activity:       40280   ELE FEEDER WIRE       LEVEL B
Project:        07BW    Activity:       40290   ELE BRANCH WIRING     LEVEL B
Project:        07BW    Activity:       40294   ELE DATA WIRING       LEVEL B
Project:        07BW    Activity:       40295   ELE F.A. WIRING       LEVEL B
Project:        07BW    Activity:       40297   ELE PA WIRING         LEVEL B
Project:        07BW    Activity:       40298   ELE SECUR. WIRING     LEVEL B
Project:        07BW    Activity:       40299   ELE A/V WIRING        LEVEL B
Project:        07BW    Activity:       4030    DEL PLB A/G W&V/STORM DRN&WTR
Project:        07BW    Activity:       40300   ELE PNL TERMINATIONS  LEVEL B
Project:        07BW    Activity:       40302   POWER AVAILABLE
Project:        07BW    Activity:       40318   VA I/W INSPECT & APP  LEVEL B
Project:        07BW    Activity:       40320   HANG DRYWALL          LEVEL B
Project:        07BW    Activity:       40330   TAPE&FINISH DRYWALL   LEVEL B
Project:        07BW    Activity:       40335   SOUND/FIRE CAULK T&B WALL LEVEL B
Project:        07BW    Activity:       40340   FRAME D/W CLG&SOFFIT  LEVEL B
Project:        07BW    Activity:       40342   PLB FIRESTOPPING      LEVEL B
Project:        07BW    Activity:       40344   MEC FIRESTOPPING      LEVEL B
Project:        07BW    Activity:       40345   D/W&FIN CLG&SOFFIT    LEVEL B
Project:        07BW    Activity:       40350   PRIME PAINT           LEVEL B
Project:        07BW    Activity:       40370   FIRE EXT.CABINETS     LEVEL B
Project:        07BW    Activity:       40380   ACOUS.GRID            LEVEL B
Project:        07BW    Activity:       40382   HARD FLR PREP         LEVEL B
Project:        07BW    Activity:       40390   SPRINK DROPS & HEADS  LEVEL B
Project:        07BW    Activity:       4040    DEL PLB HEX/TMV/ET/DWCP
Project:        07BW    Activity:       40400   TRIM&TERM TEMP.CNTRL  LEVEL B
Project:        07BW    Activity:       40410   HVA AIR DISTRIBUTION  LEVEL B
```

```
Project:        07BW    Activity:       40420   ELE LIGHTS & TRIM     LEVEL B
Project:        07BW    Activity:       40424   VA O/H INSPECT & APP  LEVEL B
Project:        07BW    Activity:       40450   ELE DATA TRIM&TEST    LEVEL B
Project:        07BW    Activity:       40460   ELE F.A. TRIM&TEST    LEVEL B
Project:        07BW    Activity:       40470   ELE PA TRIM&TEST      LEVEL B
Project:        07BW    Activity:       40480   ELE SECUR. TRIM&TEST  LEVEL B
Project:        07BW    Activity:       40490   ELE A/V TRIM&TEST     LEVEL B
Project:        07BW    Activity:       4050    DEL MEC PIPING
Project:        07BW    Activity:       4053    MOS PLUMBING
Project:        07BW    Activity:       40530   TOILET & BATH ACCESS  LEVEL B
Project:        07BW    Activity:       4054    MOS SWITCHGEAR
Project:        07BW    Activity:       4055    MOS LIGHT FIXTURES
Project:        07BW    Activity:       4056    MOS PV PANELS
Project:        07BW    Activity:       40580   ACOUS.CLG TILE        LEVEL B
Project:        07BW    Activity:       40590   LINEAR WOOD CEILING   LEVEL B
Project:        07BW    Activity:       4060    DEL PLB CONDENSATE PIPING
Project:        07BW    Activity:       40612   ACCESS DRS & LOUVERS  LEVEL B
Project:        07BW    Activity:       40630   ELE TRIM & TEST       LEVEL B
Project:        07BW    Activity:       40640   VCT/RESILIENT&BASE    LEVEL B
Project:        07BW    Activity:       40650   FINISH CARPENTRY      LEVEL B
Project:        07BW    Activity:       40690   HANG DOORS            LEVEL B
Project:        07BW    Activity:       4070    DEL PLB EQUIPMENT
Project:        07BW    Activity:       40700   BUILDERS HARDWARE     LEVEL B
Project:        07BW    Activity:       40710   INT GLAZING           LEVEL B
Project:        07BW    Activity:       40720   WALL PROTECTION       LEVEL B
Project:        07BW    Activity:       40726   ATHLETIC FLOORING     LEVEL B
Project:        07BW    Activity:       40730   RAILS&CORNER GUARDS   LEVEL B
Project:        07BW    Activity:       40750   FINAL FINISH COAT     LEVEL B
Project:        07BW    Activity:       40760   TELESCOPING STANDS    LEVEL B
Project:        07BW    Activity:       4080    DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF
Project:        07BW    Activity:       40800   TEST/BALANCE          LEVEL B
Project:        07BW    Activity:       4090    DEL MEC PIPING MEC RM
Project:        07BW    Activity:       40900   FINAL CLEAN-UP        LEVEL B
Project:        07BW    Activity:       40902   VA INSPECT            LEVEL B
Project:        07BW    Activity:       40910   INTERIOR SIGNAGE      LEVEL B
Project:        07BW    Activity:       40990   COMPLETE              LEVEL B
Project:        07BW    Activity:       4100    DEL MEC EQ PIPING
Project:        07BW    Activity:       4110    DEL PLB FIRESTOPPING
Project:        07BW    Activity:       4120    DEL MEC FIRESTOPPING
Project:        07BW    Activity:       4130    DEL PLB O/H INSULATION
Project:        07BW    Activity:       4140    DEL MEC PIPE INSULATION
Project:        07BW    Activity:       4150    DEL PLB FIXTURES & TRIM
Project:        07BW    Activity:       4200    DEL TRESPA WALL PANELS
Project:        07BW    Activity:       42006   INSTALL TOP TRACK     LEVEL 1
Project:        07BW    Activity:       42010   LAYOUT PARTITIONS     LEVEL 1
Project:        07BW    Activity:       4202    MATERIAL ON SITE TRESPA WALL MATERIAL
Project:        07BW    Activity:       42020   FRAME,TOP OUT & TAPE  LEVEL 1
Project:        07BW    Activity:       42056   PLB A/G W&V/STORM DRN LEVEL 1
Project:        07BW    Activity:       42058   PLB A/G WATER PIPING  LEVEL 1
Project:        07BW    Activity:       42060   PLB CONDENSATE PIPING LEVEL 1
Project:        07BW    Activity:       42062   PLB PIPE TESTING      LEVEL 1
Project:        07BW    Activity:       42064   LAYOUT/DETAIL DUCT    LEVEL 1
Project:        07BW    Activity:       42065   DUCTWORK MAINS        LEVEL 1
Project:        07BW    Activity:       42070   DUCTWORK BRANCHES     LEVEL 1
Project:        07BW    Activity:       42080   FIRE SMOKE DAMPERS    LEVEL 1
Project:        07BW    Activity:       42090   HANG VAV UNITS        LEVEL 1
Project:        07BW    Activity:       42092   DUCT LEAKAGE TESTS    LEVEL 1
Project:        07BW    Activity:       42100   DUCT INSULATION       LEVEL 1
Project:        07BW    Activity:       42102   PLB O/H INSULATION    LEVEL 1
Project:        07BW    Activity:       42104   LAYOUT/DETAIL M.PIPE  LEVEL 1
Project:        07BW    Activity:       42105   MEC PIPING            LEVEL 1
Project:        07BW    Activity:       42112   MEC PIPE TESTING      LEVEL 1
Project:        07BW    Activity:       42120   MEC PIPE INSULATION   LEVEL 1
Project:        07BW    Activity:       42130   R/I TEMP.CONTROL      LEVEL 1
Project:        07BW    Activity:       42140   MEC PIPE EQ CONNS     LEVEL 1
Project:        07BW    Activity:       42145   ELE CEILING ROUGH-IN  LEVEL 1
Project:        07BW    Activity:       42160   R/I SPRINKLER PPG     LEVEL 1
Project:        07BW    Activity:       42180   FRAME PARTITIONS      LEVEL 1
Project:        07BW    Activity:       42190   IN-WALL BLOCKING      LEVEL 1
Project:        07BW    Activity:       42192   JAMB,SHELF&BASE FLASH LEVEL 1
Project:        07BW    Activity:       42200   THERMAL INSULATION    LEVEL 1
Project:        07BW    Activity:       42230   SET HM FRAMES         LEVEL 1
Project:        07BW    Activity:       42272   ELE PANELS            LEVEL 1
Project:        07BW    Activity:       42274   ELE IN-WALL ROUGH-IN  LEVEL 1
Project:        07BW    Activity:       42280   ELE FEEDER WIRE       LEVEL 1
Project:        07BW    Activity:       42290   ELE BRANCH WIRING     LEVEL 1
Project:        07BW    Activity:       42294   ELE DATA WIRING       LEVEL 1
Project:        07BW    Activity:       42295   ELE F.A. WIRING       LEVEL 1
Project:        07BW    Activity:       42297   ELE PA WIRING         LEVEL 1
Project:        07BW    Activity:       42298   ELE SECUR. WIRING     LEVEL 1
Project:        07BW    Activity:       42299   ELE A/V WIRING        LEVEL 1
Project:        07BW    Activity:       42300   ELE PNL TERMINATIONS  LEVEL 1
Project:        07BW    Activity:       42318   VA I/W INSPECT & APP  LEVEL 1
Project:        07BW    Activity:       42320   HANG DRYWALL          LEVEL 1
Project:        07BW    Activity:       42330   TAPE&FINISH DRYWALL   LEVEL 1
Project:        07BW    Activity:       42335   SOUND/FIRE CAULK T&B WALL LEVEL 1
Project:        07BW    Activity:       42340   FRAME D/W CLG&SOFFIT  LEVEL 1
Project:        07BW    Activity:       42342   PLB FIRESTOPPING      LEVEL 1
Project:        07BW    Activity:       42344   MEC FIRESTOPPING      LEVEL 1
Project:        07BW    Activity:       42345   D/W&FIN CLG&SOFFIT    LEVEL 1
Project:        07BW    Activity:       42350   PRIME PAINT           LEVEL 1
Project:        07BW    Activity:       42370   FIRE EXT.CABINETS     LEVEL 1
Project:        07BW    Activity:       42380   ACOUS.GRID            LEVEL 1
Project:        07BW    Activity:       42382   HARD FLR PREP         LEVEL 1
Project:        07BW    Activity:       42390   SPRINK DROPS & HEADS  LEVEL 1
Project:        07BW    Activity:       42400   TRIM&TERM TEMP.CNTRL  LEVEL 1
Project:        07BW    Activity:       42410   HVA AIR DISTRIBUTION  LEVEL 1
Project:        07BW    Activity:       42420   ELE LIGHTS & TRIM     LEVEL 1
```

| | | | | | |
|---|---|---|---|---|---|
| Project: | 07BW | Activity: | 42424 | VA O/H INSPECT & APP | LEVEL 1 |
| Project: | 07BW | Activity: | 42450 | ELE DATA TRIM&TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42460 | ELE F.A. TRIM&TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42470 | ELE PA TRIM&TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42480 | ELE SECUR. TRIM&TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42490 | ELE A/V TRIM&TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42500 | HARD FLR&STONE FACING | LEVEL 1 |
| Project: | 07BW | Activity: | 42520 | PLB FIXTURES & TRIM | LEVEL 1 |
| Project: | 07BW | Activity: | 42580 | ACOUS.CLG TILE | LEVEL 1 |
| Project: | 07BW | Activity: | 42590 | LINEAR WOOD CEILING | LEVEL 1 |
| Project: | 07BW | Activity: | 42612 | ACCESS DRS & LOUVERS | LEVEL 1 |
| Project: | 07BW | Activity: | 42630 | ELE TRIM & TEST | LEVEL 1 |
| Project: | 07BW | Activity: | 42640 | VCT/RESILIENT&BASE | LEVEL 1 |
| Project: | 07BW | Activity: | 42642 | ENTRANCE FL GRILLES | LEVEL 1 |
| Project: | 07BW | Activity: | 42650 | FINISH CARPENTRY | LEVEL 1 |
| Project: | 07BW | Activity: | 42660 | CARPET & BASE | LEVEL 1 |
| Project: | 07BW | Activity: | 42690 | HANG DOORS | LEVEL 1 |
| Project: | 07BW | Activity: | 42700 | BUILDERS HARDWARE | LEVEL 1 |
| Project: | 07BW | Activity: | 42710 | INT GLAZING | LEVEL 1 |
| Project: | 07BW | Activity: | 42720 | WALL PROTECTION | LEVEL 1 |
| Project: | 07BW | Activity: | 42730 | RAILS&CORNER GUARDS | LEVEL 1 |
| Project: | 07BW | Activity: | 42750 | FINAL FINISH COAT | LEVEL 1 |
| Project: | 07BW | Activity: | 42800 | TEST/BALANCE | LEVEL 1 |
| Project: | 07BW | Activity: | 42900 | FINAL CLEAN-UP | LEVEL 1 |
| Project: | 07BW | Activity: | 42902 | VA INSPECT | LEVEL 1 |
| Project: | 07BW | Activity: | 42910 | INTERIOR SIGNAGE | LEVEL 1 |
| Project: | 07BW | Activity: | 42990 | COMPLETE | LEVEL 1 |
| Project: | 07BW | Activity: | 44006 | INSTALL TOP TRACK | LEVEL 2 |
| Project: | 07BW | Activity: | 44010 | LAYOUT PARTITIONS | LEVEL 2 |
| Project: | 07BW | Activity: | 44020 | FRAME,TOP OUT & TAPE | LEVEL 2 |
| Project: | 07BW | Activity: | 44056 | PLB A/G W&V/STORM DRN | LEVEL 2 |
| Project: | 07BW | Activity: | 44058 | PLB A/G WATER PIPING | LEVEL 2 |
| Project: | 07BW | Activity: | 44060 | PLB CONDENSATE PIPING | LEVEL 2 |
| Project: | 07BW | Activity: | 44062 | PLB PIPE TESTING | LEVEL 2 |
| Project: | 07BW | Activity: | 44064 | LAYOUT/DETAIL DUCT | LEVEL 2 |
| Project: | 07BW | Activity: | 44065 | DUCTWORK MAINS | LEVEL 2 |
| Project: | 07BW | Activity: | 44070 | DUCTWORK BRANCHES | LEVEL 2 |
| Project: | 07BW | Activity: | 44080 | FIRE SMOKE DAMPERS | LEVEL 2 |
| Project: | 07BW | Activity: | 44090 | HANG VAV UNITS | LEVEL 2 |
| Project: | 07BW | Activity: | 44092 | DUCT LEAKAGE TESTS | LEVEL 2 |
| Project: | 07BW | Activity: | 44100 | DUCT INSULATION | LEVEL 2 |
| Project: | 07BW | Activity: | 44102 | PLB O/H INSULATION | LEVEL 2 |
| Project: | 07BW | Activity: | 44104 | LAYOUT/DETAIL M.PIPE | LEVEL 2 |
| Project: | 07BW | Activity: | 44105 | MEC PIPING | LEVEL 2 |
| Project: | 07BW | Activity: | 44112 | MEC PIPE TESTING | LEVEL 2 |
| Project: | 07BW | Activity: | 44120 | MEC PIPE INSULATION | LEVEL 2 |
| Project: | 07BW | Activity: | 44130 | R/I TEMP.CONTROL | LEVEL 2 |
| Project: | 07BW | Activity: | 44140 | MEC PIPE EQ CONNS | LEVEL 2 |
| Project: | 07BW | Activity: | 44145 | ELE CEILING ROUGH-IN | LEVEL 2 |
| Project: | 07BW | Activity: | 44160 | R/I SPRINKLER PPG | LEVEL 2 |
| Project: | 07BW | Activity: | 44180 | FRAME PARTITIONS | LEVEL 2 |
| Project: | 07BW | Activity: | 44190 | IN-WALL BLOCKING | LEVEL 2 |
| Project: | 07BW | Activity: | 44192 | JAMB,SHELF&BASE FLASH | LEVEL 2 |
| Project: | 07BW | Activity: | 44200 | THERMAL INSULATION | LEVEL 2 |
| Project: | 07BW | Activity: | 44230 | SET HM FRAMES | LEVEL 2 |
| Project: | 07BW | Activity: | 44274 | ELE IN-WALL ROUGH-IN | LEVEL 2 |
| Project: | 07BW | Activity: | 44280 | ELE FEEDER WIRE | LEVEL 2 |
| Project: | 07BW | Activity: | 44290 | ELE BRANCH WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44294 | ELE DATA WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44295 | ELE F.A. WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44297 | ELE PA WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44298 | ELE SECUR. WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44299 | ELE A/V WIRING | LEVEL 2 |
| Project: | 07BW | Activity: | 44300 | ELE PNL TERMINATIONS | LEVEL 2 |
| Project: | 07BW | Activity: | 44318 | VA I/W INSPECT & APP | LEVEL 2 |
| Project: | 07BW | Activity: | 44320 | HANG DRYWALL | LEVEL 2 |
| Project: | 07BW | Activity: | 44330 | TAPE&FINISH DRYWALL | LEVEL 2 |
| Project: | 07BW | Activity: | 44335 | SOUND/FIRE CAULK T&B WALL | LEVEL 2 |
| Project: | 07BW | Activity: | 44340 | FRAME D/W CLG&SOFFIT | LEVEL 2 |
| Project: | 07BW | Activity: | 44342 | PLB FIRESTOPPING | LEVEL 2 |
| Project: | 07BW | Activity: | 44344 | MEC FIRESTOPPING | LEVEL 2 |
| Project: | 07BW | Activity: | 44345 | D/W&FIN CLG&SOFFIT | LEVEL 2 |
| Project: | 07BW | Activity: | 44350 | PRIME PAINT | LEVEL 2 |
| Project: | 07BW | Activity: | 44370 | FIRE EXT.CABINETS | LEVEL 2 |
| Project: | 07BW | Activity: | 44380 | ACOUS.GRID | LEVEL 2 |
| Project: | 07BW | Activity: | 44382 | HARD FLR PREP | LEVEL 2 |
| Project: | 07BW | Activity: | 44390 | SPRINK DROPS & HEADS | LEVEL 2 |
| Project: | 07BW | Activity: | 44400 | TRIM&TERM TEMP.CNTRL | LEVEL 2 |
| Project: | 07BW | Activity: | 44410 | HVA AIR DISTRIBUTION | LEVEL 2 |
| Project: | 07BW | Activity: | 44420 | ELE LIGHTS & TRIM | LEVEL 2 |
| Project: | 07BW | Activity: | 44424 | VA O/H INSPECT & APP | LEVEL 2 |
| Project: | 07BW | Activity: | 44450 | ELE DATA TRIM&TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44460 | ELE F.A. TRIM&TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44470 | ELE PA TRIM&TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44480 | ELE SECUR. TRIM&TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44490 | ELE A/V TRIM&TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44500 | HARD FLR&STONE FACING | LEVEL 2 |
| Project: | 07BW | Activity: | 44520 | PLB FIXTURES & TRIM | LEVEL 2 |
| Project: | 07BW | Activity: | 44530 | TOILET & BATH ACCESS | LEVEL 2 |
| Project: | 07BW | Activity: | 44540 | TOILET COMPARTMENTS | LEVEL 2 |
| Project: | 07BW | Activity: | 44580 | ACOUS.CLG TILE | LEVEL 2 |
| Project: | 07BW | Activity: | 44590 | LINEAR WOOD CEILING | LEVEL 2 |
| Project: | 07BW | Activity: | 44600 | WINDOW SHADES | |
| Project: | 07BW | Activity: | 44612 | ACCESS DRS & LOUVERS | LEVEL 2 |
| Project: | 07BW | Activity: | 44630 | ELE TRIM & TEST | LEVEL 2 |
| Project: | 07BW | Activity: | 44640 | VCT/RESILIENT&BASE | LEVEL 2 |
| Project: | 07BW | Activity: | 44650 | FINISH CARPENTRY | LEVEL 2 |
| Project: | 07BW | Activity: | 44660 | CARPET & BASE | LEVEL 2 |

| | | | | | |
|---|---|---|---|---|---|
| Project: | 07BW | Activity: | 44700 | BUILDERS HARDWARE | LEVEL 2 |
| Project: | 07BW | Activity: | 44710 | INT GLAZING | LEVEL 2 |
| Project: | 07BW | Activity: | 44720 | WALL PROTECTION | LEVEL 2 |
| Project: | 07BW | Activity: | 44722 | BALLET BARRE | LEVEL 2 |
| Project: | 07BW | Activity: | 44730 | RAILS&CORNER GUARDS | LEVEL 2 |
| Project: | 07BW | Activity: | 44750 | FINAL FINISH COAT | LEVEL 2 |
| Project: | 07BW | Activity: | 44900 | FINAL CLEAN-UP | LEVEL 2 |
| Project: | 07BW | Activity: | 44902 | VA INSPECT | LEVEL 2 |
| Project: | 07BW | Activity: | 44910 | INTERIOR SIGNAGE | LEVEL 2 |
| Project: | 07BW | Activity: | 44990 | COMPLETE | LEVEL 2 |
| Project: | 07BW | Activity: | 45000 | MOBILIZE ELEVATORS | |
| Project: | 07BW | Activity: | 45010 | ELEV.RAILS | BP01 |
| Project: | 07BW | Activity: | 45020 | ELEV.EQUIP. | BP01 |
| Project: | 07BW | Activity: | 45030 | ELEV.PLATFORM | BP01 |
| Project: | 07BW | Activity: | 45040 | ELEV.CAB & FINISHES | BP01 |
| Project: | 07BW | Activity: | 45050 | ELEV.WIRING & CONTROLS | BP01 |
| Project: | 07BW | Activity: | 45060 | ELEV.FRAMES & DOORS | BP01 |
| Project: | 07BW | Activity: | 45070 | ELEV.TEST & ADJUST | BP01 |
| Project: | 07BW | Activity: | 45110 | ELEV.RAILS | BP02 |
| Project: | 07BW | Activity: | 45120 | ELEV.EQUIP. | BP02 |
| Project: | 07BW | Activity: | 45130 | ELEV.PLATFORM | BP02 |
| Project: | 07BW | Activity: | 45140 | ELEV.CAB & FINISHES | BP02 |
| Project: | 07BW | Activity: | 45150 | ELEV.WIRING & CONTROLS | BP02 |
| Project: | 07BW | Activity: | 45160 | ELEV.FRAMES & DOORS | BP02 |
| Project: | 07BW | Activity: | 45170 | ELEV.TEST & ADJUST | BP02 |
| Project: | 07BW | Activity: | 64010 | UTIL STORM DRAIN LIFT STATION | |
| Project: | 07BW | Activity: | 64020 | UTIL 6HDPE - SOIL TIGHT | |
| Project: | 07BW | Activity: | 64030 | UTIL 8HDPE - SOIL TIGHT | |
| Project: | 07BW | Activity: | 64040 | UTIL 8FES W/RIP RAP | |
| Project: | 07BW | Activity: | 64050 | UTIL SDDI | |
| Project: | 07BW | Activity: | 64060 | SITE UTILITY DEMOBILIZATION | |
| Project: | 07BW | Activity: | 64500 | SITE FINAL GRADING | |
| Project: | 07BW | Activity: | 64510 | SITE CONCRETE WALLS | |
| Project: | 07BW | Activity: | 64520 | SITE CONCRETE WALKS | |
| Project: | 07BW | Activity: | 64522 | SITE MISC. CONCRETE | |
| Project: | 07BW | Activity: | 64530 | SITE U/G CONDUIT | |
| Project: | 07BW | Activity: | 64540 | SITE LIGHTING | |
| Project: | 07BW | Activity: | 64550 | SITE FENCING & GATES | |
| Project: | 07BW | Activity: | 64560 | SITE ASPHALT & PAVEMENT | |
| Project: | 07BW | Activity: | 64620 | SITE LANDSCAPE/IRRIGATION | |
| Project: | 07BW | Activity: | 64622 | SITE PLANT MATERIAL | |
| Project: | 07BW | Activity: | 64624 | SITE ROCK/GROUND COVER | |
| Project: | 07BW | Activity: | 64630 | SITE FURNISHINGS | |
| Project: | 07BW | Activity: | 64650 | SITE CONCRETE PAVERS | |
| Project: | 07BW | Activity: | 64652 | SITE METALWORK | |
| Project: | 07BW | Activity: | 64660 | SITE STONE @BENCHES | |
| Project: | 07BW | Activity: | 64720 | SITE BIRD CONTROL | |
| Project: | 07BW | Activity: | 64810 | SITE SIGNAGE | |
| Project: | 07BW | Activity: | 64990 | SITEWORK COMPLETE | |
| Project: | 07BW | Activity: | 66722 | CxA (FTP) 530-ATS-E | |
| Project: | 07BW | Activity: | 66880 | ELE A/V SYSTEM START&TEST | |
| Project: | 07BW | Activity: | 66892 | CxA (FTP) A/V | |
| Project: | 07BW | Activity: | 66912 | CxA (FTP) DCW | |
| Project: | 07BW | Activity: | 66914 | CxA (FTP) DHW | |
| Project: | 07BW | Activity: | 66932 | CxA (FTP) 530-CRP-1 | |
| Project: | 07BW | Activity: | 66941 | CxA (FTP) 530-AHU-1 | |
| Project: | 07BW | Activity: | 66942 | CxA (FTP) 530-AHU-2 | |
| Project: | 07BW | Activity: | 66943 | CxA (FTP) VAV/CAV | |
| Project: | 07BW | Activity: | 66944 | CxA (FTP) FCU | |
| Project: | 07BW | Activity: | 66945 | CxA (FTP) EF | |
| Project: | 07BW | Activity: | 68410 | CxA (FTP) Irrigation | |
| Project: | 07BW | Activity: | 68900 | HCC PRETEST SWITCHGEAR | |
| Project: | 07BW | Activity: | 68920 | HCC PRETEST CONTROL SYS | |
| Project: | 07BW | Activity: | 68922 | TAB REPORTS | |
| Project: | 07BW | Activity: | 68925 | CxA TAB B/C-CHW | |
| Project: | 07BW | Activity: | 68926 | CxA TAB B/C-HHW | |
| Project: | 07BW | Activity: | 68928 | CxA TAB B/C-AIRSIDE | |
| Project: | 07BW | Activity: | 68930 | HCC PRETEST MECH SYS | |
| Project: | 07BW | Activity: | 68950 | HCC PRETEST HCC FA SYS | |
| Project: | 07BW | Activity: | 68954 | HCC PRETEST INTERCOM/RADIO/TV | |
| Project: | 07BW | Activity: | 68960 | HCC PRETEST TELECOM SYS | |
| Project: | 07BW | Activity: | 68962 | HCC PRETEST PAGING SYS | |
| Project: | 07BW | Activity: | 68964 | HCC PRETEST SECUR. SYS | |
| Project: | 07BW | Activity: | 68966 | HCC PRETEST A/V. SYS | |
| Project: | 07BW | Activity: | 68970 | HCC PRETEST ELEVATORS | |
| Project: | 07BW | Activity: | 69010 | ELEVATORS START&TEST | |
| Project: | 07BW | Activity: | 69012 | ELEVATORS DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69014 | ELEVATORS CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69020 | FIRE PROT SYS. START&TEST | |
| Project: | 07BW | Activity: | 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69024 | FIRE PROT SYS. CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69210 | HV GEAR/TRANS. START&TEST | |
| Project: | 07BW | Activity: | 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69214 | HV GEAR/TRANS. CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69220 | LV GEAR/TRANS. START&TEST | |
| Project: | 07BW | Activity: | 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69224 | LV GEAR/TRANS. CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69225 | CxA (FTP) Lighting Control | |
| Project: | 07BW | Activity: | 69230 | ATS & CONTROLS START&TEST | |
| Project: | 07BW | Activity: | 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69250 | COMM/DATA/TELE START&TEST | |
| Project: | 07BW | Activity: | 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69254 | COMM/DATA/TELE CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69260 | EMERG. CONTROL START&TEST | |
| Project: | 07BW | Activity: | 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | |
| Project: | 07BW | Activity: | 69264 | EMERG. CONTROL CX TEST&TRAIN | |
| Project: | 07BW | Activity: | 69300 | FIRE ALARM SYS. START&TEST | |
| Project: | 07BW | Activity: | 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | |

```
Project:        07BW    Activity:       69304   FIRE ALARM SYS. CX TEST&TRAIN
Project:        07BW    Activity:       69320   ELE PA SYSTEM   START&TEST
Project:        07BW    Activity:       69322   ELE PA SYSTEM   DEMONSTRATION & O&M'S
Project:        07BW    Activity:       69324   ELE PA SYSTEM   CX (FPT) TEST&TRAIN
Project:        07BW    Activity:       69330   ELE SECUR. SYS. START&TEST
Project:        07BW    Activity:       69332   ELE SECUR. SYS. DEMONSTRATION & O&M'S
Project:        07BW    Activity:       69334   ELE SECUR. SYS. CX TEST&TRAIN
Project:        07BW    Activity:       69340   ELE A/V SYSTEM  START&PRETEST
Project:        07BW    Activity:       69342   ELE A/V SYSTEM  DEMONSTRATION & O&M'S
Project:        07BW    Activity:       69344   ELE A/V SYSTEM  CX TEST&TRAIN
Project:        07BW    Activity:       69400   MAJOR PLBG EQ.  START&TEST
Project:        07BW    Activity:       69402   MAJOR PLBG EQ.  DEMONSTRATION & O&M'S
Project:        07BW    Activity:       69525   MAIN BUR ROOF O&M'S/WARRANTY
Project:        07BW    Activity:       69530   VEGETATED ROOF O&M'S/WARRANTY
Project:        07BW    Activity:       69540   BIM COMMISSIONING
Project:        07BW    Activity:       70001   P0001 ADMINISTRATIVE SUBMITTALS
Project:        07BW    Activity:       70002   P0002 ADMINISTRATIVE NTP
Project:        07BW    Activity:       70003   P0003 TRIRIGA LICENSE
Project:        07BW    Activity:       70004   P0004 OSHA REPORTING
Project:        07BW    Activity:       70005   P0005 TRANSFORMER RELOCATION
Project:        07BW    Activity:       70006   P0006 TEMP SIDEWALKS PER SAFETY OFFIC
Project:        07BW    Activity:       70007   P0007 WATER TIE IN HOT TAP
Project:        07BW    Activity:       70008   P0008  TEMP SIDEWALK 2
Project:        07BW    Activity:       70009   P0009 BALANCE TRANSFOREMR RELO
Project:        07BW    Activity:       70010   P0010 LINE STOPS AND HOT TAPS
Project:        07BW    Activity:       70011   P0011 4000 GAL TANK REPAIR
Project:        07BW    Activity:       70012   P0012 ELECTRIC MANHOLE PMH-28
Project:        07BW    Activity:       70013   P0013 REVISE CONTRACT START DATE 4-28-14
Project:        07BW    Activity:       70014   P0014 STORM DRAIN ASI-01 & ASI-01R1
Project:        07BW    Activity:       70015   P0015 GAS LINE POTHOLLING
Project:        07BW    Activity:       70016   P0016 BIM CLASH DETECTION
Project:        07BW    Activity:       70017   P0017 MANHOLE RING EXTENSION
Project:        07BW    Activity:       70018   P0018 EXPOSE SEWER LINE
Project:        07BW    Activity:       70019   P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK
Project:        07BW    Activity:       70020   P0020 ASI-01 &01R1 ELECTRICAL
Project:        07BW    Activity:       70021   P0021 ASI-01 &01R1 MISC
Project:        07BW    Activity:       70022   P0022 ASI-01 &01R1 CONCRETE
Project:        07BW    Activity:       70023   P0023 SETTLEMENT BY DETERMINATION P0020
Project:        07BW    Activity:       70024   P0024 MOTORIZED MONITOR LIST RFI 050
Project:        07BW    Activity:       70025   P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS
Project:        07BW    Activity:       70026   P0026 f30 MATERIALS STORED ON SITE NO COST
Project:        07BW    Activity:       70027   P0027 REV AIR TERMINAL SIZE NO COST
Project:        07BW    Activity:       70028   P0028 REVISED DUCT SIZE VOL 2 MECH DRWG
Project:        07BW    Activity:       70030   P0030 Temp Lighting and Sidewalk
Project:        07BW    Activity:       70031   P00314K GAL TANK DELAY 36CD 9-29-15
Project:        07BW    Activity:       70032   P0032 SAN SEWER 53 DAYS 21NOV15
Project:        07BW    Activity:       70033   P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16
Project:        07BW    Activity:       70036   P0036 CORRECT ROUGH OPENING DOORS BST3
Project:        07BW    Activity:       70037   P00037 EL NINO MITIGATION
Project:        07BW    Activity:       70130   VA Requests Pricing for Temp Sidewalk and
Electr
Project:        07BW    Activity:       70230   Pricing Submitted
Project:        07BW    Activity:       70330   VA Submits MS02 RFP Letter with Revised
Scope
Project:        07BW    Activity:       70430   Revised Pricing Submitted
Project:        07BW    Activity:       70530   VA Reviews Pricing
Project:        07BW    Activity:       70630   Receive Modification
Project:        07BW    Activity:       70730   Receive ILSM Form From VA
Project:        07BW    Activity:       70830   Submit ILSM Form (2 Weeks Notice)
Project:        07BW    Activity:       70930   Grade for Temp Sidwalks, part 1
Project:        07BW    Activity:       71030   Form and rebar Sidewalks, part 1
Project:        07BW    Activity:       71130   Pour Sidewalks, part 1
Project:        07BW    Activity:       71230   Strip Forms, Part 1
Project:        07BW    Activity:       71330   Finish Grade, Part 1
Project:        07BW    Activity:       71430   Relocate Temp Fencing
Project:        07BW    Activity:       71530   Install Temp Lighting/Reconfigure Existing
Project:        07BW    Activity:       71630   Coordinate with RE Office  Prior to Sidewalk
Dem
Project:        07BW    Activity:       71730   Form and Rebar Temp Sidewalks, Part 2
Project:        07BW    Activity:       71830   Pour Sidewalks, Part 2
Project:        07BW    Activity:       71930   Strip Forms, Part 2
Project:        07BW    Activity:       72030   Finish Grade, Part 2
Project:        07BW    Activity:       72130   Demo Temp Sidewalk and Lighting
Project:        07BW    Activity:       72230   Restore Temp Sidewalk Area to Existing
Condition
Project:        07BW    Activity:       72238   P038 CURTAIN WALL CURB ATTACHMENT
Project:        07BW    Activity:       72239   MOCKUP ON BUILDING
Project:        07BW    Activity:       72240   P040 RECONCILIATION OF ROUGH OPENING
ENLARGEMENT
Project:        07BW    Activity:       72241   P041 TEM WALL DESIGN CHANGES
Project:        07BW    Activity:       72242   P042 WATER FOUNTAIN CHANGES
Project:        07BW    Activity:       72243   P00314K GAL TANK DELAY 36CD 9-29-15
Project:        07BW    Activity:       72244   P0044 EXT FRAMING PER H0035 UNILATERAL
Project:        07BW    Activity:       72245    RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS)
Project:        07BW    Activity:       72246   P0046 HOT TAP SAN SEWER (+17 CAL DAYS)
Project:        07BW    Activity:       72247   P00047 BALANCE OF CURTAINWALL
Project:        07BW    Activity:       72248   p0048 reconnect aquatic ctr fire hydrant
Project:        07BW    Activity:       72249   P000049 REMAINING BALANCE OF FIRE HYDRANT
Project:        07BW    Activity:       RAIN01  8 DAYS RAIN 1/5 TO 1/22
Project:        07BW    Activity:       RAIN011 4 DAYS OF RAIN 11/1 TO 11/25
Project:        07BW    Activity:       RAIN012 6 DAYS RAIN 12/3 TO 12/24
Project:        07BW    Activity:       RAIN02  2 DAYS RAIN 2/15 TO 2/19
Project:        07BW    Activity:       RAIN03  9 DAYS RAIN 3/4 TO 3/22
```

# Forward Associates Ltd.

P.O. 1640 Novato, CA 94948 Phone 415/892 2180 Fax 415/897 0957 **forwardcpm.com**


2 Dec 2016

07CY

Kenny Steidl
330 S. Magnolia Ave,
Suite 203
El Cajon, CA 92020

HALBERT CONSTRUCTION CO. INC.
Department of Veterans Affairs
Office of Construction & Facilities Management
Palo Alto Medical Center
RECREATIONAL THERAPY BUILDING
Contract No. VA101-13-R-109
30NOV 2016 PROJECT STATUS REPORT

Project Overview

- Update period is NOV 30TH 2016
- Primavera file name is "07CY"
- The anticipated completion date is 2MAY 2017
- The required contract completion date is 27 December 2015
- The Project is behind (-177) calendar days;
- Target Schedule 07CX 30OCT update

The following is based on site observation and daily records by both contractor and VA representatives:

Comparison between projects 07CX and 07CY
Comparison Run Completed: 12/8/2016 at 11:26:52 AM

SECTION 2 - These activities have been added to revision.

| Act ID | Description | OD | TF |
|---|---|---|---|
| 4204 | CURTAINWALL MATERIAL ON SITE | 6 | 108 |
| 72250 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 5 | 108 |
| 72251 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 3 | -67 |
| 72252 | P00052 ASI 13 RS2 | 5 | 108 |
| 72254 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 3 | -67 |
| 72256 | P00056 CAM UNFORSEEN STORM DRN | 3 | -67 |

* No OD Changes By Revised Schedule

SECTION 5 - These percents have been changed by revision.

| Act ID | Description | Old % | New % | Change |
|---|---|---|---|---|
| 10040 | SITE SURVEY | 85.0 | 90.0 | 5.0 |
| 30470 | EXP.JONT COVERS RF | .0 | 30.0 | 30.0 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 90.0 | 95.0 | 5.0 |
| 30570 | ELE BRANCH WIRING MAIN RF | 90.0 | 95.0 | 5.0 |
| 30610 | PV PANELS MAIN RF | 50.0 | 100.0 | 50.0 |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | .0 | 100.0 | 100.0 |
| 35410 | CURTAINWALL FRAMING WEST | 20.0 | 40.0 | 20.0 |
| 35420 | CURTAINWALL FRAMING NORTH | 10.0 | 30.0 | 20.0 |
| 35430 | CURTAINWALL FRAMING EAST | .0 | 35.0 | 35.0 |
| 35440 | CURTAINWALL FRAMING SOUTH | 20.0 | 50.0 | 30.0 |
| 35510 | EXT.GLAZING/WINDOWS WEST | 10.0 | 40.0 | 30.0 |
| 35520 | EXT.GLAZING/WINDOWS NORTH | .0 | 30.0 | 30.0 |
| 35530 | EXT.GLAZING/WINDOWS EAST | .0 | 35.0 | 35.0 |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 10.0 | 50.0 | 40.0 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 10.0 | 20.0 | 10.0 |
| 35820 | EXT.SEALANTS&CAULKING NORTH | .0 | 20.0 | 20.0 |
| 35830 | EXT.SEALANTS&CAULKING EAST | .0 | 15.0 | 15.0 |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | .0 | 25.0 | 25.0 |
| 40294 | ELE DATA WIRING LEVEL B | .0 | 5.0 | 5.0 |
| 42690 | HANG DOORS LEVEL 1 | .0 | 20.0 | 20.0 |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 75.0 | 90.0 | 15.0 |

| | | | | |
|---|---|---|---|---|
| 64030 | UTIL 8HDPE - SOIL TIGHT | 30.0 | 75.0 | 45.0 |
| 64050 | UTIL SDDI | 30.0 | 75.0 | 45.0 |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 70.0 | 100.0 | 30.0 |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 60.0 | 80.0 | 20.0 |

SECTION 9 - These descriptions have been changed by revision.

| Act ID | Old Description | New Description |
|---|---|---|
| 72249 | P000049 REMAINING BALANCE OF FIRE HYDRANT | P000049 SHIMMING OF SILL FLASHING (HARDY BOARD) |

SECTION 10 - These actual starts have been changed by revision.

| Act ID | Description | | Old AS | New AS | Status |
|---|---|---|---|---|---|
| 30610 | PV PANELS | MAIN RF | 18Oct18 | 21Oct16 | Changed |
| 30620 | WIRE PV PNLS&INVERTER | MAIN RF | | 04Nov16 | Added |
| 35430 | CURTAINWALL FRAMING | EAST | | 14Nov16 | Added |
| 35510 | EXT.GLAZING/WINDOWS | WEST | 19Sep16 | 26Jul16 | Changed |
| 35520 | EXT.GLAZING/WINDOWS | NORTH | | 21Nov16 | Added |
| 35530 | EXT.GLAZING/WINDOWS | EAST | | 23Nov16 | Added |
| 35820 | EXT.SEALANTS&CAULKING | NORTH | | 21Nov16 | Added |
| 35830 | EXT.SEALANTS&CAULKING | EAST | | 21Nov16 | Added |
| 35840 | EXT.SEALANTS&CAULKING | SOUTH | | 21Nov16 | Added |
| 40294 | ELE DATA WIRING | LEVEL B | | 21Oct16 | Added |
| 42690 | HANG DOORS | LEVEL 1 | | 23Nov16 | Added |
| 72249 | P000049 REMAINING BALANCE OF FIRE HYDRANT | | 31Aug16 | 01Nov16 | Changed |

SECTION 11 - These actual finishes have been changed by revision.

| Act ID | Description | | Old AF | New AF | Status |
|---|---|---|---|---|---|
| 30610 | PV PANELS | MAIN RF | | 04Nov16 | Added |
| 30620 | WIRE PV PNLS&INVERTER | MAIN RF | | 18Nov16 | Added |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | | | 22Nov16 | Added |
| 72249 | P000049 REMAINING BALANCE OF FIRE HYDRANT | | 31Aug16 | 01Nov16 | Changed |
| 72249 | P000049 REMAINING BALANCE OF FIRE HYDRANT | | 31Aug16 | | Deleted |

* No Relationships Deleted By Revised Schedule

SECTION 22 - These relationships have been added by revision.

| Pred ID | Description | Succ ID | Description | Link | Lag |
|---|---|---|---|---|---|
| 72251 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 69900 | PROJECT COMPLETE (P0032) 11/21/15 | FS | 0 |
| 72254 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 69900 | PROJECT COMPLETE (P0032) 11/21/15 | FS | 0 |
| 72256 | P00056 CAM UNFORSEEN STORM DRN | 69900 | PROJECT COMPLETE (P0032) 11/21/15 | FS | 0 |
| 72130 | Demo Temp Sidewalk and Lighting | 72251 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | FS | 0 |
| 72130 | Demo Temp Sidewalk and Lighting | 72254 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | FS | 0 |
| 72130 | Demo Temp Sidewalk and Lighting | 72256 | P00056 CAM UNFORSEEN STORM DRN | FS | 0 |

## THE FOLLOWING IS THE CRITICAL PATH RESULTING FROM THE ABOVE:

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 69900 | 0 | 0 | | 02MAY17 | 04APR17 | -28 | -177 |
| **ENCLOSURE** | | | | | | | |
| 35210 | 4 | 0 | 19JUL16A | 29NOV16 | 28OCT16 | -21 | -124 |
| 35310 | 8 | 8 | 30NOV16 | 09DEC16 | 09NOV16 | -21 | -124 |
| 35320 | 10 | 10 | 12DEC16 | 23DEC16 | 23NOV16 | -21 | -124 |
| 35330 | 8 | 8 | 27DEC16 | 06JAN17 | 06DEC16 | -21 | -124 |
| 35340 | 10 | 10 | 09JAN17 | 20JAN17 | 20DEC16 | -21 | -124 |
| 35910 | 0 | 0 | 23JAN17 | 20JAN17 | 20DEC16 | -21 | -124 |
| **FINISHES LEVEL B** | | | | | | | |
| 40350 | 6 | 5 | 18AUG16A | 27JAN17 | 29DEC16 | -20 | -124 |
| 40380 | 8 | 8 | 30JAN17 | 08FEB17 | 11JAN17 | -20 | -124 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42380 | 4 | 4 | 09FEB17 | 14FEB17 | 17JAN17 | -20 | -124 |
| 42420 | 15 | 15 | 09FEB17 | 01MAR17 | 01FEB17 | -20 | -124 |
| 42580 | 4 | 4 | 02MAR17 | 07MAR17 | 07FEB17 | -20 | -124 |
| 44580 | 6 | 6 | 08MAR17 | 15MAR17 | 15FEB17 | -20 | -124 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44620 | 6 | 6 | 16MAR17 | 23MAR17 | 23FEB17 | -20 | -124 |
| 44690 | 6 | 6 | 24MAR17 | 31MAR17 | 03MAR17 | -20 | -124 |
| 44800 | 2 | 2 | 03APR17 | 04APR17 | 07MAR17 | -20 | -124 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 05APR17 | 02MAY17 | 04APR17 | -20 | -124 |



The project lost 28 days in NOVEMBER extending the anticipated completion date to 2 MAY 2017.

The Smith Group architects had questions that are currently delaying the curtain wall. When this issue is resolve a series of activities will be added to demonstrate the impact of this change.

The .

Out-of Sequence activities listed below: Primavera is capable of calculating progress through out of sequence activities. Each out of sequence condition should be considered independently and revised only if it represents a major or important change in the contractor's intended method of proceeding.

- The specifications require finish to start relationships. The nature of such a schedule guarantees out of sequence progress. It would be inappropriate to manipulate the schedule to eliminate this technical condition.
    - The approved schedule is to be used to measure progress.
    - Manipulation of a schedule makes it more difficult to accurately measure progress.

| | | | | |
|---|---|---|---|---|
| 2684 | 2682 | FS | 0 | Activity started, predecessor has not finished. |
| 2714 | 2712 | FS | 0 | Activity started, predecessor has not finished. |
| 2784 | 2782 | FS | 0 | Activity started, predecessor has not finished. |
| 2794 | 2792 | FS | 0 | Activity started, predecessor has not finished. |
| 3684 | 3682 | FS | 0 | Activity started, predecessor has not finished. |
| 11310 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11320 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11410 | 11405 | FS | 0 | Activity started, predecessor has not finished. |
| 11510 | 72030 | FS | 0 | Activity started, predecessor has not finished. |
| 11620 | 11612 | FS | 0 | Activity started, predecessor has not finished. |
| 25430 | 4020 | FS | 0 | Activity started, predecessor has not finished. |
| 25460 | 2194 | FS | 0 | Activity started, predecessor has not finished. |
| 30110 | 2434 | FS | 0 | Activity started, predecessor has not finished. |
| 30220 | 30210 | FS | 0 | Activity started, predecessor has not finished. |
| 30410 | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30470 | 30450 | SS | 0 | Activity started, predecessor has not started. |
| 30520 | 3264 | FS | 0 | Activity started, predecessor has not finished. |
| | 3304 | FS | 0 | Activity started, predecessor has not finished. |
| | 3314 | FS | 0 | Activity started, predecessor has not finished. |
| | 3324 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30550 | 3494 | FS | 0 | Activity started, predecessor has not finished. |
| | 30120 | FS | 0 | Activity started, predecessor has not finished. |
| 30570 | 30530 | FS | 0 | Activity started, predecessor has not finished. |
| | 30560 | FS | 0 | Activity started, predecessor has not finished. |
| | 30540 | FS | 0 | Activity started, predecessor has not finished. |
| 35220 | 35160 | FS | 0 | Activity started, predecessor has not finished. |
| | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35230 | 35170 | FS | 0 | Activity started, predecessor has not finished. |
| | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| 35240 | 35180 | FS | 0 | Activity started, predecessor has not finished. |
| 35410 | 35210 | FS | 0 | Activity started, predecessor has not finished. |
| 35420 | 35220 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35430 | 35420 | FS | 0 | Activity started, predecessor has not finished. |
| 35440 | 35430 | FS | 0 | Activity started, predecessor has not finished. |
| 35510 | 35310 | FS | 0 | Activity started, predecessor has not finished. |
| | 35410 | FS | 0 | Activity started, predecessor has not finished. |
| 35520 | 35420 | FS | 0 | Activity started, predecessor has not finished. |
| 35530 | 35430 | FS | 0 | Activity started, predecessor has not finished. |
| | 35520 | FS | 0 | Activity started, predecessor has not finished. |
| 35540 | 35440 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| 35710 | 35510 | FS | 0 | Activity started, predecessor has not finished. |
| 35720 | 35520 | FS | 0 | Activity started, predecessor has not finished. |
| | 35710 | FS | 0 | Activity started, predecessor has not finished. |
| 35730 | 35530 | FS | 0 | Activity started, predecessor has not finished. |
| | 35720 | FS | 0 | Activity started, predecessor has not finished. |
| 35740 | 35540 | FS | 0 | Activity started, predecessor has not finished. |
| | 35730 | FS | 0 | Activity started, predecessor has not finished. |
| 35810 | 35710 | FS | 0 | Activity started, predecessor has not finished. |
| | 35610 | FS | 0 | Activity started, predecessor has not finished. |
| 35820 | 35720 | FS | 0 | Activity started, predecessor has not finished. |
| | 35620 | FS | 0 | Activity started, predecessor has not finished. |
| | 35810 | FS | 0 | Activity started, predecessor has not finished. |
| 35830 | 35730 | FS | 0 | Activity started, predecessor has not finished. |
| | 35820 | FS | 0 | Activity started, predecessor has not finished. |
| | 35630 | FS | 0 | Activity started, predecessor has not finished. |
| 35840 | 35740 | FS | 0 | Activity started, predecessor has not finished. |
| | 35830 | FS | 0 | Activity started, predecessor has not finished. |
| | 35640 | FS | 0 | Activity started, predecessor has not finished. |
| 35920 | 35440 | FS | 0 | Activity started, predecessor has not finished. |
| 40060 | 4060 | FS | 0 | Activity started, predecessor has not finished. |
| 40061 | 4040 | FS | 0 | Activity started, predecessor has not finished. |
| | 4070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40062 | 40060 | FS | 0 | Activity started, predecessor has not finished. |
| 40070 | 40020 | FS | 0 | Activity started, predecessor has not finished. |
| | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 40090 | 3274 | FS | 0 | Activity started, predecessor has not finished. |
| | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40092 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40080 | FS | 0 | Activity started, predecessor has not finished. |
| 40102 | 4130 | FS | 0 | Activity started, predecessor has not finished. |
| | 40100 | FS | 0 | Activity started, predecessor has not finished. |
| 40110 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| 40112 | 40110 | FS | 0 | Activity started, predecessor has not finished. |
| 40120 | 4140 | FS | 0 | Activity started, predecessor has not finished. |
| | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| 40128 | 3194 | FS | 0 | Activity started, predecessor has not finished. |
| 40130 | 40110 | FS | 0 | Activity started, predecessor has not finished. |
| 40140 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| 40180 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 40190 | 2314 | FS | 0 | Activity started, predecessor has not finished. |
| 40200 | 2384 | FS | 0 | Activity started, predecessor has not finished. |
| | 2794 | FS | 0 | Activity started, predecessor has not finished. |
| | 40192 | FS | 0 | Activity started, predecessor has not finished. |
| 40250 | 3434 | FS | 0 | Activity started, predecessor has not finished. |
| 40252 | 3454 | FS | 0 | Activity started, predecessor has not finished. |
| 40254 | 3504 | FS | 0 | Activity started, predecessor has not finished. |
| 40280 | 40272 | FS | 0 | Activity started, predecessor has not finished. |
| 40290 | 3344 | FS | 0 | Activity started, predecessor has not finished. |
| | 40280 | FS | 0 | Activity started, predecessor has not finished. |
| 40294 | 3584 | FS | 0 | Activity started, predecessor has not finished. |
| | 3594 | FS | 0 | Activity started, predecessor has not finished. |
| | 3604 | FS | 0 | Activity started, predecessor has not finished. |
| | 3614 | FS | 0 | Activity started, predecessor has not finished. |
| | 40290 | FS | 0 | Activity started, predecessor has not finished. |
| 40300 | 3364 | FS | 0 | Activity started, predecessor has not finished. |
| | 3484 | FS | 0 | Activity started, predecessor has not finished. |
| | 40290 | FS | 0 | Activity started, predecessor has not finished. |
| 40320 | 2674 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| | 40200 | FS | 0 | Activity started, predecessor has not finished. |
| | 40318 | FS | 0 | Activity started, predecessor has not finished. |
| 40350 | 2804 | FS | 0 | Activity started, predecessor has not finished. |
| | 25150 | FS | 0 | Activity started, predecessor has not finished. |
| | 40335 | FS | 0 | Activity started, predecessor has not finished. |
| | 40345 | FS | 0 | Activity started, predecessor has not finished. |
| | 35910 | FS | 0 | Activity started, predecessor has not finished. |
| | 35590 | FS | 0 | Activity started, predecessor has not finished. |
| 42065 | 40065 | FS | 0 | Activity started, predecessor has not finished. |
| 42070 | 40070 | FS | 0 | Activity started, predecessor has not finished. |
| | 42020 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42090 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42092 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| 42102 | 40102 | FS | 0 | Activity started, predecessor has not finished. |
| | 42100 | FS | 0 | Activity started, predecessor has not finished. |
| 42120 | 40120 | FS | 0 | Activity started, predecessor has not finished. |
| | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| 42130 | 40130 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 42140 | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 42145 | 40145 | FS | 0 | Activity started, predecessor has not finished. |
| 42160 | 40160 | FS | 0 | Activity started, predecessor has not finished. |
| 42180 | 40180 | FS | 0 | Activity started, predecessor has not finished. |
| | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 42200 | 42192 | FS | 0 | Activity started, predecessor has not finished. |
| 42272 | 40272 | FS | 0 | Activity started, predecessor has not finished. |
| 42290 | 42280 | FS | 0 | Activity started, predecessor has not finished. |
| 42300 | 42290 | FS | 0 | Activity started, predecessor has not finished. |
| 42350 | 42335 | FS | 0 | Activity started, predecessor has not finished. |
| | 42345 | FS | 0 | Activity started, predecessor has not finished. |
| | 40350 | FS | 0 | Activity started, predecessor has not finished. |
| 42690 | 40690 | FS | 0 | Activity started, predecessor has not finished. |
| | 42620 | FS | 0 | Activity started, predecessor has not finished. |
| 44006 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44020 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44058 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44065 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42065 | FS | 0 | Activity started, predecessor has not finished. |
| 44070 | 42070 | FS | 0 | Activity started, predecessor has not finished. |
| | 44020 | FS | 0 | Activity started, predecessor has not finished. |
| | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| 44102 | 42102 | FS | 0 | Activity started, predecessor has not finished. |
| | 44100 | FS | 0 | Activity started, predecessor has not finished. |
| 44105 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| 44120 | 44102 | FS | 0 | Activity started, predecessor has not finished. |
| | 42120 | FS | 0 | Activity started, predecessor has not finished. |
| | 44112 | FS | 0 | Activity started, predecessor has not finished. |
| 44130 | 44065 | FS | 0 | Activity started, predecessor has not finished. |
| | 42130 | FS | 0 | Activity started, predecessor has not finished. |
| 44140 | 44112 | FS | 0 | Activity started, predecessor has not finished. |
| | 44130 | FS | 0 | Activity started, predecessor has not finished. |
| 44145 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42145 | FS | 0 | Activity started, predecessor has not finished. |
| 44160 | 44010 | FS | 0 | Activity started, predecessor has not finished. |
| | 42160 | FS | 0 | Activity started, predecessor has not finished. |
| 44180 | 44145 | FS | 0 | Activity started, predecessor has not finished. |
| 44280 | 44274 | FS | 0 | Activity started, predecessor has not finished. |
| 44290 | 44280 | FS | 0 | Activity started, predecessor has not finished. |
| 44300 | 44290 | FS | 0 | Activity started, predecessor has not finished. |

| | | | | |
|---|---|---|---|---|
| 64020 | 64010 | FS | 0 | Activity started, predecessor has not finished. |
| 64050 | 64040 | FS | 0 | Activity started, predecessor has not finished. |
| 69800 | 69700 | FS | 0 | Activity started, predecessor has not finished. |
| 72243 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72244 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72245 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72246 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72248 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72251 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72254 | 72130 | FS | 0 | Activity started, predecessor has not finished. |
| 72256 | 72130 | FS | 0 | Activity started, predecessor has not finished. |

1. 1501CY161208plot.pdf- LT01 A bar graph of construction sorted by area/level. (30x42")
2. 1501CY161208plot11X17.pdf- LT05 A bar graph of construction sorted by area/level. (11x17")
3. 1501CY161208procure.pdf- LT09 A bar graph of procurement activities by activity number (11x17")
4. 1501CY161208CRIT.pdf- LT02Critical Path 8x11
5. 1501CY161208variance.pdf- RW 05 Variation from baseline schedule
6. 1501CY161208hot.pdf-SR34 Hot List
7. 1501CY161208succ.pdf-SR34 Successor Report
8. 1501CY161208look.pdf- RW-04 RW05Look ahead report. update work sheet
9. 1501CY161208earned.pdf – RW-01&RW02Cost earned report Summary and Detail
10. 1501CY161208float.pdf SR-87 Float tabular report

Sincerely,

Don Scarbrough

Donald C. Scarbrough
Enclosed:
1501cy.xer proposed schedule (07CY)
Above reports (pdf)

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| PROJECT MANAGEMENT | | | | | | | | | |
| 1000 | 1 | 1 | NOTICE TO PROCEED | 12MAR14A | 12MAR14A | | 12MAR14A | 12MAR14A | 0 |
| 1990 | 1 | 1 | Payment and Performance Bond | 13MAR14A | 13MAR14A | | 13MAR14A | 13MAR14A | 0 |
| 1010 | 32 | 32 | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | 13MAR14A | 25APR14A | 0 |
| 1200 | 60 | 60 | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | 28APR14A | 28APR14A | 0 |
| 1202 | 5 | 5 | BIM MODEL VALIDATION | 01JUN14A | 01AUG14A | | 01JUN14A | 01AUG14A | 0 |
| 1206 | 10 | 10 | BIM SITE & PROJECT SETUP | 08AUG14A | 08AUG14A | | 08AUG14A | 08AUG14A | 0 |
| 1210 | 19 | 19 | BIM COORDIANTION MEETINGS L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1220 | 5 | 5 | BIM 3D DUCT MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1222 | 5 | 5 | BIM 3D PIPE MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1224 | 5 | 5 | BIM 3D ELEC MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1310 | 20 | 20 | BIM COORDIANTION MEETINGS L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1320 | 5 | 5 | BIM 3D DUCT MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1322 | 5 | 5 | BIM 3D PIPE MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1324 | 5 | 5 | BIM 3D ELEC MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1204 | 5 | 5 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | 12AUG14A | 21NOV14A | 0 |
| 1430 | 13 | 13 | BIM AOR REVIEW L-2 | 03DEC14A | 03DEC14A | | 03DEC14A | 03DEC14A | 0 |
| 1230 | 15 | 15 | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | 16NOV14A | 10DEC14A | 0 |
| 1330 | 15 | 15 | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | 16NOV14A | 10DEC14A | 0 |
| 1110 | 22 | 22 | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 02FEB15A | | 28APR14A | 02FEB15A | 0 |
| 69800 | 16 | 16 | Weather Delay Days Bank | 22DEC14A | 09FEB15A | | 22DEC14A | 09FEB15A | 0 |
| 1410 | 20 | 20 | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1420 | 5 | 5 | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1422 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1424 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 2000 | 1 | 1 | SUB BONDS&INSURANCES | 13MAR14A | 01JUN15A | | 13MAR14A | 01JUN15A | 0 |
| RAIN011 | 4 | 4 | 4 DAYS OF RAIN 11/1 TO 11/25 | 01NOV15A | 25NOV15A | | 01NOV15A | 25NOV15A | 0 |
| RAIN012 | 6 | 6 | 6 DAYS RAIN 12/3 TO 12/24 | 03DEC15A | 24DEC15A | | 03DEC15A | 24DEC15A | 0 |
| RAIN01 | 8 | 8 | 8 DAYS RAIN 1/5 TO 1/22 | 05JAN16A | 22JAN16A | | 05JAN16A | 22JAN16A | 0 |
| RAIN02 | 2 | 2 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | 15FEB16A | 19FEB16A | 0 |
| RAIN03 | 9 | 9 | 9 DAYS RAIN 3/4 TO 3/22 | 04MAR16A | 22MAR16A | | 04MAR16A | 22MAR16A | 0 |
| 1431 | 13 | 13 | BIM COBIE REVIEW L-2 | 06MAR15A | 08DEC16 | -23 | 06MAR15A | 08DEC16 | 0 |
| 1130 | 200 | 200 | CONSTRUCTION PHOTO'S | 28APR14A | 29MAR17 | -100 | 28APR14A | 29MAR17 | 0 |
| 1120 | 200 | 200 | MONTHLY SCHEDULE UPDATES | 30SEP14A | 29MAR17 | -100 | 30SEP14A | 29MAR17 | 0 |
| 69900 | 0 | 0 | PROJECT COMPLETE (P0032) 11/21/15 | | 02MAY17 | -177 | 03MAY17 | 02MAY17 | 0 |
| MOBILIZATION/START-UP | | | | | | | | | |
| 10000 | 10 | 10 | HCC MOBILIZATION | 28APR14A | 09MAY14A | | 28APR14A | 09MAY14A | 0 |
| 10002 | 12 | 12 | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | 12MAY14A | 28MAY14A | 0 |
| 10008 | 3 | 3 | CONSTRUCT FIRE ROAD | 29MAY14A | 02JUN14A | | 29MAY14A | 02JUN14A | 0 |
| 10010 | 4 | 4 | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | 11JUL14A | 17JUL14A | 0 |
| 10020 | 4 | 4 | CONSTRUCTION FENCING | 12MAY14A | 01DEC14A | | 12MAY14A | 01DEC14A | 0 |
| 10006 | 5 | 5 | BIM REQUIREMENTS | 31JUL14A | 03DEC14A | | 31JUL14A | 03DEC14A | 0 |
| 10030 | 3 | 3 | REMOVE TREES | 22AUG16A | 01SEP16A | | 22AUG16A | 01SEP16A | 0 |
| 10040 | 4 | 4 | SITE SURVEY | 12MAY14A | 29NOV16 | -50 | 12MAY14A | 29NOV16 | 0 |
| 10004 | 10 | 10 | LEED DESIGN | 31JUL14A | 05DEC16 | -20 | 31JUL14A | 05DEC16 | 0 |
| 10012 | 200 | 200 | MAINTAIN ERROSION CONTROLS | 15JUL14A | 09FEB17 | -66 | 15JUL14A | 09FEB17 | 0 |
| SITE UTILITIES | | | | | | | | | |
| 11000 | 4 | 4 | SITE UTILITY MOBILIZATION | 03JUN14A | 06JUN14A | | 03JUN14A | 06JUN14A | 0 |
| 11800 | 2 | 2 | UTIL FW 8DIP | 16JUN14A | 06AUG14A | | 16JUN14A | 06AUG14A | 0 |
| 11810 | 2 | 2 | UTIL FW 6DIP | 16JUN14A | 06AUG14A | | 16JUN14A | 06AUG14A | 0 |
| 11110 | 6 | 6 | UTIL 10DIP | 16JUN14A | 08AUG14A | | 16JUN14A | 08AUG14A | 0 |
| 11840 | 1 | 1 | UTIL FW 3BACKFLOW PREVENTOR | 08AUG14A | 11AUG14A | | 08AUG14A | 11AUG14A | 0 |
| 11850 | 1 | 1 | UTIL FW FDC | 11AUG14A | 12AUG14A | | 11AUG14A | 12AUG14A | 0 |
| 11870 | 1 | 1 | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | 25JUN14A | 14AUG14A | 0 |
| 11880 | 1 | 1 | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | 26JUN14A | 14AUG14A | 0 |
| 11130 | 5 | 5 | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | 24JUN14A | 15AUG14A | 0 |
| 11150 | 4 | 4 | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | 24JUN14A | 15AUG14A | 0 |
| 11890 | 1 | 1 | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | 14AUG14A | 15AUG14A | 0 |
| 11860 | 1 | 1 | UTIL FW PIV | 24JUN14A | 17AUG14A | | 24JUN14A | 17AUG14A | 0 |
| 11830 | 1 | 1 | UTIL FW 2SCH80 FW | 02AUG14A | 17AUG14A | | 02AUG14A | 17AUG14A | 0 |
| 11140 | 2 | 2 | UTIL 6BACKFLOW PRV | 01JUL14A | 19AUG14A | | 01JUL14A | 19AUG14A | 0 |
| 11820 | 1 | 1 | UTIL FW 6DOUBLE DEDETECTOR | 06AUG14A | 19AUG14A | | 06AUG14A | 19AUG14A | 0 |
| 11892 | 2 | 2 | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | 23AUG14A | 23AUG14A | 0 |
| 11210 | 5 | 5 | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | 20AUG14A | 26AUG14A | 0 |
| 11160 | 3 | 3 | UTIL 8DOUBLE DETECTOR | 30JUN14A | 07SEP14A | | 30JUN14A | 07SEP14A | 0 |
| 11170 | 2 | 2 | UTIL 8BACKFLOW PRV | 30JUN14A | 09SEP14A | | 30JUN14A | 09SEP14A | 0 |
| 11190 | 1 | 1 | UTIL EAST WATER PRESSURE TEST | 07JUL14A | 12SEP14A | | 07JUL14A | 12SEP14A | 0 |
| 11180 | 1 | 1 | UTIL EAST WATER BACTERIA TEST | 03JUL14A | 15SEP14A | | 03JUL14A | 15SEP14A | 0 |
| 11010 | 4 | 4 | SITE POTHOLING | 04JUN14A | 25SEP14A | | 04JUN14A | 25SEP14A | 0 |
| 11202 | 4 | 4 | DOMESTIC WATER SHUTDOWN | 03AUG14A | 25SEP14A | | 03AUG14A | 25SEP14A | 0 |
| 11200 | 3 | 3 | UTIL WATER POC | 20AUG14A | 25SEP14A | | 20AUG14A | 25SEP14A | 0 |
| 11500 | 2 | 2 | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | 27AUG14A | 29SEP14A | 0 |
| 11120 | 2 | 2 | UTIL 6PE GAS | 28SEP14A | 01OCT14A | | 28SEP14A | 01OCT14A | 0 |
| 11122 | 3 | 3 | GAS SHUTDOWN | 01OCT14A | 01OCT14A | | 01OCT14A | 01OCT14A | 0 |
| 11910 | 1 | 1 | UTIL SS CHECK VALVE | 08NOV14A | 09NOV14A | | 08NOV14A | 09NOV14A | 0 |
| 11030 | 1 | 1 | DEMO SD @BLDG PAD | 01NOV14A | 10NOV14A | | 01NOV14A | 10NOV14A | 0 |
| 11900 | 2 | 2 | UTIL 4SDR35 | 01NOV14A | 10NOV14A | | 01NOV14A | 10NOV14A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| SITE UTILITIES | | | | | | | | | |
| 11920 | 1 | 1 | UTIL SS POC | 11NOV14A | 12NOV14A | | 11NOV14A | 12NOV14A | 0 |
| 11300 | 15 | 15 | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | 22OCT14A | 13NOV14A | 0 |
| 11040 | 3 | 3 | UTIL 10SD355 | 13NOV14A | 19NOV14A | | 13NOV14A | 19NOV14A | 0 |
| 11050 | 1 | 1 | UTIL SSMH | 21OCT14A | 10DEC14A | | 21OCT14A | 10DEC14A | 0 |
| 11060 | 1 | 1 | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | 11DEC14A | 12DEC14A | 0 |
| 11080 | 3 | 3 | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | 18NOV14A | 13DEC14A | 0 |
| 11090 | 2 | 2 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | 20NOV14A | 14DEC14A | 0 |
| 11070 | 2 | 2 | UTIL SS POC | 13DEC14A | 14DEC14A | | 13DEC14A | 14DEC14A | 0 |
| 11100 | 1 | 1 | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | 14DEC14A | 15DEC14A | 0 |
| 11102 | 3 | 3 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | 16DEC14A | 18DEC14A | 0 |
| 11020 | 5 | 5 | RELOCATE EX.4000G SEWER TANK | 06JUN14A | 07FEB15A | | 06JUN14A | 07FEB15A | 0 |
| 11290 | 5 | 5 | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | 14MAR16A | 14MAR16A | 0 |
| 11310 | 12 | 12 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | 30SEP14A | 10JUN16A | 0 |
| 11610 | 5 | 5 | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | 26JUL16A | 26JUL16A | 0 |
| 11320 | 10 | 10 | ELE SECONDARY DUCT BANKS | 30SEP14A | 01AUG16A | | 30SEP14A | 01AUG16A | 0 |
| 11620 | 5 | 5 | ELE PULL MAIN FDRS TO MSB&ATS | 17AUG16A | 31AUG16A | | 17AUG16A | 31AUG16A | 0 |
| 11510 | 10 | 10 | TEMP POWER TO AQUATICS | 30SEP14A | 25SEP16A | | 30SEP14A | 25SEP16A | 0 |
| 11330 | 8 | 8 | ELE PULL/TERM&TEST PRI.CABLES | 17AUG16A | 15OCT16A | | 17AUG16A | 15OCT16A | 0 |
| 11600 | 6 | 6 | ELE TELEPHONE DUCT BANKS | 30SEP14A | 16OCT16A | | 30SEP14A | 16OCT16A | 0 |
| 11340 | 7 | 7 | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | 22AUG16A | 16OCT16A | 0 |
| 64060 | 3 | 3 | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | -32 | 27APR15A | 29NOV16 | 0 |
| 11612 | 3 | 3 | ELE SHUTDOWN | 13DEC16 | 15DEC16 | -77 | 13DEC16 | 15DEC16 | 0 |
| 11700 | 20 | 20 | MECHANICAL VAULT | 13DEC16 | 11JAN17 | -109 | 13DEC16 | 11JAN17 | 0 |
| 11710 | 15 | 15 | MECH SITE UTILITY PIPING | 12JAN17 | 01FEB17 | -109 | 12JAN17 | 01FEB17 | 0 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | |
| 11520 | 7 | 7 | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | 29AUG14A | 21MAR15A | 0 |
| 11540 | 7 | 7 | MASS TRUCKING&SPOILS 0-66% ** | 05MAR15A | 24APR15A | | 05MAR15A | 24APR15A | 0 |
| 11530 | 7 | 7 | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | 20APR15A | 24APR15A | 0 |
| 11534 | 27 | 27 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | 17JUL14A | 20MAY15A | 0 |
| 11522 | 6 | 6 | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | 22MAR15A | 20MAY15A | 0 |
| 11532 | 9 | 9 | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | 25APR15A | 20MAY15A | 0 |
| 11542 | 3 | 3 | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | 25JUL14A | 28JUL15A | 0 |
| 11400 | 5 | 5 | CONSTRUCT EX.LOBBY PROTECTION | 07DEC15A | 08MAR16A | | 07DEC15A | 08MAR16A | 0 |
| 11410 | 10 | 10 | DEMO EX.LOBBY | 03MAR16A | 24MAR16A | | 03MAR16A | 24MAR16A | 0 |
| 11405 | 5 | 5 | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 06DEC16 | -93 | 30NOV16 | 06DEC16 | 0 |
| FOUNDATIONS | | | | | | | | | |
| 20100 | 2 | 2 | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | 28MAY15A | 28MAY15A | 0 |
| 20102 | 2 | 2 | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | 29MAY15A | 29MAY15A | 0 |
| 20110 | 3 | 3 | FTG/TRENCH EXCAVATION (0-20%) ** | 03JUN15A | 05JUN15A | | 03JUN15A | 05JUN15A | 0 |
| 20130 | 5 | 5 | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | 15JUN15A | 19JUN15A | 0 |
| 20140 | 5 | 5 | RAT & PROTECTION SLABS | 25JUN15A | 07JUL15A | | 25JUN15A | 07JUL15A | 0 |
| 20160 | 3 | 3 | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | 13JUL15A | 16JUL15A | 0 |
| 20162 | 3 | 3 | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | 13JUL15A | 16JUL15A | 0 |
| 20170 | 4 | 4 | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | 21JUL15A | 21JUL15A | 0 |
| 20142 | 5 | 5 | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | 29JUN15A | 30JUL15A | 0 |
| 20240 | 3 | 3 | WATERPROOF FNDS (0-33%) ** | 01JUL15A | 20AUG15A | | 01JUL15A | 20AUG15A | 0 |
| 20242 | 3 | 3 | WATERPROOF FNDS (33-66%) ** | 01JUL15A | 20AUG15A | | 01JUL15A | 20AUG15A | 0 |
| 20150 | 3 | 3 | WATERPROOF BELOW FTGS (0-33%) ** | 02JUL15A | 20AUG15A | | 02JUL15A | 20AUG15A | 0 |
| 20152 | 3 | 3 | WATERPROOF BELOW FTGS (33-66%) ** | 09JUL15A | 20AUG15A | | 09JUL15A | 20AUG15A | 0 |
| 20112 | 4 | 4 | FTG/TRENCH EXCAVATION (20-100%) ** | 08JUN15A | 03SEP15A | | 08JUN15A | 03SEP15A | 0 |
| 20244 | 2 | 2 | WATERPROOF FNDS (66-100%) ** | 02JUL15A | 09SEP15A | | 02JUL15A | 09SEP15A | 0 |
| 20154 | 2 | 2 | WATERPROOF BELOW FTGS (66-100%) ** | 09JUL15A | 09SEP15A | | 09JUL15A | 09SEP15A | 0 |
| 20164 | 2 | 2 | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | 16JUL15A | 14SEP15A | 0 |
| 20132 | 5 | 5 | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | 23JUN15A | 15SEP15A | 0 |
| 20172 | 4 | 4 | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | 28JUL15A | 16SEP15A | 0 |
| 20193 | 2 | 2 | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | 17SEP15A | 19SEP15A | 0 |
| 20200 | 3 | 3 | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | 21AUG15A | 28SEP15A | 0 |
| 20180 | 15 | 15 | FORM/REBAR/POUR WALLS (0-33%) ** | 05AUG15A | 29SEP15A | | 05AUG15A | 29SEP15A | 0 |
| 20182 | 10 | 10 | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | 14AUG15A | 29SEP15A | 0 |
| 20202 | 3 | 3 | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | 28AUG15A | 29SEP15A | 0 |
| 20190 | 2 | 2 | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | 29SEP15A | 30SEP15A | 0 |
| 20192 | 2 | 2 | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | 29SEP15A | 30SEP15A | 0 |
| 20204 | 3 | 3 | STRIP CIP WALLS (66-100%) ** | 02OCT15A | 06OCT15A | | 02OCT15A | 06OCT15A | 0 |
| 20184 | 10 | 10 | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | 17SEP15A | 30OCT15A | 0 |
| 20210 | 10 | 10 | B/G WASTE & VENT PIPING LEV-B | 04AUG15A | 18FEB16A | | 04AUG15A | 18FEB16A | 0 |
| 20120 | 4 | 4 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | 31AUG15A | 21APR16A | 0 |
| 20230 | 5 | 5 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | 17DEC15A | 21APR16A | 0 |
| 20232 | 4 | 4 | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | 17DEC15A | 21APR16A | 0 |
| 20250 | 2 | 2 | 4 PERIMETER DRAIN (0-33%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20252 | 2 | 2 | 4 PERIMETER DRAIN (33-66%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20254 | 2 | 2 | 4 PERIMETER DRAIN (66-100%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20260 | 4 | 4 | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | 30SEP14A | 26MAY16A | 0 |
| 20262 | 3 | 3 | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | 27APR16A | 26MAY16A | 0 |
| 20264 | 3 | 3 | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | 27APR16A | 28JUN16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| STRUCTURE | | | | | | | | | |
| 25110 | 4 | 4 | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | 31JUL14A | 26APR15A | 0 |
| 25210 | 4 | 4 | DETAIL STR.STEEL LEV-2 | 30APR15A | 05MAY15A | | 30APR15A | 05MAY15A | 0 |
| 25310 | 4 | 4 | DETAIL STR.STEEL ROOF | 06MAY15A | 11MAY15A | | 06MAY15A | 11MAY15A | 0 |
| 25120 | 2 | 2 | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | 20OCT15A | 30OCT15A | 0 |
| 25100 | 6 | 6 | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | 13OCT15A | 11NOV15A | 0 |
| 25420 | 2 | 2 | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | 23OCT15A | 12NOV15A | 0 |
| 25422 | 2 | 2 | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | 12NOV15A | 15NOV15A | 0 |
| 25220 | 4 | 4 | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | 21OCT15A | 20NOV15A | 0 |
| 25200 | 11 | 11 | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 04DEC15A | | 13OCT15A | 04DEC15A | 0 |
| 25230 | 8 | 8 | SET DECKING LEV-2 | 29OCT15A | 09DEC15A | | 29OCT15A | 09DEC15A | 0 |
| 25300 | 6 | 6 | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 09DEC15A | | 29OCT15A | 09DEC15A | 0 |
| 25140 | 5 | 5 | ERECT STAIRS | 11NOV15A | 09DEC15A | | 11NOV15A | 09DEC15A | 0 |
| 25330 | 5 | 5 | SET DECKING ROOF | 09NOV15A | 14DEC15A | | 09NOV15A | 14DEC15A | 0 |
| 25442 | 1 | 1 | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | 18DEC15A | 18DEC15A | 0 |
| 25320 | 2 | 2 | LAYOUT DECK ROOF | 09NOV15A | 29DEC15A | | 09NOV15A | 29DEC15A | 0 |
| 25444 | 3 | 3 | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | 24DEC15A | 11JAN16A | 0 |
| 25470 | 6 | 6 | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | 28DEC15A | 12JAN16A | 0 |
| 25452 | 1 | 1 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | 21JAN15A | 21JAN16A | 0 |
| 25450 | 3 | 3 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | 21DEC15A | 21JAN16A | 0 |
| 25410 | 5 | 5 | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | 29DEC15A | 21JAN16A | 0 |
| 25412 | 1 | 1 | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | 21JAN16A | 21JAN16A | 0 |
| 25454 | 3 | 3 | CURE SOMD ROOF | 21JAN16A | 07FEB16A | | 21JAN16A | 07FEB16A | 0 |
| 25130 | 7 | 7 | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | 28OCT15A | 18FEB16A | 0 |
| 25480 | 10 | 10 | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | 28DEC15A | 18FEB16A | 0 |
| 25414 | 3 | 3 | CURE SOMD LEV-1 | 21JAN16A | 01MAR16A | | 21JAN16A | 01MAR16A | 0 |
| 25440 | 4 | 4 | FORM & REBAR SOMD LEV-2 | 10DEC15A | 01APR16A | | 10DEC15A | 01APR16A | 0 |
| 40144 | 5 | 5 | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | 18MAR16A | 16APR16A | 0 |
| 25432 | 2 | 2 | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 03MAY16A | | 10MAR16A | 03MAY16A | 0 |
| 25430 | 2 | 2 | ROOF & OVERFLOW DRAINS LEV-2 | 09MAR16A | 19MAY16A | | 09MAR16A | 19MAY16A | 0 |
| 25460 | 2 | 2 | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | 13MAY16A | 19MAY16A | 0 |
| 25490 | 6 | 6 | FORM/REBAR&POUR STAIRS | 07OCT15A | 04AUG16A | | 07OCT15A | 04AUG16A | 0 |
| 25150 | 5 | 5 | STAIR FLASHINGS | 30NOV16 | 06DEC16 | -93 | 30NOV16 | 06DEC16 | 0 |
| ROOF | | | | | | | | | |
| 30220 | 6 | 6 | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | 13MAY16A | 19MAY16A | 0 |
| 30520 | 4 | 4 | SET AHU UNITS MAIN RF | 03MAR16A | 25MAY16A | | 03MAR16A | 25MAY16A | 0 |
| 30110 | 4 | 4 | LOAD ROOF MATERIAL MAIN RF | 19JUL16A | 19JUL16A | | 19JUL16A | 19JUL16A | 0 |
| 30510 | 5 | 5 | FRP EQUIP PADS MAIN RF | 22AUG16A | 24AUG16A | | 22AUG16A | 24AUG16A | 0 |
| 30472 | 6 | 6 | MOS EXP.JONT COVERS RF | 24OCT16A | 24OCT16A | | 24OCT16A | 24OCT16A | 0 |
| 30550 | 15 | 15 | PV SYSTEM RACKING MAIN RF | 01JUL16A | 28OCT16A | | 01JUL16A | 28OCT16A | 0 |
| 30610 | 15 | 15 | PV PANELS MAIN RF | 21OCT16A | 04NOV16A | | 21OCT16A | 04NOV16A | 0 |
| 30620 | 15 | 15 | WIRE PV PNLS&INVERTER MAIN RF | 04NOV16A | 18NOV16A | | 04NOV16A | 18NOV16A | 0 |
| 30210 | 3 | 3 | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | -119 | 14DEC16 | 16DEC16 | 0 |
| 30120 | 14 | 14 | 3-PLY SBS/BUR MAIN RF | 01JUL16A | 19DEC16 | -115 | 01JUL16A | 19DEC16 | 0 |
| 30410 | 4 | 4 | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | -115 | 27JUL16A | 20DEC16 | 0 |
| 30310 | 3 | 3 | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | -67 | 19DEC16 | 21DEC16 | 0 |
| 30140 | 2 | 2 | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | -59 | 20DEC16 | 21DEC16 | 0 |
| 30230 | 6 | 6 | HOT RUBBER W.P. VEG.2FF RF | 19DEC16 | 27DEC16 | -119 | 19DEC16 | 27DEC16 | 0 |
| 30420 | 0 | 0 | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | -119 | 28DEC16 | 27DEC16 | 0 |
| 30240 | 3 | 3 | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | -73 | 28DEC16 | 30DEC16 | 0 |
| 30430 | 2 | 2 | ROOF FLASHINGS/SM VEG.2FL RF | 03JAN17 | 04JAN17 | -67 | 03JAN17 | 04JAN17 | 0 |
| 30320 | 8 | 8 | VEGETATED ASSEMBLY VEG.2FL RF | 03JAN17 | 12JAN17 | -73 | 03JAN17 | 12JAN17 | 0 |
| 30330 | 8 | 8 | COUNTERFLASHING VEG.2FL RF | 03JAN17 | 12JAN17 | -73 | 03JAN17 | 12JAN17 | 0 |
| 30440 | 3 | 3 | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | -73 | 13JAN17 | 17JAN17 | 0 |
| 30460 | 2 | 2 | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | -71 | 18JAN17 | 19JAN17 | 0 |
| 30450 | 4 | 4 | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | -73 | 18JAN17 | 23JAN17 | 0 |
| 30470 | 6 | 6 | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | -72 | 18JAN17 | 23JAN17 | 0 |
| 30560 | 5 | 5 | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 26JAN17 | -90 | 13JUL16A | 26JAN17 | 0 |
| 30530 | 5 | 5 | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | -97 | 17MAR16A | 27JAN17 | 0 |
| 30532 | 4 | 4 | MECH CURB FLASHING MAIN RF | 30JAN17 | 02FEB17 | -83 | 30JAN17 | 02FEB17 | 0 |
| 30570 | 6 | 6 | ELE BRANCH WIRING MAIN RF | 16JUN16A | 03FEB17 | -96 | 16JUN16A | 03FEB17 | 0 |
| 30540 | 2 | 2 | MEC EQ PPG&CONNECTION MAIN RF | 02FEB17 | 03FEB17 | -102 | 02FEB17 | 03FEB17 | 0 |
| 30542 | 0 | 0 | TEMP COOLING AVAILABLE | 06FEB17 | 03FEB17 | -98 | 06FEB17 | 03FEB17 | 0 |
| 30534 | 2 | 2 | PAD COVER @HOUSEKEEPING | 03FEB17 | 06FEB17 | -83 | 03FEB17 | 06FEB17 | 0 |
| 30630 | 5 | 5 | TEST PV SYSTEM MAIN RF | 06FEB17 | 10FEB17 | -96 | 06FEB17 | 10FEB17 | 0 |
| 30700 | 10 | 10 | ERECT&WELD MEC SCREEN MAIN RF | 06FEB17 | 17FEB17 | -102 | 06FEB17 | 17FEB17 | 0 |
| 30710 | 10 | 10 | EXT.GRATINGS MAIN RF | 20FEB17 | 03MAR17 | -102 | 20FEB17 | 03MAR17 | 0 |
| 30720 | 10 | 10 | EXT.RAILINGS MAIN RF | 20FEB17 | 03MAR17 | -102 | 20FEB17 | 03MAR17 | 0 |
| 30800 | 0 | 0 | ROOF COMPLETE | 06MAR17 | 03MAR17 | -102 | 06MAR17 | 03MAR17 | 0 |
| ENCLOSURE | | | | | | | | | |
| 35130 | 4 | 4 | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | 13JUN16A | 23JUN16A | 0 |
| 35140 | 6 | 6 | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | 15JUN16A | 23JUN16A | 0 |
| 35110 | 4 | 4 | EXT.WALL FRAMING WEST | 06JUN16A | 24JUN16A | | 06JUN16A | 24JUN16A | 0 |
| 35120 | 6 | 6 | EXT.WALL FRAMING NORTH | 08JUN16A | 24JUN16A | | 08JUN16A | 24JUN16A | 0 |
| 35230 | 4 | 4 | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 11AUG16A | | 13JUL06A | 11AUG16A | 0 |
| 35240 | 6 | 6 | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 18AUG16A | | 13JUL16A | 18AUG16A | 0 |
| 4204 | 6 | 6 | CURTAINWALL MATERIAL ON SITE | 26JUL16A | 01NOV16A | | 26JUL16A | 01NOV16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | |
| 35210 | 4 | 4 | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | -124 | 19JUL16A | 29NOV16 | 0 |
| 35160 | 2 | 2 | EXT.WALL SHEATHING/INSULATION NORTH | 30NOV16 | 01DEC16 | -120 | 30NOV16 | 01DEC16 | 0 |
| 35170 | 2 | 2 | EXT.WALL SHEATHING/INSULATION EAST | 30NOV16 | 01DEC16 | -108 | 30NOV16 | 01DEC16 | 0 |
| 35180 | 2 | 2 | EXT.WALL SHEATHING/INSULATION SOUTH | 30NOV16 | 01DEC16 | -102 | 30NOV16 | 01DEC16 | 0 |
| 35150 | 2 | 2 | EXT.WALL SHEATHING/INSULATION WEST | 30NOV16 | 01DEC16 | -100 | 30NOV16 | 01DEC16 | 0 |
| 35220 | 6 | 6 | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 05DEC16 | -120 | 18JUL16A | 05DEC16 | 0 |
| 35410 | 6 | 6 | CURTAINWALL FRAMING WEST | 26JUL16A | 05DEC16 | -114 | 26JUL16A | 05DEC16 | 0 |
| 35310 | 8 | 8 | TRESPA WALL PANELS WEST | 30NOV16 | 09DEC16 | -124 | 30NOV16 | 09DEC16 | 0 |
| 35420 | 8 | 8 | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | -114 | 26JUL16A | 13DEC16 | 0 |
| 35510 | 6 | 6 | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | -112 | 26JUL16A | 15DEC16 | 0 |
| 35430 | 6 | 6 | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | -113 | 14NOV16A | 16DEC16 | 0 |
| 35710 | 4 | 4 | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | -70 | 21JUL16A | 19DEC16 | 0 |
| 35560 | 2 | 2 | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | -112 | 16DEC16 | 19DEC16 | 0 |
| 35610 | 2 | 2 | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | -71 | 16DEC16 | 19DEC16 | 0 |
| 35520 | 8 | 8 | EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | -114 | 21NOV16A | 20DEC16 | 0 |
| 35720 | 8 | 8 | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | -69 | 21JUL16A | 21DEC16 | 0 |
| 35440 | 8 | 8 | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | -113 | 14JUL16A | 22DEC16 | 0 |
| 35810 | 4 | 4 | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | -70 | 21SEP16A | 22DEC16 | 0 |
| 35530 | 6 | 6 | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | -114 | 23NOV16A | 23DEC16 | 0 |
| 35320 | 10 | 10 | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | -124 | 12DEC16 | 23DEC16 | 0 |
| 35570 | 4 | 4 | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | -112 | 20DEC16 | 23DEC16 | 0 |
| 35620 | 4 | 4 | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | -71 | 20DEC16 | 23DEC16 | 0 |
| 35730 | 4 | 4 | EXT.COPING&FLASHINGS EAST | 03AUG16A | 27DEC16 | -68 | 03AUG16A | 27DEC16 | 0 |
| 35580 | 2 | 2 | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | -112 | 27DEC16 | 28DEC16 | 0 |
| 35630 | 2 | 2 | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | -69 | 27DEC16 | 28DEC16 | 0 |
| 35540 | 8 | 8 | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | -114 | 21SEP16A | 30DEC16 | 0 |
| 35820 | 6 | 6 | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 03JAN17 | -71 | 21NOV16A | 03JAN17 | 0 |
| 35740 | 8 | 8 | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 06JAN17 | -71 | 11JUL16A | 06JAN17 | 0 |
| 35830 | 4 | 4 | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 06JAN17 | -71 | 21NOV16A | 06JAN17 | 0 |
| 35330 | 8 | 8 | TRESPA WALL PANELS EAST | 27DEC16 | 06JAN17 | -124 | 27DEC16 | 06JAN17 | 0 |
| 35590 | 4 | 4 | SILL PAD FLASHING SOUTH | 03JAN17 | 06JAN17 | -114 | 03JAN17 | 06JAN17 | 0 |
| 35640 | 4 | 4 | ALUM SOFFIT PANELS SOUTH | 03JAN17 | 06JAN17 | -71 | 03JAN17 | 06JAN17 | 0 |
| 35920 | 12 | 12 | EXT.ALUM GRATINGS | 01APR14A | 10JAN17 | -76 | 01APR14A | 10JAN17 | 0 |
| 35840 | 6 | 6 | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | -71 | 21NOV16A | 13JAN17 | 0 |
| 35340 | 10 | 10 | TRESPA WALL PANELS SOUTH | 09JAN17 | 20JAN17 | -124 | 09JAN17 | 20JAN17 | 0 |
| 35930 | 8 | 8 | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | -76 | 11JAN17 | 20JAN17 | 0 |
| 35910 | 0 | 0 | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | -124 | 23JAN17 | 20JAN17 | 0 |
| 35940 | 8 | 8 | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 01FEB17 | -84 | 23JAN17 | 01FEB17 | 0 |
| 35950 | 8 | 8 | STANDING SEAM ROOF | 23JAN17 | 01FEB17 | -84 | 23JAN17 | 01FEB17 | 0 |
| 35960 | 15 | 15 | SS COLUMN COVERS | 23JAN17 | 10FEB17 | -91 | 23JAN17 | 10FEB17 | 0 |
| 35990 | 0 | 0 | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | -96 | 20FEB17 | 17FEB17 | 0 |
| ROUGH-IN LEVEL B | | | | | | | | | |
| 40063 | 2 | 2 | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | 11JAN16A | 11JAN16A | 0 |
| 40103 | 4 | 4 | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | 11JAN16A | 11JAN16A | 0 |
| 40064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | 12JAN16A | 12JAN16A | 0 |
| 40054 | 2 | 2 | MOBILIZE PLUMBING LEVEL B | 02FEB16A | 18FEB16A | | 02FEB16A | 18FEB16A | 0 |
| 20220 | 6 | 6 | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | 14MAR16A | 21APR16A | 0 |
| 40158 | 2 | 2 | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | 25APR16A | 25APR16A | 0 |
| 40006 | 2 | 2 | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | 25APR16A | 27APR16A | 0 |
| 40010 | 2 | 2 | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | 25APR16A | 27APR16A | 0 |
| 40128 | 2 | 2 | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | 27APR16A | 27APR16A | 0 |
| 40061 | 5 | 5 | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | 21APR16A | 29APR16A | 0 |
| 40090 | 4 | 4 | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | 20APR16A | 18MAY16A | 0 |
| 40056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | 22APR16A | 26MAY16A | 0 |
| 40058 | 8 | 8 | PLB A/G WATER PIPING LEVEL B | 27APR16A | 08JUN16A | | 27APR16A | 08JUN16A | 0 |
| 40092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| 40091 | 15 | 15 | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | 19MAY16A | 22JUN16A | 0 |
| 40104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | 20APR16A | 27JUN16A | 0 |
| 40062 | 2 | 2 | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | 15JUN16A | 27JUN16A | 0 |
| 40108 | 5 | 5 | MEC EQ MEC RM LEVEL B | 03MAY16A | 01JUL16A | | 03MAY16A | 01JUL16A | 0 |
| 40230 | 3 | 3 | SET HM FRAMES LEVEL B | 14JUL16A | 16JUL16A | | 14JUL16A | 16JUL16A | 0 |
| 40105 | 10 | 10 | MEC PIPING LEVEL B | 24APR16A | 01AUG16A | | 24APR16A | 01AUG16A | 0 |
| 40112 | 2 | 2 | MEC PIPE TESTING LEVEL B | 01JUL16A | 01AUG16A | | 01JUL16A | 01AUG16A | 0 |
| 40190 | 4 | 4 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 18AUG16A | | 18MAY16A | 18AUG16A | 0 |
| 40250 | 2 | 2 | ELE SET SWITCHGEAR | 15AUG16A | 01SEP16A | | 15AUG16A | 01SEP16A | 0 |
| 40252 | 10 | 10 | ELE INSTALL SWITCHGEAR | 01SEP16A | 20SEP16A | | 01SEP16A | 20SEP16A | 0 |
| 40300 | 5 | 5 | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | 19SEP16A | 21SEP16A | 0 |
| 40254 | 2 | 2 | ELE AUTO TRANSFER SWITCH | 19SEP16A | 28SEP16A | | 19SEP16A | 28SEP16A | 0 |
| 40065 | 8 | 8 | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | -121 | 25APR16A | 29NOV16 | 0 |
| 40070 | 7 | 7 | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | -121 | 25APR16A | 29NOV16 | 0 |
| 40160 | 8 | 8 | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | -115 | 25APR16A | 29NOV16 | 0 |
| 40020 | 4 | 4 | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | -121 | 28APR16A | 29NOV16 | 0 |
| 40145 | 10 | 10 | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | -122 | 19APR16A | 30NOV16 | 0 |
| 40272 | 4 | 4 | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | -116 | 20APR16A | 30NOV16 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL B | | | | | | | | | |
| 40080 | 4 | 4 | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 30NOV16 | -103 | 27APR16A | 30NOV16 | 0 |
| 40180 | 12 | 12 | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | -122 | 28APR16A | 30NOV16 | 0 |
| 40110 | 10 | 10 | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | -116 | 10MAY16A | 30NOV16 | 0 |
| 40274 | 8 | 8 | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 01DEC16 | -117 | 14MAR16A | 01DEC16 | 0 |
| 40297 | 3 | 3 | ELE PA WIRING LEVEL B | 01DEC16 | 05DEC16 | -122 | 01DEC16 | 05DEC16 | 0 |
| 40060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL B | 08JUN16A | 06DEC16 | -97 | 08JUN16A | 06DEC16 | 0 |
| 40295 | 4 | 4 | ELE F.A. WIRING LEVEL B | 01DEC16 | 06DEC16 | -122 | 01DEC16 | 06DEC16 | 0 |
| 40192 | 4 | 4 | JAMB,SHELF&BASE FLASH LEVEL B | 01DEC16 | 06DEC16 | -120 | 01DEC16 | 06DEC16 | 0 |
| 40200 | 4 | 4 | THERMAL INSULATION LEVEL B | 28JUL16A | 07DEC16 | -119 | 28JUL16A | 07DEC16 | 0 |
| 40298 | 3 | 3 | ELE SECUR. WIRING LEVEL B | 06DEC16 | 08DEC16 | -122 | 06DEC16 | 08DEC16 | 0 |
| 40299 | 2 | 2 | ELE A/V WIRING LEVEL B | 07DEC16 | 08DEC16 | -122 | 07DEC16 | 08DEC16 | 0 |
| 40318 | 2 | 2 | VA I/W INSPECT & APP LEVEL B | 09DEC16 | 12DEC16 | -122 | 09DEC16 | 12DEC16 | 0 |
| 40130 | 8 | 8 | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | -82 | 27APR16A | 13DEC16 | 0 |
| 40140 | 4 | 4 | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | -82 | 10MAY16A | 13DEC16 | 0 |
| 40280 | 4 | 4 | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | -77 | 22AUG16A | 13DEC16 | 0 |
| 40290 | 10 | 10 | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | -77 | 27JUN16A | 14DEC16 | 0 |
| 40100 | 10 | 10 | DUCT INSULATION LEVEL B | 19DEC16 | 03JAN17 | -115 | 19DEC16 | 03JAN17 | 0 |
| 40102 | 4 | 4 | PLB O/H INSULATION LEVEL B | 01AUG16A | 05JAN17 | -115 | 01AUG16A | 05JAN17 | 0 |
| 40335 | 2 | 2 | SOUND/FIRE CAULK T&B WALL LEVEL B | 04JAN17 | 05JAN17 | -113 | 04JAN17 | 05JAN17 | 0 |
| 40120 | 10 | 10 | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | -115 | 13AUG16A | 13JAN17 | 0 |
| 40294 | 3 | 3 | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | -96 | 21OCT16A | 17JAN17 | 0 |
| 40302 | 0 | 0 | POWER AVAILABLE | 31JAN17 | 30JAN17 | -94 | 31JAN17 | 30JAN17 | 0 |
| ROUGH-IN LEVEL 1 | | | | | | | | | |
| 42064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL 1 | 09FEB16A | 18FEB16A | | 09FEB16A | 18FEB16A | 0 |
| 42006 | 2 | 2 | INSTALL TOP TRACK LEVEL 1 | 09FEB16A | 28APR16A | | 09FEB16A | 28APR16A | 0 |
| 42010 | 2 | 2 | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 03MAY16A | | 28JAN16A | 03MAY16A | 0 |
| 42104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 03MAY16A | | 22FEB16A | 03MAY16A | 0 |
| 42090 | 4 | 4 | HANG VAV UNITS LEVEL 1 | 02FEB16A | 18MAY16A | | 02FEB16A | 18MAY16A | 0 |
| 42080 | 5 | 5 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | 16FEB16A | 14JUN16A | 0 |
| 42092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | 22MAR16A | 16JUN16A | 0 |
| 42058 | 7 | 7 | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | 12FEB16A | 17JUN16A | 0 |
| 42060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | 17JUN16A | 17JUN16A | 0 |
| 42056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | 12FEB16A | 24JUN16A | 0 |
| 42062 | 2 | 2 | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | 23JUN16A | 28JUN16A | 0 |
| 42105 | 15 | 15 | MEC PIPING LEVEL 1 | 22FEB16A | 06JUL16A | | 22FEB16A | 06JUL16A | 0 |
| 42140 | 5 | 5 | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 06JUL16A | | 23MAR16A | 06JUL16A | 0 |
| 42112 | 2 | 2 | MEC PIPE TESTING LEVEL 1 | 11JUL16A | 14JUL16A | | 11JUL16A | 14JUL16A | 0 |
| 42230 | 6 | 6 | SET HM FRAMES LEVEL 1 | 14JUL16A | 15JUL16A | | 14JUL16A | 15JUL16A | 0 |
| 42274 | 10 | 10 | ELE IN-WALL ROUGH-IN LEVEL 1 | 11FEB16A | 18JUL16A | | 11FEB16A | 18JUL16A | 0 |
| 42272 | 4 | 4 | ELE PANELS LEVEL 1 | 10AUG16A | 15AUG16A | | 10AUG16A | 15AUG16A | 0 |
| 42190 | 4 | 4 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 01SEP16A | | 10FEB16A | 01SEP16A | 0 |
| 42180 | 8 | 8 | FRAME PARTITIONS LEVEL 1 | 04FEB16A | 26SEP16A | | 04FEB16A | 26SEP16A | 0 |
| 42160 | 8 | 8 | R/I SPRINKLER PPG LEVEL 1 | 03FEB16A | 29NOV16 | -110 | 03FEB16A | 29NOV16 | 0 |
| 42020 | 4 | 4 | FRAME,TOP OUT & TAPE LEVEL 1 | 04FEB16A | 29NOV16 | -118 | 04FEB16A | 29NOV16 | 0 |
| 42065 | 10 | 10 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | -119 | 16FEB16A | 30NOV16 | 0 |
| 42070 | 8 | 8 | DUCTWORK BRANCHES LEVEL 1 | 01MAR16A | 30NOV16 | -119 | 01MAR16A | 30NOV16 | 0 |
| 42145 | 15 | 15 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 02DEC16 | -121 | 11FEB16A | 02DEC16 | 0 |
| 42280 | 3 | 3 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 02DEC16 | -71 | 24FEB16A | 02DEC16 | 0 |
| 42290 | 15 | 15 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 05DEC16 | -71 | 24MAR16A | 05DEC16 | 0 |
| 42297 | 4 | 4 | ELE PA WIRING LEVEL 1 | 05DEC16 | 08DEC16 | -121 | 05DEC16 | 08DEC16 | 0 |
| 42192 | 4 | 4 | JAMB,SHELF&BASE FLASH LEVEL 1 | 05DEC16 | 08DEC16 | -119 | 05DEC16 | 08DEC16 | 0 |
| 42130 | 8 | 8 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 13DEC16 | -76 | 29FEB16A | 13DEC16 | 0 |
| 42300 | 8 | 8 | ELE PNL TERMINATIONS LEVEL 1 | 19SEP16A | 13DEC16 | -71 | 19SEP16A | 13DEC16 | 0 |
| 42200 | 4 | 4 | THERMAL INSULATION LEVEL 1 | 01AUG16A | 14DEC16 | -119 | 01AUG16A | 14DEC16 | 0 |
| 42298 | 4 | 4 | ELE SECUR. WIRING LEVEL 1 | 09DEC16 | 14DEC16 | -121 | 09DEC16 | 14DEC16 | 0 |
| 42299 | 4 | 4 | ELE A/V WIRING LEVEL 1 | 09DEC16 | 14DEC16 | -121 | 09DEC16 | 14DEC16 | 0 |
| 42295 | 7 | 7 | ELE F.A. WIRING LEVEL 1 | 07DEC16 | 15DEC16 | -122 | 07DEC16 | 15DEC16 | 0 |
| 42318 | 2 | 2 | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | -122 | 16DEC16 | 19DEC16 | 0 |
| 42100 | 10 | 10 | DUCT INSULATION LEVEL 1 | 19DEC16 | 03JAN17 | -110 | 19DEC16 | 03JAN17 | 0 |
| 42102 | 4 | 4 | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | -112 | 19JUL16A | 10JAN17 | 0 |
| 42335 | 2 | 2 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 12JAN17 | 13JAN17 | -109 | 12JAN17 | 13JAN17 | 0 |
| 42294 | 4 | 4 | ELE DATA WIRING LEVEL 1 | 18JAN17 | 23JAN17 | -95 | 18JAN17 | 23JAN17 | 0 |
| 42120 | 10 | 10 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 24JAN17 | -115 | 19JUL16A | 24JAN17 | 0 |
| ROUGH-IN LEVEL 2 | | | | | | | | | |
| 44064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL 2 | 04FEB16A | 17FEB16A | | 04FEB16A | 17FEB16A | 0 |
| 44090 | 4 | 4 | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | 28FEB16A | 28FEB16A | 0 |
| 44080 | 5 | 5 | FIRE SMOKE DAMPERS LEVEL 2 | 04FEB16A | 20APR16A | | 04FEB16A | 20APR16A | 0 |
| 44070 | 10 | 10 | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | 12FEB16A | 20APR16A | 0 |
| 44104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | 10FEB16A | 22APR16A | 0 |
| 44105 | 10 | 10 | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | 10FEB16A | 22APR16A | 0 |
| 44006 | 2 | 2 | INSTALL TOP TRACK LEVEL 2 | 04FEB16A | 04MAY16A | | 04FEB16A | 04MAY16A | 0 |
| 44056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 04MAY16A | | 10FEB16A | 04MAY16A | 0 |
| 44060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL 2 | 02JAN16A | 15JUN16A | | 02JAN16A | 15JUN16A | 0 |
| 44058 | 7 | 7 | PLB A/G WATER PIPING LEVEL 2 | 02JAN16A | 16JUN16A | | 02JAN16A | 16JUN16A | 0 |
| 44092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | 23MAR16A | 16JUN16A | 0 |
| 44062 | 2 | 2 | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | 22JUN16A | 28JUN16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL 2 | | | | | | | | | | |
| 44230 | 6 | 6 | SET HM FRAMES | LEVEL 2 | 27JUN16A | 29JUN16A | | 27JUN16A | 29JUN16A | 0 |
| 44300 | 8 | 8 | ELE PNL TERMINATIONS | LEVEL 2 | 19SEP16A | 21SEP16A | | 19SEP16A | 21SEP16A | 0 |
| 44010 | 2 | 2 | LAYOUT PARTITIONS | LEVEL 2 | 02JAN16A | 29NOV16 | -108 | 02JAN16A | 29NOV16 | 0 |
| 44020 | 4 | 4 | FRAME,TOP OUT & TAPE | LEVEL 2 | 04FEB16A | 29NOV16 | -108 | 04FEB16A | 29NOV16 | 0 |
| 44160 | 8 | 8 | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 30NOV16 | -103 | 21JAN16A | 30NOV16 | 0 |
| 44065 | 10 | 10 | DUCTWORK MAINS | LEVEL 2 | 05FEB16A | 30NOV16 | -109 | 05FEB16A | 30NOV16 | 0 |
| 44145 | 5 | 5 | ELE CEILING ROUGH-IN | LEVEL 2 | 05FEB16A | 02DEC16 | -111 | 05FEB16A | 02DEC16 | 0 |
| 44190 | 4 | 4 | IN-WALL BLOCKING | LEVEL 2 | 21FEB16A | 02DEC16 | -107 | 21FEB16A | 02DEC16 | 0 |
| 44112 | 2 | 2 | MEC PIPE TESTING | LEVEL 2 | 18JUL16A | 02DEC16 | -80 | 18JUL16A | 02DEC16 | 0 |
| 44274 | 13 | 13 | ELE IN-WALL ROUGH-IN | LEVEL 2 | 02FEB16A | 05DEC16 | -106 | 02FEB16A | 05DEC16 | 0 |
| 44180 | 12 | 12 | FRAME PARTITIONS | LEVEL 2 | 05FEB16A | 05DEC16 | -111 | 05FEB16A | 05DEC16 | 0 |
| 44290 | 6 | 6 | ELE BRANCH WIRING | LEVEL 2 | 05MAY16A | 07DEC16 | -62 | 05MAY16A | 07DEC16 | 0 |
| 44280 | 3 | 3 | ELE FEEDER WIRE | LEVEL 2 | 22AUG16A | 07DEC16 | -62 | 22AUG16A | 07DEC16 | 0 |
| 44297 | 3 | 3 | ELE PA WIRING | LEVEL 2 | 05DEC16 | 07DEC16 | -111 | 05DEC16 | 07DEC16 | 0 |
| 44192 | 4 | 4 | JAMB,SHELF&BASE FLASH | LEVEL 2 | 05DEC16 | 08DEC16 | -111 | 05DEC16 | 08DEC16 | 0 |
| 44299 | 2 | 2 | ELE A/V WIRING | LEVEL 2 | 08DEC16 | 09DEC16 | -110 | 08DEC16 | 09DEC16 | 0 |
| 44298 | 3 | 3 | ELE SECUR. WIRING | LEVEL 2 | 08DEC16 | 12DEC16 | -111 | 08DEC16 | 12DEC16 | 0 |
| 44140 | 5 | 5 | MEC PIPE EQ CONNS | LEVEL 2 | 03MAR16A | 14DEC16 | -71 | 03MAR16A | 14DEC16 | 0 |
| 44130 | 8 | 8 | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 14DEC16 | -71 | 25MAR16A | 14DEC16 | 0 |
| 44200 | 4 | 4 | THERMAL INSULATION | LEVEL 2 | 09DEC16 | 14DEC16 | -111 | 09DEC16 | 14DEC16 | 0 |
| 44295 | 4 | 4 | ELE F.A. WIRING | LEVEL 2 | 16DEC16 | 21DEC16 | -118 | 16DEC16 | 21DEC16 | 0 |
| 44318 | 2 | 2 | VA I/W INSPECT & APP | LEVEL 2 | 22DEC16 | 23DEC16 | -118 | 22DEC16 | 23DEC16 | 0 |
| 44100 | 10 | 10 | DUCT INSULATION | LEVEL 2 | 19DEC16 | 03JAN17 | -104 | 19DEC16 | 03JAN17 | 0 |
| 44102 | 4 | 4 | PLB O/H INSULATION | LEVEL 2 | 10MAR16A | 16JAN17 | -109 | 10MAR16A | 16JAN17 | 0 |
| 44294 | 3 | 3 | ELE DATA WIRING | LEVEL 2 | 24JAN17 | 26JAN17 | -93 | 24JAN17 | 26JAN17 | 0 |
| 44335 | 2 | 2 | SOUND/FIRE CAULK T&B | WALL LEVEL 2 | 30JAN17 | 31JAN17 | -117 | 30JAN17 | 31JAN17 | 0 |
| 44120 | 10 | 10 | MEC PIPE INSULATION | LEVEL 2 | 10MAR16A | 06FEB17 | -115 | 10MAR16A | 06FEB17 | 0 |
| FINISHES LEVEL B | | | | | | | | | | |
| 40320 | 10 | 10 | HANG DRYWALL | LEVEL B | 20JUL16A | 20DEC16 | -123 | 20JUL16A | 20DEC16 | 0 |
| 40342 | 2 | 2 | PLB FIRESTOPPING | LEVEL B | 21DEC16 | 22DEC16 | -113 | 21DEC16 | 22DEC16 | 0 |
| 40344 | 2 | 2 | MEC FIRESTOPPING | LEVEL B | 21DEC16 | 22DEC16 | -113 | 21DEC16 | 22DEC16 | 0 |
| 40330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL B | 21DEC16 | 03JAN17 | -119 | 21DEC16 | 03JAN17 | 0 |
| 40340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL B | 21DEC16 | 03JAN17 | -119 | 21DEC16 | 03JAN17 | 0 |
| 40345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL B | 04JAN17 | 13JAN17 | -119 | 04JAN17 | 13JAN17 | 0 |
| 40370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL B | 13JAN17 | 16JAN17 | -115 | 13JAN17 | 16JAN17 | 0 |
| 40350 | 6 | 6 | PRIME PAINT | LEVEL B | 18AUG16A | 27JAN17 | -124 | 18AUG16A | 27JAN17 | 0 |
| 40382 | 2 | 2 | HARD FLR PREP | LEVEL B | 30JAN17 | 31JAN17 | -119 | 30JAN17 | 31JAN17 | 0 |
| 40410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL B | 30JAN17 | 03FEB17 | -112 | 30JAN17 | 03FEB17 | 0 |
| 40380 | 8 | 8 | ACOUS.GRID | LEVEL B | 30JAN17 | 08FEB17 | -124 | 30JAN17 | 08FEB17 | 0 |
| 40420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL B | 30JAN17 | 10FEB17 | -117 | 30JAN17 | 10FEB17 | 0 |
| 40424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL B | 09FEB17 | 10FEB17 | -117 | 09FEB17 | 10FEB17 | 0 |
| 40450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40500 | 8 | 8 | HARD FLR&STONE FACING | LEVEL B | 03FEB17 | 14FEB17 | -121 | 03FEB17 | 14FEB17 | 0 |
| 40390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL B | 09FEB17 | 14FEB17 | -119 | 09FEB17 | 14FEB17 | 0 |
| 40490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL B | 09FEB17 | 14FEB17 | -113 | 09FEB17 | 14FEB17 | 0 |
| 40400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL B | 09FEB17 | 16FEB17 | -121 | 09FEB17 | 16FEB17 | 0 |
| 40520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL B | 15FEB17 | 21FEB17 | -121 | 15FEB17 | 21FEB17 | 0 |
| 40460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL B | 17FEB17 | 22FEB17 | -120 | 17FEB17 | 22FEB17 | 0 |
| 40530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL B | 22FEB17 | 23FEB17 | -120 | 22FEB17 | 23FEB17 | 0 |
| 40580 | 6 | 6 | ACOUS.CLG TILE | LEVEL B | 17FEB17 | 24FEB17 | -121 | 17FEB17 | 24FEB17 | 0 |
| 40590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL B | 17FEB17 | 24FEB17 | -121 | 17FEB17 | 24FEB17 | 0 |
| 40540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL B | 22FEB17 | 24FEB17 | -121 | 22FEB17 | 24FEB17 | 0 |
| 40612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL B | 27FEB17 | 02MAR17 | -97 | 27FEB17 | 02MAR17 | 0 |
| 40620 | 6 | 6 | FINISH PAINT | LEVEL B | 27FEB17 | 06MAR17 | -121 | 27FEB17 | 06MAR17 | 0 |
| 40690 | 4 | 4 | HANG DOORS | LEVEL B | 07MAR17 | 10MAR17 | -118 | 07MAR17 | 10MAR17 | 0 |
| 40630 | 4 | 4 | ELE TRIM & TEST | LEVEL B | 07MAR17 | 10MAR17 | -108 | 07MAR17 | 10MAR17 | 0 |
| 40640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL B | 07MAR17 | 14MAR17 | -119 | 07MAR17 | 14MAR17 | 0 |
| 40800 | 2 | 2 | TEST/BALANCE | LEVEL B | 13MAR17 | 14MAR17 | -113 | 13MAR17 | 14MAR17 | 0 |
| 40700 | 4 | 4 | BUILDERS HARDWARE | LEVEL B | 13MAR17 | 16MAR17 | -111 | 13MAR17 | 16MAR17 | 0 |
| 40710 | 4 | 4 | INT GLAZING | LEVEL B | 13MAR17 | 16MAR17 | -107 | 13MAR17 | 16MAR17 | 0 |
| 40720 | 6 | 6 | WALL PROTECTION | LEVEL B | 10MAR17 | 17MAR17 | -120 | 10MAR17 | 17MAR17 | 0 |
| 40726 | 12 | 12 | ATHLETIC FLOORING | LEVEL B | 07MAR17 | 22MAR17 | -117 | 07MAR17 | 22MAR17 | 0 |
| 40730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL B | 20MAR17 | 23MAR17 | -116 | 20MAR17 | 23MAR17 | 0 |
| 40650 | 8 | 8 | FINISH CARPENTRY | LEVEL B | 17MAR17 | 28MAR17 | -119 | 17MAR17 | 28MAR17 | 0 |
| 40750 | 4 | 4 | FINAL FINISH COAT | LEVEL B | 29MAR17 | 03APR17 | -119 | 29MAR17 | 03APR17 | 0 |
| 40760 | 6 | 6 | TELESCOPING STANDS | LEVEL B | 31MAR17 | 07APR17 | -123 | 31MAR17 | 07APR17 | 0 |
| 40900 | 4 | 4 | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | -123 | 10APR17 | 13APR17 | 0 |
| 40910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL B | 10APR17 | 13APR17 | -116 | 10APR17 | 13APR17 | 0 |
| 40990 | 0 | 0 | COMPLETE | LEVEL B | 14APR17 | 13APR17 | -116 | 14APR17 | 13APR17 | 0 |
| 40902 | 5 | 5 | VA INSPECT | LEVEL B | 10APR17 | 14APR17 | -117 | 10APR17 | 14APR17 | 0 |
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42320 | 8 | 8 | HANG DRYWALL | LEVEL 1 | 21DEC16 | 03JAN17 | -123 | 21DEC16 | 03JAN17 | 0 |
| 42342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 1 | 04JAN17 | 05JAN17 | -109 | 04JAN17 | 05JAN17 | 0 |
| 42344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 1 | 04JAN17 | 05JAN17 | -109 | 04JAN17 | 05JAN17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42330 | 6 | 6 | TAPE&FINISH DRYWALL | LEVEL 1 | 04JAN17 | 11JAN17 | -119 | 04JAN17 | 11JAN17 | 0 |
| 42340 | 6 | 6 | FRAME D/W CLG&SOFFIT | LEVEL 1 | 04JAN17 | 11JAN17 | -113 | 04JAN17 | 11JAN17 | 0 |
| 42370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 1 | 12JAN17 | 13JAN17 | -106 | 12JAN17 | 13JAN17 | 0 |
| 42345 | 6 | 6 | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | -113 | 12JAN17 | 19JAN17 | 0 |
| 42350 | 4 | 4 | PRIME PAINT | LEVEL 1 | 18AUG16A | 01FEB17 | -119 | 18AUG16A | 01FEB17 | 0 |
| 42382 | 2 | 2 | HARD FLR PREP | LEVEL 1 | 02FEB17 | 03FEB17 | -114 | 02FEB17 | 03FEB17 | 0 |
| 42380 | 4 | 4 | ACOUS.GRID | LEVEL 1 | 09FEB17 | 14FEB17 | -124 | 09FEB17 | 14FEB17 | 0 |
| 42410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL 1 | 09FEB17 | 15FEB17 | -114 | 09FEB17 | 15FEB17 | 0 |
| 42390 | 2 | 2 | SPRINK DROPS & HEADS | LEVEL 1 | 15FEB17 | 16FEB17 | -115 | 15FEB17 | 16FEB17 | 0 |
| 42424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 1 | 15FEB17 | 16FEB17 | -115 | 15FEB17 | 16FEB17 | 0 |
| 42500 | 4 | 4 | HARD FLR&STONE FACING | LEVEL 1 | 15FEB17 | 20FEB17 | -121 | 15FEB17 | 20FEB17 | 0 |
| 42450 | 4 | 4 | ELE DATA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42470 | 4 | 4 | ELE PA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42480 | 4 | 4 | ELE SECUR. TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 15FEB17 | 22FEB17 | -119 | 15FEB17 | 22FEB17 | 0 |
| 42490 | 6 | 6 | ELE A/V TRIM&TEST | LEVEL 1 | 15FEB17 | 22FEB17 | -113 | 15FEB17 | 22FEB17 | 0 |
| 42520 | 2 | 2 | PLB FIXTURES & TRIM | LEVEL 1 | 21FEB17 | 22FEB17 | -113 | 21FEB17 | 22FEB17 | 0 |
| 42420 | 15 | 15 | ELE LIGHTS & TRIM | LEVEL 1 | 09FEB17 | 01MAR17 | -124 | 09FEB17 | 01MAR17 | 0 |
| 42460 | 7 | 7 | ELE F.A. TRIM&TEST | LEVEL 1 | 23FEB17 | 03MAR17 | -120 | 23FEB17 | 03MAR17 | 0 |
| 42580 | 4 | 4 | ACOUS.CLG TILE | LEVEL 1 | 02MAR17 | 07MAR17 | -124 | 02MAR17 | 07MAR17 | 0 |
| 42590 | 4 | 4 | LINEAR WOOD CEILING | LEVEL 1 | 02MAR17 | 07MAR17 | -122 | 02MAR17 | 07MAR17 | 0 |
| 42612 | 2 | 2 | ACCESS DRS & LOUVERS | LEVEL 1 | 08MAR17 | 09MAR17 | -98 | 08MAR17 | 09MAR17 | 0 |
| 42620 | 4 | 4 | FINISH PAINT | LEVEL 1 | 08MAR17 | 13MAR17 | -122 | 08MAR17 | 13MAR17 | 0 |
| 44580 | 6 | 6 | ACOUS.CLG TILE | LEVEL 2 | 08MAR17 | 15MAR17 | -124 | 08MAR17 | 15MAR17 | 0 |
| 42690 | 4 | 4 | HANG DOORS | LEVEL 1 | 23NOV16A | 16MAR17 | -119 | 23NOV16A | 16MAR17 | 0 |
| 42800 | 2 | 2 | TEST/BALANCE | LEVEL 1 | 17MAR17 | 20MAR17 | -115 | 17MAR17 | 20MAR17 | 0 |
| 42700 | 2 | 2 | BUILDERS HARDWARE | LEVEL 1 | 17MAR17 | 20MAR17 | -111 | 17MAR17 | 20MAR17 | 0 |
| 42710 | 2 | 2 | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | -107 | 17MAR17 | 20MAR17 | 0 |
| 42630 | 7 | 7 | ELE TRIM & TEST | LEVEL 1 | 14MAR17 | 22MAR17 | -109 | 14MAR17 | 22MAR17 | 0 |
| 42640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | -119 | 15MAR17 | 22MAR17 | 0 |
| 42650 | 8 | 8 | FINISH CARPENTRY | LEVEL 1 | 14MAR17 | 23MAR17 | -116 | 14MAR17 | 23MAR17 | 0 |
| 42720 | 4 | 4 | WALL PROTECTION | LEVEL 1 | 20MAR17 | 23MAR17 | -120 | 20MAR17 | 23MAR17 | 0 |
| 42730 | 2 | 2 | RAILS&CORNER GUARDS | LEVEL 1 | 24MAR17 | 27MAR17 | -114 | 24MAR17 | 27MAR17 | 0 |
| 42642 | 4 | 4 | ENTRANCE FL GRILLES | LEVEL 1 | 23MAR17 | 28MAR17 | -119 | 23MAR17 | 28MAR17 | 0 |
| 42660 | 4 | 4 | CARPET & BASE | LEVEL 1 | 29MAR17 | 03APR17 | -119 | 29MAR17 | 03APR17 | 0 |
| 42750 | 2 | 2 | FINAL FINISH COAT | LEVEL 1 | 04APR17 | 05APR17 | -119 | 04APR17 | 05APR17 | 0 |
| 42900 | 2 | 2 | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | -123 | 14APR17 | 17APR17 | 0 |
| 42910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 1 | 14APR17 | 19APR17 | -120 | 14APR17 | 19APR17 | 0 |
| 42990 | 0 | 0 | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | -120 | 20APR17 | 19APR17 | 0 |
| 42902 | 5 | 5 | VA INSPECT | LEVEL 1 | 14APR17 | 20APR17 | -121 | 14APR17 | 20APR17 | 0 |
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44320 | 10 | 10 | HANG DRYWALL | LEVEL 2 | 04JAN17 | 17JAN17 | -123 | 04JAN17 | 17JAN17 | 0 |
| 44342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | -117 | 18JAN17 | 19JAN17 | 0 |
| 44344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | -117 | 18JAN17 | 19JAN17 | 0 |
| 44330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL 2 | 18JAN17 | 27JAN17 | -123 | 18JAN17 | 27JAN17 | 0 |
| 44340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL 2 | 18JAN17 | 27JAN17 | -123 | 18JAN17 | 27JAN17 | 0 |
| 44370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 2 | 30JAN17 | 31JAN17 | -111 | 30JAN17 | 31JAN17 | 0 |
| 44345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL 2 | 30JAN17 | 08FEB17 | -123 | 30JAN17 | 08FEB17 | 0 |
| 44350 | 6 | 6 | PRIME PAINT | LEVEL 2 | 09FEB17 | 16FEB17 | -123 | 09FEB17 | 16FEB17 | 0 |
| 44382 | 2 | 2 | HARD FLR PREP | LEVEL 2 | 17FEB17 | 20FEB17 | -121 | 17FEB17 | 20FEB17 | 0 |
| 44380 | 8 | 8 | ACOUS.GRID | LEVEL 2 | 17FEB17 | 28FEB17 | -123 | 17FEB17 | 28FEB17 | 0 |
| 44500 | 6 | 6 | HARD FLR&STONE FACING | LEVEL 2 | 21FEB17 | 28FEB17 | -121 | 21FEB17 | 28FEB17 | 0 |
| 44410 | 10 | 10 | HVA AIR DISTRIBUTION | LEVEL 2 | 17FEB17 | 02MAR17 | -121 | 17FEB17 | 02MAR17 | 0 |
| 44420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL 2 | 17FEB17 | 02MAR17 | -121 | 17FEB17 | 02MAR17 | 0 |
| 44424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 2 | 01MAR17 | 02MAR17 | -121 | 01MAR17 | 02MAR17 | 0 |
| 44450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL 2 | 01MAR17 | 06MAR17 | -123 | 01MAR17 | 06MAR17 | 0 |
| 44400 | 4 | 4 | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 01MAR17 | 06MAR17 | -123 | 01MAR17 | 06MAR17 | 0 |
| 44490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL 2 | 01MAR17 | 06MAR17 | -117 | 01MAR17 | 06MAR17 | 0 |
| 44520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL 2 | 01MAR17 | 07MAR17 | -121 | 01MAR17 | 07MAR17 | 0 |
| 44460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL 2 | 06MAR17 | 09MAR17 | -120 | 06MAR17 | 09MAR17 | 0 |
| 44530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL 2 | 08MAR17 | 09MAR17 | -120 | 08MAR17 | 09MAR17 | 0 |
| 44540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL 2 | 08MAR17 | 10MAR17 | -121 | 08MAR17 | 10MAR17 | 0 |
| 44590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL 2 | 07MAR17 | 14MAR17 | -123 | 07MAR17 | 14MAR17 | 0 |
| 44600 | 4 | 4 | WINDOW SHADES | | 16MAR17 | 21MAR17 | -104 | 16MAR17 | 21MAR17 | 0 |
| 44612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL 2 | 16MAR17 | 21MAR17 | -104 | 16MAR17 | 21MAR17 | 0 |
| 44620 | 6 | 6 | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | -124 | 16MAR17 | 23MAR17 | 0 |
| 44630 | 4 | 4 | ELE TRIM & TEST | LEVEL 2 | 24MAR17 | 29MAR17 | -110 | 24MAR17 | 29MAR17 | 0 |
| 44690 | 6 | 6 | HANG DOORS | LEVEL 2 | 24MAR17 | 31MAR17 | -124 | 24MAR17 | 31MAR17 | 0 |
| 44640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | -120 | 24MAR17 | 31MAR17 | 0 |
| 44720 | 6 | 6 | WALL PROTECTION | LEVEL 2 | 24MAR17 | 31MAR17 | -120 | 24MAR17 | 31MAR17 | 0 |
| 44650 | 8 | 8 | FINISH CARPENTRY | LEVEL 2 | 24MAR17 | 04APR17 | -122 | 24MAR17 | 04APR17 | 0 |
| 44722 | 8 | 8 | BALLET BARRE | LEVEL 2 | 24MAR17 | 04APR17 | -118 | 24MAR17 | 04APR17 | 0 |
| 44800 | 2 | 2 | TEST/BALANCE | LEVEL 2 | 03APR17 | 04APR17 | -124 | 03APR17 | 04APR17 | 0 |
| 44700 | 4 | 4 | BUILDERS HARDWARE | LEVEL 2 | 03APR17 | 06APR17 | -120 | 03APR17 | 06APR17 | 0 |
| 44730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL 2 | 03APR17 | 06APR17 | -120 | 03APR17 | 06APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44710 | 4 | 4 | INT GLAZING | LEVEL 2 | 03APR17 | 06APR17 | -116 | 03APR17 | 06APR17 | 0 |
| 44660 | 4 | 4 | CARPET & BASE | LEVEL 2 | 05APR17 | 10APR17 | -122 | 05APR17 | 10APR17 | 0 |
| 44750 | 4 | 4 | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | -122 | 11APR17 | 14APR17 | 0 |
| 44900 | 4 | 4 | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | -123 | 18APR17 | 21APR17 | 0 |
| 44910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 2 | 18APR17 | 21APR17 | -122 | 18APR17 | 21APR17 | 0 |
| 44990 | 0 | 0 | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | -122 | 24APR17 | 21APR17 | 0 |
| 44902 | 5 | 5 | VA INSPECT | LEVEL 2 | 18APR17 | 24APR17 | -123 | 18APR17 | 24APR17 | 0 |
| ELEVATORS | | | | | | | | | | |
| 45000 | 5 | 5 | MOBILIZE ELEVATORS | | 29DEC16 | 05JAN17 | -106 | 29DEC16 | 05JAN17 | 0 |
| 45010 | 6 | 6 | ELEV.RAILS | BP01 | 06JAN17 | 13JAN17 | -106 | 06JAN17 | 13JAN17 | 0 |
| 45110 | 6 | 6 | ELEV.RAILS | BP02 | 16JAN17 | 23JAN17 | -103 | 16JAN17 | 23JAN17 | 0 |
| 45020 | 8 | 8 | ELEV.EQUIP. | BP01 | 16JAN17 | 25JAN17 | -106 | 16JAN17 | 25JAN17 | 0 |
| 45030 | 4 | 4 | ELEV.PLATFORM | BP01 | 26JAN17 | 31JAN17 | -106 | 26JAN17 | 31JAN17 | 0 |
| 45120 | 8 | 8 | ELEV.EQUIP. | BP02 | 26JAN17 | 06FEB17 | -105 | 26JAN17 | 06FEB17 | 0 |
| 45040 | 6 | 6 | ELEV.CAB & FINISHES | BP01 | 01FEB17 | 08FEB17 | -106 | 01FEB17 | 08FEB17 | 0 |
| 45130 | 4 | 4 | ELEV.PLATFORM | BP02 | 07FEB17 | 10FEB17 | -105 | 07FEB17 | 10FEB17 | 0 |
| 45140 | 6 | 6 | ELEV.CAB & FINISHES | BP02 | 13FEB17 | 20FEB17 | -105 | 13FEB17 | 20FEB17 | 0 |
| 45050 | 9 | 9 | ELEV.WIRING & CONTROLS | BP01 | 09FEB17 | 21FEB17 | -106 | 09FEB17 | 21FEB17 | 0 |
| 45060 | 6 | 6 | ELEV.FRAMES & DOORS | BP01 | 22FEB17 | 01MAR17 | -103 | 22FEB17 | 01MAR17 | 0 |
| 45150 | 9 | 9 | ELEV.WIRING & CONTROLS | BP02 | 22FEB17 | 06MAR17 | -106 | 22FEB17 | 06MAR17 | 0 |
| 45070 | 4 | 4 | ELEV.TEST & ADJUST | BP01 | 02MAR17 | 07MAR17 | -101 | 02MAR17 | 07MAR17 | 0 |
| 45160 | 6 | 6 | ELEV.FRAMES & DOORS | BP02 | 07MAR17 | 14MAR17 | -106 | 07MAR17 | 14MAR17 | 0 |
| 45170 | 4 | 4 | ELEV.TEST & ADJUST | BP02 | 15MAR17 | 20MAR17 | -106 | 15MAR17 | 20MAR17 | 0 |
| FINAL SITE WORK | | | | | | | | | | |
| 64010 | 2 | 2 | UTIL STORM DRAIN LIFT STATION | | 25OCT16A | 30NOV16 | -70 | 25OCT16A | 30NOV16 | 0 |
| 64030 | 1 | 1 | UTIL 8HDPE - SOIL TIGHT | | 26OCT16A | 30NOV16 | -70 | 26OCT16A | 30NOV16 | 0 |
| 64020 | 6 | 6 | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 01DEC16 | -70 | 11MAY16A | 01DEC16 | 0 |
| 64040 | 3 | 3 | UTIL 8FES W/RIP RAP | | 01DEC16 | 05DEC16 | -70 | 01DEC16 | 05DEC16 | 0 |
| 64050 | 5 | 5 | UTIL SDDI | | 26OCT16A | 06DEC16 | -70 | 26OCT16A | 06DEC16 | 0 |
| 64500 | 5 | 5 | SITE FINAL GRADING | | 02FEB17 | 08FEB17 | -109 | 02FEB17 | 08FEB17 | 0 |
| 64510 | 10 | 10 | SITE CONCRETE WALLS | | 09FEB17 | 22FEB17 | -109 | 09FEB17 | 22FEB17 | 0 |
| 64560 | 10 | 10 | SITE ASPHALT & PAVEMENT | | 09FEB17 | 22FEB17 | -104 | 09FEB17 | 22FEB17 | 0 |
| 64550 | 10 | 10 | SITE FENCING & GATES | | 17FEB17 | 02MAR17 | -110 | 17FEB17 | 02MAR17 | 0 |
| 64520 | 10 | 10 | SITE CONCRETE WALKS | | 23FEB17 | 08MAR17 | -109 | 23FEB17 | 08MAR17 | 0 |
| 64720 | 4 | 4 | SITE BIRD CONTROL | | 03MAR17 | 08MAR17 | -90 | 03MAR17 | 08MAR17 | 0 |
| 64530 | 12 | 12 | SITE U/G CONDUIT | | 23FEB17 | 10MAR17 | -107 | 23FEB17 | 10MAR17 | 0 |
| 64622 | 5 | 5 | SITE PLANT MATERIAL | | 09MAR17 | 15MAR17 | -109 | 09MAR17 | 15MAR17 | 0 |
| 64630 | 10 | 10 | SITE FURNISHINGS | | 03MAR17 | 16MAR17 | -110 | 03MAR17 | 16MAR17 | 0 |
| 64652 | 10 | 10 | SITE METALWORK | | 03MAR17 | 16MAR17 | -96 | 03MAR17 | 16MAR17 | 0 |
| 64620 | 10 | 10 | SITE LANDSCAPE/IRRIGATION | | 09MAR17 | 22MAR17 | -104 | 09MAR17 | 22MAR17 | 0 |
| 64650 | 15 | 15 | SITE CONCRETE PAVERS | | 03MAR17 | 23MAR17 | -105 | 03MAR17 | 23MAR17 | 0 |
| 64522 | 12 | 12 | SITE MISC. CONCRETE | | 09MAR17 | 24MAR17 | -102 | 09MAR17 | 24MAR17 | 0 |
| 64624 | 10 | 10 | SITE ROCK/GROUND COVER | | 16MAR17 | 29MAR17 | -109 | 16MAR17 | 29MAR17 | 0 |
| 64660 | 10 | 10 | SITE STONE @BENCHES | | 17MAR17 | 30MAR17 | -110 | 17MAR17 | 30MAR17 | 0 |
| 64540 | 15 | 15 | SITE LIGHTING | | 13MAR17 | 31MAR17 | -107 | 13MAR17 | 31MAR17 | 0 |
| 64810 | 4 | 4 | SITE SIGNAGE | | 31MAR17 | 05APR17 | -110 | 31MAR17 | 05APR17 | 0 |
| 64990 | 0 | 0 | SITEWORK COMPLETE | | 06APR17 | 05APR17 | -110 | 06APR17 | 05APR17 | 0 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | |
| 30640 | 5 | 5 | CxA (FTP) Solar PV | | 13FEB17 | 17FEB17 | -96 | 13FEB17 | 17FEB17 | 0 |
| 36000 | 4 | 4 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36010 | 4 | 4 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36015 | 4 | 4 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36020 | 4 | 4 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36025 | 4 | 4 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36030 | 4 | 4 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 68410 | 1 | 1 | CxA (FTP) Irrigation | | 23MAR17 | 23MAR17 | -101 | 23MAR17 | 23MAR17 | 0 |
| 68010 | 0 | 0 | START TESTING | | 05APR17 | | -124 | 05APR17 | 04APR17 | |
| 68920 | 2 | 2 | HCC PRETEST CONTROL SYS | | 05APR17 | 06APR17 | -124 | 05APR17 | 06APR17 | 0 |
| 68930 | 2 | 2 | HCC PRETEST MECH SYS | | 05APR17 | 06APR17 | -122 | 05APR17 | 06APR17 | 0 |
| 68962 | 2 | 2 | HCC PRETEST PAGING SYS | | 05APR17 | 06APR17 | -122 | 05APR17 | 06APR17 | 0 |
| 66560 | 4 | 4 | ELE A/V SYSTEM START&PRETEST | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68030 | 4 | 4 | PREPUNCH LIST | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68050 | 4 | 4 | SPRINK CLOSEOUT RECORD DWGS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68900 | 4 | 4 | HCC PRETEST SWITCHGEAR | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68950 | 4 | 4 | HCC PRETEST HCC FA SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68954 | 4 | 4 | HCC PRETEST INTERCOM/RADIO/TV | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68960 | 4 | 4 | HCC PRETEST TELECOM SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68964 | 4 | 4 | HCC PRETEST SECUR. SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 68966 | 4 | 4 | HCC PRETEST A/V. SYS | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68970 | 4 | 4 | HCC PRETEST ELEVATORS | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 69340 | 4 | 4 | ELE A/V SYSTEM START&PRETEST | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68922 | 2 | 2 | TAB REPORTS | 07APR17 | 10APR17 | -124 | 07APR17 | 10APR17 | 0 |
| 66000 | 0 | 0 | SUBSTANTIAL COMPLETION | | 10APR17 | -124 | 11APR17 | 10APR17 | 0 |
| 68925 | 1 | 1 | CxA TAB B/C-CHW | 11APR17 | 11APR17 | -119 | 11APR17 | 11APR17 | 0 |
| 68926 | 1 | 1 | CxA TAB B/C-HHW | 11APR17 | 11APR17 | -119 | 11APR17 | 11APR17 | 0 |
| 68928 | 2 | 2 | CxA TAB B/C-AIRSIDE | 11APR17 | 12APR17 | -120 | 11APR17 | 12APR17 | 0 |
| 69250 | 2 | 2 | COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69260 | 2 | 2 | EMERG. CONTROL START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69320 | 2 | 2 | ELE PA SYSTEM START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69322 | 1 | 1 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 13APR17 | 13APR17 | -118 | 13APR17 | 13APR17 | 0 |
| 69020 | 4 | 4 | FIRE PROT SYS. START&TEST | 11APR17 | 14APR17 | -122 | 11APR17 | 14APR17 | 0 |
| 66880 | 4 | 4 | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69010 | 4 | 4 | ELEVATORS START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69210 | 4 | 4 | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69230 | 4 | 4 | ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69300 | 4 | 4 | FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69330 | 4 | 4 | ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69400 | 4 | 4 | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69220 | 4 | 4 | LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | -120 | 11APR17 | 14APR17 | 0 |
| 69252 | 2 | 2 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | -118 | 13APR17 | 14APR17 | 0 |
| 69262 | 2 | 2 | EMERG. CONTROL DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | -118 | 13APR17 | 14APR17 | 0 |
| 69525 | 5 | 5 | MAIN BUR ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69530 | 5 | 5 | VEGETATED ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69540 | 5 | 5 | BIM COMMISSIONING | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69324 | 2 | 2 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14APR17 | 17APR17 | -118 | 14APR17 | 17APR17 | 0 |
| 66892 | 1 | 1 | CxA (FTP) A/V | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 66912 | 1 | 1 | CxA (FTP) DCW | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 66914 | 1 | 1 | CxA (FTP) DHW | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69254 | 1 | 1 | COMM/DATA/TELE CX TEST&TRAIN | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69264 | 1 | 1 | EMERG. CONTROL CX TEST&TRAIN | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69500 | 6 | 6 | AHU/HVAC/CNTRLS START&TEST | 11APR17 | 18APR17 | -124 | 11APR17 | 18APR17 | 0 |
| 69510 | 6 | 6 | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | -124 | 11APR17 | 18APR17 | 0 |
| 66722 | 2 | 2 | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69212 | 2 | 2 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69302 | 2 | 2 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69332 | 2 | 2 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69342 | 2 | 2 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69222 | 2 | 2 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -120 | 17APR17 | 18APR17 | 0 |
| 69022 | 3 | 3 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | -122 | 17APR17 | 19APR17 | 0 |
| 69012 | 3 | 3 | ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | -121 | 17APR17 | 19APR17 | 0 |
| 69512 | 1 | 1 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69514 | 1 | 1 | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69515 | 1 | 1 | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69516 | 1 | 1 | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69517 | 1 | 1 | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69518 | 1 | 1 | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69519 | 1 | 1 | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69520 | 1 | 1 | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 66932 | 1 | 1 | CxA (FTP) 530-CRP-1 | 19APR17 | 19APR17 | -120 | 19APR17 | 19APR17 | 0 |
| 69225 | 1 | 1 | CxA (FTP) Lighting Control | 19APR17 | 19APR17 | -120 | 19APR17 | 19APR17 | 0 |
| 69402 | 4 | 4 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | -121 | 17APR17 | 20APR17 | 0 |
| 69214 | 2 | 2 | HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69232 | 2 | 2 | ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69304 | 2 | 2 | FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69334 | 2 | 2 | ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69344 | 2 | 2 | ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69224 | 2 | 2 | LV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | -120 | 19APR17 | 20APR17 | 0 |
| 69014 | 1 | 1 | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | -121 | 20APR17 | 20APR17 | 0 |
| 69502 | 3 | 3 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19APR17 | 21APR17 | -124 | 19APR17 | 21APR17 | 0 |
| 69024 | 2 | 2 | FIRE PROT SYS. CX TEST&TRAIN | 20APR17 | 21APR17 | -122 | 20APR17 | 21APR17 | 0 |
| 66941 | 1 | 1 | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66942 | 1 | 1 | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66943 | 1 | 1 | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66944 | 1 | 1 | CxA (FTP) FCU | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66945 | 1 | 1 | CxA (FTP) EF | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 69504 | 5 | 5 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | -124 | 19APR17 | 25APR17 | 0 |
| 69700 | 5 | 5 | VA FINAL INSPECTION | 26APR17 | 02MAY17 | -124 | 26APR17 | 02MAY17 | 0 |
| MOS MATERIAL VALUE | | | | | | | | | |
| 4053 | 1 | 1 | MOS PLUMBING | 01SEP14A | 30APR15A | | 01SEP14A | 30APR15A | 0 |
| 2236 | 1 | 1 | MOS STEEL | 30SEP14A | 30APR15A | | 30SEP14A | 30APR15A | 0 |
| 4054 | 1 | 1 | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | 21MAR16A | 21MAR16A | 0 |
| 4055 | 1 | 1 | MOS LIGHT FIXTURES | 06JUN16A | 06JUN16A | | 06JUN16A | 06JUN16A | 0 |
| 4056 | 1 | 1 | MOS PV PANELS | 06JUN16A | 06JUN16A | | 06JUN16A | 06JUN16A | 0 |
| 4202 | 1 | 1 | MATERIAL ON SITE TRESPA WALL MATERIAL | 29JUL16A | 29JUL16A | | 29JUL16A | 29JUL16A | 0 |
| P0001 ADMIN SUBMITTALS | | | | | | | | | |
| 70001 | 5 | 5 | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 06APR15A | | 16OCT14A | 06APR15A | 0 |
| ADMINISTRATIVER NTP | | | | | | | | | |
| 70002 | 5 | 5 | P0002 ADMINISTRATIVE NTP | 09JAN14A | 09JAN14A | | 09JAN14A | 09JAN14A | 0 |
| TRIRIGA LICENSE | | | | | | | | | |
| 70003 | 5 | 5 | P0003 TRIRIGA LICENSE | 14APR14A | 06APR15A | | 14APR14A | 06APR15A | 0 |
| P0004 OSHA REPORTING | | | | | | | | | |
| 70004 | 5 | 5 | P0004 OSHA REPORTING | 11MAR14A | 06DEC16 | -21 | 11MAR14A | 06DEC16 | 0 |
| P000P TRANSFORMER RELOCATION | | | | | | | | | |
| 70005 | 5 | 5 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 01DEC16 | -18 | 30SEP14A | 01DEC16 | 0 |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | |
| 70006 | 5 | 5 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | 20JUN14A | 24JUN14A | 0 |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | |
| 70007 | 5 | 5 | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | 19SEP14A | 25SEP14A | 0 |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | |
| 70008 | 5 | 5 | P0008 TEMP SIDEWALK 2 | 08OCT14A | 09OCT14A | | 08OCT14A | 09OCT14A | 0 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | |
| 70009 | 5 | 5 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 25SEP16A | | 29OCT14A | 25SEP16A | 0 |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | |
| 70010 | 5 | 5 | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | 19SEP14A | 25SEP14A | 0 |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | |
| 70011 | 5 | 5 | P0011 4000 GAL TANK REPAIR | 05FEB15A | 23FEB15A | | 05FEB15A | 23FEB15A | 0 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | |
| 70012 | 5 | 5 | P0012 ELECTRIC MANHOLE PMH-28 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | |
| 70013 | 5 | 5 | P0013 REVISE CONTRACT START DATE 4-28-14 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | |
| 70014 | 5 | 5 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 01JUN16A | 22NOV16A | | 01JUN16A | 22NOV16A | 0 |
| P0015 GAS LINE POTHOLLING | | | | | | | | | |
| 70015 | 5 | 5 | P0015 GAS LINE POTHOLLING | 08NOV14A | 14NOV14A | | 08NOV14A | 14NOV14A | 0 |
| [0016 BIM CLASH DETECTION | | | | | | | | | |
| 70016 | 5 | 5 | P0016 BIM CLASH DETECTION | 03DEC14A | 31MAR15A | | 03DEC14A | 31MAR15A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0017 MANHOLE RING EXTENSION | | | | | | | | | |
| 70017 | 5 | 5 | P0017 MANHOLE RING EXTENSION | 01OCT14A | 02OCT14A | | 01OCT14A | 02OCT14A | 0 |
| P0018 EXPOSE SEWER LINE | | | | | | | | | |
| 70018 | 5 | 5 | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | 23FEB14A | 25FEB14A | 0 |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | |
| 70019 | 5 | 5 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 04NOV14A | 08NOV14A | | 04NOV14A | 08NOV14A | 0 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | |
| 70020 | 5 | 5 | P0020 ASI-01 &01R1 ELECTRICAL | 01MAY16A | 29OCT16A | | 01MAY16A | 29OCT16A | 0 |
| P0021ASI-01 &01R1 MISC | | | | | | | | | |
| 70021 | 5 | 5 | P0021 ASI-01 &01R1 MISC | 01MAY16A | 01DEC16 | -18 | 01MAY16A | 01DEC16 | 0 |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | |
| 70022 | 5 | 5 | P0022 ASI-01 &01R1 CONCRETE | 01MAY16A | 01DEC16 | -18 | 01MAY16A | 01DEC16 | 0 |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | |
| 70023 | 5 | 5 | P0023 SETTLEMENT BY DETERMINATION P0020 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | |
| 70024 | 5 | 5 | P0024 MOTORIZED MONITOR LIST RFI 050 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | |
| 70025 | 5 | 5 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | |
| 70026 | 5 | 5 | P0026 f30 MATERIALS STORED ON SITE NO COST | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | |
| 70027 | 5 | 5 | P0027 REV AIR TERMINAL SIZE NO COST | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | |
| 70028 | 5 | 5 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 01JUN16A | 01JUN16A | | 01JUN16A | 01JUN16A | 0 |
| P0030 TEMP SIDEWALKS | | | | | | | | | |
| 70130 | 0 | 0 | VA Requests Pricing for Temp Sidewalk and Electr | 07MAY15A | | | 07MAY15A | 06MAY15A | |
| 70230 | 5 | 5 | Pricing Submitted | 07MAY15A | 13MAY15A | | 07MAY15A | 13MAY15A | 0 |
| 70330 | 79 | 79 | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 01SEP15A | | 14MAY15A | 01SEP15A | 0 |
| 70430 | 14 | 14 | Revised Pricing Submitted | 02SEP15A | 21SEP15A | | 02SEP15A | 21SEP15A | 0 |
| 70530 | 22 | 22 | VA Reviews Pricing | 22SEP15A | 21OCT15A | | 22SEP15A | 21OCT15A | 0 |
| 70630 | 61 | 61 | Receive Modification | 22OCT15A | 14JAN16A | | 22OCT15A | 14JAN16A | 0 |
| 70730 | 8 | 8 | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | 15JAN16A | 26JAN16A | 0 |
| 70830 | 10 | 10 | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 09MAR16A | | 27JAN16A | 09MAR16A | 0 |
| 70930 | 2 | 2 | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | 11MAR16A | 12MAR16A | 0 |
| 71030 | 1 | 1 | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | 12MAR16A | 16MAR16A | 0 |
| 71130 | 1 | 1 | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | 12MAR16A | 16MAR16A | 0 |
| 71230 | 1 | 1 | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | 17MAR16A | 17MAR16A | 0 |
| 71330 | 1 | 1 | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | 27MAR16A | 27MAR16A | 0 |
| 71430 | 1 | 1 | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | 27MAR16A | 27MAR16A | 0 |
| 71530 | 3 | 3 | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | 28MAR16A | 28MAR16A | 0 |
| 71630 | 5 | 5 | Coordinate with RE Office Prior to Sidewalk Dem | 30NOV16 | 06DEC16 | -109 | 30NOV16 | 06DEC16 | 0 |
| 70030 | 5 | 5 | P0030 Temp Lighting and Sidewalk | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| 71730 | 1 | 1 | Form and Rebar Temp Sidewalks, Part 2 | 07DEC16 | 07DEC16 | -109 | 07DEC16 | 07DEC16 | 0 |
| 71830 | 1 | 1 | Pour Sidewalks, Part 2 | 08DEC16 | 08DEC16 | -109 | 08DEC16 | 08DEC16 | 0 |
| 71930 | 1 | 1 | Strip Forms, Part 2 | 09DEC16 | 09DEC16 | -109 | 09DEC16 | 09DEC16 | 0 |
| 72030 | 1 | 1 | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | -109 | 12DEC16 | 12DEC16 | 0 |
| 72130 | 2 | 2 | Demo Temp Sidewalk and Lighting | 09FEB17 | 10FEB17 | -70 | 09FEB17 | 10FEB17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0030 TEMP SIDEWALKS | | | | | | | | | |
| 72230 | 3 | 3 | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | |
| 70031 | 3 | 3 | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | |
| 70032 | 3 | 3 | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | |
| 70033 | 3 | 3 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | |
| 70036 | 5 | 5 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0037 EL NINO MITIGATION | | | | | | | | | |
| 70037 | 5 | 5 | P00037 EL NINO MITIGATION | 30NOV15A | 02DEC16 | -19 | 30NOV15A | 02DEC16 | 0 |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | |
| 72238 | 5 | 5 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 30NOV16 | -17 | 12FEB16A | 30NOV16 | 0 |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | |
| 72239 | 5 | 5 | MOCKUP ON BUILDING | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | |
| 72240 | 5 | 5 | P0040 RECONCILIATION OF RI OPENING ENLARGEMENT | 01APR16A | 29OCT16A | | 01APR16A | 29OCT16A | 0 |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | |
| 72241 | 5 | 5 | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 02MAR16A | | 17FEB16A | 02MAR16A | 0 |
| WTR FOUNTAIN CHANGES | | | | | | | | | |
| 72242 | 5 | 5 | P042 WATER FOUNTAIN CHANGES | 01APR16A | 02DEC16 | -19 | 01APR16A | 02DEC16 | 0 |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | |
| 72243 | 3 | 3 | P00314K GAL TANK DELAY 36CD 9-29-15 | 01JUN16A | 01JUN16A | | 01JUN16A | 01JUN16A | 0 |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | |
| 72244 | 3 | 3 | P0044 EXT FRAMING PER H0035 UNILATERAL | 29APR16A | 01OCT16A | | 29APR16A | 01OCT16A | 0 |
| p0045 chlorinate setlement + 9 days | | | | | | | | | |
| 72245 | 3 | 3 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | |
| 72246 | 3 | 3 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| P047 B ALANCE OF CURTAINWALL | | | | | | | | | |
| 72247 | 5 | 5 | P00047 BALANCE OF CURTAINWALL | 09AUG16A | 30NOV16 | 107 | 09AUG16A | 30NOV16 | 0 |
| P048 RECONNECT AQUAIC CTR FIRE HYDRANT | | | | | | | | | |
| 72248 | 3 | 3 | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | 26JUL16A | 26JUL16A | 0 |
| P049 REMAINING BLANCE FIRE HYDRANT | | | | | | | | | |
| 72250 | 5 | 5 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 31AUG16A | 31AUG16A | | 31AUG16A | 31AUG16A | 0 |
| 72249 | 5 | 5 | P000049 SHIMMING OF SILL FLASHING (HARDY BOARD) | 01NOV16A | 02DEC16 | 108 | 01NOV16A | 01NOV16A | -22 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P049 REMAINING BLANCE FIRE HYDRANT | | | | | | | | | |
| EXTEND GC'S P0014,P0021,P0023,P0025 | | | | | | | | | |
| 72251 | 3 | 3 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 14NOV16A | 14NOV16A | | 14NOV16A | 14NOV16A | 0 |
| P0052 ASI-013 | | | | | | | | | |
| 72252 | 5 | 5 | P00052 ASI 13 RS2 | 01NOV16A | 01NOV16A | | 01NOV16A | 01NOV16A | 0 |
| P054 EXTEND GCS P0038,P0047,P0049 | | | | | | | | | |
| 72254 | 3 | 3 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 14NOV16A | 14NOV16A | | 14NOV16A | 14NOV16A | 0 |
| CAMERA UNFORSEEN STORM DRAIN | | | | | | | | | |
| 72256 | 3 | 3 | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | -67 | 15NOV16A | 14FEB17 | 0 |
| | ===== 2777 | | | | | ===== 3 | ======== 13JUL06A | ======== 02MAY17 | ========== 0 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1000 | 1 | 0 | 1 | 100 | PM | NOTICE TO PROCEED | | 12MAR14A | 12MAR14A | | | |
| .. | 1010 | 32 | 0 | 1 | 100 | SU | TURNOVER SITE FOR CONSTRUCTION | | 13MAR14A | 25APR14A | | | |
| .. | 1990 | 1 | 0 | 1 | 100 | SU | Payment and Performance Bond | | 13MAR14A | 13MAR14A | | | |
| .. | 2000 | 1 | 0 | 1 | 100 | SU | SUB BONDS&INSURANCES | | 13MAR14A | 1JUN15A | | | |
| .. | 2010 | 20 | 0 | 1 | 100 | SU | SUB SAFETY PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2020 | 20 | 0 | 1 | 100 | SU | SUB ENVIRO PROTECT PLAN | | 28APR14A | 10JUN14A | | | |
| .. | 2030 | 20 | 0 | 1 | 100 | SU | SUB LIFE SAFETY PLAN | | 28APR14A | 26MAY14A | | | |
| .. | 2040 | 15 | 0 | 1 | 100 | SU | SUB SITE PLAN&ACCESS | | 28APR14A | 5MAY14A | | | |
| .. | 2050 | 15 | 0 | 1 | 100 | SU | SUB TRAFFIC CONTROL PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2060 | 15 | 0 | 1 | 100 | SU | SUB SITE UTILITIES DEV PLAN | | 28APR14A | 5MAY14A | | | |
| .. | 2080 | 23 | 0 | 1 | 100 | SU | SUB PROJECT SCHEDULE | | 13MAR14A | 15APR14A | | | |
| .. | 2090 | 25 | 0 | 1 | 100 | SU | SUB TESTING LAB SERVICES | (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. | 2100 | 25 | 0 | 1 | 100 | SU | SUB TEMP ENVIR CONTROLS | (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. | 2110 | 200 | 0 | 1 | 100 | SU | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. | 2120 | 30 | 0 | 1 | 100 | SU | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. | 2130 | 33 | 0 | 1 | 100 | SU | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. | 2150 | 65 | 0 | 1 | 100 | SU | SUB CAST-IN-PLACE CONC | (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. | 2170 | 70 | 0 | 1 | 100 | SU | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. | 2200 | 60 | 0 | 1 | 100 | SU | SUB HYD CEMENT UNDERLAYMENT | (03 54 16) | 28APR14A | 8JUL16A | | | |
| .. | 2230 | 30 | 0 | 1 | 100 | SU | SUB ARCH EXPOSED STR STEEL | (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. | 2270 | 200 | 0 | 1 | 100 | SU | SUB METAL FABRICATIONS | (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 3020 | 140 | 0 | 1 | 100 | SU | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3090 | 60 | 0 | 1 | 100 | SU | SUB FACILITY SAN. SEWERAGE | (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3100 | 5 | 0 | 1 | 100 | SU | SUB FACILITY STORM DRAINAGE | (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3390 | 40 | 0 | 1 | 100 | SU | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3420 | 35 | 0 | 1 | 100 | SU | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3430 | 40 | 0 | 1 | 100 | SU | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3470 | 40 | 0 | 1 | 100 | SU | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3480 | 40 | 0 | 1 | 100 | SU | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3710 | 40 | 0 | 1 | 100 | SU | SUB EARTH MOVING | (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3720 | 40 | 0 | 1 | 100 | SU | SUB DEWATERING | (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3730 | 40 | 0 | 1 | 100 | SU | SUB FLOWABLE FILL | (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3740 | 25 | 0 | 1 | 100 | SU | SUB EXCAV SUPPORT&PROTECTION | (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3800 | 60 | 0 | 1 | 100 | SU | SUB PLANTING | (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3810 | 5 | 0 | 1 | 100 | SU | SUB WATER UTILITIES | (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3820 | 25 | 0 | 1 | 100 | SU | SUB SANI SEWER UTILITIES | (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3830 | 10 | 0 | 1 | 100 | SU | SUB STORM DRAIN UTIL | (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3840 | 20 | 0 | 1 | 100 | SU | SUB NATURAL GAS DIST | (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 10006 | 5 | 0 | 1 | 100 | SU | BIM REQUIREMENTS | | 31JUL14A | 3DEC14A | | | |
| .. | 11510 | 10 | 0 | 1 | 100 | SU | TEMP POWER TO AQUATICS | | 30SEP14A | 25SEP16A | | | |
| .. | 70001 | 5 | 0 | 1 | 100 | SU | P0001 ADMINISTRATIVE SUBMITTALS | | 16OCT14A | 6APR15A | | | |
| .. | 70002 | 5 | 0 | 1 | 100 | SU | P0002 ADMINISTRATIVE NTP | | 9JAN14A | 9JAN14A | | | |
| .. | 70003 | 5 | 0 | 1 | 100 | SU | P0003 TRIRIGA LICENSE | | 14APR14A | 6APR15A | | | |
| .. | 70004* | 5 | 5 | 1 | 0 | SU | P0004 OSHA REPORTING | | 11MAR14A | 6DEC16 | | 4NOV16 | -21 |
| .. | 70005* | 5 | 2 | 1 | 65 | SU | P0005 TRANSFORMER RELOCATION | | 30SEP14A | 1DEC16 | | 4NOV16 | -18 |
| .. | 70006 | 5 | 0 | 1 | 100 | SU | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | | 20JUN14A | 24JUN14A | | | |
| .. | 70007 | 5 | 0 | 1 | 100 | SU | P0007 WATER TIE IN HOT TAP | | 19SEP14A | 25SEP14A | | | |
| .. | 70008 | 5 | 0 | 1 | 100 | SU | P0008 TEMP SIDEWALK 2 | | 8OCT14A | 9OCT14A | | | |
| .. | 70009 | 5 | 0 | 1 | 100 | SU | P0009 BALANCE TRANSFOREMR RELO | | 29OCT14A | 25SEP16A | | | |
| .. | 70010 | 5 | 0 | 1 | 100 | SU | P0010 LINE STOPS AND HOT TAPS | | 19SEP14A | 25SEP14A | | | |
| .. | 70011 | 5 | 0 | 1 | 100 | SU | P0011 4000 GAL TANK REPAIR | | 5FEB15A | 23FEB15A | | | |
| .. | 70012* | 5 | 5 | 1 | 0 | SU | P0012 ELECTRIC MANHOLE PMH-28 | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70013* | 5 | 5 | 1 | 0 | SU | P0013 REVISE CONTRACT START DATE 4-28-14 | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70014 | 5 | 0 | 1 | 100 | SU | P0014 STORM DRAIN ASI-01 & ASI-01R1 | | 1JUN16A | 22NOV16A | | | |
| .. | 70015 | 5 | 0 | 1 | 100 | SU | P0015 GAS LINE POTHOLLING | | 8NOV14A | 14NOV14A | | | |
| .. | 70016 | 5 | 0 | 1 | 100 | SU | P0016 BIM CLASH DETECTION | | 3DEC14A | 31MAR15A | | | |
| .. | 70017 | 5 | 0 | 1 | 100 | SU | P0017 MANHOLE RING EXTENSION | | 1OCT14A | 2OCT14A | | | |
| .. | 70018 | 5 | 0 | 1 | 100 | SU | P0018 EXPOSE SEWER LINE | | 23FEB14A | 25FEB14A | | | |
| .. | 70019 | 5 | 0 | 1 | 100 | SU | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | | 4NOV14A | 8NOV14A | | | |
| .. | 70020 | 5 | 0 | 1 | 100 | SU | P0020 ASI-01 &01R1 ELECTRICAL | | 1MAY16A | 29OCT16A | | | |
| .. | 70021* | 5 | 2 | 1 | 58 | SU | P0021 ASI-01 &01R1 MISC | | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| .. | 70022* | 5 | 2 | 1 | 58 | SU | P0022 ASI-01 &01R1 CONCRETE | | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| .. | 70023* | 5 | 5 | 1 | 0 | SU | P0023 SETTLEMENT BY DETERMINATION P0020 | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70024* | 5 | 5 | 1 | 0 | SU | P0024 MOTORIZED MONITOR LIST RFI 050 | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70025* | 5 | 5 | 1 | 0 | SU | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70026* | 5 | 5 | 1 | 0 | SU | P0026 f30 MATERIALS STORED ON SITE NO COST | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70027* | 5 | 5 | 1 | 0 | SU | P0027 REV AIR TERMINAL SIZE NO COST | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70028 | 5 | 0 | 1 | 100 | SU | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | | 1JUN16A | 1JUN16A | | | |
| .. | 70030* | 5 | 5 | 1 | 0 | SU | P0030 Temp Lighting and Sidewalk | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70036* | 5 | 5 | 1 | 0 | SU | P0036 CORRECT ROUGH OPENING DOORS BST3 | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 70037* | 5 | 3 | 1 | 45 | SU | P00037 EL NINO MITIGATION | | 30NOV15A | 2DEC16 | | 4NOV16 | -19 |
| .. | 70130 | 0 | 0 | 1 | 100 | SU | VA Requests Pricing for Temp Sidewalk and Electr | | 7MAY15A | | | | |
| .. | 72238* | 5 | 1 | 1 | 80 | SU | P038 CURTAIN WALL CURB ATTACHMENT | | 12FEB16A | 30NOV16 | | 4NOV16 | -17 |
| .. | 72240 | 5 | 0 | 1 | 100 | SU | P0040 RECONCILIATION OF RI OPENING ENLARGEMENT | | 1APR16A | 29OCT16A | | | |
| .. | 72241 | 5 | 0 | 1 | 100 | SU | P041 TEM WALL DESIGN CHANGES | | 17FEB16A | 2MAR16A | | | |
| .. | 72242* | 5 | 3 | 1 | 50 | SU | P042 WATER FOUNTAIN CHANGES | | 1APR16A | 2DEC16 | | 4NOV16 | -19 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 1010 | 32 | 0 | 1 | 100 | | PM | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | | |
| .. 1110 | 22 | 0 | 1 | 100 | SU | | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. 1130* | 200 | 84 | 1 | 58 | SU | | CONSTRUCTION PHOTO'S | 28APR14A | 29MAR17 | | 4NOV16 | -100 |
| .. 1200 | 60 | 0 | 1 | 100 | SU | | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. 2070 | 80 | 0 | 1 | 100 | SU | | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A | | | |
| .. 2140 | 200 | 0 | 1 | 100 | SU | | SUB LEED | 28APR14A | 15JUN14A | | | |
| .. 2160 | 40 | 0 | 1 | 100 | SU | | SUB CONC REINF STEEL | 28APR14A | 23JUL14A | | | |
| .. 2190 | 120 | 0 | 1 | 100 | SU | | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. 2210* | 200 | 2 | 1 | 99 | SU | | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 1DEC16 | | 15JUL16 | -97 |
| .. 2220 | 60 | 0 | 1 | 100 | SU | | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. 2240 | 40 | 0 | 1 | 100 | SU | | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. 2250 | 80 | 0 | 1 | 100 | SU | | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. 2260 | 0 | 0 | 1 | 100 | SU | | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. 2280 | 80 | 0 | 1 | 100 | SU | | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. 2290 | 0 | 0 | 1 | 100 | SU | | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. 2300 | 60 | 0 | 1 | 100 | SU | | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. 2310 | 40 | 0 | 1 | 100 | SU | | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. 2320 | 180 | 0 | 1 | 100 | SU | | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. 2330* | 200 | 2 | 1 | 99 | SU | | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 1DEC16 | | 2SEP16 | -62 |
| .. 2340 | 100 | 0 | 1 | 100 | SU | | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. 2350 | 100 | 0 | 1 | 100 | SU | | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. 2360 | 120 | 0 | 1 | 100 | SU | | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. 2370 | 120 | 0 | 1 | 100 | SU | | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. 2380 | 140 | 0 | 1 | 100 | SU | | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. 2390 | 120 | 0 | 1 | 100 | SU | | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. 2400 | 160 | 0 | 1 | 100 | SU | | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. 2410 | 50 | 0 | 1 | 100 | SU | | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. 2420 | 100 | 0 | 1 | 100 | SU | | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. 2430 | 120 | 0 | 1 | 100 | SU | | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. 2440 | 120 | 0 | 1 | 100 | SU | | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. 2450 | 180 | 0 | 1 | 100 | SU | | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. 2460 | 160 | 0 | 1 | 100 | SU | | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. 2470 | 120 | 0 | 1 | 100 | SU | | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. 2480 | 100 | 0 | 1 | 100 | SU | | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. 2490 | 160 | 0 | 1 | 100 | SU | | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. 2500 | 160 | 0 | 1 | 100 | SU | | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. 2510 | 160 | 0 | 1 | 100 | SU | | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. 2520 | 180 | 0 | 1 | 100 | SU | | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. 2530 | 160 | 0 | 1 | 100 | SU | | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. 2540 | 180 | 0 | 1 | 100 | SU | | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. 2550 | 180 | 0 | 1 | 100 | SU | | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. 2560 | 120 | 0 | 1 | 100 | SU | | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. 2570 | 160 | 0 | 1 | 100 | SU | | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 16AUG16A | | | |
| .. 2580 | 40 | 0 | 1 | 100 | SU | | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. 2590 | 200 | 0 | 1 | 100 | SU | | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. 2600 | 160 | 0 | 1 | 100 | SU | | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. 2610 | 100 | 0 | 1 | 100 | SU | | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. 2620 | 180 | 0 | 1 | 100 | SU | | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. 2630 | 200 | 0 | 1 | 100 | SU | | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. 2640* | 200 | 5 | 1 | 98 | SU | | SUB MIRRORS (08 83 00) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. 2650 | 200 | 0 | 1 | 100 | SU | | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. 2660 | 120 | 0 | 1 | 100 | SU | | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. 2670 | 140 | 0 | 1 | 100 | SU | | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. 2680 | 180 | 0 | 1 | 100 | SU | | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | | | | |
| .. 2690 | 180 | 0 | 1 | 100 | SU | | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. 2700* | 180 | 1 | 1 | 99 | SU | | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. 2710* | 80 | 1 | 1 | 99 | SU | | SUB STONE FLOORING (09 63 40) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. 2720 | 200 | 0 | 1 | 100 | SU | | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. 2730* | 200 | 5 | 1 | 98 | SU | | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. 2740* | 60 | 5 | 1 | 92 | SU | | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 6DEC16 | | 16JUN16 | -120 |
| .. 2750* | 200 | 5 | 1 | 98 | SU | | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. 2760* | 220 | 15 | 1 | 93 | SU | | SUB CARPETING (09 68 00) | 28APR14A | 20DEC16 | | 28JUL16 | -101 |
| .. 2770* | 200 | 15 | 1 | 93 | SU | | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 20DEC16 | | 1JUL16 | -119 |
| .. 2780* | 80 | 1 | 1 | 99 | SU | | SUB STONE FACING (09 75 00) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. 2790 | 120 | 0 | 1 | 100 | SU | | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. 2800 | 180 | 0 | 1 | 100 | SU | | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. 2810 | 200 | 0 | 1 | 100 | SU | | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. 2820* | 220 | 5 | 1 | 98 | SU | | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 6DEC16 | | 12AUG16 | -80 |
| .. 2830 | 180 | 0 | 1 | 100 | SU | | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. 2850* | 200 | 10 | 1 | 95 | SU | | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 13DEC16 | | 23JUN16 | -120 |
| .. 2860 | 180 | 0 | 1 | 100 | SU | | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. 2870 | 180 | 0 | 1 | 100 | SU | | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. 2880* | 220 | 10 | 1 | 96 | SU | | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 13DEC16 | | 12AUG16 | -85 |
| .. 2890 | 100 | 0 | 1 | 100 | SU | | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. 2910* | 200 | 10 | 1 | 95 | SU | | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 13DEC16 | | 12JUL16 | -108 |
| .. 2920 | 220 | 0 | 1 | 100 | SU | | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. 2930 | 200 | 0 | 1 | 100 | SU | | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. 2940* | 220 | 10 | 1 | 96 | SU | | SUB STONE BENCHES (12 36 50) | 28APR14A | 13DEC16 | | 29JUL16 | -95 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 2950 | 200 | 0 | 1 | 100 | SU | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2960* | 180 | 5 | 1 | 97 | SU | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 6DEC16 | | 13JUN16 | -123 |
| .. | 2980 | 40 | 0 | 1 | 100 | SU | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2990 | 140 | 0 | 1 | 100 | SU | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 3000 | 40 | 0 | 1 | 100 | SU | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3010 | 120 | 0 | 1 | 100 | SU | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3030 | 50 | 0 | 1 | 100 | SU | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3040 | 140 | 0 | 1 | 100 | SU | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3050 | 140 | 0 | 1 | 100 | SU | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3060 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3070 | 40 | 0 | 1 | 100 | SU | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3080 | 50 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3110 | 120 | 0 | 1 | 100 | SU | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3120 | 120 | 0 | 1 | 100 | SU | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3130 | 160 | 0 | 1 | 100 | SU | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3140 | 120 | 0 | 1 | 100 | SU | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3150 | 120 | 0 | 1 | 100 | SU | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3160 | 50 | 0 | 1 | 100 | SU | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3170 | 200 | 0 | 1 | 100 | SU | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3180 | 140 | 0 | 1 | 100 | SU | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3190 | 50 | 0 | 1 | 100 | SU | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3200 | 120 | 0 | 1 | 100 | SU | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3210 | 100 | 0 | 1 | 100 | SU | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3220 | 120 | 0 | 1 | 100 | SU | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3230 | 100 | 0 | 1 | 100 | SU | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3240 | 160 | 0 | 1 | 100 | SU | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3250 | 50 | 0 | 1 | 100 | SU | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3260 | 40 | 0 | 1 | 100 | SU | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3270 | 50 | 0 | 1 | 100 | SU | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3280 | 160 | 0 | 1 | 100 | SU | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3290 | 160 | 0 | 1 | 100 | SU | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3300 | 40 | 0 | 1 | 100 | SU | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3310 | 40 | 0 | 1 | 100 | SU | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3320 | 40 | 0 | 1 | 100 | SU | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3330 | 120 | 0 | 1 | 100 | SU | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3340 | 120 | 0 | 1 | 100 | SU | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3350 | 120 | 0 | 1 | 100 | SU | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3360 | 120 | 0 | 1 | 100 | SU | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3370 | 40 | 0 | 1 | 100 | SU | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3380 | 100 | 0 | 1 | 100 | SU | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3400 | 40 | 0 | 1 | 100 | SU | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3410 | 40 | 0 | 1 | 100 | SU | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3440 | 40 | 0 | 1 | 100 | SU | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3450 | 40 | 0 | 1 | 100 | SU | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3460 | 180 | 0 | 1 | 100 | SU | SUB WIRING DEVICES (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3490 | 40 | 0 | 1 | 100 | SU | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3500 | 40 | 0 | 1 | 100 | SU | SUB ATS (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3510 | 40 | 0 | 1 | 100 | SU | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3520 | 200 | 0 | 1 | 100 | SU | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3530 | 110 | 0 | 1 | 100 | SU | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3540 | 160 | 0 | 1 | 100 | SU | SUB GND - COMM SYS (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3550 | 40 | 0 | 1 | 100 | SU | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3560 | 40 | 0 | 1 | 100 | SU | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3570 | 220 | 0 | 1 | 100 | SU | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3580 | 160 | 0 | 1 | 100 | SU | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3590 | 160 | 0 | 1 | 100 | SU | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3600 | 160 | 0 | 1 | 100 | SU | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3610 | 160 | 0 | 1 | 100 | SU | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3620 | 100 | 0 | 1 | 100 | SU | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3630 | 100 | 0 | 1 | 100 | SU | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3640 | 40 | 0 | 1 | 100 | SU | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3650 | 100 | 0 | 1 | 100 | SU | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3660 | 100 | 0 | 1 | 100 | SU | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3670 | 100 | 0 | 1 | 100 | SU | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3680* | 100 | 1 | 1 | 99 | SU | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 30NOV16 | | 4AUG16 | -82 |
| .. | 3690 | 100 | 0 | 1 | 100 | SU | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3700 | 40 | 0 | 1 | 100 | SU | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3750 | 200 | 0 | 1 | 100 | SU | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3760 | 200 | 0 | 1 | 100 | SU | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3770 | 200 | 0 | 1 | 100 | SU | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3780* | 200 | 5 | 1 | 98 | SU | SUB FENCES&GATES (32 31 13) | 28APR14A | 6DEC16 | | 30JUN16 | -110 |
| .. | 3790 | 200 | 0 | 1 | 100 | SU | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3850 | 100 | 0 | 1 | 100 | SU | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 1110 | 22 | 0 | 1 | 100 | PM | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 2FEB15A | | | |
| .. | 1120* | 200 | 84 | 1 | 58 | SU | MONTHLY SCHEDULE UPDATES | 30SEP14A | 29MAR17 | | 4NOV16 | -100 |
| .. | 2082 | 20 | 0 | 1 | 100 | SU | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 29MAR17 | | 4NOV16 | -100 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 29MAR17 | | 4NOV16 | -100 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 1200 | 60 | 0 | 1 | 100 | PM | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| .. | 1202 | 5 | 0 | 1 | 100 | SU | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1204 | 5 | 0 | 1 | 100 | SU | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1206 | 10 | 0 | 1 | 100 | SU | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| | 1202 | 5 | 0 | 1 | 100 | PM | BIM MODEL VALIDATION | 1JUN14A | 1AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1204 | 5 | 0 | 1 | 100 | PM | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1206 | 10 | 0 | 1 | 100 | PM | BIM SITE & PROJECT SETUP | 8AUG14A | 8AUG14A | | | |
| .. | 1210 | 19 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| | 1210 | 19 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1220 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1222 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1224 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1310 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| | 1220 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1222 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1224 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-B | 9AUG14A | 15NOV14A | | | |
| .. | 1230 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| | 1230 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1310 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1320 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1322 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1324 | 5 | 0 | 1 | 100 | SU | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1410 | 20 | 0 | 1 | 100 | SU | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| | 1320 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1322 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1324 | 5 | 0 | 1 | 100 | PM | BIM 3D ELEC MODELING L-1 | 9AUG14A | 15NOV14A | | | |
| .. | 1330 | 15 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| | 1330 | 15 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| | 1410 | 20 | 0 | 1 | 100 | PM | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1420 | 5 | 0 | 1 | 100 | SU | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1422 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1424 | 5 | 0 | 1 | 100 | SU | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| | 1420 | 5 | 0 | 1 | 100 | PM | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| | 1422 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| | 1424 | 5 | 0 | 1 | 100 | PM | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | | |
| .. | 1430 | 13 | 0 | 1 | 100 | SU | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 1431* | 13 | 7 | 1 | 50 | SU | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| | 1430 | 13 | 0 | 1 | 100 | PM | BIM AOR REVIEW L-2 | 3DEC14A | 3DEC14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 3074 | 10 | 0 | 1 | 100 | SU | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 3204 | 20 | 0 | 1 | 100 | SU | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 3224 | 20 | 0 | 1 | 100 | SU | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 3254 | 20 | 0 | 1 | 100 | SU | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 15JUL16A | | | |
| .. | 3374 | 20 | 0 | 1 | 100 | SU | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16A | | | |
| | 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 1990 | 1 | 0 | 1 | 100 | PM | Payment and Performance Bond | 13MAR14A | 13MAR14A | | | |
| .. | 10000 | 10 | 0 | 1 | 100 | SU | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| | 2000 | 1 | 0 | 1 | 100 | PM | SUB BONDS&INSURANCES | 13MAR14A | 1JUN15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 69800 | 16 | 0 | 1 | 100 | PM | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| .. | 69900* | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | RAIN01 | 8 | 0 | C | 100 | PM | 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| .. | 25450* | 3 | 0 | 1 | 100 | SU FF -1 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. | 25452* | 1 | 0 | 1 | 100 | SU FF -1 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| | RAIN011 | 4 | 0 | C | 100 | PM | 4 DAYS OF RAIN 11/1 TO 11/25 | 1NOV15A | 25NOV15A | | | |
| | RAIN012 | 6 | 0 | C | 100 | PM | 6 DAYS RAIN 12/3 TO 12/24 | 3DEC15A | 24DEC15A | | | |
| | RAIN02 | 2 | 0 | C | 100 | PM | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| .. | 42104* | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 44190 | 4 | 0 | 1 | 95 | SU | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 2DEC16 | | 1JUL16 | -107 |
| | RAIN03 | 9 | 0 | C | 100 | PM | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| .. | 10040* | 4 | 0 | 1 | 90 | SU FF 0 | SITE SURVEY | 12MAY14A | 29NOV16 | | 19SEP16 | -50 |
| .. | 11410 | 10 | 0 | 1 | 100 | SU FF 2 | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 20230* | 5 | 0 | 1 | 100 | SU FF 0 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| | 10000 | 10 | 0 | 1 | 100 | MOBL | HCC MOBILIZATION | 28APR14A | 9MAY14A | | | |
| .. | 10002 | 12 | 0 | 1 | 100 | SU | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10008 | 3 | 0 | 1 | 100 | SU | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10020 | 4 | 0 | 1 | 100 | SU | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10040* | 4 | 0 | 1 | 90 | SU | SITE SURVEY | 12MAY14A | 29NOV16 | | 19SEP16 | -50 |
| | 10002 | 12 | 0 | 1 | 100 | MOBL | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | | |
| .. | 10004* | 10 | 4 | 1 | 58 | SU | LEED DESIGN | 31JUL14A | 5DEC16 | | 4NOV16 | -20 |
| .. | 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 5DEC16 | | 4NOV16 | -20 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 10006 | 5 | 0 | 1 | 100 | MOBL | BIM REQUIREMENTS | 31JUL14A | 3DEC14A | | | |
| .. | 1200 | 60 | 0 | 1 | 100 | SU | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | | |
| | 10008 | 3 | 0 | 1 | 100 | MOBL | CONSTRUCT FIRE ROAD | 29MAY14A | 2JUN14A | | | |
| .. | 10030 | 3 | 0 | 1 | 100 | SU | REMOVE TREES | 22AUG16A | 1SEP16A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| | 10010 | 4 | 0 | 1 | 100 | MOBL | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| .. | 10012* | 200 | 50 | 1 | 75 | SU | MAINTAIN ERROSION CONTROLS | 15JUL14A | 9FEB17 | | 4NOV16 | -66 |
| .. | 10030 | 3 | 0 | 1 | 100 | SU | REMOVE TREES | 22AUG16A | 1SEP16A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 9FEB17 | | 4NOV16 | -66 |
| .. | 69900 | 0 | 0 | C | 0 | SU | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 10020 | 4 | 0 | 1 | 100 | MOBL | CONSTRUCTION FENCING | 12MAY14A | 1DEC14A | | | |
| .. | 10030 | 3 | 0 | 1 | 100 | SU | REMOVE TREES | 22AUG16A | 1SEP16A | | | |
| .. | 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| | 10030 | 3 | 0 | 1 | 100 | MOBL | REMOVE TREES | 22AUG16A | 1SEP16A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 10040 | 4 | 0 | 1 | 90 | MOBL | SITE SURVEY | 12MAY14A | 29NOV16 | | 19SEP16 | -50 |
| .. | 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| | 2010 | 20 | 0 | 1 | 100 | SUBM | SUB SAFETY PLAN | 28APR14A | 10JUN14A | | | |
| .. | 2012 | 20 | 0 | 1 | 100 | SU | R&A SAFETY PLAN | 11JUN14A | 10JUL14A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2020 | 20 | 0 | 1 | 100 | SUBM | SUB ENVIRO PROTECT PLAN | 28APR14A | 10JUN14A | | | |
| .. 2022 | 20 | 0 | 1 | 100 | SU | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A | | | |
| 2030 | 20 | 0 | 1 | 100 | SUBM | SUB LIFE SAFETY PLAN | 28APR14A | 26MAY14A | | | |
| .. 2032 | 20 | 0 | 1 | 100 | SU | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A | | | |
| 2040 | 15 | 0 | 1 | 100 | SUBM | SUB SITE PLAN&ACCESS | 28APR14A | 5MAY14A | | | |
| .. 2042 | 20 | 0 | 1 | 100 | SU | R&A SITE PLAN&ACCESS | 6MAY14A | 4JUN14A | | | |
| 2050 | 15 | 0 | 1 | 100 | SUBM | SUB TRAFFIC CONTROL PLAN | 28APR14A | 5MAY14A | | | |
| .. 2052 | 20 | 0 | 1 | 100 | SU | R&A TRAFFIC CONTROL PLAN | 6MAY14A | 4JUN14A | | | |
| 2060 | 15 | 0 | 1 | 100 | SUBM | SUB SITE UTILITIES DEV PLAN | 28APR14A | 5MAY14A | | | |
| .. 2062 | 20 | 0 | 1 | 100 | SU | R&A SITE UTILITIES DEV PLAN | 6MAY14A | 4JUN14A | | | |
| 2070 | 80 | 0 | 1 | 100 | SUBM | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A | | | |
| .. 2072 | 20 | 0 | 1 | 100 | SU | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A | | | |
| 2080 | 23 | 0 | 1 | 100 | SUBM | SUB PROJECT SCHEDULE | 13MAR14A | 15APR14A | | | |
| .. 2082 | 20 | 0 | 1 | 100 | SU | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |
| 2084 | 30 | 0 | 1 | 100 | SUBM | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A | | | |
| .. 20130 | 5 | 0 | 1 | 100 | SU | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| 2090 | 25 | 0 | 1 | 100 | SUBM | SUB TESTING LAB SERVICES (01 45 29) | 28APR14A | 3JUN14A | | | |
| .. 2092 | 20 | 0 | 1 | 100 | SU | R&A TESTING LAB SERVICES (01 45 29) | 4JUN14A | 2JUL14A | | | |
| 2100 | 25 | 0 | 1 | 100 | SUBM | SUB TEMP ENVIR CONTROLS (01 57 19) | 28APR14A | 3JUN14A | | | |
| .. 2102 | 20 | 0 | 1 | 100 | SU | R&A TEMP ENVIR CONTROLS (01 57 19) | 4JUN14A | 2JUL14A | | | |
| 2110 | 200 | 0 | 1 | 100 | SUBM | SUB TEMP INT & EXT SIGNAGE (01 58 16) | 28APR14A | 12MAY14A | | | |
| .. 2112 | 20 | 0 | 1 | 100 | SU | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A | | | |
| 2120 | 30 | 0 | 1 | 100 | SUBM | SUB SURVEYOR QUALIFICATIONS (01 70 00) | 28APR14A | 10JUN14A | | | |
| .. 2122 | 20 | 0 | 1 | 100 | SU | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A | | | |
| 2130 | 33 | 0 | 1 | 100 | SUBM | SUB WASTE MANAGEMENT PLAN (01 74 19) | 28APR14A | 13JUN14A | | | |
| .. 2132 | 20 | 0 | 1 | 100 | SU | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A | | | |
| 2140 | 200 | 0 | 1 | 100 | SUBM | SUB LEED | 28APR14A | 15JUN14A | | | |
| .. 2142 | 20 | 0 | 1 | 100 | SU | R&A LEED | 15JUN14A | 11JUL14A | | | |
| 2150 | 65 | 0 | 1 | 100 | SUBM | SUB CAST-IN-PLACE CONC (03 05 23) | 28APR14A | 30JUL14A | | | |
| .. 2152 | 20 | 0 | 1 | 100 | SU | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 9DEC14A | | | |
| 2160 | 40 | 0 | 1 | 100 | SUBM | SUB CONC REINF STEEL | 28APR14A | 23JUL14A | | | |
| .. 2162 | 20 | 0 | 1 | 100 | SU | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A | | | |
| 2170 | 70 | 0 | 1 | 100 | SUBM | SUB ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG14A | | | |
| .. 2172 | 20 | 0 | 1 | 100 | SU | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A | | | |
| 2190 | 120 | 0 | 1 | 100 | SUBM | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 5DEC14A | | | |
| .. 2192 | 20 | 0 | 1 | 100 | SU | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5DEC14A | 10DEC14A | | | |
| 2200 | 60 | 0 | 1 | 100 | SUBM | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 28APR14A | 8JUL16A | | | |
| .. 2202 | 20 | 0 | 1 | 100 | SU | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 8JUL16A | 4AUG16A | | | |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 1DEC16 | | 15JUL16 | -97 |
| .. 2212* | 20 | 20 | 1 | 0 | SU | R&A STONE VENEER WALL (04 72 10) | 2DEC16 | 30DEC16 | 18JUL16 | 12AUG16 | -97 |
| 2220 | 60 | 0 | 1 | 100 | SUBM | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A | | | |
| .. 2222 | 20 | 0 | 1 | 100 | SU | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. 25110* | 4 | 0 | 1 | 100 | SU SS 0 | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | | |
| 2230 | 30 | 0 | 1 | 100 | SUBM | SUB ARCH EXPOSED STR STEEL (05 12 50) | 28APR14A | 24NOV14A | | | |
| .. 2232 | 20 | 0 | 1 | 100 | SU | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 9DEC14A | | | |
| 2240 | 40 | 0 | 1 | 100 | SUBM | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A | | | |
| .. 2242 | 20 | 0 | 1 | 100 | SU | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A | | | |
| 2250 | 80 | 0 | 1 | 100 | SUBM | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A | | | |
| .. 2252 | 20 | 0 | 1 | 100 | SU | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 9SEP14A | | | |
| 2260 | 0 | 0 | 1 | 100 | SUBM | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A | | | |
| .. 2262 | 0 | 0 | 1 | 100 | SU | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A | | | |
| .. 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2270 | 200 | 0 | 1 | 100 | SUBM | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A | | | |
| .. | 2272 | 20 | 0 | 1 | 100 | SU | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| | 2280 | 80 | 0 | 1 | 100 | SUBM | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A | | | |
| .. | 2282 | 20 | 0 | 1 | 100 | SU | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| | 2290 | 0 | 0 | 1 | 100 | SUBM | SUB LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 11MAR14A | | | |
| .. | 2292 | 0 | 0 | 1 | 100 | SU | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| | 2300 | 60 | 0 | 1 | 100 | SUBM | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 7NOV14A | | | |
| .. | 2302 | 20 | 0 | 1 | 100 | SU | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| | 2310 | 40 | 0 | 1 | 100 | SUBM | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A | | | |
| .. | 2312 | 20 | 0 | 1 | 100 | SU | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| | 2320 | 180 | 0 | 1 | 100 | SUBM | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A | | | |
| .. | 2322 | 20 | 0 | 1 | 100 | SU | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| | 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 1DEC16 | | 2SEP16 | -62 |
| .. | 2332* | 20 | 20 | 1 | 0 | SU | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 2DEC16 | 30DEC16 | 6SEP16 | 3OCT16 | -62 |
| | 2340 | 100 | 0 | 1 | 100 | SUBM | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 2DEC14A | | | |
| .. | 2342 | 20 | 0 | 1 | 100 | SU | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| | 2350 | 100 | 0 | 1 | 100 | SUBM | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 2DEC14A | | | |
| .. | 2352 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| | 2360 | 120 | 0 | 1 | 100 | SUBM | SUB FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2362 | 20 | 0 | 1 | 100 | SU | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| | 2370 | 120 | 0 | 1 | 100 | SUBM | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2372 | 20 | 0 | 1 | 100 | SU | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2380 | 140 | 0 | 1 | 100 | SUBM | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A | | | |
| .. | 2382 | 20 | 0 | 1 | 100 | SU | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| | 2390 | 120 | 0 | 1 | 100 | SUBM | SUB BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 7APR15A | | | |
| .. | 2392 | 20 | 0 | 1 | 100 | SU | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| | 2400 | 160 | 0 | 1 | 100 | SUBM | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2402 | 20 | 0 | 1 | 100 | SU | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2410 | 50 | 0 | 1 | 100 | SUBM | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A | | | |
| .. | 2412 | 20 | 0 | 1 | 100 | SU | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| | 2420 | 100 | 0 | 1 | 100 | SUBM | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A | | | |
| .. | 2422 | 20 | 0 | 1 | 100 | SU | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| | 2430 | 120 | 0 | 1 | 100 | SUBM | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A | | | |
| .. | 2432 | 20 | 0 | 1 | 100 | SU | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| | 2440 | 120 | 0 | 1 | 100 | SUBM | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A | | | |
| .. | 2442 | 20 | 0 | 1 | 100 | SU | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| | 2450 | 180 | 0 | 1 | 100 | SUBM | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A | | | |
| .. | 2452 | 20 | 0 | 1 | 100 | SU | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| | 2460 | 160 | 0 | 1 | 100 | SUBM | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A | | | |
| .. | 2462 | 20 | 0 | 1 | 100 | SU | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| | 2470 | 120 | 0 | 1 | 100 | SUBM | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A | | | |
| .. | 2472 | 20 | 0 | 1 | 100 | SU | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| | 2480 | 100 | 0 | 1 | 100 | SUBM | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2482 | 20 | 0 | 1 | 100 | SU | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| | 2490 | 160 | 0 | 1 | 100 | SUBM | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 2492 | 20 | 0 | 1 | 100 | SU | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| | 2500 | 160 | 0 | 1 | 100 | SUBM | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2502 | 20 | 0 | 1 | 100 | SU | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2510 | 160 | 0 | 1 | 100 | SUBM | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2512 | 20 | 0 | 1 | 100 | SU | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2520 | 180 | 0 | 1 | 100 | SUBM | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A | | | |
| .. | 2522 | 20 | 0 | 1 | 100 | SU R&A | RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| | 2530 | 160 | 0 | 1 | 100 | SUBM | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A | | | |
| .. | 2532 | 20 | 0 | 1 | 100 | SU R&A | FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| | 2540 | 180 | 0 | 1 | 100 | SUBM | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A | | | |
| .. | 2542 | 20 | 0 | 1 | 100 | SU R&A | JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| | 2550 | 180 | 0 | 1 | 100 | SUBM | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A | | | |
| .. | 2552 | 20 | 0 | 1 | 100 | SU R&A | EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| | 2560 | 120 | 0 | 1 | 100 | SUBM | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A | | | |
| .. | 2562 | 20 | 0 | 1 | 100 | SU R&A | HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| | 2570 | 160 | 0 | 1 | 100 | SUBM | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 16AUG16A | | | |
| .. | 2572 | 20 | 0 | 1 | 100 | SU R&A | INTERIOR WOOD DOORS (08 14 00) | 16AUG16A | 1SEP16A | | | |
| | 2580 | 40 | 0 | 1 | 100 | SUBM | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 4MAY15A | | | |
| .. | 2582 | 20 | 0 | 1 | 100 | SU R&A | INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| | 2590 | 200 | 0 | 1 | 100 | SUBM | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A | | | |
| .. | 2592 | 20 | 0 | 1 | 100 | SU R&A | ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| | 2600 | 160 | 0 | 1 | 100 | SUBM | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2602 | 20 | 0 | 1 | 100 | SU R&A | ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| | 2610 | 100 | 0 | 1 | 100 | SUBM | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 2SEP15A | | | |
| .. | 2612 | 20 | 0 | 1 | 100 | SU R&A | GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| | 2620 | 180 | 0 | 1 | 100 | SUBM | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A | | | |
| .. | 2622 | 25 | 0 | 1 | 100 | SU R&A | DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| | 2630 | 200 | 0 | 1 | 100 | SUBM | SUB GLAZING (08 80 00) | 28APR14A | 2SEP15A | | | |
| .. | 2632 | 20 | 0 | 1 | 100 | SU R&A | GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| | 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. | 2642* | 20 | 20 | 1 | 0 | SU R&A | MIRRORS (08 83 00) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| | 2650 | 200 | 0 | 1 | 100 | SUBM | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A | | | |
| .. | 2652 | 20 | 0 | 1 | 100 | SU R&A | LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2660 | 120 | 0 | 1 | 100 | SUBM | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A | | | |
| .. | 2662 | 20 | 0 | 1 | 100 | SU R&A | NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| | 2670 | 140 | 0 | 1 | 100 | SUBM | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A | | | |
| .. | 2672 | 20 | 0 | 1 | 100 | SU R&A | GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| | 2680 | 180 | 0 | 1 | 100 | SUBM | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | | | | |
| .. | 2682* | 20 | 20 | 1 | 0 | SU R&A | CERAMIC/PORCELAIN TILE (09 30 13) | 30NOV16 | 28DEC16 | 9JUN16 | 7JUL16 | -121 |
| | 2690 | 180 | 0 | 1 | 100 | SUBM | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 6FEB15A | | | |
| .. | 2692 | 20 | 0 | 1 | 100 | SU R&A | ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| | 2700 | 180 | 1 | 1 | 99 | SUBM | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. | 2702* | 20 | 20 | 1 | 0 | SU R&A | LINEAR WOOD CEILINGS (09 54 26) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| | 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING (09 63 40) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. | 2712* | 20 | 20 | 1 | 0 | SU R&A | STONE FLOORING (09 63 40) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| | 2720 | 200 | 0 | 1 | 100 | SUBM | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 4MAR15A | | | |
| .. | 2722 | 20 | 0 | 1 | 100 | SU R&A | WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| | 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. | 2732* | 20 | 20 | 1 | 0 | SU R&A | RESILIENT BASE & ACCES (09 65 13) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| | 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 6DEC16 | | 16JUN16 | -120 |
| .. | 2742* | 20 | 20 | 1 | 0 | SU R&A | RESILIENT SHEET FLOORING (09 65 16) | 7DEC16 | 5JAN17 | 17JUN16 | 15JUL16 | -120 |
| | 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| .. | 2752* | 20 | 20 | 1 | 0 | SU R&A | RESILIENT TILE FLOORING (09 65 19) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| | 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 20DEC16 | | 28JUL16 | -101 |
| .. | 2762* | 20 | 20 | 1 | 0 | SU R&A | CARPETING (09 68 00) | 21DEC16 | 19JAN17 | 29JUL16 | 25AUG16 | -101 |
| | 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 20DEC16 | | 1JUL16 | -119 |
| .. | 2772* | 20 | 20 | 1 | 0 | SU R&A | SOLID SURFACE CLADDING (09 72 61) | 21DEC16 | 19JAN17 | 5JUL16 | 1AUG16 | -119 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| .. | 2782* | 20 | 20 | 1 | 0 | SU | R&A STONE FACING | (09 75 00) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| | 2790 | 120 | 0 | 1 | 100 | SUBM | SUB SOUND ABSORBING UNITS | (09 84 33) | 28APR14A | 15NOV15A | | | |
| .. | 2792* | 20 | 1 | 1 | 95 | SU | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 30NOV16 | | 13JUN16 | -119 |
| | 2800 | 180 | 0 | 1 | 100 | SUBM | SUB PAINTS & COATINGS | (09 91 00) | 28APR14A | 8FEB16A | | | |
| .. | 2802 | 20 | 0 | 1 | 100 | SU | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| | 2810 | 200 | 0 | 1 | 100 | SUBM | SUB PVDF COATING SYSTEM | (09 96 54) | 28APR14A | 22OCT15A | | | |
| .. | 2812 | 20 | 0 | 1 | 100 | SU | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| | 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE | (10 14 00) | 28APR14A | 6DEC16 | | 12AUG16 | -80 |
| .. | 2822* | 20 | 20 | 1 | 0 | SU | R&A INTERIOR SIGNAGE | (10 14 00) | 7DEC16 | 5JAN17 | 15AUG16 | 12SEP16 | -80 |
| | 2830 | 180 | 0 | 1 | 100 | SUBM | SUB TOILET COMPARTMENTS | (10 21 13) | 28APR14A | 3NOV15A | | | |
| .. | 2832 | 20 | 0 | 1 | 100 | SU | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| | 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION | (10 26 00) | 28APR14A | 13DEC16 | | 23JUN16 | -120 |
| .. | 2852* | 20 | 20 | 1 | 0 | SU | R&A WALL&CORNER PROTECTION | (10 26 00) | 14DEC16 | 12JAN17 | 24JUN16 | 22JUL16 | -120 |
| | 2860 | 180 | 0 | 1 | 100 | SUBM | SUB TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 28APR14A | 10SEP15A | | | |
| .. | 2862* | 20 | 10 | 1 | 50 | SU | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 13DEC16 | | 20JUL16 | -102 |
| | 2870 | 180 | 0 | 1 | 100 | SUBM | SUB FIRE EXTING CABINETS | (10 44 16) | 28APR14A | 10SEP15A | | | |
| .. | 2872* | 20 | 10 | 1 | 50 | SU | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 13DEC16 | | 30JUN16 | -115 |
| | 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES | (10 81 13) | 28APR14A | 13DEC16 | | 12AUG16 | -85 |
| .. | 2882* | 20 | 20 | 1 | 0 | SU | R&A BIRD CONTROL DEVICES | (10 81 13) | 14DEC16 | 12JAN17 | 15AUG16 | 12SEP16 | -85 |
| | 2890 | 100 | 0 | 1 | 100 | SUBM | SUB SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 28APR14A | 24SEP14A | | | |
| .. | 2892 | 20 | 0 | 1 | 100 | SU | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| | 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE | (11 66 23.62) | 28APR14A | 13DEC16 | | 12JUL16 | -108 |
| .. | 2912* | 20 | 20 | 1 | 0 | SU | R&A BALLET BARRE | (11 66 23.62) | 14DEC16 | 12JAN17 | 13JUL16 | 9AUG16 | -108 |
| | 2920 | 220 | 0 | 1 | 100 | SUBM | SUB WINDOW SHADES | (12 24 00) | 28APR14A | 10JUN16A | | | |
| .. | 2922 | 20 | 0 | 1 | 100 | SU | R&A WINDOW SHADES | (12 24 00) | 10JUN16A | 5JUL16A | | | |
| | 2930 | 200 | 0 | 1 | 100 | SUBM | SUB COUNTERTOPS | (12 36 00) | 28APR14A | 20AUG14A | | | |
| .. | 2932 | 20 | 0 | 1 | 100 | SU | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| | 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES | (12 36 50) | 28APR14A | 13DEC16 | | 29JUL16 | -95 |
| .. | 2942* | 20 | 20 | 1 | 0 | SU | R&A STONE BENCHES | (12 36 50) | 14DEC16 | 12JAN17 | 1AUG16 | 26AUG16 | -95 |
| | 2950 | 200 | 0 | 1 | 100 | SUBM | SUB ENTRANCE FLOOR GRILLES | (12 48 16) | 28APR14A | 8SEP15A | | | |
| .. | 2952* | 20 | 7 | 1 | 65 | SU | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 8DEC16 | | 19AUG16 | -77 |
| | 2960 | 180 | 5 | 1 | 97 | SUBM | SUB TELESCOPING STANDS | (12 66 13) | 28APR14A | 6DEC16 | | 13JUN16 | -123 |
| .. | 2962* | 20 | 20 | 1 | 0 | SU | R&A TELESCOPING STANDS | (12 66 13) | 7DEC16 | 5JAN17 | 14JUN16 | 12JUL16 | -123 |
| | 2980 | 40 | 0 | 1 | 100 | SUBM | SUB SEISMIC RESTRAINT REQ'S | (13 05 41) | 28APR14A | 30APR14A | | | |
| .. | 2982 | 20 | 0 | 1 | 100 | SU | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| | 2990 | 140 | 0 | 1 | 100 | SUBM | SUB HYDRAULIC ELEVATORS | (14 24 00) | 28APR14A | 14APR15A | | | |
| .. | 2992 | 20 | 0 | 1 | 100 | SU | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| | 3000 | 40 | 0 | 1 | 100 | SUBM | SUB COMMON - FIRE SUPP | (21 05 11) | 28APR14A | 29JUL14A | | | |
| .. | 3002 | 20 | 0 | 1 | 100 | SU | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| | 3010 | 120 | 0 | 1 | 100 | SUBM | SUB WET-PIPE SPRINKLER SYS | (21 13 13) | 28APR14A | 29JUL14A | | | |
| .. | 3012 | 20 | 0 | 1 | 100 | SU | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| | 3020 | 140 | 0 | 1 | 100 | SUBM | SUB COMMON PLUMBING MAT'L | (22 05 11) | 28APR14A | 30APR14A | | | |
| .. | 3022 | 20 | 0 | 1 | 100 | SU | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| | 3030 | 50 | 0 | 1 | 100 | SUBM | SUB GEN MTR REQ PLBG EQUIP | (22 05 12) | 28APR14A | 20NOV14A | | | |
| .. | 3032 | 20 | 0 | 1 | 100 | SU | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| | 3040 | 140 | 0 | 1 | 100 | SUBM | SUB METERS&GAGES - PLBG | (22 05 19) | 28APR14A | 29MAY14A | | | |
| .. | 3042 | 20 | 0 | 1 | 100 | SU | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| | 3050 | 140 | 0 | 1 | 100 | SUBM | SUB GEN-DUTY VALVES - PLBG | (22 05 23) | 28APR14A | 12NOV14A | | | |
| .. | 3052 | 20 | 0 | 1 | 100 | SU | R&A GEN-DUTY VALVES - PLBG | (22 05 23) | 12NOV14A | 18DEC14A | | | |
| | 3060 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING INSULATION | (22 07 11) | 28APR14A | 25JUN14A | | | |
| .. | 3062 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING INSULATION | (22 07 11) | 25JUN14A | 14JUL14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3070 | 40 | 0 | 1 | 100 | SUBM | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A | | | |
| .. | 3072 | 20 | 0 | 1 | 100 | SU | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| | 3080 | 50 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A | | | |
| .. | 3082 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| | 3090 | 60 | 0 | 1 | 100 | SUBM | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A | | | |
| .. | 3092 | 20 | 0 | 1 | 100 | SU | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| | 3100 | 5 | 0 | 1 | 100 | SUBM | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 5MAY14A | | | |
| .. | 3102 | 20 | 0 | 1 | 100 | SU | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| | 3110 | 120 | 0 | 1 | 100 | SUBM | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 4MAY15A | | | |
| .. | 3112 | 20 | 0 | 1 | 100 | SU | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| | 3120 | 120 | 0 | 1 | 100 | SUBM | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A | | | |
| .. | 3122 | 20 | 0 | 1 | 100 | SU | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| | 3130 | 160 | 0 | 1 | 100 | SUBM | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A | | | |
| .. | 3132 | 20 | 0 | 1 | 100 | SU | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| | 3140 | 120 | 0 | 1 | 100 | SUBM | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A | | | |
| .. | 3142 | 20 | 0 | 1 | 100 | SU | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| | 3150 | 120 | 0 | 1 | 100 | SUBM | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 3152 | 20 | 0 | 1 | 100 | SU | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| | 3160 | 50 | 0 | 1 | 100 | SUBM | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A | | | |
| .. | 3162 | 20 | 0 | 1 | 100 | SU | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| | 3170 | 200 | 0 | 1 | 100 | SUBM | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A | | | |
| .. | 3172 | 20 | 0 | 1 | 100 | SU | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| | 3180 | 140 | 0 | 1 | 100 | SUBM | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A | | | |
| .. | 3182 | 20 | 0 | 1 | 100 | SU | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| | 3190 | 50 | 0 | 1 | 100 | SUBM | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 9JAN15A | | | |
| .. | 3192 | 20 | 0 | 1 | 100 | SU | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| | 3200 | 120 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A | | | |
| .. | 3202 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| | 3210 | 100 | 0 | 1 | 100 | SUBM | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A | | | |
| .. | 3212 | 20 | 0 | 1 | 100 | SU | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| | 3220 | 120 | 0 | 1 | 100 | SUBM | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A | | | |
| .. | 3222 | 20 | 0 | 1 | 100 | SU | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| | 3230 | 100 | 0 | 1 | 100 | SUBM | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A | | | |
| .. | 3232 | 20 | 0 | 1 | 100 | SU | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| | 3240 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A | | | |
| .. | 3242 | 20 | 0 | 1 | 100 | SU | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| | 3250 | 50 | 0 | 1 | 100 | SUBM | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 4MAY15A | | | |
| .. | 3252 | 20 | 0 | 1 | 100 | SU | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| | 3260 | 40 | 0 | 1 | 100 | SUBM | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A | | | |
| .. | 3262 | 20 | 0 | 1 | 100 | SU | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| | 3270 | 50 | 0 | 1 | 100 | SUBM | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 8APR15A | | | |
| .. | 3272 | 30 | 0 | 1 | 100 | SU | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| | 3280 | 160 | 0 | 1 | 100 | SUBM | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A | | | |
| .. | 3282 | 20 | 0 | 1 | 100 | SU | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| | 3290 | 160 | 0 | 1 | 100 | SUBM | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A | | | |
| .. | 3292 | 20 | 0 | 1 | 100 | SU | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| | 3300 | 40 | 0 | 1 | 100 | SUBM | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A | | | |
| .. | 3302 | 20 | 0 | 1 | 100 | SU | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A | | | |
| | 3310 | 40 | 0 | 1 | 100 | SUBM | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A | | | |
| .. | 3312 | 20 | 0 | 1 | 100 | SU | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A | | | |
| | 3320 | 40 | 0 | 1 | 100 | SUBM | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A | | | |
| .. | 3322 | 20 | 0 | 1 | 100 | SU | R&A AIR COILS (23 82 16) | 14NOV14A | 5JAN15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3330 | 120 | 0 | 1 | 100 | SUBM | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 28APR14A | 9MAY14A | | | |
| .. | 3332 | 20 | 0 | 1 | 100 | SU | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| | 3340 | 120 | 0 | 1 | 100 | SUBM | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 28APR14A | 11JUN14A | | | |
| .. | 3342 | 20 | 0 | 1 | 100 | SU | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| | 3350 | 120 | 0 | 1 | 100 | SUBM | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 28APR14A | 9JUN15A | | | |
| .. | 3352 | 20 | 0 | 1 | 100 | SU | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| | 3360 | 120 | 0 | 1 | 100 | SUBM | SUB GND - ELEC SYS | (26 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3362 | 20 | 0 | 1 | 100 | SU | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3370 | 40 | 0 | 1 | 100 | SUBM | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3372 | 20 | 0 | 1 | 100 | SU | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| | 3380 | 100 | 0 | 1 | 100 | SUBM | SUB ELEC UNDERGROUND CONST | (26 05 41) | 28APR14A | 11JUN14A | | | |
| .. | 3382 | 20 | 0 | 1 | 100 | SU | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| | 3390 | 40 | 0 | 1 | 100 | SUBM | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 28APR14A | 6NOV14A | | | |
| .. | 3392 | 20 | 0 | 1 | 100 | SU | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| | 3400 | 40 | 0 | 1 | 100 | SUBM | SUB COMMISSION - ELEC SYS | (26 08 00) | 28APR14A | 9JUN15A | | | |
| .. | 3402 | 20 | 0 | 1 | 100 | SU | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| | 3410 | 40 | 0 | 1 | 100 | SUBM | SUB LIGHTING CONTROLS | (26 09 23) | 28APR14A | 9JUN14A | | | |
| .. | 3412 | 20 | 0 | 1 | 100 | SU | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| | 3420 | 35 | 0 | 1 | 100 | SUBM | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 28APR14A | 16SEP14A | | | |
| .. | 3422 | 20 | 0 | 1 | 100 | SU | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| | 3430 | 40 | 0 | 1 | 100 | SUBM | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3432 | 20 | 0 | 1 | 100 | SU | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| | 3440 | 40 | 0 | 1 | 100 | SUBM | SUB PANELBOARDS | (26 24 11) | 28APR14A | 20JUL15A | | | |
| .. | 3442 | 20 | 0 | 1 | 100 | SU | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| | 3450 | 40 | 0 | 1 | 100 | SUBM | SUB ELECTRIC METERING | (26 27 13) | 28APR14A | 17SEP14A | | | |
| .. | 3452 | 20 | 0 | 1 | 100 | SU | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| | 3460 | 180 | 0 | 1 | 100 | SUBM | SUB WIRING DEVICES | (26 27 26) | 28APR14A | 4NOV15A | | | |
| .. | 3462 | 20 | 0 | 1 | 100 | SU | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| | 3470 | 40 | 0 | 1 | 100 | SUBM | SUB MOTOR STARTERS | (26 29 11) | 28APR14A | 14NOV14A | | | |
| .. | 3472 | 20 | 0 | 1 | 100 | SU | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| | 3480 | 40 | 0 | 1 | 100 | SUBM | SUB DISCONNECT SWITCHES | (26 29 21) | 28APR14A | 15JUN15A | | | |
| .. | 3482 | 20 | 0 | 1 | 100 | SU | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| | 3490 | 40 | 0 | 1 | 100 | SUBM | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 28APR14A | 21APR15A | | | |
| .. | 3492 | 20 | 0 | 1 | 100 | SU | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| | 3500 | 40 | 0 | 1 | 100 | SUBM | SUB ATS | (26 36 23) | 28APR14A | 19MAY14A | | | |
| .. | 3502 | 20 | 0 | 1 | 100 | SU | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| | 3510 | 40 | 0 | 1 | 100 | SUBM | SUB INTERIOR LIGHTING | (26 51 00) | 28APR14A | 12JUN14A | | | |
| .. | 3512 | 20 | 0 | 1 | 100 | SU | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| | 3520 | 200 | 0 | 1 | 100 | SUBM | SUB EXTERIOR LIGHTING | (26 56 00) | 28APR14A | 12JUN14A | | | |
| .. | 3522 | 20 | 0 | 1 | 100 | SU | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| | 3530 | 110 | 0 | 1 | 100 | SUBM | SUB COMM INSTALLATION REQ'S | (27 05 11) | 28APR14A | 30JUN14A | | | |
| .. | 3532 | 20 | 0 | 1 | 100 | SU | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| | 3540 | 160 | 0 | 1 | 100 | SUBM | SUB GND - COMM SYS | (27 05 26) | 28APR14A | 9JUN15A | | | |
| .. | 3542 | 20 | 0 | 1 | 100 | SU | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| | 3550 | 40 | 0 | 1 | 100 | SUBM | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 28APR14A | 9JUN15A | | | |
| .. | 3552 | 20 | 0 | 1 | 100 | SU | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 9JUN15A | 9JUN15A | | | |
| | 3560 | 40 | 0 | 1 | 100 | SUBM | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 28APR14A | 21NOV14A | | | |
| .. | 3562 | 20 | 0 | 1 | 100 | SU | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 21NOV14A | 19DEC14A | | | |
| | 3570 | 220 | 0 | 1 | 100 | SUBM | SUB COMMUNICATIONS TESTING | (27 08 11) | 28APR14A | 9JAN15A | | | |
| .. | 3572 | 20 | 0 | 1 | 100 | SU | R&A COMMUNICATIONS TESTING | (27 08 11) | 9JAN15A | 3FEB15A | | | |
| | 3580 | 160 | 0 | 1 | 100 | SUBM | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 28APR14A | 9JAN15A | | | |
| .. | 3582 | 20 | 0 | 1 | 100 | SU | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 9JAN15A | 27FEB15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3590 | 160 | 0 | 1 | 100 | SUBM | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A | | | |
| .. | 3592 | 20 | 0 | 1 | 100 | SU | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| | 3600 | 160 | 0 | 1 | 100 | SUBM | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A | | | |
| .. | 3602 | 20 | 0 | 1 | 100 | SU | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| | 3610 | 160 | 0 | 1 | 100 | SUBM | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A | | | |
| .. | 3612 | 20 | 0 | 1 | 100 | SU | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| | 3620 | 100 | 0 | 1 | 100 | SUBM | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A | | | |
| .. | 3622 | 20 | 0 | 1 | 100 | SU | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| | 3630 | 100 | 0 | 1 | 100 | SUBM | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A | | | |
| .. | 3632 | 20 | 0 | 1 | 100 | SU | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| | 3640 | 40 | 0 | 1 | 100 | SUBM | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A | | | |
| .. | 3642 | 20 | 0 | 1 | 100 | SU | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| | 3650 | 100 | 0 | 1 | 100 | SUBM | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A | | | |
| .. | 3652 | 20 | 0 | 1 | 100 | SU | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| | 3660 | 100 | 0 | 1 | 100 | SUBM | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A | | | |
| .. | 3662 | 20 | 0 | 1 | 100 | SU | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| | 3670 | 100 | 0 | 1 | 100 | SUBM | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 2NOV15A | | | |
| .. | 3672 | 20 | 0 | 1 | 100 | SU | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| | 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 30NOV16 | | 4AUG16 | -82 |
| .. | 3682* | 20 | 20 | 1 | 0 | SU | R&A SECURITY SYS COMMISSION'G (28 08 00) | 1DEC16 | 29DEC16 | 5AUG16 | 1SEP16 | -82 |
| | 3690 | 100 | 0 | 1 | 100 | SUBM | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A | | | |
| .. | 3692 | 20 | 0 | 1 | 100 | SU | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| | 3700 | 40 | 0 | 1 | 100 | SUBM | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 1OCT14A | | | |
| .. | 3702 | 20 | 0 | 1 | 100 | SU | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| | 3710 | 40 | 0 | 1 | 100 | SUBM | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A | | | |
| .. | 3712 | 20 | 0 | 1 | 100 | SU | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| | 3720 | 40 | 0 | 1 | 100 | SUBM | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A | | | |
| .. | 3722 | 20 | 0 | 1 | 100 | SU | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| | 3730 | 40 | 0 | 1 | 100 | SUBM | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A | | | |
| .. | 3732 | 20 | 0 | 1 | 100 | SU | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| | 3740 | 25 | 0 | 1 | 100 | SUBM | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 3JUN14A | | | |
| .. | 3742 | 20 | 0 | 1 | 100 | SU | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| | 3750 | 200 | 0 | 1 | 100 | SUBM | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 1DEC14A | | | |
| .. | 3752 | 20 | 0 | 1 | 100 | SU | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| | 3760 | 200 | 0 | 1 | 100 | SUBM | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 1DEC14A | | | |
| .. | 3762 | 20 | 0 | 1 | 100 | SU | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| | 3770 | 200 | 0 | 1 | 100 | SUBM | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A | | | |
| .. | 3772 | 20 | 0 | 1 | 100 | SU | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| | 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 6DEC16 | | 30JUN16 | -110 |
| .. | 3782* | 20 | 20 | 1 | 0 | SU | R&A FENCES&GATES (32 31 13) | 7DEC16 | 5JAN17 | 1JUL16 | 29JUL16 | -110 |
| | 3790 | 200 | 0 | 1 | 100 | SUBM | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A | | | |
| .. | 3792 | 20 | 0 | 1 | 100 | SU | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| | 3800 | 60 | 0 | 1 | 100 | SUBM | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A | | | |
| .. | 3802 | 20 | 0 | 1 | 100 | SU | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| | 3810 | 5 | 0 | 1 | 100 | SUBM | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A | | | |
| .. | 3812 | 20 | 0 | 1 | 100 | SU | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| | 3820 | 25 | 0 | 1 | 100 | SUBM | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 2MAY14A | | | |
| .. | 3822 | 20 | 0 | 1 | 100 | SU | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| | 3830 | 10 | 0 | 1 | 100 | SUBM | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A | | | |
| .. | 3832 | 20 | 0 | 1 | 100 | SU | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| | 3840 | 20 | 0 | 1 | 100 | SUBM | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A | | | |
| .. | 3842 | 20 | 0 | 1 | 100 | SU | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3850 | 100 | 0 | 1 | 100 | SUBM | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A | | | |
| .. 3852 | 20 | 0 | 1 | 100 | SU | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 4DEC14A | | | |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| .. 3902* | 20 | 20 | 1 | 0 | SU | APP EXTERIOR MOCK-UP | 1DEC16 | 29DEC16 | 28JUN16 | 26JUL16 | -109 |
| 2012 | 20 | 0 | 1 | 100 | APPR | R&A SAFETY PLAN | 11JUN14A | 10JUL14A | | | |
| .. 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| 2022 | 20 | 0 | 1 | 100 | APPR | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A | | | |
| .. 10010 | 4 | 0 | 1 | 100 | SU | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| 2032 | 20 | 0 | 1 | 100 | APPR | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A | | | |
| .. 11410 | 10 | 0 | 1 | 100 | SU | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| 2042 | 20 | 0 | 1 | 100 | APPR | R&A SITE PLAN&ACCESS | 6MAY14A | 4JUN14A | | | |
| .. 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| 2052 | 20 | 0 | 1 | 100 | APPR | R&A TRAFFIC CONTROL PLAN | 6MAY14A | 4JUN14A | | | |
| .. 11000 | 4 | 0 | 1 | 100 | SU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. 11400 | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| 2062 | 20 | 0 | 1 | 100 | APPR | R&A SITE UTILITIES DEV PLAN | 6MAY14A | 4JUN14A | | | |
| .. 11010 | 4 | 0 | 1 | 100 | SU | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| 2072 | 20 | 0 | 1 | 100 | APPR | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A | | | |
| .. 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| 2082 | 20 | 0 | 1 | 100 | APPR | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A | | | |
| .. 2084 | 30 | 0 | 1 | 100 | SU | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A | | | |
| 2092 | 20 | 0 | 1 | 100 | APPR | R&A TESTING LAB SERVICES (01 45 29) | 4JUN14A | 2JUL14A | | | |
| .. 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| 2102 | 20 | 0 | 1 | 100 | APPR | R&A TEMP ENVIR CONTROLS (01 57 19) | 4JUN14A | 2JUL14A | | | |
| .. 2104 | 1 | 0 | 1 | 100 | SU | P&D TEMP ENVIR CONTROLS (01 57 19) | 3JUL14A | 10JUL14A | | | |
| 2112 | 20 | 0 | 1 | 100 | APPR | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A | | | |
| .. 2114 | 5 | 0 | 1 | 100 | SU | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A | | | |
| 2122 | 20 | 0 | 1 | 100 | APPR | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A | | | |
| .. 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| 2132 | 20 | 0 | 1 | 100 | APPR | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A | | | |
| .. 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| 2142 | 20 | 0 | 1 | 100 | APPR | R&A LEED | 15JUN14A | 11JUL14A | | | |
| .. 68010 | 0 | 0 | 1 | 0 | SU | START TESTING | 5APR17 | | 10OCT16 | | -124 |
| 2152 | 20 | 0 | 1 | 100 | APPR | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 9DEC14A | | | |
| .. 2154 | 5 | 0 | 1 | 100 | SU | P&D CAST-IN-PLACE CONC (03 05 23) | 9DEC14A | 21JUL15A | | | |
| 2162 | 20 | 0 | 1 | 100 | APPR | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A | | | |
| .. 2164 | 10 | 0 | 1 | 100 | SU | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A | | | |
| 2172 | 20 | 0 | 1 | 100 | APPR | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A | | | |
| .. 2174 | 5 | 0 | 1 | 100 | SU | P&D ARCHITECTURAL CONCRETE (03 33 00) | 4AUG15A | 4AUG15A | | | |
| 2192 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5DEC14A | 10DEC14A | | | |
| .. 2194* | 5 | 5 | 1 | 0 | SU | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 6DEC16 | | 24JUN16 | -114 |
| 2202 | 20 | 0 | 1 | 100 | APPR | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 8JUL16A | 4AUG16A | | | |
| .. 2204* | 5 | 5 | 1 | 0 | SU | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 30NOV16 | 6DEC16 | 9SEP16 | 15SEP16 | -57 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL (04 72 10) | 2DEC16 | 30DEC16 | 18JUL16 | 12AUG16 | -97 |
| .. 2214* | 40 | 40 | 1 | 0 | SU | P&D STONE VENEER WALL (04 72 10) | 3JAN17 | 27FEB17 | 15AUG16 | 10OCT16 | -97 |
| 2222 | 20 | 0 | 1 | 100 | APPR | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |
| .. 2224 | 30 | 0 | 1 | 100 | SU | P&D STRUCTURAL STL FRAMING (05 12 00) | 9DEC14A | 13OCT15A | | | |
| 2232 | 20 | 0 | 1 | 100 | APPR | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 9DEC14A | | | |
| .. 2234 | 40 | 0 | 1 | 100 | SU | P&D ARCH EXPOSED STR STEEL (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. 2236 | 1 | 0 | 1 | 100 | SU | MOS STEEL | 30SEP14A | 30APR15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2242 | 20 | 0 | 1 | 100 | APPR | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A | | | |
| .. | 2244 | 30 | 0 | 1 | 100 SU | | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| | 2252 | 20 | 0 | 1 | 100 | APPR | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 9SEP14A | | | |
| .. | 2254 | 20 | 0 | 1 | 100 SU | | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| | 2262 | 0 | 0 | 1 | 100 | APPR | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A | | | |
| .. | 2264 | 0 | 0 | 1 | 100 SU | | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| | 2272 | 20 | 0 | 1 | 100 | APPR | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A | | | |
| .. | 2274 | 30 | 0 | 1 | 100 SU | | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| | 2282 | 20 | 0 | 1 | 100 | APPR | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A | | | |
| .. | 2284 | 30 | 0 | 1 | 100 SU | | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| | 2292 | 0 | 0 | 1 | 100 | APPR | R&A LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 14APR15A | | | |
| .. | 2294* | 0 | 0 | 1 | 0 SU | | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29NOV16 | | 14OCT16 | -31 |
| | 2302 | 20 | 0 | 1 | 100 | APPR | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 7NOV14A | | | |
| .. | 2304* | 40 | 20 | 1 | 50 SU | | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 28DEC16 | | 23SEP16 | -66 |
| | 2312 | 20 | 0 | 1 | 100 | APPR | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2314* | 10 | 5 | 1 | 50 SU | | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 6DEC16 | | 16JUN16 | -120 |
| | 2322 | 20 | 0 | 1 | 100 | APPR | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2324* | 60 | 10 | 1 | 83 SU | | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 13DEC16 | | 27SEP16 | -54 |
| | 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 2DEC16 | 30DEC16 | 6SEP16 | 3OCT16 | -62 |
| .. | 35990 | 0 | 0 | 1 | 0 SU | | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 2342 | 20 | 0 | 1 | 100 | APPR | R&A ADHER SHEET WATERPROOFING (07 13 26) | 2DEC14A | 24DEC14A | | | |
| .. | 2344 | 20 | 0 | 1 | 100 SU | | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| | 2352 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET WATERPROOFING (07 13 52) | 2DEC14A | 24DEC14A | | | |
| .. | 2354 | 20 | 0 | 1 | 100 SU | | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| | 2362 | 20 | 0 | 1 | 100 | APPR | R&A FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2364 | 20 | 0 | 1 | 100 SU | | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2372 | 20 | 0 | 1 | 100 | APPR | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2374 | 20 | 0 | 1 | 100 SU | | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| | 2382 | 20 | 0 | 1 | 100 | APPR | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 8JAN16A | | | |
| .. | 2384* | 20 | 5 | 1 | 75 SU | | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 6DEC16 | | 17JUN16 | -119 |
| | 2392 | 20 | 0 | 1 | 100 | APPR | R&A BIT SHEET AIR BARRIERS (07 27 13) | 7APR15A | 14APR15A | | | |
| .. | 2394 | 20 | 0 | 1 | 100 SU | | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 29JUL16A | | | |
| | 2402 | 20 | 0 | 1 | 100 | APPR | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 2404 | 30 | 0 | 1 | 100 SU | | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| | 2412 | 20 | 0 | 1 | 100 | APPR | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 7NOV14A | | | |
| .. | 2414 | 40 | 0 | 1 | 100 SU | | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| | 2422 | 20 | 0 | 1 | 100 | APPR | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A | | | |
| .. | 2424 | 40 | 0 | 1 | 100 SU | | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 29JUL16A | | | |
| | 2432 | 20 | 0 | 1 | 100 | APPR | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A | | | |
| .. | 2434* | 20 | 10 | 1 | 50 SU | | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 13DEC16 | | 24JUN16 | -119 |
| | 2442 | 20 | 0 | 1 | 100 | APPR | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A | | | |
| .. | 2444* | 20 | 10 | 1 | 50 SU | | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 13DEC16 | | 24JUN16 | -119 |
| | 2452 | 20 | 0 | 1 | 100 | APPR | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 7NOV14A | | | |
| .. | 2454 | 20 | 0 | 1 | 100 SU | | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| | 2462 | 20 | 0 | 1 | 100 | APPR | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A | | | |
| .. | 2464 | 30 | 0 | 1 | 100 SU | | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| | 2472 | 20 | 0 | 1 | 100 | APPR | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A | | | |
| .. | 2474 | 40 | 0 | 1 | 100 SU | | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| | 2482 | 20 | 0 | 1 | 100 | APPR | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A | | | |
| .. | 2484 | 30 | 0 | 1 | 100 SU | | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| | 2492 | 20 | 0 | 1 | 100 | APPR | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A | | | |
| .. | 2494 | 30 | 0 | 1 | 100 SU | | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2502 | 20 | 0 | 1 | 100 | | APPR | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2504 | 30 | 0 | 1 | 100 | SU | | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2512 | 20 | 0 | 1 | 100 | | APPR | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 2514 | 30 | 0 | 1 | 100 | SU | | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| | 2522 | 20 | 0 | 1 | 100 | | APPR | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A | | | |
| .. | 2524 | 20 | 0 | 1 | 100 | SU | | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 24OCT16A | | | |
| | 2532 | 20 | 0 | 1 | 100 | | APPR | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2534 | 10 | 0 | 1 | 100 | SU | | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| | 2542 | 20 | 0 | 1 | 100 | | APPR | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 3JUL14A | | | |
| .. | 2544 | 20 | 0 | 1 | 100 | SU | | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| | 2552 | 20 | 0 | 1 | 100 | | APPR | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A | | | |
| .. | 2554 | 30 | 0 | 1 | 100 | SU | | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| | 2562 | 20 | 0 | 1 | 100 | | APPR | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A | | | |
| .. | 2564 | 40 | 0 | 1 | 100 | SU | | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| | 2572 | 20 | 0 | 1 | 100 | | APPR | R&A INTERIOR WOOD DOORS (08 14 00) | 16AUG16A | 1SEP16A | | | |
| .. | 2574* | 60 | 30 | 1 | 50 | SU | | P&D INTERIOR WOOD DOORS (08 14 00) | 30JUL16A | 12JAN17 | | 16SEP16 | -81 |
| | 2582 | 20 | 0 | 1 | 100 | | APPR | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 4MAY15A | 1FEB16A | | | |
| .. | 2584* | 60 | 20 | 1 | 67 | SU | | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 28DEC16 | | 16SEP16 | -71 |
| | 2592 | 20 | 0 | 1 | 100 | | APPR | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 7JUL15A | | | |
| .. | 2594* | 20 | 20 | 1 | 0 | SU | | P&D ACCESS DOORS&FRAMES (08 31 13) | 30NOV16 | 28DEC16 | 12SEP16 | 7OCT16 | -56 |
| | 2602 | 20 | 0 | 1 | 100 | | APPR | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2604 | 40 | 0 | 1 | 100 | SU | | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 18JUL16A | | | |
| | 2612 | 20 | 0 | 1 | 100 | | APPR | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 2SEP15A | 7JAN16A | | | |
| .. | 2614 | 60 | 0 | 1 | 100 | SU | | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| | 2622 | 25 | 0 | 1 | 100 | | APPR | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A | | | |
| .. | 2624* | 40 | 14 | 1 | 65 | SU | | P&D DOOR HARDWARE (08 71 00) | 29FEB16A | 19DEC16 | | 3OCT16 | -54 |
| | 2632 | 20 | 0 | 1 | 100 | | APPR | R&A GLAZING (08 80 00) | 2SEP15A | 12NOV15A | | | |
| .. | 2634* | 30 | 11 | 1 | 65 | SU | | P&D GLAZING (08 80 00) | 12NOV15A | 14DEC16 | | 7OCT16 | -47 |
| | 2642 | 20 | 20 | 1 | 0 | | APPR | R&A MIRRORS (08 83 00) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| .. | 2644* | 20 | 20 | 1 | 0 | SU | | P&D MIRRORS (08 83 00) | 6JAN17 | 2FEB17 | 4AUG16 | 31AUG16 | -107 |
| | 2652 | 20 | 0 | 1 | 100 | | APPR | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. | 2654 | 20 | 0 | 1 | 100 | SU | | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| | 2662 | 20 | 0 | 1 | 100 | | APPR | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A | | | |
| .. | 2664 | 20 | 0 | 1 | 100 | SU | | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 18JUL16A | | | |
| | 2672 | 20 | 0 | 1 | 100 | | APPR | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A | | | |
| .. | 2674* | 20 | 10 | 1 | 50 | SU | | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 13DEC16 | | 20JUN16 | -123 |
| | 2682 | 20 | 20 | 1 | 0 | | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 30NOV16 | 28DEC16 | 9JUN16 | 7JUL16 | -121 |
| .. | 2684* | 30 | 25 | 1 | 17 | SU | | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30JUL16A | 2FEB17 | | 11AUG16 | -121 |
| | 2692 | 20 | 0 | 1 | 100 | | APPR | R&A ACOUSTICAL CEILINGS (09 51 00) | 6FEB15A | 10MAR15A | | | |
| .. | 2694* | 20 | 2 | 1 | 90 | SU | | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 1DEC16 | | 2AUG16 | -85 |
| | 2702 | 20 | 20 | 1 | 0 | | APPR | R&A LINEAR WOOD CEILINGS (09 54 26) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| .. | 2704* | 30 | 30 | 1 | 0 | SU | | P&D LINEAR WOOD CEILINGS (09 54 26) | 30DEC16 | 10FEB17 | 15JUL16 | 25AUG16 | -117 |
| | 2712 | 20 | 20 | 1 | 0 | | APPR | R&A STONE FLOORING (09 63 40) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| .. | 2714* | 40 | 20 | 1 | 50 | SU | | P&D STONE FLOORING (09 63 40) | 31JUL16A | 27JAN17 | | 11AUG16 | -117 |
| | 2722 | 20 | 0 | 1 | 100 | | APPR | R&A WOOD ATHLETIC FLOORING (09 64 66) | 4MAR15A | 30JUN16A | | | |
| .. | 2724* | 40 | 40 | 1 | 0 | SU | | P&D WOOD ATHLETIC FLOORING (09 64 66) | 30NOV16 | 26JAN17 | 25JUL16 | 19SEP16 | -90 |
| | 2732 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| .. | 2734* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT BASE & ACCES (09 65 13) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| | 2742 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT SHEET FLOORING (09 65 16) | 7DEC16 | 5JAN17 | 17JUN16 | 15JUL16 | -120 |
| .. | 2744* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT SHEET FLOORING (09 65 16) | 6JAN17 | 16FEB17 | 18JUL16 | 26AUG16 | -120 |
| | 2752 | 20 | 20 | 1 | 0 | | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| .. | 2754* | 30 | 30 | 1 | 0 | SU | | P&D RESILIENT TILE FLOORING (09 65 19) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2762 | 20 | 20 | 1 | 0 | | APPR | R&A CARPETING | (09 68 00) | 21DEC16 | 19JAN17 | 29JUL16 | 25AUG16 | -101 |
| .. | 2764* | 30 | 30 | 1 | 0 | SU | | P&D CARPETING | (09 68 00) | 20JAN17 | 2MAR17 | 26AUG16 | 7OCT16 | -101 |
| | 2772 | 20 | 20 | 1 | 0 | | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 21DEC16 | 19JAN17 | 5JUL16 | 1AUG16 | -119 |
| .. | 2774* | 40 | 40 | 1 | 0 | SU | | P&D SOLID SURFACE CLADDING | (09 72 61) | 20JAN17 | 16MAR17 | 2AUG16 | 27SEP16 | -119 |
| | 2782 | 20 | 20 | 1 | 0 | | APPR | R&A STONE FACING | (09 75 00) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| .. | 2784* | 40 | 20 | 1 | 50 | SU | | P&D STONE FACING | (09 75 00) | 30JUL16A | 27JAN17 | | 11AUG16 | -117 |
| | 2792 | 20 | 1 | 1 | 95 | | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 30NOV16 | | 13JUN16 | -119 |
| .. | 2794* | 30 | 4 | 1 | 87 | SU | | P&D SOUND ABSORBING UNITS | (09 84 33) | 29JUN16A | 6DEC16 | | 17JUN16 | -119 |
| | 2802 | 20 | 0 | 1 | 100 | | APPR | R&A PAINTS & COATINGS | (09 91 00) | 8FEB16A | 29FEB16A | | | |
| .. | 2804* | 20 | 20 | 1 | 0 | SU | | P&D PAINTS & COATINGS | (09 91 00) | 30NOV16 | 28DEC16 | 28JUN16 | 26JUL16 | -108 |
| | 2812 | 20 | 0 | 1 | 100 | | APPR | R&A PVDF COATING SYSTEM | (09 96 54) | 22OCT15A | 20NOV15A | | | |
| .. | 2814* | 30 | 5 | 1 | 83 | SU | | P&D PVDF COATING SYSTEM | (09 96 54) | 20NOV15A | 6DEC16 | | 2SEP16 | -65 |
| | 2822 | 20 | 20 | 1 | 0 | | APPR | R&A INTERIOR SIGNAGE | (10 14 00) | 7DEC16 | 5JAN17 | 15AUG16 | 12SEP16 | -80 |
| .. | 2824* | 30 | 30 | 1 | 0 | SU | | P&D INTERIOR SIGNAGE | (10 14 00) | 6JAN17 | 16FEB17 | 13SEP16 | 24OCT16 | -80 |
| | 2832 | 20 | 0 | 1 | 100 | | APPR | R&A TOILET COMPARTMENTS | (10 21 13) | 3NOV15A | 18NOV15A | | | |
| .. | 2834* | 30 | 5 | 1 | 83 | SU | | P&D TOILET COMPARTMENTS | (10 21 13) | 18NOV15A | 6DEC16 | | 30AUG16 | -68 |
| | 2852 | 20 | 20 | 1 | 0 | | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 14DEC16 | 12JAN17 | 24JUN16 | 22JUL16 | -120 |
| .. | 2854* | 40 | 40 | 1 | 0 | SU | | P&D WALL&CORNER PROTECTION | (10 26 00) | 13JAN17 | 9MAR17 | 25JUL16 | 19SEP16 | -120 |
| | 2862 | 20 | 10 | 1 | 50 | | APPR | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 13DEC16 | | 20JUL16 | -102 |
| .. | 2864* | 30 | 30 | 1 | 0 | SU | | P&D TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 14DEC16 | 26JAN17 | 21JUL16 | 31AUG16 | -102 |
| | 2872 | 20 | 10 | 1 | 50 | | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 13DEC16 | | 30JUN16 | -115 |
| .. | 2874* | 20 | 20 | 1 | 0 | SU | | P&D FIRE EXTING CABINETS | (10 44 16) | 14DEC16 | 12JAN17 | 1JUL16 | 29JUL16 | -115 |
| | 2882 | 20 | 20 | 1 | 0 | | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 14DEC16 | 12JAN17 | 15AUG16 | 12SEP16 | -85 |
| .. | 2884* | 30 | 30 | 1 | 0 | SU | | P&D BIRD CONTROL DEVICES | (10 81 13) | 13JAN17 | 23FEB17 | 13SEP16 | 24OCT16 | -85 |
| | 2892 | 20 | 0 | 1 | 100 | | APPR | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 24SEP14A | 9DEC14A | | | |
| .. | 2894 | 10 | 0 | 1 | 100 | SU | | P&D SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| | 2912 | 20 | 20 | 1 | 0 | | APPR | R&A BALLET BARRE | (11 66 23.62) | 14DEC16 | 12JAN17 | 13JUL16 | 9AUG16 | -108 |
| .. | 2914* | 40 | 40 | 1 | 0 | SU | | P&D BALLET BARRE | (11 66 23.62) | 13JAN17 | 9MAR17 | 10AUG16 | 5OCT16 | -108 |
| | 2922 | 20 | 0 | 1 | 100 | | APPR | R&A WINDOW SHADES | (12 24 00) | 10JUN16A | 5JUL16A | | | |
| .. | 2924* | 30 | 30 | 1 | 0 | SU | | P&D WINDOW SHADES | (12 24 00) | 30NOV16 | 12JAN17 | 6SEP16 | 17OCT16 | -60 |
| | 2932 | 20 | 0 | 1 | 100 | | APPR | R&A COUNTERTOPS | (12 36 00) | 20AUG14A | 3OCT14A | | | |
| .. | 2934 | 40 | 0 | 1 | 100 | SU | | P&D COUNTERTOPS | (12 36 00) | 3OCT14A | 15OCT14A | | | |
| | 2942 | 20 | 20 | 1 | 0 | | APPR | R&A STONE BENCHES | (12 36 50) | 14DEC16 | 12JAN17 | 1AUG16 | 26AUG16 | -95 |
| .. | 2944* | 30 | 30 | 1 | 0 | SU | | P&D STONE BENCHES | (12 36 50) | 13JAN17 | 23FEB17 | 29AUG16 | 10OCT16 | -95 |
| | 2952 | 20 | 7 | 1 | 65 | | APPR | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 8DEC16 | | 19AUG16 | -77 |
| .. | 2954* | 30 | 30 | 1 | 0 | SU | | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 9DEC16 | 23JAN17 | 22AUG16 | 3OCT16 | -77 |
| | 2962 | 20 | 20 | 1 | 0 | | APPR | R&A TELESCOPING STANDS | (12 66 13) | 7DEC16 | 5JAN17 | 14JUN16 | 12JUL16 | -123 |
| .. | 2964* | 60 | 60 | 1 | 0 | SU | | P&D TELESCOPING STANDS | (12 66 13) | 6JAN17 | 30MAR17 | 13JUL16 | 5OCT16 | -123 |
| | 2982 | 20 | 0 | 1 | 100 | | APPR | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 30APR14A | 15MAY14A | | | |
| .. | 2984 | 20 | 0 | 1 | 100 | SU | | P&D SEISMIC RESTRAINT REQ'S | (13 05 41) | 15MAY14A | 16MAY14A | | | |
| | 2992 | 20 | 0 | 1 | 100 | | APPR | R&A HYDRAULIC ELEVATORS | (14 24 00) | 14APR15A | 19MAY15A | | | |
| .. | 2994* | 60 | 20 | 1 | 67 | SU | | P&D HYDRAULIC ELEVATORS | (14 24 00) | 19MAY15A | 28DEC16 | | 28JUL16 | -106 |
| | 3002 | 20 | 0 | 1 | 100 | | APPR | R&A COMMON - FIRE SUPP | (21 05 11) | 29JUL14A | 12AUG14A | | | |
| .. | 3004 | 10 | 0 | 1 | 100 | SU | | P&D COMMON - FIRE SUPP | (21 05 11) | 12AUG14A | 13AUG14A | | | |
| | 3012 | 20 | 0 | 1 | 100 | | APPR | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 29JUL14A | 12AUG14A | | | |
| .. | 3014 | 40 | 0 | 1 | 100 | SU | | P&D WET-PIPE SPRINKLER SYS | (21 13 13) | 12AUG14A | 13AUG14A | | | |
| | 3022 | 20 | 0 | 1 | 100 | | APPR | R&A COMMON PLUMBING MAT'L | (22 05 11) | 30APR14A | 12MAY14A | | | |
| .. | 3024 | 10 | 0 | 1 | 100 | SU | | P&D COMMON PLUMBING MAT'L | (22 05 11) | 12MAY14A | 13MAY14A | | | |
| | 3032 | 20 | 0 | 1 | 100 | | APPR | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20NOV14A | 18DEC14A | | | |
| .. | 3034 | 40 | 0 | 1 | 100 | SU | | P&D GEN MTR REQ PLBG EQUIP | (22 05 12) | 18DEC14A | 19DEC14A | | | |
| | 3042 | 20 | 0 | 1 | 100 | | APPR | R&A METERS&GAGES - PLBG | (22 05 19) | 29MAY14A | 23JUN14A | | | |
| .. | 3044 | 30 | 0 | 1 | 100 | SU | | P&D METERS&GAGES - PLBG | (22 05 19) | 23JUN14A | 24JUN14A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3052 | 20 | 0 | 1 | 100 | APPR | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A | | | |
| .. 3054 | 40 | 0 | 1 | 100 | SU | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| 3062 | 20 | 0 | 1 | 100 | APPR | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A | | | |
| .. 3064 | 20 | 0 | 1 | 100 | SU | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| 3072 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A | | | |
| .. 3074 | 10 | 0 | 1 | 100 | SU | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| 3082 | 20 | 0 | 1 | 100 | APPR | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 9OCT14A | | | |
| .. 3084 | 40 | 0 | 1 | 100 | SU | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| 3092 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A | | | |
| .. 3094 | 20 | 0 | 1 | 100 | SU | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| 3102 | 20 | 0 | 1 | 100 | APPR | R&A FACILITY STORM DRAINAGE (22 14 00) | 6MAY14A | 23JUL14A | | | |
| .. 3104 | 3 | 0 | 1 | 100 | SU | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| 3112 | 20 | 0 | 1 | 100 | APPR | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A | | | |
| .. 3114* | 50 | 27 | 1 | 46 | SU | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9JAN17 | | 4OCT16 | -66 |
| 3122 | 20 | 0 | 1 | 100 | APPR | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A | | | |
| .. 3124 | 50 | 0 | 1 | 100 | SU | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| 3132 | 20 | 0 | 1 | 100 | APPR | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A | | | |
| .. 3134 | 40 | 0 | 1 | 100 | SU | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| 3142 | 20 | 0 | 1 | 100 | APPR | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 9JUN14A | | | |
| .. 3144 | 5 | 0 | 1 | 100 | SU | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| 3152 | 20 | 0 | 1 | 100 | APPR | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. 3154 | 45 | 0 | 1 | 100 | SU | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. 4060* | 5 | 5 | 1 | 0 | SU | DEL PLB CONDENSATE PIPING | 30NOV16 | 6DEC16 | 14JUL16 | 20JUL16 | -97 |
| 3162 | 20 | 0 | 1 | 100 | APPR | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A | | | |
| .. 3164 | 40 | 0 | 1 | 100 | SU | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| 3172 | 20 | 0 | 1 | 100 | APPR | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A | | | |
| .. 3174 | 5 | 0 | 1 | 100 | SU | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. 40800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 13MAR17 | 14MAR17 | 30SEP16 | 3OCT16 | -113 |
| 3182 | 20 | 0 | 1 | 100 | APPR | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A | | | |
| .. 3184 | 30 | 0 | 1 | 100 | SU | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| 3192 | 20 | 0 | 1 | 100 | APPR | R&A DDC SYS - HVAC (23 09 23) | 9JAN15A | 30MAR15A | | | |
| .. 3194* | 40 | 10 | 1 | 75 | SU | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 13DEC16 | | 17AUG16 | -82 |
| 3202 | 20 | 0 | 1 | 100 | APPR | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A | | | |
| .. 3204 | 20 | 0 | 1 | 100 | SU | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| 3212 | 20 | 0 | 1 | 100 | APPR | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A | | | |
| .. 3214 | 50 | 0 | 1 | 100 | SU | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| 3222 | 20 | 0 | 1 | 100 | APPR | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A | | | |
| .. 3224 | 20 | 0 | 1 | 100 | SU | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| 3232 | 20 | 0 | 1 | 100 | APPR | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A | | | |
| .. 3234 | 50 | 0 | 1 | 100 | SU | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| 3242 | 20 | 0 | 1 | 100 | APPR | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A | | | |
| .. 3244 | 30 | 0 | 1 | 100 | SU | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| 3252 | 20 | 0 | 1 | 100 | APPR | R&A HVAC DUCTS&CSGS (23 31 00) | 4MAY15A | 3JUN15A | | | |
| .. 3254 | 20 | 0 | 1 | 100 | SU | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 15JUL16A | | | |
| 3262 | 20 | 0 | 1 | 100 | APPR | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A | | | |
| .. 3264* | 40 | 22 | 1 | 45 | SU | P&D HVAC FANS (23 34 00) | 14NOV14A | 30DEC16 | | 7SEP16 | -80 |
| 3272 | 30 | 0 | 1 | 100 | APPR | R&A AIR TERMINAL UNITS (23 36 00) | 8APR15A | 13AUG15A | | | |
| .. 3274* | 50 | 13 | 1 | 74 | SU | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 16DEC16 | | 6JUL16 | -115 |
| 3282 | 20 | 0 | 1 | 100 | APPR | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 9JUN15A | | | |
| .. 3284* | 40 | 5 | 1 | 88 | SU | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 6DEC16 | | 18AUG16 | -76 |
| 3292 | 20 | 0 | 1 | 100 | APPR | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A | | | |
| .. 3294 | 40 | 0 | 1 | 100 | SU | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 3302 | 20 | 0 | 1 | 100 | APPR | R&A PACKAGED AHU UNITS | (23 74 13) | 12JAN15A | 28JAN15A | | | |
| .. 3304* | 90 | 20 | 1 | 78 | SU | P&D PACKAGED AHU UNITS | (23 74 13) | 28JAN15A | 28DEC16 | | 7SEP16 | -78 |
| 3312 | 20 | 0 | 1 | 100 | APPR | R&A HEATING&COOLING UNITS | (23 82 00) | 12AUG14A | 29AUG14A | | | |
| .. 3314* | 90 | 20 | 1 | 78 | SU | P&D HEATING&COOLING UNITS | (23 82 00) | 29AUG14A | 28DEC16 | | 7SEP16 | -78 |
| 3322 | 20 | 0 | 1 | 100 | APPR | R&A AIR COILS | (23 82 16) | 14NOV14A | 5JAN15A | | | |
| .. 3324* | 90 | 40 | 1 | 56 | SU | P&D AIR COILS | (23 82 16) | 5JAN15A | 26JAN17 | | 7SEP16 | -98 |
| 3332 | 20 | 0 | 1 | 100 | APPR | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 9MAY14A | 23MAY14A | | | |
| .. 3334 | 10 | 0 | 1 | 100 | SU | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 23MAY14A | 24MAY14A | | | |
| 3342 | 20 | 0 | 1 | 100 | APPR | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 11JUN14A | 23JUN14A | | | |
| .. 3344* | 40 | 10 | 1 | 75 | SU | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 23JUN14A | 13DEC16 | | 24AUG16 | -77 |
| 3352 | 20 | 0 | 1 | 100 | APPR | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 9JUN15A | | | |
| .. 3354* | 40 | 5 | 1 | 88 | SU | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 9JUN15A | 6DEC16 | | 14JUN16 | -122 |
| 3362 | 20 | 0 | 1 | 100 | APPR | R&A GND - ELEC SYS | (26 05 26) | 9JUN15A | 9JUN15A | | | |
| .. 3364* | 20 | 10 | 1 | 50 | SU | P&D GND - ELEC SYS | (26 05 26) | 9JUN15A | 13DEC16 | | 26AUG16 | -75 |
| 3372 | 20 | 0 | 1 | 100 | APPR | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 9JUN15A | 20JUL15A | | | |
| .. 3374 | 20 | 0 | 1 | 100 | SU | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20JUL15A | 15JUL16A | | | |
| 3382 | 20 | 0 | 1 | 100 | APPR | R&A ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 13JUN14A | | | |
| .. 3384 | 5 | 0 | 1 | 100 | SU | P&D ELEC UNDERGROUND CONST | (26 05 41) | 13JUN14A | 14JUN14A | | | |
| 3392 | 20 | 0 | 1 | 100 | APPR | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 6NOV14A | 26NOV14A | | | |
| .. 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 13DEC16 | | 24AUG16 | -77 |
| .. 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 13DEC16 | | 13OCT16 | -42 |
| 3402 | 20 | 0 | 1 | 100 | APPR | R&A COMMISSION - ELEC SYS | (26 08 00) | 9JUN15A | 7JUL15A | | | |
| .. 3404* | 10 | 10 | 1 | 0 | SU | P&D COMMISSION - ELEC SYS | (26 08 00) | 7JUL15A | 13DEC16 | | 18OCT16 | -39 |
| 3412 | 20 | 0 | 1 | 100 | APPR | R&A LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 9JUN14A | | | |
| .. 3414* | 40 | 10 | 1 | 75 | SU | P&D LIGHTING CONTROLS | (26 09 23) | 9JUN14A | 13DEC16 | | 11AUG16 | -86 |
| 3422 | 20 | 0 | 1 | 100 | APPR | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 19SEP14A | 5AUG15A | | | |
| .. 3424 | 60 | 0 | 1 | 100 | SU | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 5AUG15A | 12NOV15A | | | |
| 3432 | 20 | 0 | 1 | 100 | APPR | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20JUL15A | 30JUL15A | | | |
| .. 3434* | 80 | 10 | 1 | 88 | SU | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 30JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 3442 | 20 | 0 | 1 | 100 | APPR | R&A PANELBOARDS | (26 24 11) | 2SEP15A | 9NOV15A | | | |
| .. 3444* | 50 | 10 | 1 | 80 | SU | P&D PANELBOARDS | (26 24 11) | 9NOV15A | 13DEC16 | | 13OCT16 | -42 |
| 3452 | 20 | 0 | 1 | 100 | APPR | R&A ELECTRIC METERING | (26 27 13) | 17SEP14A | 25JUL15A | | | |
| .. 3454* | 60 | 10 | 1 | 83 | SU | P&D ELECTRIC METERING | (26 27 13) | 25JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 3462 | 20 | 0 | 1 | 100 | APPR | R&A WIRING DEVICES | (26 27 26) | 4NOV15A | 24NOV15A | | | |
| .. 3464* | 40 | 10 | 1 | 75 | SU | P&D WIRING DEVICES | (26 27 26) | 24NOV15A | 13DEC16 | | 30SEP16 | -51 |
| 3472 | 20 | 0 | 1 | 100 | APPR | R&A MOTOR STARTERS | (26 29 11) | 14NOV14A | 28JAN15A | | | |
| .. 3474 | 40 | 0 | 1 | 100 | SU | P&D MOTOR STARTERS | (26 29 11) | 28JAN15A | 29JAN15A | | | |
| 3482 | 20 | 0 | 1 | 100 | APPR | R&A DISCONNECT SWITCHES | (26 29 21) | 28OCT15A | 24NOV15A | | | |
| .. 3484* | 40 | 10 | 1 | 75 | SU | P&D DISCONNECT SWITCHES | (26 29 21) | 24NOV15A | 13DEC16 | | 26AUG16 | -75 |
| 3492 | 20 | 0 | 1 | 100 | APPR | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 19JAN15A | | | |
| .. 3494* | 60 | 13 | 1 | 78 | SU | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 16DEC16 | | 9SEP16 | -69 |
| 3502 | 20 | 0 | 1 | 100 | APPR | R&A ATS | (26 36 23) | 19MAY14A | 23MAY14A | | | |
| .. 3504* | 60 | 42 | 1 | 30 | SU | P&D ATS | (26 36 23) | 23MAY14A | 30JAN17 | | 26AUG16 | -107 |
| 3512 | 20 | 0 | 1 | 100 | APPR | R&A INTERIOR LIGHTING | (26 51 00) | 12JUN14A | 14OCT14A | | | |
| .. 3514* | 80 | 10 | 1 | 88 | SU | P&D INTERIOR LIGHTING | (26 51 00) | 14OCT14A | 13DEC16 | | 11AUG16 | -86 |
| 3522 | 20 | 0 | 1 | 100 | APPR | R&A EXTERIOR LIGHTING | (26 56 00) | 12JUN14A | 14JUN14A | | | |
| .. 3524 | 40 | 0 | 1 | 100 | SU | P&D EXTERIOR LIGHTING | (26 56 00) | 14JUN14A | 15JUN14A | | | |
| 3532 | 20 | 0 | 1 | 100 | APPR | R&A COMM INSTALLATION REQ'S | (27 05 11) | 30JUN14A | 1JUL14A | | | |
| .. 3534 | 60 | 0 | 1 | 100 | SU | P&D COMM INSTALLATION REQ'S | (27 05 11) | 1JUL14A | 1JUL14A | | | |
| 3542 | 20 | 0 | 1 | 100 | APPR | R&A GND - COMM SYS | (27 05 26) | 9JUN15A | 9JUN15A | | | |
| .. 3544* | 60 | 10 | 1 | 83 | SU | P&D GND - COMM SYS | (27 05 26) | 9JUN15A | 13DEC16 | | 30AUG16 | -73 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3552 | 20 | 0 | 1 | 100 | APPR | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 9JUN15A | | | |
| .. | 3554 | 60 | 0 | 1 | 100 | SU | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 22JUL16A | | | |
| | 3562 | 20 | 0 | 1 | 100 | APPR | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A | | | |
| .. | 3564 | 5 | 0 | 1 | 100 | SU | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| | 3572 | 20 | 0 | 1 | 100 | APPR | R&A COMMUNICATIONS TESTING (27 08 11) | 9JAN15A | 3FEB15A | | | |
| .. | 3574* | 40 | 5 | 1 | 88 | SU | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 6DEC16 | | 21OCT16 | -31 |
| | 3582 | 20 | 0 | 1 | 100 | APPR | R&A COMM EQUIP RM FITTINGS (27 11 00) | 9JAN15A | 27FEB15A | | | |
| .. | 3584* | 60 | 20 | 1 | 67 | SU | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 28DEC16 | | 25AUG16 | -86 |
| | 3592 | 20 | 0 | 1 | 100 | APPR | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 9APR15A | | | |
| .. | 3594* | 60 | 30 | 1 | 50 | SU | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12JAN17 | | 25AUG16 | -96 |
| | 3602 | 20 | 0 | 1 | 100 | APPR | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 3FEB15A | | | |
| .. | 3604* | 60 | 20 | 1 | 67 | SU | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 28DEC16 | | 25AUG16 | -86 |
| | 3612 | 20 | 0 | 1 | 100 | APPR | R&A COMM CABLING (27 15 00) | 13JAN15A | 2FEB15A | | | |
| .. | 3614* | 60 | 20 | 1 | 67 | SU | P&D COMM CABLING (27 15 00) | 2FEB15A | 28DEC16 | | 25AUG16 | -86 |
| | 3622 | 20 | 0 | 1 | 100 | APPR | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 4NOV14A | | | |
| .. | 3624* | 60 | 5 | 1 | 92 | SU | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 6DEC16 | | 14JUN16 | -122 |
| | 3632 | 20 | 0 | 1 | 100 | APPR | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A | | | |
| .. | 3634* | 60 | 5 | 1 | 92 | SU | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 6DEC16 | | 14JUN16 | -122 |
| | 3642 | 20 | 0 | 1 | 100 | APPR | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A | | | |
| .. | 3644 | 60 | 0 | 1 | 100 | SU | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | | | | |
| | 3652 | 20 | 0 | 1 | 100 | APPR | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A | | | |
| .. | 3654* | 40 | 40 | 1 | 0 | SU | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 30NOV16 | 26JAN17 | 6JUL16 | 30AUG16 | -103 |
| | 3662 | 20 | 0 | 1 | 100 | APPR | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 3MAR16A | | | |
| .. | 3664* | 35 | 35 | 1 | 0 | SU | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 30NOV16 | 19JAN17 | 26JUL16 | 13SEP16 | -89 |
| | 3672 | 20 | 0 | 1 | 100 | APPR | R&A SECURITY SYS LABELING (28 05 53) | 2NOV15A | 18NOV15A | | | |
| .. | 3674* | 50 | 1 | 1 | 98 | SU | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 30NOV16 | | 16JUN16 | -116 |
| | 3682 | 20 | 20 | 1 | 0 | APPR | R&A SECURITY SYS COMMISSION'G (28 08 00) | 1DEC16 | 29DEC16 | 5AUG16 | 1SEP16 | -82 |
| .. | 3684* | 40 | 40 | 1 | 0 | SU | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 24FEB17 | | 28OCT16 | -82 |
| | 3692 | 20 | 0 | 1 | 100 | APPR | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 8JAN16A | | | |
| .. | 3694* | 40 | 20 | 1 | 50 | SU | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 28DEC16 | | 30AUG16 | -83 |
| | 3702 | 20 | 0 | 1 | 100 | APPR | R&A FIRE DETECTION&ALARM (28 31 00) | 1OCT14A | 14NOV14A | | | |
| .. | 3704 | 60 | 0 | 1 | 100 | SU | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | | | | |
| | 3712 | 20 | 0 | 1 | 100 | APPR | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A | | | |
| .. | 3714 | 5 | 0 | 1 | 100 | SU | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| | 3722 | 20 | 0 | 1 | 100 | APPR | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A | | | |
| .. | 3724 | 5 | 0 | 1 | 100 | SU | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| | 3732 | 20 | 0 | 1 | 100 | APPR | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A | | | |
| .. | 3734 | 5 | 0 | 1 | 100 | SU | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| | 3742 | 20 | 0 | 1 | 100 | APPR | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 4JUN14A | 2JUL14A | | | |
| .. | 3744 | 5 | 0 | 1 | 100 | SU | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| | 3752 | 20 | 0 | 1 | 100 | APPR | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 9DEC14A | | | |
| .. | 3754* | 10 | 10 | 1 | 0 | SU | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 13DEC16 | | 2SEP16 | -70 |
| | 3762 | 20 | 0 | 1 | 100 | APPR | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 1DEC14A | 9DEC14A | | | |
| .. | 3764* | 10 | 10 | 1 | 0 | SU | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 30NOV16 | 13DEC16 | 6SEP16 | 19SEP16 | -60 |
| | 3772 | 20 | 0 | 1 | 100 | APPR | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A | | | |
| .. | 3774* | 20 | 20 | 1 | 0 | SU | P&D CONCRETE PAVERS (32 14 13) | 30NOV16 | 28DEC16 | 6SEP16 | 3OCT16 | -60 |
| | 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 7DEC16 | 5JAN17 | 1JUL16 | 29JUL16 | -110 |
| .. | 3784* | 30 | 30 | 1 | 0 | SU | P&D FENCES&GATES (32 31 13) | 6JAN17 | 16FEB17 | 1AUG16 | 12SEP16 | -110 |
| | 3792 | 20 | 0 | 1 | 100 | APPR | R&A IRRIGATION (32 84 00) | 12MAY15A | 7AUG15A | | | |
| .. | 3794* | 20 | 20 | 1 | 0 | SU | P&D IRRIGATION (32 84 00) | 30NOV16 | 28DEC16 | 13SEP16 | 10OCT16 | -55 |
| | 3802 | 20 | 0 | 1 | 100 | APPR | R&A PLANTING (32 90 00) | 3FEB15A | 3FEB15A | | | |
| .. | 3804* | 20 | 20 | 1 | 0 | SU | P&D PLANTING (32 90 00) | 12MAY15A | 28DEC16 | | 3OCT16 | -60 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3812 | 20 | 0 | 1 | 100 | APPR | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3814 | 5 | 0 | 1 | 100 SU | | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| | 3822 | 20 | 0 | 1 | 100 | APPR | R&A SANI SEWER UTILITIES (33 30 00) | 5MAY14A | 3JUN14A | | | |
| .. | 3824 | 5 | 0 | 1 | 100 SU | | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| | 3832 | 20 | 0 | 1 | 100 | APPR | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A | | | |
| .. | 3834 | 2 | 0 | 1 | 100 SU | | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| | 3842 | 20 | 0 | 1 | 100 | APPR | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A | | | |
| .. | 3844 | 2 | 0 | 1 | 100 SU | | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| | 3852 | 20 | 0 | 1 | 100 | APPR | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 4DEC14A | | | |
| .. | 3854 | 20 | 0 | 1 | 100 SU | | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| | 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | 1DEC16 | 29DEC16 | 28JUN16 | 26JUL16 | -109 |
| .. | 35340 | 10 | 10 | 1 | 0 SU FF | 0 | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| | 2104 | 1 | 0 | 1 | 100 | DELV | P&D TEMP ENVIR CONTROLS (01 57 19) | 3JUL14A | 10JUL14A | | | |
| .. | 10010 | 4 | 0 | 1 | 100 SU | | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | | |
| | 2114 | 5 | 0 | 1 | 100 | DELV | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 SU | | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| | 2154 | 5 | 0 | 1 | 100 | DELV | P&D CAST-IN-PLACE CONC (03 05 23) | 9DEC14A | 21JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 SU | | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 2164 | 10 | 0 | 1 | 100 | DELV | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 2174 | 5 | 0 | 1 | 100 | DELV | P&D ARCHITECTURAL CONCRETE (03 33 00) | 4AUG15A | 4AUG15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 SU | | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| | 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 6DEC16 | | 24JUN16 | -114 |
| .. | 25460* | 2 | 0 | 1 | 100 SU | | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| | 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 30NOV16 | 6DEC16 | 9SEP16 | 15SEP16 | -57 |
| .. | 40640 | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| | 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 3JAN17 | 27FEB17 | 15AUG16 | 10OCT16 | -97 |
| .. | 64660 | 10 | 10 | 1 | 0 SU | | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| | 2224 | 30 | 0 | 1 | 100 | DELV | P&D STRUCTURAL STL FRAMING (05 12 00) | 9DEC14A | 13OCT15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2234 | 40 | 0 | 1 | 100 | DELV | P&D ARCH EXPOSED STR STEEL (05 12 50) | 2DEC14A | 13OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 2244 | 30 | 0 | 1 | 100 | DELV | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 2254 | 20 | 0 | 1 | 100 | DELV | P&D COMP METAL DECKING (05 36 00) | 9SEP14A | 15SEP14A | | | |
| .. | 25120 | 2 | 0 | 1 | 100 SU | | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| | 2264 | 0 | 0 | 1 | 100 | DELV | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A | | | |
| .. | 35110 | 4 | 0 | 1 | 100 SU | | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| | 2274 | 30 | 0 | 1 | 100 | DELV | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A | | | |
| .. | 30700 | 10 | 10 | 1 | 0 SU | | ERECT&WELD MEC SCREEN MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| | 2284 | 30 | 0 | 1 | 100 | DELV | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 SU | | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 SU | | STAIR FLASHINGS | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| | 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29NOV16 | | 14OCT16 | -31 |
| .. | 64652 | 10 | 10 | 1 | 0 SU | | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| | 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 28DEC16 | | 23SEP16 | -66 |
| .. | 30720 | 10 | 10 | 1 | 0 SU | | EXT.RAILINGS MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| | 2314 | 10 | 5 | 1 | 50 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 6DEC16 | | 16JUN16 | -120 |
| .. | 40190* | 4 | 0 | 1 | 100 SU | | IN-WALL BLOCKING LEVEL B | 18MAY16A | 18AUG16A | | | |
| | 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 13DEC16 | | 27SEP16 | -54 |
| .. | 40650 | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| | 2344 | 20 | 0 | 1 | 100 | DELV | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 SU | | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2354 | 20 | 0 | 1 | 100 | DELV | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 2364 | 20 | 0 | 1 | 100 | DELV | P&D FLUID APPLIED WATERPROOF (07 14 16) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210* | 4 | 0 | 1 | 90 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| | 2374 | 20 | 0 | 1 | 100 | DELV | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35210* | 4 | 0 | 1 | 90 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| | 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 6DEC16 | | 17JUN16 | -119 |
| .. | 40200* | 4 | 1 | 1 | 85 | SU | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| | 2394 | 20 | 0 | 1 | 100 | DELV | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 29JUL16A | | | |
| .. | 35210* | 4 | 0 | 1 | 90 | SU | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| | 2404 | 30 | 0 | 1 | 100 | DELV | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A | | | |
| .. | 35950 | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| | 2414 | 40 | 0 | 1 | 100 | DELV | P&D METAL PLATE WALL PANELS (07 42 13.16) | 7NOV14A | 8NOV14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| | 2424 | 40 | 0 | 1 | 100 | DELV | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 29JUL16A | | | |
| .. | 4200 | 5 | 0 | 1 | 100 | SU | DEL TRESPA WALL PANELS | 29JUL16A | 29JUL16A | | | |
| .. | 4202 | 1 | 0 | 1 | 100 | SU | MATERIAL ON SITE TRESPA WALL MATERIAL | 29JUL16A | 29JUL16A | | | |
| | 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 13DEC16 | | 24JUN16 | -119 |
| .. | 30110* | 4 | 0 | 1 | 100 | SU | LOAD ROOF MATERIAL MAIN RF | 19JUL16A | 19JUL16A | | | |
| | 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 13DEC16 | | 24JUN16 | -119 |
| .. | 30210* | 3 | 3 | 1 | 0 | SU | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 |
| | 2454 | 20 | 0 | 1 | 100 | DELV | P&D FLASHING&SHEET METAL (07 60 00) | 7NOV14A | 8NOV14A | | | |
| .. | 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| | 2464 | 30 | 0 | 1 | 100 | DELV | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A | | | |
| .. | 30450 | 4 | 4 | 1 | 0 | SU | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | 4OCT16 | 7OCT16 | -73 |
| | 2474 | 40 | 0 | 1 | 100 | DELV | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A | | | |
| .. | 30410 | 4 | 1 | 1 | 75 | SU | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | | 8JUL16 | -115 |
| | 2484 | 30 | 0 | 1 | 100 | DELV | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2494 | 30 | 0 | 1 | 100 | DELV | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A | | | |
| .. | 30530 | 5 | 1 | 1 | 75 | SU | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | | 9SEP16 | -97 |
| | 2504 | 30 | 0 | 1 | 100 | DELV | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35610 | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| | 2514 | 30 | 0 | 1 | 100 | DELV | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A | | | |
| .. | 35710 | 4 | 2 | 1 | 50 | SU | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | | 9SEP16 | -70 |
| | 2524 | 20 | 0 | 1 | 100 | DELV | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 29APR15A | 24OCT16A | | | |
| .. | 30460 | 2 | 2 | 1 | 0 | SU | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | 6OCT16 | 7OCT16 | -71 |
| .. | 30470 | 6 | 4 | 1 | 30 | SU | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | 5OCT16 | 10OCT16 | -72 |
| | 2534 | 10 | 0 | 1 | 100 | DELV | P&D FIRESTOPPING (07 84 00) | 3JUL14A | 5JUL14A | | | |
| .. | 4110* | 5 | 5 | 1 | 0 | SU | DEL PLB FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| .. | 4120* | 5 | 5 | 1 | 0 | SU | DEL MEC FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| | 2544 | 20 | 0 | 1 | 100 | DELV | P&D JOINT SEALANTS (07 92 00) | 3JUL14A | 5JUL14A | | | |
| .. | 35810 | 4 | 3 | 1 | 20 | SU | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| | 2554 | 30 | 0 | 1 | 100 | DELV | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 1JUN16A | | | |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| | 2564 | 40 | 0 | 1 | 100 | DELV | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 1JUN16A | | | |
| .. | 40230 | 3 | 0 | 1 | 100 | SU | SET HM FRAMES LEVEL B | 14JUL16A | 16JUL16A | | | |
| | 2574 | 60 | 30 | 1 | 50 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 30JUL16A | 12JAN17 | | 16SEP16 | -81 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| | 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 28DEC16 | | 16SEP16 | -71 |
| .. | 40690 | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| | 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 30NOV16 | 28DEC16 | 12SEP16 | 7OCT16 | -56 |
| .. | 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2604 | 40 | 0 | 1 | 100 | DELV | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 7JAN16A | 18JUL16A | | | |
| .. 35940 | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| 2614 | 60 | 0 | 1 | 100 | DELV | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| .. 35410* | 6 | 4 | 1 | 40 | SU | CURTAINWALL FRAMING WEST | 26JUL16A | 5DEC16 | | 23JUN16 | -114 |
| 2624 | 40 | 14 | 1 | 65 | DELV | P&D DOOR HARDWARE (08 71 00) | 29FEB16A | 19DEC16 | | 3OCT16 | -54 |
| .. 40700 | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL B | 13MAR17 | 16MAR17 | 4OCT16 | 7OCT16 | -111 |
| 2634 | 30 | 11 | 1 | 65 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 14DEC16 | | 7OCT16 | -47 |
| .. 40710 | 4 | 4 | 1 | 0 | SU | INT GLAZING LEVEL B | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 6JAN17 | 2FEB17 | 4AUG16 | 31AUG16 | -107 |
| .. 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 22FEB17 | 23FEB17 | 1SEP16 | 2SEP16 | -120 |
| 2654 | 20 | 0 | 1 | 100 | DELV | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A | | | |
| .. 40612 | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |
| 2664 | 20 | 0 | 1 | 100 | DELV | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 18JUL16A | | | |
| .. 40180 | 12 | 0 | 1 | 98 | SU | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 13DEC16 | | 20JUN16 | -123 |
| .. 40320* | 10 | 5 | 1 | 50 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| 2684 | 30 | 25 | 1 | 17 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30JUL16A | 2FEB17 | | 11AUG16 | -121 |
| .. 40500* | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 1DEC16 | | 2AUG16 | -85 |
| .. 40380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS (09 54 26) | 30DEC16 | 10FEB17 | 15JUL16 | 25AUG16 | -117 |
| .. 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| 2714 | 40 | 20 | 1 | 50 | DELV | P&D STONE FLOORING (09 63 40) | 31JUL16A | 27JAN17 | | 11AUG16 | -117 |
| .. 40500 | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 30NOV16 | 26JAN17 | 25JUL16 | 19SEP16 | -90 |
| .. 40726 | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| .. 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING (09 65 16) | 6JAN17 | 16FEB17 | 18JUL16 | 26AUG16 | -120 |
| .. 40460* | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| .. 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 20JAN17 | 2MAR17 | 26AUG16 | 7OCT16 | -101 |
| .. 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING (09 72 61) | 20JAN17 | 16MAR17 | 2AUG16 | 27SEP16 | -119 |
| .. 40650* | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| 2784 | 40 | 20 | 1 | 50 | DELV | P&D STONE FACING (09 75 00) | 30JUL16A | 27JAN17 | | 11AUG16 | -117 |
| .. 40500 | 8 | 8 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| 2794 | 30 | 4 | 1 | 87 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 6DEC16 | | 17JUN16 | -119 |
| .. 40200* | 4 | 1 | 1 | 85 | SU | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 30NOV16 | 28DEC16 | 28JUN16 | 26JUL16 | -108 |
| .. 40350 | 6 | 5 | 1 | 25 | SU | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 6DEC16 | | 2SEP16 | -65 |
| .. 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 6JAN17 | 16FEB17 | 13SEP16 | 24OCT16 | -80 |
| .. 40910 | 4 | 4 | 1 | 0 | SU | INTERIOR SIGNAGE LEVEL B | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 6DEC16 | | 30AUG16 | -68 |
| .. 40540 | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL B | 22FEB17 | 24FEB17 | 31AUG16 | 2SEP16 | -121 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION (10 26 00) | 13JAN17 | 9MAR17 | 25JUL16 | 19SEP16 | -120 |
| .. 40720* | 6 | 6 | 1 | 0 | SU | WALL PROTECTION LEVEL B | 10MAR17 | 17MAR17 | 20SEP16 | 27SEP16 | -120 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 14DEC16 | 26JAN17 | 21JUL16 | 31AUG16 | -102 |
| .. 40530 | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 22FEB17 | 23FEB17 | 1SEP16 | 2SEP16 | -120 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS (10 44 16) | 14DEC16 | 12JAN17 | 1JUL16 | 29JUL16 | -115 |
| .. | 40370* | 2 | 2 | 1 | 0 | SU | FIRE EXT.CABINETS LEVEL B | 13JAN17 | 16JAN17 | 1AUG16 | 2AUG16 | -115 |
| | 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 13JAN17 | 23FEB17 | 13SEP16 | 24OCT16 | -85 |
| .. | 64720 | 4 | 4 | 1 | 0 | SU | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| | 2894 | 10 | 0 | 1 | 100 | DELV | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 9DEC14A | 23OCT15A | | | |
| .. | 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| | 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 13JAN17 | 9MAR17 | 10AUG16 | 5OCT16 | -108 |
| .. | 44722 | 8 | 8 | 1 | 0 | SU | BALLET BARRE LEVEL 2 | 24MAR17 | 4APR17 | 6OCT16 | 17OCT16 | -118 |
| | 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 30NOV16 | 12JAN17 | 6SEP16 | 17OCT16 | -60 |
| .. | 44600 | 4 | 4 | 1 | 0 | SU | WINDOW SHADES | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| | 2934 | 40 | 0 | 1 | 100 | DELV | P&D COUNTERTOPS (12 36 00) | 3OCT14A | 15OCT14A | | | |
| .. | 40650 | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| | 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 13JAN17 | 23FEB17 | 29AUG16 | 10OCT16 | -95 |
| .. | 64660 | 10 | 10 | 1 | 0 | SU | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| | 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 9DEC16 | 23JAN17 | 22AUG16 | 3OCT16 | -77 |
| .. | 42642 | 4 | 4 | 1 | 0 | SU | ENTRANCE FL GRILLES LEVEL 1 | 23MAR17 | 28MAR17 | 4OCT16 | 7OCT16 | -119 |
| | 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 6JAN17 | 30MAR17 | 13JUL16 | 5OCT16 | -123 |
| .. | 40760* | 6 | 6 | 1 | 0 | SU | TELESCOPING STANDS LEVEL B | 31MAR17 | 7APR17 | 6OCT16 | 13OCT16 | -123 |
| | 2984 | 20 | 0 | 1 | 100 | DELV | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 | SU | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 2994 | 60 | 20 | 1 | 67 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 28DEC16 | | 28JUL16 | -106 |
| .. | 45000* | 5 | 5 | 1 | 0 | SU | MOBILIZE ELEVATORS | 29DEC16 | 5JAN17 | 29JUL16 | 4AUG16 | -106 |
| | 3004 | 10 | 0 | 1 | 100 | DELV | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 | SU | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3014 | 40 | 0 | 1 | 100 | DELV | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A | | | |
| .. | 40158 | 2 | 0 | 1 | 100 | SU | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 3024 | 10 | 0 | 1 | 100 | DELV | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A | | | |
| .. | 40054 | 2 | 0 | 1 | 100 | SU | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| | 3034 | 40 | 0 | 1 | 100 | DELV | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 | SU | DEL PLB EQUIPMENT | 19DEC14A | 6DEC16 | | 11OCT16 | -39 |
| | 3044 | 30 | 0 | 1 | 100 | DELV | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A | | | |
| .. | 4070* | 5 | 5 | 1 | 0 | SU | DEL PLB EQUIPMENT | 19DEC14A | 6DEC16 | | 11OCT16 | -39 |
| | 3054 | 40 | 0 | 1 | 100 | DELV | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A | | | |
| .. | 40060 | 1 | 0 | 1 | 95 | SU | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| | 3064 | 20 | 0 | 1 | 100 | DELV | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A | | | |
| .. | 40102 | 4 | 2 | 1 | 40 | SU | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| | 3074 | 10 | 0 | 1 | 100 | DELV | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A | | | |
| .. | 4030 | 5 | 0 | 1 | 100 | SU | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| | 3084 | 40 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER PUMPS (22 11 23) | 9OCT14A | 10OCT14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 | SU | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| | 3094 | 20 | 0 | 1 | 100 | DELV | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A | | | |
| .. | 4010 | 5 | 0 | 1 | 100 | SU | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| | 3104 | 3 | 0 | 1 | 100 | DELV | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A | | | |
| .. | 4020* | 5 | 5 | 1 | 0 | SU | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 6DEC16 | | 26SEP16 | -50 |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9JAN17 | | 4OCT16 | -66 |
| .. | 4040* | 5 | 5 | 1 | 0 | SU | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| | 3124 | 50 | 0 | 1 | 100 | DELV | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A | | | |
| .. | 4040 | 5 | 5 | 1 | 0 | SU | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| | 3134 | 40 | 0 | 1 | 100 | DELV | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A | | | |
| .. | 4150* | 5 | 5 | 1 | 0 | SU | DEL PLB FIXTURES & TRIM | 16SEP14A | 6DEC16 | | 23AUG16 | -73 |
| | 3144 | 5 | 0 | 1 | 100 | DELV | P&D COMMON WORK - HVAC (23 05 11) | 9JUN14A | 10JUN14A | | | |
| .. | 40063 | 2 | 0 | 1 | 100 | SU | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40103 | 4 | 0 | 1 | 100 | SU | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| | 3154 | 45 | 0 | 1 | 100 | DELV | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 3164 | 40 | 0 | 1 | 100 | DELV | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A | | | |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 3174 | 5 | 0 | 1 | 100 | DELV | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A | | | |
| .. | 40800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 13MAR17 | 14MAR17 | 30SEP16 | 3OCT16 | -113 |
| | 3184 | 30 | 0 | 1 | 100 | DELV | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A | | | |
| .. | 4130* | 5 | 5 | 1 | 0 | SU | DEL PLB O/H INSULATION | 20DEC14A | 6DEC16 | | 20JUL16 | -97 |
| .. | 4140* | 5 | 5 | 1 | 0 | SU | DEL MEC PIPE INSULATION | 20DEC14A | 6DEC16 | | 22JUL16 | -95 |
| | 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 13DEC16 | | 17AUG16 | -82 |
| .. | 40128* | 2 | 0 | 1 | 100 | SU | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| | 3204 | 20 | 0 | 1 | 100 | DELV | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A | | | |
| .. | 4050 | 5 | 0 | 1 | 100 | SU | DEL MEC PIPING | 24JUN14A | 15JUL16A | | | |
| .. | 4090 | 5 | 0 | 1 | 100 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 15JUL16A | | | |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 6DEC16 | | 7SEP16 | -63 |
| | 3214 | 50 | 0 | 1 | 100 | DELV | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A | | | |
| .. | 4080 | 5 | 0 | 1 | 100 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 15JUL16A | | | |
| | 3224 | 20 | 0 | 1 | 100 | DELV | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A | | | |
| .. | 4050 | 5 | 0 | 1 | 100 | SU | DEL MEC PIPING | 24JUN14A | 15JUL16A | | | |
| .. | 4053 | 1 | 0 | 1 | 100 | SU | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 4055 | 1 | 0 | 1 | 100 | SU | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 4056 | 1 | 0 | 1 | 100 | SU | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 4090 | 5 | 0 | 1 | 100 | SU | DEL MEC PIPING MEC RM | 24JUN14A | 15JUL16A | | | |
| .. | 4100* | 5 | 5 | 1 | 0 | SU | DEL MEC EQ PIPING | 24JUN14A | 6DEC16 | | 7SEP16 | -63 |
| | 3234 | 50 | 0 | 1 | 100 | DELV | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A | | | |
| .. | 4080 | 5 | 0 | 1 | 100 | SU | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 15JUL16A | | | |
| | 3244 | 30 | 0 | 1 | 100 | DELV | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A | | | |
| .. | 40140 | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| | 3254 | 20 | 0 | 1 | 100 | DELV | P&D HVAC DUCTS&CSGS (23 31 00) | 3JUN15A | 15JUL16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 30DEC16 | | 7SEP16 | -80 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3274 | 50 | 13 | 1 | 74 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 16DEC16 | | 6JUL16 | -115 |
| .. | 40090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| | 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 6DEC16 | | 18AUG16 | -76 |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| | 3294 | 40 | 0 | 1 | 100 | DELV | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A | | | |
| .. | 40410 | 5 | 5 | 1 | 0 | SU | HVA AIR DISTRIBUTION LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| | 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 28DEC16 | | 7SEP16 | -78 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 28DEC16 | | 7SEP16 | -78 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26JAN17 | | 7SEP16 | -98 |
| .. | 30520* | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 3334 | 10 | 0 | 1 | 100 | DELV | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A | | | |
| .. | 40145* | 10 | 1 | 1 | 95 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| | 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 13DEC16 | | 24AUG16 | -77 |
| .. | 40290* | 10 | 1 | 1 | 95 | SU | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | | 25AUG16 | -77 |
| | 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 6DEC16 | | 14JUN16 | -122 |
| .. | 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| | 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 13DEC16 | | 26AUG16 | -75 |
| .. | 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3374 | 20 | 0 | 1 | 100 | DELV | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16A | | | |
| .. 40145* | 10 | 1 | 1 | 95 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| 3384 | 5 | 0 | 1 | 100 | DELV | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A | | | |
| .. 11300 | 15 | 0 | 1 | 100 | SU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 13DEC16 | | 18OCT16 | -39 |
| .. 69210 | 4 | 4 | 1 | 0 | SU | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. 69220 | 4 | 4 | 1 | 0 | SU | LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 13DEC16 | | 11AUG16 | -86 |
| .. 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| 3424 | 60 | 0 | 1 | 100 | DELV | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 5AUG15A | 12NOV15A | | | |
| .. 11610 | 5 | 0 | 1 | 100 | SU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 13DEC16 | | 24AUG16 | -77 |
| .. 40250* | 2 | 0 | 1 | 100 | SU | ELE SET SWITCHGEAR | 15AUG16A | 1SEP16A | | | |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 13DEC16 | | 13OCT16 | -42 |
| .. 69510 | 6 | 6 | 1 | 0 | SU | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| .. 69512 | 1 | 1 | 1 | 0 | SU | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 13DEC16 | | 24AUG16 | -77 |
| .. 40252* | 10 | 0 | 1 | 100 | SU | ELE INSTALL SWITCHGEAR | 1SEP16A | 20SEP16A | | | |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 13DEC16 | | 30SEP16 | -51 |
| .. 40630 | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST LEVEL B | 7MAR17 | 10MAR17 | 3OCT16 | 6OCT16 | -108 |
| 3474 | 40 | 0 | 1 | 100 | DELV | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A | | | |
| .. 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 13DEC16 | | 26AUG16 | -75 |
| .. 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| 3494 | 60 | 13 | 1 | 78 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 16DEC16 | | 9SEP16 | -69 |
| .. 30550 | 15 | 0 | 1 | 100 | SU | PV SYSTEM RACKING MAIN RF | 1JUL16A | 28OCT16A | | | |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS (26 36 23) | 23MAY14A | 30JAN17 | | 26AUG16 | -107 |
| .. 40254* | 2 | 0 | 1 | 100 | SU | ELE AUTO TRANSFER SWITCH | 19SEP16A | 28SEP16A | | | |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 13DEC16 | | 11AUG16 | -86 |
| .. 40420 | 10 | 10 | 1 | 0 | SU | ELE LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| 3524 | 40 | 0 | 1 | 100 | DELV | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A | | | |
| .. 64540 | 15 | 15 | 1 | 0 | SU | SITE LIGHTING | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 |
| 3534 | 60 | 0 | 1 | 100 | DELV | P&D COMM INSTALLATION REQ'S (27 05 11) | 1JUL14A | 1JUL14A | | | |
| .. 40274 | 8 | 1 | 1 | 90 | SU | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 1DEC16 | | 16JUN16 | -117 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 13DEC16 | | 30AUG16 | -73 |
| .. 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 3554 | 60 | 0 | 1 | 100 | DELV | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 9JUN15A | 22JUL16A | | | |
| .. 40145* | 10 | 1 | 1 | 95 | SU | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| 3564 | 5 | 0 | 1 | 100 | DELV | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A | | | |
| .. 11310 | 12 | 0 | 1 | 100 | SU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. 11320 | 10 | 0 | 1 | 100 | SU | ELE SECONDARY DUCT BANKS | 30SEP14A | 1AUG16A | | | |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 6DEC16 | | 21OCT16 | -31 |
| .. 69250 | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 28DEC16 | | 25AUG16 | -86 |
| .. 40294 | 3 | 3 | 1 | 5 | SU | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12JAN17 | | 25AUG16 | -96 |
| .. 40294* | 3 | 3 | 1 | 5 | SU | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 28DEC16 | | 25AUG16 | -86 |
| .. 40294 | 3 | 3 | 1 | 5 | SU | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 28DEC16 | | 25AUG16 | -86 |
| .. 40294 | 3 | 3 | 1 | 5 | SU | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| 3624 | 60 | 5 | 1 | 92 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 6DEC16 | | 14JUN16 | -122 |
| .. 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 3634 | 60 | 5 | 1 | 92 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 6DEC16 | | 14JUN16 | -122 |
| .. | 40299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| | 3644 | 60 | 0 | 1 | 100 | DELV | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | | | | |
| .. | 40297 | 3 | 3 | 1 | 0 | SU | ELE PA WIRING LEVEL B | 1DEC16 | 5DEC16 | 9JUN16 | 13JUN16 | -122 |
| | 3654 | 40 | 40 | 1 | 0 | DELV | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 30NOV16 | 26JAN17 | 6JUL16 | 30AUG16 | -103 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| | 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 30NOV16 | 19JAN17 | 26JUL16 | 13SEP16 | -89 |
| .. | 44460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| | 3674 | 50 | 1 | 1 | 98 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 30NOV16 | | 16JUN16 | -116 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 3684 | 40 | 40 | 1 | 0 | DELV | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 24FEB17 | | 28OCT16 | -82 |
| .. | 44990 | 0 | 0 | 1 | 0 | SU | COMPLETE LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| | 3694 | 40 | 20 | 1 | 50 | DELV | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 28DEC16 | | 30AUG16 | -83 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| | 3704 | 60 | 0 | 1 | 100 | DELV | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | | | | |
| .. | 40295 | 4 | 4 | 1 | 0 | SU | ELE F.A. WIRING LEVEL B | 1DEC16 | 6DEC16 | 9JUN16 | 14JUN16 | -122 |
| | 3714 | 5 | 0 | 1 | 100 | DELV | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3724 | 5 | 0 | 1 | 100 | DELV | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3734 | 5 | 0 | 1 | 100 | DELV | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 3744 | 5 | 0 | 1 | 100 | DELV | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 3JUL14A | 3JUL14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 13DEC16 | | 2SEP16 | -70 |
| .. | 64510 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALLS | 9FEB17 | 22FEB17 | 6SEP16 | 19SEP16 | -109 |
| | 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 30NOV16 | 13DEC16 | 6SEP16 | 19SEP16 | -60 |
| .. | 64520 | 10 | 10 | 1 | 0 | SU | SITE CONCRETE WALKS | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| | 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 30NOV16 | 28DEC16 | 6SEP16 | 3OCT16 | -60 |
| .. | 64650 | 15 | 15 | 1 | 0 | SU | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| | 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 6JAN17 | 16FEB17 | 1AUG16 | 12SEP16 | -110 |
| .. | 64550* | 10 | 10 | 1 | 0 | SU | SITE FENCING & GATES | 17FEB17 | 2MAR17 | 13SEP16 | 26SEP16 | -110 |
| | 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 30NOV16 | 28DEC16 | 13SEP16 | 10OCT16 | -55 |
| .. | 64620 | 10 | 10 | 1 | 0 | SU | SITE LANDSCAPE/IRRIGATION | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| | 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 28DEC16 | | 3OCT16 | -60 |
| .. | 64622 | 5 | 5 | 1 | 0 | SU | SITE PLANT MATERIAL | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| | 3814 | 5 | 0 | 1 | 100 | DELV | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 3824 | 5 | 0 | 1 | 100 | DELV | P&D SANI SEWER UTILITIES (33 30 00) | 4JUN14A | 13JUN14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 3834 | 2 | 0 | 1 | 100 | DELV | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 3844 | 2 | 0 | 1 | 100 | DELV | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A | | | |
| .. | 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| | 3854 | 20 | 0 | 1 | 100 | DELV | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 4DEC14A | 5DEC14A | | | |
| .. | 4000 | 5 | 0 | 1 | 100 | SU | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. | 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |
| | 4000 | 5 | 0 | 1 | 100 | DELV | DEL MECH SITE UTILITY PIPING | 5DEC14A | 5JUL15A | | | |
| .. | 11710 | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |
| | 4010 | 5 | 0 | 1 | 100 | DELV | DEL B/G WASTE & VENT PIPING | 13JUN14A | 4AUG15A | | | |
| .. | 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 4020 | 5 | 5 | 1 | 0 | | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 6DEC16 | | 26SEP16 | -50 |
| .. | 25430* | 2 | 0 | 1 | 100 | SU | | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| | 4030 | 5 | 0 | 1 | 100 | | DELV | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A | | | |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| | 4040 | 5 | 5 | 1 | 0 | | DELV | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| .. | 40061* | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 4050 | 5 | 0 | 1 | 100 | | DELV | DEL MEC PIPING | 24JUN14A | 15JUL16A | | | |
| .. | 40105 | 10 | 0 | 1 | 100 | SU | | MEC PIPING LEVEL B | 24APR16A | 1AUG16A | | | |
| | 4060 | 5 | 5 | 1 | 0 | | DELV | DEL PLB CONDENSATE PIPING | 30NOV16 | 6DEC16 | 14JUL16 | 20JUL16 | -97 |
| .. | 40060* | 1 | 0 | 1 | 95 | SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| | 4070 | 5 | 5 | 1 | 0 | | DELV | DEL PLB EQUIPMENT | 19DEC14A | 6DEC16 | | 11OCT16 | -39 |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| | 4080 | 5 | 0 | 1 | 100 | | DELV | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 15JUL16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4090 | 5 | 0 | 1 | 100 | | DELV | DEL MEC PIPING MEC RM | 24JUN14A | 15JUL16A | | | |
| .. | 40110* | 10 | 1 | 1 | 95 | SU | | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| | 4100 | 5 | 5 | 1 | 0 | | DELV | DEL MEC EQ PIPING | 24JUN14A | 6DEC16 | | 7SEP16 | -63 |
| .. | 30540 | 2 | 2 | 1 | 0 | SU | | MEC EQ PPG&CONNECTION MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| | 4110 | 5 | 5 | 1 | 0 | | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| .. | 40342 | 2 | 2 | 1 | 0 | SU | | PLB FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| | 4120 | 5 | 5 | 1 | 0 | | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| .. | 40344 | 2 | 2 | 1 | 0 | SU | | MEC FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| | 4130 | 5 | 5 | 1 | 0 | | DELV | DEL PLB O/H INSULATION | 20DEC14A | 6DEC16 | | 20JUL16 | -97 |
| .. | 40102 | 4 | 2 | 1 | 40 | SU | | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| | 4140 | 5 | 5 | 1 | 0 | | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 6DEC16 | | 22JUL16 | -95 |
| .. | 40120 | 10 | 6 | 1 | 40 | SU | | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| | 4150 | 5 | 5 | 1 | 0 | | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 6DEC16 | | 23AUG16 | -73 |
| .. | 40520 | 5 | 5 | 1 | 0 | SU | | PLB FIXTURES & TRIM LEVEL B | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 |
| | 4200 | 5 | 0 | 1 | 100 | | DELV | DEL TRESPA WALL PANELS | 29JUL16A | 29JUL16A | | | |
| .. | 35310* | 8 | 8 | 1 | 0 | SU | | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| | 11000 | 4 | 0 | 1 | 100 | | SITU | SITE UTILITY MOBILIZATION | 3JUN14A | 6JUN14A | | | |
| .. | 11010* | 4 | 0 | 1 | 100 | SU SS | 0 | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. | 11020 | 5 | 0 | 1 | 100 | SU | | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. | 11030 | 1 | 0 | 1 | 100 | SU | | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 11010 | 4 | 0 | 1 | 100 | | SITU | SITE POTHOLING | 4JUN14A | 25SEP14A | | | |
| .. | 11030 | 1 | 0 | 1 | 100 | SU | | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11040 | 3 | 0 | 1 | 100 | SU | | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| | 11020 | 5 | 0 | 1 | 100 | | SITU | RELOCATE EX.4000G SEWER TANK | 6JUN14A | 7FEB15A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| | 11030 | 1 | 0 | 1 | 100 | | SITU | DEMO SD @BLDG PAD | 1NOV14A | 10NOV14A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 | SU | | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 11040 | 3 | 0 | 1 | 100 | | SITU | UTIL 10SD355 | 13NOV14A | 19NOV14A | | | |
| .. | 11050* | 1 | 0 | 1 | 100 | SU SS | 0 | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. | 11060 | 1 | 0 | 1 | 100 | SU | | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. | 11110 | 6 | 0 | 1 | 100 | SU | | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. | 11800 | 2 | 0 | 1 | 100 | SU | | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11810 | 2 | 0 | 1 | 100 | SU | | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| | 11050 | 1 | 0 | 1 | 100 | | SITU | UTIL SSMH | 21OCT14A | 10DEC14A | | | |
| .. | 11060 | 1 | 0 | 1 | 100 | SU | | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| | 11060 | 1 | 0 | 1 | 100 | | SITU | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | | |
| .. | 11070* | 2 | 0 | 1 | 100 | SU SS | 0 | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| | 11070 | 2 | 0 | 1 | 100 | | SITU | UTIL SS POC | 13DEC14A | 14DEC14A | | | |
| .. | 11080 | 3 | 0 | 1 | 100 | SU | | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11080 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | | |
| .. | 11090* | 2 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11090 | 2 | 0 | 1 | 100 | SITU | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | | |
| .. | 11100 | 1 | 0 | 1 | 100 | SU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| | 11100 | 1 | 0 | 1 | 100 | SITU | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | | |
| .. | 11102* | 3 | 0 | 1 | 100 | SU SS 0 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11102 | 3 | 0 | 1 | 100 | SITU | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11110 | 6 | 0 | 1 | 100 | SITU | UTIL 10DIP | 16JUN14A | 8AUG14A | | | |
| .. | 11120 | 2 | 0 | 1 | 100 | SU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11122 | 3 | 0 | 1 | 100 | SU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11130 | 5 | 0 | 1 | 100 | SU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11150 | 4 | 0 | 1 | 100 | SU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| | 11120 | 2 | 0 | 1 | 100 | SITU | UTIL 6PE GAS | 28SEP14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11122 | 3 | 0 | 1 | 100 | SITU | GAS SHUTDOWN | 1OCT14A | 1OCT14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11130 | 5 | 0 | 1 | 100 | SITU | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11140 | 2 | 0 | 1 | 100 | SU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| | 11140 | 2 | 0 | 1 | 100 | SITU | UTIL 6BACKFLOW PRV | 1JUL14A | 19AUG14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11150 | 4 | 0 | 1 | 100 | SITU | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | | |
| .. | 11160 | 3 | 0 | 1 | 100 | SU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11170 | 2 | 0 | 1 | 100 | SU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| | 11160 | 3 | 0 | 1 | 100 | SITU | UTIL 8DOUBLE DETECTOR | 30JUN14A | 7SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11170 | 2 | 0 | 1 | 100 | SITU | UTIL 8BACKFLOW PRV | 30JUN14A | 9SEP14A | | | |
| .. | 11180 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11210 | 5 | 0 | 1 | 100 | SU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| | 11180 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER BACTERIA TEST | 3JUL14A | 15SEP14A | | | |
| .. | 11190 | 1 | 0 | 1 | 100 | SU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| | 11190 | 1 | 0 | 1 | 100 | SITU | UTIL EAST WATER PRESSURE TEST | 7JUL14A | 12SEP14A | | | |
| .. | 11200 | 3 | 0 | 1 | 100 | SU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11202 | 4 | 0 | 1 | 100 | SU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| | 11200 | 3 | 0 | 1 | 100 | SITU | UTIL WATER POC | 20AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11202 | 4 | 0 | 1 | 100 | SITU | DOMESTIC WATER SHUTDOWN | 3AUG14A | 25SEP14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11210 | 5 | 0 | 1 | 100 | SITU | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11290 | 5 | 0 | 1 | 100 | SITU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 | SU | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| | 11300 | 15 | 0 | 1 | 100 | SITU | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | | |
| .. | 11310 | 12 | 0 | 1 | 100 | SU SS 0 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320 | 10 | 0 | 1 | 100 | SU SS 0 | ELE SECONDARY DUCT BANKS | 30SEP14A | 1AUG16A | | | |
| .. | 11340 | 7 | 0 | 1 | 100 | SU | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | | |
| .. | 11600 | 6 | 0 | 1 | 100 | SU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 16OCT16A | | | |
| | 11310 | 12 | 0 | 1 | 100 | SITU | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11330* | 8 | 0 | 1 | 100 | SU | ELE PULL/TERM&TEST PRI.CABLES | 17AUG16A | 15OCT16A | | | |
| .. | 11340* | 7 | 0 | 1 | 100 | SU | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11320 | 10 | 0 | 1 | 100 | SITU | ELE SECONDARY DUCT BANKS | 30SEP14A | 1AUG16A | | | |
| .. | 11340* | 7 | 0 | 1 | 100 | SU | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 11330 | 8 | 0 | 1 | 100 | SITU | ELE PULL/TERM&TEST PRI.CABLES | 17AUG16A | 15OCT16A | | | |
| .. | 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| | 11340 | 7 | 0 | 1 | 100 | SITU | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | | |
| .. | 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| | 11500 | 2 | 0 | 1 | 100 | SITU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 11520 | 7 | 0 | 1 | 100 | SU | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| | 11510 | 10 | 0 | 1 | 100 | SITU | TEMP POWER TO AQUATICS | 30SEP14A | 25SEP16A | | | |
| .. | 11400* | 5 | 0 | 1 | 100 | SU | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11612* | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 |
| | 11600 | 6 | 0 | 1 | 100 | SITU | ELE TELEPHONE DUCT BANKS | 30SEP14A | 16OCT16A | | | |
| .. | 11610 | 5 | 0 | 1 | 100 | SU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| | 11610 | 5 | 0 | 1 | 100 | SITU | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | | |
| .. | 11612 | 3 | 3 | 1 | 0 | SU | ELE SHUTDOWN | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 |
| | 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 |
| .. | 11620* | 5 | 0 | 1 | 100 | SU | ELE PULL MAIN FDRS TO MSB&ATS | 17AUG16A | 31AUG16A | | | |
| | 11620 | 5 | 0 | 1 | 100 | SITU | ELE PULL MAIN FDRS TO MSB&ATS | 17AUG16A | 31AUG16A | | | |
| .. | 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| | 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| .. | 11710* | 15 | 15 | 1 | 0 | SU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |
| .. | 30540* | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| .. | 64500* | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 11800 | 2 | 0 | 1 | 100 | SITU | UTIL FW 8DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11810 | 2 | 0 | 1 | 100 | SITU | UTIL FW 6DIP | 16JUN14A | 6AUG14A | | | |
| .. | 11820 | 1 | 0 | 1 | 100 | SU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11900 | 2 | 0 | 1 | 100 | SU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| | 11820 | 1 | 0 | 1 | 100 | SITU | UTIL FW 6DOUBLE DEDETECTOR | 6AUG14A | 19AUG14A | | | |
| .. | 11830 | 1 | 0 | 1 | 100 | SU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| | 11830 | 1 | 0 | 1 | 100 | SITU | UTIL FW 2SCH80 FW | 2AUG14A | 17AUG14A | | | |
| .. | 11840 | 1 | 0 | 1 | 100 | SU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| | 11840 | 1 | 0 | 1 | 100 | SITU | UTIL FW 3BACKFLOW PREVENTOR | 8AUG14A | 11AUG14A | | | |
| .. | 11850 | 1 | 0 | 1 | 100 | SU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| | 11850 | 1 | 0 | 1 | 100 | SITU | UTIL FW FDC | 11AUG14A | 12AUG14A | | | |
| .. | 11860 | 1 | 0 | 1 | 100 | SU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| | 11860 | 1 | 0 | 1 | 100 | SITU | UTIL FW PIV | 24JUN14A | 17AUG14A | | | |
| .. | 11870 | 1 | 0 | 1 | 100 | SU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| | 11870 | 1 | 0 | 1 | 100 | SITU | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | | |
| .. | 11880 | 1 | 0 | 1 | 100 | SU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| | 11880 | 1 | 0 | 1 | 100 | SITU | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | | |
| .. | 11890 | 1 | 0 | 1 | 100 | SU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11892 | 2 | 0 | 1 | 100 | SU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| | 11890 | 1 | 0 | 1 | 100 | SITU | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11892 | 2 | 0 | 1 | 100 | SITU | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 | SU | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| | 11900 | 2 | 0 | 1 | 100 | SITU | UTIL 4SDR35 | 1NOV14A | 10NOV14A | | | |
| .. | 11910 | 1 | 0 | 1 | 100 | SU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 11910 | 1 | 0 | 1 | 100 | SITU | UTIL SS CHECK VALVE | 8NOV14A | 9NOV14A | | | |
| .. | 11920 | 1 | 0 | 1 | 100 SU | | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| | 11920 | 1 | 0 | 1 | 100 | SITU | UTIL SS POC | 11NOV14A | 12NOV14A | | | |
| .. | 11500 | 2 | 0 | 1 | 100 SU | | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | | |
| .. | 64060* | 3 | 0 | 1 | 90 SU | | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | | 13OCT16 | -32 |
| | 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | | 13OCT16 | -32 |
| .. | 66000 | 0 | 0 | 1 | 0 SU | | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 11400 | 5 | 0 | 1 | 100 | MASS | CONSTRUCT EX.LOBBY PROTECTION | 7DEC15A | 8MAR16A | | | |
| .. | 11410* | 10 | 0 | 1 | 100 SU | | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| .. | 11410 | 10 | 0 | 1 | 100 SU | | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| | 11410 | 10 | 0 | 1 | 100 | MASS | DEMO EX.LOBBY | 3MAR16A | 24MAR16A | | | |
| .. | 35910 | 0 | 0 | 1 | 0 SU | | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 |
| | 11520 | 7 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | | |
| .. | 11522 | 6 | 0 | 1 | 100 SU | | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11534* | 27 | 0 | 1 | 100 SU SS | 0 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| | 11522 | 6 | 0 | 1 | 100 | MASS | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | | |
| .. | 11530 | 7 | 0 | 1 | 100 SU | | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| | 11530 | 7 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | | |
| .. | 11532 | 9 | 0 | 1 | 100 SU | | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| | 11532 | 9 | 0 | 1 | 100 | MASS | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | | |
| .. | 11540 | 7 | 0 | 1 | 100 SU | | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 20100 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| | 11534 | 27 | 0 | 1 | 100 | MASS | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| | 11540 | 7 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 0-66% ** | 5MAR15A | 24APR15A | | | |
| .. | 11542 | 3 | 0 | 1 | 100 SU | | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| | 11542 | 3 | 0 | 1 | 100 | MASS | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | | |
| .. | 64500 | 5 | 5 | 1 | 0 SU | | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 20100 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | | |
| .. | 20102 | 2 | 0 | 1 | 100 SU | | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20110* | 3 | 0 | 1 | 100 SU SS | 0 | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| | 20102 | 2 | 0 | 1 | 100 | FNDS | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20110 | 3 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (0-20%) ** | 3JUN15A | 5JUN15A | | | |
| .. | 20112 | 4 | 0 | 1 | 100 SU | | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20120* | 4 | 0 | 1 | 100 SU SS | 0 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20130 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20150 | 3 | 0 | 1 | 100 SU | | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| | 20112 | 4 | 0 | 1 | 100 | FNDS | FTG/TRENCH EXCAVATION (20-100%) ** | 8JUN15A | 3SEP15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20140 | 5 | 0 | 1 | 100 SU | | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20142 | 5 | 0 | 1 | 100 SU | | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 SU | | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20120 | 4 | 0 | 1 | 100 | FNDS | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20130 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | | |
| .. | 20132 | 5 | 0 | 1 | 100 SU | | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| | 20132 | 5 | 0 | 1 | 100 | FNDS | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20140 | 5 | 0 | 1 | 100 | FNDS | RAT & PROTECTION SLABS | 25JUN15A | 7JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20142 | 5 | 0 | 1 | 100 | FNDS | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 SU | | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 20150 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (0-33%) ** | 2JUL15A | 20AUG15A | | | |
| .. | 20152 | 3 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 20160 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| | 20152 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (33-66%) ** | 9JUL15A | 20AUG15A | | | |
| .. | 11290 | 5 | 0 | 1 | 100 | SU | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | | |
| .. | 20154 | 2 | 0 | 1 | 100 | SU | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| | 20154 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF BELOW FTGS (66-100%) ** | 9JUL15A | 9SEP15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| | 20160 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20162 | 3 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20170 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| | 20162 | 3 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | | |
| .. | 20164 | 2 | 0 | 1 | 100 | SU | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| | 20164 | 2 | 0 | 1 | 100 | FNDS | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20170 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | | |
| .. | 20172 | 4 | 0 | 1 | 100 | SU | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20180 | 15 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20210 | 10 | 0 | 1 | 100 | SU | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| | 20172 | 4 | 0 | 1 | 100 | FNDS | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| | 20180 | 15 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (0-33%) ** | 5AUG15A | 29SEP15A | | | |
| .. | 20182 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20190 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| | 20182 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | | |
| .. | 20184 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20192 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| | 20184 | 10 | 0 | 1 | 100 | FNDS | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | | |
| .. | 20193 | 2 | 0 | 1 | 100 | SU | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| | 20190 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20200 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| | 20192 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| | 20193 | 2 | 0 | 1 | 100 | FNDS | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | | |
| .. | 20204 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| | 20200 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | | |
| .. | 20202 | 3 | 0 | 1 | 100 | SU | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20240 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| | 20202 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| | 20204 | 3 | 0 | 1 | 100 | FNDS | STRIP CIP WALLS (66-100%) ** | 2OCT15A | 6OCT15A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| | 20210 | 10 | 0 | 1 | 100 | FNDS | B/G WASTE & VENT PIPING LEV-B | 4AUG15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 20230 | 5 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 20232 | 4 | 0 | 1 | 100 | FNDS | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 40010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| | 20240 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (0-33%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20242 | 3 | 0 | 1 | 100 | SU | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 20250* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20242 | 3 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (33-66%) ** | 1JUL15A | 20AUG15A | | | |
| .. | 20244 | 2 | 0 | 1 | 100 | SU | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20252* | 2 | 0 | 1 | 100 | SU SS 0 | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20244 | 2 | 0 | 1 | 100 | FNDS | WATERPROOF FNDS (66-100%) ** | 2JUL15A | 9SEP15A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20250 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (0-33%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20252 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20260 | 4 | 0 | 1 | 100 | SU | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| | 20252 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (33-66%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20254 | 2 | 0 | 1 | 100 | SU | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20254 | 2 | 0 | 1 | 100 | FNDS | 4 PERIMETER DRAIN (66-100%) ** | 4AUG15A | 29APR16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| | 20260 | 4 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | | |
| .. | 20262 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| | 20262 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | | |
| .. | 20264 | 3 | 0 | 1 | 100 | SU | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64010* | 2 | 1 | 1 | 75 | SU | UTIL STORM DRAIN LIFT STATION | 25OCT16A | 30NOV16 | | 22AUG16 | -70 |
| | 20264 | 3 | 0 | 1 | 100 | FNDS | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | | |
| .. | 64050 | 5 | 1 | 1 | 75 | SU | UTIL SDDI | 26OCT16A | 6DEC16 | | 26AUG16 | -70 |
| | 25100 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 11405* | 5 | 5 | 1 | 0 | SU | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| .. | 11700 | 20 | 20 | 1 | 0 | SU | MECHANICAL VAULT | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| .. | 25120 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| | 25110 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | | |
| .. | 25210 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| | 25120 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | | |
| .. | 25130 | 7 | 0 | 1 | 100 | SU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| | 25130 | 7 | 0 | 1 | 100 | STRU | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | | |
| .. | 20230 | 5 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | | |
| .. | 25140 | 5 | 0 | 1 | 100 | SU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25150* | 5 | 5 | 1 | 0 | SU | STAIR FLASHINGS | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 40144 | 5 | 0 | 1 | 100 | SU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| | 25140 | 5 | 0 | 1 | 100 | STRU | ERECT STAIRS | 11NOV15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| | 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| .. | 40350 | 6 | 5 | 1 | 25 | SU | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| | 25200 | 11 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |
| .. | 25220 | 4 | 0 | 1 | 100 | SU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25300 | 6 | 0 | 1 | 100 | SU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| | 25210 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL LEV-2 | 30APR15A | 5MAY15A | | | |
| .. | 25310 | 4 | 0 | 1 | 100 | SU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| | 25220 | 4 | 0 | 1 | 100 | STRU | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | | |
| .. | 25230 | 8 | 0 | 1 | 100 | SU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| | 25230 | 8 | 0 | 1 | 100 | STRU | SET DECKING LEV-2 | 29OCT15A | 9DEC15A | | | |
| .. | 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. | 25410 | 5 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| | 25300 | 6 | 0 | 1 | 100 | STRU | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 9DEC15A | | | |
| .. | 25320 | 2 | 0 | 1 | 100 | SU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| | 25310 | 4 | 0 | 1 | 100 | STRU | DETAIL STR.STEEL ROOF | 6MAY15A | 11MAY15A | | | |
| .. | 2222 | 20 | 0 | 1 | 100 | SU | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 9DEC14A | | | |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 25320 | 2 | 0 | 1 | 100 | STRU | LAYOUT DECK ROOF | 9NOV15A | 29DEC15A | | | |
| .. 25330 | 5 | 0 | 1 | 100 | SU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| 25330 | 5 | 0 | 1 | 100 | STRU | SET DECKING ROOF | 9NOV15A | 14DEC15A | | | |
| .. 25420 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. 25430 | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| 25410 | 5 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | | |
| .. 25412 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. 25440 | 4 | 0 | 1 | 100 | SU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25470 | 6 | 0 | 1 | 100 | SU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| 25412 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | | |
| .. 2614 | 60 | 0 | 1 | 100 | SU | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A | | | |
| .. 3900* | 20 | 1 | 1 | 95 | SU | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| .. 25414 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 40180 | 12 | 0 | 1 | 98 | SU | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| .. 42010 | 2 | 0 | 1 | 100 | SU | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| 25414 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-1 | 21JAN16A | 1MAR16A | | | |
| .. 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| ..RAIN03 | 9 | 0 | C | 100 | SU | 9 DAYS RAIN 3/4 TO 3/22 | 4MAR16A | 22MAR16A | | | |
| 25420 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | | |
| .. 25422 | 2 | 0 | 1 | 100 | SU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| 25422 | 2 | 0 | 1 | 100 | STRU | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| 25430 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS LEV-2 | 9MAR16A | 19MAY16A | | | |
| .. 25432* | 2 | 0 | 1 | 100 | SU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| 25432 | 2 | 0 | 1 | 100 | STRU | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 3MAY16A | | | |
| .. 30430 | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| 25440 | 4 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD LEV-2 | 10DEC15A | 1APR16A | | | |
| .. 25442 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 25450 | 3 | 0 | 1 | 100 | SU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| 25442 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | | |
| .. 25444 | 3 | 0 | 1 | 100 | SU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. 44010* | 2 | 0 | 1 | 95 | SU | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29NOV16 | | 27JUN16 | -108 |
| 25444 | 3 | 0 | 1 | 100 | STRU | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | | |
| .. 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| 25450 | 3 | 0 | 1 | 100 | STRU | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | | |
| .. 25452 | 1 | 0 | 1 | 100 | SU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| 25452 | 1 | 0 | 1 | 100 | STRU | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | | |
| .. 25454 | 3 | 0 | 1 | 100 | SU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| 25454 | 3 | 0 | 1 | 100 | STRU | CURE SOMD ROOF | 21JAN16A | 7FEB16A | | | |
| .. 25460 | 2 | 0 | 1 | 100 | SU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 25490 | 6 | 0 | 1 | 100 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 4AUG16A | | | |
| .. 35110 | 4 | 0 | 1 | 100 | SU | EXT.WALL FRAMING WEST | 6JUN16A | 24JUN16A | | | |
| .. 44180 | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| 25460 | 2 | 0 | 1 | 100 | STRU | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | | |
| .. 30110 | 4 | 0 | 1 | 100 | SU | LOAD ROOF MATERIAL MAIN RF | 19JUL16A | 19JUL16A | | | |
| 25470 | 6 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | | |
| .. 25480 | 10 | 0 | 1 | 100 | SU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 25490 | 6 | 0 | 1 | 100 | SU | FORM/REBAR&POUR STAIRS | 7OCT15A | 4AUG16A | | | |
| ..RAIN01 * | 8 | 0 | C | 100 | SU SS 8 | 8 DAYS RAIN 1/5 TO 1/22 | 5JAN16A | 22JAN16A | | | |
| 25480 | 10 | 0 | 1 | 100 | STRU | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | | |
| .. 30120 | 14 | 4 | 1 | 75 | SU | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 19DEC16 | | 7JUL16 | -115 |
| 25490 | 6 | 0 | 1 | 100 | STRU | FORM/REBAR&POUR STAIRS | 7OCT15A | 4AUG16A | | | |
| .. 40180 | 12 | 0 | 1 | 98 | SU | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40144 | 5 | 0 | 1 | 100 | STRU | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | | |
| .. | 20232 | 4 | 0 | 1 | 100 | SU | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | | |
| | 30110 | 4 | 0 | 1 | 100 | ROOF | LOAD ROOF MATERIAL MAIN RF | 19JUL16A | 19JUL16A | | | |
| .. | 30120* | 14 | 4 | 1 | 75 | SU | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 19DEC16 | | 7JUL16 | -115 |
| .. | 30210* | 3 | 3 | 1 | 0 | SU | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 |
| .. | 30510* | 5 | 0 | 1 | 100 | SU | FRP EQUIP PADS MAIN RF | 22AUG16A | 24AUG16A | | | |
| | 30120 | 14 | 4 | 1 | 75 | ROOF | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 19DEC16 | | 7JUL16 | -115 |
| .. | 30140* | 2 | 2 | 1 | 0 | SU | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | 27SEP16 | 28SEP16 | -59 |
| .. | 30240 | 3 | 3 | 1 | 0 | SU | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 |
| .. | 30410* | 4 | 1 | 1 | 75 | SU | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | | 8JUL16 | -115 |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30550* | 15 | 0 | 1 | 100 | SU | PV SYSTEM RACKING MAIN RF | 1JUL16A | 28OCT16A | | | |
| | 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | 27SEP16 | 28SEP16 | -59 |
| .. | 30440 | 3 | 3 | 1 | 0 | SU | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| | 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 |
| .. | 30220* | 6 | 0 | 1 | 100 | SU | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30310* | 3 | 3 | 1 | 0 | SU | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | 14SEP16 | 16SEP16 | -67 |
| | 30220 | 6 | 0 | 1 | 100 | ROOF | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | | |
| .. | 30230* | 6 | 6 | 1 | 0 | SU | HOT RUBBER W.P. VEG.2FF RF | 19DEC16 | 27DEC16 | 30JUN16 | 8JUL16 | -119 |
| | 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | 19DEC16 | 27DEC16 | 30JUN16 | 8JUL16 | -119 |
| .. | 30240* | 3 | 3 | 1 | 0 | SU | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 |
| .. | 30420* | 0 | 0 | 1 | 0 | SU | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | 11JUL16 | 8JUL16 | -119 |
| | 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 |
| .. | 30320* | 8 | 8 | 1 | 0 | SU | VEGETATED ASSEMBLY VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| .. | 30430* | 2 | 2 | 1 | 0 | SU | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| | 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | 14SEP16 | 16SEP16 | -67 |
| .. | 30320 | 8 | 8 | 1 | 0 | SU | VEGETATED ASSEMBLY VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| | 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| .. | 30330* | 8 | 8 | 1 | 0 | SU SS 0 | COUNTERFLASHING VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| .. | 30440* | 3 | 3 | 1 | 0 | SU | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| | 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| .. | 30440* | 3 | 3 | 1 | 0 | SU | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| | 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | | 8JUL16 | -115 |
| .. | 30420 | 0 | 0 | 1 | 0 | SU | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | 11JUL16 | 8JUL16 | -119 |
| | 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | 11JUL16 | 8JUL16 | -119 |
| .. | 44320 | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| | 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| .. | 30440 | 3 | 3 | 1 | 0 | SU | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| | 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| .. | 30450* | 4 | 4 | 1 | 0 | SU | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | 4OCT16 | 7OCT16 | -73 |
| | 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | 4OCT16 | 7OCT16 | -73 |
| .. | 30460* | 2 | 2 | 1 | 0 | SU SS 0 | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | 6OCT16 | 7OCT16 | -71 |
| .. | 30470* | 6 | 4 | 1 | 30 | SU SS 0 | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | 5OCT16 | 10OCT16 | -72 |
| .. | 30800 | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | 6OCT16 | 7OCT16 | -71 |
| .. | 30800 | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30470 | 6 | 4 | 1 | 30 | ROOF | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | 5OCT16 | 10OCT16 | -72 |
| .. | 30800 | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30472 | 6 | 0 | 1 | 100 | ROOF | MOS EXP.JONT COVERS RF | 24OCT16A | 24OCT16A | | | |
| | 30510 | 5 | 0 | 1 | 100 | ROOF | FRP EQUIP PADS MAIN RF | 22AUG16A | 24AUG16A | | | |
| .. | 30520 | 4 | 0 | 1 | 100 | SU | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| | 30520 | 4 | 0 | 1 | 100 | ROOF | SET AHU UNITS MAIN RF | 3MAR16A | 25MAY16A | | | |
| .. | 30530* | 5 | 1 | 1 | 75 | SU | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | | 9SEP16 | -97 |
| .. | 30540 | 2 | 2 | 1 | 0 | SU | MEC EQ PPG&CONNECTION MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| .. | 30560* | 5 | 0 | 1 | 95 | SU | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 26JAN17 | | 19SEP16 | -90 |
| | 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | | 9SEP16 | -97 |
| .. | 30532* | 4 | 4 | 1 | 0 | SU | MECH CURB FLASHING MAIN RF | 30JAN17 | 2FEB17 | 30SEP16 | 5OCT16 | -83 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 30570 | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING | MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| .. | 30700 | 10 | 10 | 1 | 0 | SU | ERECT&WELD MEC SCREEN | MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| | 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING | MAIN RF | 30JAN17 | 2FEB17 | 30SEP16 | 5OCT16 | -83 |
| .. | 30534* | 2 | 2 | 1 | 0 | SU | PAD COVER @HOUSEKEEPING | | 3FEB17 | 6FEB17 | 6OCT16 | 7OCT16 | -83 |
| | 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | | 3FEB17 | 6FEB17 | 6OCT16 | 7OCT16 | -83 |
| .. | 30800 | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION | MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| .. | 30542* | 0 | 0 | 1 | 0 | SU | TEMP COOLING AVAILABLE | | 6FEB17 | 3FEB17 | 16SEP16 | 15SEP16 | -98 |
| .. | 30570* | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING | MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| .. | 30700* | 10 | 10 | 1 | 0 | SU | ERECT&WELD MEC SCREEN | MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| | 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | | 6FEB17 | 3FEB17 | 16SEP16 | 15SEP16 | -98 |
| .. | 40640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| .. | 40726 | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING | LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| .. | 42640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| .. | 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 44640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| .. | 44660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE | LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| | 30550 | 15 | 0 | 1 | 100 | ROOF | PV SYSTEM RACKING | MAIN RF | 1JUL16A | 28OCT16A | | | |
| .. | 30560 | 5 | 0 | 1 | 95 | SU | ELE ROUGH-IN CONDUIT | MAIN RF | 13JUL16A | 26JAN17 | | 19SEP16 | -90 |
| .. | 30610* | 15 | 0 | 1 | 100 | SU SS 0 | PV PANELS | MAIN RF | 21OCT16A | 4NOV16A | | | |
| .. | 30620* | 15 | 0 | 1 | 100 | SU | WIRE PV PNLS&INVERTER | MAIN RF | 4NOV16A | 18NOV16A | | | |
| | 30560 | 5 | 0 | 1 | 95 | ROOF | ELE ROUGH-IN CONDUIT | MAIN RF | 13JUL16A | 26JAN17 | | 19SEP16 | -90 |
| .. | 30570 | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING | MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| | 30570 | 6 | 0 | 1 | 95 | ROOF | ELE BRANCH WIRING | MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| .. | 30630* | 5 | 5 | 1 | 0 | SU | TEST PV SYSTEM | MAIN RF | 6FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 |
| | 30610 | 15 | 0 | 1 | 100 | ROOF | PV PANELS | MAIN RF | 21OCT16A | 4NOV16A | | | |
| .. | 30620* | 15 | 0 | 1 | 100 | SU | WIRE PV PNLS&INVERTER | MAIN RF | 4NOV16A | 18NOV16A | | | |
| | 30620 | 15 | 0 | 1 | 100 | ROOF | WIRE PV PNLS&INVERTER | MAIN RF | 4NOV16A | 18NOV16A | | | |
| .. | 30630 | 5 | 5 | 1 | 0 | SU | TEST PV SYSTEM | MAIN RF | 6FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 |
| .. | 30700 | 10 | 10 | 1 | 0 | SU | ERECT&WELD MEC SCREEN | MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| | 30630 | 5 | 5 | 1 | 0 | ROOF | TEST PV SYSTEM | MAIN RF | 6FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 |
| .. | 30640* | 5 | 5 | 1 | 0 | SU | CxA (FTP) Solar PV | | 13FEB17 | 17FEB17 | 27SEP16 | 3OCT16 | -96 |
| .. | 30800 | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN | MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| .. | 30710* | 10 | 10 | 1 | 0 | SU | EXT.GRATINGS | MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| | 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS | MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| .. | 30720* | 10 | 10 | 1 | 0 | SU SS 0 | EXT.RAILINGS | MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| .. | 30800* | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS | MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| .. | 30800* | 0 | 0 | 1 | 0 | SU | ROOF COMPLETE | | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| | 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 4204 | 6 | 0 | 1 | 100 | ENCL | CURTAINWALL MATERIAL ON SITE | | 26JUL16A | 1NOV16A | | | |
| | 35110 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING | WEST | 6JUN16A | 24JUN16A | | | |
| .. | 35120 | 6 | 0 | 1 | 100 | SU | EXT.WALL FRAMING | NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35150* | 2 | 2 | 1 | 0 | SU | EXT.WALL SHEATHING/INSULATION | WEST | 30NOV16 | 1DEC16 | 11JUL16 | 12JUL16 | -100 |
| .. | 35210* | 4 | 0 | 1 | 90 | SU | MOD.SHEET AIR BARRIER | WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| | 35120 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING | NORTH | 8JUN16A | 24JUN16A | | | |
| .. | 35130 | 4 | 0 | 1 | 100 | SU | EXT.WALL FRAMING | EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35160* | 2 | 2 | 1 | 0 | SU | EXT.WALL SHEATHING/INSULATION | NORTH | 30NOV16 | 1DEC16 | 10JUN16 | 13JUN16 | -120 |
| .. | 35220 | 6 | 2 | 1 | 75 | SU | MOD.SHEET AIR BARRIER | NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| | 35130 | 4 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING | EAST | 13JUN16A | 23JUN16A | | | |
| .. | 35140 | 6 | 0 | 1 | 100 | SU | EXT.WALL FRAMING | SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35170* | 2 | 2 | 1 | 0 | SU | EXT.WALL SHEATHING/INSULATION | EAST | 30NOV16 | 1DEC16 | 28JUN16 | 29JUN16 | -108 |
| .. | 35230 | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER | EAST | 13JUL06A | 11AUG16A | | | |
| | 35140 | 6 | 0 | 1 | 100 | ENCL | EXT.WALL FRAMING | SOUTH | 15JUN16A | 23JUN16A | | | |
| .. | 35180* | 2 | 2 | 1 | 0 | SU | EXT.WALL SHEATHING/INSULATION | SOUTH | 30NOV16 | 1DEC16 | 7JUL16 | 8JUL16 | -102 |
| .. | 35240 | 6 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER | SOUTH | 13JUL16A | 18AUG16A | | | |
| .. | 72239* | 5 | 5 | 1 | 0 | SU | MOCKUP ON BUILDING | | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 30NOV16 | 1DEC16 | 11JUL16 | 12JUL16 | -100 |
| .. | 35340 | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| | 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 30NOV16 | 1DEC16 | 10JUN16 | 13JUN16 | -120 |
| .. | 35220* | 6 | 2 | 1 | 75 | SU | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| | 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION EAST | 30NOV16 | 1DEC16 | 28JUN16 | 29JUN16 | -108 |
| .. | 35230 | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 11AUG16A | | | |
| | 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 30NOV16 | 1DEC16 | 7JUL16 | 8JUL16 | -102 |
| .. | 35240 | 6 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 18AUG16A | | | |
| | 35210 | 4 | 0 | 1 | 90 | ENCL | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| .. | 35220 | 6 | 2 | 1 | 75 | SU | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| .. | 35310* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| .. | 35410* | 6 | 4 | 1 | 40 | SU | CURTAINWALL FRAMING WEST | 26JUL16A | 5DEC16 | | 23JUN16 | -114 |
| | 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| .. | 35230* | 4 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 11AUG16A | | | |
| .. | 35320 | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 |
| .. | 35420* | 8 | 6 | 1 | 30 | SU | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | | 1JUL16 | -114 |
| | 35230 | 4 | 0 | 1 | 100 | ENCL | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 11AUG16A | | | |
| .. | 35240* | 6 | 0 | 1 | 100 | SU | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 18AUG16A | | | |
| .. | 35330 | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS EAST | 27DEC16 | 6JAN17 | 30JUN16 | 12JUL16 | -124 |
| .. | 35430 | 6 | 4 | 1 | 35 | SU | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | | 8JUL16 | -113 |
| | 35240 | 6 | 0 | 1 | 100 | ENCL | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 18AUG16A | | | |
| .. | 35340 | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| .. | 35440 | 8 | 4 | 1 | 50 | SU | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | | 14JUL16 | -113 |
| | 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| .. | 35320* | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 |
| .. | 35510* | 6 | 4 | 1 | 40 | SU | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | | 8JUL16 | -112 |
| | 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 |
| .. | 35330* | 8 | 8 | 1 | 0 | SU | TRESPA WALL PANELS EAST | 27DEC16 | 6JAN17 | 30JUN16 | 12JUL16 | -124 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 27DEC16 | 6JAN17 | 30JUN16 | 12JUL16 | -124 |
| .. | 35340* | 10 | 10 | 1 | 0 | SU | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| .. | 35910* | 0 | 0 | 1 | 0 | SU | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 |
| .. | 35940* | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| .. | 35950* | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| .. | 35960* | 15 | 15 | 1 | 0 | SU | SS COLUMN COVERS | 23JAN17 | 10FEB17 | 13SEP16 | 3OCT16 | -91 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 35410 | 6 | 4 | 1 | 40 | ENCL | CURTAINWALL FRAMING WEST | 26JUL16A | 5DEC16 | | 23JUN16 | -114 |
| .. | 35420* | 8 | 6 | 1 | 30 | SU | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | | 1JUL16 | -114 |
| .. | 35510 | 6 | 4 | 1 | 40 | SU | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | | 8JUL16 | -112 |
| | 35420 | 8 | 6 | 1 | 30 | ENCL | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | | 1JUL16 | -114 |
| .. | 35430* | 6 | 4 | 1 | 35 | SU | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | | 8JUL16 | -113 |
| .. | 35520* | 8 | 6 | 1 | 30 | SU | EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | | 11JUL16 | -114 |
| | 35430 | 6 | 4 | 1 | 35 | ENCL | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | | 8JUL16 | -113 |
| .. | 35440* | 8 | 4 | 1 | 50 | SU | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | | 14JUL16 | -113 |
| .. | 35530 | 6 | 4 | 1 | 35 | SU | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | | 14JUL16 | -114 |
| | 35440 | 8 | 4 | 1 | 50 | ENCL | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | | 14JUL16 | -113 |
| .. | 35540 | 8 | 4 | 1 | 50 | SU | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | | 20JUL16 | -114 |
| .. | 35920* | 12 | 11 | 1 | 10 | SU | EXT.ALUM GRATINGS | 1APR14A | 10JAN17 | | 21SEP16 | -76 |
| .. | 35940 | 8 | 8 | 1 | 0 | SU | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| | 35510 | 6 | 4 | 1 | 40 | ENCL | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | | 8JUL16 | -112 |
| .. | 35560* | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | 11JUL16 | 12JUL16 | -112 |
| .. | 35610* | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| .. | 35710* | 4 | 2 | 1 | 50 | SU | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | | 9SEP16 | -70 |
| .. | 64500 | 5 | 5 | 1 | 0 | SU | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 35520 | 8 | 6 | 1 | 30 | ENCL | EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | | 11JUL16 | -114 |
| .. | 35530* | 6 | 4 | 1 | 35 | SU | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | | 14JUL16 | -114 |
| .. | 35570* | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 |
| .. | 35620* | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | 9SEP16 | 14SEP16 | -71 |
| .. | 35720* | 8 | 2 | 1 | 70 | SU | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | | 14SEP16 | -69 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35530 | 6 | 4 | 1 | 35 | ENCL | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | | 14JUL16 | -114 |
| .. | 35540* | 8 | 4 | 1 | 50 | SU | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | | 20JUL16 | -114 |
| .. | 35580* | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 |
| .. | 35630* | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 |
| .. | 35730* | 4 | 1 | 1 | 70 | SU | EXT.COPING&FLASHINGS EAST | 3AUG16A | 27DEC16 | | 20SEP16 | -68 |
| | 35540 | 8 | 4 | 1 | 50 | ENCL | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | | 20JUL16 | -114 |
| .. | 35590* | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING SOUTH | 3JAN17 | 6JAN17 | 21JUL16 | 26JUL16 | -114 |
| .. | 35640* | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS SOUTH | 3JAN17 | 6JAN17 | 21SEP16 | 26SEP16 | -71 |
| .. | 35740* | 8 | 4 | 1 | 50 | SU | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 6JAN17 | | 26SEP16 | -71 |
| .. | 35950 | 8 | 8 | 1 | 0 | SU | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| .. | 35960 | 15 | 15 | 1 | 0 | SU | SS COLUMN COVERS | 23JAN17 | 10FEB17 | 13SEP16 | 3OCT16 | -91 |
| | 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | 11JUL16 | 12JUL16 | -112 |
| .. | 35570* | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 |
| | 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 |
| .. | 35580* | 2 | 2 | 1 | 0 | SU | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 |
| | 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 |
| .. | 35590 | 4 | 4 | 1 | 0 | SU | SILL PAD FLASHING SOUTH | 3JAN17 | 6JAN17 | 21JUL16 | 26JUL16 | -114 |
| | 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 3JAN17 | 6JAN17 | 21JUL16 | 26JUL16 | -114 |
| .. | 40350 | 6 | 5 | 1 | 25 | SU | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| | 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| .. | 35620* | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | 9SEP16 | 14SEP16 | -71 |
| .. | 35810* | 4 | 3 | 1 | 20 | SU | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| | 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | 9SEP16 | 14SEP16 | -71 |
| .. | 35630* | 2 | 2 | 1 | 0 | SU | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 |
| .. | 35820* | 6 | 5 | 1 | 20 | SU | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| | 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 |
| .. | 35640 | 4 | 4 | 1 | 0 | SU | ALUM SOFFIT PANELS SOUTH | 3JAN17 | 6JAN17 | 21SEP16 | 26SEP16 | -71 |
| .. | 35830 | 4 | 3 | 1 | 15 | SU | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| | 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 3JAN17 | 6JAN17 | 21SEP16 | 26SEP16 | -71 |
| .. | 35840* | 6 | 5 | 1 | 25 | SU | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| | 35710 | 4 | 2 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | | 9SEP16 | -70 |
| .. | 35720* | 8 | 2 | 1 | 70 | SU | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | | 14SEP16 | -69 |
| .. | 35810* | 4 | 3 | 1 | 20 | SU | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| | 35720 | 8 | 2 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | | 14SEP16 | -69 |
| .. | 35730 | 4 | 1 | 1 | 70 | SU | EXT.COPING&FLASHINGS EAST | 3AUG16A | 27DEC16 | | 20SEP16 | -68 |
| .. | 35820 | 6 | 5 | 1 | 20 | SU | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| | 35730 | 4 | 1 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS EAST | 3AUG16A | 27DEC16 | | 20SEP16 | -68 |
| .. | 35740 | 8 | 4 | 1 | 50 | SU | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 6JAN17 | | 26SEP16 | -71 |
| .. | 35830 | 4 | 3 | 1 | 15 | SU | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| | 35740 | 8 | 4 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 6JAN17 | | 26SEP16 | -71 |
| .. | 35840* | 6 | 5 | 1 | 25 | SU | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| | 35810 | 4 | 3 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| .. | 35820 | 6 | 5 | 1 | 20 | SU | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| | 35820 | 6 | 5 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| .. | 35830* | 4 | 3 | 1 | 15 | SU | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| | 35830 | 4 | 3 | 1 | 15 | ENCL | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| .. | 35840* | 6 | 5 | 1 | 25 | SU | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| | 35840 | 6 | 5 | 1 | 25 | ENCL | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| .. | 40350* | 6 | 5 | 1 | 25 | SU | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| | 35920 | 12 | 11 | 1 | 10 | ENCL | EXT.ALUM GRATINGS | 1APR14A | 10JAN17 | | 21SEP16 | -76 |
| .. | 35930* | 8 | 8 | 1 | 0 | SU | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | 22SEP16 | 3OCT16 | -76 |
| | 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | 22SEP16 | 3OCT16 | -76 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 35940 | 8 | 8 | 1 | 0 | | ENCL | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 35950 | 8 | 8 | 1 | 0 | | ENCL | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 35960 | 15 | 15 | 1 | 0 | | ENCL | SS COLUMN COVERS | 23JAN17 | 10FEB17 | 13SEP16 | 3OCT16 | -91 |
| .. | 35990 | 0 | 0 | 1 | 0 | SU | | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 35990 | 0 | 0 | 1 | 0 | | ENCL | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| .. | 36000* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 36010* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 36015* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 36020* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 36025* | 4 | 4 | 1 | 0 | SU | | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 36030* | 4 | 4 | 1 | 0 | SU | | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| | 20220 | 6 | 0 | 1 | 100 | | RI-LB | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40145* | 10 | 1 | 1 | 95 | SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| | 40006 | 2 | 0 | 1 | 100 | | RI-LB | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 20220 | 6 | 0 | 1 | 100 | SU | | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | | |
| .. | 40020* | 4 | 0 | 1 | 90 | SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 42006 | 2 | 0 | 1 | 100 | SU | | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| | 40010 | 2 | 0 | 1 | 100 | | RI-LB | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40006 | 2 | 0 | 1 | 100 | SU | | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | | |
| .. | 40020* | 4 | 0 | 1 | 90 | SU | | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40065* | 8 | 0 | 1 | 98 | SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40105 | 10 | 0 | 1 | 100 | SU | | MEC PIPING LEVEL B | 24APR16A | 1AUG16A | | | |
| .. | 40145* | 10 | 1 | 1 | 95 | SU | | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| .. | 40158 | 2 | 0 | 1 | 100 | SU | | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| | 40020 | 4 | 0 | 1 | 90 | | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40070* | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| | 40054 | 2 | 0 | 1 | 100 | | RI-LB | MOBILIZE PLUMBING LEVEL B | 2FEB16A | 18FEB16A | | | |
| .. | 40056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| | 40056 | 8 | 0 | 1 | 100 | | RI-LB | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | | |
| .. | 40058 | 8 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 42056 | 8 | 0 | 1 | 100 | SU | | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| | 40058 | 8 | 0 | 1 | 100 | | RI-LB | PLB A/G WATER PIPING LEVEL B | 27APR16A | 8JUN16A | | | |
| .. | 40060 | 1 | 0 | 1 | 95 | SU | | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| .. | 40070* | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| | 40060 | 1 | 0 | 1 | 95 | | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40062* | 2 | 0 | 1 | 100 | SU | | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| | 40061 | 5 | 0 | 1 | 100 | | RI-LB | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 68930 | 2 | 2 | 1 | 0 | SU | | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| | 40062 | 2 | 0 | 1 | 100 | | RI-LB | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | | |
| .. | 40102 | 4 | 2 | 1 | 40 | SU | | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| | 40063 | 2 | 0 | 1 | 100 | | RI-LB | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40064 | 1 | 0 | 1 | 100 | SU | | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| | 40064 | 1 | 0 | 1 | 100 | | RI-LB | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | | |
| .. | 40065* | 8 | 0 | 1 | 98 | SU | | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| | 40065 | 8 | 0 | 1 | 98 | | RI-LB | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40070* | 7 | 0 | 1 | 98 | SU | | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 42065* | 10 | 1 | 1 | 95 | SU | | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| | 40070 | 7 | 0 | 1 | 98 | | RI-LB | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| .. | 40080* | 4 | 1 | 1 | 80 | SU | SS 0 | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 30NOV16 | | 6JUL16 | -103 |
| .. | 40090 | 4 | 0 | 1 | 100 | SU | | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40092 | 2 | 0 | 1 | 100 | SU | | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40110* | 10 | 1 | 1 | 95 | SU | | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| .. | 40180 | 12 | 0 | 1 | 98 | SU | | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 42070 | 8 | 0 | 1 | 96 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| | 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 30NOV16 | | 6JUL16 | -103 |
| .. | 40092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| | 40090 | 4 | 0 | 1 | 100 | RI-LB | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | | |
| .. | 40091* | 15 | 0 | 1 | 100 | SU | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| .. | 42090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| | 40091 | 15 | 0 | 1 | 100 | RI-LB | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | | |
| .. | 40100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| | 40092 | 2 | 0 | 1 | 100 | RI-LB | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | | |
| .. | 40100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| | 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| .. | 40102* | 4 | 2 | 1 | 40 | SU | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| | 40102 | 4 | 2 | 1 | 40 | RI-LB | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| .. | 40120* | 10 | 6 | 1 | 40 | SU | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| .. | 42102* | 4 | 3 | 1 | 30 | SU | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |
| | 40103 | 4 | 0 | 1 | 100 | RI-LB | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | | |
| .. | 40104 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| | 40104 | 1 | 0 | 1 | 100 | RI-LB | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | | |
| .. | 40105 | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL B | 24APR16A | 1AUG16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 40105 | 10 | 0 | 1 | 100 | RI-LB | MEC PIPING LEVEL B | 24APR16A | 1AUG16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| .. | 40128 | 2 | 0 | 1 | 100 | SU | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 42105 | 15 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| | 40108 | 5 | 0 | 1 | 100 | RI-LB | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| .. | 40110* | 10 | 1 | 1 | 95 | SU | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| | 40110 | 10 | 1 | 1 | 95 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| .. | 40112* | 2 | 0 | 1 | 100 | SU | MEC PIPE TESTING LEVEL B | 1JUL16A | 1AUG16A | | | |
| .. | 40130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | | 17AUG16 | -82 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40112 | 2 | 0 | 1 | 100 | RI-LB | MEC PIPE TESTING LEVEL B | 1JUL16A | 1AUG16A | | | |
| .. | 40120 | 10 | 6 | 1 | 40 | SU | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| .. | 40140 | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| | 40120 | 10 | 6 | 1 | 40 | RI-LB | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| .. | 40380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| .. | 42120* | 10 | 7 | 1 | 30 | SU | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| | 40128 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | | |
| .. | 40130* | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | | 17AUG16 | -82 |
| | 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | | 17AUG16 | -82 |
| .. | 40140* | 4 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| .. | 42130* | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 13DEC16 | | 25AUG16 | -76 |
| | 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| .. | 40400 | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL B | 9FEB17 | 16FEB17 | 18AUG16 | 25AUG16 | -121 |
| | 40145 | 10 | 1 | 1 | 95 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| .. | 40180* | 12 | 0 | 1 | 98 | SU | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| .. | 42145* | 15 | 2 | 1 | 90 | SU | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 2DEC16 | | 13JUN16 | -121 |
| .. | 66560 | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66880 | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 68930 | 2 | 2 | 1 | 0 | SU | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| .. | 68950 | 4 | 4 | 1 | 0 | SU | HCC PRETEST HCC FA SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68954 | 4 | 4 | 1 | 0 | SU | HCC PRETEST INTERCOM/RADIO/TV | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68960 | 4 | 4 | 1 | 0 | SU | HCC PRETEST TELECOM SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68962 | 2 | 2 | 1 | 0 | SU | HCC PRETEST PAGING SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| | 40158 | 2 | 0 | 1 | 100 | RI-LB | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | | |
| .. | 40160* | 8 | 0 | 1 | 95 | SU | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | | 16JUN16 | -115 |
| | 40160 | 8 | 0 | 1 | 95 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | | 16JUN16 | -115 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| .. | 42160* | 8 | 0 | 1 | 98 | SU | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 29NOV16 | | 23JUN16 | -110 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40180 | 12 | 0 | 1 | 98 | RI-LB | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| .. | 40190 | 4 | 0 | 1 | 100 | SU SS 0 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 18AUG16A | | | |
| .. | 40192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL B | 1DEC16 | 6DEC16 | 13JUN16 | 16JUN16 | -120 |
| .. | 40230* | 3 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES LEVEL B | 14JUL16A | 16JUL16A | | | |
| .. | 40250 | 2 | 0 | 1 | 100 | SU SS 0 | ELE SET SWITCHGEAR | 15AUG16A | 1SEP16A | | | |
| .. | 40272* | 4 | 0 | 1 | 90 | SU SS 0 | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | | 16JUN16 | -116 |
| .. | 40274* | 8 | 1 | 1 | 90 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 1DEC16 | | 16JUN16 | -117 |
| .. | 40295* | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL B | 1DEC16 | 6DEC16 | 9JUN16 | 14JUN16 | -122 |
| .. | 40297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL B | 1DEC16 | 5DEC16 | 9JUN16 | 13JUN16 | -122 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| .. | 42180 | 8 | 0 | 1 | 100 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 26SEP16A | | | |
| | 40190 | 4 | 0 | 1 | 100 | RI-LB | IN-WALL BLOCKING LEVEL B | 18MAY16A | 18AUG16A | | | |
| .. | 40200* | 4 | 1 | 1 | 85 | SU | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 1DEC16 | 6DEC16 | 13JUN16 | 16JUN16 | -120 |
| .. | 40200* | 4 | 1 | 1 | 85 | SU | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40200 | 4 | 1 | 1 | 85 | RI-LB | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| .. | 40320 | 10 | 5 | 1 | 50 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| | 40230 | 3 | 0 | 1 | 100 | RI-LB | SET HM FRAMES LEVEL B | 14JUL16A | 16JUL16A | | | |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40250 | 2 | 0 | 1 | 100 | RI-LB | ELE SET SWITCHGEAR | 15AUG16A | 1SEP16A | | | |
| .. | 40252* | 10 | 0 | 1 | 100 | SU | ELE INSTALL SWITCHGEAR | 1SEP16A | 20SEP16A | | | |
| | 40252 | 10 | 0 | 1 | 100 | RI-LB | ELE INSTALL SWITCHGEAR | 1SEP16A | 20SEP16A | | | |
| .. | 40254 | 2 | 0 | 1 | 100 | SU | ELE AUTO TRANSFER SWITCH | 19SEP16A | 28SEP16A | | | |
| .. | 40280* | 4 | 0 | 1 | 95 | SU | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | | 24AUG16 | -77 |
| | 40254 | 2 | 0 | 1 | 100 | RI-LB | ELE AUTO TRANSFER SWITCH | 19SEP16A | 28SEP16A | | | |
| .. | 40300* | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| | 40272 | 4 | 0 | 1 | 90 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | | 16JUN16 | -116 |
| .. | 40280 | 4 | 0 | 1 | 95 | SU | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | | 24AUG16 | -77 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| .. | 42272 | 4 | 0 | 1 | 100 | SU | ELE PANELS LEVEL 1 | 10AUG16A | 15AUG16A | | | |
| | 40274 | 8 | 1 | 1 | 90 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 1DEC16 | | 16JUN16 | -117 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40280 | 4 | 0 | 1 | 95 | RI-LB | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | | 24AUG16 | -77 |
| .. | 40290* | 10 | 1 | 1 | 95 | SU | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | | 25AUG16 | -77 |
| | 40290 | 10 | 1 | 1 | 95 | RI-LB | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | | 25AUG16 | -77 |
| .. | 40294 | 3 | 3 | 1 | 5 | SU | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| .. | 40300 | 5 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| | 40294 | 3 | 3 | 1 | 5 | RI-LB | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 42294* | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING LEVEL 1 | 18JAN17 | 23JAN17 | 1SEP16 | 7SEP16 | -95 |
| | 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 1DEC16 | 6DEC16 | 9JUN16 | 14JUN16 | -122 |
| .. | 40318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| .. | 42295* | 7 | 7 | 1 | 0 | SU | ELE F.A. WIRING LEVEL 1 | 7DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 |
| | 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 1DEC16 | 5DEC16 | 9JUN16 | 13JUN16 | -122 |
| .. | 40298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL B | 6DEC16 | 8DEC16 | 14JUN16 | 16JUN16 | -122 |
| .. | 40299 | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| | 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 6DEC16 | 8DEC16 | 14JUN16 | 16JUN16 | -122 |
| .. | 40318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| .. | 40318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| | 40300 | 5 | 0 | 1 | 100 | RI-LB | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | | |
| .. | 40302* | 0 | 0 | 1 | 0 | SU | POWER AVAILABLE | 31JAN17 | 30JAN17 | 16SEP16 | 15SEP16 | -94 |
| .. | 40450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| .. | 40470 | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40480 | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40490 | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL B | 9FEB17 | 14FEB17 | 30AUG16 | 2SEP16 | -113 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 31JAN17 | 30JAN17 | 16SEP16 | 15SEP16 | -94 |
| .. | 30542 | 0 | 0 | 1 | 0 | SU | TEMP COOLING AVAILABLE | 6FEB17 | 3FEB17 | 16SEP16 | 15SEP16 | -98 |
| .. | 68964 | 4 | 4 | 1 | 0 | SU | HCC PRETEST SECUR. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68966 | 4 | 4 | 1 | 0 | SU | HCC PRETEST A/V. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68970 | 4 | 4 | 1 | 0 | SU | HCC PRETEST ELEVATORS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 69010 | 4 | 4 | 1 | 0 | SU | ELEVATORS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| | 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| .. | 40320 | 10 | 5 | 1 | 50 | SU | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| | 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 4JAN17 | 5JAN17 | 25JUL16 | 26JUL16 | -113 |
| .. | 40350 | 6 | 5 | 1 | 25 | SU | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| | 42006 | 2 | 0 | 1 | 100 | RI-L1 | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. | 42020* | 4 | 0 | 1 | 90 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29NOV16 | | 13JUN16 | -118 |
| .. | 42056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. | 42064 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. | 42104 | 1 | 0 | 1 | 100 | SU | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 44006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| | 42010 | 2 | 0 | 1 | 100 | RI-L1 | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 3MAY16A | | | |
| .. | 42006 | 2 | 0 | 1 | 100 | SU | INSTALL TOP TRACK LEVEL 1 | 9FEB16A | 28APR16A | | | |
| .. | 42020* | 4 | 0 | 1 | 90 | SU | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29NOV16 | | 13JUN16 | -118 |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 42065* | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 42105 | 15 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| .. | 42145 | 15 | 2 | 1 | 90 | SU | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 2DEC16 | | 13JUN16 | -121 |
| .. | 42160* | 8 | 0 | 1 | 98 | SU | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 29NOV16 | | 23JUN16 | -110 |
| | 42020 | 4 | 0 | 1 | 90 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29NOV16 | | 13JUN16 | -118 |
| .. | 42070 | 8 | 0 | 1 | 96 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| | 42056 | 8 | 0 | 1 | 100 | RI-L1 | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | | |
| .. | 42058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 44056 | 8 | 0 | 1 | 100 | SU | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| ..RAIN02 | | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 42058 | 7 | 0 | 1 | 100 | RI-L1 | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | | |
| .. | 42060 | 1 | 0 | 1 | 100 | SU | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. | 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. | 42065* | 10 | 1 | 1 | 95 | SU SS 0 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 42070 | 8 | 0 | 1 | 96 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 44058 | 7 | 0 | 1 | 100 | SU | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| ..RAIN02 | | 2 | 0 | C | 100 | SU SS 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 42060 | 1 | 0 | 1 | 100 | RI-L1 | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | | |
| .. | 42062 | 2 | 0 | 1 | 100 | SU | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| | 42062 | 2 | 0 | 1 | 100 | RI-L1 | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | | |
| .. | 42102 | 4 | 3 | 1 | 30 | SU | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |
| | 42064 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL DUCT LEVEL 1 | 9FEB16A | 18FEB16A | | | |
| .. | 42065* | 10 | 1 | 1 | 95 | SU | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| | 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 42070* | 8 | 0 | 1 | 96 | SU | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 42130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 13DEC16 | | 25AUG16 | -76 |
| .. | 44065* | 10 | 0 | 1 | 98 | SU | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| | 42070 | 8 | 0 | 1 | 96 | RI-L1 | DUCTWORK BRANCHES LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| .. | 42080* | 5 | 0 | 1 | 100 | SU SS 0 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. | 42090 | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. | 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. | 42180 | 8 | 0 | 1 | 100 | SU | FRAME PARTITIONS LEVEL 1 | 4FEB16A | 26SEP16A | | | |
| .. | 44070* | 10 | 0 | 1 | 100 | SU | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 42080 | 5 | 0 | 1 | 100 | RI-L1 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | | |
| .. | 42092* | 2 | 0 | 1 | 100 | SU | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| | 42090 | 4 | 0 | 1 | 100 | RI-L1 | HANG VAV UNITS LEVEL 1 | 2FEB16A | 18MAY16A | | | |
| .. | 42100* | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 19DEC16 | 3JAN17 | 14JUL16 | 27JUL16 | -110 |
| .. | 44090* | 4 | 0 | 1 | 100 | SU | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| | 42092 | 2 | 0 | 1 | 100 | RI-L1 | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | | |
| .. | 42100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 1 | 19DEC16 | 3JAN17 | 14JUL16 | 27JUL16 | -110 |
| | 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION LEVEL 1 | 19DEC16 | 3JAN17 | 14JUL16 | 27JUL16 | -110 |
| .. | 42102 | 4 | 3 | 1 | 30 | SU | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42102 | 4 | 3 | 1 | 30 | RI-L1 | PLB O/H INSULATION | LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |
| .. | 42120 | 10 | 7 | 1 | 30 | SU | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| .. | 44102* | 4 | 4 | 1 | 10 | SU | PLB O/H INSULATION | LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| | 42104 | 1 | 0 | 1 | 100 | RI-L1 | LAYOUT/DETAIL M.PIPE | LEVEL 1 | 22FEB16A | 3MAY16A | | | |
| .. | 42105* | 15 | 0 | 1 | 100 | SU | MEC PIPING | LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| | 42105 | 15 | 0 | 1 | 100 | RI-L1 | MEC PIPING | LEVEL 1 | 22FEB16A | 6JUL16A | | | |
| .. | 42112* | 2 | 0 | 1 | 100 | SU | MEC PIPE TESTING | LEVEL 1 | 11JUL16A | 14JUL16A | | | |
| .. | 42130 | 8 | 0 | 1 | 95 | SU | R/I TEMP.CONTROL | LEVEL 1 | 29FEB16A | 13DEC16 | | 25AUG16 | -76 |
| .. | 44105* | 10 | 0 | 1 | 100 | SU | MEC PIPING | LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 42112 | 2 | 0 | 1 | 100 | RI-L1 | MEC PIPE TESTING | LEVEL 1 | 11JUL16A | 14JUL16A | | | |
| .. | 42120 | 10 | 7 | 1 | 30 | SU | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| .. | 42140 | 5 | 0 | 1 | 100 | SU | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| | 42120 | 10 | 7 | 1 | 30 | RI-L1 | MEC PIPE INSULATION | LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| .. | 42380 | 4 | 4 | 1 | 0 | SU | ACOUS.GRID | LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| .. | 44120* | 10 | 9 | 1 | 10 | SU | MEC PIPE INSULATION | LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| | 42130 | 8 | 0 | 1 | 95 | RI-L1 | R/I TEMP.CONTROL | LEVEL 1 | 29FEB16A | 13DEC16 | | 25AUG16 | -76 |
| .. | 42140* | 5 | 0 | 1 | 100 | SU | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| .. | 44130* | 8 | 1 | 1 | 93 | SU | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 14DEC16 | | 2SEP16 | -71 |
| | 42140 | 5 | 0 | 1 | 100 | RI-L1 | MEC PIPE EQ CONNS | LEVEL 1 | 23MAR16A | 6JUL16A | | | |
| .. | 42400 | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 15FEB17 | 22FEB17 | 26AUG16 | 2SEP16 | -119 |
| | 42145 | 15 | 2 | 1 | 90 | RI-L1 | ELE CEILING ROUGH-IN | LEVEL 1 | 11FEB16A | 2DEC16 | | 13JUN16 | -121 |
| .. | 42180* | 8 | 0 | 1 | 100 | SU | FRAME PARTITIONS | LEVEL 1 | 4FEB16A | 26SEP16A | | | |
| .. | 44145* | 5 | 0 | 1 | 95 | SU | ELE CEILING ROUGH-IN | LEVEL 2 | 5FEB16A | 2DEC16 | | 27JUN16 | -111 |
| | 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG | LEVEL 1 | 3FEB16A | 29NOV16 | | 23JUN16 | -110 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| .. | 44160* | 8 | 1 | 1 | 90 | SU | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 30NOV16 | | 6JUL16 | -103 |
| | 42180 | 8 | 0 | 1 | 100 | RI-L1 | FRAME PARTITIONS | LEVEL 1 | 4FEB16A | 26SEP16A | | | |
| .. | 42190* | 4 | 0 | 1 | 100 | SU SS 0 | IN-WALL BLOCKING | LEVEL 1 | 10FEB16A | 1SEP16A | | | |
| .. | 42192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH | LEVEL 1 | 5DEC16 | 8DEC16 | 16JUN16 | 21JUN16 | -119 |
| .. | 42230* | 6 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES | LEVEL 1 | 14JUL16A | 15JUL16A | | | |
| .. | 42272* | 4 | 0 | 1 | 100 | SU SS 0 | ELE PANELS | LEVEL 1 | 10AUG16A | 15AUG16A | | | |
| .. | 42274* | 10 | 0 | 1 | 100 | SU SS 0 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 11FEB16A | 18JUL16A | | | |
| .. | 42295 | 7 | 7 | 1 | 0 | SU SS 0 | ELE F.A. WIRING | LEVEL 1 | 7DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 |
| .. | 42297* | 4 | 4 | 1 | 0 | SU SS 0 | ELE PA WIRING | LEVEL 1 | 5DEC16 | 8DEC16 | 14JUN16 | 17JUN16 | -121 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| .. | 44180* | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS | LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| .. | 45000 | 5 | 5 | 1 | 0 | SU | MOBILIZE ELEVATORS | | 29DEC16 | 5JAN17 | 29JUL16 | 4AUG16 | -106 |
| | 42190 | 4 | 0 | 1 | 100 | RI-L1 | IN-WALL BLOCKING | LEVEL 1 | 10FEB16A | 1SEP16A | | | |
| .. | 42200 | 4 | 4 | 1 | 5 | SU | THERMAL INSULATION | LEVEL 1 | 1AUG16A | 14DEC16 | | 27JUN16 | -119 |
| | 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH | LEVEL 1 | 5DEC16 | 8DEC16 | 16JUN16 | 21JUN16 | -119 |
| .. | 42200* | 4 | 4 | 1 | 5 | SU | THERMAL INSULATION | LEVEL 1 | 1AUG16A | 14DEC16 | | 27JUN16 | -119 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42200 | 4 | 4 | 1 | 5 | RI-L1 | THERMAL INSULATION | LEVEL 1 | 1AUG16A | 14DEC16 | | 27JUN16 | -119 |
| .. | 42320 | 8 | 8 | 1 | 0 | SU | HANG DRYWALL | LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| | 42230 | 6 | 0 | 1 | 100 | RI-L1 | SET HM FRAMES | LEVEL 1 | 14JUL16A | 15JUL16A | | | |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42272 | 4 | 0 | 1 | 100 | RI-L1 | ELE PANELS | LEVEL 1 | 10AUG16A | 15AUG16A | | | |
| .. | 42280* | 3 | 0 | 1 | 95 | SU | ELE FEEDER WIRE | LEVEL 1 | 24FEB16A | 2DEC16 | | 23AUG16 | -71 |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42274 | 10 | 0 | 1 | 100 | RI-L1 | ELE IN-WALL ROUGH-IN | LEVEL 1 | 11FEB16A | 18JUL16A | | | |
| .. | 42318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP | LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42280 | 3 | 0 | 1 | 95 | RI-L1 | ELE FEEDER WIRE | LEVEL 1 | 24FEB16A | 2DEC16 | | 23AUG16 | -71 |
| .. | 42290* | 15 | 1 | 1 | 95 | SU | ELE BRANCH WIRING | LEVEL 1 | 24MAR16A | 5DEC16 | | 24AUG16 | -71 |
| | 42290 | 15 | 1 | 1 | 95 | RI-L1 | ELE BRANCH WIRING | LEVEL 1 | 24MAR16A | 5DEC16 | | 24AUG16 | -71 |
| .. | 42294 | 4 | 4 | 1 | 0 | SU | ELE DATA WIRING | LEVEL 1 | 18JAN17 | 23JAN17 | 1SEP16 | 7SEP16 | -95 |
| .. | 42300* | 8 | 6 | 1 | 30 | SU | ELE PNL TERMINATIONS | LEVEL 1 | 19SEP16A | 13DEC16 | | 1SEP16 | -71 |
| | 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING | LEVEL 1 | 18JAN17 | 23JAN17 | 1SEP16 | 7SEP16 | -95 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 44294* | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING | LEVEL 2 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING LEVEL 1 | 7DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 |
| .. | 42318* | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| .. | 44295* | 4 | 4 | 1 | 0 SU | | ELE F.A. WIRING LEVEL 2 | 16DEC16 | 21DEC16 | 30JUN16 | 6JUL16 | -118 |
| | 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING LEVEL 1 | 5DEC16 | 8DEC16 | 14JUN16 | 17JUN16 | -121 |
| .. | 42298* | 4 | 4 | 1 | 0 SU | | ELE SECUR. WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| .. | 42299* | 4 | 4 | 1 | 0 SU | | ELE A/V WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| | 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| .. | 42318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| .. | 42318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| | 42300 | 8 | 6 | 1 | 30 | RI-L1 | ELE PNL TERMINATIONS LEVEL 1 | 19SEP16A | 13DEC16 | | 1SEP16 | -71 |
| .. | 42450 | 4 | 4 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42460 | 7 | 7 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| .. | 42470 | 4 | 4 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42480 | 4 | 4 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42490 | 6 | 6 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL 1 | 15FEB17 | 22FEB17 | 6SEP16 | 13SEP16 | -113 |
| | 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| .. | 42320 | 8 | 8 | 1 | 0 SU | | HANG DRYWALL LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| | 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 12JAN17 | 13JAN17 | 8AUG16 | 9AUG16 | -109 |
| .. | 42350 | 4 | 3 | 1 | 35 SU | | PRIME PAINT LEVEL 1 | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| | 44006 | 2 | 0 | 1 | 100 | RI-L2 | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 0 | 1 | 95 SU | | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29NOV16 | | 27JUN16 | -108 |
| .. | 44056 | 8 | 0 | 1 | 100 SU | | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44064 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL DUCT LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44104 | 1 | 0 | 1 | 100 SU | | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29NOV16 | | 27JUN16 | -108 |
| .. | 44006* | 2 | 0 | 1 | 100 SU | | INSTALL TOP TRACK LEVEL 2 | 4FEB16A | 4MAY16A | | | |
| .. | 44020* | 4 | 0 | 1 | 95 SU | | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29NOV16 | | 27JUN16 | -108 |
| .. | 44058* | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| .. | 44105 | 10 | 0 | 1 | 100 SU | | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44145 | 5 | 0 | 1 | 95 SU | | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 2DEC16 | | 27JUN16 | -111 |
| .. | 44160* | 8 | 1 | 1 | 90 SU | | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 30NOV16 | | 6JUL16 | -103 |
| | 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29NOV16 | | 27JUN16 | -108 |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44056 | 8 | 0 | 1 | 100 | RI-L2 | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 4MAY16A | | | |
| .. | 44058 | 7 | 0 | 1 | 100 SU | | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| | 44058 | 7 | 0 | 1 | 100 | RI-L2 | PLB A/G WATER PIPING LEVEL 2 | 2JAN16A | 16JUN16A | | | |
| .. | 44060 | 1 | 0 | 1 | 100 SU | | PLB CONDENSATE PIPING LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44070 | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| | 44060 | 1 | 0 | 1 | 100 | RI-L2 | PLB CONDENSATE PIPING LEVEL 2 | 2JAN16A | 15JUN16A | | | |
| .. | 44062 | 2 | 0 | 1 | 100 SU | | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| | 44062 | 2 | 0 | 1 | 100 | RI-L2 | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | | |
| .. | 44102 | 4 | 4 | 1 | 10 SU | | PLB O/H INSULATION LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| | 44064 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL DUCT LEVEL 2 | 4FEB16A | 17FEB16A | | | |
| .. | 44065 | 10 | 0 | 1 | 98 SU | | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| | 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| .. | 44070* | 10 | 0 | 1 | 100 SU | | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44130 | 8 | 1 | 1 | 93 SU | | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 14DEC16 | | 2SEP16 | -71 |
| | 44070 | 10 | 0 | 1 | 100 | RI-L2 | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | | |
| .. | 44080* | 5 | 0 | 1 | 100 SU SS | 0 | FIRE SMOKE DAMPERS LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44090 | 4 | 0 | 1 | 100 SU | | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44180 | 12 | 1 | 1 | 95 SU | | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| ..RAIN02 | * | 2 | 0 | C | 100 SU SS | 1 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | | |
| | 44080 | 5 | 0 | 1 | 100 | RI-L2 | FIRE SMOKE DAMPERS LEVEL 2 | 4FEB16A | 20APR16A | | | |
| .. | 44092* | 2 | 0 | 1 | 100 SU | | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| | 44090 | 4 | 0 | 1 | 100 | RI-L2 | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | | |
| .. | 44100* | 10 | 10 | 1 | 0 SU | | DUCT INSULATION LEVEL 2 | 19DEC16 | 3JAN17 | 22JUL16 | 4AUG16 | -104 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44092 | 2 | 0 | 1 | 100 | RI-L2 | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | | |
| .. | 44100 | 10 | 10 | 1 | 0 | SU | DUCT INSULATION LEVEL 2 | 19DEC16 | 3JAN17 | 22JUL16 | 4AUG16 | -104 |
| | 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION LEVEL 2 | 19DEC16 | 3JAN17 | 22JUL16 | 4AUG16 | -104 |
| .. | 44102 | 4 | 4 | 1 | 10 | SU | PLB O/H INSULATION LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| | 44102 | 4 | 4 | 1 | 10 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| .. | 44120 | 10 | 9 | 1 | 10 | SU | MEC PIPE INSULATION LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| | 44104 | 1 | 0 | 1 | 100 | RI-L2 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44105 | 10 | 0 | 1 | 100 | SU | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| | 44105 | 10 | 0 | 1 | 100 | RI-L2 | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | | |
| .. | 44112* | 2 | 2 | 1 | 0 | SU | MEC PIPE TESTING LEVEL 2 | 18JUL16A | 2DEC16 | | 10AUG16 | -80 |
| .. | 44130 | 8 | 1 | 1 | 93 | SU | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 14DEC16 | | 2SEP16 | -71 |
| | 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 18JUL16A | 2DEC16 | | 10AUG16 | -80 |
| .. | 44120 | 10 | 9 | 1 | 10 | SU | MEC PIPE INSULATION LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| .. | 44140 | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 14DEC16 | | 2SEP16 | -71 |
| | 44120 | 10 | 9 | 1 | 10 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| | 44130 | 8 | 1 | 1 | 93 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 14DEC16 | | 2SEP16 | -71 |
| .. | 44140* | 5 | 0 | 1 | 95 | SU | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 14DEC16 | | 2SEP16 | -71 |
| | 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 14DEC16 | | 2SEP16 | -71 |
| .. | 44400 | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| | 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 2DEC16 | | 27JUN16 | -111 |
| .. | 44180* | 12 | 1 | 1 | 95 | SU | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| | 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 30NOV16 | | 6JUL16 | -103 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| .. | 44190* | 4 | 0 | 1 | 95 | SU SS 0 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 2DEC16 | | 1JUL16 | -107 |
| .. | 44192* | 4 | 4 | 1 | 0 | SU SS 0 | JAMB,SHELF&BASE FLASH LEVEL 2 | 5DEC16 | 8DEC16 | 28JUN16 | 1JUL16 | -111 |
| .. | 44230* | 6 | 0 | 1 | 100 | SU SS 0 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44274* | 13 | 1 | 1 | 95 | SU SS 0 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 5DEC16 | | 6JUL16 | -106 |
| .. | 44295 | 4 | 4 | 1 | 0 | SU SS 0 | ELE F.A. WIRING LEVEL 2 | 16DEC16 | 21DEC16 | 30JUN16 | 6JUL16 | -118 |
| .. | 44297* | 3 | 3 | 1 | 0 | SU SS 0 | ELE PA WIRING LEVEL 2 | 5DEC16 | 7DEC16 | 28JUN16 | 30JUN16 | -111 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| .. | 45010 | 6 | 6 | 1 | 0 | SU | ELEV.RAILS BP01 | 6JAN17 | 13JAN17 | 5AUG16 | 12AUG16 | -106 |
| | 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 2DEC16 | | 1JUL16 | -107 |
| .. | 44200 | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 9DEC16 | 14DEC16 | 5JUL16 | 8JUL16 | -111 |
| | 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 5DEC16 | 8DEC16 | 28JUN16 | 1JUL16 | -111 |
| .. | 44200* | 4 | 4 | 1 | 0 | SU | THERMAL INSULATION LEVEL 2 | 9DEC16 | 14DEC16 | 5JUL16 | 8JUL16 | -111 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 9DEC16 | 14DEC16 | 5JUL16 | 8JUL16 | -111 |
| .. | 44320 | 10 | 10 | 1 | 0 | SU | HANG DRYWALL LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| | 44230 | 6 | 0 | 1 | 100 | RI-L2 | SET HM FRAMES LEVEL 2 | 27JUN16A | 29JUN16A | | | |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 5DEC16 | | 6JUL16 | -106 |
| .. | 44280* | 3 | 2 | 1 | 50 | SU | ELE FEEDER WIRE LEVEL 2 | 22AUG16A | 7DEC16 | | 9SEP16 | -62 |
| .. | 44318 | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44280 | 3 | 2 | 1 | 50 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 22AUG16A | 7DEC16 | | 9SEP16 | -62 |
| .. | 44290* | 6 | 0 | 1 | 95 | SU | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 7DEC16 | | 9SEP16 | -62 |
| | 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 7DEC16 | | 9SEP16 | -62 |
| .. | 44294 | 3 | 3 | 1 | 0 | SU | ELE DATA WIRING LEVEL 2 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 |
| .. | 44300* | 8 | 0 | 1 | 100 | SU | ELE PNL TERMINATIONS LEVEL 2 | 19SEP16A | 21SEP16A | | | |
| | 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 |
| .. | 44450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| | 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | 16DEC16 | 21DEC16 | 30JUN16 | 6JUL16 | -118 |
| .. | 44318* | 2 | 2 | 1 | 0 | SU | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 5DEC16 | 7DEC16 | 28JUN16 | 30JUN16 | -111 |
| .. | 44298* | 3 | 3 | 1 | 0 | SU | ELE SECUR. WIRING LEVEL 2 | 8DEC16 | 12DEC16 | 1JUL16 | 6JUL16 | -111 |
| .. | 44299* | 2 | 2 | 1 | 0 | SU | ELE A/V WIRING LEVEL 2 | 8DEC16 | 9DEC16 | 5JUL16 | 6JUL16 | -110 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 8DEC16 | 12DEC16 | 1JUL16 | 6JUL16 | -111 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING LEVEL 2 | 8DEC16 | 9DEC16 | 5JUL16 | 6JUL16 | -110 |
| .. | 44318 | 2 | 2 | 1 | 0 SU | | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| | 44300 | 8 | 0 | 1 | 100 | RI-L2 | ELE PNL TERMINATIONS LEVEL 2 | 19SEP16A | 21SEP16A | | | |
| .. | 44450 | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44460 | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| .. | 44470 | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44480 | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44490 | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL 2 | 1MAR17 | 6MAR17 | 14SEP16 | 19SEP16 | -117 |
| | 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| .. | 44320 | 10 | 10 | 1 | 0 SU | | HANG DRYWALL LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| | 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 30JAN17 | 31JAN17 | 12AUG16 | 15AUG16 | -117 |
| .. | 44350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| | 40320 | 10 | 5 | 1 | 50 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| .. | 40330* | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| .. | 40340* | 8 | 8 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| .. | 40342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| .. | 40344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| .. | 42320* | 8 | 8 | 1 | 0 SU | | HANG DRYWALL LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| | 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| .. | 40335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL LEVEL B | 4JAN17 | 5JAN17 | 25JUL16 | 26JUL16 | -113 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| .. | 40370 | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS LEVEL B | 13JAN17 | 16JAN17 | 1AUG16 | 2AUG16 | -115 |
| .. | 42330* | 6 | 6 | 1 | 0 SU | | TAPE&FINISH DRYWALL LEVEL 1 | 4JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 |
| | 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| .. | 40345* | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| | 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| | 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| .. | 40345 | 8 | 8 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| | 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| .. | 40350 | 6 | 5 | 1 | 25 SU | | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| | 40350 | 6 | 5 | 1 | 25 | FN-LB | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| .. | 40380* | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| .. | 40382* | 2 | 2 | 1 | 0 SU | | HARD FLR PREP LEVEL B | 30JAN17 | 31JAN17 | 10AUG16 | 11AUG16 | -119 |
| .. | 42350* | 4 | 3 | 1 | 35 SU | | PRIME PAINT LEVEL 1 | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| | 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS LEVEL B | 13JAN17 | 16JAN17 | 1AUG16 | 2AUG16 | -115 |
| .. | 40380 | 8 | 8 | 1 | 0 SU | | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| | 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| .. | 40390* | 4 | 4 | 1 | 0 SU | | SPRINK DROPS & HEADS LEVEL B | 9FEB17 | 14FEB17 | 22AUG16 | 25AUG16 | -119 |
| .. | 40400* | 6 | 6 | 1 | 0 SU | | TRIM&TERM TEMP.CNTRL LEVEL B | 9FEB17 | 16FEB17 | 18AUG16 | 25AUG16 | -121 |
| .. | 40410* | 5 | 5 | 1 | 0 SU SS | 0 | HVA AIR DISTRIBUTION LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| .. | 40420* | 10 | 10 | 1 | 0 SU SS | 0 | ELE LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| .. | 40424* | 2 | 2 | 1 | 0 SU | | VA O/H INSPECT & APP LEVEL B | 9FEB17 | 10FEB17 | 24AUG16 | 25AUG16 | -117 |
| .. | 40450* | 3 | 3 | 1 | 0 SU | | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40460 | 4 | 4 | 1 | 0 SU | | ELE F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| .. | 40470* | 3 | 3 | 1 | 0 SU | | ELE PA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40480* | 3 | 3 | 1 | 0 SU | | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40490* | 4 | 4 | 1 | 0 SU | | ELE A/V TRIM&TEST LEVEL B | 9FEB17 | 14FEB17 | 30AUG16 | 2SEP16 | -113 |
| .. | 42380* | 4 | 4 | 1 | 0 SU | | ACOUS.GRID LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| | 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 30JAN17 | 31JAN17 | 10AUG16 | 11AUG16 | -119 |
| .. | 40500 | 8 | 8 | 1 | 0 SU | | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| | 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 9FEB17 | 14FEB17 | 22AUG16 | 25AUG16 | -119 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40590 | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| | 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 9FEB17 | 16FEB17 | 18AUG16 | 25AUG16 | -121 |
| .. | 40580* | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40590* | 6 | 6 | 1 | 0 SU | | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| | 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| .. | 40580 | 6 | 6 | 1 | 0 SU | | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| | 40420 | 10 | 10 | 1 | 0 | FN-LB | ELE LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| | 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 9FEB17 | 10FEB17 | 24AUG16 | 25AUG16 | -117 |
| .. | 40580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| | 40450 | 3 | 3 | 1 | 0 | FN-LB | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| .. | 42450 | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| | 40460 | 4 | 4 | 1 | 0 | FN-LB | ELE F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| .. | 42460* | 7 | 7 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| | 40470 | 3 | 3 | 1 | 0 | FN-LB | ELE PA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40480 | 3 | 3 | 1 | 0 | FN-LB | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40490 | 4 | 4 | 1 | 0 | FN-LB | ELE A/V TRIM&TEST LEVEL B | 9FEB17 | 14FEB17 | 30AUG16 | 2SEP16 | -113 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| .. | 40520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL B | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 |
| .. | 42500* | 4 | 4 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 1 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 |
| | 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 |
| .. | 40530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL B | 22FEB17 | 23FEB17 | 1SEP16 | 2SEP16 | -120 |
| .. | 40540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL B | 22FEB17 | 24FEB17 | 31AUG16 | 2SEP16 | -121 |
| | 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | 22FEB17 | 23FEB17 | 1SEP16 | 2SEP16 | -120 |
| .. | 40620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | 22FEB17 | 24FEB17 | 31AUG16 | 2SEP16 | -121 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40612* | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| | 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| .. | 40620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| | 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| | 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| .. | 40630* | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST LEVEL B | 7MAR17 | 10MAR17 | 3OCT16 | 6OCT16 | -108 |
| .. | 40640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| .. | 40650 | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| .. | 40690* | 4 | 4 | 1 | 0 | SU | HANG DOORS LEVEL B | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| .. | 40720 | 6 | 6 | 1 | 0 | SU | WALL PROTECTION LEVEL B | 10MAR17 | 17MAR17 | 20SEP16 | 27SEP16 | -120 |
| .. | 40726* | 12 | 12 | 1 | 0 | SU | ATHLETIC FLOORING LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 40630 | 4 | 4 | 1 | 0 | FN-LB | ELE TRIM & TEST LEVEL B | 7MAR17 | 10MAR17 | 3OCT16 | 6OCT16 | -108 |
| .. | 40900 | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| .. | 42630 | 7 | 7 | 1 | 0 | SU | ELE TRIM & TEST LEVEL 1 | 14MAR17 | 22MAR17 | 7OCT16 | 17OCT16 | -109 |
| | 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| .. | 40750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 42640* | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE LEVEL 1 | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| | 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| .. | 40750* | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| | 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| .. | 40700* | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE LEVEL B | 13MAR17 | 16MAR17 | 4OCT16 | 7OCT16 | -111 |
| .. | 40710* | 4 | 4 | 1 | 0 | SU | INT GLAZING LEVEL B | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 |
| .. | 40800* | 2 | 2 | 1 | 0 | SU | TEST/BALANCE LEVEL B | 13MAR17 | 14MAR17 | 30SEP16 | 3OCT16 | -113 |
| .. | 42690 | 4 | 3 | 1 | 20 | SU | HANG DOORS LEVEL 1 | 23NOV16A | 16MAR17 | | 27SEP16 | -119 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE | LEVEL B | 13MAR17 | 16MAR17 | 4OCT16 | 7OCT16 | -111 |
| .. | 40750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 42700* | 2 | 2 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 1 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 |
| | 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING | LEVEL B | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| .. | 42710* | 2 | 2 | 1 | 0 SU | | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 |
| | 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION | LEVEL B | 10MAR17 | 17MAR17 | 20SEP16 | 27SEP16 | -120 |
| .. | 40730* | 4 | 4 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL B | 20MAR17 | 23MAR17 | 4OCT16 | 7OCT16 | -116 |
| .. | 42720* | 4 | 4 | 1 | 0 SU | | WALL PROTECTION | LEVEL 1 | 20MAR17 | 23MAR17 | 28SEP16 | 3OCT16 | -120 |
| | 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING | LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| .. | 40750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 40760 | 6 | 6 | 1 | 0 SU | | TELESCOPING STANDS | LEVEL B | 31MAR17 | 7APR17 | 6OCT16 | 13OCT16 | -123 |
| | 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS | LEVEL B | 20MAR17 | 23MAR17 | 4OCT16 | 7OCT16 | -116 |
| .. | 40750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| | 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT | LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| .. | 42750* | 2 | 2 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| | 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS | LEVEL B | 31MAR17 | 7APR17 | 6OCT16 | 13OCT16 | -123 |
| .. | 40900* | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| | 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE | LEVEL B | 13MAR17 | 14MAR17 | 30SEP16 | 3OCT16 | -113 |
| .. | 40900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| .. | 42800 | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 1 | 17MAR17 | 20MAR17 | 4OCT16 | 5OCT16 | -115 |
| | 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| .. | 40902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL B | 10APR17 | 14APR17 | 24OCT16 | 28OCT16 | -117 |
| .. | 40910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL B | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 |
| .. | 40990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL B | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 |
| .. | 42900* | 2 | 2 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| | 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT | LEVEL B | 10APR17 | 14APR17 | 24OCT16 | 28OCT16 | -117 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE | LEVEL B | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 |
| .. | 40990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL B | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 |
| | 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE | LEVEL B | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 |
| .. | 42990 | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| | 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL | LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| .. | 42330* | 6 | 6 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 1 | 4JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 |
| .. | 42340* | 6 | 6 | 1 | 0 SU | | FRAME D/W CLG&SOFFIT | LEVEL 1 | 4JAN17 | 11JAN17 | 25JUL16 | 1AUG16 | -113 |
| .. | 42342* | 2 | 2 | 1 | 0 SU | | PLB FIRESTOPPING | LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| .. | 42344* | 2 | 2 | 1 | 0 SU | | MEC FIRESTOPPING | LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| .. | 44320* | 10 | 10 | 1 | 0 SU | | HANG DRYWALL | LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| | 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL | LEVEL 1 | 4JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 |
| .. | 42335* | 2 | 2 | 1 | 0 SU | | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 12JAN17 | 13JAN17 | 8AUG16 | 9AUG16 | -109 |
| .. | 42345* | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| .. | 42370* | 2 | 2 | 1 | 0 SU | | FIRE EXT.CABINETS | LEVEL 1 | 12JAN17 | 13JAN17 | 11AUG16 | 12AUG16 | -106 |
| .. | 44330 | 8 | 8 | 1 | 0 SU | | TAPE&FINISH DRYWALL | LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| | 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT | LEVEL 1 | 4JAN17 | 11JAN17 | 25JUL16 | 1AUG16 | -113 |
| .. | 42345* | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| | 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING | LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| .. | 42345 | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| | 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING | LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| .. | 42345 | 6 | 6 | 1 | 0 SU | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| | 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| .. | 42350 | 4 | 3 | 1 | 35 SU | | PRIME PAINT | LEVEL 1 | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| | 42350 | 4 | 3 | 1 | 35 | FN-L1 | PRIME PAINT | LEVEL 1 | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| .. | 42380 | 4 | 4 | 1 | 0 SU | | ACOUS.GRID | LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| .. | 42382* | 2 | 2 | 1 | 0 SU | | HARD FLR PREP | LEVEL 1 | 2FEB17 | 3FEB17 | 22AUG16 | 23AUG16 | -114 |
| .. | 44350 | 6 | 6 | 1 | 0 SU | | PRIME PAINT | LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| | 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS | LEVEL 1 | 12JAN17 | 13JAN17 | 11AUG16 | 12AUG16 | -106 |
| .. | 42380 | 4 | 4 | 1 | 0 SU | | ACOUS.GRID | LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID | LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| .. | 42390* | 2 | 2 | 1 | 0 | SU | SPRINK DROPS & HEADS | LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| .. | 42400* | 6 | 6 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 15FEB17 | 22FEB17 | 26AUG16 | 2SEP16 | -119 |
| .. | 42410* | 5 | 5 | 1 | 0 | SU SS 0 | HVA AIR DISTRIBUTION | LEVEL 1 | 9FEB17 | 15FEB17 | 29AUG16 | 2SEP16 | -114 |
| .. | 42420* | 15 | 15 | 1 | 0 | SU SS 0 | ELE LIGHTS & TRIM | LEVEL 1 | 9FEB17 | 1MAR17 | 15AUG16 | 2SEP16 | -124 |
| .. | 42424* | 2 | 2 | 1 | 0 | SU | VA O/H INSPECT & APP | LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| .. | 42450* | 4 | 4 | 1 | 0 | SU | ELE DATA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42460 | 7 | 7 | 1 | 0 | SU | ELE F.A. TRIM&TEST | LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| .. | 42470* | 4 | 4 | 1 | 0 | SU | ELE PA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42480* | 4 | 4 | 1 | 0 | SU | ELE SECUR. TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42490* | 6 | 6 | 1 | 0 | SU | ELE A/V TRIM&TEST | LEVEL 1 | 15FEB17 | 22FEB17 | 6SEP16 | 13SEP16 | -113 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID | LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| | 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP | LEVEL 1 | 2FEB17 | 3FEB17 | 22AUG16 | 23AUG16 | -114 |
| .. | 42500 | 4 | 4 | 1 | 0 | SU | HARD FLR&STONE FACING | LEVEL 1 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 |
| | 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS | LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| | 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 15FEB17 | 22FEB17 | 26AUG16 | 2SEP16 | -119 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| | 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION | LEVEL 1 | 9FEB17 | 15FEB17 | 29AUG16 | 2SEP16 | -114 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| | 42420 | 15 | 15 | 1 | 0 | FN-L1 | ELE LIGHTS & TRIM | LEVEL 1 | 9FEB17 | 1MAR17 | 15AUG16 | 2SEP16 | -124 |
| .. | 42580* | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42590* | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| | 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP | LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| .. | 42580 | 4 | 4 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42590 | 4 | 4 | 1 | 0 | SU | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| | 42450 | 4 | 4 | 1 | 0 | FN-L1 | ELE DATA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| .. | 44450 | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST | LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| | 42460 | 7 | 7 | 1 | 0 | FN-L1 | ELE F.A. TRIM&TEST | LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| .. | 44460* | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST | LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| | 42470 | 4 | 4 | 1 | 0 | FN-L1 | ELE PA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 42480 | 4 | 4 | 1 | 0 | FN-L1 | ELE SECUR. TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 42490 | 6 | 6 | 1 | 0 | FN-L1 | ELE A/V TRIM&TEST | LEVEL 1 | 15FEB17 | 22FEB17 | 6SEP16 | 13SEP16 | -113 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING | LEVEL 1 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 |
| .. | 42520* | 2 | 2 | 1 | 0 | SU | PLB FIXTURES & TRIM | LEVEL 1 | 21FEB17 | 22FEB17 | 12SEP16 | 13SEP16 | -113 |
| .. | 44500* | 6 | 6 | 1 | 0 | SU | HARD FLR&STONE FACING | LEVEL 2 | 21FEB17 | 28FEB17 | 30AUG16 | 7SEP16 | -121 |
| | 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM | LEVEL 1 | 21FEB17 | 22FEB17 | 12SEP16 | 13SEP16 | -113 |
| .. | 42620 | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE | LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| .. | 42612* | 2 | 2 | 1 | 0 | SU | ACCESS DRS & LOUVERS | LEVEL 1 | 8MAR17 | 9MAR17 | 18OCT16 | 19OCT16 | -98 |
| .. | 42620* | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| .. | 44580* | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE | LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| | 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING | LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| .. | 42620* | 4 | 4 | 1 | 0 | SU | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| | 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS | LEVEL 1 | 8MAR17 | 9MAR17 | 18OCT16 | 19OCT16 | -98 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| | 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT | LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| .. | 42630* | 7 | 7 | 1 | 0 | SU | ELE TRIM & TEST | LEVEL 1 | 14MAR17 | 22MAR17 | 7OCT16 | 17OCT16 | -109 |
| .. | 42640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| .. | 42650* | 8 | 8 | 1 | 0 | SU | FINISH CARPENTRY | LEVEL 1 | 14MAR17 | 23MAR17 | 28SEP16 | 7OCT16 | -116 |
| .. | 42690* | 4 | 3 | 1 | 20 | SU | HANG DOORS | LEVEL 1 | 23NOV16A | 16MAR17 | | 27SEP16 | -119 |
| .. | 42720 | 4 | 4 | 1 | 0 | SU | WALL PROTECTION | LEVEL 1 | 20MAR17 | 23MAR17 | 28SEP16 | 3OCT16 | -120 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 42630 | 7 | 7 | 1 | 0 | FN-L1 | ELE TRIM & TEST | LEVEL 1 | 14MAR17 | 22MAR17 | 7OCT16 | 17OCT16 | -109 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| .. | 44630 | 4 | 4 | 1 | 0 | SU | ELE TRIM & TEST | LEVEL 2 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 |
| | 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| .. | 42642* | 4 | 4 | 1 | 0 | SU | ENTRANCE FL GRILLES | LEVEL 1 | 23MAR17 | 28MAR17 | 4OCT16 | 7OCT16 | -119 |
| .. | 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 44640 | 6 | 6 | 1 | 0 | SU | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| | 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES | LEVEL 1 | 23MAR17 | 28MAR17 | 4OCT16 | 7OCT16 | -119 |
| .. | 42660* | 4 | 4 | 1 | 0 | SU | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| | 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY | LEVEL 1 | 14MAR17 | 23MAR17 | 28SEP16 | 7OCT16 | -116 |
| .. | 42660 | 4 | 4 | 1 | 0 | SU | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| | 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| .. | 42750* | 2 | 2 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| | 42690 | 4 | 3 | 1 | 20 | FN-L1 | HANG DOORS | LEVEL 1 | 23NOV16A | 16MAR17 | | 27SEP16 | -119 |
| .. | 42700* | 2 | 2 | 1 | 0 | SU | BUILDERS HARDWARE | LEVEL 1 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 |
| .. | 42710* | 2 | 2 | 1 | 0 | SU | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 |
| .. | 42800* | 2 | 2 | 1 | 0 | SU | TEST/BALANCE | LEVEL 1 | 17MAR17 | 20MAR17 | 4OCT16 | 5OCT16 | -115 |
| .. | 44690 | 6 | 6 | 1 | 0 | SU | HANG DOORS | LEVEL 2 | 24MAR17 | 31MAR17 | 28SEP16 | 5OCT16 | -124 |
| | 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE | LEVEL 1 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 |
| .. | 42750 | 2 | 2 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| .. | 44700 | 4 | 4 | 1 | 0 | SU | BUILDERS HARDWARE | LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| | 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| .. | 44710 | 4 | 4 | 1 | 0 | SU | INT GLAZING | LEVEL 2 | 3APR17 | 6APR17 | 18OCT16 | 21OCT16 | -116 |
| | 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION | LEVEL 1 | 20MAR17 | 23MAR17 | 28SEP16 | 3OCT16 | -120 |
| .. | 42730* | 2 | 2 | 1 | 0 | SU | RAILS&CORNER GUARDS | LEVEL 1 | 24MAR17 | 27MAR17 | 12OCT16 | 13OCT16 | -114 |
| .. | 44720* | 6 | 6 | 1 | 0 | SU | WALL PROTECTION | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| | 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS | LEVEL 1 | 24MAR17 | 27MAR17 | 12OCT16 | 13OCT16 | -114 |
| .. | 42750 | 2 | 2 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| | 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT | LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| .. | 44750 | 4 | 4 | 1 | 0 | SU | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| | 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE | LEVEL 1 | 17MAR17 | 20MAR17 | 4OCT16 | 5OCT16 | -115 |
| .. | 42900 | 2 | 2 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| .. | 44800 | 2 | 2 | 1 | 0 | SU | TEST/BALANCE | LEVEL 2 | 3APR17 | 4APR17 | 6OCT16 | 7OCT16 | -124 |
| | 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| .. | 42902* | 5 | 5 | 1 | 0 | SU SS 0 | VA INSPECT | LEVEL 1 | 14APR17 | 20APR17 | 24OCT16 | 28OCT16 | -121 |
| .. | 42910* | 4 | 4 | 1 | 0 | SU SS 0 | INTERIOR SIGNAGE | LEVEL 1 | 14APR17 | 19APR17 | 25OCT16 | 28OCT16 | -120 |
| .. | 42990 | 0 | 0 | 1 | 0 | SU | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| .. | 44900* | 4 | 4 | 1 | 0 | SU | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT | LEVEL 1 | 14APR17 | 20APR17 | 24OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE | LEVEL 1 | 14APR17 | 19APR17 | 25OCT16 | 28OCT16 | -120 |
| .. | 42990* | 0 | 0 | 1 | 0 | SU | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| | 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| .. | 44990 | 0 | 0 | 1 | 0 | SU | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| | 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE | LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44600* | 4 | 4 | 1 | 0 | SU | WINDOW SHADES | | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| .. | 44612* | 4 | 4 | 1 | 0 | SU | ACCESS DRS & LOUVERS | LEVEL 2 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| .. | 44620* | 6 | 6 | 1 | 0 | SU | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL | LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| .. | 44330* | 8 | 8 | 1 | 0 | SU | TAPE&FINISH DRYWALL | LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| .. | 44340* | 8 | 8 | 1 | 0 | SU | FRAME D/W CLG&SOFFIT | LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| .. | 44342* | 2 | 2 | 1 | 0 | SU | PLB FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| .. | 44344* | 2 | 2 | 1 | 0 | SU | MEC FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| | 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL | LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| .. | 44335* | 2 | 2 | 1 | 0 | SU | SOUND/FIRE CAULK T&B | WALL LEVEL 2 | 30JAN17 | 31JAN17 | 12AUG16 | 15AUG16 | -117 |
| .. | 44345* | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT | LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| .. | 44370* | 2 | 2 | 1 | 0 | SU | FIRE EXT.CABINETS | LEVEL 2 | 30JAN17 | 31JAN17 | 22AUG16 | 23AUG16 | -111 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| .. | 44345* | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| | 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| | 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| .. | 44345 | 8 | 8 | 1 | 0 | SU | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| | 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| .. | 44350* | 6 | 6 | 1 | 0 | SU | PRIME PAINT LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| | 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| .. | 44380* | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| .. | 44382* | 2 | 2 | 1 | 0 | SU | HARD FLR PREP LEVEL 2 | 17FEB17 | 20FEB17 | 26AUG16 | 29AUG16 | -121 |
| | 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 30JAN17 | 31JAN17 | 22AUG16 | 23AUG16 | -111 |
| .. | 44380 | 8 | 8 | 1 | 0 | SU | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| | 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| .. | 44390* | 4 | 4 | 1 | 0 | SU | SPRINK DROPS & HEADS LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| .. | 44400* | 4 | 4 | 1 | 0 | SU | TRIM&TERM TEMP.CNTRL LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| .. | 44410* | 10 | 10 | 1 | 0 | SU SS 0 | HVA AIR DISTRIBUTION LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| .. | 44420* | 10 | 10 | 1 | 0 | SU SS 0 | ELE LIGHTS & TRIM LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| .. | 44424* | 2 | 2 | 1 | 0 | SU | VA O/H INSPECT & APP LEVEL 2 | 1MAR17 | 2MAR17 | 8SEP16 | 9SEP16 | -121 |
| .. | 44450* | 3 | 3 | 1 | 0 | SU | ELE DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44460 | 4 | 4 | 1 | 0 | SU | ELE F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| .. | 44470* | 3 | 3 | 1 | 0 | SU | ELE PA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44480* | 3 | 3 | 1 | 0 | SU | ELE SECUR. TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44490* | 4 | 4 | 1 | 0 | SU | ELE A/V TRIM&TEST LEVEL 2 | 1MAR17 | 6MAR17 | 14SEP16 | 19SEP16 | -117 |
| | 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 17FEB17 | 20FEB17 | 26AUG16 | 29AUG16 | -121 |
| .. | 44500* | 6 | 6 | 1 | 0 | SU | HARD FLR&STONE FACING LEVEL 2 | 21FEB17 | 28FEB17 | 30AUG16 | 7SEP16 | -121 |
| | 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| | 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44590* | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| | 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| | 44420 | 10 | 10 | 1 | 0 | FN-L2 | ELE LIGHTS & TRIM LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| | 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 1MAR17 | 2MAR17 | 8SEP16 | 9SEP16 | -121 |
| .. | 44580 | 6 | 6 | 1 | 0 | SU | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| .. | 44590 | 6 | 6 | 1 | 0 | SU | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| | 44450 | 3 | 3 | 1 | 0 | FN-L2 | ELE DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44460 | 4 | 4 | 1 | 0 | FN-L2 | ELE F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44470 | 3 | 3 | 1 | 0 | FN-L2 | ELE PA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44480 | 3 | 3 | 1 | 0 | FN-L2 | ELE SECUR. TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44490 | 4 | 4 | 1 | 0 | FN-L2 | ELE A/V TRIM&TEST LEVEL 2 | 1MAR17 | 6MAR17 | 14SEP16 | 19SEP16 | -117 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 21FEB17 | 28FEB17 | 30AUG16 | 7SEP16 | -121 |
| .. | 44520* | 5 | 5 | 1 | 0 | SU | PLB FIXTURES & TRIM LEVEL 2 | 1MAR17 | 7MAR17 | 8SEP16 | 14SEP16 | -121 |
| | 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 1MAR17 | 7MAR17 | 8SEP16 | 14SEP16 | -121 |
| .. | 44530* | 2 | 2 | 1 | 0 | SU | TOILET & BATH ACCESS LEVEL 2 | 8MAR17 | 9MAR17 | 16SEP16 | 19SEP16 | -120 |
| .. | 44540* | 3 | 3 | 1 | 0 | SU | TOILET COMPARTMENTS LEVEL 2 | 8MAR17 | 10MAR17 | 15SEP16 | 19SEP16 | -121 |
| | 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 8MAR17 | 9MAR17 | 16SEP16 | 19SEP16 | -120 |
| .. | 44620 | 6 | 6 | 1 | 0 | SU | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS | LEVEL 2 | 8MAR17 | 10MAR17 | 15SEP16 | 19SEP16 | -121 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING | LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| .. | 44620 | 6 | 6 | 1 | 0 SU | | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| | 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS | LEVEL 2 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| .. | 44630* | 4 | 4 | 1 | 0 SU | | ELE TRIM & TEST | LEVEL 2 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 |
| .. | 44640* | 6 | 6 | 1 | 0 SU | | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| .. | 44650* | 8 | 8 | 1 | 0 SU | | FINISH CARPENTRY | LEVEL 2 | 24MAR17 | 4APR17 | 30SEP16 | 11OCT16 | -122 |
| .. | 44690* | 6 | 6 | 1 | 0 SU | | HANG DOORS | LEVEL 2 | 24MAR17 | 31MAR17 | 28SEP16 | 5OCT16 | -124 |
| .. | 44720* | 6 | 6 | 1 | 0 SU | | WALL PROTECTION | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| .. | 44722* | 8 | 8 | 1 | 0 SU | | BALLET BARRE | LEVEL 2 | 24MAR17 | 4APR17 | 6OCT16 | 17OCT16 | -118 |
| | 44630 | 4 | 4 | 1 | 0 | FN-L2 | ELE TRIM & TEST | LEVEL 2 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| .. | 44660 | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| | 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY | LEVEL 2 | 24MAR17 | 4APR17 | 30SEP16 | 11OCT16 | -122 |
| .. | 44660* | 4 | 4 | 1 | 0 SU | | CARPET & BASE | LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| | 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE | LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| .. | 44750* | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| | 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS | LEVEL 2 | 24MAR17 | 31MAR17 | 28SEP16 | 5OCT16 | -124 |
| .. | 44700* | 4 | 4 | 1 | 0 SU | | BUILDERS HARDWARE | LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| .. | 44710* | 4 | 4 | 1 | 0 SU | | INT GLAZING | LEVEL 2 | 3APR17 | 6APR17 | 18OCT16 | 21OCT16 | -116 |
| .. | 44800* | 2 | 2 | 1 | 0 SU | | TEST/BALANCE | LEVEL 2 | 3APR17 | 4APR17 | 6OCT16 | 7OCT16 | -124 |
| | 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE | LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| | 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING | LEVEL 2 | 3APR17 | 6APR17 | 18OCT16 | 21OCT16 | -116 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| .. | 44730* | 4 | 4 | 1 | 0 SU | | RAILS&CORNER GUARDS | LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| | 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE | LEVEL 2 | 24MAR17 | 4APR17 | 6OCT16 | 17OCT16 | -118 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| | 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS | LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| .. | 44750 | 4 | 4 | 1 | 0 SU | | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| | 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| | 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE | LEVEL 2 | 3APR17 | 4APR17 | 6OCT16 | 7OCT16 | -124 |
| .. | 44900 | 4 | 4 | 1 | 0 SU | | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| .. | 68010* | 0 | 0 | 1 | 0 SU | | START TESTING | | 5APR17 | | 10OCT16 | | -124 |
| | 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| .. | 44902* | 5 | 5 | 1 | 0 SU SS | 0 | VA INSPECT | LEVEL 2 | 18APR17 | 24APR17 | 24OCT16 | 28OCT16 | -123 |
| .. | 44910* | 4 | 4 | 1 | 0 SU SS | 0 | INTERIOR SIGNAGE | LEVEL 2 | 18APR17 | 21APR17 | 25OCT16 | 28OCT16 | -122 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| | 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT | LEVEL 2 | 18APR17 | 24APR17 | 24OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE | LEVEL 2 | 18APR17 | 21APR17 | 25OCT16 | 28OCT16 | -122 |
| .. | 44990* | 0 | 0 | 1 | 0 SU | | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| | 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | | 29DEC16 | 5JAN17 | 29JUL16 | 4AUG16 | -106 |
| .. | 45010* | 6 | 6 | 1 | 0 SU | | ELEV.RAILS | BP01 | 6JAN17 | 13JAN17 | 5AUG16 | 12AUG16 | -106 |
| | 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP01 | 6JAN17 | 13JAN17 | 5AUG16 | 12AUG16 | -106 |
| .. | 45020* | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP01 | 16JAN17 | 25JAN17 | 15AUG16 | 24AUG16 | -106 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 45110* | 6 | 6 | 1 | 0 SU | | ELEV.RAILS | BP02 | 16JAN17 | 23JAN17 | 18AUG16 | 25AUG16 | -103 |
| | 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP01 | 16JAN17 | 25JAN17 | 15AUG16 | 24AUG16 | -106 |
| .. | 45030* | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP01 | 26JAN17 | 31JAN17 | 25AUG16 | 30AUG16 | -106 |
| .. | 45120* | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP02 | 26JAN17 | 6FEB17 | 26AUG16 | 7SEP16 | -105 |
| | 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP01 | 26JAN17 | 31JAN17 | 25AUG16 | 30AUG16 | -106 |
| .. | 45040* | 6 | 6 | 1 | 0 SU | | ELEV.CAB & FINISHES | BP01 | 1FEB17 | 8FEB17 | 31AUG16 | 8SEP16 | -106 |
| .. | 45130 | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP02 | 7FEB17 | 10FEB17 | 8SEP16 | 13SEP16 | -105 |
| | 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP01 | 1FEB17 | 8FEB17 | 31AUG16 | 8SEP16 | -106 |
| .. | 45050* | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP01 | 9FEB17 | 21FEB17 | 9SEP16 | 21SEP16 | -106 |
| | 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP01 | 9FEB17 | 21FEB17 | 9SEP16 | 21SEP16 | -106 |
| .. | 45060* | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP01 | 22FEB17 | 1MAR17 | 27SEP16 | 4OCT16 | -103 |
| .. | 45150* | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP02 | 22FEB17 | 6MAR17 | 22SEP16 | 4OCT16 | -106 |
| | 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP01 | 22FEB17 | 1MAR17 | 27SEP16 | 4OCT16 | -103 |
| .. | 45070* | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP01 | 2MAR17 | 7MAR17 | 7OCT16 | 12OCT16 | -101 |
| .. | 45160 | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP02 | 7MAR17 | 14MAR17 | 5OCT16 | 12OCT16 | -106 |
| | 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP01 | 2MAR17 | 7MAR17 | 7OCT16 | 12OCT16 | -101 |
| .. | 45170 | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP02 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 |
| | 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS | BP02 | 16JAN17 | 23JAN17 | 18AUG16 | 25AUG16 | -103 |
| .. | 45120 | 8 | 8 | 1 | 0 SU | | ELEV.EQUIP. | BP02 | 26JAN17 | 6FEB17 | 26AUG16 | 7SEP16 | -105 |
| | 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. | BP02 | 26JAN17 | 6FEB17 | 26AUG16 | 7SEP16 | -105 |
| .. | 45130* | 4 | 4 | 1 | 0 SU | | ELEV.PLATFORM | BP02 | 7FEB17 | 10FEB17 | 8SEP16 | 13SEP16 | -105 |
| | 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM | BP02 | 7FEB17 | 10FEB17 | 8SEP16 | 13SEP16 | -105 |
| .. | 45140* | 6 | 6 | 1 | 0 SU | | ELEV.CAB & FINISHES | BP02 | 13FEB17 | 20FEB17 | 14SEP16 | 21SEP16 | -105 |
| | 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES | BP02 | 13FEB17 | 20FEB17 | 14SEP16 | 21SEP16 | -105 |
| .. | 45150 | 9 | 9 | 1 | 0 SU | | ELEV.WIRING & CONTROLS | BP02 | 22FEB17 | 6MAR17 | 22SEP16 | 4OCT16 | -106 |
| | 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS | BP02 | 22FEB17 | 6MAR17 | 22SEP16 | 4OCT16 | -106 |
| .. | 45160* | 6 | 6 | 1 | 0 SU | | ELEV.FRAMES & DOORS | BP02 | 7MAR17 | 14MAR17 | 5OCT16 | 12OCT16 | -106 |
| | 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS | BP02 | 7MAR17 | 14MAR17 | 5OCT16 | 12OCT16 | -106 |
| .. | 45170* | 4 | 4 | 1 | 0 SU | | ELEV.TEST & ADJUST | BP02 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 |
| | 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST | BP02 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 |
| .. | 69010 | 4 | 4 | 1 | 0 SU | | ELEVATORS START&TEST | | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| | 64010 | 2 | 1 | 1 | 75 | FSITE | UTIL STORM DRAIN LIFT STATION | | 25OCT16A | 30NOV16 | | 22AUG16 | -70 |
| .. | 64020* | 6 | 1 | 1 | 90 SU | | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 1DEC16 | | 23AUG16 | -70 |
| | 64020 | 6 | 1 | 1 | 90 | FSITE | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 1DEC16 | | 23AUG16 | -70 |
| .. | 64030* | 1 | 0 | 1 | 75 SU | | UTIL 8HDPE - SOIL TIGHT | | 26OCT16A | 30NOV16 | | 22AUG16 | -70 |
| | 64030 | 1 | 0 | 1 | 75 | FSITE | UTIL 8HDPE - SOIL TIGHT | | 26OCT16A | 30NOV16 | | 22AUG16 | -70 |
| .. | 64040* | 3 | 3 | 1 | 0 SU | | UTIL 8FES W/RIP RAP | | 1DEC16 | 5DEC16 | 23AUG16 | 25AUG16 | -70 |
| | 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | | 1DEC16 | 5DEC16 | 23AUG16 | 25AUG16 | -70 |
| .. | 64050* | 5 | 1 | 1 | 75 SU | | UTIL SDDI | | 26OCT16A | 6DEC16 | | 26AUG16 | -70 |
| | 64050 | 5 | 1 | 1 | 75 | FSITE | UTIL SDDI | | 26OCT16A | 6DEC16 | | 26AUG16 | -70 |
| .. | 64500 | 5 | 5 | 1 | 0 SU | | SITE FINAL GRADING | | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| | 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| .. | 64510* | 10 | 10 | 1 | 0 SU | | SITE CONCRETE WALLS | | 9FEB17 | 22FEB17 | 6SEP16 | 19SEP16 | -109 |
| .. | 64550 | 10 | 10 | 1 | 0 SU | | SITE FENCING & GATES | | 17FEB17 | 2MAR17 | 13SEP16 | 26SEP16 | -110 |
| .. | 64560* | 10 | 10 | 1 | 0 SU | | SITE ASPHALT & PAVEMENT | | 9FEB17 | 22FEB17 | 13SEP16 | 26SEP16 | -104 |
| .. | 72130* | 2 | 2 | 1 | 0 SU | | Demo Temp Sidewalk and Lighting | | 9FEB17 | 10FEB17 | 31OCT16 | 1NOV16 | -70 |
| | 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | | 9FEB17 | 22FEB17 | 6SEP16 | 19SEP16 | -109 |
| .. | 64520* | 10 | 10 | 1 | 0 SU | | SITE CONCRETE WALKS | | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| .. | 64530* | 12 | 12 | 1 | 0 SU | | SITE U/G CONDUIT | | 23FEB17 | 10MAR17 | 22SEP16 | 7OCT16 | -107 |
| | 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| .. | 64522* | 12 | 12 | 1 | 0 SU | | SITE MISC. CONCRETE | | 9MAR17 | 24MAR17 | 13OCT16 | 28OCT16 | -102 |
| .. | 64620* | 10 | 10 | 1 | 0 SU | | SITE LANDSCAPE/IRRIGATION | | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| .. | 64622* | 5 | 5 | 1 | 0 SU | | SITE PLANT MATERIAL | | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| | 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | | 9MAR17 | 24MAR17 | 13OCT16 | 28OCT16 | -102 |
| .. | 64990 | 0 | 0 | 1 | 0 SU | | SITEWORK COMPLETE | | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 64530 | 12 | 12 | 1 | 0 | FSITE | SITE U/G CONDUIT | 23FEB17 | 10MAR17 | 22SEP16 | 7OCT16 | -107 |
| .. | 64540* | 15 | 15 | 1 | 0 | SU | SITE LIGHTING | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 |
| | 64540 | 15 | 15 | 1 | 0 | FSITE | SITE LIGHTING | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| | 64550 | 10 | 10 | 1 | 0 | FSITE | SITE FENCING & GATES | 17FEB17 | 2MAR17 | 13SEP16 | 26SEP16 | -110 |
| .. | 64620 | 10 | 10 | 1 | 0 | SU | SITE LANDSCAPE/IRRIGATION | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| .. | 64622 | 5 | 5 | 1 | 0 | SU | SITE PLANT MATERIAL | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| .. | 64630* | 10 | 10 | 1 | 0 | SU | SITE FURNISHINGS | 3MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 |
| .. | 64650* | 15 | 15 | 1 | 0 | SU | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| .. | 64652* | 10 | 10 | 1 | 0 | SU | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| .. | 64720* | 4 | 4 | 1 | 0 | SU | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| | 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 9FEB17 | 22FEB17 | 13SEP16 | 26SEP16 | -104 |
| .. | 64630 | 10 | 10 | 1 | 0 | SU | SITE FURNISHINGS | 3MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 |
| .. | 64650 | 15 | 15 | 1 | 0 | SU | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| .. | 64652 | 10 | 10 | 1 | 0 | SU | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| .. | 64720 | 4 | 4 | 1 | 0 | SU | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| | 64620 | 10 | 10 | 1 | 0 | FSITE | SITE LANDSCAPE/IRRIGATION | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| .. | 68410* | 1 | 1 | 1 | 0 | SU | CxA (FTP) Irrigation | 23MAR17 | 23MAR17 | 28OCT16 | 28OCT16 | -101 |
| | 64622 | 5 | 5 | 1 | 0 | FSITE | SITE PLANT MATERIAL | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| .. | 64624* | 10 | 10 | 1 | 0 | SU | SITE ROCK/GROUND COVER | 16MAR17 | 29MAR17 | 11OCT16 | 24OCT16 | -109 |
| | 64624 | 10 | 10 | 1 | 0 | FSITE | SITE ROCK/GROUND COVER | 16MAR17 | 29MAR17 | 11OCT16 | 24OCT16 | -109 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| | 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | 3MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 |
| .. | 64660* | 10 | 10 | 1 | 0 | SU | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| | 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| .. | 64810 | 4 | 4 | 1 | 0 | SU | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| | 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| | 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| .. | 64810* | 4 | 4 | 1 | 0 | SU | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| | 64720 | 4 | 4 | 1 | 0 | FSITE | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| .. | 64990 | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| | 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| .. | 64990* | 0 | 0 | 1 | 0 | SU | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| | 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 30640 | 5 | 5 | 1 | 0 | CLOSE | CxA (FTP) Solar PV | 13FEB17 | 17FEB17 | 27SEP16 | 3OCT16 | -96 |
| .. | 35990* | 0 | 0 | 1 | 0 | SU | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| | 36000 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 36010 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 36015 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 36020 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 36025 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 36030 | 4 | 4 | 1 | 0 | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| .. | 68030 | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 66000 | 0 | 0 | 1 | 0 | CLOSE | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| .. | 66880* | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69010* | 4 | 4 | 1 | 0 | SU | ELEVATORS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69020* | 4 | 4 | 1 | 0 | SU | FIRE PROT SYS. START&TEST | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| .. | 69210* | 4 | 4 | 1 | 0 | SU | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| .. | 69220* | 4 | 4 | 1 | 0 | SU | LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 |
| .. | 69230* | 4 | 4 | 1 | 0 | SU | ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69250* | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69260* | 2 | 2 | 1 | 0 | SU | EMERG. CONTROL START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69300* | 4 | 4 | 1 | 0 | SU | FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69320* | 2 | 2 | 1 | 0 | SU | ELE PA SYSTEM START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69330* | 4 | 4 | 1 | 0 | SU | ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69400* | 4 | 4 | 1 | 0 | SU | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69500* | 6 | 6 | 1 | 0 | SU | AHU/HVAC/CNTRLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| .. | 69510* | 6 | 6 | 1 | 0 | SU | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| .. | 69525* | 5 | 5 | 1 | 0 | SU | MAIN BUR ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| .. | 69530* | 5 | 5 | 1 | 0 | SU | VEGETATED ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| .. | 69540* | 5 | 5 | 1 | 0 | SU | BIM COMMISSIONING | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| | 66560 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69232* | 2 | 2 | 1 | 0 | SU | ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| | 66880 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 66892* | 1 | 1 | 1 | 0 | SU | CxA (FTP) A/V | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69342* | 2 | 2 | 1 | 0 | SU | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| | 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 5APR17 | | 10OCT16 | | -124 |
| .. | 66560* | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68030* | 4 | 4 | 1 | 0 | SU | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68900* | 4 | 4 | 1 | 0 | SU | HCC PRETEST SWITCHGEAR | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68920* | 2 | 2 | 1 | 0 | SU | HCC PRETEST CONTROL SYS | 5APR17 | 6APR17 | 10OCT16 | 11OCT16 | -124 |
| .. | 68930* | 2 | 2 | 1 | 0 | SU | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| .. | 68950* | 4 | 4 | 1 | 0 | SU | HCC PRETEST HCC FA SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68954* | 4 | 4 | 1 | 0 | SU | HCC PRETEST INTERCOM/RADIO/TV | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68960* | 4 | 4 | 1 | 0 | SU | HCC PRETEST TELECOM SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68962* | 2 | 2 | 1 | 0 | SU | HCC PRETEST PAGING SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| .. | 68964* | 4 | 4 | 1 | 0 | SU | HCC PRETEST SECUR. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68966* | 4 | 4 | 1 | 0 | SU | HCC PRETEST A/V. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 68970* | 4 | 4 | 1 | 0 | SU | HCC PRETEST ELEVATORS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 69340* | 4 | 4 | 1 | 0 | SU | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| .. | 68050* | 4 | 4 | 1 | 0 | SU SS 0 | SPRINK CLOSEOUT RECORD DWGS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| | 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 23MAR17 | 23MAR17 | 28OCT16 | 28OCT16 | -101 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 68900 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SWITCHGEAR | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 5APR17 | 6APR17 | 10OCT16 | 11OCT16 | -124 |
| .. | 68922* | 2 | 2 | 1 | 0 | SU | TAB REPORTS | 7APR17 | 10APR17 | 12OCT16 | 13OCT16 | -124 |
| | 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 7APR17 | 10APR17 | 12OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| .. | 68925* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-CHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| .. | 68926* | 1 | 1 | 1 | 0 | SU | CxA TAB B/C-HHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| .. | 68928* | 2 | 2 | 1 | 0 | SU | CxA TAB B/C-AIRSIDE | 11APR17 | 12APR17 | 20OCT16 | 21OCT16 | -120 |
| | 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| .. | 69517 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69518 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69519 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69520 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 11APR17 | 12APR17 | 20OCT16 | 21OCT16 | -120 |
| .. | 66941 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66942 | 1 | 1 | 1 | 0 | SU | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66943 | 1 | 1 | 1 | 0 | SU | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66944 | 1 | 1 | 1 | 0 | SU | CxA (FTP) FCU | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66945 | 1 | 1 | 1 | 0 | SU | CxA (FTP) EF | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69504 | 5 | 5 | 1 | 0 | SU | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68950 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST HCC FA SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68954 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST INTERCOM/RADIO/TV | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68960 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST TELECOM SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68962 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST PAGING SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| .. | 66000 | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68964 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SECUR. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68966 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST A/V. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69012* | 3 | 3 | 1 | 0 | SU | ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 25OCT16 | 27OCT16 | -121 |
| | 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 25OCT16 | 27OCT16 | -121 |
| .. | 69014* | 1 | 1 | 1 | 0 | SU | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | 28OCT16 | 28OCT16 | -121 |
| | 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | 28OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| .. | 69022* | 3 | 3 | 1 | 0 | SU | FIRE PROT SYS. DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 24OCT16 | 26OCT16 | -122 |
| | 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 24OCT16 | 26OCT16 | -122 |
| .. | 69024* | 2 | 2 | 1 | 0 | SU | FIRE PROT SYS. CX TEST&TRAIN | 20APR17 | 21APR17 | 27OCT16 | 28OCT16 | -122 |
| | 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 20APR17 | 21APR17 | 27OCT16 | 28OCT16 | -122 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69210 | 4 | 4 | 1 | 0 | CLOSE | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69212* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| | 69212 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69214* | 2 | 2 | 1 | 0 | SU | HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69214 | 2 | 2 | 1 | 0 | | CLOSE HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69220 | 4 | 4 | 1 | 0 | | CLOSE LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 |
| .. | 69222* | 2 | 2 | 1 | 0 | SU | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 26OCT16 | 27OCT16 | -120 |
| | 69222 | 2 | 2 | 1 | 0 | | CLOSE LV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 26OCT16 | 27OCT16 | -120 |
| .. | 69224* | 2 | 2 | 1 | 0 | SU | LV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 28OCT16 | 31OCT16 | -120 |
| | 69224 | 2 | 2 | 1 | 0 | | CLOSE LV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 28OCT16 | 31OCT16 | -120 |
| .. | 69225* | 1 | 1 | 1 | 0 | SU SS 0 | CxA (FTP) Lighting Control | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| | 69225 | 1 | 1 | 1 | 0 | | CLOSE CxA (FTP) Lighting Control | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69230 | 4 | 4 | 1 | 0 | | CLOSE ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 66722* | 2 | 2 | 1 | 0 | SU | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69232 | 2 | 2 | 1 | 0 | SU | ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| | 69232 | 2 | 2 | 1 | 0 | | CLOSE ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69250 | 2 | 2 | 1 | 0 | | CLOSE COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69252* | 2 | 2 | 1 | 0 | SU | COMM/DATA/TELE DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| | 69252 | 2 | 2 | 1 | 0 | | CLOSE COMM/DATA/TELE DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| .. | 69254* | 1 | 1 | 1 | 0 | SU | COMM/DATA/TELE CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| | 69254 | 1 | 1 | 1 | 0 | | CLOSE COMM/DATA/TELE CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69260 | 2 | 2 | 1 | 0 | | CLOSE EMERG. CONTROL START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69262* | 2 | 2 | 1 | 0 | SU | EMERG. CONTROL DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| | 69262 | 2 | 2 | 1 | 0 | | CLOSE EMERG. CONTROL DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| .. | 69264* | 1 | 1 | 1 | 0 | SU | EMERG. CONTROL CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| | 69264 | 1 | 1 | 1 | 0 | | CLOSE EMERG. CONTROL CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69300 | 4 | 4 | 1 | 0 | | CLOSE FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69302* | 2 | 2 | 1 | 0 | SU | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| | 69302 | 2 | 2 | 1 | 0 | | CLOSE FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69304* | 2 | 2 | 1 | 0 | SU | FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| | 69304 | 2 | 2 | 1 | 0 | | CLOSE FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69320 | 2 | 2 | 1 | 0 | | CLOSE ELE PA SYSTEM START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| .. | 69322* | 1 | 1 | 1 | 0 | SU | ELE PA SYSTEM DEMONSTRATION & O&M'S | 13APR17 | 13APR17 | 26OCT16 | 26OCT16 | -118 |
| | 69322 | 1 | 1 | 1 | 0 | | CLOSE ELE PA SYSTEM DEMONSTRATION & O&M'S | 13APR17 | 13APR17 | 26OCT16 | 26OCT16 | -118 |
| .. | 69324* | 2 | 2 | 1 | 0 | SU | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14APR17 | 17APR17 | 27OCT16 | 28OCT16 | -118 |
| | 69324 | 2 | 2 | 1 | 0 | | CLOSE ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14APR17 | 17APR17 | 27OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69330 | 4 | 4 | 1 | 0 | | CLOSE ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 69332* | 2 | 2 | 1 | 0 | SU | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| | 69332 | 2 | 2 | 1 | 0 | | CLOSE ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69334* | 2 | 2 | 1 | 0 | SU | ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| | 69334 | 2 | 2 | 1 | 0 | | CLOSE ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69340 | 4 | 4 | 1 | 0 | | CLOSE ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| .. | 66000* | 0 | 0 | 1 | 0 | SU | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| | 69342 | 2 | 2 | 1 | 0 | | CLOSE ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| .. | 69344* | 2 | 2 | 1 | 0 | SU | ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69344 | 2 | 2 | 1 | 0 | | CLOSE ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 | SU | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| .. | 66912* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DCW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 66914* | 1 | 1 | 1 | 0 SU | | CxA (FTP) DHW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| .. | 69402* | 4 | 4 | 1 | 0 SU | | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | 25OCT16 | 28OCT16 | -121 |
| | 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | 25OCT16 | 28OCT16 | -121 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| .. | 66932* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-CRP-1 | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| .. | 69502* | 3 | 3 | 1 | 0 SU | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19APR17 | 21APR17 | 24OCT16 | 26OCT16 | -124 |
| | 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19APR17 | 21APR17 | 24OCT16 | 26OCT16 | -124 |
| .. | 66941* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66942* | 1 | 1 | 1 | 0 SU | | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66943* | 1 | 1 | 1 | 0 SU | | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66944* | 1 | 1 | 1 | 0 SU | | CxA (FTP) FCU | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 66945* | 1 | 1 | 1 | 0 SU | | CxA (FTP) EF | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| .. | 69700* | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| .. | 69512* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69514* | 1 | 1 | 1 | 0 SU | | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| | 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69515* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69516* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69517* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69518* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69519* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69520* | 1 | 1 | 1 | 0 SU SS | 0 | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69700 | 5 | 5 | 1 | 0 SU SS | 0 | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| .. | 69504* | 5 | 5 | 1 | 0 SU SS | 0 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| | 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| .. | 69700 | 5 | 5 | 1 | 0 SU | | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| | 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| .. | 69800* | 16 | 0 | 1 | 100 SU | | Weather Delay Days Bank | 22DEC14A | 9FEB15A | | | |
| | 2236 | 1 | 0 | 1 | 100 | MOS | MOS STEEL | 30SEP14A | 30APR15A | | | |
| .. | 25100 | 6 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | | |
| .. | 25200 | 11 | 0 | 1 | 100 SU | | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 4DEC15A | | | |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 4053 | 1 | 0 | 1 | 100 | | MOS | MOS PLUMBING | 1SEP14A | 30APR15A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4054 | 1 | 0 | 1 | 100 | | MOS | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | | |
| | 4055 | 1 | 0 | 1 | 100 | | MOS | MOS LIGHT FIXTURES | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4056 | 1 | 0 | 1 | 100 | | MOS | MOS PV PANELS | 6JUN16A | 6JUN16A | | | |
| .. | 40061 | 5 | 0 | 1 | 100 | SU | | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | | |
| .. | 40108 | 5 | 0 | 1 | 100 | SU | | MEC EQ MEC RM LEVEL B | 3MAY16A | 1JUL16A | | | |
| | 4202 | 1 | 0 | 1 | 100 | | MOS | MATERIAL ON SITE TRESPA WALL MATERIAL | 29JUL16A | 29JUL16A | | | |
| .. | 35310* | 8 | 8 | 1 | 0 | SU | | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| | 70001 | 5 | 0 | 1 | 100 | | P001 | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70002 | 5 | 0 | 1 | 100 | | P002 | P0002 ADMINISTRATIVE NTP | 9JAN14A | 9JAN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70003 | 5 | 0 | 1 | 100 | | P003 | P0003 TRIRIGA LICENSE | 14APR14A | 6APR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70004 | 5 | 5 | 1 | 0 | | P004 | P0004 OSHA REPORTING | 11MAR14A | 6DEC16 | | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70005 | 5 | 2 | 1 | 65 | | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 1DEC16 | | 4NOV16 | -18 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70006 | 5 | 0 | 1 | 100 | | P006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70007 | 5 | 0 | 1 | 100 | | P007 | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70008 | 5 | 0 | 1 | 100 | | P008 | P0008 TEMP SIDEWALK 2 | 8OCT14A | 9OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70009 | 5 | 0 | 1 | 100 | | P009 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 25SEP16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70010 | 5 | 0 | 1 | 100 | | P010 | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70011 | 5 | 0 | 1 | 100 | | P011 | P0011 4000 GAL TANK REPAIR | 5FEB15A | 23FEB15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70012 | 5 | 5 | 1 | 0 | | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70013 | 5 | 5 | 1 | 0 | | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70014 | 5 | 0 | 1 | 100 | | P014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 1JUN16A | 22NOV16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70015 | 5 | 0 | 1 | 100 | | P015 | P0015 GAS LINE POTHOLLING | 8NOV14A | 14NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70016 | 5 | 0 | 1 | 100 | | P016 | P0016 BIM CLASH DETECTION | 3DEC14A | 31MAR15A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70017 | 5 | 0 | 1 | 100 | | P017 | P0017 MANHOLE RING EXTENSION | 1OCT14A | 2OCT14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70018 | 5 | 0 | 1 | 100 | | P018 | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70019 | 5 | 0 | 1 | 100 | | P019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 4NOV14A | 8NOV14A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70020 | 5 | 0 | 1 | 100 | | P020 | P0020 ASI-01 &01R1 ELECTRICAL | 1MAY16A | 29OCT16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70028 | 5 | 0 | 1 | 100 | P028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70130 | 0 | 0 | 1 | 100 | P030 | VA Requests Pricing for Temp Sidewalk and Electr | 7MAY15A | | | | |
| .. | 70230 | 5 | 0 | 1 | 100 SU | | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| | 70230 | 5 | 0 | 1 | 100 | P030 | Pricing Submitted | 7MAY15A | 13MAY15A | | | |
| .. | 70330 | 79 | 0 | 1 | 100 SU | | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| | 70330 | 79 | 0 | 1 | 100 | P030 | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 1SEP15A | | | |
| .. | 70430 | 14 | 0 | 1 | 100 SU | | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| | 70430 | 14 | 0 | 1 | 100 | P030 | Revised Pricing Submitted | 2SEP15A | 21SEP15A | | | |
| .. | 70530 | 22 | 0 | 1 | 100 SU | | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| | 70530 | 22 | 0 | 1 | 100 | P030 | VA Reviews Pricing | 22SEP15A | 21OCT15A | | | |
| .. | 70630 | 61 | 0 | 1 | 100 SU | | Receive Modification | 22OCT15A | 14JAN16A | | | |
| | 70630 | 61 | 0 | 1 | 100 | P030 | Receive Modification | 22OCT15A | 14JAN16A | | | |
| .. | 70730 | 8 | 0 | 1 | 100 SU | | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70730 | 8 | 0 | 1 | 100 | P030 | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | | |
| .. | 70830 | 10 | 0 | 1 | 100 SU | | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| | 70830 | 10 | 0 | 1 | 100 | P030 | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 9MAR16A | | | |
| .. | 70930 | 2 | 0 | 1 | 100 SU | | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| | 70930 | 2 | 0 | 1 | 100 | P030 | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | | |
| .. | 71030 | 1 | 0 | 1 | 100 SU | | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71030 | 1 | 0 | 1 | 100 | P030 | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71130 | 1 | 0 | 1 | 100 SU | | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| | 71130 | 1 | 0 | 1 | 100 | P030 | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | | |
| .. | 71230 | 1 | 0 | 1 | 100 SU | | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| | 71230 | 1 | 0 | 1 | 100 | P030 | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | | |
| .. | 71330 | 1 | 0 | 1 | 100 SU | | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| | 71330 | 1 | 0 | 1 | 100 | P030 | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | | |
| .. | 71430 | 1 | 0 | 1 | 100 SU | | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| | 71430 | 1 | 0 | 1 | 100 | P030 | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | | |
| .. | 71530 | 3 | 0 | 1 | 100 SU | | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| | 71530 | 3 | 0 | 1 | 100 | P030 | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | | |
| .. | 71630* | 5 | 5 | 1 | 0 SU | | Coordinate with RE Office Prior to Sidewalk Dem | 30NOV16 | 6DEC16 | 27JUN16 | 1JUL16 | -109 |
| | 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | 30NOV16 | 6DEC16 | 27JUN16 | 1JUL16 | -109 |
| .. | 71730* | 1 | 1 | 1 | 0 SU | | Form and Rebar Temp Sidewalks, Part 2 | 7DEC16 | 7DEC16 | 5JUL16 | 5JUL16 | -109 |
| | 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 7DEC16 | 7DEC16 | 5JUL16 | 5JUL16 | -109 |
| .. | 71830* | 1 | 1 | 1 | 0 SU | | Pour Sidewalks, Part 2 | 8DEC16 | 8DEC16 | 6JUL16 | 6JUL16 | -109 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 71830 | 1 | 1 | 1 | 0 | | P030 | Pour Sidewalks, Part 2 | 8DEC16 | 8DEC16 | 6JUL16 | 6JUL16 | -109 |
| .. | 71930* | 1 | 1 | 1 | 0 | SU | | Strip Forms, Part 2 | 9DEC16 | 9DEC16 | 7JUL16 | 7JUL16 | -109 |
| | 71930 | 1 | 1 | 1 | 0 | | P030 | Strip Forms, Part 2 | 9DEC16 | 9DEC16 | 7JUL16 | 7JUL16 | -109 |
| .. | 72030* | 1 | 1 | 1 | 0 | SU | | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | 8JUL16 | 8JUL16 | -109 |
| | 72030 | 1 | 1 | 1 | 0 | | P030 | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | 8JUL16 | 8JUL16 | -109 |
| .. | 11310* | 12 | 0 | 1 | 100 | SU | | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | | |
| .. | 11320* | 10 | 0 | 1 | 100 | SU | | ELE SECONDARY DUCT BANKS | 30SEP14A | 1AUG16A | | | |
| .. | 11510* | 10 | 0 | 1 | 100 | SU | | TEMP POWER TO AQUATICS | 30SEP14A | 25SEP16A | | | |
| .. | 11700* | 20 | 20 | 1 | 0 | SU | | MECHANICAL VAULT | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| | 72130 | 2 | 2 | 1 | 0 | | P030 | Demo Temp Sidewalk and Lighting | 9FEB17 | 10FEB17 | 31OCT16 | 1NOV16 | -70 |
| .. | 70031* | 3 | 3 | 1 | 0 | SU | | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 70032* | 3 | 3 | 1 | 0 | SU | | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 70033* | 3 | 3 | 1 | 0 | SU | | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 72230* | 3 | 3 | 1 | 0 | SU | | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 72243* | 3 | 0 | 1 | 100 | SU | | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 72244* | 3 | 0 | 1 | 100 | SU | | P0044 EXT FRAMING PER H0035 UNILATERAL | 29APR16A | 1OCT16A | | | |
| .. | 72245* | 3 | 0 | 1 | 100 | SU | | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 72246* | 3 | 0 | 1 | 100 | SU | | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 72248* | 3 | 0 | 1 | 100 | SU | | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | | |
| .. | 72251* | 3 | 0 | 1 | 100 | SU | | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 14NOV16A | 14NOV16A | | | |
| .. | 72254* | 3 | 0 | 1 | 100 | SU | | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 14NOV16A | 14NOV16A | | | |
| .. | 72256* | 3 | 2 | 1 | 50 | SU | | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | | 8NOV16 | -67 |
| | 72230 | 3 | 3 | 1 | 0 | | P030 | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70031 | 3 | 3 | 1 | 0 | | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70032 | 3 | 3 | 1 | 0 | | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70033 | 3 | 3 | 1 | 0 | | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70036 | 5 | 5 | 1 | 0 | | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 70037 | 5 | 3 | 1 | 45 | | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 2DEC16 | | 4NOV16 | -19 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72238 | 5 | 1 | 1 | 80 | | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 30NOV16 | | 4NOV16 | -17 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72239 | 5 | 5 | 1 | 0 | | P039 | MOCKUP ON BUILDING | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72240 | 5 | 0 | 1 | 100 | | P040 | P0040 RECONCILIATION OF RI OPENING ENLARGEMENT | 1APR16A | 29OCT16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72241 | 5 | 0 | 1 | 100 | | P041 | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 2MAR16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72242 | 5 | 3 | 1 | 50 | | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 2DEC16 | | 4NOV16 | -19 |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72243 | 3 | 0 | 1 | 100 | | P043 | P00314K GAL TANK DELAY 36CD 9-29-15 | 1JUN16A | 1JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72244 | 3 | 0 | 1 | 100 | | P044 | P0044 EXT FRAMING PER H0035 UNILATERAL | 29APR16A | 1OCT16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72245 | 3 | 0 | 1 | 100 | | P045 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72246 | 3 | 0 | 1 | 100 | | P046 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72247 | 5 | 1 | 1 | 80 | | P047 | P00047 BALANCE OF CURTAINWALL | 9AUG16A | 30NOV16 | | 2MAY17 | 107 |
| | 72248 | 3 | 0 | 1 | 100 | | P048 | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | | |
| .. | 69900 | 0 | 0 | C | 0 | SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72249 | 5 | 3 | 1 | 50 | | P049 | P000049 SHIMMING OF SILL FLASHING (HARDY BOARD) | 1NOV16A | 2DEC16 | | 5MAY17 | 108 |

| | ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 72250 | 5 | 0 | 1 | 100 | P049 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 31AUG16A | 31AUG16A | | | |
| | 72251 | 3 | 0 | 1 | 100 | P051 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 14NOV16A | 14NOV16A | | | |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72252 | 5 | 0 | 1 | 100 | P052 | P00052 ASI 13 RS2 | 1NOV16A | 1NOV16A | | | |
| | 72254 | 3 | 0 | 1 | 100 | P054 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 14NOV16A | 14NOV16A | | | |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| | 72256 | 3 | 2 | 1 | 50 | P056 | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | | 8NOV16 | -67 |
| .. | 69900 | 0 | 0 | C | 0 SU | | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| PROJECT MANAGEMENT | | | | | | | | | |
| 1000 | 1 | 1 | NOTICE TO PROCEED | 12MAR14A | 12MAR14A | | 12MAR14A | 12MAR14A | 0 |
| 1990 | 1 | 1 | Payment and Performance Bond | 13MAR14A | 13MAR14A | | 13MAR14A | 13MAR14A | 0 |
| 1010 | 32 | 32 | TURNOVER SITE FOR CONSTRUCTION | 13MAR14A | 25APR14A | | 13MAR14A | 25APR14A | 0 |
| 1200 | 60 | 60 | BIM AWARD & COMMENCMENT | 28APR14A | 28APR14A | | 28APR14A | 28APR14A | 0 |
| 1202 | 5 | 5 | BIM MODEL VALIDATION | 01JUN14A | 01AUG14A | | 01JUN14A | 01AUG14A | 0 |
| 1206 | 10 | 10 | BIM SITE & PROJECT SETUP | 08AUG14A | 08AUG14A | | 08AUG14A | 08AUG14A | 0 |
| 1210 | 19 | 19 | BIM COORDIANTION MEETINGS L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1220 | 5 | 5 | BIM 3D DUCT MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1222 | 5 | 5 | BIM 3D PIPE MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1224 | 5 | 5 | BIM 3D ELEC MODELING L-B | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1310 | 20 | 20 | BIM COORDIANTION MEETINGS L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1320 | 5 | 5 | BIM 3D DUCT MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1322 | 5 | 5 | BIM 3D PIPE MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1324 | 5 | 5 | BIM 3D ELEC MODELING L-1 | 09AUG14A | 15NOV14A | | 09AUG14A | 15NOV14A | 0 |
| 1204 | 5 | 5 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 12AUG14A | 21NOV14A | | 12AUG14A | 21NOV14A | 0 |
| 1430 | 13 | 13 | BIM AOR REVIEW L-2 | 03DEC14A | 03DEC14A | | 03DEC14A | 03DEC14A | 0 |
| 1230 | 15 | 15 | BIM AOR REVIEW L-B | 16NOV14A | 10DEC14A | | 16NOV14A | 10DEC14A | 0 |
| 1330 | 15 | 15 | BIM AOR REVIEW L-1 | 16NOV14A | 10DEC14A | | 16NOV14A | 10DEC14A | 0 |
| 1110 | 22 | 22 | BASELINE SCHEDULE DEVELOPMENT | 28APR14A | 02FEB15A | | 28APR14A | 02FEB15A | 0 |
| 69800 | 16 | 16 | Weather Delay Days Bank | 22DEC14A | 09FEB15A | | 22DEC14A | 09FEB15A | 0 |
| 1410 | 20 | 20 | BIM COORDIANTION MEETINGS L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1420 | 5 | 5 | BIM 3D DUCT MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1422 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 1424 | 5 | 5 | BIM 3D PIPE MODELING L-2 | 23FEB15A | 28FEB15A | | 23FEB15A | 28FEB15A | 0 |
| 2000 | 1 | 1 | SUB BONDS&INSURANCES | 13MAR14A | 01JUN15A | | 13MAR14A | 01JUN15A | 0 |
| RAIN011 | 4 | 4 | 4 DAYS OF RAIN 11/1 TO 11/25 | 01NOV15A | 25NOV15A | | 01NOV15A | 25NOV15A | 0 |
| RAIN012 | 6 | 6 | 6 DAYS RAIN 12/3 TO 12/24 | 03DEC15A | 24DEC15A | | 03DEC15A | 24DEC15A | 0 |
| RAIN01 | 8 | 8 | 8 DAYS RAIN 1/5 TO 1/22 | 05JAN16A | 22JAN16A | | 05JAN16A | 22JAN16A | 0 |
| RAIN02 | 2 | 2 | 2 DAYS RAIN 2/15 TO 2/19 | 15FEB16A | 19FEB16A | | 15FEB16A | 19FEB16A | 0 |
| RAIN03 | 9 | 9 | 9 DAYS RAIN 3/4 TO 3/22 | 04MAR16A | 22MAR16A | | 04MAR16A | 22MAR16A | 0 |
| 1431 | 13 | 13 | BIM COBIE REVIEW L-2 | 06MAR15A | 08DEC16 | -23 | 06MAR15A | 08DEC16 | 0 |
| 1130 | 200 | 200 | CONSTRUCTION PHOTO'S | 28APR14A | 29MAR17 | -100 | 28APR14A | 29MAR17 | 0 |
| 1120 | 200 | 200 | MONTHLY SCHEDULE UPDATES | 30SEP14A | 29MAR17 | -100 | 30SEP14A | 29MAR17 | 0 |
| 69900 | 0 | 0 | PROJECT COMPLETE (P0032) 11/21/15 | | 02MAY17 | -177 | 03MAY17 | 02MAY17 | 0 |
| MOBILIZATION/START-UP | | | | | | | | | |
| 10000 | 10 | 10 | HCC MOBILIZATION | 28APR14A | 09MAY14A | | 28APR14A | 09MAY14A | 0 |
| 10002 | 12 | 12 | SWPP PLAN DEVELOPMENT | 12MAY14A | 28MAY14A | | 12MAY14A | 28MAY14A | 0 |
| 10008 | 3 | 3 | CONSTRUCT FIRE ROAD | 29MAY14A | 02JUN14A | | 29MAY14A | 02JUN14A | 0 |
| 10010 | 4 | 4 | ERROSION CONTROLS | 11JUL14A | 17JUL14A | | 11JUL14A | 17JUL14A | 0 |
| 10020 | 4 | 4 | CONSTRUCTION FENCING | 12MAY14A | 01DEC14A | | 12MAY14A | 01DEC14A | 0 |
| 10006 | 5 | 5 | BIM REQUIREMENTS | 31JUL14A | 03DEC14A | | 31JUL14A | 03DEC14A | 0 |
| 10030 | 3 | 3 | REMOVE TREES | 22AUG16A | 01SEP16A | | 22AUG16A | 01SEP16A | 0 |
| 10040 | 4 | 4 | SITE SURVEY | 12MAY14A | 29NOV16 | -50 | 12MAY14A | 29NOV16 | 0 |
| 10004 | 10 | 10 | LEED DESIGN | 31JUL14A | 05DEC16 | -20 | 31JUL14A | 05DEC16 | 0 |
| 10012 | 200 | 200 | MAINTAIN ERROSION CONTROLS | 15JUL14A | 09FEB17 | -66 | 15JUL14A | 09FEB17 | 0 |
| SITE UTILITIES | | | | | | | | | |
| 11000 | 4 | 4 | SITE UTILITY MOBILIZATION | 03JUN14A | 06JUN14A | | 03JUN14A | 06JUN14A | 0 |
| 11800 | 2 | 2 | UTIL FW 8DIP | 16JUN14A | 06AUG14A | | 16JUN14A | 06AUG14A | 0 |
| 11810 | 2 | 2 | UTIL FW 6DIP | 16JUN14A | 06AUG14A | | 16JUN14A | 06AUG14A | 0 |
| 11110 | 6 | 6 | UTIL 10DIP | 16JUN14A | 08AUG14A | | 16JUN14A | 08AUG14A | 0 |
| 11840 | 1 | 1 | UTIL FW 3BACKFLOW PREVENTOR | 08AUG14A | 11AUG14A | | 08AUG14A | 11AUG14A | 0 |
| 11850 | 1 | 1 | UTIL FW FDC | 11AUG14A | 12AUG14A | | 11AUG14A | 12AUG14A | 0 |
| 11870 | 1 | 1 | UTIL FW BACTERIA TEST | 25JUN14A | 14AUG14A | | 25JUN14A | 14AUG14A | 0 |
| 11880 | 1 | 1 | UTIL FW PRESSURE TEST | 26JUN14A | 14AUG14A | | 26JUN14A | 14AUG14A | 0 |
| 11130 | 5 | 5 | UTIL EAST WATER-6DIP | 24JUN14A | 15AUG14A | | 24JUN14A | 15AUG14A | 0 |
| 11150 | 4 | 4 | UTIL EAST WATER-8DIP | 24JUN14A | 15AUG14A | | 24JUN14A | 15AUG14A | 0 |
| 11890 | 1 | 1 | UTIL FW WATER POC-HOT TAP | 14AUG14A | 15AUG14A | | 14AUG14A | 15AUG14A | 0 |
| 11860 | 1 | 1 | UTIL FW PIV | 24JUN14A | 17AUG14A | | 24JUN14A | 17AUG14A | 0 |
| 11830 | 1 | 1 | UTIL FW 2SCH80 FW | 02AUG14A | 17AUG14A | | 02AUG14A | 17AUG14A | 0 |
| 11140 | 2 | 2 | UTIL 6BACKFLOW PRV | 01JUL14A | 19AUG14A | | 01JUL14A | 19AUG14A | 0 |
| 11820 | 1 | 1 | UTIL FW 6DOUBLE DEDETECTOR | 06AUG14A | 19AUG14A | | 06AUG14A | 19AUG14A | 0 |
| 11892 | 2 | 2 | FIRE WATER SHUTDOWN | 23AUG14A | 23AUG14A | | 23AUG14A | 23AUG14A | 0 |
| 11210 | 5 | 5 | UTIL 10LINE STOPS | 20AUG14A | 26AUG14A | | 20AUG14A | 26AUG14A | 0 |
| 11160 | 3 | 3 | UTIL 8DOUBLE DETECTOR | 30JUN14A | 07SEP14A | | 30JUN14A | 07SEP14A | 0 |
| 11170 | 2 | 2 | UTIL 8BACKFLOW PRV | 30JUN14A | 09SEP14A | | 30JUN14A | 09SEP14A | 0 |
| 11190 | 1 | 1 | UTIL EAST WATER PRESSURE TEST | 07JUL14A | 12SEP14A | | 07JUL14A | 12SEP14A | 0 |
| 11180 | 1 | 1 | UTIL EAST WATER BACTERIA TEST | 03JUL14A | 15SEP14A | | 03JUL14A | 15SEP14A | 0 |
| 11010 | 4 | 4 | SITE POTHOLING | 04JUN14A | 25SEP14A | | 04JUN14A | 25SEP14A | 0 |
| 11202 | 4 | 4 | DOMESTIC WATER SHUTDOWN | 03AUG14A | 25SEP14A | | 03AUG14A | 25SEP14A | 0 |
| 11200 | 3 | 3 | UTIL WATER POC | 20AUG14A | 25SEP14A | | 20AUG14A | 25SEP14A | 0 |
| 11500 | 2 | 2 | DEMO REMAINING UTILITIES | 27AUG14A | 29SEP14A | | 27AUG14A | 29SEP14A | 0 |
| 11120 | 2 | 2 | UTIL 6PE GAS | 28SEP14A | 01OCT14A | | 28SEP14A | 01OCT14A | 0 |
| 11122 | 3 | 3 | GAS SHUTDOWN | 01OCT14A | 01OCT14A | | 01OCT14A | 01OCT14A | 0 |
| 11910 | 1 | 1 | UTIL SS CHECK VALVE | 08NOV14A | 09NOV14A | | 08NOV14A | 09NOV14A | 0 |
| 11030 | 1 | 1 | DEMO SD @BLDG PAD | 01NOV14A | 10NOV14A | | 01NOV14A | 10NOV14A | 0 |
| 11900 | 2 | 2 | UTIL 4SDR35 | 01NOV14A | 10NOV14A | | 01NOV14A | 10NOV14A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| SITE UTILITIES | | | | | | | | | |
| 11920 | 1 | 1 | UTIL SS POC | 11NOV14A | 12NOV14A | | 11NOV14A | 12NOV14A | 0 |
| 11300 | 15 | 15 | ELE VAULTS ES1.1.1 | 22OCT14A | 13NOV14A | | 22OCT14A | 13NOV14A | 0 |
| 11040 | 3 | 3 | UTIL 10SD355 | 13NOV14A | 19NOV14A | | 13NOV14A | 19NOV14A | 0 |
| 11050 | 1 | 1 | UTIL SSMH | 21OCT14A | 10DEC14A | | 21OCT14A | 10DEC14A | 0 |
| 11060 | 1 | 1 | UTIL SEWER TESTING | 11DEC14A | 12DEC14A | | 11DEC14A | 12DEC14A | 0 |
| 11080 | 3 | 3 | UTIL EAST SD MAIN 12RCP | 18NOV14A | 13DEC14A | | 18NOV14A | 13DEC14A | 0 |
| 11090 | 2 | 2 | UTIL EAST SDMH | 20NOV14A | 14DEC14A | | 20NOV14A | 14DEC14A | 0 |
| 11070 | 2 | 2 | UTIL SS POC | 13DEC14A | 14DEC14A | | 13DEC14A | 14DEC14A | 0 |
| 11100 | 1 | 1 | UTIL EAST SD MAIN TESTS | 14DEC14A | 15DEC14A | | 14DEC14A | 15DEC14A | 0 |
| 11102 | 3 | 3 | UTIL EAST SD POC | 16DEC14A | 18DEC14A | | 16DEC14A | 18DEC14A | 0 |
| 11020 | 5 | 5 | RELOCATE EX.4000G SEWER TANK | 06JUN14A | 07FEB15A | | 06JUN14A | 07FEB15A | 0 |
| 11290 | 5 | 5 | MOBILIZE ELECTRICAL LEVEL B | 14MAR16A | 14MAR16A | | 14MAR16A | 14MAR16A | 0 |
| 11310 | 12 | 12 | ELE PRIMARY DUCT BANKS | 30SEP14A | 10JUN16A | | 30SEP14A | 10JUN16A | 0 |
| 11610 | 5 | 5 | ELE TRANSFORMERS E&N | 26JUL16A | 26JUL16A | | 26JUL16A | 26JUL16A | 0 |
| 11320 | 10 | 10 | ELE SECONDARY DUCT BANKS | 30SEP14A | 01AUG16A | | 30SEP14A | 01AUG16A | 0 |
| 11620 | 5 | 5 | ELE PULL MAIN FDRS TO MSB&ATS | 17AUG16A | 31AUG16A | | 17AUG16A | 31AUG16A | 0 |
| 11510 | 10 | 10 | TEMP POWER TO AQUATICS | 30SEP14A | 25SEP16A | | 30SEP14A | 25SEP16A | 0 |
| 11330 | 8 | 8 | ELE PULL/TERM&TEST PRI.CABLES | 17AUG16A | 15OCT16A | | 17AUG16A | 15OCT16A | 0 |
| 11600 | 6 | 6 | ELE TELEPHONE DUCT BANKS | 30SEP14A | 16OCT16A | | 30SEP14A | 16OCT16A | 0 |
| 11340 | 7 | 7 | ELE FEEDER WIRE TO AQUATICS | 22AUG16A | 16OCT16A | | 22AUG16A | 16OCT16A | 0 |
| 64060 | 3 | 3 | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | -32 | 27APR15A | 29NOV16 | 0 |
| 11612 | 3 | 3 | ELE SHUTDOWN | 13DEC16 | 15DEC16 | -77 | 13DEC16 | 15DEC16 | 0 |
| 11700 | 20 | 20 | MECHANICAL VAULT | 13DEC16 | 11JAN17 | -109 | 13DEC16 | 11JAN17 | 0 |
| 11710 | 15 | 15 | MECH SITE UTILITY PIPING | 12JAN17 | 01FEB17 | -109 | 12JAN17 | 01FEB17 | 0 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | |
| 11520 | 7 | 7 | SHORING/BEAM LAGGING 0 -66% ** | 29AUG14A | 21MAR15A | | 29AUG14A | 21MAR15A | 0 |
| 11540 | 7 | 7 | MASS TRUCKING&SPOILS 0-66% ** | 05MAR15A | 24APR15A | | 05MAR15A | 24APR15A | 0 |
| 11530 | 7 | 7 | MASS EXCAV. FOOTPRINT 0-66% ** | 20APR15A | 24APR15A | | 20APR15A | 24APR15A | 0 |
| 11534 | 27 | 27 | ARCHEOLOGIST DURING EXCAVATION | 17JUL14A | 20MAY15A | | 17JUL14A | 20MAY15A | 0 |
| 11522 | 6 | 6 | SHORING/BEAM LAGGING 66-100% ** | 22MAR15A | 20MAY15A | | 22MAR15A | 20MAY15A | 0 |
| 11532 | 9 | 9 | MASS EXCAV. FOOTPRINT 66-100% ** | 25APR15A | 20MAY15A | | 25APR15A | 20MAY15A | 0 |
| 11542 | 3 | 3 | MASS TRUCKING&SPOILS 66-100% | 25JUL14A | 28JUL15A | | 25JUL14A | 28JUL15A | 0 |
| 11400 | 5 | 5 | CONSTRUCT EX.LOBBY PROTECTION | 07DEC15A | 08MAR16A | | 07DEC15A | 08MAR16A | 0 |
| 11410 | 10 | 10 | DEMO EX.LOBBY | 03MAR16A | 24MAR16A | | 03MAR16A | 24MAR16A | 0 |
| 11405 | 5 | 5 | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 06DEC16 | -93 | 30NOV16 | 06DEC16 | 0 |
| FOUNDATIONS | | | | | | | | | |
| 20100 | 2 | 2 | L/O & SET CONTROL (0-60%) ** | 28MAY15A | 28MAY15A | | 28MAY15A | 28MAY15A | 0 |
| 20102 | 2 | 2 | L/O & SET CONTROL (60-100%) ** | 29MAY15A | 29MAY15A | | 29MAY15A | 29MAY15A | 0 |
| 20110 | 3 | 3 | FTG/TRENCH EXCAVATION (0-20%) ** | 03JUN15A | 05JUN15A | | 03JUN15A | 05JUN15A | 0 |
| 20130 | 5 | 5 | FORM TRENCHES & PADS (0-66%) ** | 15JUN15A | 19JUN15A | | 15JUN15A | 19JUN15A | 0 |
| 20140 | 5 | 5 | RAT & PROTECTION SLABS | 25JUN15A | 07JUL15A | | 25JUN15A | 07JUL15A | 0 |
| 20160 | 3 | 3 | FTG TEMPLATES & REBAR (0-33%) ** | 13JUL15A | 16JUL15A | | 13JUL15A | 16JUL15A | 0 |
| 20162 | 3 | 3 | FTG TEMPLATES & REBAR (33-66%) ** | 13JUL15A | 16JUL15A | | 13JUL15A | 16JUL15A | 0 |
| 20170 | 4 | 4 | PLACE/POUR FTGS (0-50%) ** | 21JUL15A | 21JUL15A | | 21JUL15A | 21JUL15A | 0 |
| 20142 | 5 | 5 | ANCHOR BOLTS & TEMPLATES | 29JUN15A | 30JUL15A | | 29JUN15A | 30JUL15A | 0 |
| 20240 | 3 | 3 | WATERPROOF FNDS (0-33%) ** | 01JUL15A | 20AUG15A | | 01JUL15A | 20AUG15A | 0 |
| 20242 | 3 | 3 | WATERPROOF FNDS (33-66%) ** | 01JUL15A | 20AUG15A | | 01JUL15A | 20AUG15A | 0 |
| 20150 | 3 | 3 | WATERPROOF BELOW FTGS (0-33%) ** | 02JUL15A | 20AUG15A | | 02JUL15A | 20AUG15A | 0 |
| 20152 | 3 | 3 | WATERPROOF BELOW FTGS (33-66%) ** | 09JUL15A | 20AUG15A | | 09JUL15A | 20AUG15A | 0 |
| 20112 | 4 | 4 | FTG/TRENCH EXCAVATION (20-100%) ** | 08JUN15A | 03SEP15A | | 08JUN15A | 03SEP15A | 0 |
| 20244 | 2 | 2 | WATERPROOF FNDS (66-100%) ** | 02JUL15A | 09SEP15A | | 02JUL15A | 09SEP15A | 0 |
| 20154 | 2 | 2 | WATERPROOF BELOW FTGS (66-100%) ** | 09JUL15A | 09SEP15A | | 09JUL15A | 09SEP15A | 0 |
| 20164 | 2 | 2 | FTG TEMPLATES & REBAR (66-100%) ** | 16JUL15A | 14SEP15A | | 16JUL15A | 14SEP15A | 0 |
| 20132 | 5 | 5 | FORM TRENCHES & PADS (66-100%) ** | 23JUN15A | 15SEP15A | | 23JUN15A | 15SEP15A | 0 |
| 20172 | 4 | 4 | PLACE/POUR FTGS (50-100%) ** | 28JUL15A | 16SEP15A | | 28JUL15A | 16SEP15A | 0 |
| 20193 | 2 | 2 | CURE CIP WALLS (66-100%) ** | 17SEP15A | 19SEP15A | | 17SEP15A | 19SEP15A | 0 |
| 20200 | 3 | 3 | STRIP CIP WALLS (0-33%) ** | 21AUG15A | 28SEP15A | | 21AUG15A | 28SEP15A | 0 |
| 20180 | 15 | 15 | FORM/REBAR/POUR WALLS (0-33%) ** | 05AUG15A | 29SEP15A | | 05AUG15A | 29SEP15A | 0 |
| 20182 | 10 | 10 | FORM/REBAR/POUR WALLS (33-66%) ** | 14AUG15A | 29SEP15A | | 14AUG15A | 29SEP15A | 0 |
| 20202 | 3 | 3 | STRIP CIP WALLS (33-66%) ** | 28AUG15A | 29SEP15A | | 28AUG15A | 29SEP15A | 0 |
| 20190 | 2 | 2 | CURE CIP WALLS (0-33%) ** | 29SEP15A | 30SEP15A | | 29SEP15A | 30SEP15A | 0 |
| 20192 | 2 | 2 | CURE CIP WALLS (33-66%) ** | 29SEP15A | 30SEP15A | | 29SEP15A | 30SEP15A | 0 |
| 20204 | 3 | 3 | STRIP CIP WALLS (66-100%) ** | 02OCT15A | 06OCT15A | | 02OCT15A | 06OCT15A | 0 |
| 20184 | 10 | 10 | FORM/REBAR/POUR WALLS (66-100%) ** | 17SEP15A | 30OCT15A | | 17SEP15A | 30OCT15A | 0 |
| 20210 | 10 | 10 | B/G WASTE & VENT PIPING LEV-B | 04AUG15A | 18FEB16A | | 04AUG15A | 18FEB16A | 0 |
| 20120 | 4 | 4 | ELEVATOR CASINGS | 31AUG15A | 21APR16A | | 31AUG15A | 21APR16A | 0 |
| 20230 | 5 | 5 | PREP/REBAR/POUR SOG LEV-B | 17DEC15A | 21APR16A | | 17DEC15A | 21APR16A | 0 |
| 20232 | 4 | 4 | PREP/REBAR/POUR SOG (LEV-B) ** | 17DEC15A | 21APR16A | | 17DEC15A | 21APR16A | 0 |
| 20250 | 2 | 2 | 4 PERIMETER DRAIN (0-33%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20252 | 2 | 2 | 4 PERIMETER DRAIN (33-66%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20254 | 2 | 2 | 4 PERIMETER DRAIN (66-100%) ** | 04AUG15A | 29APR16A | | 04AUG15A | 29APR16A | 0 |
| 20260 | 4 | 4 | BACKFILL FNDS (0-33%) ** | 30SEP14A | 26MAY16A | | 30SEP14A | 26MAY16A | 0 |
| 20262 | 3 | 3 | BACKFILL FNDS (33-66%) ** | 27APR16A | 26MAY16A | | 27APR16A | 26MAY16A | 0 |
| 20264 | 3 | 3 | BACKFILL FNDS (66-100%) ** | 27APR16A | 28JUN16A | | 27APR16A | 28JUN16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| STRUCTURE | | | | | | | | | |
| 25110 | 4 | 4 | DETAIL STR.STEEL LEV-B&1 | 31JUL14A | 26APR15A | | 31JUL14A | 26APR15A | 0 |
| 25210 | 4 | 4 | DETAIL STR.STEEL LEV-2 | 30APR15A | 05MAY15A | | 30APR15A | 05MAY15A | 0 |
| 25310 | 4 | 4 | DETAIL STR.STEEL ROOF | 06MAY15A | 11MAY15A | | 06MAY15A | 11MAY15A | 0 |
| 25120 | 2 | 2 | LAYOUT DECK LEV-1 | 20OCT15A | 30OCT15A | | 20OCT15A | 30OCT15A | 0 |
| 25100 | 6 | 6 | ERECT&WELD STR.STEEL LEV-B&1 | 13OCT15A | 11NOV15A | | 13OCT15A | 11NOV15A | 0 |
| 25420 | 2 | 2 | SAFETY TIE-BACK ANCHORS LEV-2 | 23OCT15A | 12NOV15A | | 23OCT15A | 12NOV15A | 0 |
| 25422 | 2 | 2 | SAFETY TIE-BACK ANCHORS ROOF | 12NOV15A | 15NOV15A | | 12NOV15A | 15NOV15A | 0 |
| 25220 | 4 | 4 | LAYOUT DECK LEV-2 | 21OCT15A | 20NOV15A | | 21OCT15A | 20NOV15A | 0 |
| 25200 | 11 | 11 | ERECT&WELD STR.STEEL LEV-2 | 13OCT15A | 04DEC15A | | 13OCT15A | 04DEC15A | 0 |
| 25230 | 8 | 8 | SET DECKING LEV-2 | 29OCT15A | 09DEC15A | | 29OCT15A | 09DEC15A | 0 |
| 25300 | 6 | 6 | ERECT&WELD STR.STEEL ROOF | 29OCT15A | 09DEC15A | | 29OCT15A | 09DEC15A | 0 |
| 25140 | 5 | 5 | ERECT STAIRS | 11NOV15A | 09DEC15A | | 11NOV15A | 09DEC15A | 0 |
| 25330 | 5 | 5 | SET DECKING ROOF | 09NOV15A | 14DEC15A | | 09NOV15A | 14DEC15A | 0 |
| 25442 | 1 | 1 | PLACE & POUR SOMD LEV-2 | 18DEC15A | 18DEC15A | | 18DEC15A | 18DEC15A | 0 |
| 25320 | 2 | 2 | LAYOUT DECK ROOF | 09NOV15A | 29DEC15A | | 09NOV15A | 29DEC15A | 0 |
| 25444 | 3 | 3 | CURE SOMD LEV-2 | 24DEC15A | 11JAN16A | | 24DEC15A | 11JAN16A | 0 |
| 25470 | 6 | 6 | FORM/REBAR/POUR SLABS ROOF | 28DEC15A | 12JAN16A | | 28DEC15A | 12JAN16A | 0 |
| 25452 | 1 | 1 | PLACE & POUR SOMD ROOF | 21JAN15A | 21JAN16A | | 21JAN15A | 21JAN16A | 0 |
| 25450 | 3 | 3 | FORM & REBAR SOMD ROOF | 21DEC15A | 21JAN16A | | 21DEC15A | 21JAN16A | 0 |
| 25410 | 5 | 5 | FORM & REBAR SOMD LEV-1 | 29DEC15A | 21JAN16A | | 29DEC15A | 21JAN16A | 0 |
| 25412 | 1 | 1 | PLACE & POUR SOMD LEV-1 | 21JAN16A | 21JAN16A | | 21JAN16A | 21JAN16A | 0 |
| 25454 | 3 | 3 | CURE SOMD ROOF | 21JAN16A | 07FEB16A | | 21JAN16A | 07FEB16A | 0 |
| 25130 | 7 | 7 | SET DECKING LEV-1 | 28OCT15A | 18FEB16A | | 28OCT15A | 18FEB16A | 0 |
| 25480 | 10 | 10 | FORM/REBAR/POUR CURBS ROOF | 28DEC15A | 18FEB16A | | 28DEC15A | 18FEB16A | 0 |
| 25414 | 3 | 3 | CURE SOMD LEV-1 | 21JAN16A | 01MAR16A | | 21JAN16A | 01MAR16A | 0 |
| 25440 | 4 | 4 | FORM & REBAR SOMD LEV-2 | 10DEC15A | 01APR16A | | 10DEC15A | 01APR16A | 0 |
| 40144 | 5 | 5 | ELE UNDERSLAB ROUGH-IN LEVEL B | 18MAR16A | 16APR16A | | 18MAR16A | 16APR16A | 0 |
| 25432 | 2 | 2 | ROOF & OVERFLOW DRAINS ROOF | 10MAR16A | 03MAY16A | | 10MAR16A | 03MAY16A | 0 |
| 25430 | 2 | 2 | ROOF & OVERFLOW DRAINS LEV-2 | 09MAR16A | 19MAY16A | | 09MAR16A | 19MAY16A | 0 |
| 25460 | 2 | 2 | RIGID INSULATION ROOF (RFI ) | 13MAY16A | 19MAY16A | | 13MAY16A | 19MAY16A | 0 |
| 25490 | 6 | 6 | FORM/REBAR&POUR STAIRS | 07OCT15A | 04AUG16A | | 07OCT15A | 04AUG16A | 0 |
| 25150 | 5 | 5 | STAIR FLASHINGS | 30NOV16 | 06DEC16 | -93 | 30NOV16 | 06DEC16 | 0 |
| ROOF | | | | | | | | | |
| 30220 | 6 | 6 | RIGID INSULATION VEG.2FL RF | 13MAY16A | 19MAY16A | | 13MAY16A | 19MAY16A | 0 |
| 30520 | 4 | 4 | SET AHU UNITS MAIN RF | 03MAR16A | 25MAY16A | | 03MAR16A | 25MAY16A | 0 |
| 30110 | 4 | 4 | LOAD ROOF MATERIAL MAIN RF | 19JUL16A | 19JUL16A | | 19JUL16A | 19JUL16A | 0 |
| 30510 | 5 | 5 | FRP EQUIP PADS MAIN RF | 22AUG16A | 24AUG16A | | 22AUG16A | 24AUG16A | 0 |
| 30472 | 6 | 6 | MOS EXP.JONT COVERS RF | 24OCT16A | 24OCT16A | | 24OCT16A | 24OCT16A | 0 |
| 30550 | 15 | 15 | PV SYSTEM RACKING MAIN RF | 01JUL16A | 28OCT16A | | 01JUL16A | 28OCT16A | 0 |
| 30610 | 15 | 15 | PV PANELS MAIN RF | 21OCT16A | 04NOV16A | | 21OCT16A | 04NOV16A | 0 |
| 30620 | 15 | 15 | WIRE PV PNLS&INVERTER MAIN RF | 04NOV16A | 18NOV16A | | 04NOV16A | 18NOV16A | 0 |
| 30210 | 3 | 3 | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | -119 | 14DEC16 | 16DEC16 | 0 |
| 30120 | 14 | 14 | 3-PLY SBS/BUR MAIN RF | 01JUL16A | 19DEC16 | -115 | 01JUL16A | 19DEC16 | 0 |
| 30410 | 4 | 4 | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | -115 | 27JUL16A | 20DEC16 | 0 |
| 30310 | 3 | 3 | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | -67 | 19DEC16 | 21DEC16 | 0 |
| 30140 | 2 | 2 | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | -59 | 20DEC16 | 21DEC16 | 0 |
| 30230 | 6 | 6 | HOT RUBBER W.P. VEG.2FF RF | 19DEC16 | 27DEC16 | -119 | 19DEC16 | 27DEC16 | 0 |
| 30420 | 0 | 0 | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | -119 | 28DEC16 | 27DEC16 | 0 |
| 30240 | 3 | 3 | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | -73 | 28DEC16 | 30DEC16 | 0 |
| 30430 | 2 | 2 | ROOF FLASHINGS/SM VEG.2FL RF | 03JAN17 | 04JAN17 | -67 | 03JAN17 | 04JAN17 | 0 |
| 30320 | 8 | 8 | VEGETATED ASSEMBLY VEG.2FL RF | 03JAN17 | 12JAN17 | -73 | 03JAN17 | 12JAN17 | 0 |
| 30330 | 8 | 8 | COUNTERFLASHING VEG.2FL RF | 03JAN17 | 12JAN17 | -73 | 03JAN17 | 12JAN17 | 0 |
| 30440 | 3 | 3 | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | -73 | 13JAN17 | 17JAN17 | 0 |
| 30460 | 2 | 2 | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | -71 | 18JAN17 | 19JAN17 | 0 |
| 30450 | 4 | 4 | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | -73 | 18JAN17 | 23JAN17 | 0 |
| 30470 | 6 | 6 | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | -72 | 18JAN17 | 23JAN17 | 0 |
| 30560 | 5 | 5 | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 26JAN17 | -90 | 13JUL16A | 26JAN17 | 0 |
| 30530 | 5 | 5 | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | -97 | 17MAR16A | 27JAN17 | 0 |
| 30532 | 4 | 4 | MECH CURB FLASHING MAIN RF | 30JAN17 | 02FEB17 | -83 | 30JAN17 | 02FEB17 | 0 |
| 30570 | 6 | 6 | ELE BRANCH WIRING MAIN RF | 16JUN16A | 03FEB17 | -96 | 16JUN16A | 03FEB17 | 0 |
| 30540 | 2 | 2 | MEC EQ PPG&CONNECTION MAIN RF | 02FEB17 | 03FEB17 | -102 | 02FEB17 | 03FEB17 | 0 |
| 30542 | 0 | 0 | TEMP COOLING AVAILABLE | 06FEB17 | 03FEB17 | -98 | 06FEB17 | 03FEB17 | 0 |
| 30534 | 2 | 2 | PAD COVER @HOUSEKEEPING | 03FEB17 | 06FEB17 | -83 | 03FEB17 | 06FEB17 | 0 |
| 30630 | 5 | 5 | TEST PV SYSTEM MAIN RF | 06FEB17 | 10FEB17 | -96 | 06FEB17 | 10FEB17 | 0 |
| 30700 | 10 | 10 | ERECT&WELD MEC SCREEN MAIN RF | 06FEB17 | 17FEB17 | -102 | 06FEB17 | 17FEB17 | 0 |
| 30710 | 10 | 10 | EXT.GRATINGS MAIN RF | 20FEB17 | 03MAR17 | -102 | 20FEB17 | 03MAR17 | 0 |
| 30720 | 10 | 10 | EXT.RAILINGS MAIN RF | 20FEB17 | 03MAR17 | -102 | 20FEB17 | 03MAR17 | 0 |
| 30800 | 0 | 0 | ROOF COMPLETE | 06MAR17 | 03MAR17 | -102 | 06MAR17 | 03MAR17 | 0 |
| ENCLOSURE | | | | | | | | | |
| 35130 | 4 | 4 | EXT.WALL FRAMING EAST | 13JUN16A | 23JUN16A | | 13JUN16A | 23JUN16A | 0 |
| 35140 | 6 | 6 | EXT.WALL FRAMING SOUTH | 15JUN16A | 23JUN16A | | 15JUN16A | 23JUN16A | 0 |
| 35110 | 4 | 4 | EXT.WALL FRAMING WEST | 06JUN16A | 24JUN16A | | 06JUN16A | 24JUN16A | 0 |
| 35120 | 6 | 6 | EXT.WALL FRAMING NORTH | 08JUN16A | 24JUN16A | | 08JUN16A | 24JUN16A | 0 |
| 35230 | 4 | 4 | MOD.SHEET AIR BARRIER EAST | 13JUL06A | 11AUG16A | | 13JUL06A | 11AUG16A | 0 |
| 35240 | 6 | 6 | MOD.SHEET AIR BARRIER SOUTH | 13JUL16A | 18AUG16A | | 13JUL16A | 18AUG16A | 0 |
| 4204 | 6 | 6 | CURTAINWALL MATERIAL ON SITE | 26JUL16A | 01NOV16A | | 26JUL16A | 01NOV16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | |
| 35210 | 4 | 4 | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | -124 | 19JUL16A | 29NOV16 | 0 |
| 35160 | 2 | 2 | EXT.WALL SHEATHING/INSULATION NORTH | 30NOV16 | 01DEC16 | -120 | 30NOV16 | 01DEC16 | 0 |
| 35170 | 2 | 2 | EXT.WALL SHEATHING/INSULATION EAST | 30NOV16 | 01DEC16 | -108 | 30NOV16 | 01DEC16 | 0 |
| 35180 | 2 | 2 | EXT.WALL SHEATHING/INSULATION SOUTH | 30NOV16 | 01DEC16 | -102 | 30NOV16 | 01DEC16 | 0 |
| 35150 | 2 | 2 | EXT.WALL SHEATHING/INSULATION WEST | 30NOV16 | 01DEC16 | -100 | 30NOV16 | 01DEC16 | 0 |
| 35220 | 6 | 6 | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 05DEC16 | -120 | 18JUL16A | 05DEC16 | 0 |
| 35410 | 6 | 6 | CURTAINWALL FRAMING WEST | 26JUL16A | 05DEC16 | -114 | 26JUL16A | 05DEC16 | 0 |
| 35310 | 8 | 8 | TRESPA WALL PANELS WEST | 30NOV16 | 09DEC16 | -124 | 30NOV16 | 09DEC16 | 0 |
| 35420 | 8 | 8 | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | -114 | 26JUL16A | 13DEC16 | 0 |
| 35510 | 6 | 6 | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | -112 | 26JUL16A | 15DEC16 | 0 |
| 35430 | 6 | 6 | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | -113 | 14NOV16A | 16DEC16 | 0 |
| 35710 | 4 | 4 | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | -70 | 21JUL16A | 19DEC16 | 0 |
| 35560 | 2 | 2 | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | -112 | 16DEC16 | 19DEC16 | 0 |
| 35610 | 2 | 2 | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | -71 | 16DEC16 | 19DEC16 | 0 |
| 35520 | 8 | 8 | EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | -114 | 21NOV16A | 20DEC16 | 0 |
| 35720 | 8 | 8 | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | -69 | 21JUL16A | 21DEC16 | 0 |
| 35440 | 8 | 8 | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | -113 | 14JUL16A | 22DEC16 | 0 |
| 35810 | 4 | 4 | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | -70 | 21SEP16A | 22DEC16 | 0 |
| 35530 | 6 | 6 | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | -114 | 23NOV16A | 23DEC16 | 0 |
| 35320 | 10 | 10 | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | -124 | 12DEC16 | 23DEC16 | 0 |
| 35570 | 4 | 4 | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | -112 | 20DEC16 | 23DEC16 | 0 |
| 35620 | 4 | 4 | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | -71 | 20DEC16 | 23DEC16 | 0 |
| 35730 | 4 | 4 | EXT.COPING&FLASHINGS EAST | 03AUG16A | 27DEC16 | -68 | 03AUG16A | 27DEC16 | 0 |
| 35580 | 2 | 2 | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | -112 | 27DEC16 | 28DEC16 | 0 |
| 35630 | 2 | 2 | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | -69 | 27DEC16 | 28DEC16 | 0 |
| 35540 | 8 | 8 | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | -114 | 21SEP16A | 30DEC16 | 0 |
| 35820 | 6 | 6 | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 03JAN17 | -71 | 21NOV16A | 03JAN17 | 0 |
| 35740 | 8 | 8 | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 06JAN17 | -71 | 11JUL16A | 06JAN17 | 0 |
| 35830 | 4 | 4 | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 06JAN17 | -71 | 21NOV16A | 06JAN17 | 0 |
| 35330 | 8 | 8 | TRESPA WALL PANELS EAST | 27DEC16 | 06JAN17 | -124 | 27DEC16 | 06JAN17 | 0 |
| 35590 | 4 | 4 | SILL PAD FLASHING SOUTH | 03JAN17 | 06JAN17 | -114 | 03JAN17 | 06JAN17 | 0 |
| 35640 | 4 | 4 | ALUM SOFFIT PANELS SOUTH | 03JAN17 | 06JAN17 | -71 | 03JAN17 | 06JAN17 | 0 |
| 35920 | 12 | 12 | EXT.ALUM GRATINGS | 01APR14A | 10JAN17 | -76 | 01APR14A | 10JAN17 | 0 |
| 35840 | 6 | 6 | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | -71 | 21NOV16A | 13JAN17 | 0 |
| 35340 | 10 | 10 | TRESPA WALL PANELS SOUTH | 09JAN17 | 20JAN17 | -124 | 09JAN17 | 20JAN17 | 0 |
| 35930 | 8 | 8 | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | -76 | 11JAN17 | 20JAN17 | 0 |
| 35910 | 0 | 0 | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | -124 | 23JAN17 | 20JAN17 | 0 |
| 35940 | 8 | 8 | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 01FEB17 | -84 | 23JAN17 | 01FEB17 | 0 |
| 35950 | 8 | 8 | STANDING SEAM ROOF | 23JAN17 | 01FEB17 | -84 | 23JAN17 | 01FEB17 | 0 |
| 35960 | 15 | 15 | SS COLUMN COVERS | 23JAN17 | 10FEB17 | -91 | 23JAN17 | 10FEB17 | 0 |
| 35990 | 0 | 0 | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | -96 | 20FEB17 | 17FEB17 | 0 |
| ROUGH-IN LEVEL B | | | | | | | | | |
| 40063 | 2 | 2 | MOBILIZE HVAC LEVEL B | 11JAN16A | 11JAN16A | | 11JAN16A | 11JAN16A | 0 |
| 40103 | 4 | 4 | MOBILIZE MECHANICAL LEVEL B | 11JAN16A | 11JAN16A | | 11JAN16A | 11JAN16A | 0 |
| 40064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL B | 12JAN16A | 12JAN16A | | 12JAN16A | 12JAN16A | 0 |
| 40054 | 2 | 2 | MOBILIZE PLUMBING LEVEL B | 02FEB16A | 18FEB16A | | 02FEB16A | 18FEB16A | 0 |
| 20220 | 6 | 6 | FEEDER CONDUIT LEV-B | 14MAR16A | 21APR16A | | 14MAR16A | 21APR16A | 0 |
| 40158 | 2 | 2 | MOBILIZE FIRE PROTECT LEVEL B | 25APR16A | 25APR16A | | 25APR16A | 25APR16A | 0 |
| 40006 | 2 | 2 | INSTALL TOP TRACK LEVEL B | 25APR16A | 27APR16A | | 25APR16A | 27APR16A | 0 |
| 40010 | 2 | 2 | LAYOUT PARTITIONS LEVEL B | 25APR16A | 27APR16A | | 25APR16A | 27APR16A | 0 |
| 40128 | 2 | 2 | MOBILIZE CONTROLS LEVEL B | 27APR16A | 27APR16A | | 27APR16A | 27APR16A | 0 |
| 40061 | 5 | 5 | PLB EQUIPMENT LEVEL B | 21APR16A | 29APR16A | | 21APR16A | 29APR16A | 0 |
| 40090 | 4 | 4 | HANG VAV UNITS LEVEL B | 20APR16A | 18MAY16A | | 20APR16A | 18MAY16A | 0 |
| 40056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL B | 22APR16A | 26MAY16A | | 22APR16A | 26MAY16A | 0 |
| 40058 | 8 | 8 | PLB A/G WATER PIPING LEVEL B | 27APR16A | 08JUN16A | | 27APR16A | 08JUN16A | 0 |
| 40092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL B | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| 40091 | 15 | 15 | FAN COIL UNITS LEVEL B | 19MAY16A | 22JUN16A | | 19MAY16A | 22JUN16A | 0 |
| 40104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL B | 20APR16A | 27JUN16A | | 20APR16A | 27JUN16A | 0 |
| 40062 | 2 | 2 | PLB PIPE TESTING LEVEL B | 15JUN16A | 27JUN16A | | 15JUN16A | 27JUN16A | 0 |
| 40108 | 5 | 5 | MEC EQ MEC RM LEVEL B | 03MAY16A | 01JUL16A | | 03MAY16A | 01JUL16A | 0 |
| 40230 | 3 | 3 | SET HM FRAMES LEVEL B | 14JUL16A | 16JUL16A | | 14JUL16A | 16JUL16A | 0 |
| 40105 | 10 | 10 | MEC PIPING LEVEL B | 24APR16A | 01AUG16A | | 24APR16A | 01AUG16A | 0 |
| 40112 | 2 | 2 | MEC PIPE TESTING LEVEL B | 01JUL16A | 01AUG16A | | 01JUL16A | 01AUG16A | 0 |
| 40190 | 4 | 4 | IN-WALL BLOCKING LEVEL B | 18MAY16A | 18AUG16A | | 18MAY16A | 18AUG16A | 0 |
| 40250 | 2 | 2 | ELE SET SWITCHGEAR | 15AUG16A | 01SEP16A | | 15AUG16A | 01SEP16A | 0 |
| 40252 | 10 | 10 | ELE INSTALL SWITCHGEAR | 01SEP16A | 20SEP16A | | 01SEP16A | 20SEP16A | 0 |
| 40300 | 5 | 5 | ELE PNL TERMINATIONS LEVEL B | 19SEP16A | 21SEP16A | | 19SEP16A | 21SEP16A | 0 |
| 40254 | 2 | 2 | ELE AUTO TRANSFER SWITCH | 19SEP16A | 28SEP16A | | 19SEP16A | 28SEP16A | 0 |
| 40065 | 8 | 8 | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | -121 | 25APR16A | 29NOV16 | 0 |
| 40070 | 7 | 7 | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | -121 | 25APR16A | 29NOV16 | 0 |
| 40160 | 8 | 8 | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | -115 | 25APR16A | 29NOV16 | 0 |
| 40020 | 4 | 4 | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | -121 | 28APR16A | 29NOV16 | 0 |
| 40145 | 10 | 10 | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | -122 | 19APR16A | 30NOV16 | 0 |
| 40272 | 4 | 4 | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | -116 | 20APR16A | 30NOV16 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL B | | | | | | | | | |
| 40080 | 4 | 4 | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 30NOV16 | -103 | 27APR16A | 30NOV16 | 0 |
| 40180 | 12 | 12 | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | -122 | 28APR16A | 30NOV16 | 0 |
| 40110 | 10 | 10 | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | -116 | 10MAY16A | 30NOV16 | 0 |
| 40274 | 8 | 8 | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 01DEC16 | -117 | 14MAR16A | 01DEC16 | 0 |
| 40297 | 3 | 3 | ELE PA WIRING LEVEL B | 01DEC16 | 05DEC16 | -122 | 01DEC16 | 05DEC16 | 0 |
| 40060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL B | 08JUN16A | 06DEC16 | -97 | 08JUN16A | 06DEC16 | 0 |
| 40295 | 4 | 4 | ELE F.A. WIRING LEVEL B | 01DEC16 | 06DEC16 | -122 | 01DEC16 | 06DEC16 | 0 |
| 40192 | 4 | 4 | JAMB,SHELF&BASE FLASH LEVEL B | 01DEC16 | 06DEC16 | -120 | 01DEC16 | 06DEC16 | 0 |
| 40200 | 4 | 4 | THERMAL INSULATION LEVEL B | 28JUL16A | 07DEC16 | -119 | 28JUL16A | 07DEC16 | 0 |
| 40298 | 3 | 3 | ELE SECUR. WIRING LEVEL B | 06DEC16 | 08DEC16 | -122 | 06DEC16 | 08DEC16 | 0 |
| 40299 | 2 | 2 | ELE A/V WIRING LEVEL B | 07DEC16 | 08DEC16 | -122 | 07DEC16 | 08DEC16 | 0 |
| 40318 | 2 | 2 | VA I/W INSPECT & APP LEVEL B | 09DEC16 | 12DEC16 | -122 | 09DEC16 | 12DEC16 | 0 |
| 40130 | 8 | 8 | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | -82 | 27APR16A | 13DEC16 | 0 |
| 40140 | 4 | 4 | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | -82 | 10MAY16A | 13DEC16 | 0 |
| 40280 | 4 | 4 | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | -77 | 22AUG16A | 13DEC16 | 0 |
| 40290 | 10 | 10 | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | -77 | 27JUN16A | 14DEC16 | 0 |
| 40100 | 10 | 10 | DUCT INSULATION LEVEL B | 19DEC16 | 03JAN17 | -115 | 19DEC16 | 03JAN17 | 0 |
| 40102 | 4 | 4 | PLB O/H INSULATION LEVEL B | 01AUG16A | 05JAN17 | -115 | 01AUG16A | 05JAN17 | 0 |
| 40335 | 2 | 2 | SOUND/FIRE CAULK T&B WALL LEVEL B | 04JAN17 | 05JAN17 | -113 | 04JAN17 | 05JAN17 | 0 |
| 40120 | 10 | 10 | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | -115 | 13AUG16A | 13JAN17 | 0 |
| 40294 | 3 | 3 | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | -96 | 21OCT16A | 17JAN17 | 0 |
| 40302 | 0 | 0 | POWER AVAILABLE | 31JAN17 | 30JAN17 | -94 | 31JAN17 | 30JAN17 | 0 |
| ROUGH-IN LEVEL 1 | | | | | | | | | |
| 42064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL 1 | 09FEB16A | 18FEB16A | | 09FEB16A | 18FEB16A | 0 |
| 42006 | 2 | 2 | INSTALL TOP TRACK LEVEL 1 | 09FEB16A | 28APR16A | | 09FEB16A | 28APR16A | 0 |
| 42010 | 2 | 2 | LAYOUT PARTITIONS LEVEL 1 | 28JAN16A | 03MAY16A | | 28JAN16A | 03MAY16A | 0 |
| 42104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 22FEB16A | 03MAY16A | | 22FEB16A | 03MAY16A | 0 |
| 42090 | 4 | 4 | HANG VAV UNITS LEVEL 1 | 02FEB16A | 18MAY16A | | 02FEB16A | 18MAY16A | 0 |
| 42080 | 5 | 5 | FIRE SMOKE DAMPERS LEVEL 1 | 16FEB16A | 14JUN16A | | 16FEB16A | 14JUN16A | 0 |
| 42092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL 1 | 22MAR16A | 16JUN16A | | 22MAR16A | 16JUN16A | 0 |
| 42058 | 7 | 7 | PLB A/G WATER PIPING LEVEL 1 | 12FEB16A | 17JUN16A | | 12FEB16A | 17JUN16A | 0 |
| 42060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL 1 | 17JUN16A | 17JUN16A | | 17JUN16A | 17JUN16A | 0 |
| 42056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL 1 | 12FEB16A | 24JUN16A | | 12FEB16A | 24JUN16A | 0 |
| 42062 | 2 | 2 | PLB PIPE TESTING LEVEL 1 | 23JUN16A | 28JUN16A | | 23JUN16A | 28JUN16A | 0 |
| 42105 | 15 | 15 | MEC PIPING LEVEL 1 | 22FEB16A | 06JUL16A | | 22FEB16A | 06JUL16A | 0 |
| 42140 | 5 | 5 | MEC PIPE EQ CONNS LEVEL 1 | 23MAR16A | 06JUL16A | | 23MAR16A | 06JUL16A | 0 |
| 42112 | 2 | 2 | MEC PIPE TESTING LEVEL 1 | 11JUL16A | 14JUL16A | | 11JUL16A | 14JUL16A | 0 |
| 42230 | 6 | 6 | SET HM FRAMES LEVEL 1 | 14JUL16A | 15JUL16A | | 14JUL16A | 15JUL16A | 0 |
| 42274 | 10 | 10 | ELE IN-WALL ROUGH-IN LEVEL 1 | 11FEB16A | 18JUL16A | | 11FEB16A | 18JUL16A | 0 |
| 42272 | 4 | 4 | ELE PANELS LEVEL 1 | 10AUG16A | 15AUG16A | | 10AUG16A | 15AUG16A | 0 |
| 42190 | 4 | 4 | IN-WALL BLOCKING LEVEL 1 | 10FEB16A | 01SEP16A | | 10FEB16A | 01SEP16A | 0 |
| 42180 | 8 | 8 | FRAME PARTITIONS LEVEL 1 | 04FEB16A | 26SEP16A | | 04FEB16A | 26SEP16A | 0 |
| 42160 | 8 | 8 | R/I SPRINKLER PPG LEVEL 1 | 03FEB16A | 29NOV16 | -110 | 03FEB16A | 29NOV16 | 0 |
| 42020 | 4 | 4 | FRAME,TOP OUT & TAPE LEVEL 1 | 04FEB16A | 29NOV16 | -118 | 04FEB16A | 29NOV16 | 0 |
| 42065 | 10 | 10 | DUCTWORK MAINS LEVEL 1 | 16FEB16A | 30NOV16 | -119 | 16FEB16A | 30NOV16 | 0 |
| 42070 | 8 | 8 | DUCTWORK BRANCHES LEVEL 1 | 01MAR16A | 30NOV16 | -119 | 01MAR16A | 30NOV16 | 0 |
| 42145 | 15 | 15 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 02DEC16 | -121 | 11FEB16A | 02DEC16 | 0 |
| 42280 | 3 | 3 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 02DEC16 | -71 | 24FEB16A | 02DEC16 | 0 |
| 42290 | 15 | 15 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 05DEC16 | -71 | 24MAR16A | 05DEC16 | 0 |
| 42297 | 4 | 4 | ELE PA WIRING LEVEL 1 | 05DEC16 | 08DEC16 | -121 | 05DEC16 | 08DEC16 | 0 |
| 42192 | 4 | 4 | JAMB,SHELF&BASE FLASH LEVEL 1 | 05DEC16 | 08DEC16 | -119 | 05DEC16 | 08DEC16 | 0 |
| 42130 | 8 | 8 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 13DEC16 | -76 | 29FEB16A | 13DEC16 | 0 |
| 42300 | 8 | 8 | ELE PNL TERMINATIONS LEVEL 1 | 19SEP16A | 13DEC16 | -71 | 19SEP16A | 13DEC16 | 0 |
| 42200 | 4 | 4 | THERMAL INSULATION LEVEL 1 | 01AUG16A | 14DEC16 | -119 | 01AUG16A | 14DEC16 | 0 |
| 42298 | 4 | 4 | ELE SECUR. WIRING LEVEL 1 | 09DEC16 | 14DEC16 | -121 | 09DEC16 | 14DEC16 | 0 |
| 42299 | 4 | 4 | ELE A/V WIRING LEVEL 1 | 09DEC16 | 14DEC16 | -121 | 09DEC16 | 14DEC16 | 0 |
| 42295 | 7 | 7 | ELE F.A. WIRING LEVEL 1 | 07DEC16 | 15DEC16 | -122 | 07DEC16 | 15DEC16 | 0 |
| 42318 | 2 | 2 | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | -122 | 16DEC16 | 19DEC16 | 0 |
| 42100 | 10 | 10 | DUCT INSULATION LEVEL 1 | 19DEC16 | 03JAN17 | -110 | 19DEC16 | 03JAN17 | 0 |
| 42102 | 4 | 4 | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | -112 | 19JUL16A | 10JAN17 | 0 |
| 42335 | 2 | 2 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 12JAN17 | 13JAN17 | -109 | 12JAN17 | 13JAN17 | 0 |
| 42294 | 4 | 4 | ELE DATA WIRING LEVEL 1 | 18JAN17 | 23JAN17 | -95 | 18JAN17 | 23JAN17 | 0 |
| 42120 | 10 | 10 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 24JAN17 | -115 | 19JUL16A | 24JAN17 | 0 |
| ROUGH-IN LEVEL 2 | | | | | | | | | |
| 44064 | 1 | 1 | LAYOUT/DETAIL DUCT LEVEL 2 | 04FEB16A | 17FEB16A | | 04FEB16A | 17FEB16A | 0 |
| 44090 | 4 | 4 | HANG VAV UNITS LEVEL 2 | 28FEB16A | 28FEB16A | | 28FEB16A | 28FEB16A | 0 |
| 44080 | 5 | 5 | FIRE SMOKE DAMPERS LEVEL 2 | 04FEB16A | 20APR16A | | 04FEB16A | 20APR16A | 0 |
| 44070 | 10 | 10 | DUCTWORK BRANCHES LEVEL 2 | 12FEB16A | 20APR16A | | 12FEB16A | 20APR16A | 0 |
| 44104 | 1 | 1 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 10FEB16A | 22APR16A | | 10FEB16A | 22APR16A | 0 |
| 44105 | 10 | 10 | MEC PIPING LEVEL 2 | 10FEB16A | 22APR16A | | 10FEB16A | 22APR16A | 0 |
| 44006 | 2 | 2 | INSTALL TOP TRACK LEVEL 2 | 04FEB16A | 04MAY16A | | 04FEB16A | 04MAY16A | 0 |
| 44056 | 8 | 8 | PLB A/G W&V/STORM DRN LEVEL 2 | 10FEB16A | 04MAY16A | | 10FEB16A | 04MAY16A | 0 |
| 44060 | 1 | 1 | PLB CONDENSATE PIPING LEVEL 2 | 02JAN16A | 15JUN16A | | 02JAN16A | 15JUN16A | 0 |
| 44058 | 7 | 7 | PLB A/G WATER PIPING LEVEL 2 | 02JAN16A | 16JUN16A | | 02JAN16A | 16JUN16A | 0 |
| 44092 | 2 | 2 | DUCT LEAKAGE TESTS LEVEL 2 | 23MAR16A | 16JUN16A | | 23MAR16A | 16JUN16A | 0 |
| 44062 | 2 | 2 | PLB PIPE TESTING LEVEL 2 | 22JUN16A | 28JUN16A | | 22JUN16A | 28JUN16A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| ROUGH-IN LEVEL 2 | | | | | | | | | | |
| 44230 | 6 | 6 | SET HM FRAMES | LEVEL 2 | 27JUN16A | 29JUN16A | | 27JUN16A | 29JUN16A | 0 |
| 44300 | 8 | 8 | ELE PNL TERMINATIONS | LEVEL 2 | 19SEP16A | 21SEP16A | | 19SEP16A | 21SEP16A | 0 |
| 44010 | 2 | 2 | LAYOUT PARTITIONS | LEVEL 2 | 02JAN16A | 29NOV16 | -108 | 02JAN16A | 29NOV16 | 0 |
| 44020 | 4 | 4 | FRAME,TOP OUT & TAPE | LEVEL 2 | 04FEB16A | 29NOV16 | -108 | 04FEB16A | 29NOV16 | 0 |
| 44160 | 8 | 8 | R/I SPRINKLER PPG | LEVEL 2 | 21JAN16A | 30NOV16 | -103 | 21JAN16A | 30NOV16 | 0 |
| 44065 | 10 | 10 | DUCTWORK MAINS | LEVEL 2 | 05FEB16A | 30NOV16 | -109 | 05FEB16A | 30NOV16 | 0 |
| 44145 | 5 | 5 | ELE CEILING ROUGH-IN | LEVEL 2 | 05FEB16A | 02DEC16 | -111 | 05FEB16A | 02DEC16 | 0 |
| 44190 | 4 | 4 | IN-WALL BLOCKING | LEVEL 2 | 21FEB16A | 02DEC16 | -107 | 21FEB16A | 02DEC16 | 0 |
| 44112 | 2 | 2 | MEC PIPE TESTING | LEVEL 2 | 18JUL16A | 02DEC16 | -80 | 18JUL16A | 02DEC16 | 0 |
| 44274 | 13 | 13 | ELE IN-WALL ROUGH-IN | LEVEL 2 | 02FEB16A | 05DEC16 | -106 | 02FEB16A | 05DEC16 | 0 |
| 44180 | 12 | 12 | FRAME PARTITIONS | LEVEL 2 | 05FEB16A | 05DEC16 | -111 | 05FEB16A | 05DEC16 | 0 |
| 44290 | 6 | 6 | ELE BRANCH WIRING | LEVEL 2 | 05MAY16A | 07DEC16 | -62 | 05MAY16A | 07DEC16 | 0 |
| 44280 | 3 | 3 | ELE FEEDER WIRE | LEVEL 2 | 22AUG16A | 07DEC16 | -62 | 22AUG16A | 07DEC16 | 0 |
| 44297 | 3 | 3 | ELE PA WIRING | LEVEL 2 | 05DEC16 | 07DEC16 | -111 | 05DEC16 | 07DEC16 | 0 |
| 44192 | 4 | 4 | JAMB,SHELF&BASE FLASH | LEVEL 2 | 05DEC16 | 08DEC16 | -111 | 05DEC16 | 08DEC16 | 0 |
| 44299 | 2 | 2 | ELE A/V WIRING | LEVEL 2 | 08DEC16 | 09DEC16 | -110 | 08DEC16 | 09DEC16 | 0 |
| 44298 | 3 | 3 | ELE SECUR. WIRING | LEVEL 2 | 08DEC16 | 12DEC16 | -111 | 08DEC16 | 12DEC16 | 0 |
| 44140 | 5 | 5 | MEC PIPE EQ CONNS | LEVEL 2 | 03MAR16A | 14DEC16 | -71 | 03MAR16A | 14DEC16 | 0 |
| 44130 | 8 | 8 | R/I TEMP.CONTROL | LEVEL 2 | 25MAR16A | 14DEC16 | -71 | 25MAR16A | 14DEC16 | 0 |
| 44200 | 4 | 4 | THERMAL INSULATION | LEVEL 2 | 09DEC16 | 14DEC16 | -111 | 09DEC16 | 14DEC16 | 0 |
| 44295 | 4 | 4 | ELE F.A. WIRING | LEVEL 2 | 16DEC16 | 21DEC16 | -118 | 16DEC16 | 21DEC16 | 0 |
| 44318 | 2 | 2 | VA I/W INSPECT & APP | LEVEL 2 | 22DEC16 | 23DEC16 | -118 | 22DEC16 | 23DEC16 | 0 |
| 44100 | 10 | 10 | DUCT INSULATION | LEVEL 2 | 19DEC16 | 03JAN17 | -104 | 19DEC16 | 03JAN17 | 0 |
| 44102 | 4 | 4 | PLB O/H INSULATION | LEVEL 2 | 10MAR16A | 16JAN17 | -109 | 10MAR16A | 16JAN17 | 0 |
| 44294 | 3 | 3 | ELE DATA WIRING | LEVEL 2 | 24JAN17 | 26JAN17 | -93 | 24JAN17 | 26JAN17 | 0 |
| 44335 | 2 | 2 | SOUND/FIRE CAULK T&B | WALL LEVEL 2 | 30JAN17 | 31JAN17 | -117 | 30JAN17 | 31JAN17 | 0 |
| 44120 | 10 | 10 | MEC PIPE INSULATION | LEVEL 2 | 10MAR16A | 06FEB17 | -115 | 10MAR16A | 06FEB17 | 0 |
| FINISHES LEVEL B | | | | | | | | | | |
| 40320 | 10 | 10 | HANG DRYWALL | LEVEL B | 20JUL16A | 20DEC16 | -123 | 20JUL16A | 20DEC16 | 0 |
| 40342 | 2 | 2 | PLB FIRESTOPPING | LEVEL B | 21DEC16 | 22DEC16 | -113 | 21DEC16 | 22DEC16 | 0 |
| 40344 | 2 | 2 | MEC FIRESTOPPING | LEVEL B | 21DEC16 | 22DEC16 | -113 | 21DEC16 | 22DEC16 | 0 |
| 40330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL B | 21DEC16 | 03JAN17 | -119 | 21DEC16 | 03JAN17 | 0 |
| 40340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL B | 21DEC16 | 03JAN17 | -119 | 21DEC16 | 03JAN17 | 0 |
| 40345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL B | 04JAN17 | 13JAN17 | -119 | 04JAN17 | 13JAN17 | 0 |
| 40370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL B | 13JAN17 | 16JAN17 | -115 | 13JAN17 | 16JAN17 | 0 |
| 40350 | 6 | 6 | PRIME PAINT | LEVEL B | 18AUG16A | 27JAN17 | -124 | 18AUG16A | 27JAN17 | 0 |
| 40382 | 2 | 2 | HARD FLR PREP | LEVEL B | 30JAN17 | 31JAN17 | -119 | 30JAN17 | 31JAN17 | 0 |
| 40410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL B | 30JAN17 | 03FEB17 | -112 | 30JAN17 | 03FEB17 | 0 |
| 40380 | 8 | 8 | ACOUS.GRID | LEVEL B | 30JAN17 | 08FEB17 | -124 | 30JAN17 | 08FEB17 | 0 |
| 40420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL B | 30JAN17 | 10FEB17 | -117 | 30JAN17 | 10FEB17 | 0 |
| 40424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL B | 09FEB17 | 10FEB17 | -117 | 09FEB17 | 10FEB17 | 0 |
| 40450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL B | 09FEB17 | 13FEB17 | -112 | 09FEB17 | 13FEB17 | 0 |
| 40500 | 8 | 8 | HARD FLR&STONE FACING | LEVEL B | 03FEB17 | 14FEB17 | -121 | 03FEB17 | 14FEB17 | 0 |
| 40390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL B | 09FEB17 | 14FEB17 | -119 | 09FEB17 | 14FEB17 | 0 |
| 40490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL B | 09FEB17 | 14FEB17 | -113 | 09FEB17 | 14FEB17 | 0 |
| 40400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL B | 09FEB17 | 16FEB17 | -121 | 09FEB17 | 16FEB17 | 0 |
| 40520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL B | 15FEB17 | 21FEB17 | -121 | 15FEB17 | 21FEB17 | 0 |
| 40460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL B | 17FEB17 | 22FEB17 | -120 | 17FEB17 | 22FEB17 | 0 |
| 40530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL B | 22FEB17 | 23FEB17 | -120 | 22FEB17 | 23FEB17 | 0 |
| 40580 | 6 | 6 | ACOUS.CLG TILE | LEVEL B | 17FEB17 | 24FEB17 | -121 | 17FEB17 | 24FEB17 | 0 |
| 40590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL B | 17FEB17 | 24FEB17 | -121 | 17FEB17 | 24FEB17 | 0 |
| 40540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL B | 22FEB17 | 24FEB17 | -121 | 22FEB17 | 24FEB17 | 0 |
| 40612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL B | 27FEB17 | 02MAR17 | -97 | 27FEB17 | 02MAR17 | 0 |
| 40620 | 6 | 6 | FINISH PAINT | LEVEL B | 27FEB17 | 06MAR17 | -121 | 27FEB17 | 06MAR17 | 0 |
| 40690 | 4 | 4 | HANG DOORS | LEVEL B | 07MAR17 | 10MAR17 | -118 | 07MAR17 | 10MAR17 | 0 |
| 40630 | 4 | 4 | ELE TRIM & TEST | LEVEL B | 07MAR17 | 10MAR17 | -108 | 07MAR17 | 10MAR17 | 0 |
| 40640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL B | 07MAR17 | 14MAR17 | -119 | 07MAR17 | 14MAR17 | 0 |
| 40800 | 2 | 2 | TEST/BALANCE | LEVEL B | 13MAR17 | 14MAR17 | -113 | 13MAR17 | 14MAR17 | 0 |
| 40700 | 4 | 4 | BUILDERS HARDWARE | LEVEL B | 13MAR17 | 16MAR17 | -111 | 13MAR17 | 16MAR17 | 0 |
| 40710 | 4 | 4 | INT GLAZING | LEVEL B | 13MAR17 | 16MAR17 | -107 | 13MAR17 | 16MAR17 | 0 |
| 40720 | 6 | 6 | WALL PROTECTION | LEVEL B | 10MAR17 | 17MAR17 | -120 | 10MAR17 | 17MAR17 | 0 |
| 40726 | 12 | 12 | ATHLETIC FLOORING | LEVEL B | 07MAR17 | 22MAR17 | -117 | 07MAR17 | 22MAR17 | 0 |
| 40730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL B | 20MAR17 | 23MAR17 | -116 | 20MAR17 | 23MAR17 | 0 |
| 40650 | 8 | 8 | FINISH CARPENTRY | LEVEL B | 17MAR17 | 28MAR17 | -119 | 17MAR17 | 28MAR17 | 0 |
| 40750 | 4 | 4 | FINAL FINISH COAT | LEVEL B | 29MAR17 | 03APR17 | -119 | 29MAR17 | 03APR17 | 0 |
| 40760 | 6 | 6 | TELESCOPING STANDS | LEVEL B | 31MAR17 | 07APR17 | -123 | 31MAR17 | 07APR17 | 0 |
| 40900 | 4 | 4 | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | -123 | 10APR17 | 13APR17 | 0 |
| 40910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL B | 10APR17 | 13APR17 | -116 | 10APR17 | 13APR17 | 0 |
| 40990 | 0 | 0 | COMPLETE | LEVEL B | 14APR17 | 13APR17 | -116 | 14APR17 | 13APR17 | 0 |
| 40902 | 5 | 5 | VA INSPECT | LEVEL B | 10APR17 | 14APR17 | -117 | 10APR17 | 14APR17 | 0 |
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42320 | 8 | 8 | HANG DRYWALL | LEVEL 1 | 21DEC16 | 03JAN17 | -123 | 21DEC16 | 03JAN17 | 0 |
| 42342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 1 | 04JAN17 | 05JAN17 | -109 | 04JAN17 | 05JAN17 | 0 |
| 42344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 1 | 04JAN17 | 05JAN17 | -109 | 04JAN17 | 05JAN17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 1 | | | | | | | | | | |
| 42330 | 6 | 6 | TAPE&FINISH DRYWALL | LEVEL 1 | 04JAN17 | 11JAN17 | -119 | 04JAN17 | 11JAN17 | 0 |
| 42340 | 6 | 6 | FRAME D/W CLG&SOFFIT | LEVEL 1 | 04JAN17 | 11JAN17 | -113 | 04JAN17 | 11JAN17 | 0 |
| 42370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 1 | 12JAN17 | 13JAN17 | -106 | 12JAN17 | 13JAN17 | 0 |
| 42345 | 6 | 6 | D/W&FIN CLG&SOFFIT | LEVEL 1 | 12JAN17 | 19JAN17 | -113 | 12JAN17 | 19JAN17 | 0 |
| 42350 | 4 | 4 | PRIME PAINT | LEVEL 1 | 18AUG16A | 01FEB17 | -119 | 18AUG16A | 01FEB17 | 0 |
| 42382 | 2 | 2 | HARD FLR PREP | LEVEL 1 | 02FEB17 | 03FEB17 | -114 | 02FEB17 | 03FEB17 | 0 |
| 42380 | 4 | 4 | ACOUS.GRID | LEVEL 1 | 09FEB17 | 14FEB17 | -124 | 09FEB17 | 14FEB17 | 0 |
| 42410 | 5 | 5 | HVA AIR DISTRIBUTION | LEVEL 1 | 09FEB17 | 15FEB17 | -114 | 09FEB17 | 15FEB17 | 0 |
| 42390 | 2 | 2 | SPRINK DROPS & HEADS | LEVEL 1 | 15FEB17 | 16FEB17 | -115 | 15FEB17 | 16FEB17 | 0 |
| 42424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 1 | 15FEB17 | 16FEB17 | -115 | 15FEB17 | 16FEB17 | 0 |
| 42500 | 4 | 4 | HARD FLR&STONE FACING | LEVEL 1 | 15FEB17 | 20FEB17 | -121 | 15FEB17 | 20FEB17 | 0 |
| 42450 | 4 | 4 | ELE DATA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42470 | 4 | 4 | ELE PA TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42480 | 4 | 4 | ELE SECUR. TRIM&TEST | LEVEL 1 | 15FEB17 | 20FEB17 | -111 | 15FEB17 | 20FEB17 | 0 |
| 42400 | 6 | 6 | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 15FEB17 | 22FEB17 | -119 | 15FEB17 | 22FEB17 | 0 |
| 42490 | 6 | 6 | ELE A/V TRIM&TEST | LEVEL 1 | 15FEB17 | 22FEB17 | -113 | 15FEB17 | 22FEB17 | 0 |
| 42520 | 2 | 2 | PLB FIXTURES & TRIM | LEVEL 1 | 21FEB17 | 22FEB17 | -113 | 21FEB17 | 22FEB17 | 0 |
| 42420 | 15 | 15 | ELE LIGHTS & TRIM | LEVEL 1 | 09FEB17 | 01MAR17 | -124 | 09FEB17 | 01MAR17 | 0 |
| 42460 | 7 | 7 | ELE F.A. TRIM&TEST | LEVEL 1 | 23FEB17 | 03MAR17 | -120 | 23FEB17 | 03MAR17 | 0 |
| 42580 | 4 | 4 | ACOUS.CLG TILE | LEVEL 1 | 02MAR17 | 07MAR17 | -124 | 02MAR17 | 07MAR17 | 0 |
| 42590 | 4 | 4 | LINEAR WOOD CEILING | LEVEL 1 | 02MAR17 | 07MAR17 | -122 | 02MAR17 | 07MAR17 | 0 |
| 42612 | 2 | 2 | ACCESS DRS & LOUVERS | LEVEL 1 | 08MAR17 | 09MAR17 | -98 | 08MAR17 | 09MAR17 | 0 |
| 42620 | 4 | 4 | FINISH PAINT | LEVEL 1 | 08MAR17 | 13MAR17 | -122 | 08MAR17 | 13MAR17 | 0 |
| 44580 | 6 | 6 | ACOUS.CLG TILE | LEVEL 2 | 08MAR17 | 15MAR17 | -124 | 08MAR17 | 15MAR17 | 0 |
| 42690 | 4 | 4 | HANG DOORS | LEVEL 1 | 23NOV16A | 16MAR17 | -119 | 23NOV16A | 16MAR17 | 0 |
| 42800 | 2 | 2 | TEST/BALANCE | LEVEL 1 | 17MAR17 | 20MAR17 | -115 | 17MAR17 | 20MAR17 | 0 |
| 42700 | 2 | 2 | BUILDERS HARDWARE | LEVEL 1 | 17MAR17 | 20MAR17 | -111 | 17MAR17 | 20MAR17 | 0 |
| 42710 | 2 | 2 | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | -107 | 17MAR17 | 20MAR17 | 0 |
| 42630 | 7 | 7 | ELE TRIM & TEST | LEVEL 1 | 14MAR17 | 22MAR17 | -109 | 14MAR17 | 22MAR17 | 0 |
| 42640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | -119 | 15MAR17 | 22MAR17 | 0 |
| 42650 | 8 | 8 | FINISH CARPENTRY | LEVEL 1 | 14MAR17 | 23MAR17 | -116 | 14MAR17 | 23MAR17 | 0 |
| 42720 | 4 | 4 | WALL PROTECTION | LEVEL 1 | 20MAR17 | 23MAR17 | -120 | 20MAR17 | 23MAR17 | 0 |
| 42730 | 2 | 2 | RAILS&CORNER GUARDS | LEVEL 1 | 24MAR17 | 27MAR17 | -114 | 24MAR17 | 27MAR17 | 0 |
| 42642 | 4 | 4 | ENTRANCE FL GRILLES | LEVEL 1 | 23MAR17 | 28MAR17 | -119 | 23MAR17 | 28MAR17 | 0 |
| 42660 | 4 | 4 | CARPET & BASE | LEVEL 1 | 29MAR17 | 03APR17 | -119 | 29MAR17 | 03APR17 | 0 |
| 42750 | 2 | 2 | FINAL FINISH COAT | LEVEL 1 | 04APR17 | 05APR17 | -119 | 04APR17 | 05APR17 | 0 |
| 42900 | 2 | 2 | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | -123 | 14APR17 | 17APR17 | 0 |
| 42910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 1 | 14APR17 | 19APR17 | -120 | 14APR17 | 19APR17 | 0 |
| 42990 | 0 | 0 | COMPLETE | LEVEL 1 | 20APR17 | 19APR17 | -120 | 20APR17 | 19APR17 | 0 |
| 42902 | 5 | 5 | VA INSPECT | LEVEL 1 | 14APR17 | 20APR17 | -121 | 14APR17 | 20APR17 | 0 |
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44320 | 10 | 10 | HANG DRYWALL | LEVEL 2 | 04JAN17 | 17JAN17 | -123 | 04JAN17 | 17JAN17 | 0 |
| 44342 | 2 | 2 | PLB FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | -117 | 18JAN17 | 19JAN17 | 0 |
| 44344 | 2 | 2 | MEC FIRESTOPPING | LEVEL 2 | 18JAN17 | 19JAN17 | -117 | 18JAN17 | 19JAN17 | 0 |
| 44330 | 8 | 8 | TAPE&FINISH DRYWALL | LEVEL 2 | 18JAN17 | 27JAN17 | -123 | 18JAN17 | 27JAN17 | 0 |
| 44340 | 8 | 8 | FRAME D/W CLG&SOFFIT | LEVEL 2 | 18JAN17 | 27JAN17 | -123 | 18JAN17 | 27JAN17 | 0 |
| 44370 | 2 | 2 | FIRE EXT.CABINETS | LEVEL 2 | 30JAN17 | 31JAN17 | -111 | 30JAN17 | 31JAN17 | 0 |
| 44345 | 8 | 8 | D/W&FIN CLG&SOFFIT | LEVEL 2 | 30JAN17 | 08FEB17 | -123 | 30JAN17 | 08FEB17 | 0 |
| 44350 | 6 | 6 | PRIME PAINT | LEVEL 2 | 09FEB17 | 16FEB17 | -123 | 09FEB17 | 16FEB17 | 0 |
| 44382 | 2 | 2 | HARD FLR PREP | LEVEL 2 | 17FEB17 | 20FEB17 | -121 | 17FEB17 | 20FEB17 | 0 |
| 44380 | 8 | 8 | ACOUS.GRID | LEVEL 2 | 17FEB17 | 28FEB17 | -123 | 17FEB17 | 28FEB17 | 0 |
| 44500 | 6 | 6 | HARD FLR&STONE FACING | LEVEL 2 | 21FEB17 | 28FEB17 | -121 | 21FEB17 | 28FEB17 | 0 |
| 44410 | 10 | 10 | HVA AIR DISTRIBUTION | LEVEL 2 | 17FEB17 | 02MAR17 | -121 | 17FEB17 | 02MAR17 | 0 |
| 44420 | 10 | 10 | ELE LIGHTS & TRIM | LEVEL 2 | 17FEB17 | 02MAR17 | -121 | 17FEB17 | 02MAR17 | 0 |
| 44424 | 2 | 2 | VA O/H INSPECT & APP | LEVEL 2 | 01MAR17 | 02MAR17 | -121 | 01MAR17 | 02MAR17 | 0 |
| 44450 | 3 | 3 | ELE DATA TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44470 | 3 | 3 | ELE PA TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44480 | 3 | 3 | ELE SECUR. TRIM&TEST | LEVEL 2 | 01MAR17 | 03MAR17 | -116 | 01MAR17 | 03MAR17 | 0 |
| 44390 | 4 | 4 | SPRINK DROPS & HEADS | LEVEL 2 | 01MAR17 | 06MAR17 | -123 | 01MAR17 | 06MAR17 | 0 |
| 44400 | 4 | 4 | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 01MAR17 | 06MAR17 | -123 | 01MAR17 | 06MAR17 | 0 |
| 44490 | 4 | 4 | ELE A/V TRIM&TEST | LEVEL 2 | 01MAR17 | 06MAR17 | -117 | 01MAR17 | 06MAR17 | 0 |
| 44520 | 5 | 5 | PLB FIXTURES & TRIM | LEVEL 2 | 01MAR17 | 07MAR17 | -121 | 01MAR17 | 07MAR17 | 0 |
| 44460 | 4 | 4 | ELE F.A. TRIM&TEST | LEVEL 2 | 06MAR17 | 09MAR17 | -120 | 06MAR17 | 09MAR17 | 0 |
| 44530 | 2 | 2 | TOILET & BATH ACCESS | LEVEL 2 | 08MAR17 | 09MAR17 | -120 | 08MAR17 | 09MAR17 | 0 |
| 44540 | 3 | 3 | TOILET COMPARTMENTS | LEVEL 2 | 08MAR17 | 10MAR17 | -121 | 08MAR17 | 10MAR17 | 0 |
| 44590 | 6 | 6 | LINEAR WOOD CEILING | LEVEL 2 | 07MAR17 | 14MAR17 | -123 | 07MAR17 | 14MAR17 | 0 |
| 44600 | 4 | 4 | WINDOW SHADES | | 16MAR17 | 21MAR17 | -104 | 16MAR17 | 21MAR17 | 0 |
| 44612 | 4 | 4 | ACCESS DRS & LOUVERS | LEVEL 2 | 16MAR17 | 21MAR17 | -104 | 16MAR17 | 21MAR17 | 0 |
| 44620 | 6 | 6 | FINISH PAINT | LEVEL 2 | 16MAR17 | 23MAR17 | -124 | 16MAR17 | 23MAR17 | 0 |
| 44630 | 4 | 4 | ELE TRIM & TEST | LEVEL 2 | 24MAR17 | 29MAR17 | -110 | 24MAR17 | 29MAR17 | 0 |
| 44690 | 6 | 6 | HANG DOORS | LEVEL 2 | 24MAR17 | 31MAR17 | -124 | 24MAR17 | 31MAR17 | 0 |
| 44640 | 6 | 6 | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | -120 | 24MAR17 | 31MAR17 | 0 |
| 44720 | 6 | 6 | WALL PROTECTION | LEVEL 2 | 24MAR17 | 31MAR17 | -120 | 24MAR17 | 31MAR17 | 0 |
| 44650 | 8 | 8 | FINISH CARPENTRY | LEVEL 2 | 24MAR17 | 04APR17 | -122 | 24MAR17 | 04APR17 | 0 |
| 44722 | 8 | 8 | BALLET BARRE | LEVEL 2 | 24MAR17 | 04APR17 | -118 | 24MAR17 | 04APR17 | 0 |
| 44800 | 2 | 2 | TEST/BALANCE | LEVEL 2 | 03APR17 | 04APR17 | -124 | 03APR17 | 04APR17 | 0 |
| 44700 | 4 | 4 | BUILDERS HARDWARE | LEVEL 2 | 03APR17 | 06APR17 | -120 | 03APR17 | 06APR17 | 0 |
| 44730 | 4 | 4 | RAILS&CORNER GUARDS | LEVEL 2 | 03APR17 | 06APR17 | -120 | 03APR17 | 06APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 2 | | | | | | | | | | |
| 44710 | 4 | 4 | INT GLAZING | LEVEL 2 | 03APR17 | 06APR17 | -116 | 03APR17 | 06APR17 | 0 |
| 44660 | 4 | 4 | CARPET & BASE | LEVEL 2 | 05APR17 | 10APR17 | -122 | 05APR17 | 10APR17 | 0 |
| 44750 | 4 | 4 | FINAL FINISH COAT | LEVEL 2 | 11APR17 | 14APR17 | -122 | 11APR17 | 14APR17 | 0 |
| 44900 | 4 | 4 | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | -123 | 18APR17 | 21APR17 | 0 |
| 44910 | 4 | 4 | INTERIOR SIGNAGE | LEVEL 2 | 18APR17 | 21APR17 | -122 | 18APR17 | 21APR17 | 0 |
| 44990 | 0 | 0 | COMPLETE | LEVEL 2 | 24APR17 | 21APR17 | -122 | 24APR17 | 21APR17 | 0 |
| 44902 | 5 | 5 | VA INSPECT | LEVEL 2 | 18APR17 | 24APR17 | -123 | 18APR17 | 24APR17 | 0 |
| ELEVATORS | | | | | | | | | | |
| 45000 | 5 | 5 | MOBILIZE ELEVATORS | | 29DEC16 | 05JAN17 | -106 | 29DEC16 | 05JAN17 | 0 |
| 45010 | 6 | 6 | ELEV.RAILS | BP01 | 06JAN17 | 13JAN17 | -106 | 06JAN17 | 13JAN17 | 0 |
| 45110 | 6 | 6 | ELEV.RAILS | BP02 | 16JAN17 | 23JAN17 | -103 | 16JAN17 | 23JAN17 | 0 |
| 45020 | 8 | 8 | ELEV.EQUIP. | BP01 | 16JAN17 | 25JAN17 | -106 | 16JAN17 | 25JAN17 | 0 |
| 45030 | 4 | 4 | ELEV.PLATFORM | BP01 | 26JAN17 | 31JAN17 | -106 | 26JAN17 | 31JAN17 | 0 |
| 45120 | 8 | 8 | ELEV.EQUIP. | BP02 | 26JAN17 | 06FEB17 | -105 | 26JAN17 | 06FEB17 | 0 |
| 45040 | 6 | 6 | ELEV.CAB & FINISHES | BP01 | 01FEB17 | 08FEB17 | -106 | 01FEB17 | 08FEB17 | 0 |
| 45130 | 4 | 4 | ELEV.PLATFORM | BP02 | 07FEB17 | 10FEB17 | -105 | 07FEB17 | 10FEB17 | 0 |
| 45140 | 6 | 6 | ELEV.CAB & FINISHES | BP02 | 13FEB17 | 20FEB17 | -105 | 13FEB17 | 20FEB17 | 0 |
| 45050 | 9 | 9 | ELEV.WIRING & CONTROLS | BP01 | 09FEB17 | 21FEB17 | -106 | 09FEB17 | 21FEB17 | 0 |
| 45060 | 6 | 6 | ELEV.FRAMES & DOORS | BP01 | 22FEB17 | 01MAR17 | -103 | 22FEB17 | 01MAR17 | 0 |
| 45150 | 9 | 9 | ELEV.WIRING & CONTROLS | BP02 | 22FEB17 | 06MAR17 | -106 | 22FEB17 | 06MAR17 | 0 |
| 45070 | 4 | 4 | ELEV.TEST & ADJUST | BP01 | 02MAR17 | 07MAR17 | -101 | 02MAR17 | 07MAR17 | 0 |
| 45160 | 6 | 6 | ELEV.FRAMES & DOORS | BP02 | 07MAR17 | 14MAR17 | -106 | 07MAR17 | 14MAR17 | 0 |
| 45170 | 4 | 4 | ELEV.TEST & ADJUST | BP02 | 15MAR17 | 20MAR17 | -106 | 15MAR17 | 20MAR17 | 0 |
| FINAL SITE WORK | | | | | | | | | | |
| 64010 | 2 | 2 | UTIL STORM DRAIN LIFT STATION | | 25OCT16A | 30NOV16 | -70 | 25OCT16A | 30NOV16 | 0 |
| 64030 | 1 | 1 | UTIL 8HDPE - SOIL TIGHT | | 26OCT16A | 30NOV16 | -70 | 26OCT16A | 30NOV16 | 0 |
| 64020 | 6 | 6 | UTIL 6HDPE - SOIL TIGHT | | 11MAY16A | 01DEC16 | -70 | 11MAY16A | 01DEC16 | 0 |
| 64040 | 3 | 3 | UTIL 8FES W/RIP RAP | | 01DEC16 | 05DEC16 | -70 | 01DEC16 | 05DEC16 | 0 |
| 64050 | 5 | 5 | UTIL SDDI | | 26OCT16A | 06DEC16 | -70 | 26OCT16A | 06DEC16 | 0 |
| 64500 | 5 | 5 | SITE FINAL GRADING | | 02FEB17 | 08FEB17 | -109 | 02FEB17 | 08FEB17 | 0 |
| 64510 | 10 | 10 | SITE CONCRETE WALLS | | 09FEB17 | 22FEB17 | -109 | 09FEB17 | 22FEB17 | 0 |
| 64560 | 10 | 10 | SITE ASPHALT & PAVEMENT | | 09FEB17 | 22FEB17 | -104 | 09FEB17 | 22FEB17 | 0 |
| 64550 | 10 | 10 | SITE FENCING & GATES | | 17FEB17 | 02MAR17 | -110 | 17FEB17 | 02MAR17 | 0 |
| 64520 | 10 | 10 | SITE CONCRETE WALKS | | 23FEB17 | 08MAR17 | -109 | 23FEB17 | 08MAR17 | 0 |
| 64720 | 4 | 4 | SITE BIRD CONTROL | | 03MAR17 | 08MAR17 | -90 | 03MAR17 | 08MAR17 | 0 |
| 64530 | 12 | 12 | SITE U/G CONDUIT | | 23FEB17 | 10MAR17 | -107 | 23FEB17 | 10MAR17 | 0 |
| 64622 | 5 | 5 | SITE PLANT MATERIAL | | 09MAR17 | 15MAR17 | -109 | 09MAR17 | 15MAR17 | 0 |
| 64630 | 10 | 10 | SITE FURNISHINGS | | 03MAR17 | 16MAR17 | -110 | 03MAR17 | 16MAR17 | 0 |
| 64652 | 10 | 10 | SITE METALWORK | | 03MAR17 | 16MAR17 | -96 | 03MAR17 | 16MAR17 | 0 |
| 64620 | 10 | 10 | SITE LANDSCAPE/IRRIGATION | | 09MAR17 | 22MAR17 | -104 | 09MAR17 | 22MAR17 | 0 |
| 64650 | 15 | 15 | SITE CONCRETE PAVERS | | 03MAR17 | 23MAR17 | -105 | 03MAR17 | 23MAR17 | 0 |
| 64522 | 12 | 12 | SITE MISC. CONCRETE | | 09MAR17 | 24MAR17 | -102 | 09MAR17 | 24MAR17 | 0 |
| 64624 | 10 | 10 | SITE ROCK/GROUND COVER | | 16MAR17 | 29MAR17 | -109 | 16MAR17 | 29MAR17 | 0 |
| 64660 | 10 | 10 | SITE STONE @BENCHES | | 17MAR17 | 30MAR17 | -110 | 17MAR17 | 30MAR17 | 0 |
| 64540 | 15 | 15 | SITE LIGHTING | | 13MAR17 | 31MAR17 | -107 | 13MAR17 | 31MAR17 | 0 |
| 64810 | 4 | 4 | SITE SIGNAGE | | 31MAR17 | 05APR17 | -110 | 31MAR17 | 05APR17 | 0 |
| 64990 | 0 | 0 | SITEWORK COMPLETE | | 06APR17 | 05APR17 | -110 | 06APR17 | 05APR17 | 0 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | |
| 30640 | 5 | 5 | CxA (FTP) Solar PV | | 13FEB17 | 17FEB17 | -96 | 13FEB17 | 17FEB17 | 0 |
| 36000 | 4 | 4 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36010 | 4 | 4 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36015 | 4 | 4 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36020 | 4 | 4 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36025 | 4 | 4 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 36030 | 4 | 4 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | | 20FEB17 | 23FEB17 | -96 | 20FEB17 | 23FEB17 | 0 |
| 68410 | 1 | 1 | CxA (FTP) Irrigation | | 23MAR17 | 23MAR17 | -101 | 23MAR17 | 23MAR17 | 0 |
| 68010 | 0 | 0 | START TESTING | | 05APR17 | | -124 | 05APR17 | 04APR17 | |
| 68920 | 2 | 2 | HCC PRETEST CONTROL SYS | | 05APR17 | 06APR17 | -124 | 05APR17 | 06APR17 | 0 |
| 68930 | 2 | 2 | HCC PRETEST MECH SYS | | 05APR17 | 06APR17 | -122 | 05APR17 | 06APR17 | 0 |
| 68962 | 2 | 2 | HCC PRETEST PAGING SYS | | 05APR17 | 06APR17 | -122 | 05APR17 | 06APR17 | 0 |
| 66560 | 4 | 4 | ELE A/V SYSTEM START&PRETEST | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68030 | 4 | 4 | PREPUNCH LIST | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68050 | 4 | 4 | SPRINK CLOSEOUT RECORD DWGS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68900 | 4 | 4 | HCC PRETEST SWITCHGEAR | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68950 | 4 | 4 | HCC PRETEST HCC FA SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68954 | 4 | 4 | HCC PRETEST INTERCOM/RADIO/TV | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68960 | 4 | 4 | HCC PRETEST TELECOM SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68964 | 4 | 4 | HCC PRETEST SECUR. SYS | | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 68966 | 4 | 4 | HCC PRETEST A/V. SYS | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68970 | 4 | 4 | HCC PRETEST ELEVATORS | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 69340 | 4 | 4 | ELE A/V SYSTEM START&PRETEST | 05APR17 | 10APR17 | -124 | 05APR17 | 10APR17 | 0 |
| 68922 | 2 | 2 | TAB REPORTS | 07APR17 | 10APR17 | -124 | 07APR17 | 10APR17 | 0 |
| 66000 | 0 | 0 | SUBSTANTIAL COMPLETION | | 10APR17 | -124 | 11APR17 | 10APR17 | 0 |
| 68925 | 1 | 1 | CxA TAB B/C-CHW | 11APR17 | 11APR17 | -119 | 11APR17 | 11APR17 | 0 |
| 68926 | 1 | 1 | CxA TAB B/C-HHW | 11APR17 | 11APR17 | -119 | 11APR17 | 11APR17 | 0 |
| 68928 | 2 | 2 | CxA TAB B/C-AIRSIDE | 11APR17 | 12APR17 | -120 | 11APR17 | 12APR17 | 0 |
| 69250 | 2 | 2 | COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69260 | 2 | 2 | EMERG. CONTROL START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69320 | 2 | 2 | ELE PA SYSTEM START&TEST | 11APR17 | 12APR17 | -118 | 11APR17 | 12APR17 | 0 |
| 69322 | 1 | 1 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 13APR17 | 13APR17 | -118 | 13APR17 | 13APR17 | 0 |
| 69020 | 4 | 4 | FIRE PROT SYS. START&TEST | 11APR17 | 14APR17 | -122 | 11APR17 | 14APR17 | 0 |
| 66880 | 4 | 4 | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69010 | 4 | 4 | ELEVATORS START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69210 | 4 | 4 | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69230 | 4 | 4 | ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69300 | 4 | 4 | FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69330 | 4 | 4 | ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69400 | 4 | 4 | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | -121 | 11APR17 | 14APR17 | 0 |
| 69220 | 4 | 4 | LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | -120 | 11APR17 | 14APR17 | 0 |
| 69252 | 2 | 2 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | -118 | 13APR17 | 14APR17 | 0 |
| 69262 | 2 | 2 | EMERG. CONTROL DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | -118 | 13APR17 | 14APR17 | 0 |
| 69525 | 5 | 5 | MAIN BUR ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69530 | 5 | 5 | VEGETATED ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69540 | 5 | 5 | BIM COMMISSIONING | 11APR17 | 17APR17 | -118 | 11APR17 | 17APR17 | 0 |
| 69324 | 2 | 2 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14APR17 | 17APR17 | -118 | 14APR17 | 17APR17 | 0 |
| 66892 | 1 | 1 | CxA (FTP) A/V | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 66912 | 1 | 1 | CxA (FTP) DCW | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 66914 | 1 | 1 | CxA (FTP) DHW | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69254 | 1 | 1 | COMM/DATA/TELE CX TEST&TRAIN | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69264 | 1 | 1 | EMERG. CONTROL CX TEST&TRAIN | 17APR17 | 17APR17 | -118 | 17APR17 | 17APR17 | 0 |
| 69500 | 6 | 6 | AHU/HVAC/CNTRLS START&TEST | 11APR17 | 18APR17 | -124 | 11APR17 | 18APR17 | 0 |
| 69510 | 6 | 6 | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | -124 | 11APR17 | 18APR17 | 0 |
| 66722 | 2 | 2 | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69212 | 2 | 2 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69302 | 2 | 2 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69332 | 2 | 2 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69342 | 2 | 2 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -121 | 17APR17 | 18APR17 | 0 |
| 69222 | 2 | 2 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | -120 | 17APR17 | 18APR17 | 0 |
| 69022 | 3 | 3 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | -122 | 17APR17 | 19APR17 | 0 |
| 69012 | 3 | 3 | ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | -121 | 17APR17 | 19APR17 | 0 |
| 69512 | 1 | 1 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69514 | 1 | 1 | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69515 | 1 | 1 | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69516 | 1 | 1 | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69517 | 1 | 1 | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69518 | 1 | 1 | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69519 | 1 | 1 | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 69520 | 1 | 1 | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | -124 | 19APR17 | 19APR17 | 0 |
| 66932 | 1 | 1 | CxA (FTP) 530-CRP-1 | 19APR17 | 19APR17 | -120 | 19APR17 | 19APR17 | 0 |
| 69225 | 1 | 1 | CxA (FTP) Lighting Control | 19APR17 | 19APR17 | -120 | 19APR17 | 19APR17 | 0 |
| 69402 | 4 | 4 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | -121 | 17APR17 | 20APR17 | 0 |
| 69214 | 2 | 2 | HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69232 | 2 | 2 | ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69304 | 2 | 2 | FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69334 | 2 | 2 | ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69344 | 2 | 2 | ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | -121 | 19APR17 | 20APR17 | 0 |
| 69224 | 2 | 2 | LV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | -120 | 19APR17 | 20APR17 | 0 |
| 69014 | 1 | 1 | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | -121 | 20APR17 | 20APR17 | 0 |
| 69502 | 3 | 3 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19APR17 | 21APR17 | -124 | 19APR17 | 21APR17 | 0 |
| 69024 | 2 | 2 | FIRE PROT SYS. CX TEST&TRAIN | 20APR17 | 21APR17 | -122 | 20APR17 | 21APR17 | 0 |
| 66941 | 1 | 1 | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66942 | 1 | 1 | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66943 | 1 | 1 | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66944 | 1 | 1 | CxA (FTP) FCU | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |
| 66945 | 1 | 1 | CxA (FTP) EF | 24APR17 | 24APR17 | -123 | 24APR17 | 24APR17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | |
| 69504 | 5 | 5 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | -124 | 19APR17 | 25APR17 | 0 |
| 69700 | 5 | 5 | VA FINAL INSPECTION | 26APR17 | 02MAY17 | -124 | 26APR17 | 02MAY17 | 0 |
| MOS MATERIAL VALUE | | | | | | | | | |
| 4053 | 1 | 1 | MOS PLUMBING | 01SEP14A | 30APR15A | | 01SEP14A | 30APR15A | 0 |
| 2236 | 1 | 1 | MOS STEEL | 30SEP14A | 30APR15A | | 30SEP14A | 30APR15A | 0 |
| 4054 | 1 | 1 | MOS SWITCHGEAR | 21MAR16A | 21MAR16A | | 21MAR16A | 21MAR16A | 0 |
| 4055 | 1 | 1 | MOS LIGHT FIXTURES | 06JUN16A | 06JUN16A | | 06JUN16A | 06JUN16A | 0 |
| 4056 | 1 | 1 | MOS PV PANELS | 06JUN16A | 06JUN16A | | 06JUN16A | 06JUN16A | 0 |
| 4202 | 1 | 1 | MATERIAL ON SITE TRESPA WALL MATERIAL | 29JUL16A | 29JUL16A | | 29JUL16A | 29JUL16A | 0 |
| P0001 ADMIN SUBMITTALS | | | | | | | | | |
| 70001 | 5 | 5 | P0001 ADMINISTRATIVE SUBMITTALS | 16OCT14A | 06APR15A | | 16OCT14A | 06APR15A | 0 |
| ADMINISTRATIVER NTP | | | | | | | | | |
| 70002 | 5 | 5 | P0002 ADMINISTRATIVE NTP | 09JAN14A | 09JAN14A | | 09JAN14A | 09JAN14A | 0 |
| TRIRIGA LICENSE | | | | | | | | | |
| 70003 | 5 | 5 | P0003 TRIRIGA LICENSE | 14APR14A | 06APR15A | | 14APR14A | 06APR15A | 0 |
| P0004 OSHA REPORTING | | | | | | | | | |
| 70004 | 5 | 5 | P0004 OSHA REPORTING | 11MAR14A | 06DEC16 | -21 | 11MAR14A | 06DEC16 | 0 |
| P000P TRANSFORMER RELOCATION | | | | | | | | | |
| 70005 | 5 | 5 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 01DEC16 | -18 | 30SEP14A | 01DEC16 | 0 |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | |
| 70006 | 5 | 5 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 20JUN14A | 24JUN14A | | 20JUN14A | 24JUN14A | 0 |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | |
| 70007 | 5 | 5 | P0007 WATER TIE IN HOT TAP | 19SEP14A | 25SEP14A | | 19SEP14A | 25SEP14A | 0 |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | |
| 70008 | 5 | 5 | P0008 TEMP SIDEWALK 2 | 08OCT14A | 09OCT14A | | 08OCT14A | 09OCT14A | 0 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | |
| 70009 | 5 | 5 | P0009 BALANCE TRANSFOREMR RELO | 29OCT14A | 25SEP16A | | 29OCT14A | 25SEP16A | 0 |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | |
| 70010 | 5 | 5 | P0010 LINE STOPS AND HOT TAPS | 19SEP14A | 25SEP14A | | 19SEP14A | 25SEP14A | 0 |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | |
| 70011 | 5 | 5 | P0011 4000 GAL TANK REPAIR | 05FEB15A | 23FEB15A | | 05FEB15A | 23FEB15A | 0 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | |
| 70012 | 5 | 5 | P0012 ELECTRIC MANHOLE PMH-28 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | |
| 70013 | 5 | 5 | P0013 REVISE CONTRACT START DATE 4-28-14 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | |
| 70014 | 5 | 5 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 01JUN16A | 22NOV16A | | 01JUN16A | 22NOV16A | 0 |
| P0015 GAS LINE POTHOLLING | | | | | | | | | |
| 70015 | 5 | 5 | P0015 GAS LINE POTHOLLING | 08NOV14A | 14NOV14A | | 08NOV14A | 14NOV14A | 0 |
| [0016 BIM CLASH DETECTION | | | | | | | | | |
| 70016 | 5 | 5 | P0016 BIM CLASH DETECTION | 03DEC14A | 31MAR15A | | 03DEC14A | 31MAR15A | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0017 MANHOLE RING EXTENSION | | | | | | | | | |
| 70017 | 5 | 5 | P0017 MANHOLE RING EXTENSION | 01OCT14A | 02OCT14A | | 01OCT14A | 02OCT14A | 0 |
| P0018 EXPOSE SEWER LINE | | | | | | | | | |
| 70018 | 5 | 5 | P0018 EXPOSE SEWER LINE | 23FEB14A | 25FEB14A | | 23FEB14A | 25FEB14A | 0 |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | |
| 70019 | 5 | 5 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 04NOV14A | 08NOV14A | | 04NOV14A | 08NOV14A | 0 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | |
| 70020 | 5 | 5 | P0020 ASI-01 &01R1 ELECTRICAL | 01MAY16A | 29OCT16A | | 01MAY16A | 29OCT16A | 0 |
| P0021ASI-01 &01R1 MISC | | | | | | | | | |
| 70021 | 5 | 5 | P0021 ASI-01 &01R1 MISC | 01MAY16A | 01DEC16 | -18 | 01MAY16A | 01DEC16 | 0 |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | |
| 70022 | 5 | 5 | P0022 ASI-01 &01R1 CONCRETE | 01MAY16A | 01DEC16 | -18 | 01MAY16A | 01DEC16 | 0 |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | |
| 70023 | 5 | 5 | P0023 SETTLEMENT BY DETERMINATION P0020 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | |
| 70024 | 5 | 5 | P0024 MOTORIZED MONITOR LIST RFI 050 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | |
| 70025 | 5 | 5 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | |
| 70026 | 5 | 5 | P0026 f30 MATERIALS STORED ON SITE NO COST | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | |
| 70027 | 5 | 5 | P0027 REV AIR TERMINAL SIZE NO COST | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | |
| 70028 | 5 | 5 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 01JUN16A | 01JUN16A | | 01JUN16A | 01JUN16A | 0 |
| P0030 TEMP SIDEWALKS | | | | | | | | | |
| 70130 | 0 | 0 | VA Requests Pricing for Temp Sidewalk and Electr | 07MAY15A | | | 07MAY15A | 06MAY15A | |
| 70230 | 5 | 5 | Pricing Submitted | 07MAY15A | 13MAY15A | | 07MAY15A | 13MAY15A | 0 |
| 70330 | 79 | 79 | VA Submits MS02 RFP Letter with Revised Scope | 14MAY15A | 01SEP15A | | 14MAY15A | 01SEP15A | 0 |
| 70430 | 14 | 14 | Revised Pricing Submitted | 02SEP15A | 21SEP15A | | 02SEP15A | 21SEP15A | 0 |
| 70530 | 22 | 22 | VA Reviews Pricing | 22SEP15A | 21OCT15A | | 22SEP15A | 21OCT15A | 0 |
| 70630 | 61 | 61 | Receive Modification | 22OCT15A | 14JAN16A | | 22OCT15A | 14JAN16A | 0 |
| 70730 | 8 | 8 | Receive ILSM Form From VA | 15JAN16A | 26JAN16A | | 15JAN16A | 26JAN16A | 0 |
| 70830 | 10 | 10 | Submit ILSM Form (2 Weeks Notice) | 27JAN16A | 09MAR16A | | 27JAN16A | 09MAR16A | 0 |
| 70930 | 2 | 2 | Grade for Temp Sidwalks, part 1 | 11MAR16A | 12MAR16A | | 11MAR16A | 12MAR16A | 0 |
| 71030 | 1 | 1 | Form and rebar Sidewalks, part 1 | 12MAR16A | 16MAR16A | | 12MAR16A | 16MAR16A | 0 |
| 71130 | 1 | 1 | Pour Sidewalks, part 1 | 12MAR16A | 16MAR16A | | 12MAR16A | 16MAR16A | 0 |
| 71230 | 1 | 1 | Strip Forms, Part 1 | 17MAR16A | 17MAR16A | | 17MAR16A | 17MAR16A | 0 |
| 71330 | 1 | 1 | Finish Grade, Part 1 | 27MAR16A | 27MAR16A | | 27MAR16A | 27MAR16A | 0 |
| 71430 | 1 | 1 | Relocate Temp Fencing | 27MAR16A | 27MAR16A | | 27MAR16A | 27MAR16A | 0 |
| 71530 | 3 | 3 | Install Temp Lighting/Reconfigure Existing | 28MAR16A | 28MAR16A | | 28MAR16A | 28MAR16A | 0 |
| 71630 | 5 | 5 | Coordinate with RE Office Prior to Sidewalk Dem | 30NOV16 | 06DEC16 | -109 | 30NOV16 | 06DEC16 | 0 |
| 70030 | 5 | 5 | P0030 Temp Lighting and Sidewalk | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| 71730 | 1 | 1 | Form and Rebar Temp Sidewalks, Part 2 | 07DEC16 | 07DEC16 | -109 | 07DEC16 | 07DEC16 | 0 |
| 71830 | 1 | 1 | Pour Sidewalks, Part 2 | 08DEC16 | 08DEC16 | -109 | 08DEC16 | 08DEC16 | 0 |
| 71930 | 1 | 1 | Strip Forms, Part 2 | 09DEC16 | 09DEC16 | -109 | 09DEC16 | 09DEC16 | 0 |
| 72030 | 1 | 1 | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | -109 | 12DEC16 | 12DEC16 | 0 |
| 72130 | 2 | 2 | Demo Temp Sidewalk and Lighting | 09FEB17 | 10FEB17 | -70 | 09FEB17 | 10FEB17 | 0 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P0030 TEMP SIDEWALKS | | | | | | | | | |
| 72230 | 3 | 3 | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | |
| 70031 | 3 | 3 | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | |
| 70032 | 3 | 3 | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | |
| 70033 | 3 | 3 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | -70 | 13FEB17 | 15FEB17 | 0 |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | |
| 70036 | 5 | 5 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| P0037 EL NINO MITIGATION | | | | | | | | | |
| 70037 | 5 | 5 | P00037 EL NINO MITIGATION | 30NOV15A | 02DEC16 | -19 | 30NOV15A | 02DEC16 | 0 |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | |
| 72238 | 5 | 5 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 30NOV16 | -17 | 12FEB16A | 30NOV16 | 0 |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | |
| 72239 | 5 | 5 | MOCKUP ON BUILDING | 30NOV16 | 06DEC16 | -21 | 30NOV16 | 06DEC16 | 0 |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | |
| 72240 | 5 | 5 | P0040 RECONCILIATION OF RI OPENING ENLARGEMENT | 01APR16A | 29OCT16A | | 01APR16A | 29OCT16A | 0 |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | |
| 72241 | 5 | 5 | P041 TEM WALL DESIGN CHANGES | 17FEB16A | 02MAR16A | | 17FEB16A | 02MAR16A | 0 |
| WTR FOUNTAIN CHANGES | | | | | | | | | |
| 72242 | 5 | 5 | P042 WATER FOUNTAIN CHANGES | 01APR16A | 02DEC16 | -19 | 01APR16A | 02DEC16 | 0 |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | |
| 72243 | 3 | 3 | P00314K GAL TANK DELAY 36CD 9-29-15 | 01JUN16A | 01JUN16A | | 01JUN16A | 01JUN16A | 0 |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | |
| 72244 | 3 | 3 | P0044 EXT FRAMING PER H0035 UNILATERAL | 29APR16A | 01OCT16A | | 29APR16A | 01OCT16A | 0 |
| p0045 chlorinate setlement + 9 days | | | | | | | | | |
| 72245 | 3 | 3 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | |
| 72246 | 3 | 3 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 16JUN16A | 16JUN16A | | 16JUN16A | 16JUN16A | 0 |
| P047 B ALANCE OF CURTAINWALL | | | | | | | | | |
| 72247 | 5 | 5 | P00047 BALANCE OF CURTAINWALL | 09AUG16A | 30NOV16 | 107 | 09AUG16A | 30NOV16 | 0 |
| P048 RECONNECT AQUAIC CTR FIRE HYDRANT | | | | | | | | | |
| 72248 | 3 | 3 | p0048 reconnect aquatic ctr fire hydrant | 26JUL16A | 26JUL16A | | 26JUL16A | 26JUL16A | 0 |
| P049 REMAINING BLANCE FIRE HYDRANT | | | | | | | | | |
| 72250 | 5 | 5 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 31AUG16A | 31AUG16A | | 31AUG16A | 31AUG16A | 0 |
| 72249 | 5 | 5 | P000049 SHIMMING OF SILL FLASHING (HARDY BOARD) | 01NOV16A | 02DEC16 | 108 | 01NOV16A | 01NOV16A | -22 |

| ACTIVITY ID | ORIG DUR | BASE DUR | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | TOTAL FLOAT | BASE START | BASE FINISH | BASE VARIATION |
|---|---|---|---|---|---|---|---|---|---|
| P049 REMAINING BLANCE FIRE HYDRANT | | | | | | | | | |
| EXTEND GC'S P0014,P0021,P0023,P0025 | | | | | | | | | |
| 72251 | 3 | 3 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 14NOV16A | 14NOV16A | | 14NOV16A | 14NOV16A | 0 |
| P0052 ASI-013 | | | | | | | | | |
| 72252 | 5 | 5 | P00052 ASI 13 RS2 | 01NOV16A | 01NOV16A | | 01NOV16A | 01NOV16A | 0 |
| P054 EXTEND GCS P0038,P0047,P0049 | | | | | | | | | |
| 72254 | 3 | 3 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 14NOV16A | 14NOV16A | | 14NOV16A | 14NOV16A | 0 |
| CAMERA UNFORSEEN STORM DRAIN | | | | | | | | | |
| 72256 | 3 | 3 | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | -67 | 15NOV16A | 14FEB17 | 0 |
| | ===== 2777 | | | | | ===== 3 | ======== 13JUL06A | ======== 02MAY17 | ========== 0 |

| Activity ID | Orig Dur | Rem Dur | Early Start | Early Finish | LAST MO EARLY FINISH | Gained -Lost | Total Float |
|---|---|---|---|---|---|---|---|
| **PROJECT MANAGEMENT** | | | | | | | |
| 69900 | 0 | 0 | | 02MAY17 | 04APR17 | -28 | -177 |
| **ENCLOSURE** | | | | | | | |
| 35210 | 4 | 0 | 19JUL16A | 29NOV16 | 28OCT16 | -21 | -124 |
| 35310 | 8 | 8 | 30NOV16 | 09DEC16 | 09NOV16 | -21 | -124 |
| 35320 | 10 | 10 | 12DEC16 | 23DEC16 | 23NOV16 | -21 | -124 |
| 35330 | 8 | 8 | 27DEC16 | 06JAN17 | 06DEC16 | -21 | -124 |
| 35340 | 10 | 10 | 09JAN17 | 20JAN17 | 20DEC16 | -21 | -124 |
| 35910 | 0 | 0 | 23JAN17 | 20JAN17 | 20DEC16 | -21 | -124 |
| **FINISHES LEVEL B** | | | | | | | |
| 40350 | 6 | 5 | 18AUG16A | 27JAN17 | 29DEC16 | -20 | -124 |
| 40380 | 8 | 8 | 30JAN17 | 08FEB17 | 11JAN17 | -20 | -124 |
| **FINISHES LEVEL 1** | | | | | | | |
| 42380 | 4 | 4 | 09FEB17 | 14FEB17 | 17JAN17 | -20 | -124 |
| 42420 | 15 | 15 | 09FEB17 | 01MAR17 | 01FEB17 | -20 | -124 |
| 42580 | 4 | 4 | 02MAR17 | 07MAR17 | 07FEB17 | -20 | -124 |
| 44580 | 6 | 6 | 08MAR17 | 15MAR17 | 15FEB17 | -20 | -124 |
| **FINISHES LEVEL 2** | | | | | | | |
| 44620 | 6 | 6 | 16MAR17 | 23MAR17 | 23FEB17 | -20 | -124 |
| 44690 | 6 | 6 | 24MAR17 | 31MAR17 | 03MAR17 | -20 | -124 |
| 44800 | 2 | 2 | 03APR17 | 04APR17 | 07MAR17 | -20 | -124 |
| **+ CLOSE-OUT TESTING/COMMISSIONING** | | | | | | | |
| | 20 | 20 | 05APR17 | 02MAY17 | 04APR17 | -20 | -124 |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 02MAY17 |
| Data Date | 30NOV16 |
| Run Date | 08DEC16 11:03 |

Early Bar
Progress Bar
Critical Activity

07CZ

Sheet 1 of 1

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

02 CRITICAL PATH

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | 004367 | |

© Primavera Systems, Inc.

HALBERT CONST.INC | 1501 FORWARD ASSOCIATES LTD | VAMC PALO ALTO REC THERAPY BLDG

Project Name: 07CZ

REPORT DATE 08DEC16 RUN NO. 1158 11:00 | START DATE 11MAR14 FIN DATE 02MAY17

RW-01 EARNED VALUE SUMMAY BY TRADE | DATA DATE 30NOV16 PAGE NO. 1

| ACTIVITY ID | Description | BUDGET COST | PREV PREV PCT | CURR CURR PCT | EARNED TO DATE | PREVIOUSLY EARNED | COST THIS PERIOD |
|---|---|---|---|---|---|---|---|
| SUMMARY & MILESTONES | | | | | | | |
| | | | | 24 | | | |
| BIM | BIM - CN3D | 0 | 0 | 96 | 0.00 | 0 | 0 |
| C/P | CHALLENGER SM - COMPOSITE & METAL PANELS | 0 | 0 | 0 | 0.00 | 0 | 0 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | | | 100 | | | |
| ELE | EDWARD W. SCOTT - ELECTRICAL | | | 0 | | | |
| HCC | HALBERT CONSTRUCTION CO. | | | 94 | | | |
| LAN | PROSCAPE - IRRIGATION & LANDSCAPING | 0 | 0 | 0 | 0.00 | 0 | 0 |
| M00 | MILESTONES | | | 100 | | | |
| RFG | KING'S ROOFING - ROOFING | 0 | 0 | 0 | 0.00 | 0 | 0 |
| S/U | D-KAL - SITE UTILITIES | | | 100 | | | |
| VA- | VETERANS ADMINISTRATION | | | 52 | | | |
| | | 0 | | 66 | 0.00 | 0 | 0 |
| BASE CONTRACT | | | | | | | |
| MOS | MATERIALSTORED | 777659 | 4 | 100 | 777659.00 | 777659 | 0 |
| | | 1152687 | 11 | 82 | 1149746.00 | 1149746 | 0 |
| A/D | ACCESS DOORS & FRAMES | 4815 | 0 | 0 | 0.00 | 0 | 0 |
| B/C | BIRD CONTROL | 6955 | 0 | 0 | 0.00 | 0 | 0 |
| BON | CONTRACT BOND | 289588 | 2 | 100 | 289588.00 | 289588 | 0 |
| C/P | CHALLENGER SM - COMPOSITE & METAL PANELS | 917666 | 10 | 30 | 181879.77 | 172426 | 9453 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | 1959170 | 27 | 79 | 1775130.00 | 1775130 | 0 |
| CER | CERAMIC TILE | 91076 | 0 | 0 | 0.00 | 0 | 0 |
| CLG | ACOUSTICAL CEILING | 405796 | 0 | 0 | 0.00 | 0 | 0 |
| D/W | DRYWALL | 1054843 | 47 | 50 | 632660.71 | 632661 | 0 |
| DRS | DOORS & HARDWARE | 80221 | 3 | 41 | 19252.00 | 16043 | 3209 |
| E/M | EXTERIOR METALS | 102623 | 10 | 4 | 786.50 | 787 | 0 |
| ELE | EDWARD W. SCOTT - ELECTRICAL | 2546423 | 41 | 48 | 1635188.10 | 1544043 | 91145 |
| ELV | ELEVATORS | 582499 | 1 | 4 | 56025.00 | 56025 | 0 |
| EQ | EQUIP & FURNISHINGS | 48171 | 0 | 0 | 0.00 | 0 | 0 |
| EXT | CURTAINWALL, WINDOWS & GLAZING | 631047 | 16 | 33 | 370174.05 | 49689 | 320485 |
| F/C | FIRE EXTINGUSHER CABINETS | 4013 | 0 | 0 | 0.00 | 0 | 0 |
| FEN | FENCING | 18915 | 0 | 0 | 0.00 | 0 | 0 |
| FLR | FLOORING | 262216 | 0 | 0 | 0.00 | 0 | 0 |
| HCC | HALBERT CONSTRUCTION CO. | 1437773 | 29 | 69 | 1385759.65 | 1384275 | 1485 |
| HVA | CHAPMAN SERVICES dba W.R.ROLLINS - HVAC | 1099105 | 23 | 58 | 738595.95 | 738596 | 0 |
| LAN | PROSCAPE - IRRIGATION & LANDSCAPING | 183505 | 0 | 0 | 0.00 | 0 | 0 |
| M/W | FINISH CARPENTRY/MILLWORK | 216139 | 0 | 0 | 0.00 | 0 | 0 |
| M00 | MILESTONES | | | 0 | | | |
| MAS | HAXTON - MASONRY | 228360 | 0 | 0 | 0.00 | 0 | 0 |
| P/M | DAVIS MECHANICAL - PLUMBING & MECHANICAL | 840980 | 63 | 63 | 589556.75 | 589557 | 0 |
| PAV | ASPHALT PAVEMENT | 149003 | 0 | 0 | 0.00 | 0 | 0 |
| PNT | PAINTING | 116581 | 7 | 5 | 7771.80 | 7772 | 0 |
| RFG | KING'S ROOFING - ROOFING | 959890 | 4 | 31 | 499218.25 | 499218 | 0 |
| S/S | WEST COAST IRON - STRUCTURAL & MISC STEEL | 1994161 | 16 | 66 | 1914678.00 | 1914678 | 0 |
| S/U | D-KAL - SITE UTILITIES | 720619 | 49 | 94 | 687177.15 | 655590 | 31587 |
| SEA | SEALANTS & CAULKING | 22470 | 10 | 20 | 4494.05 | 562 | 3932 |
| SIG | SIGNAGE | 33780 | 0 | 0 | 0.00 | 0 | 0 |
| SIT | SITE FURNISHINGS | 40708 | 0 | 0 | 0.00 | 0 | 0 |
| SPR | FIRE SUPPRESSION | 128677 | 4 | 51 | 85407.22 | 85407 | 0 |
| T/A | TOILET ACCESSORIES/COMPARTMENTS/SPECIALTIES | 12198 | 0 | 0 | 0.00 | 0 | 0 |
| T/C | TEMPERATURE CONTROLS/TEST & BALANCE | 570351 | 4 | 48 | 362807.65 | 362808 | 0 |
| VA- | VETERANS ADMINISTRATION | | | 0 | | | |
| W/G | WALL PROTECTION & CORNER GUARDS | 66447 | 0 | 0 | 0.00 | 0 | 0 |
| W/S | WINDOW SHADES | 54784 | 0 | 0 | 0.00 | 0 | 0 |
| WPR | WATERPROOFING | 70620 | 4 | 100 | 70620.00 | 70620 | 0 |
| | | 19882534 | | 51 | 13234175.60 | 12772880 | 461296 |
| CHANGE | | | | | | | |
| 00 | 00 | 123576 | 2 | 13 | 38269.83 | 38270 | 0 |
| C00 | CONCRETE NORTH - CIP & SITE CONCRETE | 183467 | 3 | 56 | 183467.20 | 49000 | 134467 |
| ELE | EDWARD W. SCOTT - ELECTRICAL | 349977 | 12 | 69 | 251947.74 | 240242 | 11706 |
| P/M | DAVIS MECHANICAL - PLUMBING & MECHANICAL | 130024 | 16 | 67 | 154938.54 | 138139 | 16800 |
| S/U | D-KAL - SITE UTILITIES | 185286 | 1 | 78 | 183786.10 | 10000 | 173786 |
| | | 972330 | | 64 | 812409.41 | 475651 | 336759 |
| | | 20854864 | | 53 | 14046585.01 | 13248530 | 798055 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| SUMMARY & MILESTONES | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | | | | | 0 |
| 20193 | CURE CIP WALLS (66-100%) ** | | | | | 100 |
| 30640 | CxA (FTP) Solar PV | | | | | 0 |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doo | | | | | 0 |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Ai | | | | | 0 |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared I | | | | | 0 |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Wate | | | | | 0 |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenest | | | | | 0 |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Sto | | | | | 0 |
| 66722 | CxA (FTP) 530-ATS-E | | | | | 0 |
| 66892 | CxA (FTP) A/V | | | | | 0 |
| 66912 | CxA (FTP) DCW | | | | | 0 |
| 66914 | CxA (FTP) DHW | | | | | 0 |
| 66932 | CxA (FTP) 530-CRP-1 | | | | | 0 |
| 66941 | CxA (FTP) 530-AHU-1 | | | | | 0 |
| 66942 | CxA (FTP) 530-AHU-2 | | | | | 0 |
| 66943 | CxA (FTP) VAV/CAV | | | | | 0 |
| 66944 | CxA (FTP) FCU | | | | | 0 |
| 66945 | CxA (FTP) EF | | | | | 0 |
| 68410 | CxA (FTP) Irrigation | | | | | 0 |
| 68925 | CxA TAB B/C-CHW | | | | | 0 |
| 68926 | CxA TAB B/C-HHW | | | | | 0 |
| 68928 | CxA TAB B/C-AIRSIDE | | | | | 0 |
| 69225 | CxA (FTP) Lighting Control | | | | | 0 |
| 69515 | CxA (FTP) 530-CHWP-1 | | | | | 0 |
| 69516 | CxA (FTP) 530-CHWP-2 | | | | | 0 |
| 69517 | CxA (FTP) 530-HHWP-1 | | | | | 0 |
| 69518 | CxA (FTP) 530-HHWP-2 | | | | | 0 |
| 69519 | CxA (FTP) 530-HEX-1 | | | | | 0 |
| 69520 | CxA (FTP) 530-HEX-2 | | | | | 0 |
| 69800 | Weather Delay Days Bank | | | | | 100 |
| 1202 | BIM MODEL VALIDATION | 0 | 0 | 0.00 | 0.00 | 100 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 0 | 0 | 0.00 | 0.00 | 100 |
| 1206 | BIM SITE & PROJECT SETUP | 0 | 0 | 0.00 | 0.00 | 100 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1220 | BIM 3D DUCT MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1222 | BIM 3D PIPE MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1224 | BIM 3D ELEC MODELING L-B | 0 | 0 | 0.00 | 0.00 | 100 |
| 1230 | BIM AOR REVIEW L-B | | | | | 100 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1320 | BIM 3D DUCT MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1322 | BIM 3D PIPE MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1324 | BIM 3D ELEC MODELING L-1 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1330 | BIM AOR REVIEW L-1 | | | | | 100 |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1420 | BIM 3D DUCT MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1422 | BIM 3D PIPE MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1424 | BIM 3D PIPE MODELING L-2 | 0 | 0 | 0.00 | 0.00 | 100 |
| 1430 | BIM AOR REVIEW L-2 | | | | | 100 |
| 1431 | BIM COBIE REVIEW L-2 | | | | | 50 |
| 25150 | STAIR FLASHINGS | 0 | 0 | 0.00 | 0.00 | 0 |
| 30330 | COUNTERFLASHING VEG.2FL RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30532 | MECH CURB FLASHING MAIN RF | 0 | 0 | 0.00 | 0.00 | 0 |
| 30534 | PAD COVER @HOUSEKEEPING | 0 | 0 | 0.00 | 0.00 | 0 |
| 35560 | SILL PAD FLASHING WEST | 0 | 0 | 0.00 | 0.00 | 0 |
| 35570 | SILL PAD FLASHING NORTH | 0 | 0 | 0.00 | 0.00 | 0 |
| 35580 | SILL PAD FLASHING EAST | 0 | 0 | 0.00 | 0.00 | 0 |
| 35590 | SILL PAD FLASHING SOUTH | 0 | 0 | 0.00 | 0.00 | 0 |
| 35960 | SS COLUMN COVERS | 0 | 0 | 0.00 | 0.00 | 0 |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 0 | 0 | 0.00 | 0.00 | 0 |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 0 | 0 | 0.00 | 0.00 | 0 |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 0 | 0 | 0.00 | 0.00 | 0 |
| 20190 | CURE CIP WALLS (0-33%) ** | | | | | 100 |
| 20192 | CURE CIP WALLS (33-66%) ** | | | | | 100 |
| 25414 | CURE SOMD LEV-1 | | | | | 100 |
| 25444 | CURE SOMD LEV-2 | | | | | 100 |
| 25454 | CURE SOMD ROOF | | | | | 100 |
| 11612 | ELE SHUTDOWN | | | | | 0 |
| 1200 | BIM AWARD & COMMENCMENT | | | | | 100 |
| 68030 | PREPUNCH LIST | | | | | 0 |
| 64624 | SITE ROCK/GROUND COVER | 0 | 0 | 0.00 | 0.00 | 0 |
| 30420 | TEMP ROOF DRY-IN | | | | | 0 |
| 30542 | TEMP COOLING AVAILABLE | | | | | 0 |
| 30800 | ROOF COMPLETE | | | | | 0 |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | | | | | 0 |
| 35990 | EXTERIOR COMPLETE | | | | | 0 |
| 40302 | POWER AVAILABLE | | | | | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| SUMMARY & MILESTONES | | | | | | |
| 40990 | COMPLETE LEVEL B | | | | | 0 |
| 42990 | COMPLETE LEVEL 1 | | | | | 0 |
| 64990 | SITEWORK COMPLETE | | | | | 0 |
| 66000 | SUBSTANTIAL COMPLETION | | | | | 0 |
| 68010 | START TESTING | | | | | 0 |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | | | | | 0 |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | | | | | 100 |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | | | | | 100 |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | | | | | 100 |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | | | | | 100 |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | | | | | 100 |
| 69540 | BIM COMMISSIONING | 0 | 0 | 0.00 | 0.00 | 0 |
| 11122 | GAS SHUTDOWN | | | | | 100 |
| 11202 | DOMESTIC WATER SHUTDOWN | | | | | 100 |
| 11892 | FIRE WATER SHUTDOWN | | | | | 100 |
| 1000 | NOTICE TO PROCEED | | | | | 100 |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | | | | | 100 |
| 40318 | VA I/W INSPECT & APP LEVEL B | | | | | 0 |
| 40902 | VA INSPECT LEVEL B | | | | | 0 |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | | | | | 0 |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | | | | | 0 |
| 42902 | VA INSPECT LEVEL 1 | | | | | 0 |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | | | | | 0 |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | | | | | 0 |
| 44902 | VA INSPECT LEVEL 2 | | | | | 0 |
| 69700 | VA FINAL INSPECTION | | | | | 0 |
| | | 0 | 0 | 0.00 | 0.00 | 66 |
| | | 0 | 0 | 0.00 | 0.00 | 66 |
| BASE CONTRACT | | | | | | |
| MATERIAL STORED | | | | | | |
| 2236 | MOS STEEL | 679953 | 679953 | 0.00 | 679953.00 | 100 |
| 4053 | MOS PLUMBING | 44029 | 44029 | 0.00 | 44029.00 | 100 |
| 4055 | MOS LIGHT FIXTURES | 25337 | 25337 | 0.00 | 25337.00 | 100 |
| 4056 | MOS PV PANELS | 28340 | 28340 | 0.00 | 28340.00 | 100 |
| 30472 | MOS EXP.JONT COVERS RF | 6302 | 6302 | 0.00 | 6302.25 | 100 |
| 4054 | MOS SWITCHGEAR | 124227 | 124227 | 0.00 | 124227.00 | 100 |
| 4204 | CURTAINWALL MATERIAL ON SITE | 291000 | 0 | 291000.00 | 291000.00 | 100 |
| | | 1199188 | 908188 | 291000.00 | 1199188.25 | 100 |
| Halbert Construction Company, Inc. | | | | | | |
| 1990 | Payment and Performance Bond | 116163 | 116163 | 0.00 | 116163.00 | 100 |
| | | 116163 | 116163 | 0.00 | 116163.00 | 100 |
| Project Management | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 17500 | 17500 | 0.00 | 17500.00 | 100 |
| 1120 | MONTHLY SCHEDULE UPDATES | 15000 | 2250 | 0.00 | 2250.00 | 58 |
| 1130 | CONSTRUCTION PHOTO'S | 14552 | 5093 | 0.00 | 5093.20 | 58 |
| | | 47052 | 24843 | 0.00 | 24843.20 | 60 |
| Mobilize - Start Up | | | | | | |
| 10006 | BIM REQUIREMENTS | 15000 | 15000 | 0.00 | 15000.00 | 100 |
| 10000 | HCC MOBILIZATION | 30783 | 30783 | 0.00 | 30783.00 | 100 |
| 10002 | SWPP PLAN DEVELOPMENT | 13200 | 13200 | 0.00 | 13200.00 | 100 |
| 10004 | LEED DESIGN | 22500 | 13050 | 0.00 | 13050.00 | 58 |
| 10008 | CONSTRUCT FIRE ROAD | 40000 | 40000 | 0.00 | 40000.00 | 100 |
| 10010 | ERROSION CONTROLS | 2675 | 2675 | 0.00 | 2675.00 | 100 |
| 10012 | MAINTAIN ERROSION CONTROLS | 1605 | 1204 | 0.00 | 1203.75 | 75 |
| 10020 | CONSTRUCTION FENCING | 10433 | 10433 | 0.00 | 10433.00 | 100 |
| 10030 | REMOVE TREES | 24343 | 24343 | 0.00 | 24343.00 | 100 |
| 10040 | SITE SURVEY | 29693 | 25239 | 1484.65 | 26723.70 | 90 |
| | | 190232 | 175927 | 1484.65 | 177411.45 | 79 |
| Submittals | | | | | | |
| 2000 | SUB BONDS&INSURANCES | 173425 | 173425 | 0.00 | 173425.00 | 100 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Submittals | | | | | | |
| | | 173425 | 173425 | 0.00 | 173425.00 | 100 |
| Site Utilities | | | | | | |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 43870 | 0 | 0.00 | 0.00 | 0 |
| 11300 | ELE VAULTS ES1.1.1 | 69978 | 69978 | 0.00 | 69978.00 | 100 |
| 11310 | ELE PRIMARY DUCT BANKS | 77040 | 77040 | 0.00 | 77040.00 | 100 |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 44940 | 44940 | 0.00 | 44940.00 | 100 |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 94695 | 94695 | 0.00 | 94695.00 | 100 |
| 11600 | ELE TELEPHONE DUCT BANKS | 34240 | 34240 | 0.00 | 34240.00 | 100 |
| 11610 | ELE TRANSFORMERS E&N | 20330 | 20330 | 0.00 | 20330.00 | 100 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 108070 | 108070 | 0.00 | 108070.00 | 100 |
| 11700 | MECHANICAL VAULT | 246100 | 0 | 0.00 | 0.00 | 0 |
| 11710 | MECH SITE UTILITY PIPING | 130540 | 0 | 0.00 | 0.00 | 0 |
| 11000 | SITE UTILITY MOBILIZATION | 20865 | 20865 | 0.00 | 20865.00 | 100 |
| 11010 | SITE POTHOLING | 11877 | 11877 | 0.00 | 11877.00 | 100 |
| 11020 | RELOCATE EX.4000G SEWER TANK | 32731 | 32731 | 0.00 | 32731.00 | 100 |
| 11030 | DEMO SD @BLDG PAD | 3264 | 3264 | 0.00 | 3264.00 | 100 |
| 11040 | UTIL 10SD355 | 27981 | 27981 | 0.00 | 27981.00 | 100 |
| 11050 | UTIL SSMH | 29960 | 29960 | 0.00 | 29960.00 | 100 |
| 11060 | UTIL SEWER TESTING | 2756 | 2756 | 0.00 | 2756.00 | 100 |
| 11070 | UTIL SS POC | 14017 | 14017 | 0.00 | 14017.00 | 100 |
| 11080 | UTIL EAST SD MAIN 12RCP | 9336 | 9336 | 0.00 | 9336.00 | 100 |
| 11090 | UTIL EAST SDMH | 19581 | 19581 | 0.00 | 19581.00 | 100 |
| 11100 | UTIL EAST SD MAIN TESTS | 3264 | 3264 | 0.00 | 3264.00 | 100 |
| 11102 | UTIL EAST SD POC | 23540 | 23540 | 0.00 | 23540.00 | 100 |
| 11110 | UTIL 10DIP | 50418 | 50418 | 0.00 | 50418.00 | 100 |
| 11120 | UTIL 6PE GAS | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 11130 | UTIL EAST WATER-6DIP | 29853 | 29853 | 0.00 | 29853.00 | 100 |
| 11140 | UTIL 6BACKFLOW PRV | 16425 | 16425 | 0.00 | 16425.00 | 100 |
| 11150 | UTIL EAST WATER-8DIP | 33384 | 33384 | 0.00 | 33384.00 | 100 |
| 11160 | UTIL 8DOUBLE DETECTOR | 42907 | 42907 | 0.00 | 42907.00 | 100 |
| 11170 | UTIL 8BACKFLOW PRV | 14124 | 14124 | 0.00 | 14124.00 | 100 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1070 | 1070 | 0.00 | 1070.00 | 100 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 11200 | UTIL WATER POC | 44031 | 44031 | 0.00 | 44031.00 | 100 |
| 11210 | UTIL 10LINE STOPS | 44940 | 44940 | 0.00 | 44940.00 | 100 |
| 11500 | DEMO REMAINING UTILITIES | 3884 | 3884 | 0.00 | 3884.00 | 100 |
| 11800 | UTIL FW 8DIP | 8667 | 8667 | 0.00 | 8667.00 | 100 |
| 11810 | UTIL FW 6DIP | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 13910 | 13910 | 0.00 | 13910.00 | 100 |
| 11830 | UTIL FW 2SCH80 FW | 2782 | 2782 | 0.00 | 2782.00 | 100 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 7206 | 7206 | 0.00 | 7206.00 | 100 |
| 11850 | UTIL FW FDC | 10272 | 10272 | 0.00 | 10272.00 | 100 |
| 11860 | UTIL FW PIV | 1231 | 1231 | 0.00 | 1231.00 | 100 |
| 11870 | UTIL FW BACTERIA TEST | 963 | 963 | 0.00 | 963.00 | 100 |
| 11880 | UTIL FW PRESSURE TEST | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 11890 | UTIL FW WATER POC-HOT TAP | 9630 | 9630 | 0.00 | 9630.00 | 100 |
| 11900 | UTIL 4SDR35 | 3157 | 3157 | 0.00 | 3157.00 | 100 |
| 11910 | UTIL SS CHECK VALVE | 3478 | 3478 | 0.00 | 3478.00 | 100 |
| 11920 | UTIL SS POC | 1498 | 1498 | 0.00 | 1498.00 | 100 |
| 64060 | SITE UTILITY DEMOBILIZATION | 20865 | 18779 | 0.00 | 18778.50 | 90 |
| | | 1451860 | 1029264 | 0.00 | 1029263.50 | 81 |
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 249516 | 249516 | 0.00 | 249516.00 | 100 |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 335525 | 335525 | 0.00 | 335525.00 | 100 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 82528 | 82528 | 0.00 | 82528.00 | 100 |
| 11510 | TEMP POWER TO AQUATICS | 42800 | 42800 | 0.00 | 42800.00 | 100 |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 61478 | 61478 | 0.00 | 61478.00 | 100 |
| 11410 | DEMO EX.LOBBY | 134623 | 134623 | 0.00 | 134623.00 | 100 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 506257 | 506257 | 0.00 | 506257.00 | 100 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 176274 | 176274 | 0.00 | 176274.00 | 100 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 28634 | 28634 | 0.00 | 28634.00 | 100 |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 165057 | 165057 | 0.00 | 165057.00 | 100 |
| | | 1782692 | 1782692 | 0.00 | 1782692.00 | 100 |
| Foundations | | | | | | |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 103790 | 103790 | 0.00 | 103790.00 | 100 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 247170 | 247170 | 0.00 | 247170.00 | 100 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Foundations | | | | | | |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20264 | BACKFILL FNDS (66-100%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20100 | L/O & SET CONTROL (0-60%) ** | 3210 | 3210 | 0.00 | 3210.00 | 100 |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 25680 | 25680 | 0.00 | 25680.00 | 100 |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 38520 | 38520 | 0.00 | 38520.00 | 100 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 20330 | 20330 | 0.00 | 20330.00 | 100 |
| 20140 | RAT & PROTECTION SLABS | 32100 | 32100 | 0.00 | 32100.00 | 100 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 104325 | 104325 | 0.00 | 104325.00 | 100 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 104325 | 104325 | 0.00 | 104325.00 | 100 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 92020 | 92020 | 0.00 | 92020.00 | 100 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 92020 | 92020 | 0.00 | 92020.00 | 100 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 248240 | 248240 | 0.00 | 248240.00 | 100 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 247170 | 247170 | 0.00 | 247170.00 | 100 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 10700 | 10700 | 0.00 | 10700.00 | 100 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 20220 | FEEDER CONDUIT LEV-B | 19260 | 19260 | 0.00 | 19260.00 | 100 |
| 20120 | ELEVATOR CASINGS | 56025 | 56025 | 0.00 | 56025.00 | 100 |
| 20260 | BACKFILL FNDS (0-33%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20262 | BACKFILL FNDS (33-66%) ** | 63091 | 63091 | 0.00 | 63091.00 | 100 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 70620 | 70620 | 0.00 | 70620.00 | 100 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 42800 | 42800 | 0.00 | 42800.00 | 100 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 7116 | 7116 | 0.00 | 7116.00 | 100 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 17655 | 17655 | 0.00 | 17655.00 | 100 |
| | | 2067456 | 2067456 | 0.00 | 2067456.00 | 100 |
| Structure | | | | | | |
| 25410 | FORM & REBAR SOMD LEV-1 | 42800 | 42800 | 0.00 | 42800.00 | 100 |
| 25412 | PLACE & POUR SOMD LEV-1 | 85600 | 85600 | 0.00 | 85600.00 | 100 |
| 25440 | FORM & REBAR SOMD LEV-2 | 26750 | 26750 | 0.00 | 26750.00 | 100 |
| 25442 | PLACE & POUR SOMD LEV-2 | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 25450 | FORM & REBAR SOMD ROOF | 26750 | 26750 | 0.00 | 26750.00 | 100 |
| 25452 | PLACE & POUR SOMD ROOF | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 53500 | 53500 | 0.00 | 53500.00 | 100 |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 107000 | 107000 | 0.00 | 107000.00 | 100 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 9095 | 9095 | 0.00 | 9095.00 | 100 |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 6848 | 6848 | 0.00 | 6848.00 | 100 |
| 25460 | RIGID INSULATION ROOF (RFI ) | 384130 | 384130 | 0.00 | 384130.00 | 100 |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 216887 | 216887 | 0.00 | 216887.00 | 100 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 107000 | 107000 | 0.00 | 107000.00 | 100 |
| 25120 | LAYOUT DECK LEV-1 | 53500 | 53500 | 0.00 | 53500.00 | 100 |
| 25130 | SET DECKING LEV-1 | 100580 | 100580 | 0.00 | 100580.00 | 100 |
| 25140 | ERECT STAIRS | 37450 | 37450 | 0.00 | 37450.00 | 100 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 329261 | 329261 | 0.00 | 329261.00 | 100 |
| 25210 | DETAIL STR.STEEL LEV-2 | 160500 | 160500 | 0.00 | 160500.00 | 100 |
| 25220 | LAYOUT DECK LEV-2 | 81320 | 81320 | 0.00 | 81320.00 | 100 |
| 25230 | SET DECKING LEV-2 | 150870 | 150870 | 0.00 | 150870.00 | 100 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 413020 | 413020 | 0.00 | 413020.00 | 100 |
| 25310 | DETAIL STR.STEEL ROOF | 89880 | 89880 | 0.00 | 89880.00 | 100 |
| 25320 | LAYOUT DECK ROOF | 44940 | 44940 | 0.00 | 44940.00 | 100 |
| 25330 | SET DECKING ROOF | 83460 | 83460 | 0.00 | 83460.00 | 100 |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| | | 2732051 | 2732051 | 0.00 | 2732051.00 | 100 |
| Roof | | | | | | |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 803 | 602 | 0.00 | 602.25 | 75 |
| 30470 | EXP.JONT COVERS RF | 18907 | 0 | 9453.38 | 9453.38 | 30 |
| 30510 | FRP EQUIP PADS MAIN RF | 53500 | 53500 | 0.00 | 53500.00 | 100 |
| 30550 | PV SYSTEM RACKING MAIN RF | 97370 | 97370 | 0.00 | 97370.00 | 100 |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 32100 | 28890 | 1605.00 | 30495.00 | 95 |
| 30570 | ELE BRANCH WIRING MAIN RF | 19795 | 17816 | 989.75 | 18805.25 | 95 |
| 30610 | PV PANELS MAIN RF | 108620 | 54310 | 54310.00 | 108620.00 | 100 |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 33170 | 0 | 33170.00 | 33170.00 | 100 |
| 30630 | TEST PV SYSTEM MAIN RF | 6420 | 0 | 0.00 | 0.00 | 0 |
| 30520 | SET AHU UNITS MAIN RF | 374500 | 374500 | 0.00 | 374500.00 | 100 |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 6420 | 4815 | 0.00 | 4815.00 | 75 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Roof | | | | | | |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 5350 | 0 | 0.00 | 0.00 | 0 |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 63879 | 63879 | 0.00 | 63879.00 | 100 |
| 30120 | 3-PLY SBS/BUR MAIN RF | 48591 | 36443 | 0.00 | 36443.25 | 75 |
| 30140 | WATER TEST/PUNCH MAIN RF | 1605 | 0 | 0.00 | 0.00 | 0 |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 170130 | 0 | 0.00 | 0.00 | 0 |
| 30220 | RIGID INSULATION VEG.2FL RF | 14766 | 14766 | 0.00 | 14766.00 | 100 |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 14766 | 0 | 0.00 | 0.00 | 0 |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 7062 | 0 | 0.00 | 0.00 | 0 |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 51360 | 0 | 0.00 | 0.00 | 0 |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 25119 | 0 | 0.00 | 0.00 | 0 |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 85386 | 0 | 0.00 | 0.00 | 0 |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3210 | 0 | 0.00 | 0.00 | 0 |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 85386 | 0 | 0.00 | 0.00 | 0 |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 37450 | 0 | 0.00 | 0.00 | 0 |
| 30710 | EXT.GRATINGS MAIN RF | 803 | 0 | 0.00 | 0.00 | 0 |
| 30720 | EXT.RAILINGS MAIN RF | 1338 | 0 | 0.00 | 0.00 | 0 |
| | | 1367806 | 746891 | 99528.13 | 846419.13 | 54 |
| Enclosure | | | | | | |
| 35310 | TRESPA WALL PANELS WEST | 140509 | 0 | 0.00 | 0.00 | 0 |
| 35320 | TRESPA WALL PANELS NORTH | 140509 | 0 | 0.00 | 0.00 | 0 |
| 35330 | TRESPA WALL PANELS EAST | 140509 | 0 | 0.00 | 0.00 | 0 |
| 35340 | TRESPA WALL PANELS SOUTH | 140509 | 0 | 0.00 | 0.00 | 0 |
| 35610 | ALUM SOFFIT PANELS WEST | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35620 | ALUM SOFFIT PANELS NORTH | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35630 | ALUM SOFFIT PANELS EAST | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35640 | ALUM SOFFIT PANELS SOUTH | 35460 | 0 | 0.00 | 0.00 | 0 |
| 35710 | EXT.COPING&FLASHINGS WEST | 13910 | 6955 | 0.00 | 6955.00 | 50 |
| 35720 | EXT.COPING&FLASHINGS NORTH | 13910 | 9737 | 0.00 | 9737.00 | 70 |
| 35730 | EXT.COPING&FLASHINGS EAST | 13910 | 9737 | 0.00 | 9737.00 | 70 |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 13910 | 6955 | 0.00 | 6955.00 | 50 |
| 35110 | EXT.WALL FRAMING WEST | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35120 | EXT.WALL FRAMING NORTH | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35130 | EXT.WALL FRAMING EAST | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35140 | EXT.WALL FRAMING SOUTH | 42107 | 42107 | 0.00 | 42107.00 | 100 |
| 35210 | MOD.SHEET AIR BARRIER WEST | 24117 | 21705 | 0.00 | 21705.30 | 90 |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 24117 | 18088 | 0.00 | 18087.75 | 75 |
| 35920 | EXT.ALUM GRATINGS | 7865 | 787 | 0.00 | 786.50 | 10 |
| 35930 | EXT.ORAMENTAL RAILINGS | 56710 | 0 | 0.00 | 0.00 | 0 |
| 35950 | STANDING SEAM ROOF | 38048 | 0 | 0.00 | 0.00 | 0 |
| 35410 | CURTAINWALL FRAMING WEST | 33000 | 16899 | -3699.40 | 13200.00 | 40 |
| 35420 | CURTAINWALL FRAMING NORTH | 33000 | 8450 | 4750.30 | 13200.00 | 30 |
| 35430 | CURTAINWALL FRAMING EAST | 33000 | 0 | 11550.00 | 11550.00 | 35 |
| 35440 | CURTAINWALL FRAMING SOUTH | 33000 | 16899 | -399.40 | 16500.00 | 50 |
| 35510 | EXT.GLAZING/WINDOWS WEST | 15951 | 3720 | 2660.00 | 6380.40 | 40 |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 15951 | 0 | 4785.30 | 4785.30 | 30 |
| 35530 | EXT.GLAZING/WINDOWS EAST | 15951 | 0 | 5582.85 | 5582.85 | 35 |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 15951 | 3720 | 4255.10 | 7975.50 | 50 |
| 35940 | ALUM ENTRANCES&STOREFRONT | 84017 | 0 | 0.00 | 0.00 | 0 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 5617 | 562 | 561.70 | 1123.40 | 20 |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 5618 | 0 | 1123.60 | 1123.60 | 20 |
| 35830 | EXT.SEALANTS&CAULKING EAST | 5617 | 0 | 842.55 | 842.55 | 15 |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 5618 | 0 | 1404.50 | 1404.50 | 25 |
| | | 1381092 | 292643 | 33417.10 | 326059.65 | 32 |
| Rough-In Level B | | | | | | |
| 40006 | INSTALL TOP TRACK LEVEL B | 5970 | 5970 | 0.00 | 5970.00 | 100 |
| 40010 | LAYOUT PARTITIONS LEVEL B | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 28355 | 25520 | 0.00 | 25519.50 | 90 |
| 40180 | 95FRAME PARTITIONS LEVEL B | 68052 | 66691 | 0.00 | 66690.96 | 98 |
| 40200 | THERMAL INSULATION LEVEL B | 35698 | 30343 | 0.00 | 30343.30 | 85 |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 40000 | 40000 | 0.00 | 40000.00 | 100 |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 24200 | 22990 | 0.00 | 22990.00 | 95 |
| 40250 | ELE SET SWITCHGEAR | 13803 | 13803 | 0.00 | 13803.00 | 100 |
| 40252 | ELE INSTALL SWITCHGEAR | 29960 | 29960 | 0.00 | 29960.00 | 100 |
| 40254 | ELE AUTO TRANSFER SWITCH | 41088 | 41088 | 0.00 | 41088.00 | 100 |
| 40272 | ELE PANELS LEVEL B | 10700 | 9630 | 0.00 | 9630.00 | 90 |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 39590 | 35631 | 0.00 | 35631.00 | 90 |
| 40280 | ELE FEEDER WIRE LEVEL B | 12519 | 11893 | 0.00 | 11893.05 | 95 |
| 40290 | ELE BRANCH WIRING LEVEL B | 20330 | 19314 | 0.00 | 19313.50 | 95 |
| 40294 | ELE DATA WIRING LEVEL B | 21400 | 0 | 1070.00 | 1070.00 | 5 |
| 40295 | ELE F.A. WIRING LEVEL B | 6420 | 0 | 0.00 | 0.00 | 0 |
| 40297 | ELE PA WIRING LEVEL B | 5350 | 0 | 0.00 | 0.00 | 0 |
| 40298 | ELE SECUR. WIRING LEVEL B | 4280 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Rough-In Level B | | | | | | |
| 40299 | ELE A/V WIRING LEVEL B | 3210 | 0 | 0.00 | 0.00 | 0 |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 535 | 535 | 0.00 | 535.00 | 100 |
| 40063 | MOBILIZE HVAC LEVEL B | 9630 | 9630 | 0.00 | 9630.00 | 100 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 40065 | DUCTWORK MAINS LEVEL B | 33097 | 32435 | 0.00 | 32435.06 | 98 |
| 40070 | DUCTWORK BRANCHES LEVEL B | 33096 | 32434 | 0.00 | 32434.08 | 98 |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 12712 | 10170 | 0.00 | 10169.60 | 80 |
| 40090 | HANG VAV UNITS LEVEL B | 7490 | 7490 | 0.00 | 7490.00 | 100 |
| 40091 | FAN COIL UNITS LEVEL B | 25680 | 25680 | 0.00 | 25680.00 | 100 |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 40100 | DUCT INSULATION LEVEL B | 14713 | 0 | 0.00 | 0.00 | 0 |
| 40054 | MOBILIZE PLUMBING LEVEL B | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 24610 | 24610 | 0.00 | 24610.00 | 100 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 24610 | 24610 | 0.00 | 24610.00 | 100 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1605 | 1525 | 0.00 | 1524.75 | 95 |
| 40061 | PLB EQUIPMENT LEVEL B | 24940 | 24940 | 0.00 | 24940.00 | 100 |
| 40062 | PLB PIPE TESTING LEVEL B | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 40102 | PLB O/H INSULATION LEVEL B | 6420 | 2568 | 0.00 | 2568.00 | 40 |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 6420 | 6420 | 0.00 | 6420.00 | 100 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 535 | 535 | 0.00 | 535.00 | 100 |
| 40108 | MEC EQ MEC RM LEVEL B | 27450 | 27450 | 0.00 | 27450.00 | 100 |
| 40110 | MEC PIPING MEC RM LEVEL B | 64200 | 60990 | 0.00 | 60990.00 | 95 |
| 40112 | MEC PIPE TESTING LEVEL B | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 40120 | MEC PIPE INSULATION LEVEL B | 19260 | 7704 | 0.00 | 7704.00 | 40 |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 16050 | 15248 | 0.00 | 15247.50 | 95 |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 28795 | 28795 | 0.00 | 28795.00 | 100 |
| 40160 | R/I SPRINKLER PPG LEVEL B | 20004 | 19004 | 0.00 | 19003.80 | 95 |
| 40128 | MOBILIZE CONTROLS LEVEL B | 17675 | 17675 | 0.00 | 17675.00 | 100 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 121955 | 115857 | 0.00 | 115857.25 | 95 |
| | | 972416 | 869145 | 1070.00 | 870215.35 | 84 |
| Rough-In Level 1 | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 12065 | 12065 | 0.00 | 12065.00 | 100 |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2675 | 2675 | 0.00 | 2675.00 | 100 |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 28355 | 25520 | 0.00 | 25519.50 | 90 |
| 42180 | FRAME PARTITIONS LEVEL 1 | 68052 | 68052 | 0.00 | 68052.00 | 100 |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 2408 | 2408 | 0.00 | 2408.00 | 100 |
| 42200 | THERMAL INSULATION LEVEL 1 | 35698 | 1785 | 0.00 | 1784.90 | 5 |
| 42230 | SET HM FRAMES LEVEL 1 | 5348 | 5348 | 0.00 | 5348.00 | 100 |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 127865 | 115079 | 0.00 | 115078.50 | 90 |
| 42272 | ELE PANELS LEVEL 1 | 5350 | 5350 | 0.00 | 5350.00 | 100 |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 59920 | 59920 | 0.00 | 59920.00 | 100 |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 12519 | 11893 | 0.00 | 11893.05 | 95 |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 47080 | 44726 | 0.00 | 44726.00 | 95 |
| 42294 | ELE DATA WIRING LEVEL 1 | 41730 | 0 | 0.00 | 0.00 | 0 |
| 42295 | ELE F.A. WIRING LEVEL 1 | 10700 | 0 | 0.00 | 0.00 | 0 |
| 42297 | ELE PA WIRING LEVEL 1 | 9630 | 0 | 0.00 | 0.00 | 0 |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 9630 | 0 | 0.00 | 0.00 | 0 |
| 42299 | ELE A/V WIRING LEVEL 1 | 3210 | 0 | 0.00 | 0.00 | 0 |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 535 | 161 | 0.00 | 160.50 | 30 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 44897 | 42652 | 0.00 | 42652.15 | 95 |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 44898 | 43102 | 0.00 | 43102.08 | 96 |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 12712 | 12712 | 0.00 | 12712.00 | 100 |
| 42090 | HANG VAV UNITS LEVEL 1 | 7865 | 7865 | 0.00 | 7865.00 | 100 |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 42100 | DUCT INSULATION LEVEL 1 | 14713 | 0 | 0.00 | 0.00 | 0 |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 21400 | 21400 | 0.00 | 21400.00 | 100 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 21400 | 21400 | 0.00 | 21400.00 | 100 |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 6420 | 1926 | 0.00 | 1926.00 | 30 |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 535 | 535 | 0.00 | 535.00 | 100 |
| 42105 | MEC PIPING LEVEL 1 | 69550 | 69550 | 0.00 | 69550.00 | 100 |
| 42112 | MEC PIPE TESTING LEVEL 1 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 19260 | 5778 | 0.00 | 5778.00 | 30 |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 16050 | 16050 | 0.00 | 16050.00 | 100 |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 20004 | 19604 | 0.00 | 19603.92 | 98 |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 121955 | 115857 | 0.00 | 115857.25 | 95 |
| | | 918018 | 747001 | 0.00 | 747000.85 | 74 |
| Rough-In Level 2 | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 12065 | 12065 | 0.00 | 12065.00 | 100 |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2675 | 2541 | 0.00 | 2541.25 | 95 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Rough-In Level 2 | | | | | | |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 28355 | 26937 | 0.00 | 26937.25 | 95 |
| 44180 | FRAME PARTITIONS LEVEL 2 | 68052 | 64649 | 0.00 | 64649.40 | 95 |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 2408 | 2288 | 0.00 | 2287.60 | 95 |
| 44200 | THERMAL INSULATION LEVEL 2 | 35698 | 0 | 0.00 | 0.00 | 0 |
| 44230 | SET HM FRAMES LEVEL 2 | 5348 | 5348 | 0.00 | 5348.00 | 100 |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 32100 | 30495 | 0.00 | 30495.00 | 95 |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 75970 | 72172 | 0.00 | 72171.50 | 95 |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 12519 | 6260 | 0.00 | 6259.50 | 50 |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 19795 | 18805 | 0.00 | 18805.25 | 95 |
| 44294 | ELE DATA WIRING LEVEL 2 | 21400 | 0 | 0.00 | 0.00 | 0 |
| 44295 | ELE F.A. WIRING LEVEL 2 | 6420 | 0 | 0.00 | 0.00 | 0 |
| 44297 | ELE PA WIRING LEVEL 2 | 5350 | 0 | 0.00 | 0.00 | 0 |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44299 | ELE A/V WIRING LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 535 | 535 | 0.00 | 535.00 | 100 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 2140 | 2140 | 0.00 | 2140.00 | 100 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 44551 | 43660 | 0.00 | 43659.98 | 98 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 44552 | 44552 | 0.00 | 44552.00 | 100 |
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 12712 | 12712 | 0.00 | 12712.00 | 100 |
| 44090 | HANG VAV UNITS LEVEL 2 | 7865 | 7865 | 0.00 | 7865.00 | 100 |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 6634 | 6634 | 0.00 | 6634.00 | 100 |
| 44100 | DUCT INSULATION LEVEL 2 | 14713 | 0 | 0.00 | 0.00 | 0 |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 18725 | 18725 | 0.00 | 18725.00 | 100 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 18725 | 18725 | 0.00 | 18725.00 | 100 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 1605 | 1605 | 0.00 | 1605.00 | 100 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 6420 | 642 | 0.00 | 642.00 | 10 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 535 | 535 | 0.00 | 535.00 | 100 |
| 44105 | MEC PIPING LEVEL 2 | 58850 | 58850 | 0.00 | 58850.00 | 100 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 19260 | 1926 | 0.00 | 1926.00 | 10 |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 16050 | 15248 | 0.00 | 15247.50 | 95 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 20005 | 18005 | 0.00 | 18004.50 | 90 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 121955 | 113418 | 0.00 | 113418.15 | 93 |
| | | 755757 | 608941 | 0.00 | 608940.88 | 74 |
| Finishes LEVEL B | | | | | | |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 1605 | 0 | 0.00 | 0.00 | 0 |
| 40382 | HARD FLR PREP LEVEL B | 1606 | 0 | 0.00 | 0.00 | 0 |
| 40500 | HARD FLR&STONE FACING LEVEL B | 28040 | 0 | 0.00 | 0.00 | 0 |
| 40380 | ACOUS.GRID LEVEL B | 70141 | 0 | 0.00 | 0.00 | 0 |
| 40580 | ACOUS.CLG TILE LEVEL B | 46760 | 0 | 0.00 | 0.00 | 0 |
| 40590 | LINEAR WOOD CEILING LEVEL B | 26236 | 0 | 0.00 | 0.00 | 0 |
| 40320 | HANG DRYWALL LEVEL B | 45368 | 22684 | 0.00 | 22684.00 | 50 |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 28355 | 0 | 0.00 | 0.00 | 0 |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 31386 | 0 | 0.00 | 0.00 | 0 |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 11342 | 0 | 0.00 | 0.00 | 0 |
| 40690 | HANG DOORS LEVEL B | 16045 | 0 | 0.00 | 0.00 | 0 |
| 40700 | BUILDERS HARDWARE LEVEL B | 5347 | 0 | 0.00 | 0.00 | 0 |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 91271 | 0 | 0.00 | 0.00 | 0 |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 2140 | 0 | 0.00 | 0.00 | 0 |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 13910 | 0 | 0.00 | 0.00 | 0 |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3210 | 0 | 0.00 | 0.00 | 0 |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 11770 | 0 | 0.00 | 0.00 | 0 |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 26750 | 0 | 0.00 | 0.00 | 0 |
| 40630 | ELE TRIM & TEST LEVEL B | 4280 | 0 | 0.00 | 0.00 | 0 |
| 40760 | TELESCOPING STANDS LEVEL B | 44159 | 0 | 0.00 | 0.00 | 0 |
| 40710 | INT GLAZING LEVEL B | 11256 | 0 | 0.00 | 0.00 | 0 |
| 40370 | FIRE EXT.CABINETS LEVEL B | 1337 | 0 | 0.00 | 0.00 | 0 |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 28040 | 0 | 0.00 | 0.00 | 0 |
| 40726 | ATHLETIC FLOORING LEVEL B | 119460 | 0 | 0.00 | 0.00 | 0 |
| 40900 | FINAL CLEAN-UP LEVEL B | 3566 | 0 | 0.00 | 0.00 | 0 |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 14254 | 0 | 0.00 | 0.00 | 0 |
| 40650 | FINISH CARPENTRY LEVEL B | 72046 | 0 | 0.00 | 0.00 | 0 |
| 40342 | PLB FIRESTOPPING LEVEL B | 1391 | 0 | 0.00 | 0.00 | 0 |
| 40344 | MEC FIRESTOPPING LEVEL B | 856 | 0 | 0.00 | 0.00 | 0 |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 21400 | 0 | 0.00 | 0.00 | 0 |
| 40350 | PRIME PAINT LEVEL B | 12953 | 3238 | 0.00 | 3238.25 | 25 |
| 40620 | FINISH PAINT LEVEL B | 12953 | 0 | 0.00 | 0.00 | 0 |
| 40750 | FINAL FINISH COAT LEVEL B | 12953 | 0 | 0.00 | 0.00 | 0 |
| 40910 | INTERIOR SIGNAGE LEVEL B | 6281 | 0 | 0.00 | 0.00 | 0 |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 12305 | 0 | 0.00 | 0.00 | 0 |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2247 | 0 | 0.00 | 0.00 | 0 |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3852 | 0 | 0.00 | 0.00 | 0 |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 54410 | 0 | 0.00 | 0.00 | 0 |
| 40800 | TEST/BALANCE LEVEL B | 6527 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Finishes LEVEL B | | | | | | |
| 40424 | VA O/H INSPECT & APP LEVEL B | | | | | 0 |
| 40720 | WALL PROTECTION LEVEL B | 19795 | 0 | 0.00 | 0.00 | 0 |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 2354 | 0 | 0.00 | 0.00 | 0 |
| | | 929957 | 25922 | 0.00 | 25922.25 | 3 |
| Finishes LEVEL 1 | | | | | | |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 42382 | HARD FLR PREP LEVEL 1 | 2675 | 0 | 0.00 | 0.00 | 0 |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 42380 | ACOUS.GRID LEVEL 1 | 70141 | 0 | 0.00 | 0.00 | 0 |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 46760 | 0 | 0.00 | 0.00 | 0 |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 26236 | 0 | 0.00 | 0.00 | 0 |
| 42320 | HANG DRYWALL LEVEL 1 | 45368 | 0 | 0.00 | 0.00 | 0 |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 28355 | 0 | 0.00 | 0.00 | 0 |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 31386 | 0 | 0.00 | 0.00 | 0 |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 11342 | 0 | 0.00 | 0.00 | 0 |
| 42690 | HANG DOORS LEVEL 1 | 16045 | 0 | 3209.00 | 3209.00 | 20 |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 5348 | 0 | 0.00 | 0.00 | 0 |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 161913 | 0 | 0.00 | 0.00 | 0 |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 27820 | 0 | 0.00 | 0.00 | 0 |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 7490 | 0 | 0.00 | 0.00 | 0 |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 22470 | 0 | 0.00 | 0.00 | 0 |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 26750 | 0 | 0.00 | 0.00 | 0 |
| 42630 | ELE TRIM & TEST LEVEL 1 | 8560 | 0 | 0.00 | 0.00 | 0 |
| 42710 | INT GLAZING LEVEL 1 | 24470 | 0 | 0.00 | 0.00 | 0 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 1338 | 0 | 0.00 | 0.00 | 0 |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 5992 | 0 | 0.00 | 0.00 | 0 |
| 42660 | CARPET & BASE LEVEL 1 | 26322 | 0 | 0.00 | 0.00 | 0 |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 3566 | 0 | 0.00 | 0.00 | 0 |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 16692 | 0 | 0.00 | 0.00 | 0 |
| 42650 | FINISH CARPENTRY LEVEL 1 | 72046 | 0 | 0.00 | 0.00 | 0 |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 1391 | 0 | 0.00 | 0.00 | 0 |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 963 | 0 | 0.00 | 0.00 | 0 |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 6420 | 0 | 0.00 | 0.00 | 0 |
| 42350 | PRIME PAINT LEVEL 1 | 12953 | 4534 | 0.00 | 4533.55 | 35 |
| 42620 | FINISH PAINT LEVEL 1 | 12955 | 0 | 0.00 | 0.00 | 0 |
| 42750 | FINAL FINISH COAT LEVEL 1 | 12955 | 0 | 0.00 | 0.00 | 0 |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 12947 | 0 | 0.00 | 0.00 | 0 |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 12305 | 0 | 0.00 | 0.00 | 0 |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 54410 | 0 | 0.00 | 0.00 | 0 |
| 42800 | TEST/BALANCE LEVEL 1 | 6527 | 0 | 0.00 | 0.00 | 0 |
| 42720 | WALL PROTECTION LEVEL 1 | 19795 | 0 | 0.00 | 0.00 | 0 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2354 | 0 | 0.00 | 0.00 | 0 |
| | | 907025 | 4534 | 3209.00 | 7742.55 | 1 |
| Finishes LEVEL 2 | | | | | | |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 1605 | 0 | 0.00 | 0.00 | 0 |
| 44382 | HARD FLR PREP LEVEL 2 | 2675 | 0 | 0.00 | 0.00 | 0 |
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 44380 | ACOUS.GRID LEVEL 2 | 70141 | 0 | 0.00 | 0.00 | 0 |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 46760 | 0 | 0.00 | 0.00 | 0 |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 2621 | 0 | 0.00 | 0.00 | 0 |
| 44320 | HANG DRYWALL LEVEL 2 | 45368 | 0 | 0.00 | 0.00 | 0 |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 28355 | 0 | 0.00 | 0.00 | 0 |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | | | | | 0 |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 31386 | 0 | 0.00 | 0.00 | 0 |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 11342 | 0 | 0.00 | 0.00 | 0 |
| 44690 | HANG DOORS LEVEL 2 | 16045 | 0 | 0.00 | 0.00 | 0 |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 5348 | 0 | 0.00 | 0.00 | 0 |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 81106 | 0 | 0.00 | 0.00 | 0 |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 2140 | 0 | 0.00 | 0.00 | 0 |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 13910 | 0 | 0.00 | 0.00 | 0 |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3210 | 0 | 0.00 | 0.00 | 0 |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 11770 | 0 | 0.00 | 0.00 | 0 |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 39590 | 0 | 0.00 | 0.00 | 0 |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4280 | 0 | 0.00 | 0.00 | 0 |
| 44722 | BALLET BARRE LEVEL 2 | 4012 | 0 | 0.00 | 0.00 | 0 |
| 44710 | INT GLAZING LEVEL 2 | 24500 | 0 | 0.00 | 0.00 | 0 |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 1338 | 0 | 0.00 | 0.00 | 0 |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 28040 | 0 | 0.00 | 0.00 | 0 |
| 44660 | CARPET & BASE LEVEL 2 | 26322 | 0 | 0.00 | 0.00 | 0 |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 3566 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Finishes LEVEL 2 | | | | | | |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 25386 | 0 | 0.00 | 0.00 | 0 |
| 44650 | FINISH CARPENTRY LEVEL 2 | 72047 | 0 | 0.00 | 0.00 | 0 |
| 44990 | COMPLETE LEVEL 2 | | | | | 0 |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 1498 | 0 | 0.00 | 0.00 | 0 |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 963 | 0 | 0.00 | 0.00 | 0 |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 13910 | 0 | 0.00 | 0.00 | 0 |
| 44350 | PRIME PAINT LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44620 | FINISH PAINT LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44750 | FINAL FINISH COAT LEVEL 2 | 12953 | 0 | 0.00 | 0.00 | 0 |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 12947 | 0 | 0.00 | 0.00 | 0 |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 12305 | 0 | 0.00 | 0.00 | 0 |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2247 | 0 | 0.00 | 0.00 | 0 |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3852 | 0 | 0.00 | 0.00 | 0 |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 54410 | 0 | 0.00 | 0.00 | 0 |
| 44800 | TEST/BALANCE LEVEL 2 | 6527 | 0 | 0.00 | 0.00 | 0 |
| 44720 | WALL PROTECTION LEVEL 2 | 19795 | 0 | 0.00 | 0.00 | 0 |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 2354 | 0 | 0.00 | 0.00 | 0 |
| 44600 | WINDOW SHADES | 54784 | 0 | 0.00 | 0.00 | 0 |
| | | 855354 | 0 | 0.00 | 0.00 | 0 |
| Elevators | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 1605 | 0 | 0.00 | 0.00 | 0 |
| 45010 | ELEV.RAILS BP01 | 44159 | 0 | 0.00 | 0.00 | 0 |
| 45020 | ELEV.EQUIP. BP01 | 66725 | 0 | 0.00 | 0.00 | 0 |
| 45030 | ELEV.PLATFORM BP01 | 30153 | 0 | 0.00 | 0.00 | 0 |
| 45040 | ELEV.CAB & FINISHES BP01 | 28013 | 0 | 0.00 | 0.00 | 0 |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 44063 | 0 | 0.00 | 0.00 | 0 |
| 45060 | ELEV.FRAMES & DOORS BP01 | 45229 | 0 | 0.00 | 0.00 | 0 |
| 45070 | ELEV.TEST & ADJUST BP01 | 1685 | 0 | 0.00 | 0.00 | 0 |
| 45110 | ELEV.RAILS BP02 | 44159 | 0 | 0.00 | 0.00 | 0 |
| 45120 | ELEV.EQUIP. BP02 | 66725 | 0 | 0.00 | 0.00 | 0 |
| 45130 | ELEV.PLATFORM BP02 | 30153 | 0 | 0.00 | 0.00 | 0 |
| 45140 | ELEV.CAB & FINISHES BP02 | 28013 | 0 | 0.00 | 0.00 | 0 |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 44063 | 0 | 0.00 | 0.00 | 0 |
| 45160 | ELEV.FRAMES & DOORS BP02 | 45229 | 0 | 0.00 | 0.00 | 0 |
| 45170 | ELEV.TEST & ADJUST BP02 | 1685 | 0 | 0.00 | 0.00 | 0 |
| | | 521659 | 0 | 0.00 | 0.00 | 0 |
| Final Site Work | | | | | | |
| 64720 | SITE BIRD CONTROL | 6955 | 0 | 0.00 | 0.00 | 0 |
| 64510 | SITE CONCRETE WALLS | 48150 | 0 | 0.00 | 0.00 | 0 |
| 64520 | SITE CONCRETE WALKS | 112350 | 0 | 0.00 | 0.00 | 0 |
| 64522 | SITE MISC. CONCRETE | 23540 | 0 | 0.00 | 0.00 | 0 |
| 64530 | SITE U/G CONDUIT | 41730 | 0 | 0.00 | 0.00 | 0 |
| 64540 | SITE LIGHTING | 38520 | 0 | 0.00 | 0.00 | 0 |
| 64550 | SITE FENCING & GATES | 18915 | 0 | 0.00 | 0.00 | 0 |
| 64500 | SITE FINAL GRADING | 6286 | 0 | 0.00 | 0.00 | 0 |
| 64620 | SITE LANDSCAPE/IRRIGATION | 110103 | 0 | 0.00 | 0.00 | 0 |
| 64622 | SITE PLANT MATERIAL | 73402 | 0 | 0.00 | 0.00 | 0 |
| 64660 | SITE STONE @BENCHES | 228360 | 0 | 0.00 | 0.00 | 0 |
| 64560 | SITE ASPHALT & PAVEMENT | 149003 | 0 | 0.00 | 0.00 | 0 |
| 64652 | SITE METALWORK | 39892 | 0 | 0.00 | 0.00 | 0 |
| 64010 | UTIL STORM DRAIN LIFT STATION | 18720 | 14040 | 0.00 | 14040.00 | 75 |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 40446 | 30335 | 6066.90 | 36401.40 | 90 |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 5618 | 1685 | 2528.10 | 4213.50 | 75 |
| 64040 | UTIL 8FES W/RIP RAP | 8453 | 0 | 0.00 | 0.00 | 0 |
| 64050 | UTIL SDDI | 51093 | 15328 | 22991.85 | 38319.75 | 75 |
| 64810 | SITE SIGNAGE | 1605 | 0 | 0.00 | 0.00 | 0 |
| 64630 | SITE FURNISHINGS | 2675 | 0 | 0.00 | 0.00 | 0 |
| 64650 | SITE CONCRETE PAVERS | 38033 | 0 | 0.00 | 0.00 | 0 |
| | | 1063849 | 61388 | 31586.85 | 92974.65 | 7 |
| Close Out-Testing-Commissioning | | | | | | |
| 69014 | ELEVATORS CX TEST&TRAIN | 1336 | 0 | 0.00 | 0.00 | 0 |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 66560 | ELE A/V SYSTEM START&PRETEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 66880 | ELE A/V SYSTEM START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 68900 | HCC PRETEST SWITCHGEAR | 535 | 0 | 0.00 | 0.00 | 0 |
| 68950 | HCC PRETEST HCC FA SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 535 | 0 | 0.00 | 0.00 | 0 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| Close Out-Testing-Commissioning | | | | | | |
| 68960 | HCC PRETEST TELECOM SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68962 | HCC PRETEST PAGING SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68964 | HCC PRETEST SECUR. SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 68966 | HCC PRETEST A/V. SYS | 0 | 0 | 0.00 | 0.00 | 0 |
| 69210 | HV GEAR/TRANS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69220 | LV GEAR/TRANS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69230 | ATS & CONTROLS START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69250 | COMM/DATA/TELE START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69260 | EMERG. CONTROL START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69300 | FIRE ALARM SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69320 | ELE PA SYSTEM START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69330 | ELE SECUR. SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 535 | 0 | 0.00 | 0.00 | 0 |
| 69340 | ELE A/V SYSTEM START&PRETEST | 0 | 0 | 0.00 | 0.00 | 0 |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 68970 | HCC PRETEST ELEVATORS | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69010 | ELEVATORS START&TEST | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 3000 | 0 | 0.00 | 0.00 | 0 |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 68930 | HCC PRETEST MECH SYS | 535 | 0 | 0.00 | 0.00 | 0 |
| 69400 | MAJOR PLBG EQ. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69510 | PUMPS&CONTROLS START&TEST | 1605 | 0 | 0.00 | 0.00 | 0 |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 0 | 0 | 0.00 | 0.00 | 0 |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 2250 | 0 | 0.00 | 0.00 | 0 |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 2250 | 0 | 0.00 | 0.00 | 0 |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 279 | 0 | 0.00 | 0.00 | 0 |
| 69020 | FIRE PROT SYS. START&TEST | 535 | 0 | 0.00 | 0.00 | 0 |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 535 | 0 | 0.00 | 0.00 | 0 |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 1605 | 0 | 0.00 | 0.00 | 0 |
| 68920 | HCC PRETEST CONTROL SYS | 2000 | 0 | 0.00 | 0.00 | 0 |
| 68922 | TAB REPORTS | 2000 | 0 | 0.00 | 0.00 | 0 |
| | | 43075 | 0 | 0.00 | 0.00 | 0 |
| 4202 | MATERIAL ON SITE TRESPA WALL MATERIAL | 132138 | 132138 | 0.00 | 132137.89 | 100 |
| | | 132138 | 132138 | 0.00 | 132137.89 | 100 |
| ILENCLO | | | | | | |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | | | | | 0 |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | | | | | 0 |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | | | | | 0 |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | | | | | 0 |
| | | | | | | 0 |
| ILFINLV | | | | | | |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | | | | | 0 |
| | | | | | | 0 |
| X | | | | | | |
| 25490 | FORM/REBAR&POUR STAIRS | 60990 | 60990 | 0.00 | 60990.00 | 100 |
| 35230 | MOD.SHEET AIR BARRIER EAST | 24117 | 24117 | 0.00 | 24117.00 | 100 |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 24117 | 24117 | 0.00 | 24117.00 | 100 |
| 40190 | IN-WALL BLOCKING LEVEL B | 2408 | 2408 | 0.00 | 2408.00 | 100 |
| 40230 | SET HM FRAMES LEVEL B | 5347 | 5347 | 0.00 | 5347.00 | 100 |

| ACTIVITY ID | Description | SCHED VALUE | PREVIOUS APPLICATN | COST THIS PERIOD | TOTAL TO DATE | % COMPL |
|---|---|---|---|---|---|---|
| BASE CONTRACT | | | | | | |
| X | | | | | | |
| 11320 | ELE SECONDARY DUCT BANKS | 119840 | 119840 | 0.00 | 119840.00 | 100 |
| 40105 | MEC PIPING LEVEL B | 37450 | 37450 | 0.00 | 37450.00 | 100 |
| | | 274269 | 274269 | 0.00 | 274269.00 | 100 |
| | | 19882534 | 12772880 | 461295.73 | 13234175.60 | 51 |
| CHANGE | | | | | | |
| CHANGE ORDERS | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 0 | 0 | 0.00 | 0.00 | 0 |
| 72230 | Restore Temp Sidewalk Area to Existing Condit | | | | | 0 |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 19000 | 19000 | 0.00 | 19000.00 | 100 |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 20000 | 20000 | 0.00 | 20000.00 | 100 |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 10000 | 10000 | 0.00 | 10000.00 | 100 |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 0 | 0 | 0.00 | 0.00 | 100 |
| 72251 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025 | 134467 | 0 | 134467.20 | 134467.20 | 100 |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | | | | | 100 |
| 70002 | P0002 ADMINISTRATIVE NTP | | | | | 100 |
| 70004 | P0004 OSHA REPORTING | | | | | 0 |
| 70005 | P0005 TRANSFORMER RELOCATION | 37927 | 24653 | 0.00 | 24652.55 | 65 |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 7000 | 7000 | 0.00 | 7000.00 | 100 |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 22860 | 22860 | 0.00 | 22860.00 | 100 |
| 70011 | P0011 4000 GAL TANK REPAIR | 13510 | 13510 | 0.00 | 13510.20 | 100 |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 12898 | 0 | 0.00 | 0.00 | 0 |
| 70015 | P0015 GAS LINE POTHOLLING | 3004 | 3004 | 0.00 | 3003.68 | 100 |
| 70017 | P0017 MANHOLE RING EXTENSION | 3831 | 3831 | 0.00 | 3831.00 | 100 |
| 70018 | P0018 EXPOSE SEWER LINE | 33973 | 33973 | 0.00 | 33973.00 | 100 |
| 70021 | P0021 ASI-01 &01R1 MISC | 93500 | 54230 | 0.00 | 54230.00 | 58 |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 10956 | 0 | 0.00 | 0.00 | 0 |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | | | | | 0 |
| 72247 | P00047 BALANCE OF CURTAINWALL | 78151 | 62521 | 0.00 | 62520.94 | 80 |
| 72249 | P000049 SHIMMING OF SILL FLASHING (HARDY BOAR | 12000 | 0 | 6000.00 | 6000.00 | 50 |
| 72250 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 14661 | 14661 | 0.00 | 14660.87 | 100 |
| 72252 | P00052 ASI 13 RS2 | 5706 | 0 | 5705.50 | 5705.50 | 100 |
| 70003 | P0003 TRIRIGA LICENSE | 10000 | 10000 | 0.00 | 10000.00 | 100 |
| 70007 | P0007 WATER TIE IN HOT TAP | 6000 | 6000 | 0.00 | 6000.00 | 100 |
| 70008 | P0008 TEMP SIDEWALK 2 | 9091 | 9091 | 0.00 | 9091.00 | 100 |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 22773 | 22773 | 0.00 | 22773.27 | 100 |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 0 | 0 | 0.00 | 0.00 | 0 |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 16000 | 11200 | 4800.00 | 16000.00 | 100 |
| 70016 | P0016 BIM CLASH DETECTION | 6050 | 6050 | 0.00 | 6050.00 | 100 |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE TANK | 6919 | 6919 | 0.00 | 6919.00 | 100 |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 0 | 0 | 0.00 | 0.00 | 100 |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | -3438 | -1994 | 0.00 | -1994.04 | 58 |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 2271 | 0 | 0.00 | 0.00 | 0 |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 3744 | 0 | 0.00 | 0.00 | 0 |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | | | | | 0 |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 10339 | 10339 | 0.00 | 10339.31 | 100 |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 60000 | 36000 | 12000.00 | 48000.00 | 80 |
| 72239 | MOCKUP ON BUILDING | -45120 | 0 | 0.00 | 0.00 | 0 |
| 72240 | P0040 RECONCILIATION OF RI OPENING ENLARGEMEN | 6493 | 6493 | 0.00 | 6493.00 | 100 |
| 72241 | P041 TEM WALL DESIGN CHANGES | 11633 | 11633 | 0.00 | 11633.00 | 100 |
| 72242 | P042 WATER FOUNTAIN CHANGES | 7268 | 3634 | 0.00 | 3634.00 | 50 |
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 10000 | 10000 | 0.00 | 10000.00 | 100 |
| 72254 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025an | 172286 | 0 | 172286.10 | 172286.10 | 100 |
| 72256 | P00056 CAM UNFORSEEN STORM DRN | 3000 | 0 | 1500.00 | 1500.00 | 50 |
| | | 848754 | 437381 | 336758.80 | 774139.58 | 67 |
| 70030 | P0030 Temp Lighting and Sidewalk | 25576 | 0 | 0.00 | 0.00 | 0 |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 13000 | 0 | 0.00 | 0.00 | 0 |
| 70037 | P00037 EL NINO MITIGATION | 85000 | 38270 | 0.00 | 38269.83 | 45 |
| | | 123576 | 38270 | 0.00 | 38269.83 | 13 |
| | | 972330 | 475651 | 336758.80 | 812409.41 | 64 |
| | | 20854864 | 13248530 | 798054.53 | 14046585.01 | 53 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| 35210 | 4 | 0 | 1 | 90 | ENCL | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| 40350 | 6 | 5 | 1 | 25 | FN-LB | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 |
| 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 27DEC16 | 6JAN17 | 30JUN16 | 12JUL16 | -124 |
| 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 |
| 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| 42420 | 15 | 15 | 1 | 0 | FN-L1 | ELE LIGHTS & TRIM LEVEL 1 | 9FEB17 | 1MAR17 | 15AUG16 | 2SEP16 | -124 |
| 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS LEVEL 2 | 24MAR17 | 31MAR17 | 28SEP16 | 5OCT16 | -124 |
| 44800 | 2 | 2 | 1 | 0 | FN-L2 | TEST/BALANCE LEVEL 2 | 3APR17 | 4APR17 | 6OCT16 | 7OCT16 | -124 |
| 66560 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 5APR17 | | 10OCT16 | | -124 |
| 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68050 | 4 | 4 | 1 | 0 | CLOSE | SPRINK CLOSEOUT RECORD DWGS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68900 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SWITCHGEAR | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68920 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST CONTROL SYS | 5APR17 | 6APR17 | 10OCT16 | 11OCT16 | -124 |
| 68950 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST HCC FA SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68954 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST INTERCOM/RADIO/TV | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68960 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST TELECOM SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68964 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST SECUR. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68966 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST A/V. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68970 | 4 | 4 | 1 | 0 | CLOSE | HCC PRETEST ELEVATORS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 69340 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68922 | 2 | 2 | 1 | 0 | CLOSE | TAB REPORTS | 7APR17 | 10APR17 | 12OCT16 | 13OCT16 | -124 |
| 66000 | 0 | 0 | 1 | 0 | CLOSE | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 19APR17 | 21APR17 | 24OCT16 | 26OCT16 | -124 |
| 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69700 | 5 | 5 | 1 | 0 | CLOSE | VA FINAL INSPECTION | 26APR17 | 2MAY17 | 31OCT16 | 4NOV16 | -124 |
| 2960 | 180 | 5 | 1 | 97 | SUBM | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 6DEC16 | | 13JUN16 | -123 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 13DEC16 | | 20JUN16 | -123 |
| 40320 | 10 | 5 | 1 | 50 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS (12 66 13) | 7DEC16 | 5JAN17 | 14JUN16 | 12JUL16 | -123 |
| 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS (12 66 13) | 6JAN17 | 30MAR17 | 13JUL16 | 5OCT16 | -123 |
| 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| 44390 | 4 | 4 | 1 | 0 | FN-L2 | SPRINK DROPS & HEADS LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| 44400 | 4 | 4 | 1 | 0 | FN-L2 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 1MAR17 | 6MAR17 | 6SEP16 | 9SEP16 | -123 |
| 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| 40760 | 6 | 6 | 1 | 0 | FN-LB | TELESCOPING STANDS LEVEL B | 31MAR17 | 7APR17 | 6OCT16 | 13OCT16 | -123 |
| 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| 44902 | 5 | 5 | 1 | 0 | FN-L2 | VA INSPECT LEVEL 2 | 18APR17 | 24APR17 | 24OCT16 | 28OCT16 | -123 |
| 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 3624 | 60 | 5 | 1 | 92 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 6DEC16 | | 14JUN16 | -122 |
| 3634 | 60 | 5 | 1 | 92 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 6DEC16 | | 14JUN16 | -122 |
| 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 6DEC16 | | 14JUN16 | -122 |
| 40145 | 10 | 1 | 1 | 95 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| 40180 | 12 | 0 | 1 | 98 | RI-LB | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 1DEC16 | 6DEC16 | 9JUN16 | 14JUN16 | -122 |
| 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 1DEC16 | 5DEC16 | 9JUN16 | 13JUN16 | -122 |
| 40298 | 3 | 3 | 1 | 0 | RI-LB | ELE SECUR. WIRING LEVEL B | 6DEC16 | 8DEC16 | 14JUN16 | 16JUN16 | -122 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 40299 | 2 | 2 | 1 | 0 | RI-LB | ELE A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| 42295 | 7 | 7 | 1 | 0 | RI-L1 | ELE F.A. WIRING LEVEL 1 | 7DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 |
| 40318 | 2 | 2 | 1 | 0 | RI-LB | VA I/W INSPECT & APP LEVEL B | 9DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 |
| 42318 | 2 | 2 | 1 | 0 | RI-L1 | VA I/W INSPECT & APP LEVEL 1 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 |
| 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY LEVEL 2 | 24MAR17 | 4APR17 | 30SEP16 | 11OCT16 | -122 |
| 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| 68962 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST PAGING SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| 69020 | 4 | 4 | 1 | 0 | CLOSE | FIRE PROT SYS. START&TEST | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| 69022 | 3 | 3 | 1 | 0 | CLOSE | FIRE PROT SYS. DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 24OCT16 | 26OCT16 | -122 |
| 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE LEVEL 2 | 18APR17 | 21APR17 | 25OCT16 | 28OCT16 | -122 |
| 69024 | 2 | 2 | 1 | 0 | CLOSE | FIRE PROT SYS. CX TEST&TRAIN | 20APR17 | 21APR17 | 27OCT16 | 28OCT16 | -122 |
| 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| 42145 | 15 | 2 | 1 | 90 | RI-L1 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 2DEC16 | | 13JUN16 | -121 |
| 40065 | 8 | 0 | 1 | 98 | RI-LB | DUCTWORK MAINS LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| 40070 | 7 | 0 | 1 | 98 | RI-LB | DUCTWORK BRANCHES LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| 40020 | 4 | 0 | 1 | 90 | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | | 8JUN16 | -121 |
| 2684 | 30 | 25 | 1 | 17 | DELV | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30JUL16A | 2FEB17 | | 11AUG16 | -121 |
| 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 30NOV16 | 28DEC16 | 9JUN16 | 7JUL16 | -121 |
| 42297 | 4 | 4 | 1 | 0 | RI-L1 | ELE PA WIRING LEVEL 1 | 5DEC16 | 8DEC16 | 14JUN16 | 17JUN16 | -121 |
| 42298 | 4 | 4 | 1 | 0 | RI-L1 | ELE SECUR. WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| 42299 | 4 | 4 | 1 | 0 | RI-L1 | ELE A/V WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| 40400 | 6 | 6 | 1 | 0 | FN-LB | TRIM&TERM TEMP.CNTRL LEVEL B | 9FEB17 | 16FEB17 | 18AUG16 | 25AUG16 | -121 |
| 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 |
| 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING LEVEL 1 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 |
| 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 17FEB17 | 20FEB17 | 26AUG16 | 29AUG16 | -121 |
| 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| 44420 | 10 | 10 | 1 | 0 | FN-L2 | ELE LIGHTS & TRIM LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 21FEB17 | 28FEB17 | 30AUG16 | 7SEP16 | -121 |
| 40540 | 3 | 3 | 1 | 0 | FN-LB | TOILET COMPARTMENTS LEVEL B | 22FEB17 | 24FEB17 | 31AUG16 | 2SEP16 | -121 |
| 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| 44424 | 2 | 2 | 1 | 0 | FN-L2 | VA O/H INSPECT & APP LEVEL 2 | 1MAR17 | 2MAR17 | 8SEP16 | 9SEP16 | -121 |
| 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 1MAR17 | 7MAR17 | 8SEP16 | 14SEP16 | -121 |
| 44540 | 3 | 3 | 1 | 0 | FN-L2 | TOILET COMPARTMENTS LEVEL 2 | 8MAR17 | 10MAR17 | 15SEP16 | 19SEP16 | -121 |
| 66880 | 4 | 4 | 1 | 0 | CLOSE | ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69010 | 4 | 4 | 1 | 0 | CLOSE | ELEVATORS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69210 | 4 | 4 | 1 | 0 | CLOSE | HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69230 | 4 | 4 | 1 | 0 | CLOSE | ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69300 | 4 | 4 | 1 | 0 | CLOSE | FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69330 | 4 | 4 | 1 | 0 | CLOSE | ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 42902 | 5 | 5 | 1 | 0 | FN-L1 | VA INSPECT LEVEL 1 | 14APR17 | 20APR17 | 24OCT16 | 28OCT16 | -121 |
| 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69012 | 3 | 3 | 1 | 0 | CLOSE | ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 25OCT16 | 27OCT16 | -121 |
| 69212 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69302 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69332 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69342 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | 25OCT16 | 28OCT16 | -121 |
| 69214 | 2 | 2 | 1 | 0 | CLOSE | HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69232 | 2 | 2 | 1 | 0 | CLOSE | ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69304 | 2 | 2 | 1 | 0 | CLOSE | FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69334 | 2 | 2 | 1 | 0 | CLOSE | ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | 28OCT16 | 28OCT16 | -121 |
| 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 6DEC16 | | 16JUN16 | -120 |
| 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 13DEC16 | | 23JUN16 | -120 |
| 2314 | 10 | 5 | 1 | 50 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 6DEC16 | | 16JUN16 | -120 |
| 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 30NOV16 | 1DEC16 | 10JUN16 | 13JUN16 | -120 |
| 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 1DEC16 | 6DEC16 | 13JUN16 | 16JUN16 | -120 |
| 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING (09 65 16) | 7DEC16 | 5JAN17 | 17JUN16 | 15JUL16 | -120 |
| 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION (10 26 00) | 14DEC16 | 12JAN17 | 24JUN16 | 22JUL16 | -120 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING (09 65 16) | 6JAN17 | 16FEB17 | 18JUL16 | 26AUG16 | -120 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION (10 26 00) | 13JAN17 | 9MAR17 | 25JUL16 | 19SEP16 | -120 |
| 40460 | 4 | 4 | 1 | 0 | FN-LB | ELE F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| 40530 | 2 | 2 | 1 | 0 | FN-LB | TOILET & BATH ACCESS LEVEL B | 22FEB17 | 23FEB17 | 1SEP16 | 2SEP16 | -120 |
| 42460 | 7 | 7 | 1 | 0 | FN-L1 | ELE F.A. TRIM&TEST LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| 44460 | 4 | 4 | 1 | 0 | FN-L2 | ELE F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| 44530 | 2 | 2 | 1 | 0 | FN-L2 | TOILET & BATH ACCESS LEVEL 2 | 8MAR17 | 9MAR17 | 16SEP16 | 19SEP16 | -120 |
| 40720 | 6 | 6 | 1 | 0 | FN-LB | WALL PROTECTION LEVEL B | 10MAR17 | 17MAR17 | 20SEP16 | 27SEP16 | -120 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 42720 | 4 | 4 | 1 | 0 | FN-L1 | WALL PROTECTION LEVEL 1 | | 20MAR17 | 23MAR17 | 28SEP16 | 3OCT16 | -120 |
| 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE LEVEL 2 | | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| 44720 | 6 | 6 | 1 | 0 | FN-L2 | WALL PROTECTION LEVEL 2 | | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE LEVEL 2 | | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| 44730 | 4 | 4 | 1 | 0 | FN-L2 | RAILS&CORNER GUARDS LEVEL 2 | | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | | 11APR17 | 12APR17 | 20OCT16 | 21OCT16 | -120 |
| 69220 | 4 | 4 | 1 | 0 | CLOSE | LV GEAR/TRANS. START&TEST | | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 |
| 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE LEVEL 1 | | 14APR17 | 19APR17 | 25OCT16 | 28OCT16 | -120 |
| 69222 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. DEMONSTRATION & O&M'S | | 17APR17 | 18APR17 | 26OCT16 | 27OCT16 | -120 |
| 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | | 19APR17 | 20APR17 | 28OCT16 | 31OCT16 | -120 |
| 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE LEVEL 1 | | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING | (09 72 61) | 28APR14A | 20DEC16 | | 1JUL16 | -119 |
| 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING | (07 52 16.13) | 14JUL14A | 13DEC16 | | 24JUN16 | -119 |
| 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF | (07 55 63) | 19DEC14A | 13DEC16 | | 24JUN16 | -119 |
| 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 30NOV16 | | 13JUN16 | -119 |
| 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION | (07 21 13) | 8JAN16A | 6DEC16 | | 17JUN16 | -119 |
| 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS LEVEL 1 | | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| 42070 | 8 | 0 | 1 | 96 | RI-L1 | DUCTWORK BRANCHES LEVEL 1 | | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| 2794 | 30 | 4 | 1 | 87 | DELV | P&D SOUND ABSORBING UNITS | (09 84 33) | 29JUN16A | 6DEC16 | | 17JUN16 | -119 |
| 40200 | 4 | 1 | 1 | 85 | RI-LB | THERMAL INSULATION LEVEL B | | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| 42200 | 4 | 4 | 1 | 5 | RI-L1 | THERMAL INSULATION LEVEL 1 | | 1AUG16A | 14DEC16 | | 27JUN16 | -119 |
| 42350 | 4 | 3 | 1 | 35 | FN-L1 | PRIME PAINT LEVEL 1 | | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| 42690 | 4 | 3 | 1 | 20 | FN-L1 | HANG DOORS LEVEL 1 | | 23NOV16A | 16MAR17 | | 27SEP16 | -119 |
| 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH LEVEL 1 | | 5DEC16 | 8DEC16 | 16JUN16 | 21JUN16 | -119 |
| 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 |
| 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | | 19DEC16 | 27DEC16 | 30JUN16 | 8JUL16 | -119 |
| 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 21DEC16 | 19JAN17 | 5JUL16 | 1AUG16 | -119 |
| 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | | 28DEC16 | 27DEC16 | 11JUL16 | 8JUL16 | -119 |
| 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL LEVEL 1 | | 4JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING | (09 72 61) | 20JAN17 | 16MAR17 | 2AUG16 | 27SEP16 | -119 |
| 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | | 30JAN17 | 31JAN17 | 10AUG16 | 11AUG16 | -119 |
| 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | | 9FEB17 | 14FEB17 | 22AUG16 | 25AUG16 | -119 |
| 42400 | 6 | 6 | 1 | 0 | FN-L1 | TRIM&TERM TEMP.CNTRL LEVEL 1 | | 15FEB17 | 22FEB17 | 26AUG16 | 2SEP16 | -119 |
| 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE LEVEL B | | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE LEVEL 1 | | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY LEVEL B | | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES LEVEL 1 | | 23MAR17 | 28MAR17 | 4OCT16 | 7OCT16 | -119 |
| 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE LEVEL 1 | | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT LEVEL 1 | | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| 42020 | 4 | 0 | 1 | 90 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | | 4FEB16A | 29NOV16 | | 13JUN16 | -118 |
| 44295 | 4 | 4 | 1 | 0 | RI-L2 | ELE F.A. WIRING LEVEL 2 | | 16DEC16 | 21DEC16 | 30JUN16 | 6JUL16 | -118 |
| 44318 | 2 | 2 | 1 | 0 | RI-L2 | VA I/W INSPECT & APP LEVEL 2 | | 22DEC16 | 23DEC16 | 7JUL16 | 8JUL16 | -118 |
| 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| 44722 | 8 | 8 | 1 | 0 | FN-L2 | BALLET BARRE LEVEL 2 | | 24MAR17 | 4APR17 | 6OCT16 | 17OCT16 | -118 |
| 69250 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE START&TEST | | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69260 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL START&TEST | | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69320 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM START&TEST | | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| 69252 | 2 | 2 | 1 | 0 | CLOSE | COMM/DATA/TELE DEMONSTRATION & O&M'S | | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| 69262 | 2 | 2 | 1 | 0 | CLOSE | EMERG. CONTROL DEMONSTRATION & O&M'S | | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| 69322 | 1 | 1 | 1 | 0 | CLOSE | ELE PA SYSTEM DEMONSTRATION & O&M'S | | 13APR17 | 13APR17 | 26OCT16 | 26OCT16 | -118 |
| 69324 | 2 | 2 | 1 | 0 | CLOSE | ELE PA SYSTEM CX (FPT) TEST&TRAIN | | 14APR17 | 17APR17 | 27OCT16 | 28OCT16 | -118 |
| 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 69254 | 1 | 1 | 1 | 0 | CLOSE | COMM/DATA/TELE CX TEST&TRAIN | | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 69264 | 1 | 1 | 1 | 0 | CLOSE | EMERG. CONTROL CX TEST&TRAIN | | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 2700 | 180 | 1 | 1 | 99 | SUBM | SUB LINEAR WOOD CEILINGS | (09 54 26) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING | (09 63 40) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING | (09 75 00) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 40274 | 8 | 1 | 1 | 90 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | | 14MAR16A | 1DEC16 | | 16JUN16 | -117 |
| 2784 | 40 | 20 | 1 | 50 | DELV | P&D STONE FACING | (09 75 00) | 30JUL16A | 27JAN17 | | 11AUG16 | -117 |
| 2714 | 40 | 20 | 1 | 50 | DELV | P&D STONE FLOORING | (09 63 40) | 31JUL16A | 27JAN17 | | 11AUG16 | -117 |
| 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS | (09 54 26) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING | (09 63 40) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING | (09 75 00) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS | (09 54 26) | 30DEC16 | 10FEB17 | 15JUL16 | 25AUG16 | -117 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| 40420 | 10 | 10 | 1 | 0 | FN-LB | ELE LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 30JAN17 | 31JAN17 | 12AUG16 | 15AUG16 | -117 |
| 40424 | 2 | 2 | 1 | 0 | FN-LB | VA O/H INSPECT & APP LEVEL B | 9FEB17 | 10FEB17 | 24AUG16 | 25AUG16 | -117 |
| 44490 | 4 | 4 | 1 | 0 | FN-L2 | ELE A/V TRIM&TEST LEVEL 2 | 1MAR17 | 6MAR17 | 14SEP16 | 19SEP16 | -117 |
| 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| 40902 | 5 | 5 | 1 | 0 | FN-LB | VA INSPECT LEVEL B | 10APR17 | 14APR17 | 24OCT16 | 28OCT16 | -117 |
| 40272 | 4 | 0 | 1 | 90 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | | 16JUN16 | -116 |
| 40110 | 10 | 1 | 1 | 95 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| 3674 | 50 | 1 | 1 | 98 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 30NOV16 | | 16JUN16 | -116 |
| 44450 | 3 | 3 | 1 | 0 | FN-L2 | ELE DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 44470 | 3 | 3 | 1 | 0 | FN-L2 | ELE PA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 44480 | 3 | 3 | 1 | 0 | FN-L2 | ELE SECUR. TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY LEVEL 1 | 14MAR17 | 23MAR17 | 28SEP16 | 7OCT16 | -116 |
| 40730 | 4 | 4 | 1 | 0 | FN-LB | RAILS&CORNER GUARDS LEVEL B | 20MAR17 | 23MAR17 | 4OCT16 | 7OCT16 | -116 |
| 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING LEVEL 2 | 3APR17 | 6APR17 | 18OCT16 | 21OCT16 | -116 |
| 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE LEVEL B | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 |
| 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE LEVEL B | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 |
| 3274 | 50 | 13 | 1 | 74 | DELV | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 16DEC16 | | 6JUL16 | -115 |
| 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS (10 44 16) | 10SEP15A | 13DEC16 | | 30JUN16 | -115 |
| 44120 | 10 | 9 | 1 | 10 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| 40160 | 8 | 0 | 1 | 95 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | | 16JUN16 | -115 |
| 30120 | 14 | 4 | 1 | 75 | ROOF | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 19DEC16 | | 7JUL16 | -115 |
| 42120 | 10 | 7 | 1 | 30 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | | 8JUL16 | -115 |
| 40102 | 4 | 2 | 1 | 40 | RI-LB | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| 40120 | 10 | 6 | 1 | 40 | RI-LB | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS (10 44 16) | 14DEC16 | 12JAN17 | 1JUL16 | 29JUL16 | -115 |
| 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS LEVEL B | 13JAN17 | 16JAN17 | 1AUG16 | 2AUG16 | -115 |
| 42390 | 2 | 2 | 1 | 0 | FN-L1 | SPRINK DROPS & HEADS LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| 42424 | 2 | 2 | 1 | 0 | FN-L1 | VA O/H INSPECT & APP LEVEL 1 | 15FEB17 | 16FEB17 | 1SEP16 | 2SEP16 | -115 |
| 42800 | 2 | 2 | 1 | 0 | FN-L1 | TEST/BALANCE LEVEL 1 | 17MAR17 | 20MAR17 | 4OCT16 | 5OCT16 | -115 |
| 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 6DEC16 | | 24JUN16 | -114 |
| 35410 | 6 | 4 | 1 | 40 | ENCL | CURTAINWALL FRAMING WEST | 26JUL16A | 5DEC16 | | 23JUN16 | -114 |
| 35420 | 8 | 6 | 1 | 30 | ENCL | CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | | 1JUL16 | -114 |
| 35540 | 8 | 4 | 1 | 50 | ENCL | EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | | 20JUL16 | -114 |
| 35520 | 8 | 6 | 1 | 30 | ENCL | EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | | 11JUL16 | -114 |
| 35530 | 6 | 4 | 1 | 35 | ENCL | EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | | 14JUL16 | -114 |
| 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 3JAN17 | 6JAN17 | 21JUL16 | 26JUL16 | -114 |
| 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP LEVEL 1 | 2FEB17 | 3FEB17 | 22AUG16 | 23AUG16 | -114 |
| 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION LEVEL 1 | 9FEB17 | 15FEB17 | 29AUG16 | 2SEP16 | -114 |
| 42730 | 2 | 2 | 1 | 0 | FN-L1 | RAILS&CORNER GUARDS LEVEL 1 | 24MAR17 | 27MAR17 | 12OCT16 | 13OCT16 | -114 |
| 35440 | 8 | 4 | 1 | 50 | ENCL | CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | | 14JUL16 | -113 |
| 35430 | 6 | 4 | 1 | 35 | ENCL | CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | | 8JUL16 | -113 |
| 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 4JAN17 | 5JAN17 | 25JUL16 | 26JUL16 | -113 |
| 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT LEVEL 1 | 4JAN17 | 11JAN17 | 25JUL16 | 1AUG16 | -113 |
| 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| 40490 | 4 | 4 | 1 | 0 | FN-LB | ELE A/V TRIM&TEST LEVEL B | 9FEB17 | 14FEB17 | 30AUG16 | 2SEP16 | -113 |
| 42490 | 6 | 6 | 1 | 0 | FN-L1 | ELE A/V TRIM&TEST LEVEL 1 | 15FEB17 | 22FEB17 | 6SEP16 | 13SEP16 | -113 |
| 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 21FEB17 | 22FEB17 | 12SEP16 | 13SEP16 | -113 |
| 40800 | 2 | 2 | 1 | 0 | FN-LB | TEST/BALANCE LEVEL B | 13MAR17 | 14MAR17 | 30SEP16 | 3OCT16 | -113 |
| 42102 | 4 | 3 | 1 | 30 | RI-L1 | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |
| 35510 | 6 | 4 | 1 | 40 | ENCL | EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | | 8JUL16 | -112 |
| 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | 11JUL16 | 12JUL16 | -112 |
| 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 |
| 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 |
| 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| 40450 | 3 | 3 | 1 | 0 | FN-LB | ELE DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 40470 | 3 | 3 | 1 | 0 | FN-LB | ELE PA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 40480 | 3 | 3 | 1 | 0 | FN-LB | ELE SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 2DEC16 | | 27JUN16 | -111 |
| 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 5DEC16 | 8DEC16 | 28JUN16 | 1JUL16 | -111 |
| 44297 | 3 | 3 | 1 | 0 | RI-L2 | ELE PA WIRING LEVEL 2 | 5DEC16 | 7DEC16 | 28JUN16 | 30JUN16 | -111 |
| 44298 | 3 | 3 | 1 | 0 | RI-L2 | ELE SECUR. WIRING LEVEL 2 | 8DEC16 | 12DEC16 | 1JUL16 | 6JUL16 | -111 |
| 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 9DEC16 | 14DEC16 | 5JUL16 | 8JUL16 | -111 |
| 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS LEVEL 2 | 30JAN17 | 31JAN17 | 22AUG16 | 23AUG16 | -111 |
| 42450 | 4 | 4 | 1 | 0 | FN-L1 | ELE DATA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| 42470 | 4 | 4 | 1 | 0 | FN-L1 | ELE PA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| 42480 | 4 | 4 | 1 | 0 | FN-L1 | ELE SECUR. TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE LEVEL B | 13MAR17 | 16MAR17 | 4OCT16 | 7OCT16 | -111 |
| 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE LEVEL 1 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 |
| 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 6DEC16 | | 30JUN16 | -110 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 29NOV16 | | 23JUN16 | -110 |
| 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES (32 31 13) | 7DEC16 | 5JAN17 | 1JUL16 | 29JUL16 | -110 |
| 44299 | 2 | 2 | 1 | 0 | RI-L2 | ELE A/V WIRING LEVEL 2 | 8DEC16 | 9DEC16 | 5JUL16 | 6JUL16 | -110 |
| 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION LEVEL 1 | 19DEC16 | 3JAN17 | 14JUL16 | 27JUL16 | -110 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES (32 31 13) | 6JAN17 | 16FEB17 | 1AUG16 | 12SEP16 | -110 |
| 64550 | 10 | 10 | 1 | 0 | FSITE | SITE FENCING & GATES | 17FEB17 | 2MAR17 | 13SEP16 | 26SEP16 | -110 |
| 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | 3MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 |
| 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| 44630 | 4 | 4 | 1 | 0 | FN-L2 | ELE TRIM & TEST LEVEL 2 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 |
| 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| 44102 | 4 | 4 | 1 | 10 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | 30NOV16 | 6DEC16 | 27JUN16 | 1JUL16 | -109 |
| 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | 1DEC16 | 29DEC16 | 28JUN16 | 26JUL16 | -109 |
| 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 7DEC16 | 7DEC16 | 5JUL16 | 5JUL16 | -109 |
| 71830 | 1 | 1 | 1 | 0 | P030 | Pour Sidewalks, Part 2 | 8DEC16 | 8DEC16 | 6JUL16 | 6JUL16 | -109 |
| 71930 | 1 | 1 | 1 | 0 | P030 | Strip Forms, Part 2 | 9DEC16 | 9DEC16 | 7JUL16 | 7JUL16 | -109 |
| 72030 | 1 | 1 | 1 | 0 | P030 | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | 8JUL16 | 8JUL16 | -109 |
| 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |
| 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 12JAN17 | 13JAN17 | 8AUG16 | 9AUG16 | -109 |
| 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | 9FEB17 | 22FEB17 | 6SEP16 | 19SEP16 | -109 |
| 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| 64622 | 5 | 5 | 1 | 0 | FSITE | SITE PLANT MATERIAL | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| 42630 | 7 | 7 | 1 | 0 | FN-L1 | ELE TRIM & TEST LEVEL 1 | 14MAR17 | 22MAR17 | 7OCT16 | 17OCT16 | -109 |
| 64624 | 10 | 10 | 1 | 0 | FSITE | SITE ROCK/GROUND COVER | 16MAR17 | 29MAR17 | 11OCT16 | 24OCT16 | -109 |
| 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 13DEC16 | | 12JUL16 | -108 |
| 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29NOV16 | | 27JUN16 | -108 |
| 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29NOV16 | | 27JUN16 | -108 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS (09 91 00) | 30NOV16 | 28DEC16 | 28JUN16 | 26JUL16 | -108 |
| 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION EAST | 30NOV16 | 1DEC16 | 28JUN16 | 29JUN16 | -108 |
| 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE (11 66 23.62) | 14DEC16 | 12JAN17 | 13JUL16 | 9AUG16 | -108 |
| 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE (11 66 23.62) | 13JAN17 | 9MAR17 | 10AUG16 | 5OCT16 | -108 |
| 40630 | 4 | 4 | 1 | 0 | FN-LB | ELE TRIM & TEST LEVEL B | 7MAR17 | 10MAR17 | 3OCT16 | 6OCT16 | -108 |
| 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS (26 36 23) | 23MAY14A | 30JAN17 | | 26AUG16 | -107 |
| 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 2DEC16 | | 1JUL16 | -107 |
| 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS (08 83 00) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES (09 65 13) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING (09 65 19) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS (08 83 00) | 6JAN17 | 2FEB17 | 4AUG16 | 31AUG16 | -107 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES (09 65 13) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING (09 65 19) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| 64530 | 12 | 12 | 1 | 0 | FSITE | SITE U/G CONDUIT | 23FEB17 | 10MAR17 | 22SEP16 | 7OCT16 | -107 |
| 40710 | 4 | 4 | 1 | 0 | FN-LB | INT GLAZING LEVEL B | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 |
| 64540 | 15 | 15 | 1 | 0 | FSITE | SITE LIGHTING | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 |
| 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING LEVEL 1 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 |
| 2994 | 60 | 20 | 1 | 67 | DELV | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 28DEC16 | | 28JUL16 | -106 |
| 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 5DEC16 | | 6JUL16 | -106 |
| 45000 | 5 | 5 | 1 | 0 | EL-L2 | MOBILIZE ELEVATORS | 29DEC16 | 5JAN17 | 29JUL16 | 4AUG16 | -106 |
| 45010 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS BP01 | 6JAN17 | 13JAN17 | 5AUG16 | 12AUG16 | -106 |
| 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS LEVEL 1 | 12JAN17 | 13JAN17 | 11AUG16 | 12AUG16 | -106 |
| 45020 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. BP01 | 16JAN17 | 25JAN17 | 15AUG16 | 24AUG16 | -106 |
| 45030 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM BP01 | 26JAN17 | 31JAN17 | 25AUG16 | 30AUG16 | -106 |
| 45040 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES BP01 | 1FEB17 | 8FEB17 | 31AUG16 | 8SEP16 | -106 |
| 45050 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS BP01 | 9FEB17 | 21FEB17 | 9SEP16 | 21SEP16 | -106 |
| 45150 | 9 | 9 | 1 | 0 | EL-L2 | ELEV.WIRING & CONTROLS BP02 | 22FEB17 | 6MAR17 | 22SEP16 | 4OCT16 | -106 |
| 45160 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS BP02 | 7MAR17 | 14MAR17 | 5OCT16 | 12OCT16 | -106 |
| 45170 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST BP02 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 |
| 45120 | 8 | 8 | 1 | 0 | EL-L2 | ELEV.EQUIP. BP02 | 26JAN17 | 6FEB17 | 26AUG16 | 7SEP16 | -105 |
| 45130 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.PLATFORM BP02 | 7FEB17 | 10FEB17 | 8SEP16 | 13SEP16 | -105 |
| 45140 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.CAB & FINISHES BP02 | 13FEB17 | 20FEB17 | 14SEP16 | 21SEP16 | -105 |
| 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION LEVEL 2 | 19DEC16 | 3JAN17 | 22JUL16 | 4AUG16 | -104 |
| 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 9FEB17 | 22FEB17 | 13SEP16 | 26SEP16 | -104 |
| 64620 | 10 | 10 | 1 | 0 | FSITE | SITE LANDSCAPE/IRRIGATION | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| 44600 | 4 | 4 | 1 | 0 | FN-L2 | WINDOW SHADES | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS LEVEL 2 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 30NOV16 | | 6JUL16 | -103 |
| 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS LEVEL B | 27APR16A | 30NOV16 | | 6JUL16 | -103 |
| 3654 | 40 | 40 | 1 | 0 | DELV | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 30NOV16 | 26JAN17 | 6JUL16 | 30AUG16 | -103 |
| 45110 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.RAILS BP02 | 16JAN17 | 23JAN17 | 18AUG16 | 25AUG16 | -103 |
| 45060 | 6 | 6 | 1 | 0 | EL-L2 | ELEV.FRAMES & DOORS BP01 | 22FEB17 | 1MAR17 | 27SEP16 | 4OCT16 | -103 |
| 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 13DEC16 | | 20JUL16 | -102 |
| 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 30NOV16 | 1DEC16 | 7JUL16 | 8JUL16 | -102 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 14DEC16 | 26JAN17 | 21JUL16 | 31AUG16 | -102 |
| 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | 9MAR17 | 24MAR17 | 13OCT16 | 28OCT16 | -102 |
| 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 20DEC16 | | 28JUL16 | -101 |
| 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING (09 68 00) | 21DEC16 | 19JAN17 | 29JUL16 | 25AUG16 | -101 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING (09 68 00) | 20JAN17 | 2MAR17 | 26AUG16 | 7OCT16 | -101 |
| 45070 | 4 | 4 | 1 | 0 | EL-L2 | ELEV.TEST & ADJUST BP01 | 2MAR17 | 7MAR17 | 7OCT16 | 12OCT16 | -101 |
| 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 23MAR17 | 23MAR17 | 28OCT16 | 28OCT16 | -101 |
| 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | 28APR14A | 29MAR17 | | 4NOV16 | -100 |
| 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | 30SEP14A | 29MAR17 | | 4NOV16 | -100 |
| 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 30NOV16 | 1DEC16 | 11JUL16 | 12JUL16 | -100 |
| 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS (23 82 16) | 5JAN15A | 26JAN17 | | 7SEP16 | -98 |
| 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | 6FEB17 | 3FEB17 | 16SEP16 | 15SEP16 | -98 |
| 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS LEVEL 1 | 8MAR17 | 9MAR17 | 18OCT16 | 19OCT16 | -98 |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 1DEC16 | | 15JUL16 | -97 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 6DEC16 | | 20JUL16 | -97 |
| 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS MAIN RF | 17MAR16A | 27JAN17 | | 9SEP16 | -97 |
| 40060 | 1 | 0 | 1 | 95 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 30NOV16 | 6DEC16 | 14JUL16 | 20JUL16 | -97 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL (04 72 10) | 2DEC16 | 30DEC16 | 18JUL16 | 12AUG16 | -97 |
| 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL (04 72 10) | 3JAN17 | 27FEB17 | 15AUG16 | 10OCT16 | -97 |
| 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING (27 13 14) | 9APR15A | 12JAN17 | | 25AUG16 | -96 |
| 30570 | 6 | 0 | 1 | 95 | ROOF | ELE BRANCH WIRING MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| 40294 | 3 | 3 | 1 | 5 | RI-LB | ELE DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| 30630 | 5 | 5 | 1 | 0 | ROOF | TEST PV SYSTEM MAIN RF | 6FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 |
| 30640 | 5 | 5 | 1 | 0 | CLOSE | CxA (FTP) Solar PV | 13FEB17 | 17FEB17 | 27SEP16 | 3OCT16 | -96 |
| 35990 | 0 | 0 | 1 | 0 | ENCL | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| 36000 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36010 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36015 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36020 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36025 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36030 | 4 | 4 | 1 | 0 | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES (12 36 50) | 28APR14A | 13DEC16 | | 29JUL16 | -95 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 6DEC16 | | 22JUL16 | -95 |
| 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES (12 36 50) | 14DEC16 | 12JAN17 | 1AUG16 | 26AUG16 | -95 |
| 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES (12 36 50) | 13JAN17 | 23FEB17 | 29AUG16 | 10OCT16 | -95 |
| 42294 | 4 | 4 | 1 | 0 | RI-L1 | ELE DATA WIRING LEVEL 1 | 18JAN17 | 23JAN17 | 1SEP16 | 7SEP16 | -95 |
| 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 31JAN17 | 30JAN17 | 16SEP16 | 15SEP16 | -94 |
| 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| 44294 | 3 | 3 | 1 | 0 | RI-L2 | ELE DATA WIRING LEVEL 2 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 |
| 35960 | 15 | 15 | 1 | 0 | ENCL | SS COLUMN COVERS | 23JAN17 | 10FEB17 | 13SEP16 | 3OCT16 | -91 |
| 30560 | 5 | 0 | 1 | 95 | ROOF | ELE ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 26JAN17 | | 19SEP16 | -90 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING (09 64 66) | 30NOV16 | 26JAN17 | 25JUL16 | 19SEP16 | -90 |
| 64720 | 4 | 4 | 1 | 0 | FSITE | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 30NOV16 | 19JAN17 | 26JUL16 | 13SEP16 | -89 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 13DEC16 | | 11AUG16 | -86 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 13DEC16 | | 11AUG16 | -86 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING (27 15 00) | 2FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING (27 13 24) | 3FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 13DEC16 | | 12AUG16 | -85 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 1DEC16 | | 2AUG16 | -85 |
| 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES (10 81 13) | 14DEC16 | 12JAN17 | 15AUG16 | 12SEP16 | -85 |
| 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES (10 81 13) | 13JAN17 | 23FEB17 | 13SEP16 | 24OCT16 | -85 |
| 35940 | 8 | 8 | 1 | 0 | ENCL | ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| 35950 | 8 | 8 | 1 | 0 | ENCL | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| 3694 | 40 | 20 | 1 | 50 | DELV | P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 28DEC16 | | 30AUG16 | -83 |
| 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 30JAN17 | 2FEB17 | 30SEP16 | 5OCT16 | -83 |
| 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 3FEB17 | 6FEB17 | 6OCT16 | 7OCT16 | -83 |
| 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 30NOV16 | | 4AUG16 | -82 |
| 3684 | 40 | 40 | 1 | 0 | DELV | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 24FEB17 | | 28OCT16 | -82 |
| 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 13DEC16 | | 17AUG16 | -82 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 40130 | 8 | 0 | 1 | 95 | RI-LB | R/I TEMP.CONTROL LEVEL B | 27APR16A | 13DEC16 | | 17AUG16 | -82 |
| 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| 3682 | 20 | 20 | 1 | 0 | APPR | R&A SECURITY SYS COMMISSION'G (28 08 00) | 1DEC16 | 29DEC16 | 5AUG16 | 1SEP16 | -82 |
| 2574 | 60 | 30 | 1 | 50 | DELV | P&D INTERIOR WOOD DOORS (08 14 00) | 30JUL16A | 12JAN17 | | 16SEP16 | -81 |
| 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 6DEC16 | | 12AUG16 | -80 |
| 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS (23 34 00) | 14NOV14A | 30DEC16 | | 7SEP16 | -80 |
| 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 18JUL16A | 2DEC16 | | 10AUG16 | -80 |
| 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE (10 14 00) | 7DEC16 | 5JAN17 | 15AUG16 | 12SEP16 | -80 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE (10 14 00) | 6JAN17 | 16FEB17 | 13SEP16 | 24OCT16 | -80 |
| 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 28DEC16 | | 7SEP16 | -78 |
| 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 28DEC16 | | 7SEP16 | -78 |
| 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 13DEC16 | | 24AUG16 | -77 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 8SEP15A | 8DEC16 | | 19AUG16 | -77 |
| 40290 | 10 | 1 | 1 | 95 | RI-LB | ELE BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | | 25AUG16 | -77 |
| 40280 | 4 | 0 | 1 | 95 | RI-LB | ELE FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | | 24AUG16 | -77 |
| 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 9DEC16 | 23JAN17 | 22AUG16 | 3OCT16 | -77 |
| 11612 | 3 | 3 | 1 | 0 | SITU | ELE SHUTDOWN | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 |
| 35920 | 12 | 11 | 1 | 10 | ENCL | EXT.ALUM GRATINGS | 1APR14A | 10JAN17 | | 21SEP16 | -76 |
| 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 6DEC16 | | 18AUG16 | -76 |
| 42130 | 8 | 0 | 1 | 95 | RI-L1 | R/I TEMP.CONTROL LEVEL 1 | 29FEB16A | 13DEC16 | | 25AUG16 | -76 |
| 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | 22SEP16 | 3OCT16 | -76 |
| 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 13DEC16 | | 26AUG16 | -75 |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 13DEC16 | | 26AUG16 | -75 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 6DEC16 | | 23AUG16 | -73 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS (27 05 26) | 9JUN15A | 13DEC16 | | 30AUG16 | -73 |
| 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 |
| 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | 4OCT16 | 7OCT16 | -73 |
| 30470 | 6 | 4 | 1 | 30 | ROOF | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | 5OCT16 | 10OCT16 | -72 |
| 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 1FEB16A | 28DEC16 | | 16SEP16 | -71 |
| 42280 | 3 | 0 | 1 | 95 | RI-L1 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 2DEC16 | | 23AUG16 | -71 |
| 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 14DEC16 | | 2SEP16 | -71 |
| 42290 | 15 | 1 | 1 | 95 | RI-L1 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 5DEC16 | | 24AUG16 | -71 |
| 44130 | 8 | 1 | 1 | 93 | RI-L2 | R/I TEMP.CONTROL LEVEL 2 | 25MAR16A | 14DEC16 | | 2SEP16 | -71 |
| 35740 | 8 | 4 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 6JAN17 | | 26SEP16 | -71 |
| 42300 | 8 | 6 | 1 | 30 | RI-L1 | ELE PNL TERMINATIONS LEVEL 1 | 19SEP16A | 13DEC16 | | 1SEP16 | -71 |
| 35820 | 6 | 5 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| 35830 | 4 | 3 | 1 | 15 | ENCL | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| 35840 | 6 | 5 | 1 | 25 | ENCL | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | 9SEP16 | 14SEP16 | -71 |
| 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 3JAN17 | 6JAN17 | 21SEP16 | 26SEP16 | -71 |
| 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | 6OCT16 | 7OCT16 | -71 |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 1DEC14A | 13DEC16 | | 2SEP16 | -70 |
| 64020 | 6 | 1 | 1 | 90 | FSITE | UTIL 6HDPE - SOIL TIGHT | 11MAY16A | 1DEC16 | | 23AUG16 | -70 |
| 35710 | 4 | 2 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | | 9SEP16 | -70 |
| 35810 | 4 | 3 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| 64010 | 2 | 1 | 1 | 75 | FSITE | UTIL STORM DRAIN LIFT STATION | 25OCT16A | 30NOV16 | | 22AUG16 | -70 |
| 64030 | 1 | 0 | 1 | 75 | FSITE | UTIL 8HDPE - SOIL TIGHT | 26OCT16A | 30NOV16 | | 22AUG16 | -70 |
| 64050 | 5 | 1 | 1 | 75 | FSITE | UTIL SDDI | 26OCT16A | 6DEC16 | | 26AUG16 | -70 |
| 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | 1DEC16 | 5DEC16 | 23AUG16 | 25AUG16 | -70 |
| 72130 | 2 | 2 | 1 | 0 | P030 | Demo Temp Sidewalk and Lighting | 9FEB17 | 10FEB17 | 31OCT16 | 1NOV16 | -70 |
| 70031 | 3 | 3 | 1 | 0 | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| 70032 | 3 | 3 | 1 | 0 | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| 70033 | 3 | 3 | 1 | 0 | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| 72230 | 3 | 3 | 1 | 0 | P030 | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| 3494 | 60 | 13 | 1 | 78 | DELV | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 16DEC16 | | 9SEP16 | -69 |
| 35720 | 8 | 2 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | | 14SEP16 | -69 |
| 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 6DEC16 | | 30AUG16 | -68 |
| 35730 | 4 | 1 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS EAST | 3AUG16A | 27DEC16 | | 20SEP16 | -68 |
| 72256 | 3 | 2 | 1 | 50 | P056 | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | | 8NOV16 | -67 |
| 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | 14SEP16 | 16SEP16 | -67 |
| 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | 15JUL14A | 9FEB17 | | 4NOV16 | -66 |
| 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL (05 75 00) | 7NOV14A | 28DEC16 | | 23SEP16 | -66 |
| 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 9JAN17 | | 4OCT16 | -66 |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 6DEC16 | | 2SEP16 | -65 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 6DEC16 | | 7SEP16 | -63 |
| 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 1DEC16 | | 2SEP16 | -62 |
| 44290 | 6 | 0 | 1 | 95 | RI-L2 | ELE BRANCH WIRING LEVEL 2 | 5MAY16A | 7DEC16 | | 9SEP16 | -62 |
| 44280 | 3 | 2 | 1 | 50 | RI-L2 | ELE FEEDER WIRE LEVEL 2 | 22AUG16A | 7DEC16 | | 9SEP16 | -62 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 2DEC16 | 30DEC16 | 6SEP16 | 3OCT16 | -62 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING (32 90 00) | 12MAY15A | 28DEC16 | | 3OCT16 | -60 |
| 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES (12 24 00) | 30NOV16 | 12JAN17 | 6SEP16 | 17OCT16 | -60 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 30NOV16 | 13DEC16 | 6SEP16 | 19SEP16 | -60 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS (32 14 13) | 30NOV16 | 28DEC16 | 6SEP16 | 3OCT16 | -60 |
| 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | 27SEP16 | 28SEP16 | -59 |
| 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 30NOV16 | 6DEC16 | 9SEP16 | 15SEP16 | -57 |
| 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES (08 31 13) | 30NOV16 | 28DEC16 | 12SEP16 | 7OCT16 | -56 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION (32 84 00) | 30NOV16 | 28DEC16 | 13SEP16 | 10OCT16 | -55 |
| 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 13DEC16 | | 27SEP16 | -54 |
| 2624 | 40 | 14 | 1 | 65 | DELV | P&D DOOR HARDWARE (08 71 00) | 29FEB16A | 19DEC16 | | 3OCT16 | -54 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 13DEC16 | | 30SEP16 | -51 |
| 10040 | 4 | 0 | 1 | 90 | MOBL | SITE SURVEY | 12MAY14A | 29NOV16 | | 19SEP16 | -50 |
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 6DEC16 | | 26SEP16 | -50 |
| 2634 | 30 | 11 | 1 | 65 | DELV | P&D GLAZING (08 80 00) | 12NOV15A | 14DEC16 | | 7OCT16 | -47 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 13DEC16 | | 13OCT16 | -42 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 6DEC16 | | 11OCT16 | -39 |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 13DEC16 | | 18OCT16 | -39 |
| 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | | 13OCT16 | -32 |
| 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29NOV16 | | 14OCT16 | -31 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 6DEC16 | | 21OCT16 | -31 |
| 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 6DEC16 | | 4NOV16 | -21 |
| 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 70036 | 5 | 5 | 1 | 0 | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | 31JUL14A | 5DEC16 | | 4NOV16 | -20 |
| 70037 | 5 | 3 | 1 | 45 | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 2DEC16 | | 4NOV16 | -19 |
| 72242 | 5 | 3 | 1 | 50 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 2DEC16 | | 4NOV16 | -19 |
| 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 1DEC16 | | 4NOV16 | -18 |
| 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| 72238 | 5 | 1 | 1 | 80 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 30NOV16 | | 4NOV16 | -17 |

HALBERT CONSTRUCTION.CO.INC — 1501 FORWARD ASSOCIATES LTD — Project Name: 07CZ — VAMC PALO ALTO REC THERAPY BLDG

REPORT DATE 08DEC16 10:59 RUN NO. 1156 — START DATE 11MAR14 FIN DATE 02MAY17

RW-04 CONST LOOK AHEAD REPORT-PAY APP — DATA DATE 30NOV16 PAGE NO. 1

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| MATERIAL STORED | | | | | | | | | | | |
| 4054 | 1 | 0 | 21MAR16 | 21MAR16 | 21MAR16 | 21MAR16 | MOS SWITCHGEAR | 100 | | 124227 | 0 |
| | 1 | 0 | 21MAR16 | 21MAR16 | | | | 100 | | 124227 | 0 |
| Project Management | | | | | | | | | | | |
| 1120 | 200 | 84 | 30SEP14 | 29MAR17 | 30SEP14 | _____ | MONTHLY SCHEDULE UPDATES | 58 | ____ | 15000 | 12750 |
| 1130 | 200 | 84 | 28APR14 | 29MAR17 | 28APR14 | _____ | CONSTRUCTION PHOTO'S | 58 | ____ | 14552 | 9459 |
| | 744 | 84 | 28APR14 | 29MAR17 | | | | 58 | | 29552 | 22209 |
| CHANGE ORDERS | | | | | | | | | | | |
| 70004 | 5 | 5 | 11MAR14 | 06DEC16 | 11MAR14 | _____ | P0004 OSHA REPORTING | 0 | ____ | | |
| 70005 | 5 | 2 | 30SEP14 | 01DEC16 | 30SEP14 | _____ | P0005 TRANSFORMER RELOCATION | 65 | ____ | 37927 | 13274 |
| 70012 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0012 ELECTRIC MANHOLE PMH-28 | 0 | ____ | 12898 | 12898 |
| 70013 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0013 REVISE CONTRACT START DATE 4-2 | 0 | ____ | 0 | 0 |
| 70021 | 5 | 2 | 01MAY16 | 01DEC16 | 01MAY16 | _____ | P0021 ASI-01 &01R1 MISC | 58 | ____ | 93500 | 39270 |
| 70022 | 5 | 2 | 01MAY16 | 01DEC16 | 01MAY16 | _____ | P0022 ASI-01 &01R1 CONCRETE | 58 | ____ | -3438 | -1444 |
| 70023 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0023 SETTLEMENT BY DETERMINATION P0 | 0 | ____ | 10956 | 10956 |
| 70024 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0024 MOTORIZED MONITOR LIST RFI 050 | 0 | ____ | 2271 | 2271 |
| 70025 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0025ASU005 RFI 77B MS NETWORK DROPS | 0 | ____ | 3744 | 3744 |
| 70026 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0026 f30 MATERIALS STORED ON SITE N | 0 | ____ | | |
| 70027 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | P0027 REV AIR TERMINAL SIZE NO COST | 0 | ____ | | |
| 70031 | 3 | 3 | 13FEB17 | 15FEB17 | _____ | _____ | P00314K GAL TANK DELAY 36CD 9-29-15 | 0 | ____ | 0 | 0 |
| 70032 | 3 | 3 | 13FEB17 | 15FEB17 | _____ | _____ | P0032 SAN SEWER 53 DAYS 21NOV15 | 0 | ____ | 0 | 0 |
| 70033 | 3 | 3 | 13FEB17 | 15FEB17 | _____ | _____ | P0033 REV1 SAN SEWER DELAY 10CD MORE | 0 | ____ | 0 | 0 |
| 72230 | 3 | 3 | 13FEB17 | 15FEB17 | _____ | _____ | Restore Temp Sidewalk Area to Existi | 0 | ____ | | |
| 72238 | 5 | 1 | 12FEB16 | 30NOV16 | 12FEB16 | _____ | P038 CURTAIN WALL CURB ATTACHMENT | 80 | ____ | 60000 | 12000 |
| 72239 | 5 | 5 | 30NOV16 | 06DEC16 | _____ | _____ | MOCKUP ON BUILDING | 0 | ____ | -45120 | -45120 |
| 72242 | 5 | 3 | 01APR16 | 02DEC16 | 01APR16 | _____ | P042 WATER FOUNTAIN CHANGES | 50 | ____ | 7268 | 3634 |
| 72247 | 5 | 1 | 09AUG16 | 30NOV16 | 09AUG16 | _____ | P00047 BALANCE OF CURTAINWALL | 80 | ____ | 78151 | 15630 |
| 72249 | 5 | 3 | 01NOV16 | 02DEC16 | 01NOV16 | _____ | P000049 SHIMMING OF SILL FLASHING (H | 50 | ____ | 12000 | 6000 |
| 72256 | 3 | 2 | 15NOV16 | 14FEB17 | 15NOV16 | _____ | P00056 CAM UNFORSEEN STORM DRN | 50 | ____ | 3000 | 1500 |
| | 748 | 54 | 11MAR14 | 15FEB17 | | | | 23 | | 273158 | 74614 |
| Mobilize - Start Up | | | | | | | | | | | |
| 10004 | 10 | 4 | 31JUL14 | 05DEC16 | 31JUL14 | _____ | LEED DESIGN | 58 | ____ | 22500 | 9450 |
| 10012 | 200 | 50 | 15JUL14 | 09FEB17 | 15JUL14 | _____ | MAINTAIN ERROSION CONTROLS | 75 | ____ | 1605 | 401 |
| 10040 | 4 | 0 | 12MAY14 | 29NOV16 | 12MAY14 | _____ | SITE SURVEY | 90 | ____ | 29693 | 2969 |
| | 700 | 50 | 12MAY14 | 09FEB17 | | | | 75 | | 53798 | 12821 |
| Site Utilities | | | | | | | | | | | |
| 11290 | 5 | 0 | 14MAR16 | 14MAR16 | 14MAR16 | 14MAR16 | MOBILIZE ELECTRICAL LEVEL B | 0 | | 43870 | 0 |
| 11700 | 20 | 20 | 13DEC16 | 11JAN17 | _____ | _____ | MECHANICAL VAULT | 0 | ____ | 246100 | 246100 |
| 11710 | 15 | 15 | 12JAN17 | 01FEB17 | _____ | _____ | MECH SITE UTILITY PIPING | 0 | ____ | 130540 | 130540 |
| 64060 | 3 | 0 | 27APR15 | 29NOV16 | 27APR15 | _____ | SITE UTILITY DEMOBILIZATION | 90 | ____ | 20865 | 2087 |
| | 451 | 44 | 27APR15 | 01FEB17 | | | | 19 | | 441375 | 378727 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Demo Existing Lobby - Lagging - Mass Excavation | | | | | | | | | | | |
| 11400 | 5 | 0 | 07DEC15 | 08MAR16 | 07DEC15 | 08MAR16 | CONSTRUCT EX.LOBBY PROTECTION | 100 | | 61478 | 0 |
| 11410 | 10 | 0 | 03MAR16 | 24MAR16 | 03MAR16 | 24MAR16 | DEMO EX.LOBBY | 100 | | 134623 | 0 |
| | 77 | 0 | 07DEC15 | 24MAR16 | | | | 100 | | 196101 | 0 |
| Foundations | | | | | | | | | | | |
| 20120 | 4 | 0 | 31AUG15 | 21APR16 | 31AUG15 | 21APR16 | ELEVATOR CASINGS | 100 | | 56025 | 0 |
| 20220 | 6 | 0 | 14MAR16 | 21APR16 | 14MAR16 | 21APR16 | FEEDER CONDUIT LEV-B | 100 | | 19260 | 0 |
| 20230 | 5 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG LEV-B | 100 | | 81320 | 0 |
| 20232 | 4 | 0 | 17DEC15 | 21APR16 | 17DEC15 | 21APR16 | PREP/REBAR/POUR SOG (LEV-B) ** | 100 | | 81320 | 0 |
| 20250 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (0-33%) ** | 100 | | 7116 | 0 |
| 20252 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (33-66%) ** | 100 | | 7116 | 0 |
| 20254 | 2 | 0 | 04AUG15 | 29APR16 | 04AUG15 | 29APR16 | 4 PERIMETER DRAIN (66-100%) ** | 100 | | 7116 | 0 |
| 20260 | 4 | 0 | 30SEP14 | 26MAY16 | 30SEP14 | 26MAY16 | BACKFILL FNDS (0-33%) ** | 100 | | 63091 | 0 |
| 20262 | 3 | 0 | 27APR16 | 26MAY16 | 27APR16 | 26MAY16 | BACKFILL FNDS (33-66%) ** | 100 | | 63091 | 0 |
| | 422 | 0 | 30SEP14 | 26MAY16 | | | | 100 | | 385455 | 0 |
| Structure | | | | | | | | | | | |
| 25430 | 2 | 0 | 09MAR16 | 19MAY16 | 09MAR16 | 19MAY16 | ROOF & OVERFLOW DRAINS LEV-2 | 100 | | 9095 | 0 |
| 25432 | 2 | 0 | 10MAR16 | 03MAY16 | 10MAR16 | 03MAY16 | ROOF & OVERFLOW DRAINS ROOF | 100 | | 6848 | 0 |
| 25440 | 4 | 0 | 10DEC15 | 01APR16 | 10DEC15 | 01APR16 | FORM & REBAR SOMD LEV-2 | 100 | | 26750 | 0 |
| 25460 | 2 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION ROOF (RFI ) | 100 | | 384130 | 0 |
| | 113 | 0 | 10DEC15 | 19MAY16 | | | | 100 | | 426823 | 0 |
| Roof | | | | | | | | | | | |
| 30120 | 14 | 4 | 01JUL16 | 19DEC16 | 01JUL16 | _____ | 3-PLY SBS/BUR MAIN RF | 75 | ____ | 48591 | 12148 |
| 30140 | 2 | 2 | 20DEC16 | 21DEC16 | _____ | _____ | WATER TEST/PUNCH MAIN RF | 0 | ____ | 1605 | 1605 |
| 30210 | 3 | 3 | 14DEC16 | 16DEC16 | _____ | _____ | LOAD ROOF MATERIAL VEG.2FL RF | 0 | ____ | 170130 | 170130 |
| 30220 | 6 | 0 | 13MAY16 | 19MAY16 | 13MAY16 | 19MAY16 | RIGID INSULATION VEG.2FL RF | 100 | | 14766 | 0 |
| 30230 | 6 | 6 | 19DEC16 | 27DEC16 | _____ | _____ | HOT RUBBER W.P. VEG.2FF RF | 0 | ____ | 14766 | 14766 |
| 30240 | 3 | 3 | 28DEC16 | 30DEC16 | _____ | _____ | DRAINAGE BOARD VEG.2FL RF | 0 | ____ | 7062 | 7062 |
| 30310 | 3 | 3 | 19DEC16 | 21DEC16 | _____ | _____ | LOAD VEG. MATERIAL VEG.2FL RF | 0 | ____ | 51360 | 51360 |
| 30320 | 8 | 8 | 03JAN17 | 12JAN17 | _____ | _____ | VEGETATED ASSEMBLY VEG.2FL RF | 0 | ____ | 25119 | 25119 |
| 30410 | 4 | 1 | 27JUL16 | 20DEC16 | 27JUL16 | _____ | RF HATCH&SAFETY RAIL MAIN RF | 75 | ____ | 803 | 201 |
| 30430 | 2 | 2 | 03JAN17 | 04JAN17 | _____ | _____ | ROOF FLASHINGS/SM VEG.2FL RF | 0 | ____ | 85386 | 85386 |
| 30440 | 3 | 3 | 13JAN17 | 17JAN17 | _____ | _____ | WATER TEST/PUNCH VEG.2FL RF | 0 | ____ | 3210 | 3210 |
| 30450 | 4 | 4 | 18JAN17 | 23JAN17 | _____ | _____ | ROOF ACCESSORIES VEG.2FL RF | 0 | ____ | 85386 | 85386 |
| 30470 | 6 | 4 | 18JAN17 | 23JAN17 | _____ | _____ | EXP.JONT COVERS RF | 30 | ____ | 18907 | 9453 |
| 30520 | 4 | 0 | 03MAR16 | 25MAY16 | 03MAR16 | 25MAY16 | SET AHU UNITS MAIN RF | 100 | | 374500 | 0 |
| 30530 | 5 | 1 | 17MAR16 | 27JAN17 | 17MAR16 | _____ | EXH.FANS&VENTILATORS MAIN RF | 75 | ____ | 6420 | 1605 |
| 30540 | 2 | 2 | 02FEB17 | 03FEB17 | _____ | _____ | MEC EQ PPG&CONNECTION MAIN RF | 0 | ____ | 5350 | 5350 |
| 30560 | 5 | 0 | 13JUL16 | 26JAN17 | 13JUL16 | _____ | ELE ROUGH-IN CONDUIT MAIN RF | 95 | ____ | 32100 | 1605 |
| 30570 | 6 | 0 | 16JUN16 | 03FEB17 | 16JUN16 | _____ | ELE BRANCH WIRING MAIN RF | 95 | ____ | 19795 | 990 |
| 30630 | 5 | 5 | 06FEB17 | 10FEB17 | _____ | _____ | TEST PV SYSTEM MAIN RF | 0 | ____ | 6420 | 6420 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Roof | | | | | | | | | | | |
| 30700 | 10 | 10 | 06FEB17 | 17FEB17 | _____ | _____ | ERECT&WELD MEC SCREEN MAIN RF | 0 | ____ | 37450 | 37450 |
| 30710 | 10 | 10 | 20FEB17 | 03MAR17 | _____ | _____ | EXT.GRATINGS MAIN RF | 0 | ____ | 803 | 803 |
| 30720 | 10 | 10 | 20FEB17 | 03MAR17 | _____ | _____ | EXT.RAILINGS MAIN RF | 0 | ____ | 1338 | 1338 |
| | 256 | 56 | 03MAR16 | 03MAR17 | | | | 33 | | 1011267 | 521387 |
| Enclosure | | | | | | | | | | | |
| 35210 | 4 | 0 | 19JUL16 | 29NOV16 | 19JUL16 | _____ | MOD.SHEET AIR BARRIER WEST | 90 | ____ | 24117 | 2412 |
| 35220 | 6 | 2 | 18JUL16 | 05DEC16 | 18JUL16 | _____ | MOD.SHEET AIR BARRIER NORTH | 75 | ____ | 24117 | 6029 |
| 35310 | 8 | 8 | 30NOV16 | 09DEC16 | _____ | _____ | TRESPA WALL PANELS WEST | 0 | ____ | 140509 | 140509 |
| 35320 | 10 | 10 | 12DEC16 | 23DEC16 | _____ | _____ | TRESPA WALL PANELS NORTH | 0 | ____ | 140509 | 140509 |
| 35330 | 8 | 8 | 27DEC16 | 06JAN17 | _____ | _____ | TRESPA WALL PANELS EAST | 0 | ____ | 140509 | 140509 |
| 35340 | 10 | 10 | 09JAN17 | 20JAN17 | _____ | _____ | TRESPA WALL PANELS SOUTH | 0 | ____ | 140509 | 140509 |
| 35410 | 6 | 4 | 26JUL16 | 05DEC16 | 26JUL16 | _____ | CURTAINWALL FRAMING WEST | 40 | ____ | 33000 | 19800 |
| 35420 | 8 | 6 | 26JUL16 | 13DEC16 | 26JUL16 | _____ | CURTAINWALL FRAMING NORTH | 30 | ____ | 33000 | 19800 |
| 35430 | 6 | 4 | 14NOV16 | 16DEC16 | 14NOV16 | _____ | CURTAINWALL FRAMING EAST | 35 | ____ | 33000 | 21450 |
| 35440 | 8 | 4 | 14JUL16 | 22DEC16 | 14JUL16 | _____ | CURTAINWALL FRAMING SOUTH | 50 | ____ | 33000 | 16500 |
| 35510 | 6 | 4 | 26JUL16 | 15DEC16 | 26JUL16 | _____ | EXT.GLAZING/WINDOWS WEST | 40 | ____ | 15951 | 9571 |
| 35520 | 8 | 6 | 21NOV16 | 20DEC16 | 21NOV16 | _____ | EXT.GLAZING/WINDOWS NORTH | 30 | ____ | 15951 | 11166 |
| 35530 | 6 | 4 | 23NOV16 | 23DEC16 | 23NOV16 | _____ | EXT.GLAZING/WINDOWS EAST | 35 | ____ | 15951 | 10368 |
| 35540 | 8 | 4 | 21SEP16 | 30DEC16 | 21SEP16 | _____ | EXT.GLAZING/WINDOWS SOUTH | 50 | ____ | 15951 | 7976 |
| 35610 | 2 | 2 | 16DEC16 | 19DEC16 | _____ | _____ | ALUM SOFFIT PANELS WEST | 0 | ____ | 35460 | 35460 |
| 35620 | 4 | 4 | 20DEC16 | 23DEC16 | _____ | _____ | ALUM SOFFIT PANELS NORTH | 0 | ____ | 35460 | 35460 |
| 35630 | 2 | 2 | 27DEC16 | 28DEC16 | _____ | _____ | ALUM SOFFIT PANELS EAST | 0 | ____ | 35460 | 35460 |
| 35640 | 4 | 4 | 03JAN17 | 06JAN17 | _____ | _____ | ALUM SOFFIT PANELS SOUTH | 0 | ____ | 35460 | 35460 |
| 35710 | 4 | 2 | 21JUL16 | 19DEC16 | 21JUL16 | _____ | EXT.COPING&FLASHINGS WEST | 50 | ____ | 13910 | 6955 |
| 35720 | 8 | 2 | 21JUL16 | 21DEC16 | 21JUL16 | _____ | EXT.COPING&FLASHINGS NORTH | 70 | ____ | 13910 | 4173 |
| 35730 | 4 | 1 | 03AUG16 | 27DEC16 | 03AUG16 | _____ | EXT.COPING&FLASHINGS EAST | 70 | ____ | 13910 | 4173 |
| 35740 | 8 | 4 | 11JUL16 | 06JAN17 | 11JUL16 | _____ | EXT.COPING&FLASHINGS SOUTH | 50 | ____ | 13910 | 6955 |
| 35810 | 4 | 3 | 21SEP16 | 22DEC16 | 21SEP16 | _____ | EXT.SEALANTS&CAULKING WEST | 20 | ____ | 5617 | 4494 |
| 35820 | 6 | 5 | 21NOV16 | 03JAN17 | 21NOV16 | _____ | EXT.SEALANTS&CAULKING NORTH | 20 | ____ | 5618 | 4494 |
| 35830 | 4 | 3 | 21NOV16 | 06JAN17 | 21NOV16 | _____ | EXT.SEALANTS&CAULKING EAST | 15 | ____ | 5617 | 4774 |
| 35840 | 6 | 5 | 21NOV16 | 13JAN17 | 21NOV16 | _____ | EXT.SEALANTS&CAULKING SOUTH | 25 | ____ | 5618 | 4214 |
| 35920 | 12 | 11 | 01APR14 | 10JAN17 | 01APR14 | _____ | EXT.ALUM GRATINGS | 10 | ____ | 7865 | 7079 |
| 35930 | 8 | 8 | 11JAN17 | 20JAN17 | _____ | _____ | EXT.ORAMENTAL RAILINGS | 0 | ____ | 56710 | 56710 |
| 35940 | 8 | 8 | 23JAN17 | 01FEB17 | _____ | _____ | ALUM ENTRANCES&STOREFRONT | 0 | ____ | 84017 | 84017 |
| 35950 | 8 | 8 | 23JAN17 | 01FEB17 | _____ | _____ | STANDING SEAM ROOF | 0 | ____ | 38048 | 38048 |
| | 723 | 44 | 01APR14 | 01FEB17 | | | | 25 | | 1212664 | 1055032 |
| Rough-In Level B | | | | | | | | | | | |
| 40006 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | INSTALL TOP TRACK LEVEL B | 100 | | 5970 | 0 |
| 40010 | 2 | 0 | 25APR16 | 27APR16 | 25APR16 | 27APR16 | LAYOUT PARTITIONS LEVEL B | 100 | | 1605 | 0 |
| 40020 | 4 | 0 | 28APR16 | 29NOV16 | 28APR16 | _____ | FRAME,TOP OUT & TAPE LEVEL B | 90 | ____ | 28355 | 2836 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level B | | | | | | | | | | | |
| 40056 | 8 | 0 | 22APR16 | 26MAY16 | 22APR16 | 26MAY16 | PLB A/G W&V/STORM DRN LEVEL B | 100 | | 24610 | 0 |
| 40060 | 1 | 0 | 08JUN16 | 06DEC16 | 08JUN16 | _____ | PLB CONDENSATE PIPING LEVEL B | 95 | ____ | 1605 | 80 |
| 40061 | 5 | 0 | 21APR16 | 29APR16 | 21APR16 | 29APR16 | PLB EQUIPMENT LEVEL B | 100 | | 24940 | 0 |
| 40065 | 8 | 0 | 25APR16 | 29NOV16 | 25APR16 | _____ | DUCTWORK MAINS LEVEL B | 98 | ____ | 33097 | 662 |
| 40070 | 7 | 0 | 25APR16 | 29NOV16 | 25APR16 | _____ | DUCTWORK BRANCHES LEVEL B | 98 | ____ | 33096 | 662 |
| 40080 | 4 | 1 | 27APR16 | 30NOV16 | 27APR16 | _____ | FIRE SMOKE DAMPERS LEVEL B | 80 | ____ | 12712 | 2542 |
| 40090 | 4 | 0 | 20APR16 | 18MAY16 | 20APR16 | 18MAY16 | HANG VAV UNITS LEVEL B | 100 | | 7490 | 0 |
| 40100 | 10 | 10 | 19DEC16 | 03JAN17 | _____ | _____ | DUCT INSULATION LEVEL B | 0 | ____ | 14713 | 14713 |
| 40102 | 4 | 2 | 01AUG16 | 05JAN17 | 01AUG16 | _____ | PLB O/H INSULATION LEVEL B | 40 | ____ | 6420 | 3852 |
| 40110 | 10 | 1 | 10MAY16 | 30NOV16 | 10MAY16 | _____ | MEC PIPING MEC RM LEVEL B | 95 | ____ | 64200 | 3210 |
| 40120 | 10 | 6 | 13AUG16 | 13JAN17 | 13AUG16 | _____ | MEC PIPE INSULATION LEVEL B | 40 | ____ | 19260 | 11556 |
| 40128 | 2 | 0 | 27APR16 | 27APR16 | 27APR16 | 27APR16 | MOBILIZE CONTROLS LEVEL B | 100 | | 17675 | 0 |
| 40130 | 8 | 0 | 27APR16 | 13DEC16 | 27APR16 | _____ | R/I TEMP.CONTROL LEVEL B | 95 | ____ | 121955 | 6098 |
| 40140 | 4 | 0 | 10MAY16 | 13DEC16 | 10MAY16 | _____ | MEC PIPE EQ CONNS LEVEL B | 95 | ____ | 16050 | 803 |
| 40144 | 5 | 0 | 18MAR16 | 16APR16 | 18MAR16 | 16APR16 | ELE UNDERSLAB ROUGH-IN LEVEL B | 100 | | 40000 | 0 |
| 40145 | 10 | 1 | 19APR16 | 30NOV16 | 19APR16 | _____ | ELE CEILING ROUGH-IN LEVEL B | 95 | ____ | 24200 | 1210 |
| 40158 | 2 | 0 | 25APR16 | 25APR16 | 25APR16 | 25APR16 | MOBILIZE FIRE PROTECT LEVEL B | 100 | | 28795 | 0 |
| 40160 | 8 | 0 | 25APR16 | 29NOV16 | 25APR16 | _____ | R/I SPRINKLER PPG LEVEL B | 95 | ____ | 20004 | 1000 |
| 40180 | 12 | 0 | 28APR16 | 30NOV16 | 28APR16 | _____ | 95FRAME PARTITIONS LEVEL B | 98 | ____ | 68052 | 1361 |
| 40200 | 4 | 1 | 28JUL16 | 07DEC16 | 28JUL16 | _____ | THERMAL INSULATION LEVEL B | 85 | ____ | 35698 | 5355 |
| 40272 | 4 | 0 | 20APR16 | 30NOV16 | 20APR16 | _____ | ELE PANELS LEVEL B | 90 | ____ | 10700 | 1070 |
| 40274 | 8 | 1 | 14MAR16 | 01DEC16 | 14MAR16 | _____ | ELE IN-WALL ROUGH-IN LEVEL B | 90 | ____ | 39590 | 3959 |
| 40280 | 4 | 0 | 22AUG16 | 13DEC16 | 22AUG16 | _____ | ELE FEEDER WIRE LEVEL B | 95 | ____ | 12519 | 626 |
| 40290 | 10 | 1 | 27JUN16 | 14DEC16 | 27JUN16 | _____ | ELE BRANCH WIRING LEVEL B | 95 | ____ | 20330 | 1017 |
| 40294 | 3 | 3 | 21OCT16 | 17JAN17 | 21OCT16 | _____ | ELE DATA WIRING LEVEL B | 5 | ____ | 21400 | 20330 |
| 40295 | 4 | 4 | 01DEC16 | 06DEC16 | _____ | _____ | ELE F.A. WIRING LEVEL B | 0 | ____ | 6420 | 6420 |
| 40297 | 3 | 3 | 01DEC16 | 05DEC16 | _____ | _____ | ELE PA WIRING LEVEL B | 0 | ____ | 5350 | 5350 |
| 40298 | 3 | 3 | 06DEC16 | 08DEC16 | _____ | _____ | ELE SECUR. WIRING LEVEL B | 0 | ____ | 4280 | 4280 |
| 40299 | 2 | 2 | 07DEC16 | 08DEC16 | _____ | _____ | ELE A/V WIRING LEVEL B | 0 | ____ | 3210 | 3210 |
| | 216 | 33 | 14MAR16 | 17JAN17 | | | | 78 | | 774301 | 102201 |
| Rough-In Level 1 | | | | | | | | | | | |
| 42006 | 2 | 0 | 09FEB16 | 28APR16 | 09FEB16 | 28APR16 | INSTALL TOP TRACK LEVEL 1 | 100 | | 12065 | 0 |
| 42010 | 2 | 0 | 28JAN16 | 03MAY16 | 28JAN16 | 03MAY16 | LAYOUT PARTITIONS LEVEL 1 | 100 | | 2675 | 0 |
| 42020 | 4 | 0 | 04FEB16 | 29NOV16 | 04FEB16 | _____ | FRAME,TOP OUT & TAPE LEVEL 1 | 90 | ____ | 28355 | 2836 |
| 42065 | 10 | 1 | 16FEB16 | 30NOV16 | 16FEB16 | _____ | DUCTWORK MAINS LEVEL 1 | 95 | ____ | 44897 | 2245 |
| 42070 | 8 | 0 | 01MAR16 | 30NOV16 | 01MAR16 | _____ | DUCTWORK BRANCHES LEVEL 1 | 96 | ____ | 44898 | 1796 |
| 42090 | 4 | 0 | 02FEB16 | 18MAY16 | 02FEB16 | 18MAY16 | HANG VAV UNITS LEVEL 1 | 100 | | 7865 | 0 |
| 42100 | 10 | 10 | 19DEC16 | 03JAN17 | _____ | _____ | DUCT INSULATION LEVEL 1 | 0 | ____ | 14713 | 14713 |
| 42102 | 4 | 3 | 19JUL16 | 10JAN17 | 19JUL16 | _____ | PLB O/H INSULATION LEVEL 1 | 30 | ____ | 6420 | 4494 |
| 42104 | 1 | 0 | 22FEB16 | 03MAY16 | 22FEB16 | 03MAY16 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 100 | | 535 | 0 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 1 | | | | | | | | | | | | |
| 42120 | 10 | 7 | 19JUL16 | 24JAN17 | 19JUL16 | _____ | MEC PIPE INSULATION | LEVEL 1 | 30 | ____ | 19260 | 13482 |
| 42130 | 8 | 0 | 29FEB16 | 13DEC16 | 29FEB16 | _____ | R/I TEMP.CONTROL | LEVEL 1 | 95 | ____ | 121955 | 6098 |
| 42145 | 15 | 2 | 11FEB16 | 02DEC16 | 11FEB16 | _____ | ELE CEILING ROUGH-IN | LEVEL 1 | 90 | ____ | 127865 | 12787 |
| 42160 | 8 | 0 | 03FEB16 | 29NOV16 | 03FEB16 | _____ | R/I SPRINKLER PPG | LEVEL 1 | 98 | ____ | 20004 | 400 |
| 42200 | 4 | 4 | 01AUG16 | 14DEC16 | 01AUG16 | _____ | THERMAL INSULATION | LEVEL 1 | 5 | ____ | 35698 | 33913 |
| 42280 | 3 | 0 | 24FEB16 | 02DEC16 | 24FEB16 | _____ | ELE FEEDER WIRE | LEVEL 1 | 95 | ____ | 12519 | 626 |
| 42290 | 15 | 1 | 24MAR16 | 05DEC16 | 24MAR16 | _____ | ELE BRANCH WIRING | LEVEL 1 | 95 | ____ | 47080 | 2354 |
| 42294 | 4 | 4 | 18JAN17 | 23JAN17 | _____ | _____ | ELE DATA WIRING | LEVEL 1 | 0 | ____ | 41730 | 41730 |
| 42295 | 7 | 7 | 07DEC16 | 15DEC16 | _____ | _____ | ELE F.A. WIRING | LEVEL 1 | 0 | ____ | 10700 | 10700 |
| 42297 | 4 | 4 | 05DEC16 | 08DEC16 | _____ | _____ | ELE PA WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42298 | 4 | 4 | 09DEC16 | 14DEC16 | _____ | _____ | ELE SECUR. WIRING | LEVEL 1 | 0 | ____ | 9630 | 9630 |
| 42299 | 4 | 4 | 09DEC16 | 14DEC16 | _____ | _____ | ELE A/V WIRING | LEVEL 1 | 0 | ____ | 3210 | 3210 |
| 42300 | 8 | 6 | 19SEP16 | 13DEC16 | 19SEP16 | _____ | ELE PNL TERMINATIONS | LEVEL 1 | 30 | ____ | 535 | 375 |
| | 253 | 38 | 28JAN16 | 24JAN17 | | | | | 59 | | 622239 | 171017 |
| Rough-In Level 2 | | | | | | | | | | | | |
| 44006 | 2 | 0 | 04FEB16 | 04MAY16 | 04FEB16 | 04MAY16 | INSTALL TOP TRACK | LEVEL 2 | 100 | | 12065 | 0 |
| 44010 | 2 | 0 | 02JAN16 | 29NOV16 | 02JAN16 | _____ | LAYOUT PARTITIONS | LEVEL 2 | 95 | ____ | 2675 | 134 |
| 44020 | 4 | 0 | 04FEB16 | 29NOV16 | 04FEB16 | _____ | FRAME,TOP OUT & TAPE | LEVEL 2 | 95 | ____ | 28355 | 1418 |
| 44056 | 8 | 0 | 10FEB16 | 04MAY16 | 10FEB16 | 04MAY16 | PLB A/G W&V/STORM DRN | LEVEL 2 | 100 | | 18725 | 0 |
| 44065 | 10 | 0 | 05FEB16 | 30NOV16 | 05FEB16 | _____ | DUCTWORK MAINS | LEVEL 2 | 98 | ____ | 44551 | 891 |
| 44070 | 10 | 0 | 12FEB16 | 20APR16 | 12FEB16 | 20APR16 | DUCTWORK BRANCHES | LEVEL 2 | 100 | | 44552 | 0 |
| 44080 | 5 | 0 | 04FEB16 | 20APR16 | 04FEB16 | 20APR16 | FIRE SMOKE DAMPERS | LEVEL 2 | 100 | | 12712 | 0 |
| 44100 | 10 | 10 | 19DEC16 | 03JAN17 | _____ | _____ | DUCT INSULATION | LEVEL 2 | 0 | ____ | 14713 | 14713 |
| 44102 | 4 | 4 | 10MAR16 | 16JAN17 | 10MAR16 | _____ | PLB O/H INSULATION | LEVEL 2 | 10 | ____ | 6420 | 5778 |
| 44104 | 1 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | LAYOUT/DETAIL M.PIPE | LEVEL 2 | 100 | | 535 | 0 |
| 44105 | 10 | 0 | 10FEB16 | 22APR16 | 10FEB16 | 22APR16 | MEC PIPING | LEVEL 2 | 100 | | 58850 | 0 |
| 44112 | 2 | 2 | 18JUL16 | 02DEC16 | 18JUL16 | _____ | MEC PIPE TESTING | LEVEL 2 | 0 | ____ | 1605 | 1605 |
| 44120 | 10 | 9 | 10MAR16 | 06FEB17 | 10MAR16 | _____ | MEC PIPE INSULATION | LEVEL 2 | 10 | ____ | 19260 | 17334 |
| 44130 | 8 | 1 | 25MAR16 | 14DEC16 | 25MAR16 | _____ | R/I TEMP.CONTROL | LEVEL 2 | 93 | ____ | 121955 | 8537 |
| 44140 | 5 | 0 | 03MAR16 | 14DEC16 | 03MAR16 | _____ | MEC PIPE EQ CONNS | LEVEL 2 | 95 | ____ | 16050 | 803 |
| 44145 | 5 | 0 | 05FEB16 | 02DEC16 | 05FEB16 | _____ | ELE CEILING ROUGH-IN | LEVEL 2 | 95 | ____ | 32100 | 1605 |
| 44160 | 8 | 1 | 21JAN16 | 30NOV16 | 21JAN16 | _____ | R/I SPRINKLER PPG | LEVEL 2 | 90 | ____ | 20005 | 2001 |
| 44180 | 12 | 1 | 05FEB16 | 05DEC16 | 05FEB16 | _____ | FRAME PARTITIONS | LEVEL 2 | 95 | ____ | 68052 | 3403 |
| 44190 | 4 | 0 | 21FEB16 | 02DEC16 | 21FEB16 | _____ | IN-WALL BLOCKING | LEVEL 2 | 95 | ____ | 2408 | 120 |
| 44200 | 4 | 4 | 09DEC16 | 14DEC16 | _____ | _____ | THERMAL INSULATION | LEVEL 2 | 0 | ____ | 35698 | 35698 |
| 44274 | 13 | 1 | 02FEB16 | 05DEC16 | 02FEB16 | _____ | ELE IN-WALL ROUGH-IN | LEVEL 2 | 95 | ____ | 75970 | 3799 |
| 44280 | 3 | 2 | 22AUG16 | 07DEC16 | 22AUG16 | _____ | ELE FEEDER WIRE | LEVEL 2 | 50 | ____ | 12519 | 6260 |
| 44290 | 6 | 0 | 05MAY16 | 07DEC16 | 05MAY16 | _____ | ELE BRANCH WIRING | LEVEL 2 | 95 | ____ | 19795 | 990 |
| 44294 | 3 | 3 | 24JAN17 | 26JAN17 | _____ | _____ | ELE DATA WIRING | LEVEL 2 | 0 | ____ | 21400 | 21400 |
| 44295 | 4 | 4 | 16DEC16 | 21DEC16 | _____ | _____ | ELE F.A. WIRING | LEVEL 2 | 0 | ____ | 6420 | 6420 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Rough-In Level 2 | | | | | | | | | | | | |
| 44297 | 3 | 3 | 05DEC16 | 07DEC16 | | | ELE PA WIRING | LEVEL 2 | 0 | | 5350 | 5350 |
| 44298 | 3 | 3 | 08DEC16 | 12DEC16 | | | ELE SECUR. WIRING | LEVEL 2 | 0 | | 4280 | 4280 |
| 44299 | 2 | 2 | 08DEC16 | 09DEC16 | | | ELE A/V WIRING | LEVEL 2 | 0 | | 4280 | 4280 |
| | 280 | 47 | 02JAN16 | 06FEB17 | | | | | 69 | | 711300 | 146816 |
| Finishes LEVEL B | | | | | | | | | | | | |
| 40320 | 10 | 5 | 20JUL16 | 20DEC16 | 20JUL16 | | HANG DRYWALL | LEVEL B | 50 | | 45368 | 22684 |
| 40330 | 8 | 8 | 21DEC16 | 03JAN17 | | | TAPE&FINISH DRYWALL | LEVEL B | 0 | | 28355 | 28355 |
| 40340 | 8 | 8 | 21DEC16 | 03JAN17 | | | FRAME D/W CLG&SOFFIT | LEVEL B | 0 | | 31386 | 31386 |
| 40342 | 2 | 2 | 21DEC16 | 22DEC16 | | | PLB FIRESTOPPING | LEVEL B | 0 | | 1391 | 1391 |
| 40344 | 2 | 2 | 21DEC16 | 22DEC16 | | | MEC FIRESTOPPING | LEVEL B | 0 | | 856 | 856 |
| 40345 | 8 | 8 | 04JAN17 | 13JAN17 | | | D/W&FIN CLG&SOFFIT | LEVEL B | 0 | | 11342 | 11342 |
| 40350 | 6 | 5 | 18AUG16 | 27JAN17 | 18AUG16 | | PRIME PAINT | LEVEL B | 25 | | 12953 | 9715 |
| 40370 | 2 | 2 | 13JAN17 | 16JAN17 | | | FIRE EXT.CABINETS | LEVEL B | 0 | | 1337 | 1337 |
| 40380 | 8 | 8 | 30JAN17 | 08FEB17 | | | ACOUS.GRID | LEVEL B | 0 | | 70141 | 70141 |
| 40382 | 2 | 2 | 30JAN17 | 31JAN17 | | | HARD FLR PREP | LEVEL B | 0 | | 1606 | 1606 |
| 40390 | 4 | 4 | 09FEB17 | 14FEB17 | | | SPRINK DROPS & HEADS | LEVEL B | 0 | | 12305 | 12305 |
| 40400 | 6 | 6 | 09FEB17 | 16FEB17 | | | TRIM&TERM TEMP.CNTRL | LEVEL B | 0 | | 54410 | 54410 |
| 40410 | 5 | 5 | 30JAN17 | 03FEB17 | | | HVA AIR DISTRIBUTION | LEVEL B | 0 | | 14254 | 14254 |
| 40420 | 10 | 10 | 30JAN17 | 10FEB17 | | | ELE LIGHTS & TRIM | LEVEL B | 0 | | 91271 | 91271 |
| 40424 | 2 | 2 | 09FEB17 | 10FEB17 | | | VA O/H INSPECT & APP | LEVEL B | 0 | | | |
| 40450 | 3 | 3 | 09FEB17 | 13FEB17 | | | ELE DATA TRIM&TEST | LEVEL B | 0 | | 2140 | 2140 |
| 40460 | 4 | 4 | 17FEB17 | 22FEB17 | | | ELE F.A. TRIM&TEST | LEVEL B | 0 | | 13910 | 13910 |
| 40470 | 3 | 3 | 09FEB17 | 13FEB17 | | | ELE PA TRIM&TEST | LEVEL B | 0 | | 3210 | 3210 |
| 40480 | 3 | 3 | 09FEB17 | 13FEB17 | | | ELE SECUR. TRIM&TEST | LEVEL B | 0 | | 11770 | 11770 |
| 40490 | 4 | 4 | 09FEB17 | 14FEB17 | | | ELE A/V TRIM&TEST | LEVEL B | 0 | | 26750 | 26750 |
| 40500 | 8 | 8 | 03FEB17 | 14FEB17 | | | HARD FLR&STONE FACING | LEVEL B | 0 | | 28040 | 28040 |
| 40520 | 5 | 5 | 15FEB17 | 21FEB17 | | | PLB FIXTURES & TRIM | LEVEL B | 0 | | 21400 | 21400 |
| 40530 | 2 | 2 | 22FEB17 | 23FEB17 | | | TOILET & BATH ACCESS | LEVEL B | 0 | | 2247 | 2247 |
| 40540 | 3 | 3 | 22FEB17 | 24FEB17 | | | TOILET COMPARTMENTS | LEVEL B | 0 | | 3852 | 3852 |
| 40580 | 6 | 6 | 17FEB17 | 24FEB17 | | | ACOUS.CLG TILE | LEVEL B | 0 | | 46760 | 46760 |
| 40590 | 6 | 6 | 17FEB17 | 24FEB17 | | | LINEAR WOOD CEILING | LEVEL B | 0 | | 26236 | 26236 |
| 40612 | 4 | 4 | 27FEB17 | 02MAR17 | | | ACCESS DRS & LOUVERS | LEVEL B | 0 | | 1605 | 1605 |
| 40620 | 6 | 6 | 27FEB17 | 06MAR17 | | | FINISH PAINT | LEVEL B | 0 | | 12953 | 12953 |
| 40630 | 4 | 4 | 07MAR17 | 10MAR17 | | | ELE TRIM & TEST | LEVEL B | 0 | | 4280 | 4280 |
| 40640 | 6 | 6 | 07MAR17 | 14MAR17 | | | VCT/RESILIENT&BASE | LEVEL B | 0 | | 28040 | 28040 |
| 40650 | 8 | 8 | 17MAR17 | 28MAR17 | | | FINISH CARPENTRY | LEVEL B | 0 | | 72046 | 72046 |
| 40690 | 4 | 4 | 07MAR17 | 10MAR17 | | | HANG DOORS | LEVEL B | 0 | | 16045 | 16045 |
| 40700 | 4 | 4 | 13MAR17 | 16MAR17 | | | BUILDERS HARDWARE | LEVEL B | 0 | | 5347 | 5347 |
| 40710 | 4 | 4 | 13MAR17 | 16MAR17 | | | INT GLAZING | LEVEL B | 0 | | 11256 | 11256 |
| 40720 | 6 | 6 | 10MAR17 | 17MAR17 | | | WALL PROTECTION | LEVEL B | 0 | | 19795 | 19795 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL B | | | | | | | | | | | | |
| 40726 | 12 | 12 | 07MAR17 | 22MAR17 | | | ATHLETIC FLOORING | LEVEL B | 0 | | 119460 | 119460 |
| 40730 | 4 | 4 | 20MAR17 | 23MAR17 | | | RAILS&CORNER GUARDS | LEVEL B | 0 | | 2354 | 2354 |
| 40750 | 4 | 4 | 29MAR17 | 03APR17 | | | FINAL FINISH COAT | LEVEL B | 0 | | 12953 | 12953 |
| 40760 | 6 | 6 | 31MAR17 | 07APR17 | | | TELESCOPING STANDS | LEVEL B | 0 | | 44159 | 44159 |
| 40800 | 2 | 2 | 13MAR17 | 14MAR17 | | | TEST/BALANCE | LEVEL B | 0 | | 6527 | 6527 |
| 40900 | 4 | 4 | 10APR17 | 13APR17 | | | FINAL CLEAN-UP | LEVEL B | 0 | | 3566 | 3566 |
| 40910 | 4 | 4 | 10APR17 | 13APR17 | | | INTERIOR SIGNAGE | LEVEL B | 0 | | 6281 | 6281 |
| | 188 | 85 | 20JUL16 | 13APR17 | | | | | 3 | | 929957 | 904035 |
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42320 | 8 | 8 | 21DEC16 | 03JAN17 | | | HANG DRYWALL | LEVEL 1 | 0 | | 45368 | 45368 |
| 42330 | 6 | 6 | 04JAN17 | 11JAN17 | | | TAPE&FINISH DRYWALL | LEVEL 1 | 0 | | 28355 | 28355 |
| 42335 | 2 | 2 | 12JAN17 | 13JAN17 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 1 | 0 | | | |
| 42340 | 6 | 6 | 04JAN17 | 11JAN17 | | | FRAME D/W CLG&SOFFIT | LEVEL 1 | 0 | | 31386 | 31386 |
| 42342 | 2 | 2 | 04JAN17 | 05JAN17 | | | PLB FIRESTOPPING | LEVEL 1 | 0 | | 1391 | 1391 |
| 42344 | 2 | 2 | 04JAN17 | 05JAN17 | | | MEC FIRESTOPPING | LEVEL 1 | 0 | | 963 | 963 |
| 42345 | 6 | 6 | 12JAN17 | 19JAN17 | | | D/W&FIN CLG&SOFFIT | LEVEL 1 | 0 | | 11342 | 11342 |
| 42350 | 4 | 3 | 18AUG16 | 01FEB17 | 18AUG16 | | PRIME PAINT | LEVEL 1 | 35 | | 12953 | 8419 |
| 42370 | 2 | 2 | 12JAN17 | 13JAN17 | | | FIRE EXT.CABINETS | LEVEL 1 | 0 | | 1338 | 1338 |
| 42380 | 4 | 4 | 09FEB17 | 14FEB17 | | | ACOUS.GRID | LEVEL 1 | 0 | | 70141 | 70141 |
| 42382 | 2 | 2 | 02FEB17 | 03FEB17 | | | HARD FLR PREP | LEVEL 1 | 0 | | 2675 | 2675 |
| 42390 | 2 | 2 | 15FEB17 | 16FEB17 | | | SPRINK DROPS & HEADS | LEVEL 1 | 0 | | 12305 | 12305 |
| 42400 | 6 | 6 | 15FEB17 | 22FEB17 | | | TRIM&TERM TEMP.CNTRL | LEVEL 1 | 0 | | 54410 | 54410 |
| 42410 | 5 | 5 | 09FEB17 | 15FEB17 | | | HVA AIR DISTRIBUTION | LEVEL 1 | 0 | | 16692 | 16692 |
| 42420 | 15 | 15 | 09FEB17 | 01MAR17 | | | ELE LIGHTS & TRIM | LEVEL 1 | 0 | | 161913 | 161913 |
| 42450 | 4 | 4 | 15FEB17 | 20FEB17 | | | ELE DATA TRIM&TEST | LEVEL 1 | 0 | | 4280 | 4280 |
| 42460 | 7 | 7 | 23FEB17 | 03MAR17 | | | ELE F.A. TRIM&TEST | LEVEL 1 | 0 | | 27820 | 27820 |
| 42470 | 4 | 4 | 15FEB17 | 20FEB17 | | | ELE PA TRIM&TEST | LEVEL 1 | 0 | | 7490 | 7490 |
| 42480 | 4 | 4 | 15FEB17 | 20FEB17 | | | ELE SECUR. TRIM&TEST | LEVEL 1 | 0 | | 22470 | 22470 |
| 42490 | 6 | 6 | 15FEB17 | 22FEB17 | | | ELE A/V TRIM&TEST | LEVEL 1 | 0 | | 26750 | 26750 |
| 42500 | 4 | 4 | 15FEB17 | 20FEB17 | | | HARD FLR&STONE FACING | LEVEL 1 | 0 | | 28040 | 28040 |
| 42520 | 2 | 2 | 21FEB17 | 22FEB17 | | | PLB FIXTURES & TRIM | LEVEL 1 | 0 | | 6420 | 6420 |
| 42580 | 4 | 4 | 02MAR17 | 07MAR17 | | | ACOUS.CLG TILE | LEVEL 1 | 0 | | 46760 | 46760 |
| 42590 | 4 | 4 | 02MAR17 | 07MAR17 | | | LINEAR WOOD CEILING | LEVEL 1 | 0 | | 26236 | 26236 |
| 42612 | 2 | 2 | 08MAR17 | 09MAR17 | | | ACCESS DRS & LOUVERS | LEVEL 1 | 0 | | 1605 | 1605 |
| 42620 | 4 | 4 | 08MAR17 | 13MAR17 | | | FINISH PAINT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42630 | 7 | 7 | 14MAR17 | 22MAR17 | | | ELE TRIM & TEST | LEVEL 1 | 0 | | 8560 | 8560 |
| 42640 | 6 | 6 | 15MAR17 | 22MAR17 | | | VCT/RESILIENT&BASE | LEVEL 1 | 0 | | 28040 | 28040 |
| 42642 | 4 | 4 | 23MAR17 | 28MAR17 | | | ENTRANCE FL GRILLES | LEVEL 1 | 0 | | 5992 | 5992 |
| 42650 | 8 | 8 | 14MAR17 | 23MAR17 | | | FINISH CARPENTRY | LEVEL 1 | 0 | | 72046 | 72046 |
| 42660 | 4 | 4 | 29MAR17 | 03APR17 | | | CARPET & BASE | LEVEL 1 | 0 | | 26322 | 26322 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 1 | | | | | | | | | | | | |
| 42690 | 4 | 3 | 23NOV16 | 16MAR17 | 23NOV16 | | HANG DOORS | LEVEL 1 | 20 | | 16045 | 12836 |
| 42700 | 2 | 2 | 17MAR17 | 20MAR17 | | | BUILDERS HARDWARE | LEVEL 1 | 0 | | 5348 | 5348 |
| 42710 | 2 | 2 | 17MAR17 | 20MAR17 | | | INT GLAZING | LEVEL 1 | 0 | | 24470 | 24470 |
| 42720 | 4 | 4 | 20MAR17 | 23MAR17 | | | WALL PROTECTION | LEVEL 1 | 0 | | 19795 | 19795 |
| 42730 | 2 | 2 | 24MAR17 | 27MAR17 | | | RAILS&CORNER GUARDS | LEVEL 1 | 0 | | 2354 | 2354 |
| 42750 | 2 | 2 | 04APR17 | 05APR17 | | | FINAL FINISH COAT | LEVEL 1 | 0 | | 12955 | 12955 |
| 42800 | 2 | 2 | 17MAR17 | 20MAR17 | | | TEST/BALANCE | LEVEL 1 | 0 | | 6527 | 6527 |
| 42900 | 2 | 2 | 14APR17 | 17APR17 | | | FINAL CLEAN-UP | LEVEL 1 | 0 | | 3566 | 3566 |
| 42910 | 4 | 4 | 14APR17 | 19APR17 | | | INTERIOR SIGNAGE | LEVEL 1 | 0 | | 12947 | 12947 |
| | 171 | 84 | 18AUG16 | 19APR17 | | | | | 1 | | 907025 | 899282 |
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44320 | 10 | 10 | 04JAN17 | 17JAN17 | | | HANG DRYWALL | LEVEL 2 | 0 | | 45368 | 45368 |
| 44330 | 8 | 8 | 18JAN17 | 27JAN17 | | | TAPE&FINISH DRYWALL | LEVEL 2 | 0 | | 28355 | 28355 |
| 44335 | 2 | 2 | 30JAN17 | 31JAN17 | | | SOUND/FIRE CAULK T&B WALL | LEVEL 2 | 0 | | | |
| 44340 | 8 | 8 | 18JAN17 | 27JAN17 | | | FRAME D/W CLG&SOFFIT | LEVEL 2 | 0 | | 31386 | 31386 |
| 44342 | 2 | 2 | 18JAN17 | 19JAN17 | | | PLB FIRESTOPPING | LEVEL 2 | 0 | | 1498 | 1498 |
| 44344 | 2 | 2 | 18JAN17 | 19JAN17 | | | MEC FIRESTOPPING | LEVEL 2 | 0 | | 963 | 963 |
| 44345 | 8 | 8 | 30JAN17 | 08FEB17 | | | D/W&FIN CLG&SOFFIT | LEVEL 2 | 0 | | 11342 | 11342 |
| 44350 | 6 | 6 | 09FEB17 | 16FEB17 | | | PRIME PAINT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44370 | 2 | 2 | 30JAN17 | 31JAN17 | | | FIRE EXT.CABINETS | LEVEL 2 | 0 | | 1338 | 1338 |
| 44380 | 8 | 8 | 17FEB17 | 28FEB17 | | | ACOUS.GRID | LEVEL 2 | 0 | | 70141 | 70141 |
| 44382 | 2 | 2 | 17FEB17 | 20FEB17 | | | HARD FLR PREP | LEVEL 2 | 0 | | 2675 | 2675 |
| 44390 | 4 | 4 | 01MAR17 | 06MAR17 | | | SPRINK DROPS & HEADS | LEVEL 2 | 0 | | 12305 | 12305 |
| 44400 | 4 | 4 | 01MAR17 | 06MAR17 | | | TRIM&TERM TEMP.CNTRL | LEVEL 2 | 0 | | 54410 | 54410 |
| 44410 | 10 | 10 | 17FEB17 | 02MAR17 | | | HVA AIR DISTRIBUTION | LEVEL 2 | 0 | | 25386 | 25386 |
| 44420 | 10 | 10 | 17FEB17 | 02MAR17 | | | ELE LIGHTS & TRIM | LEVEL 2 | 0 | | 81106 | 81106 |
| 44450 | 3 | 3 | 01MAR17 | 03MAR17 | | | ELE DATA TRIM&TEST | LEVEL 2 | 0 | | 2140 | 2140 |
| 44460 | 4 | 4 | 06MAR17 | 09MAR17 | | | ELE F.A. TRIM&TEST | LEVEL 2 | 0 | | 13910 | 13910 |
| 44470 | 3 | 3 | 01MAR17 | 03MAR17 | | | ELE PA TRIM&TEST | LEVEL 2 | 0 | | 3210 | 3210 |
| 44480 | 3 | 3 | 01MAR17 | 03MAR17 | | | ELE SECUR. TRIM&TEST | LEVEL 2 | 0 | | 11770 | 11770 |
| 44490 | 4 | 4 | 01MAR17 | 06MAR17 | | | ELE A/V TRIM&TEST | LEVEL 2 | 0 | | 39590 | 39590 |
| 44500 | 6 | 6 | 21FEB17 | 28FEB17 | | | HARD FLR&STONE FACING | LEVEL 2 | 0 | | 28040 | 28040 |
| 44520 | 5 | 5 | 01MAR17 | 07MAR17 | | | PLB FIXTURES & TRIM | LEVEL 2 | 0 | | 13910 | 13910 |
| 44530 | 2 | 2 | 08MAR17 | 09MAR17 | | | TOILET & BATH ACCESS | LEVEL 2 | 0 | | 2247 | 2247 |
| 44540 | 3 | 3 | 08MAR17 | 10MAR17 | | | TOILET COMPARTMENTS | LEVEL 2 | 0 | | 3852 | 3852 |
| 44580 | 6 | 6 | 08MAR17 | 15MAR17 | | | ACOUS.CLG TILE | LEVEL 2 | 0 | | 46760 | 46760 |
| 44590 | 6 | 6 | 07MAR17 | 14MAR17 | | | LINEAR WOOD CEILING | LEVEL 2 | 0 | | 2621 | 2621 |
| 44600 | 4 | 4 | 16MAR17 | 21MAR17 | | | WINDOW SHADES | | 0 | | 54784 | 54784 |
| 44612 | 4 | 4 | 16MAR17 | 21MAR17 | | | ACCESS DRS & LOUVERS | LEVEL 2 | 0 | | 1605 | 1605 |
| 44620 | 6 | 6 | 16MAR17 | 23MAR17 | | | FINISH PAINT | LEVEL 2 | 0 | | 12953 | 12953 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Finishes LEVEL 2 | | | | | | | | | | | | |
| 44630 | 4 | 4 | 24MAR17 | 29MAR17 | | | ELE TRIM & TEST | LEVEL 2 | 0 | | 4280 | 4280 |
| 44640 | 6 | 6 | 24MAR17 | 31MAR17 | | | VCT/RESILIENT&BASE | LEVEL 2 | 0 | | 28040 | 28040 |
| 44650 | 8 | 8 | 24MAR17 | 04APR17 | | | FINISH CARPENTRY | LEVEL 2 | 0 | | 72047 | 72047 |
| 44660 | 4 | 4 | 05APR17 | 10APR17 | | | CARPET & BASE | LEVEL 2 | 0 | | 26322 | 26322 |
| 44690 | 6 | 6 | 24MAR17 | 31MAR17 | | | HANG DOORS | LEVEL 2 | 0 | | 16045 | 16045 |
| 44700 | 4 | 4 | 03APR17 | 06APR17 | | | BUILDERS HARDWARE | LEVEL 2 | 0 | | 5348 | 5348 |
| 44710 | 4 | 4 | 03APR17 | 06APR17 | | | INT GLAZING | LEVEL 2 | 0 | | 24500 | 24500 |
| 44720 | 6 | 6 | 24MAR17 | 31MAR17 | | | WALL PROTECTION | LEVEL 2 | 0 | | 19795 | 19795 |
| 44722 | 8 | 8 | 24MAR17 | 04APR17 | | | BALLET BARRE | LEVEL 2 | 0 | | 4012 | 4012 |
| 44730 | 4 | 4 | 03APR17 | 06APR17 | | | RAILS&CORNER GUARDS | LEVEL 2 | 0 | | 2354 | 2354 |
| 44750 | 4 | 4 | 11APR17 | 14APR17 | | | FINAL FINISH COAT | LEVEL 2 | 0 | | 12953 | 12953 |
| 44800 | 2 | 2 | 03APR17 | 04APR17 | | | TEST/BALANCE | LEVEL 2 | 0 | | 6527 | 6527 |
| 44900 | 4 | 4 | 18APR17 | 21APR17 | | | FINAL CLEAN-UP | LEVEL 2 | 0 | | 3566 | 3566 |
| 44910 | 4 | 4 | 18APR17 | 21APR17 | | | INTERIOR SIGNAGE | LEVEL 2 | 0 | | 12947 | 12947 |
| 44990 | 0 | 0 | 24APR17 | 21APR17 | | | COMPLETE | LEVEL 2 | 0 | | | |
| | 78 | 78 | 04JAN17 | 21APR17 | | | | | 0 | | 855354 | 855354 |
| Elevators | | | | | | | | | | | | |
| 45000 | 5 | 5 | 29DEC16 | 05JAN17 | | | MOBILIZE ELEVATORS | | 0 | | 1605 | 1605 |
| 45010 | 6 | 6 | 06JAN17 | 13JAN17 | | | ELEV.RAILS | BP01 | 0 | | 44159 | 44159 |
| 45020 | 8 | 8 | 16JAN17 | 25JAN17 | | | ELEV.EQUIP. | BP01 | 0 | | 66725 | 66725 |
| 45030 | 4 | 4 | 26JAN17 | 31JAN17 | | | ELEV.PLATFORM | BP01 | 0 | | 30153 | 30153 |
| 45040 | 6 | 6 | 01FEB17 | 08FEB17 | | | ELEV.CAB & FINISHES | BP01 | 0 | | 28013 | 28013 |
| 45050 | 9 | 9 | 09FEB17 | 21FEB17 | | | ELEV.WIRING & CONTROLS | BP01 | 0 | | 44063 | 44063 |
| 45060 | 6 | 6 | 22FEB17 | 01MAR17 | | | ELEV.FRAMES & DOORS | BP01 | 0 | | 45229 | 45229 |
| 45070 | 4 | 4 | 02MAR17 | 07MAR17 | | | ELEV.TEST & ADJUST | BP01 | 0 | | 1685 | 1685 |
| 45110 | 6 | 6 | 16JAN17 | 23JAN17 | | | ELEV.RAILS | BP02 | 0 | | 44159 | 44159 |
| 45120 | 8 | 8 | 26JAN17 | 06FEB17 | | | ELEV.EQUIP. | BP02 | 0 | | 66725 | 66725 |
| 45130 | 4 | 4 | 07FEB17 | 10FEB17 | | | ELEV.PLATFORM | BP02 | 0 | | 30153 | 30153 |
| 45140 | 6 | 6 | 13FEB17 | 20FEB17 | | | ELEV.CAB & FINISHES | BP02 | 0 | | 28013 | 28013 |
| 45150 | 9 | 9 | 22FEB17 | 06MAR17 | | | ELEV.WIRING & CONTROLS | BP02 | 0 | | 44063 | 44063 |
| 45160 | 6 | 6 | 07MAR17 | 14MAR17 | | | ELEV.FRAMES & DOORS | BP02 | 0 | | 45229 | 45229 |
| 45170 | 4 | 4 | 15MAR17 | 20MAR17 | | | ELEV.TEST & ADJUST | BP02 | 0 | | 1685 | 1685 |
| | 57 | 57 | 29DEC16 | 20MAR17 | | | | | 0 | | 521659 | 521659 |
| Final Site Work | | | | | | | | | | | | |
| 64010 | 2 | 1 | 25OCT16 | 30NOV16 | 25OCT16 | | UTIL STORM DRAIN LIFT STATION | | 75 | | 18720 | 4680 |
| 64020 | 6 | 1 | 11MAY16 | 01DEC16 | 11MAY16 | | UTIL 6HDPE - SOIL TIGHT | | 90 | | 40446 | 4045 |
| 64030 | 1 | 0 | 26OCT16 | 30NOV16 | 26OCT16 | | UTIL 8HDPE - SOIL TIGHT | | 75 | | 5618 | 1405 |
| 64040 | 3 | 3 | 01DEC16 | 05DEC16 | | | UTIL 8FES W/RIP RAP | | 0 | | 8453 | 8453 |
| 64050 | 5 | 1 | 26OCT16 | 06DEC16 | 26OCT16 | | UTIL SDDI | | 75 | | 51093 | 12773 |
| 64500 | 5 | 5 | 02FEB17 | 08FEB17 | | | SITE FINAL GRADING | | 0 | | 6286 | 6286 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Final Site Work | | | | | | | | | | | |
| 64510 | 10 | 10 | 09FEB17 | 22FEB17 | | | SITE CONCRETE WALLS | 0 | | 48150 | 48150 |
| 64520 | 10 | 10 | 23FEB17 | 08MAR17 | | | SITE CONCRETE WALKS | 0 | | 112350 | 112350 |
| 64522 | 12 | 12 | 09MAR17 | 24MAR17 | | | SITE MISC. CONCRETE | 0 | | 23540 | 23540 |
| 64530 | 12 | 12 | 23FEB17 | 10MAR17 | | | SITE U/G CONDUIT | 0 | | 41730 | 41730 |
| 64540 | 15 | 15 | 13MAR17 | 31MAR17 | | | SITE LIGHTING | 0 | | 38520 | 38520 |
| 64550 | 10 | 10 | 17FEB17 | 02MAR17 | | | SITE FENCING & GATES | 0 | | 18915 | 18915 |
| 64560 | 10 | 10 | 09FEB17 | 22FEB17 | | | SITE ASPHALT & PAVEMENT | 0 | | 149003 | 149003 |
| 64620 | 10 | 10 | 09MAR17 | 22MAR17 | | | SITE LANDSCAPE/IRRIGATION | 0 | | 110103 | 110103 |
| 64622 | 5 | 5 | 09MAR17 | 15MAR17 | | | SITE PLANT MATERIAL | 0 | | 73402 | 73402 |
| 64630 | 10 | 10 | 03MAR17 | 16MAR17 | | | SITE FURNISHINGS | 0 | | 2675 | 2675 |
| 64650 | 15 | 15 | 03MAR17 | 23MAR17 | | | SITE CONCRETE PAVERS | 0 | | 38033 | 38033 |
| 64652 | 10 | 10 | 03MAR17 | 16MAR17 | | | SITE METALWORK | 0 | | 39892 | 39892 |
| 64660 | 10 | 10 | 17MAR17 | 30MAR17 | | | SITE STONE @BENCHES | 0 | | 228360 | 228360 |
| 64720 | 4 | 4 | 03MAR17 | 08MAR17 | | | SITE BIRD CONTROL | 0 | | 6955 | 6955 |
| 64810 | 4 | 4 | 31MAR17 | 05APR17 | | | SITE SIGNAGE | 0 | | 1605 | 1605 |
| | 231 | 89 | 11MAY16 | 05APR17 | | | | 7 | | 1063849 | 970874 |
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 66560 | 4 | 4 | 05APR17 | 10APR17 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 535 | 535 |
| 66880 | 4 | 4 | 11APR17 | 14APR17 | | | ELE A/V SYSTEM START&TEST | 0 | | 535 | 535 |
| 68050 | 4 | 4 | 05APR17 | 10APR17 | | | SPRINK CLOSEOUT RECORD DWGS | 0 | | 279 | 279 |
| 68900 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST SWITCHGEAR | 0 | | 535 | 535 |
| 68920 | 2 | 2 | 05APR17 | 06APR17 | | | HCC PRETEST CONTROL SYS | 0 | | 2000 | 2000 |
| 68922 | 2 | 2 | 07APR17 | 10APR17 | | | TAB REPORTS | 0 | | 2000 | 2000 |
| 68930 | 2 | 2 | 05APR17 | 06APR17 | | | HCC PRETEST MECH SYS | 0 | | 535 | 535 |
| 68950 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST HCC FA SYS | 0 | | 535 | 535 |
| 68954 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST INTERCOM/RADIO/TV | 0 | | 535 | 535 |
| 68960 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST TELECOM SYS | 0 | | 535 | 535 |
| 68962 | 2 | 2 | 05APR17 | 06APR17 | | | HCC PRETEST PAGING SYS | 0 | | 535 | 535 |
| 68964 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST SECUR. SYS | 0 | | 535 | 535 |
| 68966 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST A/V. SYS | 0 | | 0 | 0 |
| 68970 | 4 | 4 | 05APR17 | 10APR17 | | | HCC PRETEST ELEVATORS | 0 | | 1605 | 1605 |
| 69010 | 4 | 4 | 11APR17 | 14APR17 | | | ELEVATORS START&TEST | 0 | | 1605 | 1605 |
| 69012 | 3 | 3 | 17APR17 | 19APR17 | | | ELEVATORS DEMONSTRATION & O&M'S | 0 | | 1605 | 1605 |
| 69014 | 1 | 1 | 20APR17 | 20APR17 | | | ELEVATORS CX TEST&TRAIN | 0 | | 1336 | 1336 |
| 69020 | 4 | 4 | 11APR17 | 14APR17 | | | FIRE PROT SYS. START&TEST | 0 | | 535 | 535 |
| 69022 | 3 | 3 | 17APR17 | 19APR17 | | | FIRE PROT SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69024 | 2 | 2 | 20APR17 | 21APR17 | | | FIRE PROT SYS. CX TEST&TRAIN | 0 | | 1605 | 1605 |
| 69210 | 4 | 4 | 11APR17 | 14APR17 | | | HV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69212 | 2 | 2 | 17APR17 | 18APR17 | | | HV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69214 | 2 | 2 | 19APR17 | 20APR17 | | | HV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| Close Out-Testing-Commissioning | | | | | | | | | | | |
| 69220 | 4 | 4 | 11APR17 | 14APR17 | | | LV GEAR/TRANS. START&TEST | 0 | | 535 | 535 |
| 69222 | 2 | 2 | 17APR17 | 18APR17 | | | LV GEAR/TRANS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69224 | 2 | 2 | 19APR17 | 20APR17 | | | LV GEAR/TRANS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69230 | 4 | 4 | 11APR17 | 14APR17 | | | ATS & CONTROLS START&TEST | 0 | | 535 | 535 |
| 69232 | 2 | 2 | 19APR17 | 20APR17 | | | ATS & CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69250 | 2 | 2 | 11APR17 | 12APR17 | | | COMM/DATA/TELE START&TEST | 0 | | 535 | 535 |
| 69252 | 2 | 2 | 13APR17 | 14APR17 | | | COMM/DATA/TELE DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69254 | 1 | 1 | 17APR17 | 17APR17 | | | COMM/DATA/TELE CX TEST&TRAIN | 0 | | 535 | 535 |
| 69260 | 2 | 2 | 11APR17 | 12APR17 | | | EMERG. CONTROL START&TEST | 0 | | 535 | 535 |
| 69262 | 2 | 2 | 13APR17 | 14APR17 | | | EMERG. CONTROL DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69264 | 1 | 1 | 17APR17 | 17APR17 | | | EMERG. CONTROL CX TEST&TRAIN | 0 | | 535 | 535 |
| 69300 | 4 | 4 | 11APR17 | 14APR17 | | | FIRE ALARM SYS. START&TEST | 0 | | 535 | 535 |
| 69302 | 2 | 2 | 17APR17 | 18APR17 | | | FIRE ALARM SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69304 | 2 | 2 | 19APR17 | 20APR17 | | | FIRE ALARM SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69320 | 2 | 2 | 11APR17 | 12APR17 | | | ELE PA SYSTEM START&TEST | 0 | | 535 | 535 |
| 69322 | 1 | 1 | 13APR17 | 13APR17 | | | ELE PA SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69324 | 2 | 2 | 14APR17 | 17APR17 | | | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 0 | | 535 | 535 |
| 69330 | 4 | 4 | 11APR17 | 14APR17 | | | ELE SECUR. SYS. START&TEST | 0 | | 535 | 535 |
| 69332 | 2 | 2 | 17APR17 | 18APR17 | | | ELE SECUR. SYS. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69334 | 2 | 2 | 19APR17 | 20APR17 | | | ELE SECUR. SYS. CX TEST&TRAIN | 0 | | 535 | 535 |
| 69340 | 4 | 4 | 05APR17 | 10APR17 | | | ELE A/V SYSTEM START&PRETEST | 0 | | 0 | 0 |
| 69342 | 2 | 2 | 17APR17 | 18APR17 | | | ELE A/V SYSTEM DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69344 | 2 | 2 | 19APR17 | 20APR17 | | | ELE A/V SYSTEM CX TEST&TRAIN | 0 | | 535 | 535 |
| 69400 | 4 | 4 | 11APR17 | 14APR17 | | | MAJOR PLBG EQ. START&TEST | 0 | | 535 | 535 |
| 69402 | 4 | 4 | 17APR17 | 20APR17 | | | MAJOR PLBG EQ. DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69500 | 6 | 6 | 11APR17 | 18APR17 | | | AHU/HVAC/CNTRLS START&TEST | 0 | | 3000 | 3000 |
| 69502 | 3 | 3 | 19APR17 | 21APR17 | | | AHU/HVAC/CNTRLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69504 | 5 | 5 | 19APR17 | 25APR17 | | | AHU/HVAC/CNTRLS CX TEST&TRAIN | 0 | | 535 | 535 |
| 69510 | 6 | 6 | 11APR17 | 18APR17 | | | PUMPS&CONTROLS START&TEST | 0 | | 1605 | 1605 |
| 69512 | 1 | 1 | 19APR17 | 19APR17 | | | PUMPS&CONTROLS DEMONSTRATION & O&M' | 0 | | 535 | 535 |
| 69514 | 1 | 1 | 19APR17 | 19APR17 | | | PUMPS&CONTROLS CX TEST&TRAIN | 0 | | 0 | 0 |
| 69525 | 5 | 5 | 11APR17 | 17APR17 | | | MAIN BUR ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| 69530 | 5 | 5 | 11APR17 | 17APR17 | | | VEGETATED ROOF O&M'S/WARRANTY | 0 | | 2250 | 2250 |
| | 15 | 15 | 05APR17 | 25APR17 | | | | 0 | | 43075 | 43075 |
| 1431 | 13 | 7 | 06MAR15 | 08DEC16 | 06MAR15 | | BIM COBIE REVIEW L-2 | 50 | | | |
| 2194 | 5 | 5 | 10DEC14 | 06DEC16 | 10DEC14 | | P&D LIGHTWEIGHT CONC RF INSUL (03 52 | 0 | | | |
| 2204 | 5 | 5 | 30NOV16 | 06DEC16 | | | P&D HYD CEMENT UNDERLAYMENT (03 54 | 0 | | | |
| 2210 | 200 | 2 | 28APR14 | 01DEC16 | 28APR14 | | SUB STONE VENEER WALL (04 72 | 99 | | | |
| 2212 | 20 | 20 | 02DEC16 | 30DEC16 | | | R&A STONE VENEER WALL (04 72 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2214 | 40 | 40 | 03JAN17 | 27FEB17 | | | P&D STONE VENEER WALL (04 72 | 0 | | | |
| 2294 | 0 | 0 | 11MAR14 | 29NOV16 | 11MAR14 | | P&D LANDSCAPE METALWORK (nic) | 0 | | | |
| 2304 | 40 | 20 | 07NOV14 | 28DEC16 | 07NOV14 | | P&D DECORATIVE FORMED METAL (05 75 | 50 | | | |
| 2314 | 10 | 5 | 03OCT14 | 06DEC16 | 03OCT14 | | P&D ROUGH CARPENTRY (06 10 | 50 | | | |
| 2324 | 60 | 10 | 03OCT14 | 13DEC16 | 03OCT14 | | P&D FINISH CARPENTRY (06 20 | 83 | | | |
| 2330 | 200 | 2 | 28APR14 | 01DEC16 | 28APR14 | | SUB EXT CLOSURE COMMISSIONING (07 08 | 99 | | | |
| 2332 | 20 | 20 | 02DEC16 | 30DEC16 | | | R&A EXT CLOSURE COMMISSIONING (07 08 | 0 | | | |
| 2384 | 20 | 5 | 08JAN16 | 06DEC16 | 08JAN16 | | P&D THERMAL INSULATION (07 21 | 75 | | | |
| 2434 | 20 | 10 | 14JUL14 | 13DEC16 | 14JUL14 | | P&D MOD BIT MEMBRANE ROOFING (07 52 | 50 | | | |
| 2444 | 20 | 10 | 19DEC14 | 13DEC16 | 19DEC14 | | P&D VEGETATED MEMBRANE ROOF (07 55 | 50 | | | |
| 2574 | 60 | 30 | 30JUL16 | 12JAN17 | 30JUL16 | | P&D INTERIOR WOOD DOORS (08 14 | 50 | | | |
| 2584 | 60 | 20 | 01FEB16 | 28DEC16 | 01FEB16 | | P&D INTEGRATED DR ASSEMBLIES (08 17 | 67 | | | |
| 2594 | 20 | 20 | 30NOV16 | 28DEC16 | | | P&D ACCESS DOORS&FRAMES (08 31 | 0 | | | |
| 2624 | 40 | 14 | 29FEB16 | 19DEC16 | 29FEB16 | | P&D DOOR HARDWARE (08 71 | 65 | | | |
| 2634 | 30 | 11 | 12NOV15 | 14DEC16 | 12NOV15 | | P&D GLAZING (08 80 | 65 | | | |
| 2640 | 200 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB MIRRORS (08 83 | 98 | | | |
| 2642 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A MIRRORS (08 83 | 0 | | | |
| 2644 | 20 | 20 | 06JAN17 | 02FEB17 | | | P&D MIRRORS (08 83 | 0 | | | |
| 2674 | 20 | 10 | 19MAY15 | 13DEC16 | 19MAY15 | | P&D GYPSUM BOARD (09 29 | 50 | | | |
| 2680 | 180 | 0 | 28APR14 | | 28APR14 | | SUB CERAMIC/PORCELAIN TILE (09 30 | 100 | | | |
| 2682 | 20 | 20 | 30NOV16 | 28DEC16 | | | R&A CERAMIC/PORCELAIN TILE (09 30 | 0 | | | |
| 2684 | 30 | 25 | 30JUL16 | 02FEB17 | 30JUL16 | | P&D CERAMIC/PORCELAIN TILE (09 30 | 17 | | | |
| 2694 | 20 | 2 | 10MAR15 | 01DEC16 | 10MAR15 | | P&D ACOUSTICAL CEILINGS (09 51 | 90 | | | |
| 2700 | 180 | 1 | 28APR14 | 30NOV16 | 28APR14 | | SUB LINEAR WOOD CEILINGS (09 54 | 99 | | | |
| 2702 | 20 | 20 | 01DEC16 | 29DEC16 | | | R&A LINEAR WOOD CEILINGS (09 54 | 0 | | | |
| 2704 | 30 | 30 | 30DEC16 | 10FEB17 | | | P&D LINEAR WOOD CEILINGS (09 54 | 0 | | | |
| 2710 | 80 | 1 | 28APR14 | 30NOV16 | 28APR14 | | SUB STONE FLOORING (09 63 | 99 | | | |
| 2712 | 20 | 20 | 01DEC16 | 29DEC16 | | | R&A STONE FLOORING (09 63 | 0 | | | |
| 2714 | 40 | 20 | 31JUL16 | 27JAN17 | 31JUL16 | | P&D STONE FLOORING (09 63 | 50 | | | |
| 2724 | 40 | 40 | 30NOV16 | 26JAN17 | | | P&D WOOD ATHLETIC FLOORING (09 64 | 0 | | | |
| 2730 | 200 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB RESILIENT BASE & ACCES (09 65 | 98 | | | |
| 2732 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A RESILIENT BASE & ACCES (09 65 | 0 | | | |
| 2734 | 30 | 30 | 06JAN17 | 16FEB17 | | | P&D RESILIENT BASE & ACCES (09 65 | 0 | | | |
| 2740 | 60 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB RESILIENT SHEET FLOORING (09 65 | 92 | | | |
| 2742 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A RESILIENT SHEET FLOORING (09 65 | 0 | | | |
| 2744 | 30 | 30 | 06JAN17 | 16FEB17 | | | P&D RESILIENT SHEET FLOORING (09 65 | 0 | | | |
| 2750 | 200 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB RESILIENT TILE FLOORING (09 65 | 98 | | | |
| 2752 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A RESILIENT TILE FLOORING (09 65 | 0 | | | |
| 2754 | 30 | 30 | 06JAN17 | 16FEB17 | | | P&D RESILIENT TILE FLOORING (09 65 | 0 | | | |
| 2760 | 220 | 15 | 28APR14 | 20DEC16 | 28APR14 | | SUB CARPETING (09 68 | 93 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 2762 | 20 | 20 | 21DEC16 | 19JAN17 | | | R&A CARPETING (09 | 68 | 0 | | |
| 2764 | 30 | 30 | 20JAN17 | 02MAR17 | | | P&D CARPETING (09 | 68 | 0 | | |
| 2770 | 200 | 15 | 28APR14 | 20DEC16 | 28APR14 | | SUB SOLID SURFACE CLADDING (09 | 72 | 93 | | |
| 2772 | 20 | 20 | 21DEC16 | 19JAN17 | | | R&A SOLID SURFACE CLADDING (09 | 72 | 0 | | |
| 2774 | 40 | 40 | 20JAN17 | 16MAR17 | | | P&D SOLID SURFACE CLADDING (09 | 72 | 0 | | |
| 2780 | 80 | 1 | 28APR14 | 30NOV16 | 28APR14 | | SUB STONE FACING (09 | 75 | 99 | | |
| 2782 | 20 | 20 | 01DEC16 | 29DEC16 | | | R&A STONE FACING (09 | 75 | 0 | | |
| 2784 | 40 | 20 | 30JUL16 | 27JAN17 | 30JUL16 | | P&D STONE FACING (09 | 75 | 50 | | |
| 2792 | 20 | 1 | 15NOV15 | 30NOV16 | 15NOV15 | | R&A SOUND ABSORBING UNITS (09 | 84 | 95 | | |
| 2794 | 30 | 4 | 29JUN16 | 06DEC16 | 29JUN16 | | P&D SOUND ABSORBING UNITS (09 | 84 | 87 | | |
| 2804 | 20 | 20 | 30NOV16 | 28DEC16 | | | P&D PAINTS & COATINGS (09 | 91 | 0 | | |
| 2814 | 30 | 5 | 20NOV15 | 06DEC16 | 20NOV15 | | P&D PVDF COATING SYSTEM (09 | 96 | 83 | | |
| 2820 | 220 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB INTERIOR SIGNAGE (10 | 14 | 98 | | |
| 2822 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A INTERIOR SIGNAGE (10 | 14 | 0 | | |
| 2824 | 30 | 30 | 06JAN17 | 16FEB17 | | | P&D INTERIOR SIGNAGE (10 | 14 | 0 | | |
| 2834 | 30 | 5 | 18NOV15 | 06DEC16 | 18NOV15 | | P&D TOILET COMPARTMENTS (10 | 21 | 83 | | |
| 2850 | 200 | 10 | 28APR14 | 13DEC16 | 28APR14 | | SUB WALL&CORNER PROTECTION (10 | 26 | 95 | | |
| 2852 | 20 | 20 | 14DEC16 | 12JAN17 | | | R&A WALL&CORNER PROTECTION (10 | 26 | 0 | | |
| 2854 | 40 | 40 | 13JAN17 | 09MAR17 | | | P&D WALL&CORNER PROTECTION (10 | 26 | 0 | | |
| 2862 | 20 | 10 | 10SEP15 | 13DEC16 | 10SEP15 | | R&A TOIL, BATH&LAUNDRY ACCESS (10 | 28 | 50 | | |
| 2864 | 30 | 30 | 14DEC16 | 26JAN17 | | | P&D TOIL, BATH&LAUNDRY ACCESS (10 | 28 | 0 | | |
| 2872 | 20 | 10 | 10SEP15 | 13DEC16 | 10SEP15 | | R&A FIRE EXTING CABINETS (10 | 44 | 50 | | |
| 2874 | 20 | 20 | 14DEC16 | 12JAN17 | | | P&D FIRE EXTING CABINETS (10 | 44 | 0 | | |
| 2880 | 220 | 10 | 28APR14 | 13DEC16 | 28APR14 | | SUB BIRD CONTROL DEVICES (10 | 81 | 96 | | |
| 2882 | 20 | 20 | 14DEC16 | 12JAN17 | | | R&A BIRD CONTROL DEVICES (10 | 81 | 0 | | |
| 2884 | 30 | 30 | 13JAN17 | 23FEB17 | | | P&D BIRD CONTROL DEVICES (10 | 81 | 0 | | |
| 2910 | 200 | 10 | 28APR14 | 13DEC16 | 28APR14 | | SUB BALLET BARRE (11 | 66 | 95 | | |
| 2912 | 20 | 20 | 14DEC16 | 12JAN17 | | | R&A BALLET BARRE (11 | 66 | 0 | | |
| 2914 | 40 | 40 | 13JAN17 | 09MAR17 | | | P&D BALLET BARRE (11 | 66 | 0 | | |
| 2924 | 30 | 30 | 30NOV16 | 12JAN17 | | | P&D WINDOW SHADES (12 | 24 | 0 | | |
| 2940 | 220 | 10 | 28APR14 | 13DEC16 | 28APR14 | | SUB STONE BENCHES (12 | 36 | 96 | | |
| 2942 | 20 | 20 | 14DEC16 | 12JAN17 | | | R&A STONE BENCHES (12 | 36 | 0 | | |
| 2944 | 30 | 30 | 13JAN17 | 23FEB17 | | | P&D STONE BENCHES (12 | 36 | 0 | | |
| 2952 | 20 | 7 | 08SEP15 | 08DEC16 | 08SEP15 | | R&A ENTRANCE FLOOR GRILLES (12 | 48 | 65 | | |
| 2954 | 30 | 30 | 09DEC16 | 23JAN17 | | | P&D ENTRANCE FLOOR GRILLES (12 | 48 | 0 | | |
| 2960 | 180 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB TELESCOPING STANDS (12 | 66 | 97 | | |
| 2962 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A TELESCOPING STANDS (12 | 66 | 0 | | |
| 2964 | 60 | 60 | 06JAN17 | 30MAR17 | | | P&D TELESCOPING STANDS (12 | 66 | 0 | | |
| 2994 | 60 | 20 | 19MAY15 | 28DEC16 | 19MAY15 | | P&D HYDRAULIC ELEVATORS (14 | 24 | 67 | | |
| 3114 | 50 | 27 | 24JUL15 | 09JAN17 | 24JUL15 | | P&D SUBMERSIBLE PUMPS (22 | 14 | 46 | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3194 | 40 | 10 | 30MAR15 | 13DEC16 | 30MAR15 | _____ | P&D DDC SYS - HVAC | (23 09 | 75 | ____ | |
| 3264 | 40 | 22 | 14NOV14 | 30DEC16 | 14NOV14 | _____ | P&D HVAC FANS | (23 34 | 45 | ____ | |
| 3274 | 50 | 13 | 13AUG15 | 16DEC16 | 13AUG15 | _____ | P&D AIR TERMINAL UNITS | (23 36 | 74 | ____ | |
| 3284 | 40 | 5 | 14NOV14 | 06DEC16 | 14NOV14 | _____ | P&D AIR OUTLETS&INLETS | (23 37 | 88 | ____ | |
| 3304 | 90 | 20 | 28JAN15 | 28DEC16 | 28JAN15 | _____ | P&D PACKAGED AHU UNITS | (23 74 | 78 | ____ | |
| 3314 | 90 | 20 | 29AUG14 | 28DEC16 | 29AUG14 | _____ | P&D HEATING&COOLING UNITS | (23 82 | 78 | ____ | |
| 3324 | 90 | 40 | 05JAN15 | 26JAN17 | 05JAN15 | _____ | P&D AIR COILS | (23 82 | 56 | ____ | |
| 3344 | 40 | 10 | 23JUN14 | 13DEC16 | 23JUN14 | _____ | P&D MEDIUM VOLTAGE CABLES | (26 05 | 75 | ____ | |
| 3354 | 40 | 5 | 09JUN15 | 06DEC16 | 09JUN15 | _____ | P&D LV ELEC PWR CONDS&CBLS | (26 05 | 88 | ____ | |
| 3364 | 20 | 10 | 09JUN15 | 13DEC16 | 09JUN15 | _____ | P&D GND - ELEC SYS | (26 05 | 50 | ____ | |
| 3404 | 10 | 10 | 07JUL15 | 13DEC16 | 07JUL15 | _____ | P&D COMMISSION - ELEC SYS | (26 08 | 0 | ____ | |
| 3414 | 40 | 10 | 09JUN14 | 13DEC16 | 09JUN14 | _____ | P&D LIGHTING CONTROLS | (26 09 | 75 | ____ | |
| 3434 | 80 | 10 | 30JUL15 | 13DEC16 | 30JUL15 | _____ | P&D DISTRIBUTION SWITCHGEAR | (26 24 | 88 | ____ | |
| 3444 | 50 | 10 | 09NOV15 | 13DEC16 | 09NOV15 | _____ | P&D PANELBOARDS | (26 24 | 80 | ____ | |
| 3454 | 60 | 10 | 25JUL15 | 13DEC16 | 25JUL15 | _____ | P&D ELECTRIC METERING | (26 27 | 83 | ____ | |
| 3464 | 40 | 10 | 24NOV15 | 13DEC16 | 24NOV15 | _____ | P&D WIRING DEVICES | (26 27 | 75 | ____ | |
| 3484 | 40 | 10 | 24NOV15 | 13DEC16 | 24NOV15 | _____ | P&D DISCONNECT SWITCHES | (26 29 | 75 | ____ | |
| 3494 | 60 | 13 | 19JAN15 | 16DEC16 | 19JAN15 | _____ | P&D PHOTOVOLTAIC SYSTEMS | (26 30 | 78 | ____ | |
| 3504 | 60 | 42 | 23MAY14 | 30JAN17 | 23MAY14 | _____ | P&D ATS | (26 36 | 30 | ____ | |
| 3514 | 80 | 10 | 14OCT14 | 13DEC16 | 14OCT14 | _____ | P&D INTERIOR LIGHTING | (26 51 | 88 | ____ | |
| 3544 | 60 | 10 | 09JUN15 | 13DEC16 | 09JUN15 | _____ | P&D GND - COMM SYS | (27 05 | 83 | ____ | |
| 3574 | 40 | 5 | 03FEB15 | 06DEC16 | 03FEB15 | _____ | P&D COMMUNICATIONS TESTING | (27 08 | 88 | ____ | |
| 3584 | 60 | 20 | 27FEB15 | 28DEC16 | 27FEB15 | _____ | P&D COMM EQUIP RM FITTINGS | (27 11 | 67 | ____ | |
| 3594 | 60 | 30 | 09APR15 | 12JAN17 | 09APR15 | _____ | P&D COMM BCKBNE OSP CABLING | (27 13 | 50 | ____ | |
| 3604 | 60 | 20 | 03FEB15 | 28DEC16 | 03FEB15 | _____ | P&D TELECOM OSP FIBER CABLING | (27 13 | 67 | ____ | |
| 3614 | 60 | 20 | 02FEB15 | 28DEC16 | 02FEB15 | _____ | P&D COMM CABLING | (27 15 | 67 | ____ | |
| 3624 | 60 | 5 | 04NOV14 | 06DEC16 | 04NOV14 | _____ | P&D INTEG AUDIOVISUAL SYSTEMS | (27 41 | 92 | ____ | |
| 3634 | 60 | 5 | 27JAN15 | 06DEC16 | 27JAN15 | _____ | P&D MSTR ANT TV EQUIP&SYS | (27 41 | 92 | ____ | |
| 3644 | 60 | 0 | 19DEC14 | | 19DEC14 | _____ | P&D PA&MASS NOTIFICATION SYS | (27 51 | 100 | | |
| 3654 | 40 | 40 | 30NOV16 | 26JAN17 | _____ | _____ | P&D SFTY&SEC INSTALLATION REQ' | (28 05 | 0 | ____ | |
| 3662 | 20 | 0 | 11NOV15 | 03MAR16 | 11NOV15 | 03MAR16 | R&A COND-CABLES ELEC SFTY&SEC | (28 05 | 100 | | |
| 3664 | 35 | 35 | 30NOV16 | 19JAN17 | _____ | _____ | P&D COND-CABLES ELEC SFTY&SEC | (28 05 | 0 | ____ | |
| 3674 | 50 | 1 | 30JUN16 | 30NOV16 | 30JUN16 | _____ | P&D SECURITY SYS LABELING | (28 05 | 98 | ____ | |
| 3680 | 100 | 1 | 28APR14 | 30NOV16 | 28APR14 | _____ | SUB SECURITY SYS COMMISSION'G | (28 08 | 99 | ____ | |
| 3682 | 20 | 20 | 01DEC16 | 29DEC16 | _____ | _____ | R&A SECURITY SYS COMMISSION'G | (28 08 | 0 | ____ | |
| 3684 | 40 | 40 | 28APR14 | 24FEB17 | 28APR14 | _____ | P&D SECURITY SYS COMMISSION'G | (28 08 | 0 | ____ | |
| 3694 | 40 | 20 | 08JAN16 | 28DEC16 | 08JAN16 | _____ | P&D ACCESS CONTROL SYS | (28 13 | 50 | ____ | |
| 3704 | 60 | 0 | 14NOV14 | | 14NOV14 | _____ | P&D FIRE DETECTION&ALARM | (28 31 | 100 | | |
| 3754 | 10 | 10 | 01DEC14 | 13DEC16 | 01DEC14 | _____ | P&D CMNT&CONC LNDSCP IMPRVMS | (32 05 | 0 | ____ | |
| 3764 | 10 | 10 | 30NOV16 | 13DEC16 | _____ | _____ | P&D CMT&CONC FOR EXT IMPRVMS | (32 05 | 0 | ____ | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 3772 | 20 | 0 | 23NOV15 | 15MAR16 | 23NOV15 | 15MAR16 | R&A CONCRETE PAVERS (32 14 | 100 | | | |
| 3774 | 20 | 20 | 30NOV16 | 28DEC16 | | | P&D CONCRETE PAVERS (32 14 | 0 | | | |
| 3780 | 200 | 5 | 28APR14 | 06DEC16 | 28APR14 | | SUB FENCES&GATES (32 31 | 98 | | | |
| 3782 | 20 | 20 | 07DEC16 | 05JAN17 | | | R&A FENCES&GATES (32 31 | 0 | | | |
| 3784 | 30 | 30 | 06JAN17 | 16FEB17 | | | P&D FENCES&GATES (32 31 | 0 | | | |
| 3794 | 20 | 20 | 30NOV16 | 28DEC16 | | | P&D IRRIGATION (32 84 | 0 | | | |
| 3804 | 20 | 20 | 12MAY15 | 28DEC16 | 12MAY15 | | P&D PLANTING (32 90 | 0 | | | |
| 3900 | 20 | 1 | 30NOV16 | 30NOV16 | | | SUB EXTERIOR MOCK-UP | 95 | | | |
| 3902 | 20 | 20 | 01DEC16 | 29DEC16 | | | APP EXTERIOR MOCK-UP | 0 | | | |
| 4020 | 5 | 5 | 24JUL14 | 06DEC16 | 24JUL14 | | DEL ROOF & OVERFLOW DRAINS | 0 | | 0 | 0 |
| 4030 | 5 | 0 | 13MAY14 | 22APR16 | 13MAY14 | 22APR16 | DEL PLB A/G W&V/STORM DRN&WTR | 100 | | 0 | 0 |
| 4040 | 5 | 5 | 10JAN17 | 16JAN17 | | | DEL PLB HEX/TMV/ET/DWCP | 0 | | 0 | 0 |
| 4060 | 5 | 5 | 30NOV16 | 06DEC16 | | | DEL PLB CONDENSATE PIPING | 0 | | 0 | 0 |
| 4070 | 5 | 5 | 19DEC14 | 06DEC16 | 19DEC14 | | DEL PLB EQUIPMENT | 0 | | 0 | 0 |
| 4100 | 5 | 5 | 24JUN14 | 06DEC16 | 24JUN14 | | DEL MEC EQ PIPING | 0 | | 0 | 0 |
| 4110 | 5 | 5 | 05JUL14 | 06DEC16 | 05JUL14 | | DEL PLB FIRESTOPPING | 0 | | 0 | 0 |
| 4120 | 5 | 5 | 05JUL14 | 06DEC16 | 05JUL14 | | DEL MEC FIRESTOPPING | 0 | | 0 | 0 |
| 4130 | 5 | 5 | 20DEC14 | 06DEC16 | 20DEC14 | | DEL PLB O/H INSULATION | 0 | | 0 | 0 |
| 4140 | 5 | 5 | 20DEC14 | 06DEC16 | 20DEC14 | | DEL MEC PIPE INSULATION | 0 | | 0 | 0 |
| 4150 | 5 | 5 | 16SEP14 | 06DEC16 | 16SEP14 | | DEL PLB FIXTURES & TRIM | 0 | | 0 | 0 |
| 11405 | 5 | 5 | 30NOV16 | 06DEC16 | | | INSTALL TEMP INT & EXT SIGNAGE | 0 | | | |
| 11612 | 3 | 3 | 13DEC16 | 15DEC16 | | | ELE SHUTDOWN | 0 | | | |
| 25150 | 5 | 5 | 30NOV16 | 06DEC16 | | | STAIR FLASHINGS | 0 | | 0 | 0 |
| 30330 | 8 | 8 | 03JAN17 | 12JAN17 | | | COUNTERFLASHING VEG.2FL RF | 0 | | 0 | 0 |
| 30420 | 0 | 0 | 28DEC16 | 27DEC16 | | | TEMP ROOF DRY-IN | 0 | | | |
| 30460 | 2 | 2 | 18JAN17 | 19JAN17 | | | ROOF THRESHOLD FLASHINGS RF | 0 | | 0 | 0 |
| 30532 | 4 | 4 | 30JAN17 | 02FEB17 | | | MECH CURB FLASHING MAIN RF | 0 | | 0 | 0 |
| 30534 | 2 | 2 | 03FEB17 | 06FEB17 | | | PAD COVER @HOUSEKEEPING | 0 | | 0 | 0 |
| 30542 | 0 | 0 | 06FEB17 | 03FEB17 | | | TEMP COOLING AVAILABLE | 0 | | | |
| 30640 | 5 | 5 | 13FEB17 | 17FEB17 | | | CxA (FTP) Solar PV | 0 | | | |
| 30800 | 0 | 0 | 06MAR17 | 03MAR17 | | | ROOF COMPLETE | 0 | | | |
| 35560 | 2 | 2 | 16DEC16 | 19DEC16 | | | SILL PAD FLASHING WEST | 0 | | 0 | 0 |
| 35570 | 4 | 4 | 20DEC16 | 23DEC16 | | | SILL PAD FLASHING NORTH | 0 | | 0 | 0 |
| 35580 | 2 | 2 | 27DEC16 | 28DEC16 | | | SILL PAD FLASHING EAST | 0 | | 0 | 0 |
| 35590 | 4 | 4 | 03JAN17 | 06JAN17 | | | SILL PAD FLASHING SOUTH | 0 | | 0 | 0 |
| 35910 | 0 | 0 | 23JAN17 | 20JAN17 | | | TEMPORARY EXTERIOR ENCLOSURE | 0 | | | |
| 35960 | 15 | 15 | 23JAN17 | 10FEB17 | | | SS COLUMN COVERS | 0 | | 0 | 0 |
| 35990 | 0 | 0 | 20FEB17 | 17FEB17 | | | EXTERIOR COMPLETE | 0 | | | |
| 36000 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -ASTM E783-Air Leakage Test-Wind | 0 | | | |
| 36010 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -ASTM E1186-Air Leakage Test-Eve | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 36015 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -ASTM E1153- Roofing Insulation- | 0 | | | |
| 36020 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -ASTM D5957-Flood Testing-Horizo | 0 | | | |
| 36025 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -ASTM E1105-Water Penetration Te | 0 | | | |
| 36030 | 4 | 4 | 20FEB17 | 23FEB17 | | | CxA -AAMA 501.2-Water Leakage Field | 0 | | | |
| 40192 | 4 | 4 | 01DEC16 | 06DEC16 | | | JAMB,SHELF&BASE FLASH LEVEL B | 0 | | 0 | 0 |
| 40302 | 0 | 0 | 31JAN17 | 30JAN17 | | | POWER AVAILABLE | 0 | | | |
| 40318 | 2 | 2 | 09DEC16 | 12DEC16 | | | VA I/W INSPECT & APP LEVEL B | 0 | | | |
| 40902 | 5 | 5 | 10APR17 | 14APR17 | | | VA INSPECT LEVEL B | 0 | | | |
| 40990 | 0 | 0 | 14APR17 | 13APR17 | | | COMPLETE LEVEL B | 0 | | | |
| 42192 | 4 | 4 | 05DEC16 | 08DEC16 | | | JAMB,SHELF&BASE FLASH LEVEL 1 | 0 | | 0 | 0 |
| 42318 | 2 | 2 | 16DEC16 | 19DEC16 | | | VA I/W INSPECT & APP LEVEL 1 | 0 | | | |
| 42424 | 2 | 2 | 15FEB17 | 16FEB17 | | | VA O/H INSPECT & APP LEVEL 1 | 0 | | | |
| 42902 | 5 | 5 | 14APR17 | 20APR17 | | | VA INSPECT LEVEL 1 | 0 | | | |
| 42990 | 0 | 0 | 20APR17 | 19APR17 | | | COMPLETE LEVEL 1 | 0 | | | |
| 44192 | 4 | 4 | 05DEC16 | 08DEC16 | | | JAMB,SHELF&BASE FLASH LEVEL 2 | 0 | | 0 | 0 |
| 44318 | 2 | 2 | 22DEC16 | 23DEC16 | | | VA I/W INSPECT & APP LEVEL 2 | 0 | | | |
| 44424 | 2 | 2 | 01MAR17 | 02MAR17 | | | VA O/H INSPECT & APP LEVEL 2 | 0 | | | |
| 44902 | 5 | 5 | 18APR17 | 24APR17 | | | VA INSPECT LEVEL 2 | 0 | | | |
| 64624 | 10 | 10 | 16MAR17 | 29MAR17 | | | SITE ROCK/GROUND COVER | 0 | | 0 | 0 |
| 64990 | 0 | 0 | 06APR17 | 05APR17 | | | SITEWORK COMPLETE | 0 | | | |
| 66000 | 0 | 0 | | 10APR17 | | | SUBSTANTIAL COMPLETION | 0 | | | |
| 66722 | 2 | 2 | 17APR17 | 18APR17 | | | CxA (FTP) 530-ATS-E | 0 | | | |
| 66892 | 1 | 1 | 17APR17 | 17APR17 | | | CxA (FTP) A/V | 0 | | | |
| 66912 | 1 | 1 | 17APR17 | 17APR17 | | | CxA (FTP) DCW | 0 | | | |
| 66914 | 1 | 1 | 17APR17 | 17APR17 | | | CxA (FTP) DHW | 0 | | | |
| 66932 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-CRP-1 | 0 | | | |
| 66941 | 1 | 1 | 24APR17 | 24APR17 | | | CxA (FTP) 530-AHU-1 | 0 | | | |
| 66942 | 1 | 1 | 24APR17 | 24APR17 | | | CxA (FTP) 530-AHU-2 | 0 | | | |
| 66943 | 1 | 1 | 24APR17 | 24APR17 | | | CxA (FTP) VAV/CAV | 0 | | | |
| 66944 | 1 | 1 | 24APR17 | 24APR17 | | | CxA (FTP) FCU | 0 | | | |
| 66945 | 1 | 1 | 24APR17 | 24APR17 | | | CxA (FTP) EF | 0 | | | |
| 68010 | 0 | 0 | 05APR17 | | | | START TESTING | 0 | | | |
| 68030 | 4 | 4 | 05APR17 | 10APR17 | | | PREPUNCH LIST | 0 | | | |
| 68410 | 1 | 1 | 23MAR17 | 23MAR17 | | | CxA (FTP) Irrigation | 0 | | | |
| 68925 | 1 | 1 | 11APR17 | 11APR17 | | | CxA TAB B/C-CHW | 0 | | | |
| 68926 | 1 | 1 | 11APR17 | 11APR17 | | | CxA TAB B/C-HHW | 0 | | | |
| 68928 | 2 | 2 | 11APR17 | 12APR17 | | | CxA TAB B/C-AIRSIDE | 0 | | | |
| 69225 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) Lighting Control | 0 | | | |
| 69515 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-CHWP-1 | 0 | | | |
| 69516 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-CHWP-2 | 0 | | | |

| ACTIVITY ID | ORIG DUR | DAYS LEFT | EARLY START | EARLY FINISH | ACTUAL START | ACTUAL FINISH | DESCRIPTION | PCT COMP | NEW % | BUDGET COST | BALANCE TO COMPLETE |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 69517 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-HHWP-1 | 0 | | | |
| 69518 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-HHWP-2 | 0 | | | |
| 69519 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-HEX-1 | 0 | | | |
| 69520 | 1 | 1 | 19APR17 | 19APR17 | | | CxA (FTP) 530-HEX-2 | 0 | | | |
| 69540 | 5 | 5 | 11APR17 | 17APR17 | | | BIM COMMISSIONING | 0 | | 0 | 0 |
| 69700 | 5 | 5 | 26APR17 | 02MAY17 | | | VA FINAL INSPECTION | 0 | | | |
| 69900 | 0 | 0 | | 02MAY17 | | | PROJECT COMPLETE (P0032) 11/21/15 | 0 | | | |
| 70030 | 5 | 5 | 30NOV16 | 06DEC16 | | | P0030 Temp Lighting and Sidewalk | 0 | | 25576 | 25576 |
| 70036 | 5 | 5 | 30NOV16 | 06DEC16 | | | P0036 CORRECT ROUGH OPENING DOORS BS | 0 | | 13000 | 13000 |
| 70037 | 5 | 3 | 30NOV15 | 02DEC16 | 30NOV15 | | P00037 EL NINO MITIGATION | 45 | | 85000 | 46730 |
| 70830 | 10 | 0 | 27JAN16 | 09MAR16 | 27JAN16 | 09MAR16 | Submit ILSM Form (2 Weeks Notice) | 100 | | | |
| 70930 | 2 | 0 | 11MAR16 | 12MAR16 | 11MAR16 | 12MAR16 | Grade for Temp Sidwalks, part 1 | 100 | | | |
| 71030 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Form and rebar Sidewalks, part 1 | 100 | | | |
| 71130 | 1 | 0 | 12MAR16 | 16MAR16 | 12MAR16 | 16MAR16 | Pour Sidewalks, part 1 | 100 | | | |
| 71230 | 1 | 0 | 17MAR16 | 17MAR16 | 17MAR16 | 17MAR16 | Strip Forms, Part 1 | 100 | | | |
| 71330 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Finish Grade, Part 1 | 100 | | | |
| 71430 | 1 | 0 | 27MAR16 | 27MAR16 | 27MAR16 | 27MAR16 | Relocate Temp Fencing | 100 | | | |
| 71530 | 3 | 0 | 28MAR16 | 28MAR16 | 28MAR16 | 28MAR16 | Install Temp Lighting/Reconfigure Ex | 100 | | | |
| 71630 | 5 | 5 | 30NOV16 | 06DEC16 | | | Coordinate with RE Office Prior to | 0 | | | |
| 71730 | 1 | 1 | 07DEC16 | 07DEC16 | | | Form and Rebar Temp Sidewalks, Part | 0 | | | |
| 71830 | 1 | 1 | 08DEC16 | 08DEC16 | | | Pour Sidewalks, Part 2 | 0 | | | |
| 71930 | 1 | 1 | 09DEC16 | 09DEC16 | | | Strip Forms, Part 2 | 0 | | | |
| 72030 | 1 | 1 | 12DEC16 | 12DEC16 | | | Finish Grade, Part 2 | 0 | | | |
| 72130 | 2 | 2 | 09FEB17 | 10FEB17 | | | Demo Temp Sidewalk and Lighting | 0 | | | |
| RAIN03 | 9 | 0 | 04MAR16 | 22MAR16 | 04MAR16 | 22MAR16 | 9 DAYS RAIN 3/4 TO 3/22 | 100 | | | |
| | 802 | 108 | 11MAR14 | 02MAY17 | | | | 69 | | 123576 | 85307 |
| ILENCLO | | | | | | | | | | | |
| 35150 | 2 | 2 | 30NOV16 | 01DEC16 | | | EXT.WALL SHEATHING/INSULATION WE | 0 | | | |
| 35160 | 2 | 2 | 30NOV16 | 01DEC16 | | | EXT.WALL SHEATHING/INSULATION N | 0 | | | |
| 35170 | 2 | 2 | 30NOV16 | 01DEC16 | | | EXT.WALL SHEATHING/INSULATION | 0 | | | |
| 35180 | 2 | 2 | 30NOV16 | 01DEC16 | | | EXT.WALL SHEATHING/INSULATION | 0 | | | |
| | 2 | 2 | 30NOV16 | 01DEC16 | | | | 0 | | | |
| ILFINLV | | | | | | | | | | | |
| 40335 | 2 | 2 | 04JAN17 | 05JAN17 | | | SOUND/FIRE CAULK T&B WALL LEVEL B | 0 | | | |
| | 2 | 2 | 04JAN17 | 05JAN17 | | | | 0 | | | |
| | 802 | 108 | 11MAR14 | 02MAY17 | | | | 60 | | 10706755 | 6764409 |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 2010 | SUB SAFETY PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2012 | R&A SAFETY PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2020 | SUB ENVIRO PROTECT PLAN | | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2022 | R&A ENVIRO PROTECT PLAN | | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2030 | SUB LIFE SAFETY PLAN | | 20 | 26MAY14A | 26MAY14 | 26MAY14 | |
| 2032 | APP LIFE SAFETY PLAN | | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 2040 | SUB SITE PLAN&ACCESS | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2042 | R&A SITE PLAN&ACCESS | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2050 | SUB TRAFFIC CONTROL PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2052 | R&A TRAFFIC CONTROL PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2060 | SUB SITE UTILITIES DEV PLAN | | 15 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 2062 | R&A SITE UTILITIES DEV PLAN | | 20 | 04JUN14A | 04JUN14 | 04JUN14 | |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | | 80 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | | 20 | 12DEC14A | 12DEC14 | 12DEC14 | |
| 2080 | SUB PROJECT SCHEDULE | | 23 | 15APR14A | 15APR14 | 15APR14 | |
| 2082 | R&A PROJECT SCHEDULE | | 20 | 14MAY14A | 14MAY14 | 14MAY14 | |
| 2084 | SUB APPROVED PROJECT SCHEDULE | | 30 | 20JUN14A | 20JUN14 | 20JUN14 | |
| 2090 | SUB TESTING LAB SERVICES | (01 45 29) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2092 | R&A TESTING LAB SERVICES | (01 45 29) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2100 | SUB TEMP ENVIR CONTROLS | (01 57 19) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 2102 | R&A TEMP ENVIR CONTROLS | (01 57 19) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 2104 | P&D TEMP ENVIR CONTROLS | (01 57 19) | 1 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2110 | SUB TEMP INT & EXT SIGNAGE | (01 58 16) | 200 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 2112 | R&A TEMP INT & EXT SIGNAGE | (01 58 16) | 20 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2114 | P&D TEMP INT & EXT SIGNAGE | (01 58 16) | 5 | 21FEB15A | 21FEB15 | 21FEB15 | |
| 2120 | SUB SURVEYOR QUALIFICATIONS | (01 70 00) | 30 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 2122 | R&A SURVEYOR QUALIFICATIONS | (01 70 00) | 20 | 10JUL14A | 10JUL14 | 10JUL14 | |
| 2130 | SUB WASTE MANAGEMENT PLAN | (01 74 19) | 33 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 2132 | R&A WASTE MANAGEMENT PLAN | (01 74 19) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 2140 | SUB LEED | | 200 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 2142 | R&A LEED | | 20 | 11JUL14A | 11JUL14 | 11JUL14 | |
| 2150 | SUB CAST-IN-PLACE CONC | (03 05 23) | 65 | 30JUL14A | 30JUL14 | 30JUL14 | |
| 2152 | R&A CAST-IN-PLACE CONC | (03 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2154 | P&D CAST-IN-PLACE CONC | (03 05 23) | 5 | 21JUL15A | 21JUL15 | 21JUL15 | |
| 2160 | SUB CONC REINF STEEL | | 40 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 2162 | R&A CONC REINF STEEL | | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2164 | P&D CONC REINF STEEL | | 10 | 13JUL15A | 13JUL15 | 13JUL15 | |
| 2170 | SUB ARCHITECTURAL CONCRETE | (03 33 00) | 70 | 24AUG14A | 24AUG14 | 24AUG14 | |
| 2172 | R&A ARCHITECTURAL CONCRETE | (03 33 00) | 20 | 24AUG15A | 24AUG15 | 24AUG15 | |
| 2174 | P&D ARCHITECTURAL CONCRETE | (03 33 00) | 5 | 04AUG15A | 04AUG15 | 04AUG15 | |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL | (03 52 00) | 120 | 05DEC14A | 05DEC14 | 05DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 20 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 5 | 06DEC16 | _____ | _____ | -114 |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 60 | 08JUL16A | 08JUL16 | 08JUL16 | |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 20 | 04AUG16A | 04AUG16 | 04AUG16 | |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 5 | 06DEC16 | _____ | _____ | -57 |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 200 | 01DEC16 | _____ | _____ | -97 |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 20 | 30DEC16 | _____ | _____ | -97 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 40 | 27FEB17 | _____ | _____ | -97 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 60 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 30 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 30 | 24NOV14A | 24NOV14 | 24NOV14 | |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 40 | 13OCT15A | 13OCT15 | 13OCT15 | |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 40 | 10DEC14A | 10DEC14 | 10DEC14 | |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 80 | 22AUG14A | 22AUG14 | 22AUG14 | |
| 2252 | R&A COMP METAL DECKING (05 36 00) | 20 | 09SEP14A | 09SEP14 | 09SEP14 | |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 | 0 | 20APR15A | 20APR15 | 20APR15 | |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 200 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 20 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 30 | 22NOV14A | 22NOV14 | 22NOV14 | |
| 2280 | SUB METAL STAIRS (05 51 00) | 80 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2282 | R&A METAL STAIRS (05 51 00) | 20 | 22OCT14A | 22OCT14 | 22OCT14 | |
| 2284 | P&D METAL STAIRS (05 51 00) | 30 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 0 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 0 | 14APR15A | 14APR15 | 14APR15 | |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 0 | 29NOV16 | _____ | _____ | -31 |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 60 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 40 | 28DEC16 | _____ | _____ | -66 |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 40 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 10 | 06DEC16 | _____ | _____ | -120 |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 180 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 60 | 13DEC16 | _____ | _____ | -54 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 200 | 01DEC16 | _____ | _____ | -62 |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 20 | 30DEC16 | _____ | _____ | -62 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 100 | 02DEC14A | 02DEC14 | 02DEC14 | |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 20 | 24DEC14A | 24DEC14 | 24DEC14 | |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 20 | 26DEC14A | 26DEC14 | 26DEC14 | |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2370 | SUB WATER REPELLENTS (07 19 00) (ni | 120 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2372 | R&A WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2374 | P&D WATER REPELLENTS (07 19 00) (ni | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 140 | 24DEC15A | 24DEC15 | 24DEC15 | |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 20 | 08JAN16A | 08JAN16 | 08JAN16 | |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 20 | 06DEC16 | _____ | _____ | -119 |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 120 | 07APR15A | 07APR15 | 07APR15 | |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 20 | 14APR15A | 14APR15 | 14APR15 | |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 20 | 29JUL16A | 29JUL16 | 29JUL16 | |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 160 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 20 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 30 | 11MAR14A | 11MAR14 | 11MAR14 | |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 50 | 21OCT14A | 21OCT14 | 21OCT14 | |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 40 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 100 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 40 | 29JUL16A | 29JUL16 | 29JUL16 | |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 120 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 20 | 13DEC16 | _____ | _____ | -119 |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 120 | 10NOV14A | 10NOV14 | 10NOV14 | |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 20 | 13DEC16 | _____ | _____ | -119 |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 180 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 20 | 07NOV14A | 07NOV14 | 07NOV14 | |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 20 | 08NOV14A | 08NOV14 | 08NOV14 | |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 160 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 30 | 21SEP14A | 21SEP14 | 21SEP14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2470 | SUB ROOF HATCH (07 72 00.1) | 120 | 14AUG14A | 14AUG14 | 14AUG14 | |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 20 | 20SEP14A | 20SEP14 | 20SEP14 | |
| 2474 | P&D ROOF HATCH (07 72 00.1) NI | 40 | 20SEP15A | 20SEP15 | 20SEP15 | |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NI | 100 | 28APR14A | 28APR14 | 28APR14 | |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2510 | SUB COPINGS (07 72 00.4) NI | 160 | 28APR14A | 28APR14 | 28APR14 | |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 2514 | P&D COPINGS (07 72 00.4) NIC | 30 | 28APR14A | 28APR14 | 28APR14 | |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 00.6)NIC | 20 | 24OCT16A | 24OCT16 | 24OCT16 | |
| 2530 | SUB FIRESTOPPING (07 84 00) | 160 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2532 | R&A FIRESTOPPING (07 84 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2534 | P&D FIRESTOPPING (07 84 00) | 10 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 180 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 20 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 20 | 05JUL14A | 05JUL14 | 05JUL14 | |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 180 | 26FEB15A | 26FEB15 | 26FEB15 | |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 20 | 29APR15A | 29APR15 | 29APR15 | |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 30 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 120 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 20 | 30OCT14A | 30OCT14 | 30OCT14 | |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 40 | 01JUN16A | 01JUN16 | 01JUN16 | |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 160 | 16AUG16A | 16AUG16 | 16AUG16 | |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 20 | 01SEP16A | 01SEP16 | 01SEP16 | |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 60 | 12JAN17 | _____ | _____ | -81 |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 40 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 20 | 01FEB16A | 01FEB16 | 01FEB16 | |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 60 | 28DEC16 | _____ | _____ | -71 |
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 200 | 24JUN15A | 24JUN15 | 24JUN15 | |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 20 | 28DEC16 | _____ | _____ | -56 |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 160 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 40 | 18JUL16A | 18JUL16 | 18JUL16 | |
| 2610 | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 100 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2612 | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 20 | 07JAN16A | 07JAN16 | 07JAN16 | |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 60 | 18JUL16A | 18JUL16 | 18JUL16 | |
| 2620 | SUB DOOR HARDWARE (08 71 00) | 180 | 17SEP15A | 17SEP15 | 17SEP15 | |
| 2622 | R&A DOOR HARDWARE (08 71 00) | 25 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2624 | P&D DOOR HARDWARE (08 71 00) | 40 | 19DEC16 | _____ | _____ | -54 |
| 2630 | SUB GLAZING (08 80 00) | 200 | 02SEP15A | 02SEP15 | 02SEP15 | |
| 2632 | R&A GLAZING (08 80 00) | 20 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 2634 | P&D GLAZING (08 80 00) | 30 | 14DEC16 | _____ | _____ | -47 |
| 2640 | SUB MIRRORS (08 83 00) | 200 | 06DEC16 | _____ | _____ | -107 |
| 2642 | R&A MIRRORS (08 83 00) | 20 | 05JAN17 | _____ | _____ | -107 |
| 2644 | P&D MIRRORS (08 83 00) | 20 | 02FEB17 | _____ | _____ | -107 |
| 2650 | SUB LOUVERS & VENTS (08 90 00) NIC | 200 | 20APR15A | 20APR15 | 20APR15 | |
| 2652 | R&A LOUVERS & VENTS (08 90 00) NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2654 | P&D LOUVERS & VENTS (08 90 00) NIC | 20 | 20APR15A | 20APR15 | 20APR15 | |
| 2660 | SUB NON-STRUC MTL FRAMING (09 22 16) | 120 | 20APR15A | 20APR15 | 20APR15 | |
| 2662 | R&A NON-STRUC MTL FRAMING (09 22 16) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2664 | P&D NON-STRUC MTL FRAMING (09 22 16) | 20 | 18JUL16A | 18JUL16 | 18JUL16 | |
| 2670 | SUB GYPSUM BOARD (09 29 00) | 140 | 21APR15A | 21APR15 | 21APR15 | |
| 2672 | R&A GYPSUM BOARD (09 29 00) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2674 | P&D GYPSUM BOARD (09 29 00) | 20 | 13DEC16 | _____ | _____ | -123 |
| 2680 | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 180 | | _____ | _____ | |
| 2682 | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 20 | 28DEC16 | _____ | _____ | -121 |
| 2684 | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30 | 02FEB17 | _____ | _____ | -121 |
| 2690 | SUB ACOUSTICAL CEILINGS (09 51 00) | 180 | 06FEB15A | 06FEB15 | 06FEB15 | |
| 2692 | R&A ACOUSTICAL CEILINGS (09 51 00) | 20 | 10MAR15A | 10MAR15 | 10MAR15 | |
| 2694 | P&D ACOUSTICAL CEILINGS (09 51 00) | 20 | 01DEC16 | _____ | _____ | -85 |
| 2700 | SUB LINEAR WOOD CEILINGS (09 54 26) | 180 | 30NOV16 | _____ | _____ | -117 |
| 2702 | R&A LINEAR WOOD CEILINGS (09 54 26) | 20 | 29DEC16 | _____ | _____ | -117 |
| 2704 | P&D LINEAR WOOD CEILINGS (09 54 26) | 30 | 10FEB17 | _____ | _____ | -117 |
| 2710 | SUB STONE FLOORING (09 63 40) | 80 | 30NOV16 | _____ | _____ | -117 |
| 2712 | R&A STONE FLOORING (09 63 40) | 20 | 29DEC16 | _____ | _____ | -117 |
| 2714 | P&D STONE FLOORING (09 63 40) | 40 | 27JAN17 | _____ | _____ | -117 |
| 2720 | SUB WOOD ATHLETIC FLOORING (09 64 66) | 200 | 04MAR15A | 04MAR15 | 04MAR15 | |
| 2722 | R&A WOOD ATHLETIC FLOORING (09 64 66) | 20 | 30JUN16A | 30JUN16 | 30JUN16 | |
| 2724 | P&D WOOD ATHLETIC FLOORING (09 64 66) | 40 | 26JAN17 | _____ | _____ | -90 |
| 2730 | SUB RESILIENT BASE & ACCES (09 65 13) | 200 | 06DEC16 | _____ | _____ | -107 |
| 2732 | R&A RESILIENT BASE & ACCES (09 65 13) | 20 | 05JAN17 | _____ | _____ | -107 |
| 2734 | P&D RESILIENT BASE & ACCES (09 65 13) | 30 | 16FEB17 | _____ | _____ | -107 |
| 2740 | SUB RESILIENT SHEET FLOORING (09 65 16) | 60 | 06DEC16 | _____ | _____ | -120 |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 20 | 05JAN17 | | | -120 |
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 30 | 16FEB17 | | | -120 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 200 | 06DEC16 | | | -107 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 20 | 05JAN17 | | | -107 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 30 | 16FEB17 | | | -107 |
| 2760 | SUB CARPETING (09 68 00) | 220 | 20DEC16 | | | -101 |
| 2762 | R&A CARPETING (09 68 00) | 20 | 19JAN17 | | | -101 |
| 2764 | P&D CARPETING (09 68 00) | 30 | 02MAR17 | | | -101 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 200 | 20DEC16 | | | -119 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 20 | 19JAN17 | | | -119 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 40 | 16MAR17 | | | -119 |
| 2780 | SUB STONE FACING (09 75 00) | 80 | 30NOV16 | | | -117 |
| 2782 | R&A STONE FACING (09 75 00) | 20 | 29DEC16 | | | -117 |
| 2784 | P&D STONE FACING (09 75 00) | 40 | 27JAN17 | | | -117 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 120 | 15NOV15A | 15NOV15 | 15NOV15 | |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 20 | 30NOV16 | | | -119 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 30 | 06DEC16 | | | -119 |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 180 | 08FEB16A | 08FEB16 | 08FEB16 | |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 20 | 29FEB16A | 29FEB16 | 29FEB16 | |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 20 | 28DEC16 | | | -108 |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 200 | 22OCT15A | 22OCT15 | 22OCT15 | |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 20 | 20NOV15A | 20NOV15 | 20NOV15 | |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 30 | 06DEC16 | | | -65 |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 220 | 06DEC16 | | | -80 |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 20 | 05JAN17 | | | -80 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 30 | 16FEB17 | | | -80 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 180 | 03NOV15A | 03NOV15 | 03NOV15 | |
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 30 | 06DEC16 | | | -68 |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 200 | 13DEC16 | | | -120 |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 20 | 12JAN17 | | | -120 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 40 | 09MAR17 | | | -120 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 20 | 13DEC16 | | | -102 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 30 | 26JAN17 | | | -102 |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 180 | 10SEP15A | 10SEP15 | 10SEP15 | |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 20 | 13DEC16 | | | -115 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 20 | 12JAN17 | | | -115 |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 220 | 13DEC16 | | | -85 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 20 | 12JAN17 | | | -85 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 30 | 23FEB17 | | | -85 |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 2890 | SUB SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 100 | 24SEP14A | 24SEP14 | 24SEP14 | |
| 2892 | R&A SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 2894 | P&D SAFETY TIE-BACK ANCHOR | (11 24 43.13) | 10 | 23OCT15A | 23OCT15 | 23OCT15 | |
| 2910 | SUB BALLET BARRE | (11 66 23.62) | 200 | 13DEC16 | _____ | _____ | -108 |
| 2912 | R&A BALLET BARRE | (11 66 23.62) | 20 | 12JAN17 | _____ | _____ | -108 |
| 2914 | P&D BALLET BARRE | (11 66 23.62) | 40 | 09MAR17 | _____ | _____ | -108 |
| 2920 | SUB WINDOW SHADES | (12 24 00) | 220 | 10JUN16A | 10JUN16 | 10JUN16 | |
| 2922 | R&A WINDOW SHADES | (12 24 00) | 20 | 05JUL16A | 05JUL16 | 05JUL16 | |
| 2924 | P&D WINDOW SHADES | (12 24 00) | 30 | 12JAN17 | _____ | _____ | -60 |
| 2930 | SUB COUNTERTOPS | (12 36 00) | 200 | 20AUG14A | 20AUG14 | 20AUG14 | |
| 2932 | R&A COUNTERTOPS | (12 36 00) | 20 | 03OCT14A | 03OCT14 | 03OCT14 | |
| 2934 | P&D COUNTERTOPS | (12 36 00) | 40 | 15OCT14A | 15OCT14 | 15OCT14 | |
| 2940 | SUB STONE BENCHES | (12 36 50) | 220 | 13DEC16 | _____ | _____ | -95 |
| 2942 | R&A STONE BENCHES | (12 36 50) | 20 | 12JAN17 | _____ | _____ | -95 |
| 2944 | P&D STONE BENCHES | (12 36 50) | 30 | 23FEB17 | _____ | _____ | -95 |
| 2950 | SUB ENTRANCE FLOOR GRILLES | (12 48 16) | 200 | 08SEP15A | 08SEP15 | 08SEP15 | |
| 2952 | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 20 | 08DEC16 | _____ | _____ | -77 |
| 2954 | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 30 | 23JAN17 | _____ | _____ | -77 |
| 2960 | SUB TELESCOPING STANDS | (12 66 13) | 180 | 06DEC16 | _____ | _____ | -123 |
| 2962 | R&A TELESCOPING STANDS | (12 66 13) | 20 | 05JAN17 | _____ | _____ | -123 |
| 2964 | P&D TELESCOPING STANDS | (12 66 13) | 60 | 30MAR17 | _____ | _____ | -123 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S | (13 05 41) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 2982 | R&A SEISMIC RESTRAINT REQ'S | (13 05 41) | 20 | 15MAY14A | 15MAY14 | 15MAY14 | |
| 2984 | P&D SEISMIC RESTRAINT REQ'S | (13 05 41) | 20 | 16MAY14A | 16MAY14 | 16MAY14 | |
| 2990 | SUB HYDRAULIC ELEVATORS | (14 24 00) | 140 | 14APR15A | 14APR15 | 14APR15 | |
| 2992 | R&A HYDRAULIC ELEVATORS | (14 24 00) | 20 | 19MAY15A | 19MAY15 | 19MAY15 | |
| 2994 | P&D HYDRAULIC ELEVATORS | (14 24 00) | 60 | 28DEC16 | _____ | _____ | -106 |
| 3000 | SUB COMMON - FIRE SUPP | (21 05 11) | 40 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3002 | R&A COMMON - FIRE SUPP | (21 05 11) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3004 | P&D COMMON - FIRE SUPP | (21 05 11) | 10 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3010 | SUB WET-PIPE SPRINKLER SYS | (21 13 13) | 120 | 29JUL14A | 29JUL14 | 29JUL14 | |
| 3012 | R&A WET-PIPE SPRINKLER SYS | (21 13 13) | 20 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3014 | P&D WET-PIPE SPRINKLER SYS | (21 13 13) | 40 | 13AUG14A | 13AUG14 | 13AUG14 | |
| 3020 | SUB COMMON PLUMBING MAT'L | (22 05 11) | 140 | 30APR14A | 30APR14 | 30APR14 | |
| 3022 | R&A COMMON PLUMBING MAT'L | (22 05 11) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3024 | P&D COMMON PLUMBING MAT'L | (22 05 11) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3030 | SUB GEN MTR REQ PLBG EQUIP | (22 05 12) | 50 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3032 | R&A GEN MTR REQ PLBG EQUIP | (22 05 12) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3034 | P&D GEN MTR REQ PLBG EQUIP | (22 05 12) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3040 | SUB METERS&GAGES - PLBG | (22 05 19) | 140 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3042 | R&A METERS&GAGES - PLBG | (22 05 19) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3044 | P&D METERS&GAGES - PLBG (22 05 19) | 30 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3050 | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 140 | 12NOV14A | 12NOV14 | 12NOV14 | |
| 3052 | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3054 | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 40 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3060 | SUB PLUMBING INSULATION (22 07 11) | 160 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3062 | R&A PLUMBING INSULATION (22 07 11) | 20 | 14JUL14A | 14JUL14 | 14JUL14 | |
| 3064 | P&D PLUMBING INSULATION (22 07 11) | 20 | 15JUL14A | 15JUL14 | 15JUL14 | |
| 3070 | SUB FACILITY WATER DIST (22 11 00) | 40 | 30APR14A | 30APR14 | 30APR14 | |
| 3072 | R&A FACILITY WATER DIST (22 11 00) | 20 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3074 | P&D FACILITY WATER DIST (22 11 00) | 10 | 13MAY14A | 13MAY14 | 13MAY14 | |
| 3080 | SUB DOMESTIC WATER PUMPS (22 11 23) | 50 | 27JUN14A | 27JUN14 | 27JUN14 | |
| 3082 | R&A DOMESTIC WATER PUMPS (22 11 23) | 20 | 09OCT14A | 09OCT14 | 09OCT14 | |
| 3084 | P&D DOMESTIC WATER PUMPS (22 11 23) | 40 | 10OCT14A | 10OCT14 | 10OCT14 | |
| 3090 | SUB FACILITY SAN. SEWERAGE (22 13 00) | 60 | 20MAY14A | 20MAY14 | 20MAY14 | |
| 3092 | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3094 | P&D FACILITY SAN. SEWERAGE (22 13 00) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3100 | SUB FACILITY STORM DRAINAGE (22 14 00) | 5 | 05MAY14A | 05MAY14 | 05MAY14 | |
| 3102 | R&A FACILITY STORM DRAINAGE (22 14 00) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3104 | P&D FACILITY STORM DRAINAGE (22 14 00) | 3 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3110 | SUB SUBMERSIBLE PUMPS (22 14 36) | 120 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3112 | R&A SUBMERSIBLE PUMPS (22 14 36) | 20 | 24JUL15A | 24JUL15 | 24JUL15 | |
| 3114 | P&D SUBMERSIBLE PUMPS (22 14 36) | 50 | 09JAN17 | _____ | _____ | -66 |
| 3120 | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 120 | 20NOV14A | 20NOV14 | 20NOV14 | |
| 3122 | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20 | 18DEC14A | 18DEC14 | 18DEC14 | |
| 3124 | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 50 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3130 | SUB PLUMBING FIXTURES (22 40 00) | 160 | 19AUG14A | 19AUG14 | 19AUG14 | |
| 3132 | R&A PLUMBING FIXTURES (22 40 00) | 20 | 15SEP14A | 15SEP14 | 15SEP14 | |
| 3134 | P&D PLUMBING FIXTURES (22 40 00) | 40 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3140 | SUB COMMON WORK - HVAC (23 05 11) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3142 | R&A COMMON WORK - HVAC (23 05 11) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3144 | P&D COMMON WORK - HVAC (23 05 11) | 5 | 10JUN14A | 10JUN14 | 10JUN14 | |
| 3150 | SUB STM GEN EQUIP (nic) (23 05 12) | 120 | 28APR14A | 28APR14 | 28APR14 | |
| 3152 | R&A STM GEN EQUIP ( nic) (23 05 12) | 20 | 28APR14A | 28APR14 | 28APR14 | |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 200 | 22DEC15A | 22DEC15 | 22DEC15 | |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 20 | 19JAN16A | 19JAN16 | 19JAN16 | |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 5 | 28APR14A | 28APR14 | 28APR14 | |
| 3180 | SUB HVAC & PLBG INSULATION (23 07 11) | 140 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3182 | R&A HVAC & PLBG INSULATION (23 07 11) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3184 | P&D HVAC & PLBG INSULATION | (23 07 11) | 30 | 20DEC14A | 20DEC14 | 20DEC14 | |
| 3190 | SUB DDC SYS - HVAC | (23 09 23) | 50 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3192 | R&A DDC SYS - HVAC | (23 09 23) | 20 | 30MAR15A | 30MAR15 | 30MAR15 | |
| 3194 | P&D DDC SYS - HVAC | (23 09 23) | 40 | 13DEC16 | _____ | _____ | -82 |
| 3200 | SUB HYDRONIC PIPING | (23 21 13) | 120 | 30MAY14A | 30MAY14 | 30MAY14 | |
| 3202 | R&A HYDRONIC PIPING | (23 21 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3204 | P&D HYDRONIC PIPING | (23 21 13) | 20 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3210 | SUB HYDRONIC PUMPS | (23 21 23) | 100 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3212 | R&A HYDRONIC PUMPS | (23 21 23) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3214 | P&D HYDRONIC PUMPS | (23 21 23) | 50 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3220 | SUB STEAM&COND HEATING PIPING | (23 22 13) | 120 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3222 | R&A STEAM&COND HEATING PIPING | (23 22 13) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3224 | P&D STEAM&COND HEATING PIPING | (23 22 13) | 20 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3230 | SUB STEAM COND PUMPS | (23 22 23) | 100 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3232 | R&A STEAM COND PUMPS | (23 22 23) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3234 | P&D STEAM COND PUMPS | (23 22 23) | 50 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3240 | SUB HVAC WATER TREATMENT | (23 25 00) | 160 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3242 | R&A HVAC WATER TREATMENT | (23 25 00) | 20 | 28MAY14A | 28MAY14 | 28MAY14 | |
| 3244 | P&D HVAC WATER TREATMENT | (23 25 00) | 30 | 29MAY14A | 29MAY14 | 29MAY14 | |
| 3250 | SUB HVAC DUCTS&CSGS | (23 31 00) | 50 | 04MAY15A | 04MAY15 | 04MAY15 | |
| 3252 | R&A HVAC DUCTS&CSGS | (23 31 00) | 20 | 03JUN15A | 03JUN15 | 03JUN15 | |
| 3254 | P&D HVAC DUCTS&CSGS | (23 31 00) | 20 | 15JUL16A | 15JUL16 | 15JUL16 | |
| 3260 | SUB HVAC FANS | (23 34 00) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3262 | R&A HVAC FANS | (23 34 00) | 20 | 14MAY15A | 14MAY15 | 14MAY15 | |
| 3264 | P&D HVAC FANS | (23 34 00) | 40 | 30DEC16 | _____ | _____ | -80 |
| 3270 | SUB AIR TERMINAL UNITS | (23 36 00) | 50 | 08APR15A | 08APR15 | 08APR15 | |
| 3272 | R&A AIR TERMINAL UNITS | (23 36 00) | 30 | 13AUG15A | 13AUG15 | 13AUG15 | |
| 3274 | P&D AIR TERMINAL UNITS | (23 36 00) | 50 | 16DEC16 | _____ | _____ | -115 |
| 3280 | SUB AIR OUTLETS&INLETS | (23 37 00) | 160 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3282 | R&A AIR OUTLETS&INLETS | (23 37 00) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3284 | P&D AIR OUTLETS&INLETS | (23 37 00) | 40 | 06DEC16 | _____ | _____ | -76 |
| 3290 | SUB HVAC AIR CLG DEVICES | (23 40 00) | 160 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3292 | R&A HVAC AIR CLG DEVICES | (23 40 00) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3294 | P&D HVAC AIR CLG DEVICES | (23 40 00) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3300 | SUB PACKAGED AHU UNITS | (23 74 13) | 40 | 12JAN15A | 12JAN15 | 12JAN15 | |
| 3302 | R&A PACKAGED AHU UNITS | (23 74 13) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3304 | P&D PACKAGED AHU UNITS | (23 74 13) | 90 | 28DEC16 | _____ | _____ | -78 |
| 3310 | SUB HEATING&COOLING UNITS | (23 82 00) | 40 | 12AUG14A | 12AUG14 | 12AUG14 | |
| 3312 | R&A HEATING&COOLING UNITS | (23 82 00) | 20 | 29AUG14A | 29AUG14 | 29AUG14 | |
| 3314 | P&D HEATING&COOLING UNITS | (23 82 00) | 90 | 28DEC16 | _____ | _____ | -78 |
| 3320 | SUB AIR COILS | (23 82 16) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3322 | R&A AIR COILS | (23 82 16) | 20 | 05JAN15A | 05JAN15 | 05JAN15 | |
| 3324 | P&D AIR COILS | (23 82 16) | 90 | 26JAN17 | _____ | _____ | -98 |
| 3330 | SUB ELEC INSTALLATION REQ'S | (26 05 11) | 120 | 09MAY14A | 09MAY14 | 09MAY14 | |
| 3332 | R&A ELEC INSTALLATION REQ'S | (26 05 11) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3334 | P&D ELEC INSTALLATION REQ'S | (26 05 11) | 10 | 24MAY14A | 24MAY14 | 24MAY14 | |
| 3340 | SUB MEDIUM VOLTAGE CABLES | (26 05 13) | 120 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3342 | R&A MEDIUM VOLTAGE CABLES | (26 05 13) | 20 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3344 | P&D MEDIUM VOLTAGE CABLES | (26 05 13) | 40 | 13DEC16 | _____ | _____ | -77 |
| 3350 | SUB LV ELEC PWR CONDS&CBLS | (26 05 21) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3352 | R&A LV ELEC PWR CONDS&CBLS | (26 05 21) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3354 | P&D LV ELEC PWR CONDS&CBLS | (26 05 21) | 40 | 06DEC16 | _____ | _____ | -122 |
| 3360 | SUB GND - ELEC SYS | (26 05 26) | 120 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3362 | R&A GND - ELEC SYS | (26 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3364 | P&D GND - ELEC SYS | (26 05 26) | 20 | 13DEC16 | _____ | _____ | -75 |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS | (26 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS | (26 05 33) | 20 | 15JUL16A | 15JUL16 | 15JUL16 | |
| 3380 | SUB ELEC UNDERGROUND CONST | (26 05 41) | 100 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3382 | R&A ELEC UNDERGROUND CONST | (26 05 41) | 20 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3384 | P&D ELEC UNDERGROUND CONST | (26 05 41) | 5 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3390 | SUB ELEC PROT DEVICE STUDY | (26 05 71) | 40 | 06NOV14A | 06NOV14 | 06NOV14 | |
| 3392 | R&A ELEC PROT DEVICE STUDY | (26 05 71) | 20 | 26NOV14A | 26NOV14 | 26NOV14 | |
| 3400 | SUB COMMISSION - ELEC SYS | (26 08 00) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3402 | R&A COMMISSION - ELEC SYS | (26 08 00) | 20 | 07JUL15A | 07JUL15 | 07JUL15 | |
| 3404 | P&D COMMISSION - ELEC SYS | (26 08 00) | 10 | 13DEC16 | _____ | _____ | -39 |
| 3410 | SUB LIGHTING CONTROLS | (26 09 23) | 40 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3412 | R&A LIGHTING CONTROLS | (26 09 23) | 20 | 09JUN14A | 09JUN14 | 09JUN14 | |
| 3414 | P&D LIGHTING CONTROLS | (26 09 23) | 40 | 13DEC16 | _____ | _____ | -86 |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 35 | 16SEP14A | 16SEP14 | 16SEP14 | |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 20 | 05AUG15A | 05AUG15 | 05AUG15 | |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS | (26 12 19) | 60 | 12NOV15A | 12NOV15 | 12NOV15 | |
| 3430 | SUB DISTRIBUTION SWITCHGEAR | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3432 | R&A DISTRIBUTION SWITCHGEAR | (26 24 11) | 20 | 30JUL15A | 30JUL15 | 30JUL15 | |
| 3434 | P&D DISTRIBUTION SWITCHGEAR | (26 24 11) | 80 | 13DEC16 | _____ | _____ | -77 |
| 3440 | SUB PANELBOARDS | (26 24 11) | 40 | 20JUL15A | 20JUL15 | 20JUL15 | |
| 3442 | R&A PANELBOARDS | (26 24 11) | 20 | 09NOV15A | 09NOV15 | 09NOV15 | |
| 3450 | SUB ELECTRIC METERING | (26 27 13) | 40 | 17SEP14A | 17SEP14 | 17SEP14 | |
| 3452 | R&A ELECTRIC METERING | (26 27 13) | 20 | 25JUL15A | 25JUL15 | 25JUL15 | |
| 3454 | P&D ELECTRIC METERING | (26 27 13) | 60 | 13DEC16 | _____ | _____ | -77 |
| 3460 | SUB WIRING DEVICES | (26 27 26) | 180 | 04NOV15A | 04NOV15 | 04NOV15 | |
| 3462 | R&A WIRING DEVICES | (26 27 26) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |

| ACTIVITY ID | Description | | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|
| 3464 | P&D WIRING DEVICES | (26 27 26) | 40 | 13DEC16 | _____ | _____ | -51 |
| 3470 | SUB MOTOR STARTERS | (26 29 11) | 40 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3472 | R&A MOTOR STARTERS | (26 29 11) | 20 | 28JAN15A | 28JAN15 | 28JAN15 | |
| 3474 | P&D MOTOR STARTERS | (26 29 11) | 40 | 29JAN15A | 29JAN15 | 29JAN15 | |
| 3480 | SUB DISCONNECT SWITCHES | (26 29 21) | 40 | 15JUN15A | 15JUN15 | 15JUN15 | |
| 3482 | R&A DISCONNECT SWITCHES | (26 29 21) | 20 | 24NOV15A | 24NOV15 | 24NOV15 | |
| 3484 | P&D DISCONNECT SWITCHES | (26 29 21) | 40 | 13DEC16 | _____ | _____ | -75 |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS | (26 30 05) | 40 | 21APR15A | 21APR15 | 21APR15 | |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS | (26 30 05) | 20 | 19JAN15A | 19JAN15 | 19JAN15 | |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 60 | 16DEC16 | _____ | _____ | -69 |
| 3500 | SUB ATS | (26 36 23) | 40 | 19MAY14A | 19MAY14 | 19MAY14 | |
| 3502 | R&A ATS | (26 36 23) | 20 | 23MAY14A | 23MAY14 | 23MAY14 | |
| 3504 | P&D ATS | (26 36 23) | 60 | 30JAN17 | _____ | _____ | -107 |
| 3510 | SUB INTERIOR LIGHTING | (26 51 00) | 40 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3512 | R&A INTERIOR LIGHTING | (26 51 00) | 20 | 14OCT14A | 14OCT14 | 14OCT14 | |
| 3514 | P&D INTERIOR LIGHTING | (26 51 00) | 80 | 13DEC16 | _____ | _____ | -86 |
| 3520 | SUB EXTERIOR LIGHTING | (26 56 00) | 200 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3522 | R&A EXTERIOR LIGHTING | (26 56 00) | 20 | 14JUN14A | 14JUN14 | 14JUN14 | |
| 3524 | P&D EXTERIOR LIGHTING | (26 56 00) | 40 | 15JUN14A | 15JUN14 | 15JUN14 | |
| 3530 | SUB COMM INSTALLATION REQ'S | (27 05 11) | 110 | 30JUN14A | 30JUN14 | 30JUN14 | |
| 3532 | R&A COMM INSTALLATION REQ'S | (27 05 11) | 20 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3534 | P&D COMM INSTALLATION REQ'S | (27 05 11) | 60 | 01JUL14A | 01JUL14 | 01JUL14 | |
| 3540 | SUB GND - COMM SYS | (27 05 26) | 160 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3542 | R&A GND - COMM SYS | (27 05 26) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3544 | P&D GND - COMM SYS | (27 05 26) | 60 | 13DEC16 | _____ | _____ | -73 |
| 3550 | SUB RCWYS&BXS FOR COMM SYS | (27 05 33) | 40 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3552 | R&A RCWYS&BXS FOR COMM SYS | (27 05 33) | 20 | 09JUN15A | 09JUN15 | 09JUN15 | |
| 3554 | P&D RCWYS&BXS FOR COMM SYS | (27 05 33) | 60 | 22JUL16A | 22JUL16 | 22JUL16 | |
| 3560 | SUB COMM UG DUCTS&RACEWAYS | (27 05 43) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3562 | R&A COMM UG DUCTS&RACEWAYS | (27 05 43) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3564 | P&D COMM UG DUCTS&RACEWAYS | (27 05 43) | 5 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3570 | SUB COMMUNICATIONS TESTING | (27 08 11) | 220 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3572 | R&A COMMUNICATIONS TESTING | (27 08 11) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3574 | P&D COMMUNICATIONS TESTING | (27 08 11) | 40 | 06DEC16 | _____ | _____ | -31 |
| 3580 | SUB COMM EQUIP RM FITTINGS | (27 11 00) | 160 | 09JAN15A | 09JAN15 | 09JAN15 | |
| 3582 | R&A COMM EQUIP RM FITTINGS | (27 11 00) | 20 | 27FEB15A | 27FEB15 | 27FEB15 | |
| 3584 | P&D COMM EQUIP RM FITTINGS | (27 11 00) | 60 | 28DEC16 | _____ | _____ | -86 |
| 3590 | SUB COMM BCKBNE OSP CABLING | (27 13 14) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3592 | R&A COMM BCKBNE OSP CABLING | (27 13 14) | 20 | 09APR15A | 09APR15 | 09APR15 | |
| 3594 | P&D COMM BCKBNE OSP CABLING | (27 13 14) | 60 | 12JAN17 | _____ | _____ | -96 |
| 3600 | SUB TELECOM OSP FIBER CABLING | (27 13 24) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 60 | 28DEC16 | _____ | _____ | -86 |
| 3610 | SUB COMM CABLING (27 15 00) | 160 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3612 | R&A COMM CABLING (27 15 00) | 20 | 02FEB15A | 02FEB15 | 02FEB15 | |
| 3614 | P&D COMM CABLING (27 15 00) | 60 | 28DEC16 | _____ | _____ | -86 |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 100 | 13OCT14A | 13OCT14 | 13OCT14 | |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 20 | 04NOV14A | 04NOV14 | 04NOV14 | |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 60 | 06DEC16 | _____ | _____ | -122 |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 100 | 13JAN15A | 13JAN15 | 13JAN15 | |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 20 | 27JAN15A | 27JAN15 | 27JAN15 | |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 60 | 06DEC16 | _____ | _____ | -122 |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 40 | 21NOV14A | 21NOV14 | 21NOV14 | |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 20 | 19DEC14A | 19DEC14 | 19DEC14 | |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 60 | | _____ | _____ | |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 100 | 10NOV15A | 10NOV15 | 10NOV15 | |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 100 | 18DEC15A | 18DEC15 | 18DEC15 | |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 35 | 19JAN17 | _____ | _____ | -89 |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 100 | 02NOV15A | 02NOV15 | 02NOV15 | |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 20 | 18NOV15A | 18NOV15 | 18NOV15 | |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 50 | 30NOV16 | _____ | _____ | -116 |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 100 | 30NOV16 | _____ | _____ | -82 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 100 | 10DEC15A | 10DEC15 | 10DEC15 | |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 40 | 01OCT14A | 01OCT14 | 01OCT14 | |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 20 | 14NOV14A | 14NOV14 | 14NOV14 | |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 60 | | _____ | _____ | |
| 3710 | SUB EARTH MOVING (31 20 00) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3712 | R&A EARTH MOVING (31 20 00) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3714 | P&D EARTH MOVING (31 20 00) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3720 | SUB DEWATERING (31 23 19) | 40 | 24JUN14A | 24JUN14 | 24JUN14 | |
| 3722 | R&A DEWATERING (31 23 19) | 20 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3724 | P&D DEWATERING (31 23 19) | 5 | 25JUL14A | 25JUL14 | 25JUL14 | |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 40 | 23JUN14A | 23JUN14 | 23JUN14 | |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 20 | 23JUL14A | 23JUL14 | 23JUL14 | |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 5 | 24JUL14A | 24JUL14 | 24JUL14 | |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 25 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 20 | 02JUL14A | 02JUL14 | 02JUL14 | |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 5 | 03JUL14A | 03JUL14 | 03JUL14 | |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 10 | 13DEC16 | _____ | _____ | -70 |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 200 | 01DEC14A | 01DEC14 | 01DEC14 | |

| ACTIVITY ID | Description | ORIG DUR | SCHED DELIVER | ACTUAL DELIVER | EXPECT DELIV | TOTAL FLOAT |
|---|---|---|---|---|---|---|
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 20 | 09DEC14A | 09DEC14 | 09DEC14 | |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 10 | 13DEC16 | _____ | _____ | -60 |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 200 | 23NOV15A | 23NOV15 | 23NOV15 | |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 20 | 15MAR16A | 15MAR16 | 15MAR16 | |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 20 | 28DEC16 | _____ | _____ | -60 |
| 3780 | SUB FENCES&GATES (32 31 13) | 200 | 06DEC16 | _____ | _____ | -110 |
| 3782 | R&A FENCES&GATES (32 31 13) | 20 | 05JAN17 | _____ | _____ | -110 |
| 3784 | P&D FENCES&GATES (32 31 13) | 30 | 16FEB17 | _____ | _____ | -110 |
| 3790 | SUB IRRIGATION (32 84 00) | 200 | 10AUG15A | 10AUG15 | 10AUG15 | |
| 3792 | R&A IRRIGATION (32 84 00) | 20 | 07AUG15A | 07AUG15 | 07AUG15 | |
| 3794 | P&D IRRIGATION (32 84 00) | 20 | 28DEC16 | _____ | _____ | -55 |
| 3800 | SUB PLANTING (32 90 00) | 60 | 12MAY15A | 12MAY15 | 12MAY15 | |
| 3802 | R&A PLANTING (32 90 00) | 20 | 03FEB15A | 03FEB15 | 03FEB15 | |
| 3804 | P&D PLANTING (32 90 00) | 20 | 28DEC16 | _____ | _____ | -60 |
| 3810 | SUB WATER UTILITIES (33 10 00) | 5 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3812 | R&A WATER UTILITIES (33 10 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3814 | P&D WATER UTILITIES (33 10 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25 | 02MAY14A | 02MAY14 | 02MAY14 | |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 20 | 03JUN14A | 03JUN14 | 03JUN14 | |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 5 | 13JUN14A | 13JUN14 | 13JUN14 | |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 10 | 12MAY14A | 12MAY14 | 12MAY14 | |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 20 | 11JUN14A | 11JUN14 | 11JUN14 | |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 2 | 12JUN14A | 12JUN14 | 12JUN14 | |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 20 | 27MAY14A | 27MAY14 | 27MAY14 | |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 20 | 25JUN14A | 25JUN14 | 25JUN14 | |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 2 | 26JUN14A | 26JUN14 | 26JUN14 | |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 100 | 13NOV14A | 13NOV14 | 13NOV14 | |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 04DEC14A | 04DEC14 | 04DEC14 | |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 20 | 05DEC14A | 05DEC14 | 05DEC14 | |
| 3900 | SUB EXTERIOR MOCK-UP | 20 | 30NOV16 | _____ | _____ | -109 |
| 3902 | APP EXTERIOR MOCK-UP | 20 | 29DEC16 | _____ | _____ | -109 |
| | | 820 | 30MAR17 | | | -110 |

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Total | | 2,777 | 108 | 54 | 20,854,864.25 | 14,046,565.18 | 13JUL06A | 02MAY17 | 13JUL06A | 05MAY17 | 3 | |
| SUMMARY & MILESTONES | | | | | | | | | | | | |
| Subtotal | | 801 | 108 | 66 | 0.00 | 0.00 | 12MAR14A | 02MAY17 | 12MAR14A | 06NOV16 | -124 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1000 | NOTICE TO PROCEED | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR14A | 12MAR14A | 12MAR14A | 12MAR14A | | |
| 1010 | TURNOVER SITE FOR CONSTRUCTION | 32 | 0 | 100 | 0.00 | 0.00 | 13MAR14A | 25APR14A | 13MAR14A | 25APR14A | | 1000 |
| 1200 | BIM AWARD & COMMENCMENT | 60 | 0 | 100 | 0.00 | 0.00 | 28APR14A | 28APR14A | 28APR14A | 28APR14A | | 1010, 10006 |
| 1202 | BIM MODEL VALIDATION | 5 | 0 | 100 | 0.00 | 0.00 | 01JUN14A | 01AUG14A | 01JUN14A | 01AUG14A | | 1200 |
| 1204 | 21NOV1421NOV14BIM MANAGEMENT PLAN | 5 | 0 | 100 | 0.00 | 0.00 | 12AUG14A | 21NOV14A | 12AUG14A | 21NOV14A | | 1200 |
| 1206 | BIM SITE & PROJECT SETUP | 10 | 0 | 100 | 0.00 | 0.00 | 08AUG14A | 08AUG14A | 08AUG14A | 08AUG14A | | 1200 |
| 1210 | BIM COORDIANTION MEETINGS L-B | 19 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1202, 1204, 1206 |
| 1220 | BIM 3D DUCT MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1222 | BIM 3D PIPE MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1224 | BIM 3D ELEC MODELING L-B | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1230 | BIM AOR REVIEW L-B | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1220, 1222, 1224 |
| 1310 | BIM COORDIANTION MEETINGS L-1 | 20 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1210 |
| 1320 | BIM 3D DUCT MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1322 | BIM 3D PIPE MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1324 | BIM 3D ELEC MODELING L-1 | 5 | 0 | 100 | 0.00 | 0.00 | 09AUG14A | 15NOV14A | 09AUG14A | 15NOV14A | | 1310 |
| 1330 | BIM AOR REVIEW L-1 | 15 | 0 | 100 | 0.00 | 0.00 | 16NOV14A | 10DEC14A | 16NOV14A | 10DEC14A | | 1230, 1320, 1322, 1324 |
| 1410 | BIM COORDIANTION MEETINGS L-2 | 20 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1310 |
| 1420 | BIM 3D DUCT MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1422 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1424 | BIM 3D PIPE MODELING L-2 | 5 | 0 | 100 | 0.00 | 0.00 | 23FEB15A | 28FEB15A | 23FEB15A | 28FEB15A | | 1410 |
| 1430 | BIM AOR REVIEW L-2 | 13 | 0 | 100 | 0.00 | 0.00 | 03DEC14A | 03DEC14A | 03DEC14A | 03DEC14A | | 1330, 1420, 1422, 1424 |
| 1431 | BIM COBIE REVIEW L-2 | 13 | 7 | 50 | 0.00 | 0.00 | 06MAR15A | 08DEC16 | 06MAR15A | 04NOV16 | -23 | 1330*, 1420*, 1422*, 1424* |
| 69800 | Weather Delay Days Bank | 16 | 0 | 100 | 0.00 | 0.00 | 22DEC14A | 09FEB15A | 22DEC14A | 09FEB15A | | 69700* |
| 69900 | PROJECT COMPLETE (P0032) 11/21/15 | 0 | 0 | 0 | 0.00 | 0.00 | | 02MAY17 | | 06NOV16* | -177 | 1120, 1130, 1431, 2000, |
| RAIN01 | 8 DAYS RAIN 1/5 TO 1/22 | 8 | 0 | 100 | 0.00 | 0.00 | 05JAN16A | 22JAN16A | 05JAN16A | 22JAN16A | | 25470* |
| RAIN011 | 4 DAYS OF RAIN 11/1 TO 11/25 | 4 | 0 | 100 | 0.00 | 0.00 | 01NOV15A | 25NOV15A | 01NOV15A | 25NOV15A | | |
| RAIN012 | 6 DAYS RAIN 12/3 TO 12/24 | 6 | 0 | 100 | 0.00 | 0.00 | 03DEC15A | 24DEC15A | 03DEC15A | 24DEC15A | | |
| RAIN02 | 2 DAYS RAIN 2/15 TO 2/19 | 2 | 0 | 100 | 0.00 | 0.00 | 15FEB16A | 19FEB16A | 15FEB16A | 19FEB16A | | 42056, 42058, 44070* |
| RAIN03 | 9 DAYS RAIN 3/4 TO 3/22 | 9 | 0 | 100 | 0.00 | 0.00 | 04MAR16A | 22MAR16A | 04MAR16A | 22MAR16A | | 25414 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11122 | GAS SHUTDOWN | 3 | 0 | 100 | 0.00 | 0.00 | 01OCT14A | 01OCT14A | 01OCT14A | 01OCT14A | | 3844, 11110 |
| 11202 | DOMESTIC WATER SHUTDOWN | 4 | 0 | 100 | 0.00 | 0.00 | 03AUG14A | 25SEP14A | 03AUG14A | 25SEP14A | | 11190 |
| 11612 | ELE SHUTDOWN | 3 | 3 | 0 | 0.00 | 0.00 | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 | 11510*, 11610 |
| 11892 | FIRE WATER SHUTDOWN | 2 | 0 | 100 | 0.00 | 0.00 | 23AUG14A | 23AUG14A | 23AUG14A | 23AUG14A | | 11880 |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11405 | INSTALL TEMP INT & EXT SIGNAGE | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 20JUL16 | 26JUL16 | -93 | 2114*, 25100* |
| FOUNDATIONS | | | | | | | | | | | | |
| 20190 | CURE CIP WALLS (0-33%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20180 |
| 20192 | CURE CIP WALLS (33-66%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 29SEP15A | 30SEP15A | 29SEP15A | 30SEP15A | | 20182 |
| 20193 | CURE CIP WALLS (66-100%) ** | 2 | 0 | 100 | 0.00 | 0.00 | 17SEP15A | 19SEP15A | 17SEP15A | 19SEP15A | | 20184 |
| STRUCTURE | | | | | | | | | | | | |
| 25150 | STAIR FLASHINGS | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 20JUL16 | 26JUL16 | -93 | 2284*, 25130* |
| 25414 | CURE SOMD LEV-1 | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 01MAR16A | 21JAN16A | 01MAR16A | | 25412 |
| 25444 | CURE SOMD LEV-2 | 3 | 0 | 100 | 0.00 | 0.00 | 24DEC15A | 11JAN16A | 24DEC15A | 11JAN16A | | 25414, 25442 |
| 25454 | CURE SOMD ROOF | 3 | 0 | 100 | 0.00 | 0.00 | 21JAN16A | 07FEB16A | 21JAN16A | 07FEB16A | | 25444, 25452 |
| ROOF | | | | | | | | | | | | |
| 30330 | COUNTERFLASHING VEG.2FL RF | 8 | 8 | 0 | 0.00 | 0.00 | 03JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 | 30320* |
| 30420 | TEMP ROOF DRY-IN | 0 | 0 | 0 | 0.00 | 0.00 | 28DEC16 | 27DEC16 | 11JUL16 | 08JUL16 | -119 | 30230*, 30410 |
| 30460 | ROOF THRESHOLD FLASHINGS RF | 2 | 2 | 0 | 0.00 | 0.00 | 18JAN17 | 19JAN17 | 06OCT16 | 07OCT16 | -71 | 2524, 30450* |
| 30532 | MECH CURB FLASHING MAIN RF | 4 | 4 | 0 | 0.00 | 0.00 | 30JAN17 | 02FEB17 | 30SEP16 | 05OCT16 | -83 | 30530* |
| 30534 | PAD COVER @HOUSEKEEPING | 2 | 2 | 0 | 0.00 | 0.00 | 03FEB17 | 06FEB17 | 06OCT16 | 07OCT16 | -83 | 30532* |
| 30542 | TEMP COOLING AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 06FEB17 | 03FEB17 | 16SEP16 | 15SEP16 | -98 | 30540*, 40302 |
| 30800 | ROOF COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 06MAR17 | 03MAR17 | 10OCT16 | 07OCT16 | -102 | 30450, 30460, 30470, 30534, |
| ENCLOSURE | | | | | | | | | | | | |
| 35560 | SILL PAD FLASHING WEST | 2 | 2 | 0 | 0.00 | 0.00 | 16DEC16 | 19DEC16 | 11JUL16 | 12JUL16 | -112 | 35510* |
| 35570 | SILL PAD FLASHING NORTH | 4 | 4 | 0 | 0.00 | 0.00 | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 | 35520*, 35560* |
| 35580 | SILL PAD FLASHING EAST | 2 | 2 | 0 | 0.00 | 0.00 | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 | 35530*, 35570* |
| 35590 | SILL PAD FLASHING SOUTH | 4 | 4 | 0 | 0.00 | 0.00 | 03JAN17 | 06JAN17 | 21JUL16 | 26JUL16 | -114 | 35540*, 35580 |
| 35910 | TEMPORARY EXTERIOR ENCLOSURE | 0 | 0 | 0 | 0.00 | 0.00 | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 | 11410, 35340* |
| 35960 | SS COLUMN COVERS | 15 | 15 | 0 | 0.00 | 0.00 | 23JAN17 | 10FEB17 | 13SEP16 | 03OCT16 | -91 | 35340*, 35540 |
| 35990 | EXTERIOR COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 20FEB17 | 17FEB17 | 04OCT16 | 03OCT16 | -96 | 2332, 30640*, 35840, 35910, |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40192 | JAMB,SHELF&BASE FLASH LEVEL B | 4 | 4 | 0 | 0.00 | 0.00 | 01DEC16 | 06DEC16 | 13JUN16 | 16JUN16 | -120 | 40180* |
| 40302 | POWER AVAILABLE | 0 | 0 | 0 | 0.00 | 0.00 | 31JAN17 | 30JAN17 | 16SEP16 | 15SEP16 | -94 | 40300* |
| 40318 | VA I/W INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 09DEC16 | 12DEC16 | 17JUN16 | 20JUN16 | -122 | 3674, 40110, 40160, 40180, |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42192 | JAMB,SHELF&BASE FLASH LEVEL 1 | 4 | 4 | 0 | 0.00 | 0.00 | 05DEC16 | 08DEC16 | 16JUN16 | 21JUN16 | -119 | 42180* |
| 42318 | VA I/W INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 16DEC16 | 19DEC16 | 24JUN16 | 27JUN16 | -122 | 42160, 42180, 42192, 42230, |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44192 | JAMB,SHELF&BASE FLASH LEVEL 2 | 4 | 4 | 0 | 0.00 | 0.00 | 05DEC16 | 08DEC16 | 28JUN16 | 01JUL16 | -111 | 44180* |
| 44318 | VA I/W INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 22DEC16 | 23DEC16 | 07JUL16 | 08JUL16 | -118 | 44160, 44180, 44192, 44230, |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40902 | VA INSPECT LEVEL B | 5 | 5 | 0 | 0.00 | 0.00 | 10APR17 | 14APR17 | 24OCT16 | 28OCT16 | -117 | 40900* |
| 40990 | COMPLETE LEVEL B | 0 | 0 | 0 | 0.00 | 0.00 | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 | 40900*, 40910* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42424 | VA O/H INSPECT & APP LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 15FEB17 | 16FEB17 | 01SEP16 | 02SEP16 | -115 | 42380* |
| 42902 | VA INSPECT LEVEL 1 | 5 | 5 | 0 | 0.00 | 0.00 | 14APR17 | 20APR17 | 24OCT16 | 28OCT16 | -121 | 42900* |
| 42990 | COMPLETE LEVEL 1 | 0 | 0 | 0 | 0.00 | 0.00 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 | 40990, 42900, 42910* |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44424 | VA O/H INSPECT & APP LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 01MAR17 | 02MAR17 | 08SEP16 | 09SEP16 | -121 | 44380* |
| 44902 | VA INSPECT LEVEL 2 | 5 | 5 | 0 | 0.00 | 0.00 | 18APR17 | 24APR17 | 24OCT16 | 28OCT16 | -123 | 44900* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64624 | SITE ROCK/GROUND COVER | 10 | 10 | 0 | 0.00 | 0.00 | 16MAR17 | 29MAR17 | 11OCT16 | 24OCT16 | -109 | 64622* |
| 64990 | SITEWORK COMPLETE | 0 | 0 | 0 | 0.00 | 0.00 | 06APR17 | 05APR17 | 31OCT16 | 28OCT16 | -110 | 64522, 64540, 64630, 64652, |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 30640 | CxA (FTP) Solar PV | 5 | 5 | 0 | 0.00 | 0.00 | 13FEB17 | 17FEB17 | 27SEP16 | 03OCT16 | -96 | 30630* |
| 36000 | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 36010 | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 36015 | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 36020 | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 36025 | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 36030 | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 4 | 4 | 0 | 0.00 | 0.00 | 20FEB17 | 23FEB17 | 04OCT16 | 07OCT16 | -96 | 35990* |
| 66000 | SUBSTANTIAL COMPLETION | 0 | 0 | 0 | 0.00 | 0.00 | | 10APR17 | | 13OCT16 | -124 | 64060, 66560*, 68030*, |
| 66722 | CxA (FTP) 530-ATS-E | 2 | 2 | 0 | 0.00 | 0.00 | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 | 69230* |
| 66892 | CxA (FTP) A/V | 1 | 1 | 0 | 0.00 | 0.00 | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 | 66880* |
| 66912 | CxA (FTP) DCW | 1 | 1 | 0 | 0.00 | 0.00 | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 | 69400* |
| 66914 | CxA (FTP) DHW | 1 | 1 | 0 | 0.00 | 0.00 | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 | 69400* |
| 66932 | CxA (FTP) 530-CRP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 | 69500* |
| 66941 | CxA (FTP) 530-AHU-1 | 1 | 1 | 0 | 0.00 | 0.00 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 | 68928, 69502* |
| 66942 | CxA (FTP) 530-AHU-2 | 1 | 1 | 0 | 0.00 | 0.00 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 | 68928, 69502* |
| 66943 | CxA (FTP) VAV/CAV | 1 | 1 | 0 | 0.00 | 0.00 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 | 68928, 69502* |
| 66944 | CxA (FTP) FCU | 1 | 1 | 0 | 0.00 | 0.00 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 | 68928, 69502* |
| 66945 | CxA (FTP) EF | 1 | 1 | 0 | 0.00 | 0.00 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 | 68928, 69502* |
| 68010 | START TESTING | 0 | 0 | 0 | 0.00 | 0.00 | 05APR17 | | 10OCT16 | | -124 | 2142, 44800* |
| 68030 | PREPUNCH LIST | 4 | 4 | 0 | 0.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 30800, 36000, 36010, 36015, |
| 68410 | CxA (FTP) Irrigation | 1 | 1 | 0 | 0.00 | 0.00 | 23MAR17 | 23MAR17 | 28OCT16 | 28OCT16 | -101 | 64620* |
| 68925 | CxA TAB B/C-CHW | 1 | 1 | 0 | 0.00 | 0.00 | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 | 68922* |
| 68926 | CxA TAB B/C-HHW | 1 | 1 | 0 | 0.00 | 0.00 | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 | 68922* |
| 68928 | CxA TAB B/C-AIRSIDE | 2 | 2 | 0 | 0.00 | 0.00 | 11APR17 | 12APR17 | 20OCT16 | 21OCT16 | -120 | 68922* |
| 69225 | CxA (FTP) Lighting Control | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 | 69224* |
| 69515 | CxA (FTP) 530-CHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 69512*, 69514* |
| 69516 | CxA (FTP) 530-CHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 69512*, 69514* |
| 69517 | CxA (FTP) 530-HHWP-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 68925, 68926, 69512*, 69514* |
| 69518 | CxA (FTP) 530-HHWP-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 68925, 68926, 69512*, 69514* |
| 69519 | CxA (FTP) 530-HEX-1 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 68925, 68926, 69512*, 69514* |
| 69520 | CxA (FTP) 530-HEX-2 | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 68925, 68926, 69512*, 69514* |
| 69540 | BIM COMMISSIONING | 5 | 5 | 0 | 0.00 | 0.00 | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 | 66000* |
| 69700 | VA FINAL INSPECTION | 5 | 5 | 0 | 0.00 | 0.00 | 26APR17 | 02MAY17 | 31OCT16 | 04NOV16 | -124 | 40902, 42902, 44902, 44990, |
| BASE CONTRACT | | | | | | | | | | | | |
| Subtotal | | 2,772 | 103 | 51 | 19,882,534.00 | 13,234,175.60 | 13JUL06A | 25APR17 | 13JUL06A | 04NOV16 | -119 | |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1110 | BASELINE SCHEDULE DEVELOPMENT | 22 | 0 | 100 | 17,500.00 | 17,500.00 | 28APR14A | 02FEB15A | 28APR14A | 02FEB15A | | 1010 |
| 1120 | MONTHLY SCHEDULE UPDATES | 200 | 84 | 58 | 15,000.00 | 2,250.00 | 30SEP14A | 29MAR17 | 30SEP14A | 04NOV16 | -100 | 1110* |
| 1130 | CONSTRUCTION PHOTO'S | 200 | 84 | 58 | 14,552.00 | 5,093.20 | 28APR14A | 29MAR17 | 28APR14A | 04NOV16 | -100 | 1010* |
| 1990 | Payment and Performance Bond | 1 | 0 | 100 | 116,163.00 | 116,163.00 | 13MAR14A | 13MAR14A | 13MAR14A | 13MAR14A | | 1000 |
| 2000 | SUB BONDS&INSURANCES | 1 | 0 | 100 | 173,425.00 | 173,425.00 | 13MAR14A | 01JUN15A | 13MAR14A | 01JUN15A | | 1000 |
| MOBILIZATION/START-UP | | | | | | | | | | | | |
| 10000 | HCC MOBILIZATION | 10 | 0 | 100 | 30,783.00 | 30,783.00 | 28APR14A | 09MAY14A | 28APR14A | 09MAY14A | | 1010, 1990 |
| 10002 | SWPP PLAN DEVELOPMENT | 12 | 0 | 100 | 13,200.00 | 13,200.00 | 12MAY14A | 28MAY14A | 12MAY14A | 28MAY14A | | 10000 |
| 10004 | LEED DESIGN | 10 | 4 | 58 | 22,500.00 | 13,050.00 | 31JUL14A | 05DEC16 | 31JUL14A | 04NOV16 | -20 | 10002* |
| 10006 | BIM REQUIREMENTS | 5 | 0 | 100 | 15,000.00 | 15,000.00 | 31JUL14A | 03DEC14A | 31JUL14A | 03DEC14A | | 1000 |
| 10008 | CONSTRUCT FIRE ROAD | 3 | 0 | 100 | 40,000.00 | 40,000.00 | 29MAY14A | 02JUN14A | 29MAY14A | 02JUN14A | | 10000 |
| 10010 | ERROSION CONTROLS | 4 | 0 | 100 | 2,675.00 | 2,675.00 | 11JUL14A | 17JUL14A | 11JUL14A | 17JUL14A | | 2012, 2022, 2104, 10002 |
| 10012 | MAINTAIN ERROSION CONTROLS | 200 | 50 | 75 | 1,605.00 | 1,203.75 | 15JUL14A | 09FEB17 | 15JUL14A | 04NOV16 | -66 | 10010* |
| 10020 | CONSTRUCTION FENCING | 4 | 0 | 100 | 10,433.00 | 10,433.00 | 12MAY14A | 01DEC14A | 12MAY14A | 01DEC14A | | 10000 |
| 10030 | REMOVE TREES | 3 | 0 | 100 | 24,343.00 | 24,343.00 | 22AUG16A | 01SEP16A | 22AUG16A | 01SEP16A | | 10008, 10010, 10020 |
| 10040 | SITE SURVEY | 4 | 0 | 90 | 29,693.00 | 26,723.70 | 12MAY14A | 29NOV16 | 12MAY14A | 19SEP16 | -50 | 10000*, RAIN03* |
| SITE UTILITIES | | | | | | | | | | | | |
| 11000 | SITE UTILITY MOBILIZATION | 4 | 0 | 100 | 20,865.00 | 20,865.00 | 03JUN14A | 06JUN14A | 03JUN14A | 06JUN14A | | 2042, 2052, 10008, 10020 |
| 11010 | SITE POTHOLING | 4 | 0 | 100 | 11,877.00 | 11,877.00 | 04JUN14A | 25SEP14A | 04JUN14A | 25SEP14A | | 2062, 11000* |
| 11020 | RELOCATE EX.4000G SEWER TANK | 5 | 0 | 100 | 32,731.00 | 32,731.00 | 06JUN14A | 07FEB15A | 06JUN14A | 07FEB15A | | 11000 |
| 11030 | DEMO SD @BLDG PAD | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11000, 11010 |
| 11040 | UTIL 10SD355 | 3 | 0 | 100 | 27,981.00 | 27,981.00 | 13NOV14A | 19NOV14A | 13NOV14A | 19NOV14A | | 3824, 11000, 11010 |
| 11050 | UTIL SSMH | 1 | 0 | 100 | 29,960.00 | 29,960.00 | 21OCT14A | 10DEC14A | 21OCT14A | 10DEC14A | | 11040* |
| 11060 | UTIL SEWER TESTING | 1 | 0 | 100 | 2,756.00 | 2,756.00 | 11DEC14A | 12DEC14A | 11DEC14A | 12DEC14A | | 11040, 11050 |
| 11070 | UTIL SS POC | 2 | 0 | 100 | 14,017.00 | 14,017.00 | 13DEC14A | 14DEC14A | 13DEC14A | 14DEC14A | | 11060* |
| 11080 | UTIL EAST SD MAIN 12RCP | 3 | 0 | 100 | 9,336.00 | 9,336.00 | 18NOV14A | 13DEC14A | 18NOV14A | 13DEC14A | | 3104, 3834, 11060, 11070 |
| 11090 | UTIL EAST SDMH | 2 | 0 | 100 | 19,581.00 | 19,581.00 | 20NOV14A | 14DEC14A | 20NOV14A | 14DEC14A | | 11080* |
| 11100 | UTIL EAST SD MAIN TESTS | 1 | 0 | 100 | 3,264.00 | 3,264.00 | 14DEC14A | 15DEC14A | 14DEC14A | 15DEC14A | | 11080, 11090 |
| 11102 | UTIL EAST SD POC | 3 | 0 | 100 | 23,540.00 | 23,540.00 | 16DEC14A | 18DEC14A | 16DEC14A | 18DEC14A | | 11100* |
| 11110 | UTIL 10DIP | 6 | 0 | 100 | 50,418.00 | 50,418.00 | 16JUN14A | 08AUG14A | 16JUN14A | 08AUG14A | | 11040 |
| 11120 | UTIL 6PE GAS | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 28SEP14A | 01OCT14A | 28SEP14A | 01OCT14A | | 3844, 11110 |
| 11130 | UTIL EAST WATER-6DIP | 5 | 0 | 100 | 29,853.00 | 29,853.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11140 | UTIL 6BACKFLOW PRV | 2 | 0 | 100 | 16,425.00 | 16,425.00 | 01JUL14A | 19AUG14A | 01JUL14A | 19AUG14A | | 11102, 11130 |
| 11150 | UTIL EAST WATER-8DIP | 4 | 0 | 100 | 33,384.00 | 33,384.00 | 24JUN14A | 15AUG14A | 24JUN14A | 15AUG14A | | 3814, 11100, 11110 |
| 11160 | UTIL 8DOUBLE DETECTOR | 3 | 0 | 100 | 42,907.00 | 42,907.00 | 30JUN14A | 07SEP14A | 30JUN14A | 07SEP14A | | 11102, 11150 |
| 11170 | UTIL 8BACKFLOW PRV | 2 | 0 | 100 | 14,124.00 | 14,124.00 | 30JUN14A | 09SEP14A | 30JUN14A | 09SEP14A | | 11102, 11150 |
| 11180 | UTIL EAST WATER BACTERIA TEST | 1 | 0 | 100 | 1,070.00 | 1,070.00 | 03JUL14A | 15SEP14A | 03JUL14A | 15SEP14A | | 2092, 11140, 11160, 11170 |
| 11190 | UTIL EAST WATER PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 07JUL14A | 12SEP14A | 07JUL14A | 12SEP14A | | 11180 |
| 11200 | UTIL WATER POC | 3 | 0 | 100 | 44,031.00 | 44,031.00 | 20AUG14A | 25SEP14A | 20AUG14A | 25SEP14A | | 11190 |
| 11210 | UTIL 10LINE STOPS | 5 | 0 | 100 | 44,940.00 | 44,940.00 | 20AUG14A | 26AUG14A | 20AUG14A | 26AUG14A | | 11120, 11122, 11140, 11160, |
| 11290 | MOBILIZE ELECTRICAL LEVEL B | 5 | 0 | 100 | 43,870.00 | 0.00 | 14MAR16A | 14MAR16A | 14MAR16A | 14MAR16A | | 20152 |
| 11300 | ELE VAULTS ES1.1.1 | 15 | 0 | 100 | 69,978.00 | 69,978.00 | 22OCT14A | 13NOV14A | 22OCT14A | 13NOV14A | | 2042, 2052, 2072, 3384, |
| 11310 | ELE PRIMARY DUCT BANKS | 12 | 0 | 100 | 77,040.00 | 77,040.00 | 30SEP14A | 10JUN16A | 30SEP14A | 10JUN16A | | 3564, 11300, 72030* |
| 11320 | ELE SECONDARY DUCT BANKS | 10 | 0 | 100 | 119,840.00 | 119,840.00 | 30SEP14A | 01AUG16A | 30SEP14A | 01AUG16A | | 3564, 11300, 72030* |
| 11330 | ELE PULL/TERM&TEST PRI.CABLES | 8 | 0 | 100 | 44,940.00 | 44,940.00 | 17AUG16A | 15OCT16A | 17AUG16A | 15OCT16A | | 11310* |
| 11340 | ELE FEEDER WIRE TO AQUATICS | 7 | 0 | 100 | 94,695.00 | 94,695.00 | 22AUG16A | 16OCT16A | 22AUG16A | 16OCT16A | | 11300, 11310*, 11320* |
| 11500 | DEMO REMAINING UTILITIES | 2 | 0 | 100 | 3,884.00 | 3,884.00 | 27AUG14A | 29SEP14A | 27AUG14A | 29SEP14A | | 11200, 11202, 11210, 11890, |
| 11510 | TEMP POWER TO AQUATICS | 10 | 0 | 100 | 42,800.00 | 42,800.00 | 30SEP14A | 25SEP16A | 30SEP14A | 25SEP16A | | 1000, 72030* |
| 11600 | ELE TELEPHONE DUCT BANKS | 6 | 0 | 100 | 34,240.00 | 34,240.00 | 30SEP14A | 16OCT16A | 30SEP14A | 16OCT16A | | 11300 |
| 11610 | ELE TRANSFORMERS E&N | 5 | 0 | 100 | 20,330.00 | 20,330.00 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 3424, 11600 |
| 11620 | ELE PULL MAIN FDRS TO MSB&ATS | 5 | 0 | 100 | 108,070.00 | 108,070.00 | 17AUG16A | 31AUG16A | 17AUG16A | 31AUG16A | | 11612* |
| 11700 | MECHANICAL VAULT | 20 | 20 | 0 | 246,100.00 | 0.00 | 13DEC16 | 11JAN17 | 11JUL16 | 05AUG16 | -109 | 11500, 25100, 72030* |
| 11710 | MECH SITE UTILITY PIPING | 15 | 15 | 0 | 130,540.00 | 0.00 | 12JAN17 | 01FEB17 | 08AUG16 | 26AUG16 | -109 | 3854, 4000, 11700* |
| 11800 | UTIL FW 8DIP | 2 | 0 | 100 | 8,667.00 | 8,667.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11810 | UTIL FW 6DIP | 2 | 0 | 100 | 7,490.00 | 7,490.00 | 16JUN14A | 06AUG14A | 16JUN14A | 06AUG14A | | 11040 |
| 11820 | UTIL FW 6DOUBLE DEDETECTOR | 1 | 0 | 100 | 13,910.00 | 13,910.00 | 06AUG14A | 19AUG14A | 06AUG14A | 19AUG14A | | 11800, 11810 |
| 11830 | UTIL FW 2SCH80 FW | 1 | 0 | 100 | 2,782.00 | 2,782.00 | 02AUG14A | 17AUG14A | 02AUG14A | 17AUG14A | | 11820 |
| 11840 | UTIL FW 3BACKFLOW PREVENTOR | 1 | 0 | 100 | 7,206.00 | 7,206.00 | 08AUG14A | 11AUG14A | 08AUG14A | 11AUG14A | | 11830 |
| 11850 | UTIL FW FDC | 1 | 0 | 100 | 10,272.00 | 10,272.00 | 11AUG14A | 12AUG14A | 11AUG14A | 12AUG14A | | 11840 |
| 11860 | UTIL FW PIV | 1 | 0 | 100 | 1,231.00 | 1,231.00 | 24JUN14A | 17AUG14A | 24JUN14A | 17AUG14A | | 11850 |
| 11870 | UTIL FW BACTERIA TEST | 1 | 0 | 100 | 963.00 | 963.00 | 25JUN14A | 14AUG14A | 25JUN14A | 14AUG14A | | 11860 |
| 11880 | UTIL FW PRESSURE TEST | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 26JUN14A | 14AUG14A | 26JUN14A | 14AUG14A | | 11870 |
| 11890 | UTIL FW WATER POC-HOT TAP | 1 | 0 | 100 | 9,630.00 | 9,630.00 | 14AUG14A | 15AUG14A | 14AUG14A | 15AUG14A | | 11880 |
| 11900 | UTIL 4SDR35 | 2 | 0 | 100 | 3,157.00 | 3,157.00 | 01NOV14A | 10NOV14A | 01NOV14A | 10NOV14A | | 11800, 11810 |
| 11910 | UTIL SS CHECK VALVE | 1 | 0 | 100 | 3,478.00 | 3,478.00 | 08NOV14A | 09NOV14A | 08NOV14A | 09NOV14A | | 11900 |
| 11920 | UTIL SS POC | 1 | 0 | 100 | 1,498.00 | 1,498.00 | 11NOV14A | 12NOV14A | 11NOV14A | 12NOV14A | | 11910 |
| 64060 | SITE UTILITY DEMOBILIZATION | 3 | 0 | 90 | 20,865.00 | 18,778.50 | 27APR15A | 29NOV16 | 27APR15A | 13OCT16 | -32 | 11920* |
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | | |
| 11400 | CONSTRUCT EX.LOBBY PROTECTION | 5 | 0 | 100 | 61,478.00 | 61,478.00 | 07DEC15A | 08MAR16A | 07DEC15A | 08MAR16A | | 2042, 2052, 10020, 11510* |
| 11410 | DEMO EX.LOBBY | 10 | 0 | 100 | 134,623.00 | 134,623.00 | 03MAR16A | 24MAR16A | 03MAR16A | 24MAR16A | | 2032, 11400*, 11405, RAIN03 |
| 11520 | SHORING/BEAM LAGGING 0 -66% ** | 7 | 0 | 100 | 506,257.00 | 506,257.00 | 29AUG14A | 21MAR15A | 29AUG14A | 21MAR15A | | 2122, 2132, 3744, 10010, |
| 11522 | SHORING/BEAM LAGGING 66-100% ** | 6 | 0 | 100 | 249,516.00 | 249,516.00 | 22MAR15A | 20MAY15A | 22MAR15A | 20MAY15A | | 11520 |
| 11530 | MASS EXCAV. FOOTPRINT 0-66% ** | 7 | 0 | 100 | 176,274.00 | 176,274.00 | 20APR15A | 24APR15A | 20APR15A | 24APR15A | | 3714, 3724, 3734, 11030, |
| 11532 | MASS EXCAV. FOOTPRINT 66-100% ** | 9 | 0 | 100 | 335,525.00 | 335,525.00 | 25APR15A | 20MAY15A | 25APR15A | 20MAY15A | | 11530 |
| 11534 | ARCHEOLOGIST DURING EXCAVATION | 27 | 0 | 100 | 28,634.00 | 28,634.00 | 17JUL14A | 20MAY15A | 17JUL14A | 20MAY15A | | 11520* |
| 11540 | MASS TRUCKING&SPOILS 0-66% ** | 7 | 0 | 100 | 165,057.00 | 165,057.00 | 05MAR15A | 24APR15A | 05MAR15A | 24APR15A | | 11532 |
| 11542 | MASS TRUCKING&SPOILS 66-100% | 3 | 0 | 100 | 82,528.00 | 82,528.00 | 25JUL14A | 28JUL15A | 25JUL14A | 28JUL15A | | 11540 |
| FOUNDATIONS | | | | | | | | | | | | |
| 20100 | L/O & SET CONTROL (0-60%) ** | 2 | 0 | 100 | 3,210.00 | 3,210.00 | 28MAY15A | 28MAY15A | 28MAY15A | 28MAY15A | | 11532 |
| 20102 | L/O & SET CONTROL (60-100%) ** | 2 | 0 | 100 | 2,140.00 | 2,140.00 | 29MAY15A | 29MAY15A | 29MAY15A | 29MAY15A | | 11534, 20100 |
| 20110 | FTG/TRENCH EXCAVATION (0-20%) ** | 3 | 0 | 100 | 6,420.00 | 6,420.00 | 03JUN15A | 05JUN15A | 03JUN15A | 05JUN15A | | 20100* |
| 20112 | FTG/TRENCH EXCAVATION (20-100%) ** | 4 | 0 | 100 | 25,680.00 | 25,680.00 | 08JUN15A | 03SEP15A | 08JUN15A | 03SEP15A | | 20110 |
| 20120 | ELEVATOR CASINGS | 4 | 0 | 100 | 56,025.00 | 56,025.00 | 31AUG15A | 21APR16A | 31AUG15A | 21APR16A | | 20110* |
| 20130 | FORM TRENCHES & PADS (0-66%) ** | 5 | 0 | 100 | 38,520.00 | 38,520.00 | 15JUN15A | 19JUN15A | 15JUN15A | 19JUN15A | | 2084, 20110 |
| 20132 | FORM TRENCHES & PADS (66-100%) ** | 5 | 0 | 100 | 20,330.00 | 20,330.00 | 23JUN15A | 15SEP15A | 23JUN15A | 15SEP15A | | 20102, 20112, 20130 |
| 20140 | RAT & PROTECTION SLABS | 5 | 0 | 100 | 32,100.00 | 32,100.00 | 25JUN15A | 07JUL15A | 25JUN15A | 07JUL15A | | 20112 |
| 20142 | ANCHOR BOLTS & TEMPLATES | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29JUN15A | 30JUL15A | 29JUN15A | 30JUL15A | | 20112 |
| 20150 | WATERPROOF BELOW FTGS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 20AUG15A | 02JUL15A | 20AUG15A | | 20110 |
| 20152 | WATERPROOF BELOW FTGS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 20AUG15A | 09JUL15A | 20AUG15A | | 20112, 20150 |
| 20154 | WATERPROOF BELOW FTGS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 09JUL15A | 09SEP15A | 09JUL15A | 09SEP15A | | 20152 |
| 20160 | FTG TEMPLATES & REBAR (0-33%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 2164, 20112, 20150 |
| 20162 | FTG TEMPLATES & REBAR (33-66%) ** | 3 | 0 | 100 | 104,325.00 | 104,325.00 | 13JUL15A | 16JUL15A | 13JUL15A | 16JUL15A | | 20120, 20132, 20140, 20142, |
| 20164 | FTG TEMPLATES & REBAR (66-100%) ** | 2 | 0 | 100 | 103,790.00 | 103,790.00 | 16JUL15A | 14SEP15A | 16JUL15A | 14SEP15A | | 20154, 20162 |
| 20170 | PLACE/POUR FTGS (0-50%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 21JUL15A | 21JUL15A | 21JUL15A | 21JUL15A | | 2154, 20160 |
| 20172 | PLACE/POUR FTGS (50-100%) ** | 4 | 0 | 100 | 92,020.00 | 92,020.00 | 28JUL15A | 16SEP15A | 28JUL15A | 16SEP15A | | 20162, 20170 |
| 20180 | FORM/REBAR/POUR WALLS (0-33%) ** | 15 | 0 | 100 | 248,240.00 | 248,240.00 | 05AUG15A | 29SEP15A | 05AUG15A | 29SEP15A | | 2174, 20170 |
| 20182 | FORM/REBAR/POUR WALLS (33-66%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 14AUG15A | 29SEP15A | 14AUG15A | 29SEP15A | | 20172, 20180 |
| 20184 | FORM/REBAR/POUR WALLS (66-100%) ** | 10 | 0 | 100 | 247,170.00 | 247,170.00 | 17SEP15A | 30OCT15A | 17SEP15A | 30OCT15A | | 20164, 20172, 20182 |
| 20200 | STRIP CIP WALLS (0-33%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 21AUG15A | 28SEP15A | 21AUG15A | 28SEP15A | | 20190 |
| 20202 | STRIP CIP WALLS (33-66%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 28AUG15A | 29SEP15A | 28AUG15A | 29SEP15A | | 20192, 20200 |
| 20204 | STRIP CIP WALLS (66-100%) ** | 3 | 0 | 100 | 10,700.00 | 10,700.00 | 02OCT15A | 06OCT15A | 02OCT15A | 06OCT15A | | 20193 |
| 20210 | B/G WASTE & VENT PIPING LEV-B | 10 | 0 | 100 | 70,620.00 | 70,620.00 | 04AUG15A | 18FEB16A | 04AUG15A | 18FEB16A | | 4010, 20170 |
| 20230 | PREP/REBAR/POUR SOG LEV-B | 5 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20210, 25130, RAIN03* |
| 20232 | PREP/REBAR/POUR SOG (LEV-B) ** | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 17DEC15A | 21APR16A | 17DEC15A | 21APR16A | | 20202, 20204, 20230, 40144 |
| 20240 | WATERPROOF FNDS (0-33%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 2344, 2354, 20200 |
| 20242 | WATERPROOF FNDS (33-66%) ** | 3 | 0 | 100 | 17,655.00 | 17,655.00 | 01JUL15A | 20AUG15A | 01JUL15A | 20AUG15A | | 20202, 20240 |
| 20244 | WATERPROOF FNDS (66-100%) ** | 2 | 0 | 100 | 17,655.00 | 17,655.00 | 02JUL15A | 09SEP15A | 02JUL15A | 09SEP15A | | 20204, 20242 |
| 20250 | 4 PERIMETER DRAIN (0-33%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20240* |
| 20252 | 4 PERIMETER DRAIN (33-66%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20242*, 20250 |
| 20254 | 4 PERIMETER DRAIN (66-100%) ** | 2 | 0 | 100 | 7,116.00 | 7,116.00 | 04AUG15A | 29APR16A | 04AUG15A | 29APR16A | | 20244, 20252 |
| 20260 | BACKFILL FNDS (0-33%) ** | 4 | 0 | 100 | 63,091.00 | 63,091.00 | 30SEP14A | 26MAY16A | 30SEP14A | 26MAY16A | | 20240, 20250 |
| 20262 | BACKFILL FNDS (33-66%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 26MAY16A | 27APR16A | 26MAY16A | | 20242, 20252, 20260 |
| 20264 | BACKFILL FNDS (66-100%) ** | 3 | 0 | 100 | 63,091.00 | 63,091.00 | 27APR16A | 28JUN16A | 27APR16A | 28JUN16A | | 20232, 20244, 20254, 20262 |
| STRUCTURE | | | | | | | | | | | | |
| 25100 | ERECT&WELD STR.STEEL LEV-B&1 | 6 | 0 | 100 | 216,887.00 | 216,887.00 | 13OCT15A | 11NOV15A | 13OCT15A | 11NOV15A | | 2224, 2236, 2244, 20204 |
| 25110 | DETAIL STR.STEEL LEV-B&1 | 4 | 0 | 100 | 107,000.00 | 107,000.00 | 31JUL14A | 26APR15A | 31JUL14A | 26APR15A | | 2220* |
| 25120 | LAYOUT DECK LEV-1 | 2 | 0 | 100 | 53,500.00 | 53,500.00 | 20OCT15A | 30OCT15A | 20OCT15A | 30OCT15A | | 2254, 25100 |
| 25130 | SET DECKING LEV-1 | 7 | 0 | 100 | 100,580.00 | 100,580.00 | 28OCT15A | 18FEB16A | 28OCT15A | 18FEB16A | | 25120 |
| 25140 | ERECT STAIRS | 5 | 0 | 100 | 37,450.00 | 37,450.00 | 11NOV15A | 09DEC15A | 11NOV15A | 09DEC15A | | 2284, 25130 |
| 25200 | ERECT&WELD STR.STEEL LEV-2 | 11 | 0 | 100 | 329,261.00 | 329,261.00 | 13OCT15A | 04DEC15A | 13OCT15A | 04DEC15A | | 2234, 2236, 25100 |
| 25210 | DETAIL STR.STEEL LEV-2 | 4 | 0 | 100 | 160,500.00 | 160,500.00 | 30APR15A | 05MAY15A | 30APR15A | 05MAY15A | | 25110 |
| 25220 | LAYOUT DECK LEV-2 | 4 | 0 | 100 | 81,320.00 | 81,320.00 | 21OCT15A | 20NOV15A | 21OCT15A | 20NOV15A | | 25200 |
| 25230 | SET DECKING LEV-2 | 8 | 0 | 100 | 150,870.00 | 150,870.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25130, 25220 |
| 25300 | ERECT&WELD STR.STEEL ROOF | 6 | 0 | 100 | 413,020.00 | 413,020.00 | 29OCT15A | 09DEC15A | 29OCT15A | 09DEC15A | | 25200 |
| 25310 | DETAIL STR.STEEL ROOF | 4 | 0 | 100 | 89,880.00 | 89,880.00 | 06MAY15A | 11MAY15A | 06MAY15A | 11MAY15A | | 25210 |
| 25320 | LAYOUT DECK ROOF | 2 | 0 | 100 | 44,940.00 | 44,940.00 | 09NOV15A | 29DEC15A | 09NOV15A | 29DEC15A | | 25300 |
| 25330 | SET DECKING ROOF | 5 | 0 | 100 | 83,460.00 | 83,460.00 | 09NOV15A | 14DEC15A | 09NOV15A | 14DEC15A | | 25140, 25230, 25320 |
| 25410 | FORM & REBAR SOMD LEV-1 | 5 | 0 | 100 | 42,800.00 | 42,800.00 | 29DEC15A | 21JAN16A | 29DEC15A | 21JAN16A | | 25230 |
| 25412 | PLACE & POUR SOMD LEV-1 | 1 | 0 | 100 | 85,600.00 | 85,600.00 | 21JAN16A | 21JAN16A | 21JAN16A | 21JAN16A | | 25410 |
| 25420 | SAFETY TIE-BACK ANCHORS LEV-2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23OCT15A | 12NOV15A | 23OCT15A | 12NOV15A | | 2484, 2894, 25330 |
| 25422 | SAFETY TIE-BACK ANCHORS ROOF | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 12NOV15A | 15NOV15A | 12NOV15A | 15NOV15A | | 25420 |
| 25430 | ROOF & OVERFLOW DRAINS LEV-2 | 2 | 0 | 100 | 9,095.00 | 9,095.00 | 09MAR16A | 19MAY16A | 09MAR16A | 19MAY16A | | 4020*, 25330 |
| 25432 | ROOF & OVERFLOW DRAINS ROOF | 2 | 0 | 100 | 6,848.00 | 6,848.00 | 10MAR16A | 03MAY16A | 10MAR16A | 03MAY16A | | 25430* |
| 25440 | FORM & REBAR SOMD LEV-2 | 4 | 0 | 100 | 26,750.00 | 26,750.00 | 10DEC15A | 01APR16A | 10DEC15A | 01APR16A | | 25330, 25410 |
| 25442 | PLACE & POUR SOMD LEV-2 | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 18DEC15A | 18DEC15A | 18DEC15A | 18DEC15A | | 25412, 25420, 25440 |
| 25450 | FORM & REBAR SOMD ROOF | 3 | 0 | 100 | 26,750.00 | 26,750.00 | 21DEC15A | 21JAN16A | 21DEC15A | 21JAN16A | | 25440, RAIN01* |
| 25452 | PLACE & POUR SOMD ROOF | 1 | 0 | 100 | 58,850.00 | 58,850.00 | 21JAN15A | 21JAN16A | 21JAN15A | 21JAN16A | | 25422, 25442, 25450, |
| 25460 | RIGID INSULATION ROOF (RFI ) | 2 | 0 | 100 | 384,130.00 | 384,130.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 2194*, 25454 |
| 25470 | FORM/REBAR/POUR SLABS ROOF | 6 | 0 | 100 | 53,500.00 | 53,500.00 | 28DEC15A | 12JAN16A | 28DEC15A | 12JAN16A | | 25330, 25410 |
| 25480 | FORM/REBAR/POUR CURBS ROOF | 10 | 0 | 100 | 107,000.00 | 107,000.00 | 28DEC15A | 18FEB16A | 28DEC15A | 18FEB16A | | 25454, 25470 |
| 25490 | FORM/REBAR&POUR STAIRS | 6 | 0 | 100 | 60,990.00 | 60,990.00 | 07OCT15A | 04AUG16A | 07OCT15A | 04AUG16A | | 25454, 25470 |
| 40144 | ELE UNDERSLAB ROUGH-IN LEVEL B | 5 | 0 | 100 | 40,000.00 | 40,000.00 | 18MAR16A | 16APR16A | 18MAR16A | 16APR16A | | 20210, 25130 |
| ROOF | | | | | | | | | | | | |
| 30110 | LOAD ROOF MATERIAL MAIN RF | 4 | 0 | 100 | 63,879.00 | 63,879.00 | 19JUL16A | 19JUL16A | 19JUL16A | 19JUL16A | | 2434*, 25460 |
| 30120 | 3-PLY SBS/BUR MAIN RF | 14 | 4 | 75 | 48,591.00 | 36,443.25 | 01JUL16A | 19DEC16 | 01JUL16A | 07JUL16 | -115 | 25480, 30110* |
| 30140 | WATER TEST/PUNCH MAIN RF | 2 | 2 | 0 | 1,605.00 | 0.00 | 20DEC16 | 21DEC16 | 27SEP16 | 28SEP16 | -59 | 30120* |
| 30210 | LOAD ROOF MATERIAL VEG.2FL RF | 3 | 3 | 0 | 170,130.00 | 0.00 | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 | 2444*, 30110* |
| 30220 | RIGID INSULATION VEG.2FL RF | 6 | 0 | 100 | 14,766.00 | 14,766.00 | 13MAY16A | 19MAY16A | 13MAY16A | 19MAY16A | | 30210* |
| 30230 | HOT RUBBER W.P. VEG.2FF RF | 6 | 6 | 0 | 14,766.00 | 0.00 | 19DEC16 | 27DEC16 | 30JUN16 | 08JUL16 | -119 | 30220* |
| 30240 | DRAINAGE BOARD VEG.2FL RF | 3 | 3 | 0 | 7,062.00 | 0.00 | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 | 30120, 30230* |
| 30310 | LOAD VEG. MATERIAL VEG.2FL RF | 3 | 3 | 0 | 51,360.00 | 0.00 | 19DEC16 | 21DEC16 | 14SEP16 | 16SEP16 | -67 | 30210* |
| 30320 | VEGETATED ASSEMBLY VEG.2FL RF | 8 | 8 | 0 | 25,119.00 | 0.00 | 03JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 | 30240*, 30310 |
| 30410 | RF HATCH&SAFETY RAIL MAIN RF | 4 | 1 | 75 | 803.00 | 602.25 | 27JUL16A | 20DEC16 | 27JUL16A | 08JUL16 | -115 | 2474, 30120* |
| 30430 | ROOF FLASHINGS/SM VEG.2FL RF | 2 | 2 | 0 | 85,386.00 | 0.00 | 03JAN17 | 04JAN17 | 27SEP16 | 28SEP16 | -67 | 2454, 25432, 30240* |
| 30440 | WATER TEST/PUNCH VEG.2FL RF | 3 | 3 | 0 | 3,210.00 | 0.00 | 13JAN17 | 17JAN17 | 29SEP16 | 03OCT16 | -73 | 30140, 30320*, 30330*, 30430 |
| 30450 | ROOF ACCESSORIES VEG.2FL RF | 4 | 4 | 0 | 85,386.00 | 0.00 | 18JAN17 | 23JAN17 | 04OCT16 | 07OCT16 | -73 | 2464, 30440* |
| 30470 | EXP.JONT COVERS RF | 6 | 4 | 30 | 18,906.75 | 9,453.38 | 18JAN17 | 23JAN17 | 05OCT16 | 10OCT16 | -72 | 2524, 30450* |

Start Date 11MAR14
Finish Date 02MAY17
Data Date 30NOV16
Run Date 08DEC16 11:06

Early Bar
Progress Bar
Critical Activity

07CZ

HALBERT CONSTRUCTION CO. INC
VAMC PALO ALTO REC THERAPY BLDG
01 GANT OVERALL BY AREA

Sheet 1 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004420 |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 30472 | MOS EXP.JONT COVERS RF | 6 | 0 | 100 | 6,302.25 | 6,302.25 | 24OCT16A | 24OCT16A | 24OCT16A | 24OCT16A | | |
| 30510 | FRP EQUIP PADS MAIN RF | 5 | 0 | 100 | 53,500.00 | 53,500.00 | 22AUG16A | 24AUG16A | 22AUG16A | 24AUG16A | | 30110* |
| 30520 | SET AHU UNITS MAIN RF | 4 | 0 | 100 | 374,500.00 | 374,500.00 | 03MAR16A | 25MAY16A | 03MAR16A | 25MAY16A | | 3164, 3264, 3304, 3314, |
| 30530 | EXH.FANS&VENTILATORS MAIN RF | 5 | 1 | 75 | 6,420.00 | 4,815.00 | 17MAR16A | 27JAN17 | 17MAR16A | 09SEP16 | -97 | 2494, 30520* |
| 30540 | MEC EQ PPG&CONNECTION MAIN RF | 2 | 2 | 0 | 5,350.00 | 0.00 | 02FEB17 | 03FEB17 | 08SEP16 | 09SEP16 | -102 | 4100, 11710*, 30520 |
| 30550 | PV SYSTEM RACKING MAIN RF | 15 | 0 | 100 | 97,370.00 | 97,370.00 | 01JUL16A | 28OCT16A | 01JUL16A | 28OCT16A | | 3494, 30120* |
| 30560 | ELE ROUGH-IN CONDUIT MAIN RF | 5 | 0 | 95 | 32,100.00 | 30,495.00 | 13JUL16A | 26JAN17 | 13JUL16A | 19SEP16 | -90 | 30520*, 30550 |
| 30570 | ELE BRANCH WIRING MAIN RF | 6 | 0 | 95 | 19,795.00 | 18,805.25 | 16JUN16A | 03FEB17 | 16JUN16A | 19SEP16 | -96 | 30530, 30540*, 30560 |
| 30610 | PV PANELS MAIN RF | 15 | 0 | 100 | 108,620.00 | 108,620.00 | 21OCT16A | 04NOV16A | 21OCT16A | 04NOV16A | | 30550* |
| 30620 | WIRE PV PNLS&INVERTER MAIN RF | 15 | 0 | 100 | 33,170.00 | 33,170.00 | 04NOV16A | 18NOV16A | 04NOV16A | 18NOV16A | | 30550*, 30610* |
| 30630 | TEST PV SYSTEM MAIN RF | 5 | 5 | 0 | 6,420.00 | 0.00 | 06FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 | 30570*, 30620 |
| 30700 | ERECT&WELD MEC SCREEN MAIN RF | 10 | 10 | 0 | 37,450.00 | 0.00 | 06FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 | 2274, 30530, 30540*, 30620 |
| 30710 | EXT.GRATINGS MAIN RF | 10 | 10 | 0 | 803.00 | 0.00 | 20FEB17 | 03MAR17 | 26SEP16 | 07OCT16 | -102 | 30700* |
| 30720 | EXT.RAILINGS MAIN RF | 10 | 10 | 0 | 1,338.00 | 0.00 | 20FEB17 | 03MAR17 | 26SEP16 | 07OCT16 | -102 | 2304, 30710* |
| ENCLOSURE | | | | | | | | | | | | |
| 4204 | CURTAINWALL MATERIAL ON SITE | 6 | 0 | 100 | 291,000.00 | 291,000.00 | 26JUL16A | 01NOV16A | 26JUL16A | 01NOV16A | | |
| 35110 | EXT.WALL FRAMING WEST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 06JUN16A | 24JUN16A | 06JUN16A | 24JUN16A | | 2264, 25454 |
| 35120 | EXT.WALL FRAMING NORTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 08JUN16A | 24JUN16A | 08JUN16A | 24JUN16A | | 35110 |
| 35130 | EXT.WALL FRAMING EAST | 4 | 0 | 100 | 42,107.00 | 42,107.00 | 13JUN16A | 23JUN16A | 13JUN16A | 23JUN16A | | 35120 |
| 35140 | EXT.WALL FRAMING SOUTH | 6 | 0 | 100 | 42,107.00 | 42,107.00 | 15JUN16A | 23JUN16A | 15JUN16A | 23JUN16A | | 35130 |
| 35150 | EXT.WALL SHEATHING/INSULATION WEST | 2 | 2 | 0 | 0.00 | 0.00 | 30NOV16 | 01DEC16 | 11JUL16 | 12JUL16 | -100 | 35110* |
| 35160 | EXT.WALL SHEATHING/INSULATION NORTH | 2 | 2 | 0 | 0.00 | 0.00 | 30NOV16 | 01DEC16 | 10JUN16 | 13JUN16 | -120 | 35120* |
| 35170 | EXT.WALL SHEATHING/INSULATION EAST | 2 | 2 | 0 | 0.00 | 0.00 | 30NOV16 | 01DEC16 | 28JUN16 | 29JUN16 | -108 | 35130* |
| 35180 | EXT.WALL SHEATHING/INSULATION SOUTH | 2 | 2 | 0 | 0.00 | 0.00 | 30NOV16 | 01DEC16 | 07JUL16 | 08JUL16 | -102 | 35140* |
| 35210 | MOD.SHEET AIR BARRIER WEST | 4 | 0 | 90 | 24,117.00 | 21,705.30 | 19JUL16A | 29NOV16 | 19JUL16A | 03JUN16 | -124 | 2364*, 2374*, 2394*, 35110* |
| 35220 | MOD.SHEET AIR BARRIER NORTH | 6 | 2 | 75 | 24,117.00 | 18,087.75 | 18JUL16A | 05DEC16 | 18JUL16A | 15JUN16 | -120 | 35120, 35160*, 35210 |
| 35230 | MOD.SHEET AIR BARRIER EAST | 4 | 0 | 100 | 24,117.00 | 24,117.00 | 13JUL06A | 11AUG16A | 13JUL06A | 11AUG16A | | 35130, 35170, 35220* |
| 35240 | MOD.SHEET AIR BARRIER SOUTH | 6 | 0 | 100 | 24,117.00 | 24,117.00 | 13JUL16A | 18AUG16A | 13JUL16A | 18AUG16A | | 35140, 35180, 35230* |
| 35310 | TRESPA WALL PANELS WEST | 8 | 8 | 0 | 140,509.11 | 0.00 | 30NOV16 | 09DEC16 | 06JUN16 | 15JUN16 | -124 | 4200*, 4202*, 35210* |
| 35320 | TRESPA WALL PANELS NORTH | 10 | 10 | 0 | 140,509.00 | 0.00 | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 | 35220, 35310* |
| 35330 | TRESPA WALL PANELS EAST | 8 | 8 | 0 | 140,509.00 | 0.00 | 27DEC16 | 06JAN17 | 30JUN16 | 12JUL16 | -124 | 35230, 35320* |
| 35340 | TRESPA WALL PANELS SOUTH | 10 | 10 | 0 | 140,509.00 | 0.00 | 09JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 | 3902, 35150, 35240, 35330* |
| 35410 | CURTAINWALL FRAMING WEST | 6 | 4 | 40 | 33,000.00 | 13,200.00 | 26JUL16A | 05DEC16 | 26JUL16A | 23JUN16 | -114 | 2614*, 35210* |
| 35420 | CURTAINWALL FRAMING NORTH | 8 | 6 | 30 | 33,000.00 | 13,200.00 | 26JUL16A | 13DEC16 | 26JUL16A | 01JUL16 | -114 | 35220*, 35410* |
| 35430 | CURTAINWALL FRAMING EAST | 6 | 4 | 35 | 33,000.00 | 11,550.00 | 14NOV16A | 16DEC16 | 14NOV16A | 08JUL16 | -113 | 35230, 35420* |
| 35440 | CURTAINWALL FRAMING SOUTH | 8 | 4 | 50 | 33,000.00 | 16,500.00 | 14JUL16A | 22DEC16 | 14JUL16A | 14JUL16 | -113 | 35240, 35430* |
| 35510 | EXT.GLAZING/WINDOWS WEST | 6 | 4 | 40 | 15,951.00 | 6,380.40 | 26JUL16A | 15DEC16 | 26JUL16A | 08JUL16 | -112 | 35310*, 35410 |
| 35520 | EXT.GLAZING/WINDOWS NORTH | 8 | 6 | 30 | 15,951.00 | 4,785.30 | 21NOV16A | 20DEC16 | 21NOV16A | 11JUL16 | -114 | 35420* |
| 35530 | EXT.GLAZING/WINDOWS EAST | 6 | 4 | 35 | 15,951.00 | 5,582.85 | 23NOV16A | 23DEC16 | 23NOV16A | 14JUL16 | -114 | 35430, 35520* |
| 35540 | EXT.GLAZING/WINDOWS SOUTH | 8 | 4 | 50 | 15,951.00 | 7,975.50 | 21SEP16A | 30DEC16 | 21SEP16A | 20JUL16 | -114 | 35440, 35530* |
| 35610 | ALUM SOFFIT PANELS WEST | 2 | 2 | 0 | 35,460.00 | 0.00 | 16DEC16 | 19DEC16 | 07SEP16 | 08SEP16 | -71 | 2414, 2504, 35510* |
| 35620 | ALUM SOFFIT PANELS NORTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 20DEC16 | 23DEC16 | 09SEP16 | 14SEP16 | -71 | 35520*, 35610* |
| 35630 | ALUM SOFFIT PANELS EAST | 2 | 2 | 0 | 35,460.00 | 0.00 | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 | 35530*, 35620* |
| 35640 | ALUM SOFFIT PANELS SOUTH | 4 | 4 | 0 | 35,460.00 | 0.00 | 03JAN17 | 06JAN17 | 21SEP16 | 26SEP16 | -71 | 35540*, 35630 |
| 35710 | EXT.COPING&FLASHINGS WEST | 4 | 2 | 50 | 13,910.00 | 6,955.00 | 21JUL16A | 19DEC16 | 21JUL16A | 09SEP16 | -70 | 2514, 35510* |
| 35720 | EXT.COPING&FLASHINGS NORTH | 8 | 2 | 70 | 13,910.00 | 9,737.00 | 21JUL16A | 21DEC16 | 21JUL16A | 14SEP16 | -69 | 35520*, 35710* |
| 35730 | EXT.COPING&FLASHINGS EAST | 4 | 1 | 70 | 13,910.00 | 9,737.00 | 03AUG16A | 27DEC16 | 03AUG16A | 20SEP16 | -68 | 35530*, 35720 |
| 35740 | EXT.COPING&FLASHINGS SOUTH | 8 | 4 | 50 | 13,910.00 | 6,955.00 | 11JUL16A | 06JAN17 | 11JUL16A | 26SEP16 | -71 | 35540*, 35730 |
| 35810 | EXT.SEALANTS&CAULKING WEST | 4 | 3 | 20 | 5,617.00 | 1,123.40 | 21SEP16A | 22DEC16 | 21SEP16A | 14SEP16 | -70 | 2544, 35610*, 35710* |
| 35820 | EXT.SEALANTS&CAULKING NORTH | 6 | 5 | 20 | 5,618.00 | 1,123.60 | 21NOV16A | 03JAN17 | 21NOV16A | 21SEP16 | -71 | 35620*, 35720, 35810 |
| 35830 | EXT.SEALANTS&CAULKING EAST | 4 | 3 | 15 | 5,617.00 | 842.55 | 21NOV16A | 06JAN17 | 21NOV16A | 26SEP16 | -71 | 35630, 35730, 35820* |
| 35840 | EXT.SEALANTS&CAULKING SOUTH | 6 | 5 | 25 | 5,618.00 | 1,404.50 | 21NOV16A | 13JAN17 | 21NOV16A | 03OCT16 | -71 | 35640*, 35740*, 35830* |
| 35920 | EXT.ALUM GRATINGS | 12 | 11 | 10 | 7,865.00 | 786.50 | 01APR14A | 10JAN17 | 01APR14A | 21SEP16 | -76 | 35440* |
| 35930 | EXT.ORAMENTAL RAILINGS | 8 | 8 | 0 | 56,710.00 | 0.00 | 11JAN17 | 20JAN17 | 22SEP16 | 03OCT16 | -76 | 35920* |
| 35940 | ALUM ENTRANCES&STOREFRONT | 8 | 8 | 0 | 84,017.00 | 0.00 | 23JAN17 | 01FEB17 | 22SEP16 | 03OCT16 | -84 | 2604, 35340*, 35440 |
| 35950 | STANDING SEAM ROOF | 8 | 8 | 0 | 38,048.00 | 0.00 | 23JAN17 | 01FEB17 | 22SEP16 | 03OCT16 | -84 | 2404, 35340*, 35540 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 20220 | FEEDER CONDUIT LEV-B | 6 | 0 | 100 | 19,260.00 | 19,260.00 | 14MAR16A | 21APR16A | 14MAR16A | 21APR16A | | 11290, 40006 |
| 40006 | INSTALL TOP TRACK LEVEL B | 2 | 0 | 100 | 5,970.00 | 5,970.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 40010 |
| 40010 | LAYOUT PARTITIONS LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 25APR16A | 27APR16A | 25APR16A | 27APR16A | | 20232 |
| 40020 | FRAME,TOP OUT & TAPE LEVEL B | 4 | 0 | 90 | 28,355.00 | 25,519.50 | 28APR16A | 29NOV16 | 28APR16A | 08JUN16 | -121 | 40006*, 40010* |
| 40054 | MOBILIZE PLUMBING LEVEL B | 2 | 0 | 100 | 6,420.00 | 6,420.00 | 02FEB16A | 18FEB16A | 02FEB16A | 18FEB16A | | 2984, 3024 |
| 40056 | PLB A/G W&V/STORM DRN LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 22APR16A | 26MAY16A | 22APR16A | 26MAY16A | | 4030, 40006, 40054 |
| 40058 | PLB A/G WATER PIPING LEVEL B | 8 | 0 | 100 | 24,610.00 | 24,610.00 | 27APR16A | 08JUN16A | 27APR16A | 08JUN16A | | 4030, 40010, 40056 |
| 40060 | PLB CONDENSATE PIPING LEVEL B | 1 | 0 | 95 | 1,605.00 | 1,524.75 | 08JUN16A | 06DEC16 | 08JUN16A | 20JUL16 | -97 | 3054, 4060*, 40058 |
| 40061 | PLB EQUIPMENT LEVEL B | 5 | 0 | 100 | 24,940.00 | 24,940.00 | 21APR16A | 29APR16A | 21APR16A | 29APR16A | | 3154, 4040*, 4053, 4055, |
| 40062 | PLB PIPE TESTING LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 15JUN16A | 27JUN16A | 15JUN16A | 27JUN16A | | 40060* |
| 40063 | MOBILIZE HVAC LEVEL B | 2 | 0 | 100 | 9,630.00 | 9,630.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40064 | LAYOUT/DETAIL DUCT LEVEL B | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 12JAN16A | 12JAN16A | 12JAN16A | 12JAN16A | | 3254, 40006, 40063 |
| 40065 | DUCTWORK MAINS LEVEL B | 8 | 0 | 98 | 33,097.00 | 32,435.06 | 25APR16A | 29NOV16 | 25APR16A | 08JUN16 | -121 | 40010*, 40064* |
| 40070 | DUCTWORK BRANCHES LEVEL B | 7 | 0 | 98 | 33,096.00 | 32,434.08 | 25APR16A | 29NOV16 | 25APR16A | 08JUN16 | -121 | 40020*, 40058*, 40065* |
| 40080 | FIRE SMOKE DAMPERS LEVEL B | 4 | 1 | 80 | 12,712.00 | 10,169.60 | 27APR16A | 30NOV16 | 27APR16A | 06JUL16 | -103 | 40070* |
| 40090 | HANG VAV UNITS LEVEL B | 4 | 0 | 100 | 7,490.00 | 7,490.00 | 20APR16A | 18MAY16A | 20APR16A | 18MAY16A | | 3274*, 40070 |
| 40091 | FAN COIL UNITS LEVEL B | 15 | 0 | 100 | 25,680.00 | 25,680.00 | 19MAY16A | 22JUN16A | 19MAY16A | 22JUN16A | | 40090* |
| 40092 | DUCT LEAKAGE TESTS LEVEL B | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 40070, 40080* |
| 40100 | DUCT INSULATION LEVEL B | 10 | 10 | 0 | 14,713.00 | 0.00 | 19DEC16 | 03JAN17 | 07JUL16 | 20JUL16 | -115 | 40090*, 40091*, 40092 |
| 40102 | PLB O/H INSULATION LEVEL B | 4 | 2 | 40 | 6,420.00 | 2,568.00 | 01AUG16A | 05JAN17 | 01AUG16A | 22JUL16 | -115 | 3064, 4130, 40062, 40100* |
| 40103 | MOBILIZE MECHANICAL LEVEL B | 4 | 0 | 100 | 6,420.00 | 6,420.00 | 11JAN16A | 11JAN16A | 11JAN16A | 11JAN16A | | 3144 |
| 40104 | LAYOUT/DETAIL M.PIPE LEVEL B | 1 | 0 | 100 | 535.00 | 535.00 | 20APR16A | 27JUN16A | 20APR16A | 27JUN16A | | 40006, 40103 |
| 40105 | MEC PIPING LEVEL B | 10 | 0 | 100 | 37,450.00 | 37,450.00 | 24APR16A | 01AUG16A | 24APR16A | 01AUG16A | | 4050, 40010, 40104 |
| 40108 | MEC EQ MEC RM LEVEL B | 5 | 0 | 100 | 27,450.00 | 27,450.00 | 03MAY16A | 01JUL16A | 03MAY16A | 01JUL16A | | 3164, 4053, 4055, 4056, 4080, |
| 40110 | MEC PIPING MEC RM LEVEL B | 10 | 1 | 95 | 64,200.00 | 60,990.00 | 10MAY16A | 30NOV16 | 10MAY16A | 16JUN16 | -116 | 4090*, 40070*, 40108* |
| 40112 | MEC PIPE TESTING LEVEL B | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 01JUL16A | 01AUG16A | 01JUL16A | 01AUG16A | | 40110* |
| 40120 | MEC PIPE INSULATION LEVEL B | 10 | 6 | 40 | 19,260.00 | 7,704.00 | 13AUG16A | 13JAN17 | 13AUG16A | 01AUG16 | -115 | 4140, 40102*, 40112 |
| 40128 | MOBILIZE CONTROLS LEVEL B | 2 | 0 | 100 | 17,675.00 | 17,675.00 | 27APR16A | 27APR16A | 27APR16A | 27APR16A | | 3194*, 40105 |
| 40130 | R/I TEMP.CONTROL LEVEL B | 8 | 0 | 95 | 121,955.00 | 115,857.25 | 27APR16A | 13DEC16 | 27APR16A | 17AUG16 | -82 | 40110, 40128* |
| 40140 | MEC PIPE EQ CONNS LEVEL B | 4 | 0 | 95 | 16,050.00 | 15,247.50 | 10MAY16A | 13DEC16 | 10MAY16A | 17AUG16 | -82 | 3244, 40112, 40130* |
| 40145 | ELE CEILING ROUGH-IN LEVEL B | 10 | 1 | 95 | 24,200.00 | 22,990.00 | 19APR16A | 30NOV16 | 19APR16A | 08JUN16 | -122 | 3334*, 3374*, 3554*, 20220*, |
| 40158 | MOBILIZE FIRE PROTECT LEVEL B | 2 | 0 | 100 | 28,795.00 | 28,795.00 | 25APR16A | 25APR16A | 25APR16A | 25APR16A | | 3004, 3014, 40010 |
| 40160 | R/I SPRINKLER PPG LEVEL B | 8 | 0 | 95 | 20,004.00 | 19,003.80 | 25APR16A | 29NOV16 | 25APR16A | 16JUN16 | -115 | 40158* |
| 40180 | 95FRAME PARTITIONS LEVEL B | 12 | 0 | 98 | 68,052.00 | 66,690.96 | 28APR16A | 30NOV16 | 28APR16A | 08JUN16 | -122 | 2664, 25412, 25490, 40070, |
| 40190 | IN-WALL BLOCKING LEVEL B | 4 | 0 | 100 | 2,408.00 | 2,408.00 | 18MAY16A | 18AUG16A | 18MAY16A | 18AUG16A | | 2314*, 40180 |
| 40200 | THERMAL INSULATION LEVEL B | 4 | 1 | 85 | 35,698.00 | 30,343.30 | 28JUL16A | 07DEC16 | 28JUL16A | 20JUN16 | -119 | 2384*, 2794*, 40190*, 40192* |
| 40230 | SET HM FRAMES LEVEL B | 3 | 0 | 100 | 5,347.00 | 5,347.00 | 14JUL16A | 16JUL16A | 14JUL16A | 16JUL16A | | 2564, 40180* |
| 40250 | ELE SET SWITCHGEAR | 2 | 0 | 100 | 13,803.00 | 13,803.00 | 15AUG16A | 01SEP16A | 15AUG16A | 01SEP16A | | 3434*, 40180 |
| 40252 | ELE INSTALL SWITCHGEAR | 10 | 0 | 100 | 29,960.00 | 29,960.00 | 01SEP16A | 20SEP16A | 01SEP16A | 20SEP16A | | 3454*, 40250* |
| 40254 | ELE AUTO TRANSFER SWITCH | 2 | 0 | 100 | 41,088.00 | 41,088.00 | 19SEP16A | 28SEP16A | 19SEP16A | 28SEP16A | | 3504*, 40252 |
| 40272 | ELE PANELS LEVEL B | 4 | 0 | 90 | 10,700.00 | 9,630.00 | 20APR16A | 30NOV16 | 20APR16A | 16JUN16 | -116 | 40180* |
| 40274 | ELE IN-WALL ROUGH-IN LEVEL B | 8 | 1 | 90 | 39,590.00 | 35,631.00 | 14MAR16A | 01DEC16 | 14MAR16A | 16JUN16 | -117 | 3534, 40180* |
| 40280 | ELE FEEDER WIRE LEVEL B | 4 | 0 | 95 | 12,519.00 | 11,893.05 | 22AUG16A | 13DEC16 | 22AUG16A | 24AUG16 | -77 | 40252*, 40272 |
| 40290 | ELE BRANCH WIRING LEVEL B | 10 | 1 | 95 | 20,330.00 | 19,313.50 | 27JUN16A | 14DEC16 | 27JUN16A | 25AUG16 | -77 | 3344*, 40280* |
| 40294 | ELE DATA WIRING LEVEL B | 3 | 3 | 5 | 21,400.00 | 1,070.00 | 21OCT16A | 17JAN17 | 21OCT16A | 30AUG16 | -96 | 3584, 3594*, 3604, 3614, |
| 40295 | ELE F.A. WIRING LEVEL B | 4 | 4 | 0 | 6,420.00 | 0.00 | 01DEC16 | 06DEC16 | 09JUN16 | 14JUN16 | -122 | 3704, 40180* |
| 40297 | ELE PA WIRING LEVEL B | 3 | 3 | 0 | 5,350.00 | 0.00 | 01DEC16 | 05DEC16 | 09JUN16 | 13JUN16 | -122 | 3644, 40180* |
| 40298 | ELE SECUR. WIRING LEVEL B | 3 | 3 | 0 | 4,280.00 | 0.00 | 06DEC16 | 08DEC16 | 14JUN16 | 16JUN16 | -122 | 40297* |
| 40299 | ELE A/V WIRING LEVEL B | 2 | 2 | 0 | 3,210.00 | 0.00 | 07DEC16 | 08DEC16 | 15JUN16 | 16JUN16 | -122 | 3354*, 3624*, 3634*, 40297 |
| 40300 | ELE PNL TERMINATIONS LEVEL B | 5 | 0 | 100 | 535.00 | 535.00 | 19SEP16A | 21SEP16A | 19SEP16A | 21SEP16A | | 3364, 3474, 3484, 11330, |
| 40335 | SOUND/FIRE CAULK T&B WALL LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 04JAN17 | 05JAN17 | 25JUL16 | 26JUL16 | -113 | 40330* |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42006 | INSTALL TOP TRACK LEVEL 1 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 09FEB16A | 28APR16A | 09FEB16A | 28APR16A | | 40006, 42010 |
| 42010 | LAYOUT PARTITIONS LEVEL 1 | 2 | 0 | 100 | 2,675.00 | 2,675.00 | 28JAN16A | 03MAY16A | 28JAN16A | 03MAY16A | | 25412 |
| 42020 | FRAME,TOP OUT & TAPE LEVEL 1 | 4 | 0 | 90 | 28,355.00 | 25,519.50 | 04FEB16A | 29NOV16 | 04FEB16A | 13JUN16 | -118 | 42006*, 42010* |
| 42056 | PLB A/G W&V/STORM DRN LEVEL 1 | 8 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 24JUN16A | 12FEB16A | 24JUN16A | | 40056, 42006 |
| 42058 | PLB A/G WATER PIPING LEVEL 1 | 7 | 0 | 100 | 21,400.00 | 21,400.00 | 12FEB16A | 17JUN16A | 12FEB16A | 17JUN16A | | 40058, 42010, 42056 |
| 42060 | PLB CONDENSATE PIPING LEVEL 1 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 17JUN16A | 17JUN16A | 17JUN16A | 17JUN16A | | 42058 |
| 42062 | PLB PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 23JUN16A | 28JUN16A | 23JUN16A | 28JUN16A | | 42058, 42060 |
| 42064 | LAYOUT/DETAIL DUCT LEVEL 1 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 09FEB16A | 18FEB16A | 09FEB16A | 18FEB16A | | 42006 |
| 42065 | DUCTWORK MAINS LEVEL 1 | 10 | 1 | 95 | 44,897.00 | 42,652.15 | 16FEB16A | 30NOV16 | 16FEB16A | 13JUN16 | -119 | 40065*, 42010*, 42058*, |
| 42070 | DUCTWORK BRANCHES LEVEL 1 | 8 | 0 | 96 | 44,898.00 | 43,102.08 | 01MAR16A | 30NOV16 | 01MAR16A | 13JUN16 | -119 | 40070, 42020, 42058, 42065* |
| 42080 | FIRE SMOKE DAMPERS LEVEL 1 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 16FEB16A | 14JUN16A | 16FEB16A | 14JUN16A | | 42070* |
| 42090 | HANG VAV UNITS LEVEL 1 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 02FEB16A | 18MAY16A | 02FEB16A | 18MAY16A | | 40090*, 42070 |
| 42092 | DUCT LEAKAGE TESTS LEVEL 1 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 22MAR16A | 16JUN16A | 22MAR16A | 16JUN16A | | 42070*, 42080* |
| 42100 | DUCT INSULATION LEVEL 1 | 10 | 10 | 0 | 14,713.00 | 0.00 | 19DEC16 | 03JAN17 | 14JUL16 | 27JUL16 | -110 | 42090*, 42092 |
| 42102 | PLB O/H INSULATION LEVEL 1 | 4 | 3 | 30 | 6,420.00 | 1,926.00 | 19JUL16A | 10JAN17 | 19JUL16A | 01AUG16 | -112 | 40102*, 42062, 42100 |
| 42104 | LAYOUT/DETAIL M.PIPE LEVEL 1 | 1 | 0 | 100 | 535.00 | 535.00 | 22FEB16A | 03MAY16A | 22FEB16A | 03MAY16A | | 42006, RAIN02* |
| 42105 | MEC PIPING LEVEL 1 | 15 | 0 | 100 | 69,550.00 | 69,550.00 | 22FEB16A | 06JUL16A | 22FEB16A | 06JUL16A | | 40105, 42010, 42104* |
| 42112 | MEC PIPE TESTING LEVEL 1 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 11JUL16A | 14JUL16A | 11JUL16A | 14JUL16A | | 42105* |
| 42120 | MEC PIPE INSULATION LEVEL 1 | 10 | 7 | 30 | 19,260.00 | 5,778.00 | 19JUL16A | 24JAN17 | 19JUL16A | 10AUG16 | -115 | 40120*, 42102, 42112 |
| 42130 | R/I TEMP.CONTROL LEVEL 1 | 8 | 0 | 95 | 121,955.00 | 115,857.25 | 29FEB16A | 13DEC16 | 29FEB16A | 25AUG16 | -76 | 40130*, 42065, 42105 |
| 42140 | MEC PIPE EQ CONNS LEVEL 1 | 5 | 0 | 100 | 16,050.00 | 16,050.00 | 23MAR16A | 06JUL16A | 23MAR16A | 06JUL16A | | 42112, 42130* |
| 42145 | ELE CEILING ROUGH-IN LEVEL 1 | 15 | 2 | 90 | 127,865.00 | 115,078.50 | 11FEB16A | 02DEC16 | 11FEB16A | 13JUN16 | -121 | 40145*, 42010 |
| 42160 | R/I SPRINKLER PPG LEVEL 1 | 8 | 0 | 98 | 20,004.00 | 19,603.92 | 03FEB16A | 29NOV16 | 03FEB16A | 23JUN16 | -110 | 40160*, 42010* |
| 42180 | FRAME PARTITIONS LEVEL 1 | 8 | 0 | 100 | 68,052.00 | 68,052.00 | 04FEB16A | 26SEP16A | 04FEB16A | 26SEP16A | | 40180, 42070, 42145* |
| 42190 | IN-WALL BLOCKING LEVEL 1 | 4 | 0 | 100 | 2,408.00 | 2,408.00 | 10FEB16A | 01SEP16A | 10FEB16A | 01SEP16A | | 42180* |
| 42200 | THERMAL INSULATION LEVEL 1 | 4 | 4 | 5 | 35,698.00 | 1,784.90 | 01AUG16A | 14DEC16 | 01AUG16A | 27JUN16 | -119 | 42190, 42192* |
| 42230 | SET HM FRAMES LEVEL 1 | 6 | 0 | 100 | 5,348.00 | 5,348.00 | 14JUL16A | 15JUL16A | 14JUL16A | 15JUL16A | | 42180* |
| 42272 | ELE PANELS LEVEL 1 | 4 | 0 | 100 | 5,350.00 | 5,350.00 | 10AUG16A | 15AUG16A | 10AUG16A | 15AUG16A | | 40272, 42180* |
| 42274 | ELE IN-WALL ROUGH-IN LEVEL 1 | 10 | 0 | 100 | 59,920.00 | 59,920.00 | 11FEB16A | 18JUL16A | 11FEB16A | 18JUL16A | | 42180* |
| 42280 | ELE FEEDER WIRE LEVEL 1 | 3 | 0 | 95 | 12,519.00 | 11,893.05 | 24FEB16A | 02DEC16 | 24FEB16A | 23AUG16 | -71 | 42272* |
| 42290 | ELE BRANCH WIRING LEVEL 1 | 15 | 1 | 95 | 47,080.00 | 44,726.00 | 24MAR16A | 05DEC16 | 24MAR16A | 24AUG16 | -71 | 42280* |
| 42294 | ELE DATA WIRING LEVEL 1 | 4 | 4 | 0 | 41,730.00 | 0.00 | 18JAN17 | 23JAN17 | 01SEP16 | 07SEP16 | -95 | 40294*, 42290 |
| 42295 | ELE F.A. WIRING LEVEL 1 | 7 | 7 | 0 | 10,700.00 | 0.00 | 07DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 | 40295*, 42180 |
| 42297 | ELE PA WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 05DEC16 | 08DEC16 | 14JUN16 | 17JUN16 | -121 | 42180* |
| 42298 | ELE SECUR. WIRING LEVEL 1 | 4 | 4 | 0 | 9,630.00 | 0.00 | 09DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 | 42297* |
| 42299 | ELE A/V WIRING LEVEL 1 | 4 | 4 | 0 | 3,210.00 | 0.00 | 09DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 | 42297* |
| 42300 | ELE PNL TERMINATIONS LEVEL 1 | 8 | 6 | 30 | 535.00 | 160.50 | 19SEP16A | 13DEC16 | 19SEP16A | 01SEP16 | -71 | 42290* |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44006 | INSTALL TOP TRACK LEVEL 2 | 2 | 0 | 100 | 12,065.00 | 12,065.00 | 04FEB16A | 04MAY16A | 04FEB16A | 04MAY16A | | 42006, 44010* |
| 44010 | LAYOUT PARTITIONS LEVEL 2 | 2 | 0 | 95 | 2,675.00 | 2,541.25 | 02JAN16A | 29NOV16 | 02JAN16A | 27JUN16 | -108 | 25442* |
| 44020 | FRAME,TOP OUT & TAPE LEVEL 2 | 4 | 0 | 95 | 28,355.00 | 26,937.25 | 04FEB16A | 29NOV16 | 04FEB16A | 27JUN16 | -108 | 44006*, 44010* |
| 44056 | PLB A/G W&V/STORM DRN LEVEL 2 | 8 | 0 | 100 | 18,725.00 | 18,725.00 | 10FEB16A | 04MAY16A | 10FEB16A | 04MAY16A | | 42056, 44006 |
| 44058 | PLB A/G WATER PIPING LEVEL 2 | 7 | 0 | 100 | 18,725.00 | 18,725.00 | 02JAN16A | 16JUN16A | 02JAN16A | 16JUN16A | | 42058, 44010*, 44056 |
| 44060 | PLB CONDENSATE PIPING LEVEL 2 | 1 | 0 | 100 | 1,605.00 | 1,605.00 | 02JAN16A | 15JUN16A | 02JAN16A | 15JUN16A | | 44058 |
| 44062 | PLB PIPE TESTING LEVEL 2 | 2 | 0 | 100 | 1,605.00 | 1,605.00 | 22JUN16A | 28JUN16A | 22JUN16A | 28JUN16A | | 44058, 44060 |
| 44064 | LAYOUT/DETAIL DUCT LEVEL 2 | 1 | 0 | 100 | 2,140.00 | 2,140.00 | 04FEB16A | 17FEB16A | 04FEB16A | 17FEB16A | | 44006 |
| 44065 | DUCTWORK MAINS LEVEL 2 | 10 | 0 | 98 | 44,551.00 | 43,659.98 | 05FEB16A | 30NOV16 | 05FEB16A | 27JUN16 | -109 | 42065*, 44010, 44064 |
| 44070 | DUCTWORK BRANCHES LEVEL 2 | 10 | 0 | 100 | 44,552.00 | 44,552.00 | 12FEB16A | 20APR16A | 12FEB16A | 20APR16A | | 42070*, 44020, 44058, 44065* |
| 44080 | FIRE SMOKE DAMPERS LEVEL 2 | 5 | 0 | 100 | 12,712.00 | 12,712.00 | 04FEB16A | 20APR16A | 04FEB16A | 20APR16A | | 44070* |
| 44090 | HANG VAV UNITS LEVEL 2 | 4 | 0 | 100 | 7,865.00 | 7,865.00 | 28FEB16A | 28FEB16A | 28FEB16A | 28FEB16A | | 42090*, 44070 |
| 44092 | DUCT LEAKAGE TESTS LEVEL 2 | 2 | 0 | 100 | 6,634.00 | 6,634.00 | 23MAR16A | 16JUN16A | 23MAR16A | 16JUN16A | | 44070*, 44080* |
| 44100 | DUCT INSULATION LEVEL 2 | 10 | 10 | 0 | 14,713.00 | 0.00 | 19DEC16 | 03JAN17 | 22JUL16 | 04AUG16 | -104 | 44090*, 44092 |
| 44102 | PLB O/H INSULATION LEVEL 2 | 4 | 4 | 10 | 6,420.00 | 642.00 | 10MAR16A | 16JAN17 | 10MAR16A | 10AUG16 | -109 | 42102*, 44062, 44100 |
| 44104 | LAYOUT/DETAIL M.PIPE LEVEL 2 | 1 | 0 | 100 | 535.00 | 535.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 44006 |
| 44105 | MEC PIPING LEVEL 2 | 10 | 0 | 100 | 58,850.00 | 58,850.00 | 10FEB16A | 22APR16A | 10FEB16A | 22APR16A | | 42105*, 44010, 44104 |
| 44112 | MEC PIPE TESTING LEVEL 2 | 2 | 2 | 0 | 1,605.00 | 0.00 | 18JUL16A | 02DEC16 | 18JUL16A | 10AUG16 | -80 | 44105* |
| 44120 | MEC PIPE INSULATION LEVEL 2 | 10 | 9 | 10 | 19,260.00 | 1,926.00 | 10MAR16A | 06FEB17 | 10MAR16A | 23AUG16 | -115 | 42120*, 44102, 44112 |
| 44130 | R/I TEMP.CONTROL LEVEL 2 | 8 | 1 | 93 | 121,955.00 | 113,418.15 | 25MAR16A | 14DEC16 | 25MAR16A | 02SEP16 | -71 | 42130*, 44065, 44105 |
| 44140 | MEC PIPE EQ CONNS LEVEL 2 | 5 | 0 | 95 | 16,050.00 | 15,247.50 | 03MAR16A | 14DEC16 | 03MAR16A | 02SEP16 | -71 | 44112, 44130* |
| 44145 | ELE CEILING ROUGH-IN LEVEL 2 | 5 | 0 | 95 | 32,100.00 | 30,495.00 | 05FEB16A | 02DEC16 | 05FEB16A | 27JUN16 | -111 | 42145*, 44010 |
| 44160 | R/I SPRINKLER PPG LEVEL 2 | 8 | 1 | 90 | 20,005.00 | 18,004.50 | 21JAN16A | 30NOV16 | 21JAN16A | 06JUL16 | -103 | 42160*, 44010* |
| 44180 | FRAME PARTITIONS LEVEL 2 | 12 | 1 | 95 | 68,052.00 | 64,649.40 | 05FEB16A | 05DEC16 | 05FEB16A | 28JUN16 | -111 | 25454, 42180*, 44070, 44145* |
| 44190 | IN-WALL BLOCKING LEVEL 2 | 4 | 0 | 95 | 2,408.00 | 2,287.60 | 21FEB16A | 02DEC16 | 21FEB16A | 01JUL16 | -107 | 44180*, RAIN02 |
| 44200 | THERMAL INSULATION LEVEL 2 | 4 | 4 | 0 | 35,698.00 | 0.00 | 09DEC16 | 14DEC16 | 05JUL16 | 08JUL16 | -111 | 44190, 44192* |
| 44230 | SET HM FRAMES LEVEL 2 | 6 | 0 | 100 | 5,348.00 | 5,348.00 | 27JUN16A | 29JUN16A | 27JUN16A | 29JUN16A | | 44180* |
| 44274 | ELE IN-WALL ROUGH-IN LEVEL 2 | 13 | 1 | 95 | 75,970.00 | 72,171.50 | 02FEB16A | 05DEC16 | 02FEB16A | 06JUL16 | -106 | 44180* |
| 44280 | ELE FEEDER WIRE LEVEL 2 | 3 | 2 | 50 | 12,519.00 | 6,259.50 | 22AUG16A | 07DEC16 | 22AUG16A | 09SEP16 | -62 | 44274* |
| 44290 | ELE BRANCH WIRING LEVEL 2 | 6 | 0 | 95 | 19,795.00 | 18,805.25 | 05MAY16A | 07DEC16 | 05MAY16A | 09SEP16 | -62 | 44280* |
| 44294 | ELE DATA WIRING LEVEL 2 | 3 | 3 | 0 | 21,400.00 | 0.00 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 | 42294*, 44290 |
| 44295 | ELE F.A. WIRING LEVEL 2 | 4 | 4 | 0 | 6,420.00 | 0.00 | 16DEC16 | 21DEC16 | 30JUN16 | 06JUL16 | -118 | 42295*, 44180 |
| 44297 | ELE PA WIRING LEVEL 2 | 3 | 3 | 0 | 5,350.00 | 0.00 | 05DEC16 | 07DEC16 | 28JUN16 | 30JUN16 | -111 | 44180* |
| 44298 | ELE SECUR. WIRING LEVEL 2 | 3 | 3 | 0 | 4,280.00 | 0.00 | 08DEC16 | 12DEC16 | 01JUL16 | 06JUL16 | -111 | 44297* |
| 44299 | ELE A/V WIRING LEVEL 2 | 2 | 2 | 0 | 4,280.00 | 0.00 | 08DEC16 | 09DEC16 | 05JUL16 | 06JUL16 | -110 | 44297* |
| 44300 | ELE PNL TERMINATIONS LEVEL 2 | 8 | 0 | 100 | 535.00 | 535.00 | 19SEP16A | 21SEP16A | 19SEP16A | 21SEP16A | | 44290* |
| 44335 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 2 | 2 | 0 | 0.00 | 0.00 | 30JAN17 | 31JAN17 | 12AUG16 | 15AUG16 | -117 | 44330* |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40320 | HANG DRYWALL LEVEL B | 10 | 5 | 50 | 45,368.00 | 22,684.00 | 20JUL16A | 20DEC16 | 20JUL16A | 27JUN16 | -123 | 2674*, 40200, 40318 |
| 40330 | TAPE&FINISH DRYWALL LEVEL B | 8 | 8 | 0 | 28,355.00 | 0.00 | 21DEC16 | 03JAN17 | 05JUL16 | 14JUL16 | -119 | 40320* |
| 40340 | FRAME D/W CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 31,386.00 | 0.00 | 21DEC16 | 03JAN17 | 05JUL16 | 14JUL16 | -119 | 40320* |
| 40342 | PLB FIRESTOPPING LEVEL B | 2 | 2 | 0 | 1,391.00 | 0.00 | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 | 4110, 40320* |
| 40344 | MEC FIRESTOPPING LEVEL B | 2 | 2 | 0 | 856.00 | 0.00 | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 | 4120, 40320* |
| 40345 | D/W&FIN CLG&SOFFIT LEVEL B | 8 | 8 | 0 | 11,342.00 | 0.00 | 04JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 | 40330*, 40340*, 40342, 40344 |
| 40350 | PRIME PAINT LEVEL B | 6 | 5 | 25 | 12,953.00 | 3,238.25 | 18AUG16A | 27JAN17 | 18AUG16A | 02AUG16 | -124 | 2804, 25150, 35590, 35910*, |
| 40370 | FIRE EXT.CABINETS LEVEL B | 2 | 2 | 0 | 1,337.00 | 0.00 | 13JAN17 | 16JAN17 | 01AUG16 | 02AUG16 | -115 | 2874*, 40330 |
| 40380 | ACOUS.GRID LEVEL B | 8 | 8 | 0 | 70,141.00 | 0.00 | 30JAN17 | 08FEB17 | 03AUG16 | 12AUG16 | -124 | 2694, 40120, 40350*, 40370 |
| 40382 | HARD FLR PREP LEVEL B | 2 | 2 | 0 | 1,606.00 | 0.00 | 30JAN17 | 31JAN17 | 10AUG16 | 11AUG16 | -119 | 40350* |
| 40390 | SPRINK DROPS & HEADS LEVEL B | 4 | 4 | 0 | 12,305.00 | 0.00 | 09FEB17 | 14FEB17 | 22AUG16 | 25AUG16 | -119 | 40380* |
| 40400 | TRIM&TERM TEMP.CNTRL LEVEL B | 6 | 6 | 0 | 54,410.00 | 0.00 | 09FEB17 | 16FEB17 | 18AUG16 | 25AUG16 | -121 | 40140, 40380* |
| 40410 | HVA AIR DISTRIBUTION LEVEL B | 5 | 5 | 0 | 14,254.00 | 0.00 | 30JAN17 | 03FEB17 | 19AUG16 | 25AUG16 | -112 | 3284, 3294, 40380* |
| 40420 | ELE LIGHTS & TRIM LEVEL B | 10 | 10 | 0 | 91,271.00 | 0.00 | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 | 3414, 3514, 40380* |
| 40424 | VA O/H INSPECT & APP LEVEL B | 2 | 2 | 0 | 0.00 | 0.00 | 09FEB17 | 10FEB17 | 24AUG16 | 25AUG16 | -117 | 40380* |
| 40450 | ELE DATA TRIM&TEST LEVEL B | 3 | 3 | 0 | 2,140.00 | 0.00 | 09FEB17 | 13FEB17 | 31AUG16 | 02SEP16 | -112 | 3544, 40294, 40300, 40380* |
| 40460 | ELE F.A. TRIM&TEST LEVEL B | 4 | 4 | 0 | 13,910.00 | 0.00 | 17FEB17 | 22FEB17 | 29AUG16 | 01SEP16 | -120 | 2744*, 40300, 40380 |
| 40470 | ELE PA TRIM&TEST LEVEL B | 3 | 3 | 0 | 3,210.00 | 0.00 | 09FEB17 | 13FEB17 | 31AUG16 | 02SEP16 | -112 | 40300, 40380* |
| 40480 | ELE SECUR. TRIM&TEST LEVEL B | 3 | 3 | 0 | 11,770.00 | 0.00 | 09FEB17 | 13FEB17 | 31AUG16 | 02SEP16 | -112 | 3654, 3694, 40300, 40380* |
| 40490 | ELE A/V TRIM&TEST LEVEL B | 4 | 4 | 0 | 26,750.00 | 0.00 | 09FEB17 | 14FEB17 | 30AUG16 | 02SEP16 | -113 | 40300, 40380* |
| 40500 | HARD FLR&STONE FACING LEVEL B | 8 | 8 | 0 | 28,040.00 | 0.00 | 03FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 | 2684*, 2714, 2784, 40382 |
| 40520 | PLB FIXTURES & TRIM LEVEL B | 5 | 5 | 0 | 21,400.00 | 0.00 | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 | 4150, 40500* |
| 40530 | TOILET & BATH ACCESS LEVEL B | 2 | 2 | 0 | 2,247.00 | 0.00 | 22FEB17 | 23FEB17 | 01SEP16 | 02SEP16 | -120 | 2644, 2864, 40520* |
| 40540 | TOILET COMPARTMENTS LEVEL B | 3 | 3 | 0 | 3,852.00 | 0.00 | 22FEB17 | 24FEB17 | 31AUG16 | 02SEP16 | -121 | 2834, 40520* |
| 40580 | ACOUS.CLG TILE LEVEL B | 6 | 6 | 0 | 46,760.00 | 0.00 | 17FEB17 | 24FEB17 | 26AUG16 | 02SEP16 | -121 | 40390, 40400*, 40410, 40420, |
| 40590 | LINEAR WOOD CEILING LEVEL B | 6 | 6 | 0 | 26,236.00 | 0.00 | 17FEB17 | 24FEB17 | 26AUG16 | 02SEP16 | -121 | 2704, 40390, 40400*, 40410, |
| 40612 | ACCESS DRS & LOUVERS LEVEL B | 4 | 4 | 0 | 1,605.00 | 0.00 | 27FEB17 | 02MAR17 | 10OCT16 | 13OCT16 | -97 | 2594, 2654, 40580* |
| 40620 | FINISH PAINT LEVEL B | 6 | 6 | 0 | 12,953.00 | 0.00 | 27FEB17 | 06MAR17 | 06SEP16 | 13SEP16 | -121 | 2814, 40450, 40460, 40470, |
| 40630 | ELE TRIM & TEST LEVEL B | 4 | 4 | 0 | 4,280.00 | 0.00 | 07MAR17 | 10MAR17 | 03OCT16 | 06OCT16 | -108 | 3464, 40620* |
| 40640 | VCT/RESILIENT&BASE LEVEL B | 6 | 6 | 0 | 28,040.00 | 0.00 | 07MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 | 2204, 2554, 2734, 2754, |
| 40650 | FINISH CARPENTRY LEVEL B | 8 | 8 | 0 | 72,046.00 | 0.00 | 17MAR17 | 28MAR17 | 28SEP16 | 07OCT16 | -119 | 2324, 2774*, 2934, 40620 |
| 40690 | HANG DOORS LEVEL B | 4 | 4 | 0 | 16,045.00 | 0.00 | 07MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 | 2574, 2584, 40620* |
| 40700 | BUILDERS HARDWARE LEVEL B | 4 | 4 | 0 | 5,347.00 | 0.00 | 13MAR17 | 16MAR17 | 04OCT16 | 07OCT16 | -111 | 2624, 40690* |
| 40710 | INT GLAZING LEVEL B | 4 | 4 | 0 | 11,256.00 | 0.00 | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 | 2634, 40690* |
| 40720 | WALL PROTECTION LEVEL B | 6 | 6 | 0 | 19,795.00 | 0.00 | 10MAR17 | 17MAR17 | 20SEP16 | 27SEP16 | -120 | 2854*, 40620 |
| 40726 | ATHLETIC FLOORING LEVEL B | 12 | 12 | 0 | 119,460.00 | 0.00 | 07MAR17 | 22MAR17 | 20SEP16 | 05OCT16 | -117 | 2724, 30542, 40620* |
| 40730 | RAILS&CORNER GUARDS LEVEL B | 4 | 4 | 0 | 2,354.00 | 0.00 | 20MAR17 | 23MAR17 | 04OCT16 | 07OCT16 | -116 | 40720* |
| 40750 | FINAL FINISH COAT LEVEL B | 4 | 4 | 0 | 12,953.00 | 0.00 | 29MAR17 | 03APR17 | 10OCT16 | 13OCT16 | -119 | 40640, 40650*, 40700, 40726, |
| 40760 | TELESCOPING STANDS LEVEL B | 6 | 6 | 0 | 44,159.00 | 0.00 | 31MAR17 | 07APR17 | 06OCT16 | 13OCT16 | -123 | 2964*, 40726 |
| 40800 | TEST/BALANCE LEVEL B | 2 | 2 | 0 | 6,527.00 | 0.00 | 13MAR17 | 14MAR17 | 30SEP16 | 03OCT16 | -113 | 3172, 3174, 40690* |
| 40900 | FINAL CLEAN-UP LEVEL B | 4 | 4 | 0 | 3,566.00 | 0.00 | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 | 40612, 40630, 40710, 40750, |
| 40910 | INTERIOR SIGNAGE LEVEL B | 4 | 4 | 0 | 6,281.00 | 0.00 | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 | 2824, 40900* |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42320 | HANG DRYWALL LEVEL 1 | 8 | 8 | 0 | 45,368.00 | 0.00 | 21DEC16 | 03JAN17 | 28JUN16 | 08JUL16 | -123 | 40320*, 42200, 42318 |
| 42330 | TAPE&FINISH DRYWALL LEVEL 1 | 6 | 6 | 0 | 28,355.00 | 0.00 | 04JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 | 40330*, 42320* |
| 42340 | FRAME D/W CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 31,386.00 | 0.00 | 04JAN17 | 11JAN17 | 25JUL16 | 01AUG16 | -113 | 42320* |
| 42342 | PLB FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 1,391.00 | 0.00 | 04JAN17 | 05JAN17 | 29JUL16 | 01AUG16 | -109 | 42320* |
| 42344 | MEC FIRESTOPPING LEVEL 1 | 2 | 2 | 0 | 963.00 | 0.00 | 04JAN17 | 05JAN17 | 29JUL16 | 01AUG16 | -109 | 42320* |
| 42345 | D/W&FIN CLG&SOFFIT LEVEL 1 | 6 | 6 | 0 | 11,342.00 | 0.00 | 12JAN17 | 19JAN17 | 02AUG16 | 09AUG16 | -113 | 42330*, 42340*, 42342, 42344 |
| 42350 | PRIME PAINT LEVEL 1 | 4 | 3 | 35 | 12,953.00 | 4,533.55 | 18AUG16A | 01FEB17 | 18AUG16A | 12AUG16 | -119 | 40350*, 42335, 42345 |
| 42370 | FIRE EXT.CABINETS LEVEL 1 | 2 | 2 | 0 | 1,338.00 | 0.00 | 12JAN17 | 13JAN17 | 11AUG16 | 12AUG16 | -106 | 42330* |
| 42380 | ACOUS.GRID LEVEL 1 | 4 | 4 | 0 | 70,141.00 | 0.00 | 09FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 | 40380*, 42120, 42350, 42370 |
| 42382 | HARD FLR PREP LEVEL 1 | 2 | 2 | 0 | 2,675.00 | 0.00 | 02FEB17 | 03FEB17 | 22AUG16 | 23AUG16 | -114 | 42350* |
| 42390 | SPRINK DROPS & HEADS LEVEL 1 | 2 | 2 | 0 | 12,305.00 | 0.00 | 15FEB17 | 16FEB17 | 01SEP16 | 02SEP16 | -115 | 42380* |
| 42400 | TRIM&TERM TEMP.CNTRL LEVEL 1 | 6 | 6 | 0 | 54,410.00 | 0.00 | 15FEB17 | 22FEB17 | 26AUG16 | 02SEP16 | -119 | 42140, 42380* |
| 42410 | HVA AIR DISTRIBUTION LEVEL 1 | 5 | 5 | 0 | 16,692.00 | 0.00 | 09FEB17 | 15FEB17 | 29AUG16 | 02SEP16 | -114 | 42380* |
| 42420 | ELE LIGHTS & TRIM LEVEL 1 | 15 | 15 | 0 | 161,913.00 | 0.00 | 09FEB17 | 01MAR17 | 15AUG16 | 02SEP16 | -124 | 42380* |
| 42450 | ELE DATA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 4,280.00 | 0.00 | 15FEB17 | 20FEB17 | 08SEP16 | 13SEP16 | -111 | 40450, 42294, 42300, 42380* |
| 42460 | ELE F.A. TRIM&TEST LEVEL 1 | 7 | 7 | 0 | 27,820.00 | 0.00 | 23FEB17 | 03MAR17 | 02SEP16 | 13SEP16 | -120 | 40460*, 42300, 42380 |
| 42470 | ELE PA TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 7,490.00 | 0.00 | 15FEB17 | 20FEB17 | 08SEP16 | 13SEP16 | -111 | 42300, 42380* |
| 42480 | ELE SECUR. TRIM&TEST LEVEL 1 | 4 | 4 | 0 | 22,470.00 | 0.00 | 15FEB17 | 20FEB17 | 08SEP16 | 13SEP16 | -111 | 42300, 42380* |
| 42490 | ELE A/V TRIM&TEST LEVEL 1 | 6 | 6 | 0 | 26,750.00 | 0.00 | 15FEB17 | 22FEB17 | 06SEP16 | 13SEP16 | -113 | 42300, 42380* |
| 42500 | HARD FLR&STONE FACING LEVEL 1 | 4 | 4 | 0 | 28,040.00 | 0.00 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 | 40500*, 42382 |
| 42520 | PLB FIXTURES & TRIM LEVEL 1 | 2 | 2 | 0 | 6,420.00 | 0.00 | 21FEB17 | 22FEB17 | 12SEP16 | 13SEP16 | -113 | 42500* |
| 42580 | ACOUS.CLG TILE LEVEL 1 | 4 | 4 | 0 | 46,760.00 | 0.00 | 02MAR17 | 07MAR17 | 06SEP16 | 09SEP16 | -124 | 40580, 42390, 42400, 42410, |
| 42590 | LINEAR WOOD CEILING LEVEL 1 | 4 | 4 | 0 | 26,236.00 | 0.00 | 02MAR17 | 07MAR17 | 08SEP16 | 13SEP16 | -122 | 42390, 42400, 42410, 42420*, |
| 42612 | ACCESS DRS & LOUVERS LEVEL 1 | 2 | 2 | 0 | 1,605.00 | 0.00 | 08MAR17 | 09MAR17 | 18OCT16 | 19OCT16 | -98 | 42580* |
| 42620 | FINISH PAINT LEVEL 1 | 4 | 4 | 0 | 12,955.00 | 0.00 | 08MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 | 40620, 42450, 42460, 42470, |
| 42630 | ELE TRIM & TEST LEVEL 1 | 7 | 7 | 0 | 8,560.00 | 0.00 | 14MAR17 | 22MAR17 | 07OCT16 | 17OCT16 | -109 | 40630, 42620* |
| 42640 | VCT/RESILIENT&BASE LEVEL 1 | 6 | 6 | 0 | 28,040.00 | 0.00 | 15MAR17 | 22MAR17 | 26SEP16 | 03OCT16 | -119 | 30542, 40640*, 42620 |
| 42642 | ENTRANCE FL GRILLES LEVEL 1 | 4 | 4 | 0 | 5,992.00 | 0.00 | 23MAR17 | 28MAR17 | 04OCT16 | 07OCT16 | -119 | 2954, 42640* |
| 42650 | FINISH CARPENTRY LEVEL 1 | 8 | 8 | 0 | 72,046.00 | 0.00 | 14MAR17 | 23MAR17 | 28SEP16 | 07OCT16 | -116 | 42620* |
| 42660 | CARPET & BASE LEVEL 1 | 4 | 4 | 0 | 26,322.00 | 0.00 | 29MAR17 | 03APR17 | 10OCT16 | 13OCT16 | -119 | 2764, 30542, 42640, 42642*, |
| 42690 | HANG DOORS LEVEL 1 | 4 | 3 | 20 | 16,045.00 | 3,209.00 | 23NOV16A | 16MAR17 | 23NOV16A | 27SEP16 | -119 | 40690, 42620* |
| 42700 | BUILDERS HARDWARE LEVEL 1 | 2 | 2 | 0 | 5,348.00 | 0.00 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 | 40700*, 42690* |
| 42710 | INT GLAZING LEVEL 1 | 2 | 2 | 0 | 24,470.00 | 0.00 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 | 40710*, 42690* |
| 42720 | WALL PROTECTION LEVEL 1 | 4 | 4 | 0 | 19,795.00 | 0.00 | 20MAR17 | 23MAR17 | 28SEP16 | 03OCT16 | -120 | 40720*, 42620 |
| 42730 | RAILS&CORNER GUARDS LEVEL 1 | 2 | 2 | 0 | 2,354.00 | 0.00 | 24MAR17 | 27MAR17 | 12OCT16 | 13OCT16 | -114 | 42720* |
| 42750 | FINAL FINISH COAT LEVEL 1 | 2 | 2 | 0 | 12,955.00 | 0.00 | 04APR17 | 05APR17 | 14OCT16 | 17OCT16 | -119 | 40750*, 42660*, 42700, 42730 |
| 42800 | TEST/BALANCE LEVEL 1 | 2 | 2 | 0 | 6,527.00 | 0.00 | 17MAR17 | 20MAR17 | 04OCT16 | 05OCT16 | -115 | 40800*, 42690* |
| 42900 | FINAL CLEAN-UP LEVEL 1 | 2 | 2 | 0 | 3,566.00 | 0.00 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 | 40900*, 42612, 42630, 42710, |
| 42910 | INTERIOR SIGNAGE LEVEL 1 | 4 | 4 | 0 | 12,947.00 | 0.00 | 14APR17 | 19APR17 | 25OCT16 | 28OCT16 | -120 | 42900* |
| 44580 | ACOUS.CLG TILE LEVEL 2 | 6 | 6 | 0 | 46,760.00 | 0.00 | 08MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 | 42580*, 44390, 44400, 44410, |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44320 | HANG DRYWALL LEVEL 2 | 10 | 10 | 0 | 45,368.00 | 0.00 | 04JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 | 30420, 42320*, 44200, 44318 |
| 44330 | TAPE&FINISH DRYWALL LEVEL 2 | 8 | 8 | 0 | 28,355.00 | 0.00 | 18JAN17 | 27JAN17 | 25JUL16 | 03AUG16 | -123 | 42330, 44320* |
| 44340 | FRAME D/W CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 31,386.00 | 0.00 | 18JAN17 | 27JAN17 | 25JUL16 | 03AUG16 | -123 | 44320* |
| 44342 | PLB FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 1,498.00 | 0.00 | 18JAN17 | 19JAN17 | 02AUG16 | 03AUG16 | -117 | 44320* |
| 44344 | MEC FIRESTOPPING LEVEL 2 | 2 | 2 | 0 | 963.00 | 0.00 | 18JAN17 | 19JAN17 | 02AUG16 | 03AUG16 | -117 | 44320* |
| 44345 | D/W&FIN CLG&SOFFIT LEVEL 2 | 8 | 8 | 0 | 11,342.00 | 0.00 | 30JAN17 | 08FEB17 | 04AUG16 | 15AUG16 | -123 | 44330*, 44340*, 44342, 44344 |
| 44350 | PRIME PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 09FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 | 42350, 44335, 44345* |
| 44370 | FIRE EXT.CABINETS LEVEL 2 | 2 | 2 | 0 | 1,338.00 | 0.00 | 30JAN17 | 31JAN17 | 22AUG16 | 23AUG16 | -111 | 44330* |
| 44380 | ACOUS.GRID LEVEL 2 | 8 | 8 | 0 | 70,141.00 | 0.00 | 17FEB17 | 28FEB17 | 24AUG16 | 02SEP16 | -123 | 42380, 44120, 44350*, 44370 |
| 44382 | HARD FLR PREP LEVEL 2 | 2 | 2 | 0 | 2,675.00 | 0.00 | 17FEB17 | 20FEB17 | 26AUG16 | 29AUG16 | -121 | 44350* |
| 44390 | SPRINK DROPS & HEADS LEVEL 2 | 4 | 4 | 0 | 12,305.00 | 0.00 | 01MAR17 | 06MAR17 | 06SEP16 | 09SEP16 | -123 | 44380* |
| 44400 | TRIM&TERM TEMP.CNTRL LEVEL 2 | 4 | 4 | 0 | 54,410.00 | 0.00 | 01MAR17 | 06MAR17 | 06SEP16 | 09SEP16 | -123 | 44140, 44380* |
| 44410 | HVA AIR DISTRIBUTION LEVEL 2 | 10 | 10 | 0 | 25,386.00 | 0.00 | 17FEB17 | 02MAR17 | 26AUG16 | 09SEP16 | -121 | 44380* |
| 44420 | ELE LIGHTS & TRIM LEVEL 2 | 10 | 10 | 0 | 81,106.00 | 0.00 | 17FEB17 | 02MAR17 | 26AUG16 | 09SEP16 | -121 | 44380* |
| 44450 | ELE DATA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 2,140.00 | 0.00 | 01MAR17 | 03MAR17 | 15SEP16 | 19SEP16 | -116 | 42450, 44294, 44300, 44380* |
| 44460 | ELE F.A. TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 13,910.00 | 0.00 | 06MAR17 | 09MAR17 | 14SEP16 | 19SEP16 | -120 | 3664, 42460*, 44300, 44380 |
| 44470 | ELE PA TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 3,210.00 | 0.00 | 01MAR17 | 03MAR17 | 15SEP16 | 19SEP16 | -116 | 44300, 44380* |
| 44480 | ELE SECUR. TRIM&TEST LEVEL 2 | 3 | 3 | 0 | 11,770.00 | 0.00 | 01MAR17 | 03MAR17 | 15SEP16 | 19SEP16 | -116 | 44300, 44380* |
| 44490 | ELE A/V TRIM&TEST LEVEL 2 | 4 | 4 | 0 | 39,590.00 | 0.00 | 01MAR17 | 06MAR17 | 14SEP16 | 19SEP16 | -117 | 44300, 44380* |

| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 02MAY17 |
| Data Date | 30NOV16 |
| Run Date | 08DEC16 11:06 |

Early Bar
Progress Bar
Critical Activity

07CZ

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

01 GANT OVERALL BY AREA



| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004421 |

© Primavera Systems, Inc.

| Activity ID | Activity Description | Orig Dur | Rem Dur | % | Budgeted Cost | Earned value cost (BCWP) | Early Start | Early Finish | Late Start | Late Finish | Total Float | Predecessors |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 44500 | HARD FLR&STONE FACING LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 21FEB17 | 28FEB17 | 30AUG16 | 07SEP16 | -121 | 42500*, 44382* |
| 44520 | PLB FIXTURES & TRIM LEVEL 2 | 5 | 5 | 0 | 13,910.00 | 0.00 | 01MAR17 | 07MAR17 | 08SEP16 | 14SEP16 | -121 | 44500* |
| 44530 | TOILET & BATH ACCESS LEVEL 2 | 2 | 2 | 0 | 2,247.00 | 0.00 | 08MAR17 | 09MAR17 | 16SEP16 | 19SEP16 | -120 | 44520* |
| 44540 | TOILET COMPARTMENTS LEVEL 2 | 3 | 3 | 0 | 3,852.00 | 0.00 | 08MAR17 | 10MAR17 | 15SEP16 | 19SEP16 | -121 | 44520* |
| 44590 | LINEAR WOOD CEILING LEVEL 2 | 6 | 6 | 0 | 2,621.00 | 0.00 | 07MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 | 44390*, 44400*, 44410, |
| 44600 | WINDOW SHADES | 4 | 4 | 0 | 54,784.00 | 0.00 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 | 2924, 44580* |
| 44612 | ACCESS DRS & LOUVERS LEVEL 2 | 4 | 4 | 0 | 1,605.00 | 0.00 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 | 44580* |
| 44620 | FINISH PAINT LEVEL 2 | 6 | 6 | 0 | 12,953.00 | 0.00 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 | 42620, 44450, 44460, 44470, |
| 44630 | ELE TRIM & TEST LEVEL 2 | 4 | 4 | 0 | 4,280.00 | 0.00 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 | 42630, 44620* |
| 44640 | VCT/RESILIENT&BASE LEVEL 2 | 6 | 6 | 0 | 28,040.00 | 0.00 | 24MAR17 | 31MAR17 | 04OCT16 | 11OCT16 | -120 | 30542, 42640, 44620* |
| 44650 | FINISH CARPENTRY LEVEL 2 | 8 | 8 | 0 | 72,047.00 | 0.00 | 24MAR17 | 04APR17 | 30SEP16 | 11OCT16 | -122 | 44620* |
| 44660 | CARPET & BASE LEVEL 2 | 4 | 4 | 0 | 26,322.00 | 0.00 | 05APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 | 30542, 44640, 44650* |
| 44690 | HANG DOORS LEVEL 2 | 6 | 6 | 0 | 16,045.00 | 0.00 | 24MAR17 | 31MAR17 | 28SEP16 | 05OCT16 | -124 | 42690, 44620* |
| 44700 | BUILDERS HARDWARE LEVEL 2 | 4 | 4 | 0 | 5,348.00 | 0.00 | 03APR17 | 06APR17 | 12OCT16 | 17OCT16 | -120 | 42700, 44690* |
| 44710 | INT GLAZING LEVEL 2 | 4 | 4 | 0 | 24,500.00 | 0.00 | 03APR17 | 06APR17 | 18OCT16 | 21OCT16 | -116 | 42710, 44690* |
| 44720 | WALL PROTECTION LEVEL 2 | 6 | 6 | 0 | 19,795.00 | 0.00 | 24MAR17 | 31MAR17 | 04OCT16 | 11OCT16 | -120 | 42720*, 44620* |
| 44722 | BALLET BARRE LEVEL 2 | 8 | 8 | 0 | 4,012.00 | 0.00 | 24MAR17 | 04APR17 | 06OCT16 | 17OCT16 | -118 | 2914, 44620* |
| 44730 | RAILS&CORNER GUARDS LEVEL 2 | 4 | 4 | 0 | 2,354.00 | 0.00 | 03APR17 | 06APR17 | 12OCT16 | 17OCT16 | -120 | 44720* |
| 44750 | FINAL FINISH COAT LEVEL 2 | 4 | 4 | 0 | 12,953.00 | 0.00 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 | 42750, 44660*, 44700, 44722, |
| 44800 | TEST/BALANCE LEVEL 2 | 2 | 2 | 0 | 6,527.00 | 0.00 | 03APR17 | 04APR17 | 06OCT16 | 07OCT16 | -124 | 42800, 44690* |
| 44900 | FINAL CLEAN-UP LEVEL 2 | 4 | 4 | 0 | 3,566.00 | 0.00 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 | 42900*, 44600, 44612, 44630, |
| 44910 | INTERIOR SIGNAGE LEVEL 2 | 4 | 4 | 0 | 12,947.00 | 0.00 | 18APR17 | 21APR17 | 25OCT16 | 28OCT16 | -122 | 44900* |
| 44990 | COMPLETE LEVEL 2 | 0 | 0 | 0 | 0.00 | 0.00 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 | 3684, 42990, 44900*, 44910* |
| ELEVATORS | | | | | | | | | | | | |
| 45000 | MOBILIZE ELEVATORS | 5 | 5 | 0 | 1,605.00 | 0.00 | 29DEC16 | 05JAN17 | 29JUL16 | 04AUG16 | -106 | 2994*, 42180 |
| 45010 | ELEV.RAILS BP01 | 6 | 6 | 0 | 44,159.00 | 0.00 | 06JAN17 | 13JAN17 | 05AUG16 | 12AUG16 | -106 | 44180, 45000* |
| 45020 | ELEV.EQUIP. BP01 | 8 | 8 | 0 | 66,725.00 | 0.00 | 16JAN17 | 25JAN17 | 15AUG16 | 24AUG16 | -106 | 45010* |
| 45030 | ELEV.PLATFORM BP01 | 4 | 4 | 0 | 30,153.00 | 0.00 | 26JAN17 | 31JAN17 | 25AUG16 | 30AUG16 | -106 | 45020* |
| 45040 | ELEV.CAB & FINISHES BP01 | 6 | 6 | 0 | 28,013.00 | 0.00 | 01FEB17 | 08FEB17 | 31AUG16 | 08SEP16 | -106 | 45030* |
| 45050 | ELEV.WIRING & CONTROLS BP01 | 9 | 9 | 0 | 44,063.00 | 0.00 | 09FEB17 | 21FEB17 | 09SEP16 | 21SEP16 | -106 | 45040* |
| 45060 | ELEV.FRAMES & DOORS BP01 | 6 | 6 | 0 | 45,229.00 | 0.00 | 22FEB17 | 01MAR17 | 27SEP16 | 04OCT16 | -103 | 45050* |
| 45070 | ELEV.TEST & ADJUST BP01 | 4 | 4 | 0 | 1,685.00 | 0.00 | 02MAR17 | 07MAR17 | 07OCT16 | 12OCT16 | -101 | 45060* |
| 45110 | ELEV.RAILS BP02 | 6 | 6 | 0 | 44,159.00 | 0.00 | 16JAN17 | 23JAN17 | 18AUG16 | 25AUG16 | -103 | 45010* |
| 45120 | ELEV.EQUIP. BP02 | 8 | 8 | 0 | 66,725.00 | 0.00 | 26JAN17 | 06FEB17 | 26AUG16 | 07SEP16 | -105 | 45020*, 45110 |
| 45130 | ELEV.PLATFORM BP02 | 4 | 4 | 0 | 30,153.00 | 0.00 | 07FEB17 | 10FEB17 | 08SEP16 | 13SEP16 | -105 | 45030, 45120* |
| 45140 | ELEV.CAB & FINISHES BP02 | 6 | 6 | 0 | 28,013.00 | 0.00 | 13FEB17 | 20FEB17 | 14SEP16 | 21SEP16 | -105 | 45130* |
| 45150 | ELEV.WIRING & CONTROLS BP02 | 9 | 9 | 0 | 44,063.00 | 0.00 | 22FEB17 | 06MAR17 | 22SEP16 | 04OCT16 | -106 | 45050*, 45140 |
| 45160 | ELEV.FRAMES & DOORS BP02 | 6 | 6 | 0 | 45,229.00 | 0.00 | 07MAR17 | 14MAR17 | 05OCT16 | 12OCT16 | -106 | 45060, 45150* |
| 45170 | ELEV.TEST & ADJUST BP02 | 4 | 4 | 0 | 1,685.00 | 0.00 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 | 45070, 45160* |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64010 | UTIL STORM DRAIN LIFT STATION | 2 | 1 | 75 | 18,720.00 | 14,040.00 | 25OCT16A | 30NOV16 | 25OCT16A | 22AUG16 | -70 | 20262* |
| 64020 | UTIL 6HDPE - SOIL TIGHT | 6 | 1 | 90 | 40,446.00 | 36,401.40 | 11MAY16A | 01DEC16 | 11MAY16A | 23AUG16 | -70 | 64010* |
| 64030 | UTIL 8HDPE - SOIL TIGHT | 1 | 0 | 75 | 5,618.00 | 4,213.50 | 26OCT16A | 30NOV16 | 26OCT16A | 22AUG16 | -70 | 64020* |
| 64040 | UTIL 8FES W/RIP RAP | 3 | 3 | 0 | 8,453.00 | 0.00 | 01DEC16 | 05DEC16 | 23AUG16 | 25AUG16 | -70 | 64030* |
| 64050 | UTIL SDDI | 5 | 1 | 75 | 51,093.00 | 38,319.75 | 26OCT16A | 06DEC16 | 26OCT16A | 26AUG16 | -70 | 20264, 64040* |
| 64500 | SITE FINAL GRADING | 5 | 5 | 0 | 6,286.00 | 0.00 | 02FEB17 | 08FEB17 | 29AUG16 | 02SEP16 | -109 | 10030, 11310, 11320, 11542, |
| 64510 | SITE CONCRETE WALLS | 10 | 10 | 0 | 48,150.00 | 0.00 | 09FEB17 | 22FEB17 | 06SEP16 | 19SEP16 | -109 | 3754, 64500* |
| 64520 | SITE CONCRETE WALKS | 10 | 10 | 0 | 112,350.00 | 0.00 | 23FEB17 | 08MAR17 | 20SEP16 | 03OCT16 | -109 | 3764, 10040, 64510* |
| 64522 | SITE MISC. CONCRETE | 12 | 12 | 0 | 23,540.00 | 0.00 | 09MAR17 | 24MAR17 | 13OCT16 | 28OCT16 | -102 | 64520* |
| 64530 | SITE U/G CONDUIT | 12 | 12 | 0 | 41,730.00 | 0.00 | 23FEB17 | 10MAR17 | 22SEP16 | 07OCT16 | -107 | 64510* |
| 64540 | SITE LIGHTING | 15 | 15 | 0 | 38,520.00 | 0.00 | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 | 3524, 64530* |
| 64550 | SITE FENCING & GATES | 10 | 10 | 0 | 18,915.00 | 0.00 | 17FEB17 | 02MAR17 | 13SEP16 | 26SEP16 | -110 | 3784*, 64500 |
| 64560 | SITE ASPHALT & PAVEMENT | 10 | 10 | 0 | 149,003.00 | 0.00 | 09FEB17 | 22FEB17 | 13SEP16 | 26SEP16 | -104 | 64500* |
| 64620 | SITE LANDSCAPE/IRRIGATION | 10 | 10 | 0 | 110,103.00 | 0.00 | 09MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 | 3794, 64520*, 64550 |
| 64622 | SITE PLANT MATERIAL | 5 | 5 | 0 | 73,402.00 | 0.00 | 09MAR17 | 15MAR17 | 04OCT16 | 10OCT16 | -109 | 3804, 64520*, 64550 |
| 64630 | SITE FURNISHINGS | 10 | 10 | 0 | 2,675.00 | 0.00 | 03MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 | 64550*, 64560 |
| 64650 | SITE CONCRETE PAVERS | 15 | 15 | 0 | 38,033.00 | 0.00 | 03MAR17 | 23MAR17 | 04OCT16 | 24OCT16 | -105 | 3774, 64550*, 64560 |
| 64652 | SITE METALWORK | 10 | 10 | 0 | 39,892.00 | 0.00 | 03MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 | 2294, 64550*, 64560 |
| 64660 | SITE STONE @BENCHES | 10 | 10 | 0 | 228,360.00 | 0.00 | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 | 2214, 2944, 64630* |
| 64720 | SITE BIRD CONTROL | 4 | 4 | 0 | 6,955.00 | 0.00 | 03MAR17 | 08MAR17 | 25OCT16 | 28OCT16 | -90 | 2884, 64550*, 64560 |
| 64810 | SITE SIGNAGE | 4 | 4 | 0 | 1,605.00 | 0.00 | 31MAR17 | 05APR17 | 25OCT16 | 28OCT16 | -110 | 64620, 64624, 64650, 64660* |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 66560 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40145, 68010* |
| 66880 | ELE A/V SYSTEM START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 40145, 66000* |
| 68050 | SPRINK CLOSEOUT RECORD DWGS | 4 | 4 | 0 | 279.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 68030* |
| 68900 | HCC PRETEST SWITCHGEAR | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 68010* |
| 68920 | HCC PRETEST CONTROL SYS | 2 | 2 | 0 | 2,000.00 | 0.00 | 05APR17 | 06APR17 | 10OCT16 | 11OCT16 | -124 | 68010* |
| 68922 | TAB REPORTS | 2 | 2 | 0 | 2,000.00 | 0.00 | 07APR17 | 10APR17 | 12OCT16 | 13OCT16 | -124 | 68920* |
| 68930 | HCC PRETEST MECH SYS | 2 | 2 | 0 | 535.00 | 0.00 | 05APR17 | 06APR17 | 12OCT16 | 13OCT16 | -122 | 40061, 40145, 68010* |
| 68950 | HCC PRETEST HCC FA SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40145, 68010* |
| 68954 | HCC PRETEST INTERCOM/RADIO/TV | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40145, 68010* |
| 68960 | HCC PRETEST TELECOM SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40145, 68010* |
| 68962 | HCC PRETEST PAGING SYS | 2 | 2 | 0 | 535.00 | 0.00 | 05APR17 | 06APR17 | 12OCT16 | 13OCT16 | -122 | 40145, 68010* |
| 68964 | HCC PRETEST SECUR. SYS | 4 | 4 | 0 | 535.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40302, 68010* |
| 68966 | HCC PRETEST A/V. SYS | 4 | 4 | 0 | 0.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40302, 68010* |
| 68970 | HCC PRETEST ELEVATORS | 4 | 4 | 0 | 1,605.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 40302, 68010* |
| 69010 | ELEVATORS START&TEST | 4 | 4 | 0 | 1,605.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 40302, 45170, 66000* |
| 69012 | ELEVATORS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 1,605.00 | 0.00 | 17APR17 | 19APR17 | 25OCT16 | 27OCT16 | -121 | 69010* |
| 69014 | ELEVATORS CX TEST&TRAIN | 1 | 1 | 0 | 1,336.00 | 0.00 | 20APR17 | 20APR17 | 28OCT16 | 28OCT16 | -121 | 69012* |
| 69020 | FIRE PROT SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 | 66000* |
| 69022 | FIRE PROT SYS. DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 17APR17 | 19APR17 | 24OCT16 | 26OCT16 | -122 | 69020* |
| 69024 | FIRE PROT SYS. CX TEST&TRAIN | 2 | 2 | 0 | 1,605.00 | 0.00 | 20APR17 | 21APR17 | 27OCT16 | 28OCT16 | -122 | 69022* |
| 69210 | HV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 3404, 66000* |
| 69212 | HV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 | 69210* |
| 69214 | HV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 | 69212* |
| 69220 | LV GEAR/TRANS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 | 3404, 66000* |
| 69222 | LV GEAR/TRANS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 17APR17 | 18APR17 | 26OCT16 | 27OCT16 | -120 | 69220* |
| 69224 | LV GEAR/TRANS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 28OCT16 | 31OCT16 | -120 | 69222* |
| 69230 | ATS & CONTROLS START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 66000* |
| 69232 | ATS & CONTROLS DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 | 66722*, 69230 |
| 69250 | COMM/DATA/TELE START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 | 3574, 66000* |
| 69252 | COMM/DATA/TELE DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 | 69250* |
| 69254 | COMM/DATA/TELE CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 | 69252* |
| 69260 | EMERG. CONTROL START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 | 66000* |
| 69262 | EMERG. CONTROL DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 | 69260* |
| 69264 | EMERG. CONTROL CX TEST&TRAIN | 1 | 1 | 0 | 535.00 | 0.00 | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 | 69262* |
| 69300 | FIRE ALARM SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 66000* |
| 69302 | FIRE ALARM SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 | 69300* |
| 69304 | FIRE ALARM SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 | 69302* |
| 69320 | ELE PA SYSTEM START&TEST | 2 | 2 | 0 | 535.00 | 0.00 | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 | 66000* |
| 69322 | ELE PA SYSTEM DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 13APR17 | 13APR17 | 26OCT16 | 26OCT16 | -118 | 69320* |
| 69324 | ELE PA SYSTEM CX (FPT) TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 14APR17 | 17APR17 | 27OCT16 | 28OCT16 | -118 | 69322* |
| 69330 | ELE SECUR. SYS. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 66000* |
| 69332 | ELE SECUR. SYS. DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 | 69330* |
| 69334 | ELE SECUR. SYS. CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 | 69332* |
| 69340 | ELE A/V SYSTEM START&PRETEST | 4 | 4 | 0 | 0.00 | 0.00 | 05APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 | 68010* |
| 69342 | ELE A/V SYSTEM DEMONSTRATION & O&M'S | 2 | 2 | 0 | 535.00 | 0.00 | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 | 66880* |
| 69344 | ELE A/V SYSTEM CX TEST&TRAIN | 2 | 2 | 0 | 535.00 | 0.00 | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 | 69342* |
| 69400 | MAJOR PLBG EQ. START&TEST | 4 | 4 | 0 | 535.00 | 0.00 | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 | 66000* |
| 69402 | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 4 | 4 | 0 | 535.00 | 0.00 | 17APR17 | 20APR17 | 25OCT16 | 28OCT16 | -121 | 69400* |
| 69500 | AHU/HVAC/CNTRLS START&TEST | 6 | 6 | 0 | 3,000.00 | 0.00 | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 | 66000* |
| 69502 | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | 3 | 3 | 0 | 535.00 | 0.00 | 19APR17 | 21APR17 | 24OCT16 | 26OCT16 | -124 | 69500* |
| 69504 | AHU/HVAC/CNTRLS CX TEST&TRAIN | 5 | 5 | 0 | 535.00 | 0.00 | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 | 68928, 69502*, 69515*, |
| 69510 | PUMPS&CONTROLS START&TEST | 6 | 6 | 0 | 1,605.00 | 0.00 | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 | 3444, 66000* |
| 69512 | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 1 | 1 | 0 | 535.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 3444, 69510* |
| 69514 | PUMPS&CONTROLS CX TEST&TRAIN | 1 | 1 | 0 | 0.00 | 0.00 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 | 69510* |
| 69525 | MAIN BUR ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 | 66000* |
| 69530 | VEGETATED ROOF O&M'S/WARRANTY | 5 | 5 | 0 | 2,250.00 | 0.00 | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 | 66000* |
| MOS MATERIAL VALUE | | | | | | | | | | | | |
| 2236 | MOS STEEL | 1 | 0 | 100 | 679,953.00 | 679,953.00 | 30SEP14A | 30APR15A | 30SEP14A | 30APR15A | | 2232 |
| 4053 | MOS PLUMBING | 1 | 0 | 100 | 44,029.00 | 44,029.00 | 01SEP14A | 30APR15A | 01SEP14A | 30APR15A | | 3224 |
| 4054 | MOS SWITCHGEAR | 1 | 0 | 100 | 124,227.00 | 124,227.00 | 21MAR16A | 21MAR16A | 21MAR16A | 21MAR16A | | |
| 4055 | MOS LIGHT FIXTURES | 1 | 0 | 100 | 25,337.00 | 25,337.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| 4056 | MOS PV PANELS | 1 | 0 | 100 | 28,340.00 | 28,340.00 | 06JUN16A | 06JUN16A | 06JUN16A | 06JUN16A | | 3224 |
| 4202 | MATERIAL ON SITE TRESPA WALL MATERIAL | 1 | 0 | 100 | 132,137.89 | 132,137.89 | 29JUL16A | 29JUL16A | 29JUL16A | 29JUL16A | | 2424 |
| CHANGE | | | | | | | | | | | | |
| Subtotal | | 791 | 54 | 64 | 972,330.25 | 812,389.58 | 09JAN14A | 15FEB17 | 09JAN14A | 05MAY17 | 57 | |
| P0001 ADMIN SUBMITTALS | | | | | | | | | | | | |
| 70001 | P0001 ADMINISTRATIVE SUBMITTALS | 5 | 0 | 100 | 0.00 | 0.00 | 16OCT14A | 06APR15A | 16OCT14A | 06APR15A | | 1000 |
| ADMINISTRATIVER NTP | | | | | | | | | | | | |
| 70002 | P0002 ADMINISTRATIVE NTP | 5 | 0 | 100 | 0.00 | 0.00 | 09JAN14A | 09JAN14A | 09JAN14A | 09JAN14A | | 1000 |
| TRIRIGA LICENSE | | | | | | | | | | | | |
| 70003 | P0003 TRIRIGA LICENSE | 5 | 0 | 100 | 10,000.00 | 10,000.00 | 14APR14A | 06APR15A | 14APR14A | 06APR15A | | 1000 |
| P0004 OSHA REPORTING | | | | | | | | | | | | |
| 70004 | P0004 OSHA REPORTING | 5 | 5 | 0 | 0.00 | 0.00 | 11MAR14A | 06DEC16 | 11MAR14A | 04NOV16 | -21 | 1000* |
| P000P TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70005 | P0005 TRANSFORMER RELOCATION | 5 | 2 | 65 | 37,927.00 | 24,652.55 | 30SEP14A | 01DEC16 | 30SEP14A | 04NOV16 | -18 | 1000* |
| P0006 TEM SIDWALKS PER SAFETY OFFICE | | | | | | | | | | | | |
| 70006 | P0006 TEMP SIDEWALKS PER SAFETY OFFIC | 5 | 0 | 100 | 7,000.00 | 7,000.00 | 20JUN14A | 24JUN14A | 20JUN14A | 24JUN14A | | 1000 |
| P0007 WATER TIE IN HOT TAP | | | | | | | | | | | | |
| 70007 | P0007 WATER TIE IN HOT TAP | 5 | 0 | 100 | 6,000.00 | 6,000.00 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0008 TEMP SIDEWALKS 2 | | | | | | | | | | | | |
| 70008 | P0008 TEMP SIDEWALK 2 | 5 | 0 | 100 | 9,091.00 | 9,091.00 | 08OCT14A | 09OCT14A | 08OCT14A | 09OCT14A | | 1000 |
| P0009 BALANCE TRANSFORMER RELOCATION | | | | | | | | | | | | |
| 70009 | P0009 BALANCE TRANSFOREMR RELO | 5 | 0 | 100 | 22,860.00 | 22,860.00 | 29OCT14A | 25SEP16A | 29OCT14A | 25SEP16A | | 1000 |
| P0010 LINE STOPS & HOT TAPS | | | | | | | | | | | | |
| 70010 | P0010 LINE STOPS AND HOT TAPS | 5 | 0 | 100 | 22,773.27 | 22,773.27 | 19SEP14A | 25SEP14A | 19SEP14A | 25SEP14A | | 1000 |
| P0011 4000 GAL TANK REPAIR | | | | | | | | | | | | |
| 70011 | P0011 4000 GAL TANK REPAIR | 5 | 0 | 100 | 13,510.20 | 13,510.20 | 05FEB15A | 23FEB15A | 05FEB15A | 23FEB15A | | 1000 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | | | | |
| 70012 | P0012 ELECTRIC MANHOLE PMH-28 | 5 | 5 | 0 | 12,898.31 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | | |
| 70013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0014 STORM DRAIN ASI-01R1& ASI01 | | | | | | | | | | | | |
| 70014 | P0014 STORM DRAIN ASI-01 & ASI-01R1 | 5 | 0 | 100 | 16,000.00 | 16,000.00 | 01JUN16A | 22NOV16A | 01JUN16A | 22NOV16A | | 1000 |
| P0015 GAS LINE POTHOLLING | | | | | | | | | | | | |
| 70015 | P0015 GAS LINE POTHOLLING | 5 | 0 | 100 | 3,003.68 | 3,003.68 | 08NOV14A | 14NOV14A | 08NOV14A | 14NOV14A | | 1000 |
| [0016 BIM CLASH DETECTION | | | | | | | | | | | | |
| 70016 | P0016 BIM CLASH DETECTION | 5 | 0 | 100 | 6,050.00 | 6,050.00 | 03DEC14A | 31MAR15A | 03DEC14A | 31MAR15A | | 1000 |
| P0017 MANHOLE RING EXTENSION | | | | | | | | | | | | |
| 70017 | P0017 MANHOLE RING EXTENSION | 5 | 0 | 100 | 3,831.00 | 3,831.00 | 01OCT14A | 02OCT14A | 01OCT14A | 02OCT14A | | 1000 |
| P0018 EXPOSE SEWER LINE | | | | | | | | | | | | |
| 70018 | P0018 EXPOSE SEWER LINE | 5 | 0 | 100 | 33,973.00 | 33,973.00 | 23FEB14A | 25FEB14A | 23FEB14A | 25FEB14A | | 1000 |
| P0019 VERIFY SAN.SEWER ABANDONED @ STORE | | | | | | | | | | | | |
| 70019 | P0019 VERIFY SAN.SEWR ABANDONED @ STORE | 5 | 0 | 100 | 6,919.00 | 6,919.00 | 04NOV14A | 08NOV14A | 04NOV14A | 08NOV14A | | 1000 |
| P0020 ASI-01 &01R1R ELECTRICAL | | | | | | | | | | | | |
| 70020 | P0020 ASI-01 &01R1 ELECTRICAL | 5 | 0 | 100 | 0.00 | 0.00 | 01MAY16A | 29OCT16A | 01MAY16A | 29OCT16A | | 1000 |
| P0021ASI-01 &01R1 MISC | | | | | | | | | | | | |
| 70021 | P0021 ASI-01 &01R1 MISC | 5 | 2 | 58 | 93,500.00 | 54,230.00 | 01MAY16A | 01DEC16 | 01MAY16A | 04NOV16 | -18 | 1000* |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | | |
| 70022 | P0022 ASI-01 &01R1 CONCRETE | 5 | 2 | 58 | -3,438.00 | -1,994.04 | 01MAY16A | 01DEC16 | 01MAY16A | 04NOV16 | -18 | 1000* |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | | | | |
| 70023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 5 | 5 | 0 | 10,956.18 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | | |
| 70024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 5 | 5 | 0 | 2,271.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | | |
| 70025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 5 | 5 | 0 | 3,744.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | | | | |
| 70026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | | |
| 70027 | P0027 REV AIR TERMINAL SIZE NO COST | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0028 REV DUCT SIZE VOL 2 MECH DRWG | | | | | | | | | | | | |
| 70028 | P0028 REVISED DUCT SIZE VOL 2 MECH DRWG | 5 | 0 | 100 | 10,339.31 | 10,339.31 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 1000 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70030 | P0030 Temp Lighting and Sidewalk | 5 | 5 | 0 | 25,576.46 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| 72230 | Restore Temp Sidewalk Area to Existing Condition | 3 | 3 | 0 | 0.00 | 0.00 | 13FEB17 | 15FEB17 | 02NOV16 | 04NOV16 | -70 | 72130* |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | | | | |
| 70031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 3 | 0 | 0.00 | 0.00 | 13FEB17 | 15FEB17 | 02NOV16 | 04NOV16 | -70 | 72130* |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | | | | |
| 70032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 3 | 3 | 0 | 0.00 | 0.00 | 13FEB17 | 15FEB17 | 02NOV16 | 04NOV16 | -70 | 72130* |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | | | | |
| 70033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 3 | 3 | 0 | 0.00 | 0.00 | 13FEB17 | 15FEB17 | 02NOV16 | 04NOV16 | -70 | 72130* |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | | | | |
| 70036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 5 | 5 | 0 | 13,000.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 1000* |
| P0037 EL NINO MITIGATION | | | | | | | | | | | | |
| 70037 | P00037 EL NINO MITIGATION | 5 | 3 | 45 | 85,000.00 | 38,250.00 | 30NOV15A | 02DEC16 | 30NOV15A | 04NOV16 | -19 | 1000* |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | | |
| 72238 | P038 CURTAIN WALL CURB ATTACHMENT | 5 | 1 | 80 | 60,000.00 | 48,000.00 | 12FEB16A | 30NOV16 | 12FEB16A | 04NOV16 | -17 | 1000* |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | | |
| 72239 | MOCKUP ON BUILDING | 5 | 5 | 0 | -45,120.00 | 0.00 | 30NOV16 | 06DEC16 | 31OCT16 | 04NOV16 | -21 | 35140* |
| RECONCILIATION OF ROUGH OPNING ENLARGEMENT | | | | | | | | | | | | |
| 72240 | P0040 RECONCILIATION OF RI OPENING | 5 | 0 | 100 | 6,493.00 | 6,493.00 | 01APR16A | 29OCT16A | 01APR16A | 29OCT16A | | 1000 |
| P0041 TEM WALL DESIGN CHG | | | | | | | | | | | | |
| 72241 | P041 TEM WALL DESIGN CHANGES | 5 | 0 | 100 | 11,633.00 | 11,633.00 | 17FEB16A | 02MAR16A | 17FEB16A | 02MAR16A | | 1000 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | | |
| 72242 | P042 WATER FOUNTAIN CHANGES | 5 | 3 | 50 | 7,268.00 | 3,634.00 | 01APR16A | 02DEC16 | 01APR16A | 04NOV16 | -19 | 1000* |
| P0043 EXT FRAMING PER H0035 UNILATERAL#2 | | | | | | | | | | | | |
| 72243 | P00314K GAL TANK DELAY 36CD 9-29-15 | 3 | 0 | 100 | 19,000.00 | 19,000.00 | 01JUN16A | 01JUN16A | 01JUN16A | 01JUN16A | | 72130* |
| P0044 EXT FRAMING PER H0035 UNILATERAL | | | | | | | | | | | | |
| 72244 | P0044 EXT FRAMING PER H0035 UNILATERAL | 3 | 0 | 100 | 20,000.00 | 20,000.00 | 29APR16A | 01OCT16A | 29APR16A | 01OCT16A | | 72130* |
| p0045 chlorinate setlement + 9 days | | | | | | | | | | | | |
| 72245 | RE-CHLORINATE SETTLEMENT (+ 9 CAL DAYS) | 3 | 0 | 100 | 10,000.00 | 10,000.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| P0046+ HOT TAP SAN SEWER + 17 DAYS | | | | | | | | | | | | |
| 72246 | P0046 HOT TAP SAN SEWER (+17 CAL DAYS) | 3 | 0 | 100 | 0.00 | 0.00 | 16JUN16A | 16JUN16A | 16JUN16A | 16JUN16A | | 72130* |
| P047 B ALANCE OF CURTAINWALL | | | | | | | | | | | | |
| 72247 | P00047 BALANCE OF CURTAINWALL | 5 | 1 | 80 | 78,151.17 | 62,520.94 | 09AUG16A | 30NOV16 | 09AUG16A | 02MAY17 | 107 | |
| P048 RECONNECT AQUAIC CTR FIRE HYDRANT | | | | | | | | | | | | |
| 72248 | p0048 reconnect aquatic ctr fire hydrant | 3 | 0 | 100 | 10,000.00 | 10,000.00 | 26JUL16A | 26JUL16A | 26JUL16A | 26JUL16A | | 72130* |
| P049 REMAINING BLANCE FIRE HYDRANT | | | | | | | | | | | | |
| 72249 | P000049 SHIMMING OF SILL FLASHING (HARDY BOARD) | 5 | 3 | 50 | 12,000.00 | 6,000.00 | 01NOV16A | 02DEC16 | 01NOV16A | 05MAY17 | 108 | |
| 72250 | P000050 REMAINING BALANCE OF FIRE HYDRANT | 5 | 0 | 100 | 14,660.87 | 14,660.87 | 31AUG16A | 31AUG16A | 31AUG16A | 31AUG16A | | |
| EXTEND GC'S P0014,P0021,P0023,P0025 | | | | | | | | | | | | |
| 72251 | P00051 EXTEND GC PT1 (P0014,P0021,P0023,P0025) | 3 | 0 | 100 | 134,467.20 | 134,467.20 | 14NOV16A | 14NOV16A | 14NOV16A | 14NOV16A | | 72130* |
| P0052 ASI-013 | | | | | | | | | | | | |
| 72252 | P00052 ASI 13 RS2 | 5 | 0 | 100 | 5,705.50 | 5,705.50 | 01NOV16A | 01NOV16A | 01NOV16A | 01NOV16A | | |
| P054 EXTEND GCS P0038,P0047,P0049 | | | | | | | | | | | | |
| 72254 | P0054 EXTEND GS T 1 P0014,P0021,P0023,P0025ant | 3 | 0 | 100 | 172,286.10 | 172,286.10 | 14NOV16A | 14NOV16A | 14NOV16A | 14NOV16A | | 72130* |
| CAMERA UNFORSEEN STORM DRAIN | | | | | | | | | | | | |
| 72256 | P00056 CAM UNFORSEEN STORM DRN | 3 | 2 | 50 | 3,000.00 | 1,500.00 | 15NOV16A | 14FEB17 | 15NOV16A | 08NOV16 | -67 | 72130* |
| Subtotal | | 450 | 51 | 94 | 0.00 | 0.00 | 07MAY15A | 10FEB17 | 07MAY15A | 01NOV16 | -70 | |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42335 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 2 | 2 | 0 | 0.00 | 0.00 | 12JAN17 | 13JAN17 | 08AUG16 | 09AUG16 | -109 | 42330* |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 70130 | VA Requests Pricing for Temp Sidewalk and Electr | 0 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | | 07MAY15A | | | 1000 |
| 70230 | Pricing Submitted | 5 | 0 | 100 | 0.00 | 0.00 | 07MAY15A | 13MAY15A | 07MAY15A | 13MAY15A | | 70130 |
| 70330 | VA Submits MS02 RFP Letter with Revised Scope | 79 | 0 | 100 | 0.00 | 0.00 | 14MAY15A | 01SEP15A | 14MAY15A | 01SEP15A | | 70230 |
| 70430 | Revised Pricing Submitted | 14 | 0 | 100 | 0.00 | 0.00 | 02SEP15A | 21SEP15A | 02SEP15A | 21SEP15A | | 70330 |
| 70530 | VA Reviews Pricing | 22 | 0 | 100 | 0.00 | 0.00 | 22SEP15A | 21OCT15A | 22SEP15A | 21OCT15A | | 70430 |
| 70630 | Receive Modification | 61 | 0 | 100 | 0.00 | 0.00 | 22OCT15A | 14JAN16A | 22OCT15A | 14JAN16A | | 70530 |
| 70730 | Receive ILSM Form From VA | 8 | 0 | 100 | 0.00 | 0.00 | 15JAN16A | 26JAN16A | 15JAN16A | 26JAN16A | | 70630 |
| 70830 | Submit ILSM Form (2 Weeks Notice) | 10 | 0 | 100 | 0.00 | 0.00 | 27JAN16A | 09MAR16A | 27JAN16A | 09MAR16A | | 70630, 70730 |
| 70930 | Grade for Temp Sidwalks, part 1 | 2 | 0 | 100 | 0.00 | 0.00 | 11MAR16A | 12MAR16A | 11MAR16A | 12MAR16A | | 70830 |
| 71030 | Form and rebar Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 70930 |
| 71130 | Pour Sidewalks, part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 12MAR16A | 16MAR16A | 12MAR16A | 16MAR16A | | 71030 |
| 71230 | Strip Forms, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 17MAR16A | 17MAR16A | 17MAR16A | 17MAR16A | | 71130 |
| 71330 | Finish Grade, Part 1 | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71230 |
| 71430 | Relocate Temp Fencing | 1 | 0 | 100 | 0.00 | 0.00 | 27MAR16A | 27MAR16A | 27MAR16A | 27MAR16A | | 71330 |
| 71530 | Install Temp Lighting/Reconfigure Existing | 3 | 0 | 100 | 0.00 | 0.00 | 28MAR16A | 28MAR16A | 28MAR16A | 28MAR16A | | 71430 |
| 71630 | Coordinate with RE Office Prior to Sidewalk Dem | 5 | 5 | 0 | 0.00 | 0.00 | 30NOV16 | 06DEC16 | 27JUN16 | 01JUL16 | -109 | 71530* |
| 71730 | Form and Rebar Temp Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 07DEC16 | 07DEC16 | 05JUL16 | 05JUL16 | -109 | 71630* |
| 71830 | Pour Sidewalks, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 08DEC16 | 08DEC16 | 06JUL16 | 06JUL16 | -109 | 71730* |
| 71930 | Strip Forms, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 09DEC16 | 09DEC16 | 07JUL16 | 07JUL16 | -109 | 71830* |
| 72030 | Finish Grade, Part 2 | 1 | 1 | 0 | 0.00 | 0.00 | 12DEC16 | 12DEC16 | 08JUL16 | 08JUL16 | -109 | 71930* |
| 72130 | Demo Temp Sidewalk and Lighting | 2 | 2 | 0 | 0.00 | 0.00 | 09FEB17 | 10FEB17 | 31OCT16 | 01NOV16 | -70 | 64500* |




| | | | |
|---|---|---|---|
| Start Date | 11MAR14 | Early Bar | 07CZ |
| Finish Date | 02MAY17 | Progress Bar | |
| Data Date | 30NOV16 | Critical Activity | |
| Run Date | 08DEC16 11:06 | | |

© Primavera Systems, Inc.

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

01 GANT OVERALL BY AREA

Sheet 3 of 3

| Date | Revision | Checked | Approved |
|---|---|---|---|
| | | | 004422 |

# VAMC PALO ALTO REC THERAPY BLDG

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| Total | | 13JAN14A | 30MAR17 |
| SUBMITTALS | | | |
| 2010 | SUB SAFETY PLAN | 28APR14A | 10JUN14A |
| 2020 | SUB ENVIRO PROTECT PLAN | 28APR14A | 10JUN14A |
| 2030 | SUB LIFE SAFETY PLAN | 28APR14A | 26MAY14A |
| 2040 | SUB SITE PLAN&ACCESS | 28APR14A | 05MAY14A |
| 2050 | SUB TRAFFIC CONTROL PLAN | 28APR14A | 05MAY14A |
| 2060 | SUB SITE UTILITIES DEV PLAN | 28APR14A | 05MAY14A |
| 2070 | SUB SITE ELE UTILITY DEV PLAN | 28APR14A | 12DEC14A |
| 2080 | SUB PROJECT SCHEDULE | 13MAR14A | 15APR14A |
| 2084 | SUB APPROVED PROJECT SCHEDULE | 15MAY14A | 20JUN14A |
| 2090 | SUB TESTING LAB SERVICES (01 45 29) | 28APR14A | 03JUN14A |
| 2100 | SUB TEMP ENVIR CONTROLS (01 57 19) | 28APR14A | 03JUN14A |
| 2110 | SUB TEMP INT & EXT SIGNAGE (01 58 16) | 28APR14A | 12MAY14A |
| 2120 | SUB SURVEYOR QUALIFICATIONS (01 70 00) | 28APR14A | 10JUN14A |
| 2130 | SUB WASTE MANAGEMENT PLAN (01 74 19) | 28APR14A | 13JUN14A |
| 2140 | SUB LEED | 28APR14A | 15JUN14A |
| 2150 | SUB CAST-IN-PLACE CONC (03 05 23) | 28APR14A | 30JUL14A |
| 2160 | SUB CONC REINF STEEL | 28APR14A | 23JUL14A |
| 2170 | SUB ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG14A |
| 2190 | SUB LIGHTWEIGHT CONC RF INSUL (03 52 00) | 28APR14A | 05DEC14A |
| 2200 | SUB HYD CEMENT UNDERLAYMENT (03 54 16) | 28APR14A | 08JUL16A |
| 2210 | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 01DEC16 |
| 2220 | SUB STRUCTURAL STL FRAMING (05 12 00) | 28APR14A | 24NOV14A |
| 2230 | SUB ARCH EXPOSED STR STEEL (05 12 50) | 28APR14A | 24NOV14A |
| 2240 | SUB BUCKLING BRACES (05 12 60) | 28APR14A | 10DEC14A |
| 2250 | SUB COMP METAL DECKING (05 36 00) | 28APR14A | 22AUG14A |
| 2260 | SUB COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 20APR15A |
| 2270 | SUB METAL FABRICATIONS (05 50 00) | 28APR14A | 22OCT14A |
| 2280 | SUB METAL STAIRS (05 51 00) | 28APR14A | 22OCT14A |
| 2290 | SUB LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 11MAR14A |
| 2300 | SUB DECORATIVE FORMED METAL (05 75 00) | 28APR14A | 07NOV14A |
| 2310 | SUB ROUGH CARPENTRY (06 10 00) | 28APR14A | 20AUG14A |
| 2320 | SUB FINISH CARPENTRY (06 20 00) | 28APR14A | 20AUG14A |
| 2330 | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 01DEC16 |
| 2340 | SUB ADHER SHEET WATERPROOFING (07 13 26) | 28APR14A | 02DEC14A |
| 2350 | SUB BIT SHEET WATERPROOFING (07 13 52) | 28APR14A | 02DEC14A |
| 2360 | SUB FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2370 | SUB WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2380 | SUB THERMAL INSULATION (07 21 13) | 28APR14A | 24DEC15A |
| 2390 | SUB BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 07APR15A |
| 2400 | SUB STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2410 | SUB METAL PLATE WALL PANELS (07 42 13.16) | 28APR14A | 21OCT14A |
| 2420 | SUB FIBER CEMENT WALL PANELS (07 42 43.13) | 28APR14A | 16SEP14A |
| 2430 | SUB MOD BIT MEMBRANE ROOFING (07 52 16.13) | 28APR14A | 27JUN14A |
| 2440 | SUB VEGETATED MEMBRANE ROOF (07 55 63) | 28APR14A | 10NOV14A |
| 2450 | SUB FLASHING&SHEET METAL (07 60 00) | 28APR14A | 14AUG14A |
| 2460 | SUB ROOF SPECIALTIES (07 71 00) | 28APR14A | 14AUG14A |
| 2470 | SUB ROOF HATCH (07 72 00.1) | 14AUG14A | 14AUG14A |
| 2480 | SUB EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2490 | SUB GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2500 | SUB FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2510 | SUB COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2520 | SUB RF EXPANSION JOINT COVERS (07 72 00.6) | 28APR14A | 26FEB15A |
| 2530 | SUB FIRESTOPPING (07 84 00) | 28APR14A | 29MAY14A |
| 2540 | SUB JOINT SEALANTS (07 92 00) | 28APR14A | 29MAY14A |
| 2550 | SUB EXP JNT CVR ASSEM (07 95 13) | 28APR14A | 26FEB15A |
| 2560 | SUB HM DOOR&FRAMES (08 11 13) | 28APR14A | 26JUN14A |
| 2570 | SUB INTERIOR WOOD DOORS (08 14 00) | 28APR14A | 16AUG16A |
| 2580 | SUB INTEGRATED DR ASSEMBLIES (08 17 10) | 28APR14A | 04MAY15A |
| 2590 | SUB ACCESS DOORS&FRAMES (08 31 13) | 28APR14A | 24JUN15A |
| 2600 | SUB ALUM-FRM ENT & STRFRNTS (08 44 13) | 28APR14A | 02SEP15A |
| 2610 | SUB GLZED ALUM CURTAIN WALLS (08 44 13) | 28APR14A | 02SEP15A |




| | |
|---|---|
| Start Date | 11MAR14 |
| Finish Date | 02MAY17 |
| Data Date | 30NOV16 |
| Run Date | 08DEC16 11:04 |

Early Bar
Progress Bar
Critical Activity

07CZ

Sheet 1 of 8

HALBERT CONSTRUCTION CO. INC

VAMC PALO ALTO REC THERAPY BLDG

09 PROCUREMENT GANT 11X17

| Date | Revision | Checked | Approved |
|---|---|---|---|

© Primavera Systems, Inc.

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2620 | SUB DOOR HARDWARE (08 71 00) | 28APR14A | 17SEP15A |
| 2630 | SUB GLAZING (08 80 00) | 28APR14A | 02SEP15A |
| 2640 | SUB MIRRORS (08 83 00) | 28APR14A | 06DEC16 |
| 2650 | SUB LOUVERS & VENTS (08 90 00) NIC | 28APR14A | 20APR15A |
| 2660 | SUB NON-STRUC MTL FRAMING (09 22 16) | 28APR14A | 20APR15A |
| 2670 | SUB GYPSUM BOARD (09 29 00) | 28APR14A | 21APR15A |
| 2680 | SUB CERAMIC/PORCELAIN TILE (09 30 13) | 28APR14A | |
| 2690 | SUB ACOUSTICAL CEILINGS (09 51 00) | 28APR14A | 06FEB15A |
| 2700 | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 30NOV16 |
| 2710 | SUB STONE FLOORING (09 63 40) | 28APR14A | 30NOV16 |
| 2720 | SUB WOOD ATHLETIC FLOORING (09 64 66) | 28APR14A | 04MAR15A |
| 2730 | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 06DEC16 |
| 2740 | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 06DEC16 |
| 2750 | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 06DEC16 |
| 2760 | SUB CARPETING (09 68 00) | 28APR14A | 20DEC16 |
| 2770 | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 20DEC16 |
| 2780 | SUB STONE FACING (09 75 00) | 28APR14A | 30NOV16 |
| 2790 | SUB SOUND ABSORBING UNITS (09 84 33) | 28APR14A | 15NOV15A |
| 2800 | SUB PAINTS & COATINGS (09 91 00) | 28APR14A | 08FEB16A |
| 2810 | SUB PVDF COATING SYSTEM (09 96 54) | 28APR14A | 22OCT15A |
| 2820 | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 06DEC16 |
| 2830 | SUB TOILET COMPARTMENTS (10 21 13) | 28APR14A | 03NOV15A |
| 2850 | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 13DEC16 |
| 2860 | SUB TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 28APR14A | 10SEP15A |
| 2870 | SUB FIRE EXTING CABINETS (10 44 16) | 28APR14A | 10SEP15A |
| 2880 | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 13DEC16 |
| 2890 | SUB SAFETY TIE-BACK ANCHOR (11 24 43.13) | 28APR14A | 24SEP14A |
| 2910 | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 13DEC16 |
| 2920 | SUB WINDOW SHADES (12 24 00) | 28APR14A | 10JUN16A |
| 2930 | SUB COUNTERTOPS (12 36 00) | 28APR14A | 20AUG14A |
| 2940 | SUB STONE BENCHES (12 36 50) | 28APR14A | 13DEC16 |
| 2950 | SUB ENTRANCE FLOOR GRILLES (12 48 16) | 28APR14A | 08SEP15A |
| 2960 | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 06DEC16 |
| 2980 | SUB SEISMIC RESTRAINT REQ'S (13 05 41) | 28APR14A | 30APR14A |
| 2990 | SUB HYDRAULIC ELEVATORS (14 24 00) | 28APR14A | 14APR15A |
| 3000 | SUB COMMON - FIRE SUPP (21 05 11) | 28APR14A | 29JUL14A |
| 3010 | SUB WET-PIPE SPRINKLER SYS (21 13 13) | 28APR14A | 29JUL14A |
| 3020 | SUB COMMON PLUMBING MAT'L (22 05 11) | 28APR14A | 30APR14A |
| 3030 | SUB GEN MTR REQ PLBG EQUIP (22 05 12) | 28APR14A | 20NOV14A |
| 3040 | SUB METERS&GAGES - PLBG (22 05 19) | 28APR14A | 29MAY14A |
| 3050 | SUB GEN-DUTY VALVES - PLBG (22 05 23) | 28APR14A | 12NOV14A |
| 3060 | SUB PLUMBING INSULATION (22 07 11) | 28APR14A | 25JUN14A |
| 3070 | SUB FACILITY WATER DIST (22 11 00) | 28APR14A | 30APR14A |
| 3080 | SUB DOMESTIC WATER PUMPS (22 11 23) | 28APR14A | 27JUN14A |
| 3090 | SUB FACILITY SAN. SEWERAGE (22 13 00) | 28APR14A | 20MAY14A |
| 3100 | SUB FACILITY STORM DRAINAGE (22 14 00) | 28APR14A | 05MAY14A |
| 3110 | SUB SUBMERSIBLE PUMPS (22 14 36) | 28APR14A | 04MAY15A |
| 3120 | SUB DOMESTIC WATER HEAT EXCH (22 35 00) | 28APR14A | 20NOV14A |
| 3130 | SUB PLUMBING FIXTURES (22 40 00) | 28APR14A | 19AUG14A |
| 3140 | SUB COMMON WORK - HVAC (23 05 11) | 28APR14A | 19MAY14A |
| 3150 | SUB STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3160 | SUB NOISE & VIB CNTL PPG & EQ (23 05 41) | 28APR14A | 29MAY14A |
| 3170 | SUB TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 22DEC15A |
| 3180 | SUB HVAC & PLBG INSULATION (23 07 11) | 28APR14A | 14NOV14A |
| 3190 | SUB DDC SYS - HVAC (23 09 23) | 28APR14A | 09JAN15A |
| 3200 | SUB HYDRONIC PIPING (23 21 13) | 30MAY14A | 30MAY14A |
| 3210 | SUB HYDRONIC PUMPS (23 21 23) | 28APR14A | 29MAY14A |
| 3220 | SUB STEAM&COND HEATING PIPING (23 22 13) | 28APR14A | 19MAY14A |
| 3230 | SUB STEAM COND PUMPS (23 22 23) | 28APR14A | 19MAY14A |
| 3240 | SUB HVAC WATER TREATMENT (23 25 00) | 28APR14A | 19MAY14A |
| 3250 | SUB HVAC DUCTS&CSGS (23 31 00) | 28APR14A | 04MAY15A |
| 3260 | SUB HVAC FANS (23 34 00) | 28APR14A | 14NOV14A |
| 3270 | SUB AIR TERMINAL UNITS (23 36 00) | 28APR14A | 08APR15A |
| 3280 | SUB AIR OUTLETS&INLETS (23 37 00) | 28APR14A | 14NOV14A |
| 3290 | SUB HVAC AIR CLG DEVICES (23 40 00) | 28APR14A | 12JAN15A |
| 3300 | SUB PACKAGED AHU UNITS (23 74 13) | 28APR14A | 12JAN15A |
| 3310 | SUB HEATING&COOLING UNITS (23 82 00) | 28APR14A | 12AUG14A |
| 3320 | SUB AIR COILS (23 82 16) | 28APR14A | 14NOV14A |
| 3330 | SUB ELEC INSTALLATION REQ'S (26 05 11) | 28APR14A | 09MAY14A |
| 3340 | SUB MEDIUM VOLTAGE CABLES (26 05 13) | 28APR14A | 11JUN14A |
| 3350 | SUB LV ELEC PWR CONDS&CBLS (26 05 21) | 28APR14A | 09JUN15A |
| 3360 | SUB GND - ELEC SYS (26 05 26) | 28APR14A | 09JUN15A |
| 3370 | SUB RCWY & BOXES FOR ELEC SYS (26 05 33) | 28APR14A | 09JUN15A |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3380 | SUB ELEC UNDERGROUND CONST (26 05 41) | 28APR14A | 11JUN14A |
| 3390 | SUB ELEC PROT DEVICE STUDY (26 05 71) | 28APR14A | 06NOV14A |
| 3400 | SUB COMMISSION - ELEC SYS (26 08 00) | 28APR14A | 09JUN15A |
| 3410 | SUB LIGHTING CONTROLS (26 09 23) | 28APR14A | 09JUN14A |
| 3420 | SUB PADMOUNTED MED-VOLT XFMRS (26 12 19) | 28APR14A | 16SEP14A |
| 3430 | SUB DISTRIBUTION SWITCHGEAR (26 24 11) | 28APR14A | 20JUL15A |
| 3440 | SUB PANELBOARDS (26 24 11) | 28APR14A | 20JUL15A |
| 3450 | SUB ELECTRIC METERING (26 27 13) | 28APR14A | 17SEP14A |
| 3460 | SUB WIRING DEVICES (26 27 26) | 28APR14A | 04NOV15A |
| 3470 | SUB MOTOR STARTERS (26 29 11) | 28APR14A | 14NOV14A |
| 3480 | SUB DISCONNECT SWITCHES (26 29 21) | 28APR14A | 15JUN15A |
| 3490 | SUB PHOTOVOLTAIC SYSTEMS (26 30 05) | 28APR14A | 21APR15A |
| 3500 | SUB ATS (26 36 23) | 28APR14A | 19MAY14A |
| 3510 | SUB INTERIOR LIGHTING (26 51 00) | 28APR14A | 12JUN14A |
| 3520 | SUB EXTERIOR LIGHTING (26 56 00) | 28APR14A | 12JUN14A |
| 3530 | SUB COMM INSTALLATION REQ'S (27 05 11) | 28APR14A | 30JUN14A |
| 3540 | SUB GND - COMM SYS (27 05 26) | 28APR14A | 09JUN15A |
| 3550 | SUB RCWYS&BXS FOR COMM SYS (27 05 33) | 28APR14A | 09JUN15A |
| 3560 | SUB COMM UG DUCTS&RACEWAYS (27 05 43) | 28APR14A | 21NOV14A |
| 3570 | SUB COMMUNICATIONS TESTING (27 08 11) | 28APR14A | 09JAN15A |
| 3580 | SUB COMM EQUIP RM FITTINGS (27 11 00) | 28APR14A | 09JAN15A |
| 3590 | SUB COMM BCKBNE OSP CABLING (27 13 14) | 28APR14A | 13JAN15A |
| 3600 | SUB TELECOM OSP FIBER CABLING (27 13 24) | 28APR14A | 13JAN15A |
| 3610 | SUB COMM CABLING (27 15 00) | 28APR14A | 13JAN15A |
| 3620 | SUB INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 28APR14A | 13OCT14A |
| 3630 | SUB MSTR ANT TV EQUIP&SYS (27 41 31) | 28APR14A | 13JAN15A |
| 3640 | SUB PA&MASS NOTIFICATION SYS (27 51 16) | 28APR14A | 21NOV14A |
| 3650 | SUB SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 10NOV15A |
| 3660 | SUB COND-CABLES ELEC SFTY&SEC (28 05 13) | 10NOV15A | 18DEC15A |
| 3670 | SUB SECURITY SYS LABELING (28 05 53) | 28APR14A | 02NOV15A |
| 3680 | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 30NOV16 |
| 3690 | SUB ACCESS CONTROL SYS (28 13 00) | 28APR14A | 10DEC15A |
| 3700 | SUB FIRE DETECTION&ALARM (28 31 00) | 28APR14A | 01OCT14A |
| 3710 | SUB EARTH MOVING (31 20 00) | 28APR14A | 24JUN14A |
| 3720 | SUB DEWATERING (31 23 19) | 28APR14A | 24JUN14A |
| 3730 | SUB FLOWABLE FILL (31 23 23.33) | 28APR14A | 23JUN14A |
| 3740 | SUB EXCAV SUPPORT&PROTECTION (31 51 00) | 28APR14A | 03JUN14A |
| 3750 | SUB CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 28APR14A | 01DEC14A |
| 3760 | SUB CMT&CONC FOR EXT IMPRVMS (32 05 23) | 28APR14A | 01DEC14A |
| 3770 | SUB CONCRETE PAVERS (32 14 13) | 28APR14A | 23NOV15A |
| 3780 | SUB FENCES&GATES (32 31 13) | 28APR14A | 06DEC16 |
| 3790 | SUB IRRIGATION (32 84 00) | 28APR14A | 10AUG15A |
| 3800 | SUB PLANTING (32 90 00) | 28APR14A | 12MAY15A |
| 3810 | SUB WATER UTILITIES (33 10 00) | 28APR14A | 12MAY14A |
| 3820 | SUB SANI SEWER UTILITIES (33 30 00) | 25APR14A | 02MAY14A |
| 3830 | SUB STORM DRAIN UTIL (33 40 00) | 28APR14A | 12MAY14A |
| 3840 | SUB NATURAL GAS DIST (33 51 00) | 28APR14A | 27MAY14A |
| 3850 | SUB STM&CHILLED WTR SITE DIST (33 63 00) | 28APR14A | 13NOV14A |
| 3900 | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 |
| REVIEW & APPROVAL | | | |
| 2012 | R&A SAFETY PLAN | 11JUN14A | 10JUL14A |
| 2022 | R&A ENVIRO PROTECT PLAN | 11JUN14A | 10JUL14A |
| 2032 | APP LIFE SAFETY PLAN | 28MAY14A | 25JUN14A |
| 2042 | R&A SITE PLAN&ACCESS | 06MAY14A | 04JUN14A |
| 2052 | R&A TRAFFIC CONTROL PLAN | 06MAY14A | 04JUN14A |
| 2062 | R&A SITE UTILITIES DEV PLAN | 06MAY14A | 04JUN14A |
| 2072 | R&A SITE ELE UTILITY DEV PLAN | 12DEC14A | 12DEC14A |
| 2082 | R&A PROJECT SCHEDULE | 16APR14A | 14MAY14A |
| 2092 | R&A TESTING LAB SERVICES (01 45 29) | 04JUN14A | 02JUL14A |
| 2102 | R&A TEMP ENVIR CONTROLS (01 57 19) | 04JUN14A | 02JUL14A |
| 2112 | R&A TEMP INT & EXT SIGNAGE (01 58 16) | 12MAY14A | 10JUN14A |
| 2122 | R&A SURVEYOR QUALIFICATIONS (01 70 00) | 11JUN14A | 10JUL14A |
| 2132 | R&A WASTE MANAGEMENT PLAN (01 74 19) | 16JUN14A | 15JUL14A |
| 2142 | R&A LEED | 15JUN14A | 11JUL14A |
| 2152 | R&A CAST-IN-PLACE CONC (03 05 23) | 30JUL14A | 09DEC14A |
| 2162 | R&A CONC REINF STEEL | 24JUL14A | 24DEC14A |
| 2172 | R&A ARCHITECTURAL CONCRETE (03 33 00) | 21AUG14A | 24AUG15A |
| 2192 | R&A LIGHTWEIGHT CONC RF INSUL (03 52 00) | 05DEC14A | 10DEC14A |
| 2202 | R&A HYD CEMENT UNDERLAYMENT (03 54 16) | 08JUL16A | 04AUG16A |
| 2212 | R&A STONE VENEER WALL (04 72 10) | 02DEC16 | 30DEC16 |
| 2222 | R&A STRUCTURAL STL FRAMING (05 12 00) | 24NOV14A | 09DEC14A |
| 2232 | R&A ARCH EXPOSED STR STEEL (05 12 50) | 24NOV14A | 09DEC14A |
| 2242 | R&A BUCKLING BRACES (05 12 60) | 10DEC14A | 19DEC14A |




004425

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2252 | R&A COMP METAL DECKING (05 36 00) | 22AUG14A | 09SEP14A |
| 2262 | R&A COLD-FRM METAL FRM (nic) (05 40 00) | 20APR15A | 20APR15A |
| 2272 | R&A METAL FABRICATIONS (05 50 00) | 22OCT14A | 21NOV14A |
| 2282 | R&A METAL STAIRS (05 51 00) | 22OCT14A | 22OCT14A |
| 2292 | R&A LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 14APR15A |
| 2302 | R&A DECORATIVE FORMED METAL (05 75 00) | 27AUG14A | 07NOV14A |
| 2312 | R&A ROUGH CARPENTRY (06 10 00) | 20AUG14A | 03OCT14A |
| 2322 | R&A FINISH CARPENTRY (06 20 00) | 20AUG14A | 03OCT14A |
| 2332 | R&A EXT CLOSURE COMMISSIONING (07 08 00) | 02DEC16 | 30DEC16 |
| 2342 | R&A ADHER SHEET WATERPROOFING (07 13 26) | 02DEC14A | 24DEC14A |
| 2352 | R&A BIT SHEET WATERPROOFING (07 13 52) | 02DEC14A | 24DEC14A |
| 2362 | R&A FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2372 | R&A WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2382 | R&A THERMAL INSULATION (07 21 13) | 24DEC15A | 08JAN16A |
| 2392 | R&A BIT SHEET AIR BARRIERS (07 27 13) | 07APR15A | 14APR15A |
| 2402 | R&A STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2412 | R&A METAL PLATE WALL PANELS (07 42 13.16) | 21OCT14A | 07NOV14A |
| 2422 | R&A FIBER CEMENT WALL PANELS (07 42 43.13) | 16SEP14A | 14MAY15A |
| 2432 | R&A MOD BIT MEMBRANE ROOFING (07 52 16.13) | 27JUN14A | 14JUL14A |
| 2442 | R&A VEGETATED MEMBRANE ROOF (07 55 63) | 10NOV14A | 19DEC14A |
| 2452 | R&A FLASHING&SHEET METAL (07 60 00) | 14AUG14A | 07NOV14A |
| 2462 | R&A ROOF SPECIALTIES (07 71 00) | 14AUG14A | 20SEP14A |
| 2472 | R&A ROOF HATCH (07 72 00.1) | 14AUG14A | 20SEP14A |
| 2482 | R&A EQUIPMENT SUPPORT (07 72 00.2) NIC | 28APR14A | 28APR14A |
| 2492 | R&A GRAVITY VENTILATORS (07 72 00.3) | 28APR14A | 28APR14A |
| 2502 | R&A FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2512 | R&A COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2522 | R&A RF EXPANSION JOINT COVERS (07 72 00.6) | 26FEB15A | 29APR15A |
| 2532 | R&A FIRESTOPPING (07 84 00) | 29MAY14A | 03JUL14A |
| 2542 | R&A JOINT SEALANTS (07 92 00) | 29MAY14A | 03JUL14A |
| 2552 | R&A EXP JNT CVR ASSEM (07 95 13) | 26FEB15A | 29APR15A |
| 2562 | R&A HM DOOR&FRAMES (08 11 13) | 26JUN14A | 30OCT14A |
| 2572 | R&A INTERIOR WOOD DOORS (08 14 00) | 16AUG16A | 01SEP16A |
| 2582 | R&A INTEGRATED DR ASSEMBLIES (08 17 10) | 04MAY15A | 01FEB16A |
| 2592 | R&A ACCESS DOORS&FRAMES (08 31 13) | 24JUN15A | 07JUL15A |
| 2602 | R&A ALUM-FRM ENT & STRFRNTS (08 44 13) | 02SEP15A | 07JAN16A |
| 2612 | R&A GLZED ALUM CURTAIN WALLS (08 44 13) | 02SEP15A | 07JAN16A |
| 2622 | R&A DOOR HARDWARE (08 71 00) | 17SEP15A | 29FEB16A |
| 2632 | R&A GLAZING (08 80 00) | 02SEP15A | 12NOV15A |
| 2642 | R&A MIRRORS (08 83 00) | 07DEC16 | 05JAN17 |
| 2652 | R&A LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2662 | R&A NON-STRUC MTL FRAMING (09 22 16) | 20APR15A | 19MAY15A |
| 2672 | R&A GYPSUM BOARD (09 29 00) | 21APR15A | 19MAY15A |
| 2682 | R&A CERAMIC/PORCELAIN TILE (09 30 13) | 30NOV16 | 28DEC16 |
| 2692 | R&A ACOUSTICAL CEILINGS (09 51 00) | 06FEB15A | 10MAR15A |
| 2702 | R&A LINEAR WOOD CEILINGS (09 54 26) | 01DEC16 | 29DEC16 |
| 2712 | R&A STONE FLOORING (09 63 40) | 01DEC16 | 29DEC16 |
| 2722 | R&A WOOD ATHLETIC FLOORING (09 64 66) | 04MAR15A | 30JUN16A |
| 2732 | R&A RESILIENT BASE & ACCES (09 65 13) | 07DEC16 | 05JAN17 |
| 2742 | R&A RESILIENT SHEET FLOORING (09 65 16) | 07DEC16 | 05JAN17 |
| 2752 | R&A RESILIENT TILE FLOORING (09 65 19) | 07DEC16 | 05JAN17 |
| 2762 | R&A CARPETING (09 68 00) | 21DEC16 | 19JAN17 |
| 2772 | R&A SOLID SURFACE CLADDING (09 72 61) | 21DEC16 | 19JAN17 |
| 2782 | R&A STONE FACING (09 75 00) | 01DEC16 | 29DEC16 |
| 2792 | R&A SOUND ABSORBING UNITS (09 84 33) | 15NOV15A | 30NOV16 |
| 2802 | R&A PAINTS & COATINGS (09 91 00) | 08FEB16A | 29FEB16A |
| 2812 | R&A PVDF COATING SYSTEM (09 96 54) | 22OCT15A | 20NOV15A |
| 2822 | R&A INTERIOR SIGNAGE (10 14 00) | 07DEC16 | 05JAN17 |
| 2832 | R&A TOILET COMPARTMENTS (10 21 13) | 03NOV15A | 18NOV15A |
| 2852 | R&A WALL&CORNER PROTECTION (10 26 00) | 14DEC16 | 12JAN17 |
| 2862 | R&A TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 10SEP15A | 13DEC16 |
| 2872 | R&A FIRE EXTING CABINETS (10 44 16) | 10SEP15A | 13DEC16 |
| 2882 | R&A BIRD CONTROL DEVICES (10 81 13) | 14DEC16 | 12JAN17 |
| 2892 | R&A SAFETY TIE-BACK ANCHOR (11 24 43.13) | 24SEP14A | 09DEC14A |
| 2912 | R&A BALLET BARRE (11 66 23.62) | 14DEC16 | 12JAN17 |
| 2922 | R&A WINDOW SHADES (12 24 00) | 10JUN16A | 05JUL16A |
| 2932 | R&A COUNTERTOPS (12 36 00) | 20AUG14A | 03OCT14A |
| 2942 | R&A STONE BENCHES (12 36 50) | 14DEC16 | 12JAN17 |
| 2952 | R&A ENTRANCE FLOOR GRILLES (12 48 16) | 08SEP15A | 08DEC16 |
| 2962 | R&A TELESCOPING STANDS (12 66 13) | 07DEC16 | 05JAN17 |
| 2982 | R&A SEISMIC RESTRAINT REQ'S (13 05 41) | 30APR14A | 15MAY14A |
| 2992 | R&A HYDRAULIC ELEVATORS (14 24 00) | 14APR15A | 19MAY15A |
| 3002 | R&A COMMON - FIRE SUPP (21 05 11) | 29JUL14A | 12AUG14A |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3012 | R&A WET-PIPE SPRINKLER SYS (21 13 13) | 29JUL14A | 12AUG14A |
| 3022 | R&A COMMON PLUMBING MAT'L (22 05 11) | 30APR14A | 12MAY14A |
| 3032 | R&A GEN MTR REQ PLBG EQUIP (22 05 12) | 20NOV14A | 18DEC14A |
| 3042 | R&A METERS&GAGES - PLBG (22 05 19) | 29MAY14A | 23JUN14A |
| 3052 | R&A GEN-DUTY VALVES - PLBG (22 05 23) | 12NOV14A | 18DEC14A |
| 3062 | R&A PLUMBING INSULATION (22 07 11) | 25JUN14A | 14JUL14A |
| 3072 | R&A FACILITY WATER DIST (22 11 00) | 30APR14A | 12MAY14A |
| 3082 | R&A DOMESTIC WATER PUMPS (22 11 23) | 27JUN14A | 09OCT14A |
| 3092 | R&A FACILITY SAN. SEWERAGE (22 13 00) | 20MAY14A | 12JUN14A |
| 3102 | R&A FACILITY STORM DRAINAGE (22 14 00) | 06MAY14A | 23JUL14A |
| 3112 | R&A SUBMERSIBLE PUMPS (22 14 36) | 14MAY15A | 24JUL15A |
| 3122 | R&A DOMESTIC WATER HEAT EXCH (22 35 00) | 20NOV14A | 18DEC14A |
| 3132 | R&A PLUMBING FIXTURES (22 40 00) | 19AUG14A | 15SEP14A |
| 3142 | R&A COMMON WORK - HVAC (23 05 11) | 19MAY14A | 09JUN14A |
| 3152 | R&A STM GEN EQUIP ( nic) (23 05 12) | 28APR14A | 28APR14A |
| 3162 | R&A NOISE & VIB CNTL PPG & EQ (23 05 41) | 29MAY14A | 23JUN14A |
| 3172 | R&A TEST,ADJUST&BALANCE HVAC (23 05 93) | 22DEC15A | 19JAN16A |
| 3182 | R&A HVAC & PLBG INSULATION (23 07 11) | 14NOV14A | 19DEC14A |
| 3192 | R&A DDC SYS - HVAC (23 09 23) | 09JAN15A | 30MAR15A |
| 3202 | R&A HYDRONIC PIPING (23 21 13) | 30MAY14A | 23JUN14A |
| 3212 | R&A HYDRONIC PUMPS (23 21 23) | 29MAY14A | 23JUN14A |
| 3222 | R&A STEAM&COND HEATING PIPING (23 22 13) | 19MAY14A | 28MAY14A |
| 3232 | R&A STEAM COND PUMPS (23 22 23) | 19MAY14A | 28MAY14A |
| 3242 | R&A HVAC WATER TREATMENT (23 25 00) | 19MAY14A | 28MAY14A |
| 3252 | R&A HVAC DUCTS&CSGS (23 31 00) | 04MAY15A | 03JUN15A |
| 3262 | R&A HVAC FANS (23 34 00) | 14NOV14A | 14MAY15A |
| 3272 | R&A AIR TERMINAL UNITS (23 36 00) | 08APR15A | 13AUG15A |
| 3282 | R&A AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 09JUN15A |
| 3292 | R&A HVAC AIR CLG DEVICES (23 40 00) | 16SEP14A | 28JAN15A |
| 3302 | R&A PACKAGED AHU UNITS (23 74 13) | 12JAN15A | 28JAN15A |
| 3312 | R&A HEATING&COOLING UNITS (23 82 00) | 12AUG14A | 29AUG14A |
| 3322 | R&A AIR COILS (23 82 16) | 14NOV14A | 05JAN15A |
| 3332 | R&A ELEC INSTALLATION REQ'S (26 05 11) | 09MAY14A | 23MAY14A |
| 3342 | R&A MEDIUM VOLTAGE CABLES (26 05 13) | 11JUN14A | 23JUN14A |
| 3352 | R&A LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 09JUN15A |
| 3362 | R&A GND - ELEC SYS (26 05 26) | 09JUN15A | 09JUN15A |
| 3372 | R&A RCWY & BOXES FOR ELEC SYS (26 05 33) | 09JUN15A | 20JUL15A |
| 3382 | R&A ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 13JUN14A |
| 3392 | R&A ELEC PROT DEVICE STUDY (26 05 71) | 06NOV14A | 26NOV14A |
| 3402 | R&A COMMISSION - ELEC SYS (26 08 00) | 09JUN15A | 07JUL15A |
| 3412 | R&A LIGHTING CONTROLS (26 09 23) | 09JUN14A | 09JUN14A |
| 3422 | R&A PADMOUNTED MED-VOLT XFMRS (26 12 19) | 19SEP14A | 05AUG15A |
| 3432 | R&A DISTRIBUTION SWITCHGEAR (26 24 11) | 20JUL15A | 30JUL15A |
| 3442 | R&A PANELBOARDS (26 24 11) | 02SEP15A | 09NOV15A |
| 3452 | R&A ELECTRIC METERING (26 27 13) | 17SEP14A | 25JUL15A |
| 3462 | R&A WIRING DEVICES (26 27 26) | 04NOV15A | 24NOV15A |
| 3472 | R&A MOTOR STARTERS (26 29 11) | 14NOV14A | 28JAN15A |
| 3482 | R&A DISCONNECT SWITCHES (26 29 21) | 28OCT15A | 24NOV15A |
| 3492 | R&A PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 19JAN15A |
| 3502 | R&A ATS (26 36 23) | 19MAY14A | 23MAY14A |
| 3512 | R&A INTERIOR LIGHTING (26 51 00) | 12JUN14A | 14OCT14A |
| 3522 | R&A EXTERIOR LIGHTING (26 56 00) | 12JUN14A | 14JUN14A |
| 3532 | R&A COMM INSTALLATION REQ'S (27 05 11) | 30JUN14A | 01JUL14A |
| 3542 | R&A GND - COMM SYS (27 05 26) | 09JUN15A | 09JUN15A |
| 3552 | R&A RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 09JUN15A |
| 3562 | R&A COMM UG DUCTS&RACEWAYS (27 05 43) | 21NOV14A | 19DEC14A |
| 3572 | R&A COMMUNICATIONS TESTING (27 08 11) | 09JAN15A | 03FEB15A |
| 3582 | R&A COMM EQUIP RM FITTINGS (27 11 00) | 09JAN15A | 27FEB15A |
| 3592 | R&A COMM BCKBNE OSP CABLING (27 13 14) | 13JAN14A | 09APR15A |
| 3602 | R&A TELECOM OSP FIBER CABLING (27 13 24) | 13JAN15A | 03FEB15A |
| 3612 | R&A COMM CABLING (27 15 00) | 13JAN15A | 02FEB15A |
| 3622 | R&A INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 13OCT14A | 04NOV14A |
| 3632 | R&A MSTR ANT TV EQUIP&SYS (27 41 31) | 13JAN15A | 27JAN15A |
| 3642 | R&A PA&MASS NOTIFICATION SYS (27 51 16) | 21NOV14A | 19DEC14A |
| 3652 | R&A SFTY&SEC INSTALLATION REQ'(28 05 11) | 10NOV15A | 30JUN16A |
| 3662 | R&A COND-CABLES ELEC SFTY&SEC (28 05 13) | 11NOV15A | 03MAR16A |
| 3672 | R&A SECURITY SYS LABELING (28 05 53) | 02NOV15A | 18NOV15A |
| 3682 | R&A SECURITY SYS COMMISSION'G (28 08 00) | 01DEC16 | 29DEC16 |
| 3692 | R&A ACCESS CONTROL SYS (28 13 00) | 10DEC15A | 08JAN16A |
| 3702 | R&A FIRE DETECTION&ALARM (28 31 00) | 01OCT14A | 14NOV14A |
| 3712 | R&A EARTH MOVING (31 20 00) | 25JUN14A | 24JUL14A |
| 3722 | R&A DEWATERING (31 23 19) | 25JUN14A | 24JUL14A |
| 3732 | R&A FLOWABLE FILL (31 23 23.33) | 24JUN14A | 23JUL14A |




004427

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3742 | R&A EXCAV SUPPORT&PROTECTION (31 51 00) | 04JUN14A | 02JUL14A |
| 3752 | R&A CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 09DEC14A |
| 3762 | R&A CMT&CONC FOR EXT IMPRVMS (32 05 23) | 01DEC14A | 09DEC14A |
| 3772 | R&A CONCRETE PAVERS (32 14 13) | 23NOV15A | 15MAR16A |
| 3782 | R&A FENCES&GATES (32 31 13) | 07DEC16 | 05JAN17 |
| 3792 | R&A IRRIGATION (32 84 00) | 12MAY15A | 07AUG15A |
| 3802 | R&A PLANTING (32 90 00) | 03FEB15A | 03FEB15A |
| 3812 | R&A WATER UTILITIES (33 10 00) | 13MAY14A | 11JUN14A |
| 3822 | R&A SANI SEWER UTILITIES (33 30 00) | 05MAY14A | 03JUN14A |
| 3832 | R&A STORM DRAIN UTIL (33 40 00) | 13MAY14A | 11JUN14A |
| 3842 | R&A NATURAL GAS DIST (33 51 00) | 28MAY14A | 25JUN14A |
| 3852 | R&A STM&CHILLED WTR SITE DIST (33 63 00) | 13NOV14A | 04DEC14A |
| 3902 | APP EXTERIOR MOCK-UP | 01DEC16 | 29DEC16 |
| PROCURE & DELIVER | | | |
| 2104 | P&D TEMP ENVIR CONTROLS (01 57 19) | 03JUL14A | 10JUL14A |
| 2114 | P&D TEMP INT & EXT SIGNAGE (01 58 16) | 11JUN14A | 21FEB15A |
| 2154 | P&D CAST-IN-PLACE CONC (03 05 23) | 09DEC14A | 21JUL15A |
| 2164 | P&D CONC REINF STEEL | 24DEC14A | 13JUL15A |
| 2174 | P&D ARCHITECTURAL CONCRETE (03 33 00) | 04AUG15A | 04AUG15A |
| 2194 | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 06DEC16 |
| 2204 | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 30NOV16 | 06DEC16 |
| 2214 | P&D STONE VENEER WALL (04 72 10) | 03JAN17 | 27FEB17 |
| 2224 | P&D STRUCTURAL STL FRAMING (05 12 00) | 09DEC14A | 13OCT15A |
| 2234 | P&D ARCH EXPOSED STR STEEL (05 12 50) | 02DEC14A | 13OCT15A |
| 2244 | P&D BUCKLING BRACES (05 12 60) | 19DEC14A | 20DEC14A |
| 2254 | P&D COMP METAL DECKING (05 36 00) | 09SEP14A | 15SEP14A |
| 2264 | P&D COLD-FRM METAL FRM (nic) (05 40 00) | 11MAR14A | 11MAR14A |
| 2274 | P&D METAL FABRICATIONS (05 50 00) | 21NOV14A | 22NOV14A |
| 2284 | P&D METAL STAIRS (05 51 00) | 21NOV14A | 22OCT15A |
| 2294 | P&D LANDSCAPE METALWORK (nic) (05 70 | 11MAR14A | 29NOV16 |
| 2304 | P&D DECORATIVE FORMED METAL (05 75 00) | 07NOV14A | 28DEC16 |
| 2314 | P&D ROUGH CARPENTRY (06 10 00) | 03OCT14A | 06DEC16 |
| 2324 | P&D FINISH CARPENTRY (06 20 00) | 03OCT14A | 13DEC16 |
| 2344 | P&D ADHER SHEET WATERPROOFING (07 13 26) | 24DEC14A | 26DEC14A |
| 2354 | P&D BIT SHEET WATERPROOFING (07 13 52) | 24DEC14A | 26DEC14A |
| 2364 | P&D FLUID APPLIED WATERPROOF (07 14 16) | 11MAR14A | 11MAR14A |
| 2374 | P&D WATER REPELLENTS (07 19 00) (nic) | 11MAR14A | 11MAR14A |
| 2384 | P&D THERMAL INSULATION (07 21 13) | 08JAN16A | 06DEC16 |
| 2394 | P&D BIT SHEET AIR BARRIERS (07 27 13) | 14APR15A | 29JUL16A |
| 2404 | P&D STANDING SEAM ROOF PANELS (nic) | 11MAR14A | 11MAR14A |
| 2414 | P&D METAL PLATE WALL PANELS (07 42 13.16) | 07NOV14A | 08NOV14A |
| 2424 | P&D FIBER CEMENT WALL PANELS (07 42 43.13) | 14MAY15A | 29JUL16A |
| 2434 | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 13DEC16 |
| 2444 | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 13DEC16 |
| 2454 | P&D FLASHING&SHEET METAL (07 60 00) | 07NOV14A | 08NOV14A |
| 2464 | P&D ROOF SPECIALTIES (07 71 00) | 20SEP14A | 21SEP14A |
| 2474 | P&D ROOF HATCH (07 72 00.1) NIC | 20SEP14A | 20SEP15A |
| 2484 | P&D EQUIPMENT SUPPORT (07 72 00.2)nic | 28APR14A | 28APR14A |
| 2494 | P&D GRAVITY VENTILATORS (07 72 00.3) NIC | 28APR14A | 28APR14A |
| 2504 | P&D FASCIA SYSTEMS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2514 | P&D COPINGS (07 72 00.4) NIC | 28APR14A | 28APR14A |
| 2524 | P&D RF EXPANSION JOINT COVERS (07 72 | 29APR15A | 24OCT16A |
| 2534 | P&D FIRESTOPPING (07 84 00) | 03JUL14A | 05JUL14A |
| 2544 | P&D JOINT SEALANTS (07 92 00) | 03JUL14A | 05JUL14A |
| 2554 | P&D EXP JNT CVR ASSEM (07 95 13) | 29APR15A | 01JUN16A |
| 2564 | P&D HM DOOR&FRAMES (08 11 13) | 30OCT14A | 01JUN16A |
| 2574 | P&D INTERIOR WOOD DOORS (08 14 00) | 30JUL16A | 12JAN17 |
| 2584 | P&D INTEGRATED DR ASSEMBLIES (08 17 10) | 01FEB16A | 28DEC16 |
| 2594 | P&D ACCESS DOORS&FRAMES (08 31 13) | 30NOV16 | 28DEC16 |
| 2604 | P&D ALUM-FRM ENT & STRFRNTS (08 44 13) | 07JAN16A | 18JUL16A |
| 2614 | P&D GLZED ALUM CURTAIN WALLS (08 44 13) | 25APR16A | 18JUL16A |
| 2624 | P&D DOOR HARDWARE (08 71 00) | 29FEB16A | 19DEC16 |
| 2634 | P&D GLAZING (08 80 00) | 12NOV15A | 14DEC16 |
| 2644 | P&D MIRRORS (08 83 00) | 06JAN17 | 02FEB17 |
| 2654 | P&D LOUVERS & VENTS (08 90 00) NIC | 20APR15A | 20APR15A |
| 2664 | P&D NON-STRUC MTL FRAMING (09 22 16) | 19MAY15A | 18JUL16A |
| 2674 | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 13DEC16 |
| 2684 | P&D CERAMIC/PORCELAIN TILE (09 30 13) | 30JUL16A | 02FEB17 |
| 2694 | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 01DEC16 |
| 2704 | P&D LINEAR WOOD CEILINGS (09 54 26) | 30DEC16 | 10FEB17 |
| 2714 | P&D STONE FLOORING (09 63 40) | 31JUL16A | 27JAN17 |
| 2724 | P&D WOOD ATHLETIC FLOORING (09 64 66) | 30NOV16 | 26JAN17 |
| 2734 | P&D RESILIENT BASE & ACCES (09 65 13) | 06JAN17 | 16FEB17 |



| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 2744 | P&D RESILIENT SHEET FLOORING (09 65 16) | 06JAN17 | 16FEB17 |
| 2754 | P&D RESILIENT TILE FLOORING (09 65 19) | 06JAN17 | 16FEB17 |
| 2764 | P&D CARPETING (09 68 00) | 20JAN17 | 02MAR17 |
| 2774 | P&D SOLID SURFACE CLADDING (09 72 61) | 20JAN17 | 16MAR17 |
| 2784 | P&D STONE FACING (09 75 00) | 30JUL16A | 27JAN17 |
| 2794 | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 06DEC16 |
| 2804 | P&D PAINTS & COATINGS (09 91 00) | 30NOV16 | 28DEC16 |
| 2814 | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 06DEC16 |
| 2824 | P&D INTERIOR SIGNAGE (10 14 00) | 06JAN17 | 16FEB17 |
| 2834 | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 06DEC16 |
| 2854 | P&D WALL&CORNER PROTECTION (10 26 00) | 13JAN17 | 09MAR17 |
| 2864 | P&D TOIL, BATH&LAUNDRY ACCESS (10 28 00) | 14DEC16 | 26JAN17 |
| 2874 | P&D FIRE EXTING CABINETS (10 44 16) | 14DEC16 | 12JAN17 |
| 2884 | P&D BIRD CONTROL DEVICES (10 81 13) | 13JAN17 | 23FEB17 |
| 2894 | P&D SAFETY TIE-BACK ANCHOR (11 24 43.13) | 09DEC14A | 23OCT15A |
| 2914 | P&D BALLET BARRE (11 66 23.62) | 13JAN17 | 09MAR17 |
| 2924 | P&D WINDOW SHADES (12 24 00) | 30NOV16 | 12JAN17 |
| 2934 | P&D COUNTERTOPS (12 36 00) | 03OCT14A | 15OCT14A |
| 2944 | P&D STONE BENCHES (12 36 50) | 13JAN17 | 23FEB17 |
| 2954 | P&D ENTRANCE FLOOR GRILLES (12 48 16) | 09DEC16 | 23JAN17 |
| 2964 | P&D TELESCOPING STANDS (12 66 13) | 06JAN17 | 30MAR17 |
| 2984 | P&D SEISMIC RESTRAINT REQ'S (13 05 41) | 15MAY14A | 16MAY14A |
| 2994 | P&D HYDRAULIC ELEVATORS (14 24 00) | 19MAY15A | 28DEC16 |
| 3004 | P&D COMMON - FIRE SUPP (21 05 11) | 12AUG14A | 13AUG14A |
| 3014 | P&D WET-PIPE SPRINKLER SYS (21 13 13) | 12AUG14A | 13AUG14A |
| 3024 | P&D COMMON PLUMBING MAT'L (22 05 11) | 12MAY14A | 13MAY14A |
| 3034 | P&D GEN MTR REQ PLBG EQUIP (22 05 12) | 18DEC14A | 19DEC14A |
| 3044 | P&D METERS&GAGES - PLBG (22 05 19) | 23JUN14A | 24JUN14A |
| 3054 | P&D GEN-DUTY VALVES - PLBG (22 05 23) | 18DEC14A | 19DEC14A |
| 3064 | P&D PLUMBING INSULATION (22 07 11) | 14JUL14A | 15JUL14A |
| 3074 | P&D FACILITY WATER DIST (22 11 00) | 12MAY14A | 13MAY14A |
| 3084 | P&D DOMESTIC WATER PUMPS (22 11 23) | 09OCT14A | 10OCT14A |
| 3094 | P&D FACILITY SAN. SEWERAGE (22 13 00) | 12JUN14A | 13JUN14A |
| 3104 | P&D FACILITY STORM DRAINAGE (22 14 00) | 23JUL14A | 24JUL14A |
| 3114 | P&D SUBMERSIBLE PUMPS (22 14 36) | 24JUL15A | 09JAN17 |
| 3124 | P&D DOMESTIC WATER HEAT EXCH (22 35 00) | 18DEC14A | 19DEC14A |
| 3134 | P&D PLUMBING FIXTURES (22 40 00) | 15SEP14A | 16SEP14A |
| 3144 | P&D COMMON WORK - HVAC (23 05 11) | 09JUN14A | 10JUN14A |
| 3154 | P&D STM GEN EQUIP (nic) (23 05 12) | 28APR14A | 28APR14A |
| 3164 | P&D NOISE & VIB CNTL PPG & EQ (23 05 41) | 23JUN14A | 24JUN14A |
| 3174 | P&D TEST,ADJUST&BALANCE HVAC (23 05 93) | 28APR14A | 28APR14A |
| 3184 | P&D HVAC & PLBG INSULATION (23 07 11) | 19DEC14A | 20DEC14A |
| 3194 | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 13DEC16 |
| 3204 | P&D HYDRONIC PIPING (23 21 13) | 23JUN14A | 24JUN14A |
| 3214 | P&D HYDRONIC PUMPS (23 21 23) | 23JUN14A | 24JUN14A |
| 3224 | P&D STEAM&COND HEATING PIPING (23 22 13) | 28MAY14A | 29MAY14A |
| 3234 | P&D STEAM COND PUMPS (23 22 23) | 28MAY14A | 29MAY14A |
| 3244 | P&D HVAC WATER TREATMENT (23 25 00) | 29MAY14A | 29MAY14A |
| 3254 | P&D HVAC DUCTS&CSGS (23 31 00) | 03JUN15A | 15JUL16A |
| 3264 | P&D HVAC FANS (23 34 00) | 14NOV14A | 30DEC16 |
| 3274 | P&D AIR TERMINAL UNITS (23 36 00) | 13AUG15A | 16DEC16 |
| 3284 | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 06DEC16 |
| 3294 | P&D HVAC AIR CLG DEVICES (23 40 00) | 28JAN15A | 29JAN15A |
| 3304 | P&D PACKAGED AHU UNITS (23 74 13) | 28JAN15A | 28DEC16 |
| 3314 | P&D HEATING&COOLING UNITS (23 82 00) | 29AUG14A | 28DEC16 |
| 3324 | P&D AIR COILS (23 82 16) | 05JAN15A | 26JAN17 |
| 3334 | P&D ELEC INSTALLATION REQ'S (26 05 11) | 23MAY14A | 24MAY14A |
| 3344 | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 13DEC16 |
| 3354 | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 09JUN15A | 06DEC16 |
| 3364 | P&D GND - ELEC SYS (26 05 26) | 09JUN15A | 13DEC16 |
| 3374 | P&D RCWY & BOXES FOR ELEC SYS (26 05 33) | 20JUL15A | 15JUL16A |
| 3384 | P&D ELEC UNDERGROUND CONST (26 05 41) | 13JUN14A | 14JUN14A |
| 3404 | P&D COMMISSION - ELEC SYS (26 08 00) | 07JUL15A | 13DEC16 |
| 3414 | P&D LIGHTING CONTROLS (26 09 23) | 09JUN14A | 13DEC16 |
| 3424 | P&D PADMOUNTED MED-VOLT XFMRS (26 12 19) | 05AUG15A | 12NOV15A |
| 3434 | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 13DEC16 |
| 3444 | P&D PANELBOARDS (26 24 11) | 09NOV15A | 13DEC16 |
| 3454 | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 13DEC16 |
| 3464 | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 13DEC16 |
| 3474 | P&D MOTOR STARTERS (26 29 11) | 28JAN15A | 29JAN15A |
| 3484 | P&D DISCONNECT SWITCHES (26 29 21) | 24NOV15A | 13DEC16 |
| 3494 | P&D PHOTOVOLTAIC SYSTEMS (26 30 05) | 19JAN15A | 16DEC16 |
| 3504 | P&D ATS (26 36 23) | 23MAY14A | 30JAN17 |






004429

| Activity ID | Activity Description | Early Start | Early Finish |
|---|---|---|---|
| 3514 | P&D INTERIOR LIGHTING (26 51 00) | 14OCT14A | 13DEC16 |
| 3524 | P&D EXTERIOR LIGHTING (26 56 00) | 14JUN14A | 15JUN14A |
| 3534 | P&D COMM INSTALLATION REQ'S (27 05 11) | 01JUL14A | 01JUL14A |
| 3544 | P&D GND - COMM SYS (27 05 26) | 09JUN15A | 13DEC16 |
| 3554 | P&D RCWYS&BXS FOR COMM SYS (27 05 33) | 09JUN15A | 22JUL16A |
| 3564 | P&D COMM UG DUCTS&RACEWAYS (27 05 43) | 19DEC14A | 19DEC14A |
| 3574 | P&D COMMUNICATIONS TESTING (27 08 11) | 03FEB15A | 06DEC16 |
| 3584 | P&D COMM EQUIP RM FITTINGS (27 11 00) | 27FEB15A | 28DEC16 |
| 3594 | P&D COMM BCKBNE OSP CABLING (27 13 14) | 09APR15A | 12JAN17 |
| 3604 | P&D TELECOM OSP FIBER CABLING (27 13 24) | 03FEB15A | 28DEC16 |
| 3614 | P&D COMM CABLING (27 15 00) | 02FEB15A | 28DEC16 |
| 3624 | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 04NOV14A | 06DEC16 |
| 3634 | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 06DEC16 |
| 3644 | P&D PA&MASS NOTIFICATION SYS (27 51 16) | 19DEC14A | |
| 3654 | P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 30NOV16 | 26JAN17 |
| 3664 | P&D COND-CABLES ELEC SFTY&SEC (28 05 13) | 30NOV16 | 19JAN17 |
| 3674 | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 30NOV16 |
| 3684 | P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 24FEB17 |
| 3694 | P&D ACCESS CONTROL SYS (28 13 00) | 08JAN16A | 28DEC16 |
| 3704 | P&D FIRE DETECTION&ALARM (28 31 00) | 14NOV14A | |
| 3714 | P&D EARTH MOVING (31 20 00) | 25JUL14A | 25JUL14A |
| 3724 | P&D DEWATERING (31 23 19) | 25JUL14A | 25JUL14A |
| 3734 | P&D FLOWABLE FILL (31 23 23.33) | 24JUL14A | 24JUL14A |
| 3744 | P&D EXCAV SUPPORT&PROTECTION (31 51 00) | 03JUL14A | 03JUL14A |
| 3754 | P&D CMNT&CONC LNDSCP IMPRVMS (32 05 20) | 01DEC14A | 13DEC16 |
| 3764 | P&D CMT&CONC FOR EXT IMPRVMS (32 05 23) | 30NOV16 | 13DEC16 |
| 3774 | P&D CONCRETE PAVERS (32 14 13) | 30NOV16 | 28DEC16 |
| 3784 | P&D FENCES&GATES (32 31 13) | 06JAN17 | 16FEB17 |
| 3794 | P&D IRRIGATION (32 84 00) | 30NOV16 | 28DEC16 |
| 3804 | P&D PLANTING (32 90 00) | 12MAY15A | 28DEC16 |
| 3814 | P&D WATER UTILITIES (33 10 00) | 12JUN14A | 13JUN14A |
| 3824 | P&D SANI SEWER UTILITIES (33 30 00) | 04JUN14A | 13JUN14A |
| 3834 | P&D STORM DRAIN UTIL (33 40 00) | 12JUN14A | 12JUN14A |
| 3844 | P&D NATURAL GAS DIST (33 51 00) | 26JUN14A | 26JUN14A |
| 3854 | P&D STM&CHILLED WTR SITE DIST (33 63 00) | 04DEC14A | 05DEC14A |
| 4000 | DEL MECH SITE UTILITY PIPING | 05DEC14A | 05JUL15A |
| 4010 | DEL B/G WASTE & VENT PIPING | 13JUN14A | 04AUG15A |
| 4020 | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 06DEC16 |
| 4030 | DEL PLB A/G W&V/STORM DRN&WTR | 13MAY14A | 22APR16A |
| 4040 | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 |
| 4050 | DEL MEC PIPING | 24JUN14A | 15JUL16A |
| 4060 | DEL PLB CONDENSATE PIPING | 30NOV16 | 06DEC16 |
| 4070 | DEL PLB EQUIPMENT | 19DEC14A | 06DEC16 |
| 4080 | DEL CHWP/HHWP/HEX/CRP/ET/PRV/ST/AS/CPF | 24JUN14A | 15JUL16A |
| 4090 | DEL MEC PIPING MEC RM | 24JUN14A | 15JUL16A |
| 4100 | DEL MEC EQ PIPING | 24JUN14A | 06DEC16 |
| 4110 | DEL PLB FIRESTOPPING | 05JUL14A | 06DEC16 |
| 4120 | DEL MEC FIRESTOPPING | 05JUL14A | 06DEC16 |
| 4130 | DEL PLB O/H INSULATION | 20DEC14A | 06DEC16 |
| 4140 | DEL MEC PIPE INSULATION | 20DEC14A | 06DEC16 |
| 4150 | DEL PLB FIXTURES & TRIM | 16SEP14A | 06DEC16 |
| 4200 | DEL TRESPA WALL PANELS | 29JUL16A | 29JUL16A |




004430

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| DEMO EX.LOBBY/LAGGING/MASS EXCAVATION | | | | | | | | | | | |
| 11405 | 5 | 5 | 1 | 0 | MASS | INSTALL TEMP INT & EXT SIGNAGE | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68925 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-CHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| 68926 | 1 | 1 | 1 | 0 | CLOSE | CxA TAB B/C-HHW | 11APR17 | 11APR17 | 21OCT16 | 21OCT16 | -119 |
| 69225 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Lighting Control | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| 69518 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69014 | 1 | 1 | 1 | 0 | CLOSE | ELEVATORS CX TEST&TRAIN | 20APR17 | 20APR17 | 28OCT16 | 28OCT16 | -121 |
| 69224 | 2 | 2 | 1 | 0 | CLOSE | LV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 28OCT16 | 31OCT16 | -120 |
| 69344 | 2 | 2 | 1 | 0 | CLOSE | ELE A/V SYSTEM CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 66941 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-1 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66943 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) VAV/CAV | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66944 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) FCU | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 66945 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) EF | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| 69504 | 5 | 5 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS CX TEST&TRAIN | 19APR17 | 25APR17 | 24OCT16 | 28OCT16 | -124 |
| 30640 | 5 | 5 | 1 | 0 | CLOSE | CxA (FTP) Solar PV | 13FEB17 | 17FEB17 | 27SEP16 | 3OCT16 | -96 |
| 36000 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E783-Air Leakage Test-Windows / Doors | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36010 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1186-Air Leakage Test-Evelope / Air B | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36015 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1153- Roofing Insulation-Infared Imag | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36020 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM D5957-Flood Testing-Horizontal Waterpr | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36025 | 4 | 4 | 1 | 0 | CLOSE | CxA -ASTM E1105-Water Penetration Test-Fenestrat | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 36030 | 4 | 4 | 1 | 0 | CLOSE | CxA -AAMA 501.2-Water Leakage Field Check-Storef | 20FEB17 | 23FEB17 | 4OCT16 | 7OCT16 | -96 |
| 68410 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) Irrigation | 23MAR17 | 23MAR17 | 28OCT16 | 28OCT16 | -101 |
| 68928 | 2 | 2 | 1 | 0 | CLOSE | CxA TAB B/C-AIRSIDE | 11APR17 | 12APR17 | 20OCT16 | 21OCT16 | -120 |
| 66892 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) A/V | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 66912 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DCW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 66914 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) DHW | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 66722 | 2 | 2 | 1 | 0 | CLOSE | CxA (FTP) 530-ATS-E | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 66932 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CRP-1 | 19APR17 | 19APR17 | 28OCT16 | 28OCT16 | -120 |
| 69515 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69516 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-CHWP-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69517 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HHWP-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69519 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-1 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69520 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-HEX-2 | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 66942 | 1 | 1 | 1 | 0 | CLOSE | CxA (FTP) 530-AHU-2 | 24APR17 | 24APR17 | 28OCT16 | 28OCT16 | -123 |
| P0037 EL NINO MITIGATION | | | | | | | | | | | |
| 70037 | 5 | 3 | 1 | 45 | P037 | P00037 EL NINO MITIGATION | 30NOV15A | 2DEC16 | | 4NOV16 | -19 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 70030 | 5 | 5 | 1 | 0 | P030 | P0030 Temp Lighting and Sidewalk | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0036 CORRECT RI OPNING DR BST3 | | | | | | | | | | | |
| 70036 | 5 | 5 | 1 | 0 | P036 | P0036 CORRECT ROUGH OPENING DOORS BST3 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40612 | 4 | 4 | 1 | 0 | FN-LB | ACCESS DRS & LOUVERS LEVEL B | 27FEB17 | 2MAR17 | 10OCT16 | 13OCT16 | -97 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42612 | 2 | 2 | 1 | 0 | FN-L1 | ACCESS DRS & LOUVERS LEVEL 1 | 8MAR17 | 9MAR17 | 18OCT16 | 19OCT16 | -98 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44612 | 4 | 4 | 1 | 0 | FN-L2 | ACCESS DRS & LOUVERS LEVEL 2 | 16MAR17 | 21MAR17 | 18OCT16 | 21OCT16 | -104 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64720 | 4 | 4 | 1 | 0 | FSITE | SITE BIRD CONTROL | 3MAR17 | 8MAR17 | 25OCT16 | 28OCT16 | -90 |
| PROJECT MANAGEMENT | | | | | | | | | | | |
| 1431 | 13 | 7 | 1 | 50 | PM | BIM COBIE REVIEW L-2 | 6MAR15A | 8DEC16 | | 4NOV16 | -23 |
| STRUCTURE | | | | | | | | | | | |
| 25150 | 5 | 5 | 1 | 0 | STRU | STAIR FLASHINGS | 30NOV16 | 6DEC16 | 20JUL16 | 26JUL16 | -93 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40192 | 4 | 4 | 1 | 0 | RI-LB | JAMB,SHELF&BASE FLASH LEVEL B | 1DEC16 | 6DEC16 | 13JUN16 | 16JUN16 | -120 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42192 | 4 | 4 | 1 | 0 | RI-L1 | JAMB,SHELF&BASE FLASH LEVEL 1 | 5DEC16 | 8DEC16 | 16JUN16 | 21JUN16 | -119 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44192 | 4 | 4 | 1 | 0 | RI-L2 | JAMB,SHELF&BASE FLASH LEVEL 2 | 5DEC16 | 8DEC16 | 28JUN16 | 1JUL16 | -111 |
| ENCLOSURE | | | | | | | | | | | |
| 35310 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS WEST | 30NOV16 | 9DEC16 | 6JUN16 | 15JUN16 | -124 |
| 35560 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING WEST | 16DEC16 | 19DEC16 | 11JUL16 | 12JUL16 | -112 |
| 35610 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS WEST | 16DEC16 | 19DEC16 | 7SEP16 | 8SEP16 | -71 |
| 35710 | 4 | 2 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS WEST | 21JUL16A | 19DEC16 | | 9SEP16 | -70 |
| ROOF | | | | | | | | | | | |
| 30410 | 4 | 1 | 1 | 75 | ROOF | RF HATCH&SAFETY RAIL MAIN RF | 27JUL16A | 20DEC16 | | 8JUL16 | -115 |
| ENCLOSURE | | | | | | | | | | | |
| 35720 | 8 | 2 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS NORTH | 21JUL16A | 21DEC16 | | 14SEP16 | -69 |
| 35320 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS NORTH | 12DEC16 | 23DEC16 | 16JUN16 | 29JUN16 | -124 |
| 35570 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING NORTH | 20DEC16 | 23DEC16 | 13JUL16 | 18JUL16 | -112 |
| 35620 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS NORTH | 20DEC16 | 23DEC16 | 9SEP16 | 14SEP16 | -71 |
| 35730 | 4 | 1 | 1 | 70 | ENCL | EXT.COPING&FLASHINGS EAST | 3AUG16A | 27DEC16 | | 20SEP16 | -68 |
| 35580 | 2 | 2 | 1 | 0 | ENCL | SILL PAD FLASHING EAST | 27DEC16 | 28DEC16 | 19JUL16 | 20JUL16 | -112 |
| 35630 | 2 | 2 | 1 | 0 | ENCL | ALUM SOFFIT PANELS EAST | 27DEC16 | 28DEC16 | 19SEP16 | 20SEP16 | -69 |
| 35330 | 8 | 8 | 1 | 0 | ENCL | TRESPA WALL PANELS EAST | 27DEC16 | 6JAN17 | 30JUN16 | 12JUL16 | -124 |
| 35590 | 4 | 4 | 1 | 0 | ENCL | SILL PAD FLASHING SOUTH | 3JAN17 | 6JAN17 | 21JUL16 | 26JUL16 | -114 |
| 35640 | 4 | 4 | 1 | 0 | ENCL | ALUM SOFFIT PANELS SOUTH | 3JAN17 | 6JAN17 | 21SEP16 | 26SEP16 | -71 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | | | |
| 35740 | 8 | 4 | 1 | 50 | ENCL | EXT.COPING&FLASHINGS SOUTH | 11JUL16A | 6JAN17 | | 26SEP16 | -71 |
| ROOF | | | | | | | | | | | |
| 30330 | 8 | 8 | 1 | 0 | ROOF | COUNTERFLASHING VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| 30460 | 2 | 2 | 1 | 0 | ROOF | ROOF THRESHOLD FLASHINGS RF | 18JAN17 | 19JAN17 | 6OCT16 | 7OCT16 | -71 |
| ENCLOSURE | | | | | | | | | | | |
| 35340 | 10 | 10 | 1 | 0 | ENCL | TRESPA WALL PANELS SOUTH | 9JAN17 | 20JAN17 | 13JUL16 | 26JUL16 | -124 |
| ROOF | | | | | | | | | | | |
| 30470 | 6 | 4 | 1 | 30 | ROOF | EXP.JONT COVERS RF | 18JAN17 | 23JAN17 | 5OCT16 | 10OCT16 | -72 |
| 30532 | 4 | 4 | 1 | 0 | ROOF | MECH CURB FLASHING MAIN RF | 30JAN17 | 2FEB17 | 30SEP16 | 5OCT16 | -83 |
| 30534 | 2 | 2 | 1 | 0 | ROOF | PAD COVER @HOUSEKEEPING | 3FEB17 | 6FEB17 | 6OCT16 | 7OCT16 | -83 |
| ENCLOSURE | | | | | | | | | | | |
| 35960 | 15 | 15 | 1 | 0 | ENCL | SS COLUMN COVERS | 23JAN17 | 10FEB17 | 13SEP16 | 3OCT16 | -91 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 71730 | 1 | 1 | 1 | 0 | P030 | Form and Rebar Temp Sidewalks, Part 2 | 7DEC16 | 7DEC16 | 5JUL16 | 5JUL16 | -109 |
| 71830 | 1 | 1 | 1 | 0 | P030 | Pour Sidewalks, Part 2 | 8DEC16 | 8DEC16 | 6JUL16 | 6JUL16 | -109 |
| 71930 | 1 | 1 | 1 | 0 | P030 | Strip Forms, Part 2 | 9DEC16 | 9DEC16 | 7JUL16 | 7JUL16 | -109 |
| 72030 | 1 | 1 | 1 | 0 | P030 | Finish Grade, Part 2 | 12DEC16 | 12DEC16 | 8JUL16 | 8JUL16 | -109 |
| 72130 | 2 | 2 | 1 | 0 | P030 | Demo Temp Sidewalk and Lighting | 9FEB17 | 10FEB17 | 31OCT16 | 1NOV16 | -70 |
| P0031 4KGAL.TANK DELAY 36 CD 9-29-15 | | | | | | | | | | | |
| 70031 | 3 | 3 | 1 | 0 | P031 | P00314K GAL TANK DELAY 36CD 9-29-15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| P0032 SAN SEWER DELAY 53CD 11-21-15 | | | | | | | | | | | |
| 70032 | 3 | 3 | 1 | 0 | P032 | P0032 SAN SEWER 53 DAYS 21NOV15 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| P0033 REV1 SAN SEWER DELAY 19CD MORE | | | | | | | | | | | |
| 70033 | 3 | 3 | 1 | 0 | P033 | P0033 REV1 SAN SEWER DELAY 10CD MORE 1DEC16 | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | |
| 72230 | 3 | 3 | 1 | 0 | P030 | Restore Temp Sidewalk Area to Existing Condition | 13FEB17 | 15FEB17 | 2NOV16 | 4NOV16 | -70 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64510 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALLS | 9FEB17 | 22FEB17 | 6SEP16 | 19SEP16 | -109 |
| 64520 | 10 | 10 | 1 | 0 | FSITE | SITE CONCRETE WALKS | 23FEB17 | 8MAR17 | 20SEP16 | 3OCT16 | -109 |
| 64522 | 12 | 12 | 1 | 0 | FSITE | SITE MISC. CONCRETE | 9MAR17 | 24MAR17 | 13OCT16 | 28OCT16 | -102 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40382 | 2 | 2 | 1 | 0 | FN-LB | HARD FLR PREP LEVEL B | 30JAN17 | 31JAN17 | 10AUG16 | 11AUG16 | -119 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42382 | 2 | 2 | 1 | 0 | FN-L1 | HARD FLR PREP LEVEL 1 | 2FEB17 | 3FEB17 | 22AUG16 | 23AUG16 | -114 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40500 | 8 | 8 | 1 | 0 | FN-LB | HARD FLR&STONE FACING LEVEL B | 3FEB17 | 14FEB17 | 12AUG16 | 23AUG16 | -121 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42500 | 4 | 4 | 1 | 0 | FN-L1 | HARD FLR&STONE FACING LEVEL 1 | 15FEB17 | 20FEB17 | 24AUG16 | 29AUG16 | -121 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44382 | 2 | 2 | 1 | 0 | FN-L2 | HARD FLR PREP LEVEL 2 | 17FEB17 | 20FEB17 | 26AUG16 | 29AUG16 | -121 |
| 44500 | 6 | 6 | 1 | 0 | FN-L2 | HARD FLR&STONE FACING LEVEL 2 | 21FEB17 | 28FEB17 | 30AUG16 | 7SEP16 | -121 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40380 | 8 | 8 | 1 | 0 | FN-LB | ACOUS.GRID LEVEL B | 30JAN17 | 8FEB17 | 3AUG16 | 12AUG16 | -124 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42380 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.GRID LEVEL 1 | 9FEB17 | 14FEB17 | 15AUG16 | 18AUG16 | -124 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40580 | 6 | 6 | 1 | 0 | FN-LB | ACOUS.CLG TILE LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| 40590 | 6 | 6 | 1 | 0 | FN-LB | LINEAR WOOD CEILING LEVEL B | 17FEB17 | 24FEB17 | 26AUG16 | 2SEP16 | -121 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44380 | 8 | 8 | 1 | 0 | FN-L2 | ACOUS.GRID LEVEL 2 | 17FEB17 | 28FEB17 | 24AUG16 | 2SEP16 | -123 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42580 | 4 | 4 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 1 | 2MAR17 | 7MAR17 | 6SEP16 | 9SEP16 | -124 |
| 42590 | 4 | 4 | 1 | 0 | FN-L1 | LINEAR WOOD CEILING LEVEL 1 | 2MAR17 | 7MAR17 | 8SEP16 | 13SEP16 | -122 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44590 | 6 | 6 | 1 | 0 | FN-L2 | LINEAR WOOD CEILING LEVEL 2 | 7MAR17 | 14MAR17 | 12SEP16 | 19SEP16 | -123 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 44580 | 6 | 6 | 1 | 0 | FN-L1 | ACOUS.CLG TILE LEVEL 2 | 8MAR17 | 15MAR17 | 12SEP16 | 19SEP16 | -124 |
| ENCLOSURE | | | | | | | | | | | |
| 35210 | 4 | 0 | 1 | 90 | ENCL | MOD.SHEET AIR BARRIER WEST | 19JUL16A | 29NOV16 | | 3JUN16 | -124 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40020 | 4 | 0 | 1 | 90 | RI-LB | FRAME,TOP OUT & TAPE LEVEL B | 28APR16A | 29NOV16 | | 8JUN16 | -121 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42020 | 4 | 0 | 1 | 90 | RI-L1 | FRAME,TOP OUT & TAPE LEVEL 1 | 4FEB16A | 29NOV16 | | 13JUN16 | -118 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44010 | 2 | 0 | 1 | 95 | RI-L2 | LAYOUT PARTITIONS LEVEL 2 | 2JAN16A | 29NOV16 | | 27JUN16 | -108 |
| 44020 | 4 | 0 | 1 | 95 | RI-L2 | FRAME,TOP OUT & TAPE LEVEL 2 | 4FEB16A | 29NOV16 | | 27JUN16 | -108 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40180 | 12 | 0 | 1 | 98 | RI-LB | 95FRAME PARTITIONS LEVEL B | 28APR16A | 30NOV16 | | 8JUN16 | -122 |
| ENCLOSURE | | | | | | | | | | | |
| 35150 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION WEST | 30NOV16 | 1DEC16 | 11JUL16 | 12JUL16 | -100 |
| 35160 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION NORTH | 30NOV16 | 1DEC16 | 10JUN16 | 13JUN16 | -120 |
| 35170 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION EAST | 30NOV16 | 1DEC16 | 28JUN16 | 29JUN16 | -108 |
| 35180 | 2 | 2 | 1 | 0 | ENCL | EXT.WALL SHEATHING/INSULATION SOUTH | 30NOV16 | 1DEC16 | 7JUL16 | 8JUL16 | -102 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44190 | 4 | 0 | 1 | 95 | RI-L2 | IN-WALL BLOCKING LEVEL 2 | 21FEB16A | 2DEC16 | | 1JUL16 | -107 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ENCLOSURE | | | | | | | | | | | |
| 35220 | 6 | 2 | 1 | 75 | ENCL | MOD.SHEET AIR BARRIER NORTH | 18JUL16A | 5DEC16 | | 15JUN16 | -120 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44180 | 12 | 1 | 1 | 95 | RI-L2 | FRAME PARTITIONS LEVEL 2 | 5FEB16A | 5DEC16 | | 28JUN16 | -111 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40200 | 4 | 1 | 1 | 85 | RI-LB | THERMAL INSULATION LEVEL B | 28JUL16A | 7DEC16 | | 20JUN16 | -119 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42200 | 4 | 4 | 1 | 5 | RI-L1 | THERMAL INSULATION LEVEL 1 | 1AUG16A | 14DEC16 | | 27JUN16 | -119 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44200 | 4 | 4 | 1 | 0 | RI-L2 | THERMAL INSULATION LEVEL 2 | 9DEC16 | 14DEC16 | 5JUL16 | 8JUL16 | -111 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40320 | 10 | 5 | 1 | 50 | FN-LB | HANG DRYWALL LEVEL B | 20JUL16A | 20DEC16 | | 27JUN16 | -123 |
| 40330 | 8 | 8 | 1 | 0 | FN-LB | TAPE&FINISH DRYWALL LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| 40340 | 8 | 8 | 1 | 0 | FN-LB | FRAME D/W CLG&SOFFIT LEVEL B | 21DEC16 | 3JAN17 | 5JUL16 | 14JUL16 | -119 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42320 | 8 | 8 | 1 | 0 | FN-L1 | HANG DRYWALL LEVEL 1 | 21DEC16 | 3JAN17 | 28JUN16 | 8JUL16 | -123 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40335 | 2 | 2 | 1 | 0 | RI-LB | SOUND/FIRE CAULK T&B WALL LEVEL B | 4JAN17 | 5JAN17 | 25JUL16 | 26JUL16 | -113 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42330 | 6 | 6 | 1 | 0 | FN-L1 | TAPE&FINISH DRYWALL LEVEL 1 | 4JAN17 | 11JAN17 | 15JUL16 | 22JUL16 | -119 |
| 42340 | 6 | 6 | 1 | 0 | FN-L1 | FRAME D/W CLG&SOFFIT LEVEL 1 | 4JAN17 | 11JAN17 | 25JUL16 | 1AUG16 | -113 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40345 | 8 | 8 | 1 | 0 | FN-LB | D/W&FIN CLG&SOFFIT LEVEL B | 4JAN17 | 13JAN17 | 15JUL16 | 26JUL16 | -119 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42335 | 2 | 2 | 1 | 0 | RI-L1 | SOUND/FIRE CAULK T&B WALL LEVEL 1 | 12JAN17 | 13JAN17 | 8AUG16 | 9AUG16 | -109 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44320 | 10 | 10 | 1 | 0 | FN-L2 | HANG DRYWALL LEVEL 2 | 4JAN17 | 17JAN17 | 11JUL16 | 22JUL16 | -123 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42345 | 6 | 6 | 1 | 0 | FN-L1 | D/W&FIN CLG&SOFFIT LEVEL 1 | 12JAN17 | 19JAN17 | 2AUG16 | 9AUG16 | -113 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44330 | 8 | 8 | 1 | 0 | FN-L2 | TAPE&FINISH DRYWALL LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| 44340 | 8 | 8 | 1 | 0 | FN-L2 | FRAME D/W CLG&SOFFIT LEVEL 2 | 18JAN17 | 27JAN17 | 25JUL16 | 3AUG16 | -123 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44335 | 2 | 2 | 1 | 0 | RI-L2 | SOUND/FIRE CAULK T&B WALL LEVEL 2 | 30JAN17 | 31JAN17 | 12AUG16 | 15AUG16 | -117 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44345 | 8 | 8 | 1 | 0 | FN-L2 | D/W&FIN CLG&SOFFIT LEVEL 2 | 30JAN17 | 8FEB17 | 4AUG16 | 15AUG16 | -123 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40690 | 4 | 4 | 1 | 0 | FN-LB | HANG DOORS LEVEL B | 7MAR17 | 10MAR17 | 19SEP16 | 22SEP16 | -118 |
| 40700 | 4 | 4 | 1 | 0 | FN-LB | BUILDERS HARDWARE LEVEL B | 13MAR17 | 16MAR17 | 4OCT16 | 7OCT16 | -111 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42690 | 4 | 3 | 1 | 20 | FN-L1 | HANG DOORS LEVEL 1 | 23NOV16A | 16MAR17 | | 27SEP16 | -119 |
| 42700 | 2 | 2 | 1 | 0 | FN-L1 | BUILDERS HARDWARE LEVEL 1 | 17MAR17 | 20MAR17 | 10OCT16 | 11OCT16 | -111 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44690 | 6 | 6 | 1 | 0 | FN-L2 | HANG DOORS LEVEL 2 | 24MAR17 | 31MAR17 | 28SEP16 | 5OCT16 | -124 |
| 44700 | 4 | 4 | 1 | 0 | FN-L2 | BUILDERS HARDWARE LEVEL 2 | 3APR17 | 6APR17 | 12OCT16 | 17OCT16 | -120 |
| ENCLOSURE | | | | | | | | | | | |
| 35920 | 12 | 11 | 1 | 10 | ENCL | EXT.ALUM GRATINGS | 1APR14A | 10JAN17 | | 21SEP16 | -76 |
| 35930 | 8 | 8 | 1 | 0 | ENCL | EXT.ORAMENTAL RAILINGS | 11JAN17 | 20JAN17 | 22SEP16 | 3OCT16 | -76 |
| 35950 | 8 | 8 | 1 | 0 | ENCL | STANDING SEAM ROOF | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40145 | 10 | 1 | 1 | 95 | RI-LB | ELE CEILING ROUGH-IN LEVEL B | 19APR16A | 30NOV16 | | 8JUN16 | -122 |
| 40272 | 4 | 0 | 1 | 90 | RI-LB | ELE PANELS LEVEL B | 20APR16A | 30NOV16 | | 16JUN16 | -116 |
| 40274 | 8 | 1 | 1 | 90 | RI-LB | ELE IN-WALL ROUGH-IN LEVEL B | 14MAR16A | 1DEC16 | | 16JUN16 | -117 |
| P000P TRANSFORMER RELOCATION | | | | | | | | | | | |
| 70005 | 5 | 2 | 1 | 65 | P005 | P0005 TRANSFORMER RELOCATION | 30SEP14A | 1DEC16 | | 4NOV16 | -18 |
| P0021ASI-01 &01R1 MISC | | | | | | | | | | | |
| 70021 | 5 | 2 | 1 | 58 | P021 | P0021 ASI-01 &01R1 MISC | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42145 | 15 | 2 | 1 | 90 | RI-L1 | ELE CEILING ROUGH-IN LEVEL 1 | 11FEB16A | 2DEC16 | | 13JUN16 | -121 |
| 42280 | 3 | 0 | 1 | 95 | RI-L1 | ELE FEEDER WIRE LEVEL 1 | 24FEB16A | 2DEC16 | | 23AUG16 | -71 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44145 | 5 | 0 | 1 | 95 | RI-L2 | ELE CEILING ROUGH-IN LEVEL 2 | 5FEB16A | 2DEC16 | | 27JUN16 | -111 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40297 | 3 | 3 | 1 | 0 | RI-LB | ELE PA WIRING LEVEL B | 1DEC16 | 5DEC16 | 9JUN16 | 13JUN16 | -122 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42290 | 15 | 1 | 1 | 95 | RI-L1 | ELE BRANCH WIRING LEVEL 1 | 24MAR16A | 5DEC16 | | 24AUG16 | -71 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44274 | 13 | 1 | 1 | 95 | RI-L2 | ELE IN-WALL ROUGH-IN LEVEL 2 | 2FEB16A | 5DEC16 | | 6JUL16 | -106 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40295 | 4 | 4 | 1 | 0 | RI-LB | ELE F.A. WIRING LEVEL B | 1DEC16 | 6DEC16 | 9JUN16 | 14JUN16 | -122 |
| P0004 OSHA REPORTING | | | | | | | | | | | |
| 70004 | 5 | 5 | 1 | 0 | P004 | P0004 OSHA REPORTING | 11MAR14A | 6DEC16 | | 4NOV16 | -21 |
| P0012 ELECTRIC MANHOLE PMH-28 | | | | | | | | | | | |
| 70012 | 5 | 5 | 1 | 0 | P012 | P0012 ELECTRIC MANHOLE PMH-28 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0023 SETTTLEMENT BY DETERMINATION P0020 | | | | | | | | | | | |
| 70023 | 5 | 5 | 1 | 0 | P023 | P0023 SETTLEMENT BY DETERMINATION P0020 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| P0026 F30 MATERIALS STORED ON SITE NO COST | | | | | | | | | | | |
| 70026 | 5 | 5 | 1 | 0 | P026 | P0026 f30 MATERIALS STORED ON SITE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44280 | 3 | 2 | 1 | 50 | RI-L2 ELE | FEEDER WIRE LEVEL 2 | 22AUG16A | 7DEC16 | | 9SEP16 | -62 |
| 44290 | 6 | 0 | 1 | 95 | RI-L2 ELE | BRANCH WIRING LEVEL 2 | 5MAY16A | 7DEC16 | | 9SEP16 | -62 |
| 44297 | 3 | 3 | 1 | 0 | RI-L2 ELE | PA WIRING LEVEL 2 | 5DEC16 | 7DEC16 | 28JUN16 | 30JUN16 | -111 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40298 | 3 | 3 | 1 | 0 | RI-LB ELE | SECUR. WIRING LEVEL B | 6DEC16 | 8DEC16 | 14JUN16 | 16JUN16 | -122 |
| 40299 | 2 | 2 | 1 | 0 | RI-LB ELE | A/V WIRING LEVEL B | 7DEC16 | 8DEC16 | 15JUN16 | 16JUN16 | -122 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42297 | 4 | 4 | 1 | 0 | RI-L1 ELE | PA WIRING LEVEL 1 | 5DEC16 | 8DEC16 | 14JUN16 | 17JUN16 | -121 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44299 | 2 | 2 | 1 | 0 | RI-L2 ELE | A/V WIRING LEVEL 2 | 8DEC16 | 9DEC16 | 5JUL16 | 6JUL16 | -110 |
| 44298 | 3 | 3 | 1 | 0 | RI-L2 ELE | SECUR. WIRING LEVEL 2 | 8DEC16 | 12DEC16 | 1JUL16 | 6JUL16 | -111 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40280 | 4 | 0 | 1 | 95 | RI-LB ELE | FEEDER WIRE LEVEL B | 22AUG16A | 13DEC16 | | 24AUG16 | -77 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42300 | 8 | 6 | 1 | 30 | RI-L1 ELE | PNL TERMINATIONS LEVEL 1 | 19SEP16A | 13DEC16 | | 1SEP16 | -71 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40290 | 10 | 1 | 1 | 95 | RI-LB ELE | BRANCH WIRING LEVEL B | 27JUN16A | 14DEC16 | | 25AUG16 | -77 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42298 | 4 | 4 | 1 | 0 | RI-L1 ELE | SECUR. WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| 42299 | 4 | 4 | 1 | 0 | RI-L1 ELE | A/V WIRING LEVEL 1 | 9DEC16 | 14DEC16 | 20JUN16 | 23JUN16 | -121 |
| SITE UTILITIES | | | | | | | | | | | |
| 11612 | 3 | 3 | 1 | 0 | SITU ELE | SHUTDOWN | 13DEC16 | 15DEC16 | 24AUG16 | 26AUG16 | -77 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42295 | 7 | 7 | 1 | 0 | RI-L1 ELE | F.A. WIRING LEVEL 1 | 7DEC16 | 15DEC16 | 15JUN16 | 23JUN16 | -122 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44295 | 4 | 4 | 1 | 0 | RI-L2 ELE | F.A. WIRING LEVEL 2 | 16DEC16 | 21DEC16 | 30JUN16 | 6JUL16 | -118 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40294 | 3 | 3 | 1 | 5 | RI-LB ELE | DATA WIRING LEVEL B | 21OCT16A | 17JAN17 | | 30AUG16 | -96 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42294 | 4 | 4 | 1 | 0 | RI-L1 ELE | DATA WIRING LEVEL 1 | 18JAN17 | 23JAN17 | 1SEP16 | 7SEP16 | -95 |
| ROOF | | | | | | | | | | | |
| 30560 | 5 | 0 | 1 | 95 | ROOF ELE | ROUGH-IN CONDUIT MAIN RF | 13JUL16A | 26JAN17 | | 19SEP16 | -90 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44294 | 3 | 3 | 1 | 0 | RI-L2 ELE | DATA WIRING LEVEL 2 | 24JAN17 | 26JAN17 | 12SEP16 | 14SEP16 | -93 |
| ROOF | | | | | | | | | | | |
| 30570 | 6 | 0 | 1 | 95 | ROOF ELE | BRANCH WIRING MAIN RF | 16JUN16A | 3FEB17 | | 19SEP16 | -96 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40420 | 10 | 10 | 1 | 0 | FN-LB ELE | LIGHTS & TRIM LEVEL B | 30JAN17 | 10FEB17 | 12AUG16 | 25AUG16 | -117 |
| 40450 | 3 | 3 | 1 | 0 | FN-LB ELE | DATA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 40470 | 3 | 3 | 1 | 0 | FN-LB ELE | PA TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 40480 | 3 | 3 | 1 | 0 | FN-LB ELE | SECUR. TRIM&TEST LEVEL B | 9FEB17 | 13FEB17 | 31AUG16 | 2SEP16 | -112 |
| 40490 | 4 | 4 | 1 | 0 | FN-LB ELE | A/V TRIM&TEST LEVEL B | 9FEB17 | 14FEB17 | 30AUG16 | 2SEP16 | -113 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42450 | 4 | 4 | 1 | 0 | FN-L1 ELE | DATA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| 42470 | 4 | 4 | 1 | 0 | FN-L1 ELE | PA TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| 42480 | 4 | 4 | 1 | 0 | FN-L1 ELE | SECUR. TRIM&TEST LEVEL 1 | 15FEB17 | 20FEB17 | 8SEP16 | 13SEP16 | -111 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40460 | 4 | 4 | 1 | 0 | FN-LB ELE | F.A. TRIM&TEST LEVEL B | 17FEB17 | 22FEB17 | 29AUG16 | 1SEP16 | -120 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42490 | 6 | 6 | 1 | 0 | FN-L1 ELE | A/V TRIM&TEST LEVEL 1 | 15FEB17 | 22FEB17 | 6SEP16 | 13SEP16 | -113 |
| 42420 | 15 | 15 | 1 | 0 | FN-L1 ELE | LIGHTS & TRIM LEVEL 1 | 9FEB17 | 1MAR17 | 15AUG16 | 2SEP16 | -124 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44420 | 10 | 10 | 1 | 0 | FN-L2 ELE | LIGHTS & TRIM LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42460 | 7 | 7 | 1 | 0 | FN-L1 ELE | F.A. TRIM&TEST LEVEL 1 | 23FEB17 | 3MAR17 | 2SEP16 | 13SEP16 | -120 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44450 | 3 | 3 | 1 | 0 | FN-L2 ELE | DATA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 44470 | 3 | 3 | 1 | 0 | FN-L2 ELE | PA TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 44480 | 3 | 3 | 1 | 0 | FN-L2 ELE | SECUR. TRIM&TEST LEVEL 2 | 1MAR17 | 3MAR17 | 15SEP16 | 19SEP16 | -116 |
| 44490 | 4 | 4 | 1 | 0 | FN-L2 ELE | A/V TRIM&TEST LEVEL 2 | 1MAR17 | 6MAR17 | 14SEP16 | 19SEP16 | -117 |
| 44460 | 4 | 4 | 1 | 0 | FN-L2 ELE | F.A. TRIM&TEST LEVEL 2 | 6MAR17 | 9MAR17 | 14SEP16 | 19SEP16 | -120 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40630 | 4 | 4 | 1 | 0 | FN-LB ELE | TRIM & TEST LEVEL B | 7MAR17 | 10MAR17 | 3OCT16 | 6OCT16 | -108 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42630 | 7 | 7 | 1 | 0 | FN-L1 ELE | TRIM & TEST LEVEL 1 | 14MAR17 | 22MAR17 | 7OCT16 | 17OCT16 | -109 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44630 | 4 | 4 | 1 | 0 | FN-L2 ELE | TRIM & TEST LEVEL 2 | 24MAR17 | 29MAR17 | 18OCT16 | 21OCT16 | -110 |
| ROOF | | | | | | | | | | | |
| 30630 | 5 | 5 | 1 | 0 | ROOF TEST | PV SYSTEM MAIN RF | 6FEB17 | 10FEB17 | 20SEP16 | 26SEP16 | -96 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68962 | 2 | 2 | 1 | 0 | CLOSE HCC | PRETEST PAGING SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| 68900 | 4 | 4 | 1 | 0 | CLOSE HCC | PRETEST SWITCHGEAR | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68950 | 4 | 4 | 1 | 0 | CLOSE HCC | PRETEST HCC FA SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68954 | 4 | 4 | 1 | 0 | CLOSE HCC | PRETEST INTERCOM/RADIO/TV | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68960 | 4 | 4 | 1 | 0 | | CLOSE HCC PRETEST TELECOM SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68964 | 4 | 4 | 1 | 0 | | CLOSE HCC PRETEST SECUR. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 68966 | 4 | 4 | 1 | 0 | | CLOSE HCC PRETEST A/V. SYS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 69340 | 4 | 4 | 1 | 0 | | CLOSE ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 69250 | 2 | 2 | 1 | 0 | | CLOSE COMM/DATA/TELE START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69260 | 2 | 2 | 1 | 0 | | CLOSE EMERG. CONTROL START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69320 | 2 | 2 | 1 | 0 | | CLOSE ELE PA SYSTEM START&TEST | 11APR17 | 12APR17 | 24OCT16 | 25OCT16 | -118 |
| 69322 | 1 | 1 | 1 | 0 | | CLOSE ELE PA SYSTEM DEMONSTRATION & O&M'S | 13APR17 | 13APR17 | 26OCT16 | 26OCT16 | -118 |
| 66880 | 4 | 4 | 1 | 0 | | CLOSE ELE A/V SYSTEM START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69210 | 4 | 4 | 1 | 0 | | CLOSE HV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69220 | 4 | 4 | 1 | 0 | | CLOSE LV GEAR/TRANS. START&TEST | 11APR17 | 14APR17 | 20OCT16 | 25OCT16 | -120 |
| 69230 | 4 | 4 | 1 | 0 | | CLOSE ATS & CONTROLS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69252 | 2 | 2 | 1 | 0 | | CLOSE COMM/DATA/TELE DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| 69262 | 2 | 2 | 1 | 0 | | CLOSE EMERG. CONTROL DEMONSTRATION & O&M'S | 13APR17 | 14APR17 | 26OCT16 | 27OCT16 | -118 |
| 69300 | 4 | 4 | 1 | 0 | | CLOSE FIRE ALARM SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69330 | 4 | 4 | 1 | 0 | | CLOSE ELE SECUR. SYS. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69254 | 1 | 1 | 1 | 0 | | CLOSE COMM/DATA/TELE CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 69264 | 1 | 1 | 1 | 0 | | CLOSE EMERG. CONTROL CX TEST&TRAIN | 17APR17 | 17APR17 | 28OCT16 | 28OCT16 | -118 |
| 69324 | 2 | 2 | 1 | 0 | | CLOSE ELE PA SYSTEM CX (FPT) TEST&TRAIN | 14APR17 | 17APR17 | 27OCT16 | 28OCT16 | -118 |
| 69212 | 2 | 2 | 1 | 0 | | CLOSE HV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69222 | 2 | 2 | 1 | 0 | | CLOSE LV GEAR/TRANS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 26OCT16 | 27OCT16 | -120 |
| 69302 | 2 | 2 | 1 | 0 | | CLOSE FIRE ALARM SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69332 | 2 | 2 | 1 | 0 | | CLOSE ELE SECUR. SYS. DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69342 | 2 | 2 | 1 | 0 | | CLOSE ELE A/V SYSTEM DEMONSTRATION & O&M'S | 17APR17 | 18APR17 | 25OCT16 | 26OCT16 | -121 |
| 69214 | 2 | 2 | 1 | 0 | | CLOSE HV GEAR/TRANS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69232 | 2 | 2 | 1 | 0 | | CLOSE ATS & CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69304 | 2 | 2 | 1 | 0 | | CLOSE FIRE ALARM SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| 69334 | 2 | 2 | 1 | 0 | | CLOSE ELE SECUR. SYS. CX TEST&TRAIN | 19APR17 | 20APR17 | 27OCT16 | 28OCT16 | -121 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 3694 | 40 | 20 | 1 | 50 | | DELV P&D ACCESS CONTROL SYS (28 13 00) | 8JAN16A | 28DEC16 | | 30AUG16 | -83 |
| 3654 | 40 | 40 | 1 | 0 | | DELV P&D SFTY&SEC INSTALLATION REQ'(28 05 11) | 30NOV16 | 26JAN17 | 6JUL16 | 30AUG16 | -103 |
| 3684 | 40 | 40 | 1 | 0 | | DELV P&D SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 24FEB17 | | 28OCT16 | -82 |
| REVIEW & APPROVAL | | | | | | | | | | | |
| 3682 | 20 | 20 | 1 | 0 | | APPR R&A SECURITY SYS COMMISSION'G (28 08 00) | 1DEC16 | 29DEC16 | 5AUG16 | 1SEP16 | -82 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64530 | 12 | 12 | 1 | 0 | | FSITE SITE U/G CONDUIT | 23FEB17 | 10MAR17 | 22SEP16 | 7OCT16 | -107 |
| 64540 | 15 | 15 | 1 | 0 | | FSITE SITE LIGHTING | 13MAR17 | 31MAR17 | 10OCT16 | 28OCT16 | -107 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 66560 | 4 | 4 | 1 | 0 | | CLOSE ELE A/V SYSTEM START&PRETEST | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| ELEVATORS | | | | | | | | | | | |
| 45000 | 5 | 5 | 1 | 0 | | EL-L2 MOBILIZE ELEVATORS | 29DEC16 | 5JAN17 | 29JUL16 | 4AUG16 | -106 |
| 45010 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.RAILS BP01 | 6JAN17 | 13JAN17 | 5AUG16 | 12AUG16 | -106 |
| 45110 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.RAILS BP02 | 16JAN17 | 23JAN17 | 18AUG16 | 25AUG16 | -103 |
| 45020 | 8 | 8 | 1 | 0 | | EL-L2 ELEV.EQUIP. BP01 | 16JAN17 | 25JAN17 | 15AUG16 | 24AUG16 | -106 |
| 45030 | 4 | 4 | 1 | 0 | | EL-L2 ELEV.PLATFORM BP01 | 26JAN17 | 31JAN17 | 25AUG16 | 30AUG16 | -106 |
| 45120 | 8 | 8 | 1 | 0 | | EL-L2 ELEV.EQUIP. BP02 | 26JAN17 | 6FEB17 | 26AUG16 | 7SEP16 | -105 |
| 45040 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.CAB & FINISHES BP01 | 1FEB17 | 8FEB17 | 31AUG16 | 8SEP16 | -106 |
| 45130 | 4 | 4 | 1 | 0 | | EL-L2 ELEV.PLATFORM BP02 | 7FEB17 | 10FEB17 | 8SEP16 | 13SEP16 | -105 |
| 45140 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.CAB & FINISHES BP02 | 13FEB17 | 20FEB17 | 14SEP16 | 21SEP16 | -105 |
| 45050 | 9 | 9 | 1 | 0 | | EL-L2 ELEV.WIRING & CONTROLS BP01 | 9FEB17 | 21FEB17 | 9SEP16 | 21SEP16 | -106 |
| 45060 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.FRAMES & DOORS BP01 | 22FEB17 | 1MAR17 | 27SEP16 | 4OCT16 | -103 |
| 45150 | 9 | 9 | 1 | 0 | | EL-L2 ELEV.WIRING & CONTROLS BP02 | 22FEB17 | 6MAR17 | 22SEP16 | 4OCT16 | -106 |
| 45070 | 4 | 4 | 1 | 0 | | EL-L2 ELEV.TEST & ADJUST BP01 | 2MAR17 | 7MAR17 | 7OCT16 | 12OCT16 | -101 |
| 45160 | 6 | 6 | 1 | 0 | | EL-L2 ELEV.FRAMES & DOORS BP02 | 7MAR17 | 14MAR17 | 5OCT16 | 12OCT16 | -106 |
| 45170 | 4 | 4 | 1 | 0 | | EL-L2 ELEV.TEST & ADJUST BP02 | 15MAR17 | 20MAR17 | 13OCT16 | 18OCT16 | -106 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68970 | 4 | 4 | 1 | 0 | | CLOSE HCC PRETEST ELEVATORS | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| 69010 | 4 | 4 | 1 | 0 | | CLOSE ELEVATORS START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69012 | 3 | 3 | 1 | 0 | | CLOSE ELEVATORS DEMONSTRATION & O&M'S | 17APR17 | 19APR17 | 25OCT16 | 27OCT16 | -121 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44722 | 8 | 8 | 1 | 0 | | FN-L2 BALLET BARRE LEVEL 2 | 24MAR17 | 4APR17 | 6OCT16 | 17OCT16 | -118 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40760 | 6 | 6 | 1 | 0 | | FN-LB TELESCOPING STANDS LEVEL B | 31MAR17 | 7APR17 | 6OCT16 | 13OCT16 | -123 |
| ENCLOSURE | | | | | | | | | | | |
| 35410 | 6 | 4 | 1 | 40 | | ENCL CURTAINWALL FRAMING WEST | 26JUL16A | 5DEC16 | | 23JUN16 | -114 |
| 35420 | 8 | 6 | 1 | 30 | | ENCL CURTAINWALL FRAMING NORTH | 26JUL16A | 13DEC16 | | 1JUL16 | -114 |
| 35510 | 6 | 4 | 1 | 40 | | ENCL EXT.GLAZING/WINDOWS WEST | 26JUL16A | 15DEC16 | | 8JUL16 | -112 |
| 35430 | 6 | 4 | 1 | 35 | | ENCL CURTAINWALL FRAMING EAST | 14NOV16A | 16DEC16 | | 8JUL16 | -113 |
| 35520 | 8 | 6 | 1 | 30 | | ENCL EXT.GLAZING/WINDOWS NORTH | 21NOV16A | 20DEC16 | | 11JUL16 | -114 |
| 35440 | 8 | 4 | 1 | 50 | | ENCL CURTAINWALL FRAMING SOUTH | 14JUL16A | 22DEC16 | | 14JUL16 | -113 |
| 35530 | 6 | 4 | 1 | 35 | | ENCL EXT.GLAZING/WINDOWS EAST | 23NOV16A | 23DEC16 | | 14JUL16 | -114 |
| 35540 | 8 | 4 | 1 | 50 | | ENCL EXT.GLAZING/WINDOWS SOUTH | 21SEP16A | 30DEC16 | | 20JUL16 | -114 |
| 35940 | 8 | 8 | 1 | 0 | | ENCL ALUM ENTRANCES&STOREFRONT | 23JAN17 | 1FEB17 | 22SEP16 | 3OCT16 | -84 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40710 | 4 | 4 | 1 | 0 | | FN-LB INT GLAZING LEVEL B | 13MAR17 | 16MAR17 | 10OCT16 | 13OCT16 | -107 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42710 | 2 | 2 | 1 | 0 | FN-L1 | INT GLAZING | LEVEL 1 | 17MAR17 | 20MAR17 | 14OCT16 | 17OCT16 | -107 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44710 | 4 | 4 | 1 | 0 | FN-L2 | INT GLAZING | LEVEL 2 | 3APR17 | 6APR17 | 18OCT16 | 21OCT16 | -116 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42370 | 2 | 2 | 1 | 0 | FN-L1 | FIRE EXT.CABINETS | LEVEL 1 | 12JAN17 | 13JAN17 | 11AUG16 | 12AUG16 | -106 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40370 | 2 | 2 | 1 | 0 | FN-LB | FIRE EXT.CABINETS | LEVEL B | 13JAN17 | 16JAN17 | 1AUG16 | 2AUG16 | -115 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44370 | 2 | 2 | 1 | 0 | FN-L2 | FIRE EXT.CABINETS | LEVEL 2 | 30JAN17 | 31JAN17 | 22AUG16 | 23AUG16 | -111 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64550 | 10 | 10 | 1 | 0 | FSITE | SITE FENCING & GATES | | 17FEB17 | 2MAR17 | 13SEP16 | 26SEP16 | -110 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40640 | 6 | 6 | 1 | 0 | FN-LB | VCT/RESILIENT&BASE | LEVEL B | 7MAR17 | 14MAR17 | 16SEP16 | 23SEP16 | -119 |
| 40726 | 12 | 12 | 1 | 0 | FN-LB | ATHLETIC FLOORING | LEVEL B | 7MAR17 | 22MAR17 | 20SEP16 | 5OCT16 | -117 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42640 | 6 | 6 | 1 | 0 | FN-L1 | VCT/RESILIENT&BASE | LEVEL 1 | 15MAR17 | 22MAR17 | 26SEP16 | 3OCT16 | -119 |
| 42642 | 4 | 4 | 1 | 0 | FN-L1 | ENTRANCE FL GRILLES | LEVEL 1 | 23MAR17 | 28MAR17 | 4OCT16 | 7OCT16 | -119 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44640 | 6 | 6 | 1 | 0 | FN-L2 | VCT/RESILIENT&BASE | LEVEL 2 | 24MAR17 | 31MAR17 | 4OCT16 | 11OCT16 | -120 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42660 | 4 | 4 | 1 | 0 | FN-L1 | CARPET & BASE | LEVEL 1 | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44660 | 4 | 4 | 1 | 0 | FN-L2 | CARPET & BASE | LEVEL 2 | 5APR17 | 10APR17 | 12OCT16 | 17OCT16 | -122 |
| PROJECT MANAGEMENT | | | | | | | | | | | | |
| 1120 | 200 | 84 | 1 | 58 | PM | MONTHLY SCHEDULE UPDATES | | 30SEP14A | 29MAR17 | | 4NOV16 | -100 |
| 1130 | 200 | 84 | 1 | 58 | PM | CONSTRUCTION PHOTO'S | | 28APR14A | 29MAR17 | | 4NOV16 | -100 |
| MOBILIZATION/START-UP | | | | | | | | | | | | |
| 10040 | 4 | 0 | 1 | 90 | MOBL | SITE SURVEY | | 12MAY14A | 29NOV16 | | 19SEP16 | -50 |
| 10004 | 10 | 4 | 1 | 58 | MOBL | LEED DESIGN | | 31JUL14A | 5DEC16 | | 4NOV16 | -20 |
| 10012 | 200 | 50 | 1 | 75 | MOBL | MAINTAIN ERROSION CONTROLS | | 15JUL14A | 9FEB17 | | 4NOV16 | -66 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40900 | 4 | 4 | 1 | 0 | FN-LB | FINAL CLEAN-UP | LEVEL B | 10APR17 | 13APR17 | 14OCT16 | 19OCT16 | -123 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42900 | 2 | 2 | 1 | 0 | FN-L1 | FINAL CLEAN-UP | LEVEL 1 | 14APR17 | 17APR17 | 20OCT16 | 21OCT16 | -123 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44900 | 4 | 4 | 1 | 0 | FN-L2 | FINAL CLEAN-UP | LEVEL 2 | 18APR17 | 21APR17 | 24OCT16 | 27OCT16 | -123 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 68030 | 4 | 4 | 1 | 0 | CLOSE | PREPUNCH LIST | | 5APR17 | 10APR17 | 10OCT16 | 13OCT16 | -124 |
| P0030 TEMP SIDEWALKS | | | | | | | | | | | | |
| 71630 | 5 | 5 | 1 | 0 | P030 | Coordinate with RE Office Prior to Sidewalk Dem | | 30NOV16 | 6DEC16 | 27JUN16 | 1JUL16 | -109 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64500 | 5 | 5 | 1 | 0 | FSITE | SITE FINAL GRADING | | 2FEB17 | 8FEB17 | 29AUG16 | 2SEP16 | -109 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40065 | 8 | 0 | 1 | 98 | RI-LB | DUCTWORK MAINS | LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| 40070 | 7 | 0 | 1 | 98 | RI-LB | DUCTWORK BRANCHES | LEVEL B | 25APR16A | 29NOV16 | | 8JUN16 | -121 |
| 40080 | 4 | 1 | 1 | 80 | RI-LB | FIRE SMOKE DAMPERS | LEVEL B | 27APR16A | 30NOV16 | | 6JUL16 | -103 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42065 | 10 | 1 | 1 | 95 | RI-L1 | DUCTWORK MAINS | LEVEL 1 | 16FEB16A | 30NOV16 | | 13JUN16 | -119 |
| 42070 | 8 | 0 | 1 | 96 | RI-L1 | DUCTWORK BRANCHES | LEVEL 1 | 1MAR16A | 30NOV16 | | 13JUN16 | -119 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44065 | 10 | 0 | 1 | 98 | RI-L2 | DUCTWORK MAINS | LEVEL 2 | 5FEB16A | 30NOV16 | | 27JUN16 | -109 |
| ROUGH-IN LEVEL B | | | | | | | | | | | | |
| 40100 | 10 | 10 | 1 | 0 | RI-LB | DUCT INSULATION | LEVEL B | 19DEC16 | 3JAN17 | 7JUL16 | 20JUL16 | -115 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | | |
| 42100 | 10 | 10 | 1 | 0 | RI-L1 | DUCT INSULATION | LEVEL 1 | 19DEC16 | 3JAN17 | 14JUL16 | 27JUL16 | -110 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | | |
| 44100 | 10 | 10 | 1 | 0 | RI-L2 | DUCT INSULATION | LEVEL 2 | 19DEC16 | 3JAN17 | 22JUL16 | 4AUG16 | -104 |
| SITE UTILITIES | | | | | | | | | | | | |
| 11700 | 20 | 20 | 1 | 0 | SITU | MECHANICAL VAULT | | 13DEC16 | 11JAN17 | 11JUL16 | 5AUG16 | -109 |
| ROOF | | | | | | | | | | | | |
| 30530 | 5 | 1 | 1 | 75 | ROOF | EXH.FANS&VENTILATORS | MAIN RF | 17MAR16A | 27JAN17 | | 9SEP16 | -97 |
| FINISHES LEVEL B | | | | | | | | | | | | |
| 40410 | 5 | 5 | 1 | 0 | FN-LB | HVA AIR DISTRIBUTION | LEVEL B | 30JAN17 | 3FEB17 | 19AUG16 | 25AUG16 | -112 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42410 | 5 | 5 | 1 | 0 | FN-L1 | HVA AIR DISTRIBUTION | LEVEL 1 | 9FEB17 | 15FEB17 | 29AUG16 | 2SEP16 | -114 |
| FINISHES LEVEL 2 | | | | | | | | | | | | |
| 44410 | 10 | 10 | 1 | 0 | FN-L2 | HVA AIR DISTRIBUTION | LEVEL 2 | 17FEB17 | 2MAR17 | 26AUG16 | 9SEP16 | -121 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | | |
| 69500 | 6 | 6 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS START&TEST | | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| 69502 | 3 | 3 | 1 | 0 | CLOSE | AHU/HVAC/CNTRLS DEMONSTRATION & O&M'S | | 19APR17 | 21APR17 | 24OCT16 | 26OCT16 | -124 |
| FINAL SITE WORK | | | | | | | | | | | | |
| 64622 | 5 | 5 | 1 | 0 | FSITE | SITE PLANT MATERIAL | | 9MAR17 | 15MAR17 | 4OCT16 | 10OCT16 | -109 |
| 64620 | 10 | 10 | 1 | 0 | FSITE | SITE LANDSCAPE/IRRIGATION | | 9MAR17 | 22MAR17 | 11OCT16 | 24OCT16 | -104 |
| 64624 | 10 | 10 | 1 | 0 | FSITE | SITE ROCK/GROUND COVER | | 16MAR17 | 29MAR17 | 11OCT16 | 24OCT16 | -109 |
| FINISHES LEVEL 1 | | | | | | | | | | | | |
| 42650 | 8 | 8 | 1 | 0 | FN-L1 | FINISH CARPENTRY | LEVEL 1 | 14MAR17 | 23MAR17 | 28SEP16 | 7OCT16 | -116 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| FINISHES LEVEL B | | | | | | | | | | | |
| 40650 | 8 | 8 | 1 | 0 | FN-LB | FINISH CARPENTRY LEVEL B | 17MAR17 | 28MAR17 | 28SEP16 | 7OCT16 | -119 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44650 | 8 | 8 | 1 | 0 | FN-L2 | FINISH CARPENTRY LEVEL 2 | 24MAR17 | 4APR17 | 30SEP16 | 11OCT16 | -122 |
| ROOF | | | | | | | | | | | |
| 30420 | 0 | 0 | 1 | 0 | ROOF | TEMP ROOF DRY-IN | 28DEC16 | 27DEC16 | 11JUL16 | 8JUL16 | -119 |
| ENCLOSURE | | | | | | | | | | | |
| 35910 | 0 | 0 | 1 | 0 | ENCL | TEMPORARY EXTERIOR ENCLOSURE | 23JAN17 | 20JAN17 | 27JUL16 | 26JUL16 | -124 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40302 | 0 | 0 | 1 | 0 | RI-LB | POWER AVAILABLE | 31JAN17 | 30JAN17 | 16SEP16 | 15SEP16 | -94 |
| ROOF | | | | | | | | | | | |
| 30542 | 0 | 0 | 1 | 0 | ROOF | TEMP COOLING AVAILABLE | 6FEB17 | 3FEB17 | 16SEP16 | 15SEP16 | -98 |
| ENCLOSURE | | | | | | | | | | | |
| 35990 | 0 | 0 | 1 | 0 | ENCL | EXTERIOR COMPLETE | 20FEB17 | 17FEB17 | 4OCT16 | 3OCT16 | -96 |
| ROOF | | | | | | | | | | | |
| 30800 | 0 | 0 | 1 | 0 | ROOF | ROOF COMPLETE | 6MAR17 | 3MAR17 | 10OCT16 | 7OCT16 | -102 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40990 | 0 | 0 | 1 | 0 | FN-LB | COMPLETE LEVEL B | 14APR17 | 13APR17 | 31OCT16 | 28OCT16 | -116 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42990 | 0 | 0 | 1 | 0 | FN-L1 | COMPLETE LEVEL 1 | 20APR17 | 19APR17 | 31OCT16 | 28OCT16 | -120 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44990 | 0 | 0 | 1 | 0 | FN-L2 | COMPLETE LEVEL 2 | 24APR17 | 21APR17 | 31OCT16 | 28OCT16 | -122 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68010 | 0 | 0 | 1 | 0 | CLOSE | START TESTING | 5APR17 | | 10OCT16 | | -124 |
| 66000 | 0 | 0 | 1 | 0 | CLOSE | SUBSTANTIAL COMPLETION | | 10APR17 | | 13OCT16 | -124 |
| PROJECT MANAGEMENT | | | | | | | | | | | |
| 69900 | 0 | 0 | C | 0 | PM | PROJECT COMPLETE (P0032) 11/21/15 | | 2MAY17 | | 6NOV16* | -177 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64990 | 0 | 0 | 1 | 0 | FSITE | SITEWORK COMPLETE | 6APR17 | 5APR17 | 31OCT16 | 28OCT16 | -110 |
| 64660 | 10 | 10 | 1 | 0 | FSITE | SITE STONE @BENCHES | 17MAR17 | 30MAR17 | 11OCT16 | 24OCT16 | -110 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40110 | 10 | 1 | 1 | 95 | RI-LB | MEC PIPING MEC RM LEVEL B | 10MAY16A | 30NOV16 | | 16JUN16 | -116 |
| P0038 CRUTAIN WALL CURB ATTACHMENT | | | | | | | | | | | |
| 72238 | 5 | 1 | 1 | 80 | P038 | P038 CURTAIN WALL CURB ATTACHMENT | 12FEB16A | 30NOV16 | | 4NOV16 | -17 |
| P0022 ASI-01 & 01R1 CONCRETE | | | | | | | | | | | |
| 70022 | 5 | 2 | 1 | 58 | P022 | P0022 ASI-01 &01R1 CONCRETE | 1MAY16A | 1DEC16 | | 4NOV16 | -18 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44112 | 2 | 2 | 1 | 0 | RI-L2 | MEC PIPE TESTING LEVEL 2 | 18JUL16A | 2DEC16 | | 10AUG16 | -80 |
| WTR FOUNTAIN CHANGES | | | | | | | | | | | |
| 72242 | 5 | 3 | 1 | 50 | P042 | P042 WATER FOUNTAIN CHANGES | 1APR16A | 2DEC16 | | 4NOV16 | -19 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40060 | 1 | 0 | 1 | 95 | RI-LB | PLB CONDENSATE PIPING LEVEL B | 8JUN16A | 6DEC16 | | 20JUL16 | -97 |
| P0013 REVISE CONTRACT START DATE 4-28-14 | | | | | | | | | | | |
| 70013 | 5 | 5 | 1 | 0 | P013 | P0013 REVISE CONTRACT START DATE 4-28-14 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0024 MOTORIZED MONITOR LIST RFI 050 | | | | | | | | | | | |
| 70024 | 5 | 5 | 1 | 0 | P024 | P0024 MOTORIZED MONITOR LIST RFI 050 | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0025 ASU 005 RFI 77B MIS NETWORK | | | | | | | | | | | |
| 70025 | 5 | 5 | 1 | 0 | P025 | P0025ASU005 RFI 77B MS NETWORK DROPS/OUTLETS | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0027 REV AIR TERMINAL SIZE NO COST | | | | | | | | | | | |
| 70027 | 5 | 5 | 1 | 0 | P027 | P0027 REV AIR TERMINAL SIZE NO COST | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| P0039 UNILATERAL DEDUCT MOCKUP ON BLDG | | | | | | | | | | | |
| 72239 | 5 | 5 | 1 | 0 | P039 | MOCKUP ON BUILDING | 30NOV16 | 6DEC16 | 31OCT16 | 4NOV16 | -21 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40140 | 4 | 0 | 1 | 95 | RI-LB | MEC PIPE EQ CONNS LEVEL B | 10MAY16A | 13DEC16 | | 17AUG16 | -82 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44140 | 5 | 0 | 1 | 95 | RI-L2 | MEC PIPE EQ CONNS LEVEL 2 | 3MAR16A | 14DEC16 | | 2SEP16 | -71 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40342 | 2 | 2 | 1 | 0 | FN-LB | PLB FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| 40344 | 2 | 2 | 1 | 0 | FN-LB | MEC FIRESTOPPING LEVEL B | 21DEC16 | 22DEC16 | 13JUL16 | 14JUL16 | -113 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40102 | 4 | 2 | 1 | 40 | RI-LB | PLB O/H INSULATION LEVEL B | 1AUG16A | 5JAN17 | | 22JUL16 | -115 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42342 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIRESTOPPING LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| 42344 | 2 | 2 | 1 | 0 | FN-L1 | MEC FIRESTOPPING LEVEL 1 | 4JAN17 | 5JAN17 | 29JUL16 | 1AUG16 | -109 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42102 | 4 | 3 | 1 | 30 | RI-L1 | PLB O/H INSULATION LEVEL 1 | 19JUL16A | 10JAN17 | | 1AUG16 | -112 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40120 | 10 | 6 | 1 | 40 | RI-LB | MEC PIPE INSULATION LEVEL B | 13AUG16A | 13JAN17 | | 1AUG16 | -115 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44102 | 4 | 4 | 1 | 10 | RI-L2 | PLB O/H INSULATION LEVEL 2 | 10MAR16A | 16JAN17 | | 10AUG16 | -109 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44342 | 2 | 2 | 1 | 0 | FN-L2 | PLB FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| 44344 | 2 | 2 | 1 | 0 | FN-L2 | MEC FIRESTOPPING LEVEL 2 | 18JAN17 | 19JAN17 | 2AUG16 | 3AUG16 | -117 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42120 | 10 | 7 | 1 | 30 | RI-L1 | MEC PIPE INSULATION LEVEL 1 | 19JUL16A | 24JAN17 | | 10AUG16 | -115 |
| SITE UTILITIES | | | | | | | | | | | |
| 11710 | 15 | 15 | 1 | 0 | SITU | MECH SITE UTILITY PIPING | 12JAN17 | 1FEB17 | 8AUG16 | 26AUG16 | -109 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| ROOF | | | | | | | | | | | |
| 30540 | 2 | 2 | 1 | 0 | ROOF | MEC EQ PPG&CONNECTION MAIN RF | 2FEB17 | 3FEB17 | 8SEP16 | 9SEP16 | -102 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44120 | 10 | 9 | 1 | 10 | RI-L2 | MEC PIPE INSULATION LEVEL 2 | 10MAR16A | 6FEB17 | | 23AUG16 | -115 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40520 | 5 | 5 | 1 | 0 | FN-LB | PLB FIXTURES & TRIM LEVEL B | 15FEB17 | 21FEB17 | 24AUG16 | 30AUG16 | -121 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42520 | 2 | 2 | 1 | 0 | FN-L1 | PLB FIXTURES & TRIM LEVEL 1 | 21FEB17 | 22FEB17 | 12SEP16 | 13SEP16 | -113 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44520 | 5 | 5 | 1 | 0 | FN-L2 | PLB FIXTURES & TRIM LEVEL 2 | 1MAR17 | 7MAR17 | 8SEP16 | 14SEP16 | -121 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 68930 | 2 | 2 | 1 | 0 | CLOSE | HCC PRETEST MECH SYS | 5APR17 | 6APR17 | 12OCT16 | 13OCT16 | -122 |
| 69400 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. START&TEST | 11APR17 | 14APR17 | 19OCT16 | 24OCT16 | -121 |
| 69510 | 6 | 6 | 1 | 0 | CLOSE | PUMPS&CONTROLS START&TEST | 11APR17 | 18APR17 | 14OCT16 | 21OCT16 | -124 |
| 69512 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS DEMONSTRATION & O&M'S | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69514 | 1 | 1 | 1 | 0 | CLOSE | PUMPS&CONTROLS CX TEST&TRAIN | 19APR17 | 19APR17 | 24OCT16 | 24OCT16 | -124 |
| 69402 | 4 | 4 | 1 | 0 | CLOSE | MAJOR PLBG EQ. DEMONSTRATION & O&M'S | 17APR17 | 20APR17 | 25OCT16 | 28OCT16 | -121 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 4020 | 5 | 5 | 1 | 0 | DELV | DEL ROOF & OVERFLOW DRAINS | 24JUL14A | 6DEC16 | | 26SEP16 | -50 |
| 4060 | 5 | 5 | 1 | 0 | DELV | DEL PLB CONDENSATE PIPING | 30NOV16 | 6DEC16 | 14JUL16 | 20JUL16 | -97 |
| 4070 | 5 | 5 | 1 | 0 | DELV | DEL PLB EQUIPMENT | 19DEC14A | 6DEC16 | | 11OCT16 | -39 |
| 4100 | 5 | 5 | 1 | 0 | DELV | DEL MEC EQ PIPING | 24JUN14A | 6DEC16 | | 7SEP16 | -63 |
| 4110 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| 4120 | 5 | 5 | 1 | 0 | DELV | DEL MEC FIRESTOPPING | 5JUL14A | 6DEC16 | | 12JUL16 | -103 |
| 4130 | 5 | 5 | 1 | 0 | DELV | DEL PLB O/H INSULATION | 20DEC14A | 6DEC16 | | 20JUL16 | -97 |
| 4140 | 5 | 5 | 1 | 0 | DELV | DEL MEC PIPE INSULATION | 20DEC14A | 6DEC16 | | 22JUL16 | -95 |
| 4150 | 5 | 5 | 1 | 0 | DELV | DEL PLB FIXTURES & TRIM | 16SEP14A | 6DEC16 | | 23AUG16 | -73 |
| 3444 | 50 | 10 | 1 | 80 | DELV | P&D PANELBOARDS (26 24 11) | 9NOV15A | 13DEC16 | | 13OCT16 | -42 |
| 4040 | 5 | 5 | 1 | 0 | DELV | DEL PLB HEX/TMV/ET/DWCP | 10JAN17 | 16JAN17 | 5OCT16 | 11OCT16 | -66 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64560 | 10 | 10 | 1 | 0 | FSITE | SITE ASPHALT & PAVEMENT | 9FEB17 | 22FEB17 | 13SEP16 | 26SEP16 | -104 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40350 | 6 | 5 | 1 | 25 | FN-LB | PRIME PAINT LEVEL B | 18AUG16A | 27JAN17 | | 2AUG16 | -124 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42350 | 4 | 3 | 1 | 35 | FN-L1 | PRIME PAINT LEVEL 1 | 18AUG16A | 1FEB17 | | 12AUG16 | -119 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44350 | 6 | 6 | 1 | 0 | FN-L2 | PRIME PAINT LEVEL 2 | 9FEB17 | 16FEB17 | 16AUG16 | 23AUG16 | -123 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40620 | 6 | 6 | 1 | 0 | FN-LB | FINISH PAINT LEVEL B | 27FEB17 | 6MAR17 | 6SEP16 | 13SEP16 | -121 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42620 | 4 | 4 | 1 | 0 | FN-L1 | FINISH PAINT LEVEL 1 | 8MAR17 | 13MAR17 | 14SEP16 | 19SEP16 | -122 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44620 | 6 | 6 | 1 | 0 | FN-L2 | FINISH PAINT LEVEL 2 | 16MAR17 | 23MAR17 | 20SEP16 | 27SEP16 | -124 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40750 | 4 | 4 | 1 | 0 | FN-LB | FINAL FINISH COAT LEVEL B | 29MAR17 | 3APR17 | 10OCT16 | 13OCT16 | -119 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42750 | 2 | 2 | 1 | 0 | FN-L1 | FINAL FINISH COAT LEVEL 1 | 4APR17 | 5APR17 | 14OCT16 | 17OCT16 | -119 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44750 | 4 | 4 | 1 | 0 | FN-L2 | FINAL FINISH COAT LEVEL 2 | 11APR17 | 14APR17 | 18OCT16 | 21OCT16 | -122 |
| PROCURE & DELIVER | | | | | | | | | | | |
| 2294 | 0 | 0 | 1 | 0 | DELV | P&D LANDSCAPE METALWORK (nic) (05 70 05) | 11MAR14A | 29NOV16 | | 14OCT16 | -31 |
| 3674 | 50 | 1 | 1 | 98 | DELV | P&D SECURITY SYS LABELING (28 05 53) | 30JUN16A | 30NOV16 | | 16JUN16 | -116 |
| 2694 | 20 | 2 | 1 | 90 | DELV | P&D ACOUSTICAL CEILINGS (09 51 00) | 10MAR15A | 1DEC16 | | 2AUG16 | -85 |
| 2194 | 5 | 5 | 1 | 0 | DELV | P&D LIGHTWEIGHT CONC RF INSUL (03 52 00) | 10DEC14A | 6DEC16 | | 24JUN16 | -114 |
| 2204 | 5 | 5 | 1 | 0 | DELV | P&D HYD CEMENT UNDERLAYMENT (03 54 16) | 30NOV16 | 6DEC16 | 9SEP16 | 15SEP16 | -57 |
| 2314 | 10 | 5 | 1 | 50 | DELV | P&D ROUGH CARPENTRY (06 10 00) | 3OCT14A | 6DEC16 | | 16JUN16 | -120 |
| 2384 | 20 | 5 | 1 | 75 | DELV | P&D THERMAL INSULATION (07 21 13) | 8JAN16A | 6DEC16 | | 17JUN16 | -119 |
| 2794 | 30 | 4 | 1 | 87 | DELV | P&D SOUND ABSORBING UNITS (09 84 33) | 29JUN16A | 6DEC16 | | 17JUN16 | -119 |
| 2814 | 30 | 5 | 1 | 83 | DELV | P&D PVDF COATING SYSTEM (09 96 54) | 20NOV15A | 6DEC16 | | 2SEP16 | -65 |
| 2834 | 30 | 5 | 1 | 83 | DELV | P&D TOILET COMPARTMENTS (10 21 13) | 18NOV15A | 6DEC16 | | 30AUG16 | -68 |
| 3284 | 40 | 5 | 1 | 88 | DELV | P&D AIR OUTLETS&INLETS (23 37 00) | 14NOV14A | 6DEC16 | | 18AUG16 | -76 |
| 3354 | 40 | 5 | 1 | 88 | DELV | P&D LV ELEC PWR CONDS&CBLS (26 05 21) | 9JUN15A | 6DEC16 | | 14JUN16 | -122 |
| 3574 | 40 | 5 | 1 | 88 | DELV | P&D COMMUNICATIONS TESTING (27 08 11) | 3FEB15A | 6DEC16 | | 21OCT16 | -31 |
| 3624 | 60 | 5 | 1 | 92 | DELV | P&D INTEG AUDIOVISUAL SYSTEMS (27 41 16) | 4NOV14A | 6DEC16 | | 14JUN16 | -122 |
| 3634 | 60 | 5 | 1 | 92 | DELV | P&D MSTR ANT TV EQUIP&SYS (27 41 31) | 27JAN15A | 6DEC16 | | 14JUN16 | -122 |
| 2324 | 60 | 10 | 1 | 83 | DELV | P&D FINISH CARPENTRY (06 20 00) | 3OCT14A | 13DEC16 | | 27SEP16 | -54 |
| 2434 | 20 | 10 | 1 | 50 | DELV | P&D MOD BIT MEMBRANE ROOFING (07 52 16.13) | 14JUL14A | 13DEC16 | | 24JUN16 | -119 |
| 2444 | 20 | 10 | 1 | 50 | DELV | P&D VEGETATED MEMBRANE ROOF (07 55 63) | 19DEC14A | 13DEC16 | | 24JUN16 | -119 |
| 2674 | 20 | 10 | 1 | 50 | DELV | P&D GYPSUM BOARD (09 29 00) | 19MAY15A | 13DEC16 | | 20JUN16 | -123 |
| 3194 | 40 | 10 | 1 | 75 | DELV | P&D DDC SYS - HVAC (23 09 23) | 30MAR15A | 13DEC16 | | 17AUG16 | -82 |
| 3344 | 40 | 10 | 1 | 75 | DELV | P&D MEDIUM VOLTAGE CABLES (26 05 13) | 23JUN14A | 13DEC16 | | 24AUG16 | -77 |
| 3364 | 20 | 10 | 1 | 50 | DELV | P&D GND - ELEC SYS (26 05 26) | 9JUN15A | 13DEC16 | | 26AUG16 | -75 |
| 3404 | 10 | 10 | 1 | 0 | DELV | P&D COMMISSION - ELEC SYS (26 08 00) | 7JUL15A | 13DEC16 | | 18OCT16 | -39 |
| 3414 | 40 | 10 | 1 | 75 | DELV | P&D LIGHTING CONTROLS (26 09 23) | 9JUN14A | 13DEC16 | | 11AUG16 | -86 |
| 3434 | 80 | 10 | 1 | 88 | DELV | P&D DISTRIBUTION SWITCHGEAR (26 24 11) | 30JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 3454 | 60 | 10 | 1 | 83 | DELV | P&D ELECTRIC METERING (26 27 13) | 25JUL15A | 13DEC16 | | 24AUG16 | -77 |
| 3464 | 40 | 10 | 1 | 75 | DELV | P&D WIRING DEVICES (26 27 26) | 24NOV15A | 13DEC16 | | 30SEP16 | -51 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| PROCURE & DELIVER | | | | | | | | | | | | |
| 3484 | 40 | 10 | 1 | 75 | DELV | P&D DISCONNECT SWITCHES | (26 29 21) | 24NOV15A | 13DEC16 | | 26AUG16 | -75 |
| 3514 | 80 | 10 | 1 | 88 | DELV | P&D INTERIOR LIGHTING | (26 51 00) | 14OCT14A | 13DEC16 | | 11AUG16 | -86 |
| 3544 | 60 | 10 | 1 | 83 | DELV | P&D GND - COMM SYS | (27 05 26) | 9JUN15A | 13DEC16 | | 30AUG16 | -73 |
| 3754 | 10 | 10 | 1 | 0 | DELV | P&D CMNT&CONC LNDSCP IMPRVMS | (32 05 20) | 1DEC14A | 13DEC16 | | 2SEP16 | -70 |
| 3764 | 10 | 10 | 1 | 0 | DELV | P&D CMT&CONC FOR EXT IMPRVMS | (32 05 23) | 30NOV16 | 13DEC16 | 6SEP16 | 19SEP16 | -60 |
| 2634 | 30 | 11 | 1 | 65 | DELV | P&D GLAZING | (08 80 00) | 12NOV15A | 14DEC16 | | 7OCT16 | -47 |
| 3274 | 50 | 13 | 1 | 74 | DELV | P&D AIR TERMINAL UNITS | (23 36 00) | 13AUG15A | 16DEC16 | | 6JUL16 | -115 |
| 3494 | 60 | 13 | 1 | 78 | DELV | P&D PHOTOVOLTAIC SYSTEMS | (26 30 05) | 19JAN15A | 16DEC16 | | 9SEP16 | -69 |
| 2624 | 40 | 14 | 1 | 65 | DELV | P&D DOOR HARDWARE | (08 71 00) | 29FEB16A | 19DEC16 | | 3OCT16 | -54 |
| 2304 | 40 | 20 | 1 | 50 | DELV | P&D DECORATIVE FORMED METAL | (05 75 00) | 7NOV14A | 28DEC16 | | 23SEP16 | -66 |
| 2584 | 60 | 20 | 1 | 67 | DELV | P&D INTEGRATED DR ASSEMBLIES | (08 17 10) | 1FEB16A | 28DEC16 | | 16SEP16 | -71 |
| 2594 | 20 | 20 | 1 | 0 | DELV | P&D ACCESS DOORS&FRAMES | (08 31 13) | 30NOV16 | 28DEC16 | 12SEP16 | 7OCT16 | -56 |
| 2804 | 20 | 20 | 1 | 0 | DELV | P&D PAINTS & COATINGS | (09 91 00) | 30NOV16 | 28DEC16 | 28JUN16 | 26JUL16 | -108 |
| 2994 | 60 | 20 | 1 | 67 | DELV | P&D HYDRAULIC ELEVATORS | (14 24 00) | 19MAY15A | 28DEC16 | | 28JUL16 | -106 |
| 3304 | 90 | 20 | 1 | 78 | DELV | P&D PACKAGED AHU UNITS | (23 74 13) | 28JAN15A | 28DEC16 | | 7SEP16 | -78 |
| 3314 | 90 | 20 | 1 | 78 | DELV | P&D HEATING&COOLING UNITS | (23 82 00) | 29AUG14A | 28DEC16 | | 7SEP16 | -78 |
| 3584 | 60 | 20 | 1 | 67 | DELV | P&D COMM EQUIP RM FITTINGS | (27 11 00) | 27FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 3604 | 60 | 20 | 1 | 67 | DELV | P&D TELECOM OSP FIBER CABLING | (27 13 24) | 3FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 3614 | 60 | 20 | 1 | 67 | DELV | P&D COMM CABLING | (27 15 00) | 2FEB15A | 28DEC16 | | 25AUG16 | -86 |
| 3774 | 20 | 20 | 1 | 0 | DELV | P&D CONCRETE PAVERS | (32 14 13) | 30NOV16 | 28DEC16 | 6SEP16 | 3OCT16 | -60 |
| 3794 | 20 | 20 | 1 | 0 | DELV | P&D IRRIGATION | (32 84 00) | 30NOV16 | 28DEC16 | 13SEP16 | 10OCT16 | -55 |
| 3804 | 20 | 20 | 1 | 0 | DELV | P&D PLANTING | (32 90 00) | 12MAY15A | 28DEC16 | | 3OCT16 | -60 |
| 3264 | 40 | 22 | 1 | 45 | DELV | P&D HVAC FANS | (23 34 00) | 14NOV14A | 30DEC16 | | 7SEP16 | -80 |
| 3114 | 50 | 27 | 1 | 46 | DELV | P&D SUBMERSIBLE PUMPS | (22 14 36) | 24JUL15A | 9JAN17 | | 4OCT16 | -66 |
| 2574 | 60 | 30 | 1 | 50 | DELV | P&D INTERIOR WOOD DOORS | (08 14 00) | 30JUL16A | 12JAN17 | | 16SEP16 | -81 |
| 2874 | 20 | 20 | 1 | 0 | DELV | P&D FIRE EXTING CABINETS | (10 44 16) | 14DEC16 | 12JAN17 | 1JUL16 | 29JUL16 | -115 |
| 2924 | 30 | 30 | 1 | 0 | DELV | P&D WINDOW SHADES | (12 24 00) | 30NOV16 | 12JAN17 | 6SEP16 | 17OCT16 | -60 |
| 3594 | 60 | 30 | 1 | 50 | DELV | P&D COMM BCKBNE OSP CABLING | (27 13 14) | 9APR15A | 12JAN17 | | 25AUG16 | -96 |
| 3664 | 35 | 35 | 1 | 0 | DELV | P&D COND-CABLES ELEC SFTY&SEC | (28 05 13) | 30NOV16 | 19JAN17 | 26JUL16 | 13SEP16 | -89 |
| 2954 | 30 | 30 | 1 | 0 | DELV | P&D ENTRANCE FLOOR GRILLES | (12 48 16) | 9DEC16 | 23JAN17 | 22AUG16 | 3OCT16 | -77 |
| 2724 | 40 | 40 | 1 | 0 | DELV | P&D WOOD ATHLETIC FLOORING | (09 64 66) | 30NOV16 | 26JAN17 | 25JUL16 | 19SEP16 | -90 |
| 2864 | 30 | 30 | 1 | 0 | DELV | P&D TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 14DEC16 | 26JAN17 | 21JUL16 | 31AUG16 | -102 |
| 3324 | 90 | 40 | 1 | 56 | DELV | P&D AIR COILS | (23 82 16) | 5JAN15A | 26JAN17 | | 7SEP16 | -98 |
| 2714 | 40 | 20 | 1 | 50 | DELV | P&D STONE FLOORING | (09 63 40) | 31JUL16A | 27JAN17 | | 11AUG16 | -117 |
| 2784 | 40 | 20 | 1 | 50 | DELV | P&D STONE FACING | (09 75 00) | 30JUL16A | 27JAN17 | | 11AUG16 | -117 |
| 3504 | 60 | 42 | 1 | 30 | DELV | P&D ATS | (26 36 23) | 23MAY14A | 30JAN17 | | 26AUG16 | -107 |
| 2644 | 20 | 20 | 1 | 0 | DELV | P&D MIRRORS | (08 83 00) | 6JAN17 | 2FEB17 | 4AUG16 | 31AUG16 | -107 |
| 2684 | 30 | 25 | 1 | 17 | DELV | P&D CERAMIC/PORCELAIN TILE | (09 30 13) | 30JUL16A | 2FEB17 | | 11AUG16 | -121 |
| 2704 | 30 | 30 | 1 | 0 | DELV | P&D LINEAR WOOD CEILINGS | (09 54 26) | 30DEC16 | 10FEB17 | 15JUL16 | 25AUG16 | -117 |
| 2734 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT BASE & ACCES | (09 65 13) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| 2744 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT SHEET FLOORING | (09 65 16) | 6JAN17 | 16FEB17 | 18JUL16 | 26AUG16 | -120 |
| 2754 | 30 | 30 | 1 | 0 | DELV | P&D RESILIENT TILE FLOORING | (09 65 19) | 6JAN17 | 16FEB17 | 4AUG16 | 15SEP16 | -107 |
| 2824 | 30 | 30 | 1 | 0 | DELV | P&D INTERIOR SIGNAGE | (10 14 00) | 6JAN17 | 16FEB17 | 13SEP16 | 24OCT16 | -80 |
| 3784 | 30 | 30 | 1 | 0 | DELV | P&D FENCES&GATES | (32 31 13) | 6JAN17 | 16FEB17 | 1AUG16 | 12SEP16 | -110 |
| 2884 | 30 | 30 | 1 | 0 | DELV | P&D BIRD CONTROL DEVICES | (10 81 13) | 13JAN17 | 23FEB17 | 13SEP16 | 24OCT16 | -85 |
| 2944 | 30 | 30 | 1 | 0 | DELV | P&D STONE BENCHES | (12 36 50) | 13JAN17 | 23FEB17 | 29AUG16 | 10OCT16 | -95 |
| 2214 | 40 | 40 | 1 | 0 | DELV | P&D STONE VENEER WALL | (04 72 10) | 3JAN17 | 27FEB17 | 15AUG16 | 10OCT16 | -97 |
| 2764 | 30 | 30 | 1 | 0 | DELV | P&D CARPETING | (09 68 00) | 20JAN17 | 2MAR17 | 26AUG16 | 7OCT16 | -101 |
| 2854 | 40 | 40 | 1 | 0 | DELV | P&D WALL&CORNER PROTECTION | (10 26 00) | 13JAN17 | 9MAR17 | 25JUL16 | 19SEP16 | -120 |
| 2914 | 40 | 40 | 1 | 0 | DELV | P&D BALLET BARRE | (11 66 23.62) | 13JAN17 | 9MAR17 | 10AUG16 | 5OCT16 | -108 |
| 2774 | 40 | 40 | 1 | 0 | DELV | P&D SOLID SURFACE CLADDING | (09 72 61) | 20JAN17 | 16MAR17 | 2AUG16 | 27SEP16 | -119 |
| 2964 | 60 | 60 | 1 | 0 | DELV | P&D TELESCOPING STANDS | (12 66 13) | 6JAN17 | 30MAR17 | 13JUL16 | 5OCT16 | -123 |
| REVIEW & APPROVAL | | | | | | | | | | | | |
| 2792 | 20 | 1 | 1 | 95 | APPR | R&A SOUND ABSORBING UNITS | (09 84 33) | 15NOV15A | 30NOV16 | | 13JUN16 | -119 |
| 2952 | 20 | 7 | 1 | 65 | APPR | R&A ENTRANCE FLOOR GRILLES | (12 48 16) | 8SEP15A | 8DEC16 | | 19AUG16 | -77 |
| 2862 | 20 | 10 | 1 | 50 | APPR | R&A TOIL, BATH&LAUNDRY ACCESS | (10 28 00) | 10SEP15A | 13DEC16 | | 20JUL16 | -102 |
| 2872 | 20 | 10 | 1 | 50 | APPR | R&A FIRE EXTING CABINETS | (10 44 16) | 10SEP15A | 13DEC16 | | 30JUN16 | -115 |
| 2682 | 20 | 20 | 1 | 0 | APPR | R&A CERAMIC/PORCELAIN TILE | (09 30 13) | 30NOV16 | 28DEC16 | 9JUN16 | 7JUL16 | -121 |
| 2702 | 20 | 20 | 1 | 0 | APPR | R&A LINEAR WOOD CEILINGS | (09 54 26) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2712 | 20 | 20 | 1 | 0 | APPR | R&A STONE FLOORING | (09 63 40) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2782 | 20 | 20 | 1 | 0 | APPR | R&A STONE FACING | (09 75 00) | 1DEC16 | 29DEC16 | 16JUN16 | 14JUL16 | -117 |
| 2212 | 20 | 20 | 1 | 0 | APPR | R&A STONE VENEER WALL | (04 72 10) | 2DEC16 | 30DEC16 | 18JUL16 | 12AUG16 | -97 |
| 2332 | 20 | 20 | 1 | 0 | APPR | R&A EXT CLOSURE COMMISSIONING | (07 08 00) | 2DEC16 | 30DEC16 | 6SEP16 | 3OCT16 | -62 |
| 2642 | 20 | 20 | 1 | 0 | APPR | R&A MIRRORS | (08 83 00) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2732 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT BASE & ACCES | (09 65 13) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2742 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT SHEET FLOORING | (09 65 16) | 7DEC16 | 5JAN17 | 17JUN16 | 15JUL16 | -120 |
| 2752 | 20 | 20 | 1 | 0 | APPR | R&A RESILIENT TILE FLOORING | (09 65 19) | 7DEC16 | 5JAN17 | 7JUL16 | 3AUG16 | -107 |
| 2822 | 20 | 20 | 1 | 0 | APPR | R&A INTERIOR SIGNAGE | (10 14 00) | 7DEC16 | 5JAN17 | 15AUG16 | 12SEP16 | -80 |
| 2962 | 20 | 20 | 1 | 0 | APPR | R&A TELESCOPING STANDS | (12 66 13) | 7DEC16 | 5JAN17 | 14JUN16 | 12JUL16 | -123 |
| 3782 | 20 | 20 | 1 | 0 | APPR | R&A FENCES&GATES | (32 31 13) | 7DEC16 | 5JAN17 | 1JUL16 | 29JUL16 | -110 |
| 2852 | 20 | 20 | 1 | 0 | APPR | R&A WALL&CORNER PROTECTION | (10 26 00) | 14DEC16 | 12JAN17 | 24JUN16 | 22JUL16 | -120 |
| 2882 | 20 | 20 | 1 | 0 | APPR | R&A BIRD CONTROL DEVICES | (10 81 13) | 14DEC16 | 12JAN17 | 15AUG16 | 12SEP16 | -85 |
| 2912 | 20 | 20 | 1 | 0 | APPR | R&A BALLET BARRE | (11 66 23.62) | 14DEC16 | 12JAN17 | 13JUL16 | 9AUG16 | -108 |
| 2942 | 20 | 20 | 1 | 0 | APPR | R&A STONE BENCHES | (12 36 50) | 14DEC16 | 12JAN17 | 1AUG16 | 26AUG16 | -95 |
| 2762 | 20 | 20 | 1 | 0 | APPR | R&A CARPETING | (09 68 00) | 21DEC16 | 19JAN17 | 29JUL16 | 25AUG16 | -101 |
| 2772 | 20 | 20 | 1 | 0 | APPR | R&A SOLID SURFACE CLADDING | (09 72 61) | 21DEC16 | 19JAN17 | 5JUL16 | 1AUG16 | -119 |

| ACTIVITY ID | ORIG DUR | REM DUR | CAL | % | CODE | ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH | LATE START | LATE FINISH | TOTAL FLOAT |
|---|---|---|---|---|---|---|---|---|---|---|---|
| SUBMITTALS | | | | | | | | | | | |
| 2700 | 180 | 1 | 1 | 99 | SUBM | SUB LINEAR WOOD CEILINGS (09 54 26) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 2710 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FLOORING (09 63 40) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 2780 | 80 | 1 | 1 | 99 | SUBM | SUB STONE FACING (09 75 00) | 28APR14A | 30NOV16 | | 15JUN16 | -117 |
| 3680 | 100 | 1 | 1 | 99 | SUBM | SUB SECURITY SYS COMMISSION'G (28 08 00) | 28APR14A | 30NOV16 | | 4AUG16 | -82 |
| 3900 | 20 | 1 | 1 | 95 | SUBM | SUB EXTERIOR MOCK-UP | 30NOV16 | 30NOV16 | 27JUN16 | 27JUN16 | -109 |
| 2210 | 200 | 2 | 1 | 99 | SUBM | SUB STONE VENEER WALL (04 72 10) | 28APR14A | 1DEC16 | | 15JUL16 | -97 |
| 2330 | 200 | 2 | 1 | 99 | SUBM | SUB EXT CLOSURE COMMISSIONING (07 08 00) | 28APR14A | 1DEC16 | | 2SEP16 | -62 |
| 2640 | 200 | 5 | 1 | 98 | SUBM | SUB MIRRORS (08 83 00) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 2730 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT BASE & ACCES (09 65 13) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 2740 | 60 | 5 | 1 | 92 | SUBM | SUB RESILIENT SHEET FLOORING (09 65 16) | 28APR14A | 6DEC16 | | 16JUN16 | -120 |
| 2750 | 200 | 5 | 1 | 98 | SUBM | SUB RESILIENT TILE FLOORING (09 65 19) | 28APR14A | 6DEC16 | | 6JUL16 | -107 |
| 2820 | 220 | 5 | 1 | 98 | SUBM | SUB INTERIOR SIGNAGE (10 14 00) | 28APR14A | 6DEC16 | | 12AUG16 | -80 |
| 2960 | 180 | 5 | 1 | 97 | SUBM | SUB TELESCOPING STANDS (12 66 13) | 28APR14A | 6DEC16 | | 13JUN16 | -123 |
| 3780 | 200 | 5 | 1 | 98 | SUBM | SUB FENCES&GATES (32 31 13) | 28APR14A | 6DEC16 | | 30JUN16 | -110 |
| 2850 | 200 | 10 | 1 | 95 | SUBM | SUB WALL&CORNER PROTECTION (10 26 00) | 28APR14A | 13DEC16 | | 23JUN16 | -120 |
| 2880 | 220 | 10 | 1 | 96 | SUBM | SUB BIRD CONTROL DEVICES (10 81 13) | 28APR14A | 13DEC16 | | 12AUG16 | -85 |
| 2910 | 200 | 10 | 1 | 95 | SUBM | SUB BALLET BARRE (11 66 23.62) | 28APR14A | 13DEC16 | | 12JUL16 | -108 |
| 2940 | 220 | 10 | 1 | 96 | SUBM | SUB STONE BENCHES (12 36 50) | 28APR14A | 13DEC16 | | 29JUL16 | -95 |
| 2760 | 220 | 15 | 1 | 93 | SUBM | SUB CARPETING (09 68 00) | 28APR14A | 20DEC16 | | 28JUL16 | -101 |
| 2770 | 200 | 15 | 1 | 93 | SUBM | SUB SOLID SURFACE CLADDING (09 72 61) | 28APR14A | 20DEC16 | | 1JUL16 | -119 |
| REVIEW & APPROVAL | | | | | | | | | | | |
| 3902 | 20 | 20 | 1 | 0 | APPR | APP EXTERIOR MOCK-UP | 1DEC16 | 29DEC16 | 28JUN16 | 26JUL16 | -109 |
| ROOF | | | | | | | | | | | |
| 30210 | 3 | 3 | 1 | 0 | ROOF | LOAD ROOF MATERIAL VEG.2FL RF | 14DEC16 | 16DEC16 | 27JUN16 | 29JUN16 | -119 |
| 30120 | 14 | 4 | 1 | 75 | ROOF | 3-PLY SBS/BUR MAIN RF | 1JUL16A | 19DEC16 | | 7JUL16 | -115 |
| 30140 | 2 | 2 | 1 | 0 | ROOF | WATER TEST/PUNCH MAIN RF | 20DEC16 | 21DEC16 | 27SEP16 | 28SEP16 | -59 |
| 30310 | 3 | 3 | 1 | 0 | ROOF | LOAD VEG. MATERIAL VEG.2FL RF | 19DEC16 | 21DEC16 | 14SEP16 | 16SEP16 | -67 |
| 30230 | 6 | 6 | 1 | 0 | ROOF | HOT RUBBER W.P. VEG.2FF RF | 19DEC16 | 27DEC16 | 30JUN16 | 8JUL16 | -119 |
| 30240 | 3 | 3 | 1 | 0 | ROOF | DRAINAGE BOARD VEG.2FL RF | 28DEC16 | 30DEC16 | 14SEP16 | 16SEP16 | -73 |
| 30430 | 2 | 2 | 1 | 0 | ROOF | ROOF FLASHINGS/SM VEG.2FL RF | 3JAN17 | 4JAN17 | 27SEP16 | 28SEP16 | -67 |
| 30320 | 8 | 8 | 1 | 0 | ROOF | VEGETATED ASSEMBLY VEG.2FL RF | 3JAN17 | 12JAN17 | 19SEP16 | 28SEP16 | -73 |
| 30440 | 3 | 3 | 1 | 0 | ROOF | WATER TEST/PUNCH VEG.2FL RF | 13JAN17 | 17JAN17 | 29SEP16 | 3OCT16 | -73 |
| 30450 | 4 | 4 | 1 | 0 | ROOF | ROOF ACCESSORIES VEG.2FL RF | 18JAN17 | 23JAN17 | 4OCT16 | 7OCT16 | -73 |
| CLOSE-OUT TESTING/COMMISSIONING | | | | | | | | | | | |
| 69525 | 5 | 5 | 1 | 0 | CLOSE | MAIN BUR ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| 69530 | 5 | 5 | 1 | 0 | CLOSE | VEGETATED ROOF O&M'S/WARRANTY | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| 69540 | 5 | 5 | 1 | 0 | CLOSE | BIM COMMISSIONING | 11APR17 | 17APR17 | 24OCT16 | 28OCT16 | -118 |
| ROOF | | | | | | | | | | | |
| 30700 | 10 | 10 | 1 | 0 | ROOF | ERECT&WELD MEC SCREEN MAIN RF | 6FEB17 | 17FEB17 | 12SEP16 | 23SEP16 | -102 |
| 30710 | 10 | 10 | 1 | 0 | ROOF | EXT.GRATINGS MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| 30720 | 10 | 10 | 1 | 0 | ROOF | EXT.RAILINGS MAIN RF | 20FEB17 | 3MAR17 | 26SEP16 | 7OCT16 | -102 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64652 | 10 | 10 | 1 | 0 | FSITE | SITE METALWORK | 3MAR17 | 16MAR17 | 17OCT16 | 28OCT16 | -96 |
| SITE UTILITIES | | | | | | | | | | | |
| 64060 | 3 | 0 | 1 | 90 | SITU | SITE UTILITY DEMOBILIZATION | 27APR15A | 29NOV16 | | 13OCT16 | -32 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64010 | 2 | 1 | 1 | 75 | FSITE | UTIL STORM DRAIN LIFT STATION | 25OCT16A | 30NOV16 | | 22AUG16 | -70 |
| 64030 | 1 | 0 | 1 | 75 | FSITE | UTIL 8HDPE - SOIL TIGHT | 26OCT16A | 30NOV16 | | 22AUG16 | -70 |
| 64020 | 6 | 1 | 1 | 90 | FSITE | UTIL 6HDPE - SOIL TIGHT | 11MAY16A | 1DEC16 | | 23AUG16 | -70 |
| 64040 | 3 | 3 | 1 | 0 | FSITE | UTIL 8FES W/RIP RAP | 1DEC16 | 5DEC16 | 23AUG16 | 25AUG16 | -70 |
| 64050 | 5 | 1 | 1 | 75 | FSITE | UTIL SDDI | 26OCT16A | 6DEC16 | | 26AUG16 | -70 |
| CAMERA UNFORSEEN STORM DRAIN | | | | | | | | | | | |
| 72256 | 3 | 2 | 1 | 50 | P056 | P00056 CAM UNFORSEEN STORM DRN | 15NOV16A | 14FEB17 | | 8NOV16 | -67 |
| ENCLOSURE | | | | | | | | | | | |
| 35810 | 4 | 3 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING WEST | 21SEP16A | 22DEC16 | | 14SEP16 | -70 |
| 35820 | 6 | 5 | 1 | 20 | ENCL | EXT.SEALANTS&CAULKING NORTH | 21NOV16A | 3JAN17 | | 21SEP16 | -71 |
| 35830 | 4 | 3 | 1 | 15 | ENCL | EXT.SEALANTS&CAULKING EAST | 21NOV16A | 6JAN17 | | 26SEP16 | -71 |
| 35840 | 6 | 5 | 1 | 25 | ENCL | EXT.SEALANTS&CAULKING SOUTH | 21NOV16A | 13JAN17 | | 3OCT16 | -71 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40910 | 4 | 4 | 1 | 0 | FN-LB | INTERIOR SIGNAGE LEVEL B | 10APR17 | 13APR17 | 25OCT16 | 28OCT16 | -116 |
| FINISHES LEVEL 1 | | | | | | | | | | | |
| 42910 | 4 | 4 | 1 | 0 | FN-L1 | INTERIOR SIGNAGE LEVEL 1 | 14APR17 | 19APR17 | 25OCT16 | 28OCT16 | -120 |
| FINISHES LEVEL 2 | | | | | | | | | | | |
| 44910 | 4 | 4 | 1 | 0 | FN-L2 | INTERIOR SIGNAGE LEVEL 2 | 18APR17 | 21APR17 | 25OCT16 | 28OCT16 | -122 |
| FINAL SITE WORK | | | | | | | | | | | |
| 64810 | 4 | 4 | 1 | 0 | FSITE | SITE SIGNAGE | 31MAR17 | 5APR17 | 25OCT16 | 28OCT16 | -110 |
| 64630 | 10 | 10 | 1 | 0 | FSITE | SITE FURNISHINGS | 3MAR17 | 16MAR17 | 27SEP16 | 10OCT16 | -110 |
| 64650 | 15 | 15 | 1 | 0 | FSITE | SITE CONCRETE PAVERS | 3MAR17 | 23MAR17 | 4OCT16 | 24OCT16 | -105 |
| ROUGH-IN LEVEL B | | | | | | | | | | | |
| 40160 | 8 | 0 | 1 | 95 | RI-LB | R/I SPRINKLER PPG LEVEL B | 25APR16A | 29NOV16 | | 16JUN16 | -115 |
| ROUGH-IN LEVEL 1 | | | | | | | | | | | |
| 42160 | 8 | 0 | 1 | 98 | RI-L1 | R/I SPRINKLER PPG LEVEL 1 | 3FEB16A | 29NOV16 | | 23JUN16 | -110 |
| ROUGH-IN LEVEL 2 | | | | | | | | | | | |
| 44160 | 8 | 1 | 1 | 90 | RI-L2 | R/I SPRINKLER PPG LEVEL 2 | 21JAN16A | 30NOV16 | | 6JUL16 | -103 |
| FINISHES LEVEL B | | | | | | | | | | | |
| 40390 | 4 | 4 | 1 | 0 | FN-LB | SPRINK DROPS & HEADS LEVEL B | 9FEB17 | 14FEB17 | 22AUG16 | 25AUG16 | -119 |